

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30229, Carrollton Basin No. 1**

Submitted By: **Nicholas Dupaquier**

Submission Date: **6/27/25**

Time Period Covered: **6/27/25-7/11/25**

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
6/27/25-7/11/25	2500 S Carrollton	CCTV	TBD – BLD
6/27/25-7/11/25	8500 S Claiborne	LAT CIPP	TBD – BLD
6/27/25-7/11/25	9400 Oleander St	Additional water leak preventing lining efforts	TBD – BLD/ SWBNO
6/27/25-7/11/25	2700 Cherry	CIPP	TBD - BLD
6/27/25-7/11/25	8200 Palmetto	Restoration	TBD – C&M
6/27/25-7/11/25	5000 Academy	CIPP	TBD - BLD
6/27/25-7/11/25	8300 S Claiborne	LAT CIPP	TBD - BLD
6/27/25-7/11/25	8200 S Claiborne	Restoration	Saw cut the first week of July – C&M
6/27/25-7/11/25	8900 S Claiborne	Restoration	Saw cut the first week of July – C&M
6/27/25-7/11/25	3800 Cambronne	Restoration	Saw cut the first week of July – C&M
6/27/25-7/11/25	8200 Stroelitz	Restoration	Saw cut the first week of July – C&M
6/27/25-7/11/25	3200 Dublin	Restoration	Saw cut the first week of July – C&M
6/27/25-7/11/25	8600 Oleander	Restoration	Poured 6/26/25, milling first week of July – C&M

6/27/25- 7/11/25	9500 Palmetto	Restoration	Sidewalks and driveways, site cleanup – C&M
6/27/25- 7/11/25	3500 Leonidas	Restoration	Sidewalks and driveways, site cleanup – C&M
6/27/25- 7/11/25	3000 Monroe St	Restoration	Poured 6/26/25; sidewalks, driveways, and final paving remain – C&M
6/27/25- 7/11/25	3400 Eagle, 8300 Colapissa, 2600 Cherry	Restoration	Pouring concrete, sidewalks and driveways, site cleanup – C&M
6/27/25- 7/11/25	2400 General Ogden	Restoration	Pouring 7/1/25 – 7/2/25 – C&M

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

Restoration Work on-going across the basin.

BLD TRACKING: 95% COMPLETE