

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30229, Carrollton Basin No. 1

Submitted By: Nicholas Dupaquier

Submission Date: 7/25/25

Time Period Covered: 7/25/25-8/8/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
7/25/25-8/8/25	2500 S Carrollton	CCTV	TBD – BLD
7/25/25-8/8/25	8500 S Claiborne	LAT CIPP	TBD – BLD
7/25/25-8/8/25	9400 Oleander St	CIPP	TBD – BLD
7/25/25-8/8/25	2700 Cherry	CIPP	TBD - BLD
7/25/25-8/8/25	8200 Palmetto	Restoration	TBD – C&M
7/25/25-8/8/25	8300 S Claiborne	LAT CIPP	TBD - BLD
7/25/25-8/8/25	8200 S Claiborne	Restoration	Removal, forming – C&M
7/25/25-8/8/25	8600 S Claiborne	Restoration	Saw cut, removal– C&M
7/25/25-8/8/25	3800 Cambronne	Restoration	Saw cut, removal– C&M
7/25/25-8/8/25	8200 Stroelitz	Restoration	Saw cut, removal– C&M
7/25/25-8/8/25	3200 Dublin	Restoration	Saw cut, removal– C&M
7/25/25-8/8/25	8600 Oleander	Restoration	Milling, site cleanup – C&M
7/25/25-8/8/25	2400 General Ogden	Restoration	Site cleanup – C&M

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

Restoration Work on-going across the basin.

BLD TRACKING: 96% COMPLETE