

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30232, Carrollton Basin No. 3**

Submitted By: **Nicholas Dupaquier**

Submission Date: **5/23/25**

Time Period Covered: **5/23/25-6/6/25**

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
5/23/25-6/6/25	7300 Hurst	Restoration	TBD- <b>C&amp;M</b>
5/23/25-6/6/25	500 Pine	CIPP	TBD- <b>BLD</b>
5/23/25-6/6/25	400 Broadway	LAT CIPP (unable to complete due to surcharge)	~4-6hrs., minimal impacts to traffic – <b>BLD</b>
5/23/25-6/6/25	100-200 Walnut	Restoration	Sidewalks, overlay, site cleanup– <b>C&amp;M</b>
5/23/25-6/6/25	7100 Pitt	Restoration	Wearing, site cleanup – <b>C&amp;M</b>
5/23/25-6/6/25	7300 Garfield	Restoration	Pouring, site cleanup – <b>C&amp;M</b>
5/23/25-6/6/25	440-455 Walnut	Restoration	Excavation, forming, pouring – C&M
5/23/25-6/6/25	500 Walnut	Restoration	Pouring, site cleanup– <b>C&amp;M</b>
5/23/25-6/6/25	7000 -7100 Benajmin	Restoration	Excavation, forming, pouring – <b>C&amp;M</b>
5/23/25-6/6/25	500-300 Broadway	Restoration	Sidewalks, driveways (efforts on going) – <b>C&amp;M</b>
5/23/25-6/6/25	7100 Hurst	Restoration	Schedule TBD – <b>C&amp;M</b>
5/23/25-6/6/25	215 Audubon	Restoration	Removal, Forming, Pouring Driveway – <b>C&amp;M</b>

**No tree impacts anticipated in the next 2 weeks**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.**

**MH rehab on-going   BLD TRACKING: 93% COMPLETE**

- **Added scope and water leaks have pushed back the initial timeline for restoration in and around the Broadway area.**
- **382 Broadway has a water leak being investigated. This is holding up completing restoration on this block.**