

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30232, Carrollton Basin No. 3

Submitted By: Nicholas Dupaquier

Submission Date: 4/25/25

Time Period Covered: 4/25/25-5/9/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
4/25/25-5/9/25	232-266 Walnut	CIPP	TBD - BLD
4/25/25-5/9/25	7300 Hurst	Restoration (on hold due to river level)	TBD- C&M
4/25/25-5/9/25	500 Pine	CIPP	TBD- BLD
4/25/25-5/9/25	400 Broadway	LAT CIPP (unable to complete due to surcharge)	~4-6hrs., minimal impacts to traffic – BLD
4/25/25-5/9/25	100-200 Walnut	Restoration	Restoration remains– C&M
4/25/25-5/9/25	7100 Pitt	Restoration	Wearing, site cleanup – C&M
4/25/25-5/9/25	7300 Garfield	Restoration	Pouring, site cleanup – C&M
4/25/25-5/9/25	440-455 Walnut	Restoration	Restoration remains (mobilize to area once Broadway completed) – C&M
4/25/25-5/9/25	400-437 Walnut	PR 20-40	Scheduled to complete 4/25/25 – BLD
4/25/25-5/9/25	500 Walnut	Restoration	Pouring, site cleanup– C&M
4/25/25-5/9/25	7000 -7100 Benajmin	Restoration	Excavation, forming, pouring – C&M
4/25/25-5/9/25	500-300 Broadway	Restoration	Pouring, sidewalks, driveways (efforts on going) – C&M

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

MH rehab on-going **BLD TRACKING: 91% COMPLETE**

- Added scope and water leaks have pushed back the initial timeline for restoration in and around the Broadway area.
- With the river reaching above 11', we are required to stop any new excavation. This includes repairs and restoration efforts within 1500' of the levee. Any on-going work that has already been excavated can continue as normal.