

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30232, Carrollton Basin No. 3

Submitted By: Nicholas Dupaquier

Submission Date: 4/4/25

Time Period Covered: 4/4/25-4/18/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
4/4/25-4/18/25	232-266 Walnut	CCTV	TBD - BLD
4/4/25-4/18/25	7300 Hurst	CCTV	TBD- BLD
4/4/25-4/18/25	500 Pine	CIPP	TBD- BLD
4/4/25-4/18/25	500 Audubon	Post CIPP CCTV	CIPP complete. Post CCTV pending- BLD
4/4/25-4/18/25	400 Broadway	LAT CIPP (unable to complete due to surcharge)	~4-6hrs., minimal impacts to traffic – BLD
4/4/25-4/18/25	100-200 Walnut	Restoration	Restoration remains (mobilize to area once Broadway completed) – C&M
4/4/25-4/18/25	7100 Pitt	Restoration	Wearing, site cleanup – C&M
4/4/25-4/18/25	7300 Garfield	Restoration	Pouring, site cleanup – C&M
4/4/25-4/18/25	440-455 Walnut	Restoration	Restoration remains (mobilize to area once Broadway completed) – C&M
4/4/25-4/18/25	400-437 Walnut	CIPP	CCTV complete, pending approval for CIPP – BLD
4/4/25-4/18/25	500 Walnut	Restoration	Pouring, site cleanup (mobilize to site once Broadway completed) – C&M
4/4/25-4/18/25	7000 -7100 Benjamin	Restoration	Excavation, forming, pouring – C&M
4/4/25-4/18/25	500-300 Broadway	Restoration	Pouring, sidewalks, driveways (efforts on going) – C&M

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

MH rehab on-going BLD TRACKING: 91% COMPLETE

- **Added scope and water leaks have pushed back the initial timeline for restoration in and around the Broadway area.**