

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30232, Carrollton Basin No. 3

Submitted By: Nicholas Dupaquier

Submission Date: 8/29/25

Time Period Covered: 8/29/25-9/12/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
8/29/25-9/12/25	7100 Hurst	Restoration (Added repair patch)	Forming, pouring roadway - C&M
8/29/25-9/12/25	500 Pine	Restoration	Forming, pouring curb 9/3/25 – C&M
8/29/25-9/12/25	400 Broadway	LAT CIPP (unable to complete due to surcharge)	~4-6hrs., minimal impacts to traffic – BLD
8/29/25-9/12/25	100 Walnut	Restoration	Wearing, Site cleanup – C&M
8/29/25-9/12/25	200 Walnut (Between Magazine and Camp)	Restoration	Removal, base, grade – C&M
8/29/25-9/12/25	200 Walnut (Between Camp and Chestnut)	Restoration	Forming curb and driveways, pouring 9/3/25– C&M
8/29/25-9/12/25	400 Walnut (Between Pitt and Garfield)	Restoration	Forming curb and driveways, pouring 9/3/25– C&M
8/29/25-9/12/25	300 Broadway	Restoration	Forming, pouring – C&M
8/29/25-9/12/25	300 Audubon (Prytania St intersection)	Restoration	Forming, pouring curb/ sidewalks 9/3/25 - C&M
8/29/25-9/12/25	100 Leake Ave	Restoration	Removal, forming, pouring driveway– C&M
8/29/25-9/12/25	7300 Garfield, 7000-7100 Benjamin, 290 Walnut, 440 Walnut, 500 Walnut, 7100 Pitt, 7000-7100 Coliseum, 7000 Constance, 300-500 Broadway, 7000 Hurst, 300 Pine	Restoration Complete	

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 96% COMPLETE

- **Added scope and water leaks have pushed back the initial timeline for restoration in and around the Broadway area.**