

## Two-Week Look-Ahead Schedule

**Contractor:** BLD Services LLC

**Project Name and Number:** #30235, Carrollton Basin No. 5

**Submitted By:** Nicholas Dupaquier

**Submission Date:** 3/21/25

**Time Period Covered:** 3/21/25-4/4/25

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
3/21/25-4/4/25	7700 Freret	SR 165, SR 206	1 day anticipated per repair, minimal traffic impact (roads will be accessible each day post repair) – BLD
3/21/25-4/4/25	7700 Willow	SR 73, SR 101, SR 127	Arborist required on site, possible root conflicts, plan to mobilize 3/24/25- BLD
3/21/25-4/4/25	1500 S Carrollton	ON HOLD – Root / House Conflicts	TBD – BLD / STANTEC / PARKS AND PARKWAYS / SWBNO
3/21/25-4/4/25	7600 St Charles	ON HOLD – Root / House Conflicts	TBD – BLD / STANTEC / PARKS AND PARKWAYS / SWBNO
3/21/25-4/4/25	7800 St Charles	ON HOLD – Root / House Conflicts	TBD – BLD / STANTEC / PARKS AND PARKWAYS / SWBNO
3/21/25-4/4/25	1100 Leonidas	Restoration	1 <sup>st</sup> half pour, begin 2nd half excavation (scheduled to complete 4/7/25) – C&M
3/21/25-4/4/25	1500 Leonidas	Restoration – Temp Rock added until restoration is clear to proceed	Restoration on hold due to water leak and work by another contractor on the 1400 block-TBD- C&M
3/21/25-4/4/25	8700 Willow	Restoration	Excavation, forming, pouring (scheduled to complete 4/7/25) – C&M
3/21/25-4/4/25	7800 Willow	Restoration	Excavation, Forming, pouring (scheduled to complete 4/7/25) – C&M
3/21/25-4/4/25	400 Burdette	Restoration	Sidewalks and Driveways, wearing course – C&M
3/21/25-4/4/25	7900 Oak St	Restoration	Water leak preventing restoration efforts- TBD- C&M

**No tree impacts anticipated in the next 2 weeks**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.**

**MH rehab on-going**

**BLD TRACKING: 78% COMPLETE**