

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30235, Carrollton Basin No. 5**

Submitted By: **Nicholas Dupaquier**

Submission Date: **6/6/25**

Time Period Covered: **6/6/25-6/20/25**

Planned Work Activities

| Date | Block Number and Street Name | Work to be Performed | Notes |
|----------------|------------------------------|--|--|
| 6/6/25-6/20/25 | 1400 Monticello | Restoration | Excavation, forming, pouring – C&M |
| 6/6/25-6/20/25 | 7800 Leake Ave | CIPP | TBD - BLD |
| 6/6/25-6/20/25 | 7700 Freret | SR 206 completed; SR 165 has tree conflict - TBD | 1 day anticipated per repair, minimal traffic impact (roads will be accessible each day post repair) – BLD |
| 6/6/25-6/20/25 | 7600 Willow | CIPP | TBD - BLD |
| 6/6/25-6/20/25 | 7700 Willow | CCTV | TBD - BLD |
| 6/6/25-6/20/25 | 7600 Leake Ave | CIPP | TBD - BLD |
| 6/6/25-6/20/25 | 8000 Leake Ave | CIPP | TBD - BLD |
| 6/6/25-6/20/25 | 8500 Leake Ave | CIPP | TBD - BLD |
| 6/6/25-6/20/25 | 8300 Willow | CIPP | TBD - BLD |
| 6/6/25-6/20/25 | 1700 Leonidas | CIPP | TBD - BLD |
| 6/6/25-6/20/25 | 8600 Leake Ave | CCTV | TBD – Night work scheduled due to busy area - BLD |
| 6/6/25-6/20/25 | 1200 S Carrollton | PR 128-140 | Expected to complete 6/9/25 - BLD |
| 6/6/25-6/20/25 | 1500 S Carrollton | SR 5, SR 86, SR 101, SR 174 | TBD – BLD |

| | | | |
|--------------------|-----------------|--|---|
| 6/6/25- 6/20/25 | 7600 St Charles | ON HOLD – Removing tree to proceed with repairs | TBD – BLD / STANTEC / PARKS AND PARKWAYS / SWBNO |
| 6/6/25- 6/20/25 | 7800 St Charles | ON HOLD – Root / House Conflicts | TBD – BLD / STANTEC / PARKS AND PARKWAYS / SWBNO |
| 6/6/25- 6/20/25 | 1100 Leonidas | Restoration | Site cleanup (weather pushed back completion date) – C&M |
| 6/6/25- 6/20/25 | 1500 Leonidas | Restoration | Restoration on hold due to water leak and work by another contractor on the 1400 block-TBD- C&M |
| 6/6/25- 6/20/25 | 8700 Willow | Restoration (water leak pushed back expected date of completion) | Excavation, forming, pouring – C&M |
| 6/6/25- 6/20/25 | 7800 Willow | Restoration | Excavation, forming, pouring (weather pushed back completion date)– C&M |
| 6/6/25- 6/20/25 | 7900 Oak St | Restoration | Pouring sidewalks and driveways, site cleanup- C&M |

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 78% COMPLETE