

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30235, Carrollton Basin No. 5

Submitted By: Nicholas Dupaquier

Submission Date: 8/29/25

Time Period Covered: 8/29/25-9/12/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
8/29/25-9/12/25	7800 Leake Ave	LAT CIPP	TBD - BLD
8/29/25-9/12/25	7700 Freret	SR 165	Plan to mobilize 9/8/25 – BLD
8/29/25-9/12/25	7500 Willow	Restoration	Forming, pouring sidewalks and driveways – C&M
8/29/25-9/12/25	7600 Willow	Restoration	Forming, pouring sidewalks and driveways – C&M
8/29/25-9/12/25	7700 Willow	Restoration	Forming, pouring sidewalks and driveways – C&M
8/29/25-9/12/25	8000 Leake Ave	LAT CIPP	TBD - BLD
8/29/25-9/12/25	8300 Willow	Restoration	Site cleanup – C&M
8/29/25-9/12/25	1700 Leonidas	Restoration	Wearing, site cleanup– C&M
8/29/25-9/12/25	1200 S Carrollton	CIPP	TBD – BLD
8/29/25-9/12/25	7600 St Charles	ON HOLD – Proposal for tree removal pending approval	TBD – BLD / STANTEC / PARKS AND PARKWAYS / SWBNO
8/29/25-9/12/25	7800 St Charles	SR 113, SR 206, SR 235	Exploratory digging starting 9/3/25 – BLD
8/29/25-9/12/25	1500 Leonidas	Restoration	Restoration is on hold due to work by another contractor on the 1400 block-TBD- C&M
8/29/25-9/12/25	7800 Willow	Restoration	Roadway complete, 3 Manhole Adjustments remain-C&M

8/29/25- 9/12/25	8700 Willow, 7900 Hampson, 700 Short, 400 Burdette, 1400 Monticello, 8900 Birch, 7500 Freret, 1000 S Carrollton, 1100 Leonidas, 1400 S Carrollton	Restoration Complete	
---------------------	---	----------------------	--

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 90% COMPLETE