

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30252, Carrollton Basin No. 11

Submitted By: Nicholas Dupaquier

Submission Date: 3/21/25

Time Period Covered: 3/21/25-4/4/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
3/21/25-4/4/25	4500 Euphrosine	CCTV Post CIPP	Lining complete 3/17/25 - BLD
3/21/25-4/4/25	Jeanette St (ADDED WORK)	CCTV Post CIPP	Lining complete 3/20/25 - BLD

MH rehab on-going

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE