

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30252, Carrollton Basin No. 11

Submitted By: Nicholas Dupaquier

Submission Date: 6/27/25

Time Period Covered: 6/27/25-7/11/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
6/27/25-7/11/25	4500 Euphrosine	Restoration	Forming 2 nd half 6/30/25, Pouring 7/7/25, wearing 7/10/25 – C&M
6/27/25-7/11/25	Jeanette St (ADDED WORK)	Restoration	Pouring sidewalks, Site cleanup – C&M

MH rehab on-going

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 99% COMPLETE