

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30254, Carrollton Basin No. 13

Submitted By: Nicholas Dupaquier

Submission Date: 6/20/25

Time Period Covered: 6/20/25-7/4/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
6/20/25-7/4/25	3800 Vincennes	Restoration	Site cleanup – C&M
6/20/25-7/4/25	6200 Rocheblave	Restoration	Forming, pouring curb/ sidewalks – C&M
6/20/25-7/4/25	3600 Calhoun	Restoration	Forming, Pouring Sidewalks & Driveways – C&M
6/20/25-7/4/25	3500 Calhoun	Restoration	Forming, Pouring Sidewalks & Driveways – C&M
6/20/25-7/4/25	3400 Calhoun	Restoration	Forming sidewalks, driveways – C&M
6/20/25-7/4/25	3200 Calhoun	Restoration	Forming, pouring, sidewalks and driveways– C&M
6/20/25-7/4/25	3300 Calhoun	Restoration	Forming, pouring, sidewalks and driveways – – C&M
6/20/25-7/4/25	3600 Vincennes	Restoration	Site cleanup – C&M
6/20/25-7/4/25	3500 Vincennes	Restoration	Site cleanup – C&M
6/20/25-7/4/25	3400 Vincennes	Restoration	Removal added, Forming, Pouring; handicap ramps– C&M

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE

REMAINING WORK:

➤ Restoration

- **Note: Currently working in half sections**

➤ MH Rehab – After Restoration (MH Adjustment(s), Replace Frame and Cover)

➤ Multiple water leaks across Calhoun and Vincennes have held up progress over the last few months.