

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30254, Carrollton Basin No. 13

Submitted By: Nicholas Dupaquier

Submission Date: 6/6/25

Time Period Covered: 6/6/25-6/20/25

Planned Work Activities

| Date | Block Number and Street Name | Work to be Performed | Notes |
|----------------|------------------------------|----------------------|--|
| 6/6/25-6/20/25 | 3800 Vincennes | Restoration | Site cleanup – C&M |
| 6/6/25-6/20/25 | 6200 Rocheblave | Restoration | Forming, pouring curb/ sidewalks – C&M |
| 6/6/25-6/20/25 | 3600 Calhoun | Restoration | Forming, pouring 2 nd Half – C&M |
| 6/6/25-6/20/25 | 3500 Calhoun | Restoration | Forming, Pouring Sidewalks & Driveways – C&M |
| 6/6/25-6/20/25 | 3400 Calhoun | Restoration | Pouring 2 nd Half; forming sidewalks, driveways – C&M |
| 6/6/25-6/20/25 | 3200 Calhoun | Restoration | Forming, pouring, sidewalks and driveways– C&M |
| 6/6/25-6/20/25 | 3300 Calhoun | Restoration | Forming, pouring, sidewalks and driveways – – C&M |
| 6/6/25-6/20/25 | 3600 Vincennes | Restoration | Site cleanup – C&M |
| 6/6/25-6/20/25 | 3500 Vincennes | Restoration | Site cleanup – C&M |
| 6/6/25-6/20/25 | 3400 Vincennes | Restoration | Removal added, Forming, Pouring; handicap ramps– C&M |

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE

REMAINING WORK:

➤ Restoration

- **Note: Currently working in half sections**

➤ MH Rehab – After Restoration (MH Adjustment(s), Replace Frame and Cover)

➤ Multiple water leaks across Calhoun and Vincennes have held up progress over the last few months.