

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30254, Carrollton Basin No. 13

Submitted By: Nicholas Dupaquier

Submission Date: 8/29/25

Time Period Covered: 8/29/25-9/12/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
8/29/25-9/12/25	3200 Calhoun	Restoration	Sidewalks/ driveways poured 9/4/25; removal, forming of roadway beginning 9/4/25 – C&M
8/29/25-9/12/25	3300 Calhoun	Restoration	Site cleanup – C&M
8/29/25-9/12/25	3400 Vincennes	Restoration	Form/ pour 2 nd half roadway week of 9/2/25– C&M
8/29/25-9/12/25	3500 Vincennes	Restoration	Forming brick sidewalk, site cleanup– C&M
8/29/25-9/12/25	6200 York	Restoration	Removal starting 9/2/25, forming starting 9/10/25, pouring week of 9/22/25 - C&M
8/29/25-9/12/25	6300 York	Restoration	Removal starting 9/2/25, forming starting 9/10/25, pouring week of 9/22/25- C&M
8/29/25-9/12/25	6300 Hewes	Restoration	Removal starting 9/22/25, forming week of 9/29/25, poured week of 10/6/25 – C&M

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 99% COMPLETE

REMAINING WORK:

➤ Restoration

- **Note: Currently working in half sections**

- **MH Rehab – After Restoration (MH Adjustment(s), Replace Frame and Cover)**
- **Multiple water leaks across Calhoun and Vincennes have held up progress over the last few months.**