

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30256 Carrollton Basin No. 15

Submitted By: Gregory Plaisance

Submission Date: 2/21/2025

Time Period Covered: 2/24/2025-3/7/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
~2/24/2025-2/28/2025	2400 Dante	12" Water Main Offset	HRC *Pending Test Closure*
2/24/2025-2/28/2025	500 Lowerline	Pipe Burst	Mitchell
2/24/2025-2/28/2025	3100 Cambronne	Roadway Restoration	HRC
2/25/2025	2600 Dublin	Asphalt Wearing Course	HRC
2/25/2025-2/26/2025	8300 Palmetto	SPR	HRC
2/26/2025-2/27/2025	3500 Dante	Driveway Restoration	HRC
2/28/2025	3500 Dante	Asphalt Wearing Course	HRC
3/3/2025-3/7/2025	2900 Joliet	Full Line Replacement	HRC