

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30260 Carrollton Basin No. 19

Submitted By: Gregory Plaisance

Submission Date: 10/25/2024

Time Period Covered: 10/28/2024-11/8/2024

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/28/2024	SWB	Cart Delivery	SWB
10/28/2024	Spruce St Sewer Segment	Pre CCTV	ATAKAPA
10/28/2024	1800 Eagle	Lateral Launch	ATAKAPA
10/28/2024	1700 Eagle	Excavation of Boring Pits (5')	HRC
10/28/2024	1800 Eagle	6" Sewer Main	EFT
10/29/2024	SWB	Cart Delivery	SWB
10/30/2024	1900 Eagle	8" Sewer Main	HRC
10/31/2024	Green & Eagle	Excavation of Boring Pits	HRC
11/4/2024	1800 Eagle	Sewer PRs	EFT
11/4/2024	1700 Eagle	Finish Excavating Boring Pits	HRC
11/6/2024	1700 Eagle	Bore for 16" Casing	David Loque Boring & HRC
11/7/2024	Green & Eagle	Bore for 16" Casing	David Loque Boring & HRC
11/8/2024	Green & Eagle	8" Sewer Main through Casings	HRC
11/8/2024	1700 Eagle	8" Sewer Main through Casings	HRC