

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30260 Carrollton Basin No. 19

Submitted By: Gregory Plaisance

Submission Date: 7/25/2025

Time Period Covered: 7/28/2025-8/8/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
7/28/2025-7/29/2025	1900-1700 Eagle	Form S/Ws & D/Ws	BEF
7/30/2025	1900-1700 Eagle	Pour S/Ws & D/Ws	BEF
7/31/2025-8/1/2025	1500-1300 Eagle	Asphalt Binder	HRC
7/31/2025-8/8/2025	1600-1400 Eagle	Remove & Form S/Ws & D/Ws	BEF
8/4/2025-8/6/2025	1900 Eagle	Roadway Restoration	HRC
8/6/2025	1300 Eagle	8" CIPP	BLD
8/7/2025-8/8/2025	1800 Eagle	Roadway Restoration	HRC