

## Two-Week Look-Ahead Schedule

**Contractor:** Hard Rock Construction

**Project Name and Number:** 30261 Carrollton Basin No. 20

**Submitted By:** Gregory Plaisance

**Submission Date:** 3/17/2025

**Time Period Covered:** 3/17/2025-3/28/2025

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
3/17/2025	1700 Broadway	SMH	HRC
3/18/2025	1300 Audubon	Wearing Course	HRC
3/18/2025-3/21/2025	1700 Broadway	SHCs & Lead Line Replacements	HRC
3/20/2025	7100 and 7000 Plum	Post CCTV	Premium Environmental
3/21/2025	7000 Plum/Newcomb Pl	Pre CCTV	Premium Environmental
3/24/2025	1600 Broadway	Dog-House Manhole	HRC
3/24/2025	1500 Broadway	SMH	HRC
3/25/2025-3/28/2025	1600 Broadway	8" Sewer Main	HRC
3/25/2025-3/28/2025	1500 Broadway	8" Sewer Main	HRC