

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30229, Carrollton Basin No. 1

Submitted By: Nicholas Dupaquier

Submission Date: 5/23/25

Time Period Covered: 5/23/25-6/6/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
5/23/25-6/6/25	2500 S Carrollton	PR 67-79, SR 103, SR 162, PR 186-198	TBD – BLD
5/23/25-6/6/25	3800 Cambronne	PR 100, PR 320	TBD – BLD
5/23/25-6/6/25	8500 S Claiborne	CCTV	TBD – BLD
5/23/25-6/6/25	8200 Stroelitz	CIPP	TBD - BLD
5/23/25-6/6/25	9400 Oleander St	Water leak was fixed, CIPP in queue	TBD - BLD
5/23/25-6/6/25	2700 Cherry	CCTV	TBD - BLD
5/23/25-6/6/25	8200 Palmetto	Restoration	TBD – C&M
5/23/25-6/6/25	5000 Academy	CIPP	TBD - BLD
5/23/25-6/6/25	8300 S Claiborne	CIPP	TBD - BLD
5/23/25-6/6/25	3200 Dublin	CIPP	TBD - BLD
5/23/25-6/6/25	9500 Palmetto	Restoration	Sidewalks and driveways, site cleanup – C&M
5/23/25-6/6/25	3500 Leonidas	Restoration	Sidewalks and driveways, site cleanup – C&M
5/23/25-6/6/25	3000 Monroe St	Restoration	Removal, Grading, Forming, Pouring – C&M

5/23/25- 6/6/25	3400 Eagle, 8800 Colapissa, 8300 Colapissa, 9100 Apricot, 2600 Cherry	Restoration	Pouring concrete, sidewalks and driveways, site cleanup – C&M
5/23/25- 6/6/25	9100 Apricot	Restoration	Grading, Forming, Pouring – C&M
5/23/25- 6/6/25	3600 Cherry	Restoration	Site cleanup – C&M
5/23/25- 6/6/25	2400 General Ogden	Restoration	Removal, Grading, Forming, Pouring – C&M

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

Restoration Work on-going across the basin.

BLD TRACKING: 88% COMPLETE