

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30229, Carrollton Basin No. 1**

Submitted By: **Nicholas Dupaquier**

Submission Date: **8/29/25**

Time Period Covered: **8/29/25-9/12/25**

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
8/29/25-9/12/25	2500 S Carrollton	CIPP	TBD – BLD
8/29/25-9/12/25	9000 Nelson	LAT CIPP	TBD - BLD
8/29/25-9/12/25	8500 S Claiborne	LAT CIPP	TBD – BLD
8/29/25-9/12/25	9400 Oleander St	CIPP	TBD – BLD
8/29/25-9/12/25	2700 Cherry	CIPP	TBD - BLD
8/29/25-9/12/25	8200 Palmetto	Restoration	TBD – C&M
8/29/25-9/12/25	8200 S Claiborne	Restoration	Wearing, site cleanup– C&M
8/29/25-9/12/25	8300 S Claiborne	Restoration	Saw cut, removal, base – C&M
8/29/25-9/12/25	8500 S Claiborne	Restoration	Saw cut, removal, base – C&M
8/29/25-9/12/25	8600 S Claiborne	Restoration	Wearing, site cleanup– C&M
8/29/25-9/12/25	3800 Cambronne	Restoration	Forming/ pouring sidewalk– C&M
8/29/25-9/12/25	8200 Stroelitz	Restoration	Forming, pouring 2 nd half of roadway– C&M
8/29/25-9/12/25	3200 Dublin	Restoration	Saw cut, removal– C&M

8/29/25- 9/12/25	8900 S Claiborne	CCTV	TBD - BLD
---------------------	------------------	------	------------------

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

Restoration Work on-going across the basin.

BLD TRACKING: 96% COMPLETE