

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30230, Carrollton Basin No. 2

Submitted By: Nicholas Dupaquier

Submission Date: 5/23/25

Time Period Covered: 5/23/25-6/6/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
5/23/25-6/6/25	7800 Claiborne	CIPP	No impacts to traffic, schedule TBD – BLD
5/23/25-6/6/25	7300 Cohn St	CIPP	No impacts to traffic, schedule TBD – BLD
5/23/25-6/6/25	7200 Jeannette	LAT CIPP	No impacts to traffic, schedule TBD – BLD
5/23/25-6/6/25	7200 Birch	LAT CIPP	No impacts to traffic, schedule TBD – BLD
5/23/25-6/6/25	2000 Audubon	More repairs may be needed, reviewing CCTV	TBD - BLD
5/23/25-6/6/25	7700 Claiborne	Restoration	TBD – C&M
5/23/25-6/6/25	7200 Green	Restoration	Schedule TBD – C&M
5/23/25-6/6/25	7100 Birch	Restoration	Schedule TBD – C&M
5/23/25-6/6/25	7100 Green	Restoration	Pouring, site cleanup – C&M
5/23/25-6/6/25	600 Pine	Restoration	Removal, Grading, Forming, Pouring – C&M
5/23/25-6/6/25	1300 Pine	Restoration	Removal, Grading, Forming, Pouring – C&M
5/23/25-6/6/25	2100 Pine	Restoration	Removal, Grading, Forming, Pouring – C&M
5/23/25-6/6/25	2000 Pine	Restoration	Grading, Forming, Pouring – C&M
5/23/25-6/6/25	1900 Pine	Restoration	Grading, Forming, Pouring – C&M

5/23/25- 6/6/25	1800 Pine	Restoration	Removal, Grading, Forming, Pouring – C&M
5/23/25- 6/6/25	1700 Pine	Restoration	Grading, Forming, Pouring – C&M
5/23/25- 6/6/25	7300 Freret	Restoration	Removal, Grading, Forming, Pouring – C&M
5/23/25- 6/6/25	2200 Broadway	CIPP	No impacts to traffic, schedule TBD – BLD
5/23/25- 6/6/25	Law Rd	CIPP	No impacts to traffic, schedule TBD – BLD
5/23/25- 6/6/25	1000 Pine St	PR 320-DSMH	On Hold due to valve box conflict (20" WL) –ON HOLD DUE TO 20" WATER MAIN LEAK IN AREA
5/23/25- 6/6/25	7200 Spruce St	PR 0-12, PR 194-206 (on hold due to tree permitting, required for air spading	Work will be ~1 day for each repair location. The road will be open at the close of each day. – Cooper Construction

TREE IMPACT ON 7200 SPRUCE – REROUTE LATERAL AROUND TREE CONFLICT (NO IMPACT TO TREE, BUT WE WILL NEED ARBORIST ASSISTANCE AND PERMITTING FROM PARKS AND PARKWAYS)

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 92% COMPLETE