

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30232, Carrollton Basin No. 3

Submitted By: Nicholas Dupaquier

Submission Date: 3/21/25

Time Period Covered: 3/21/25-4/4/25

---

### Planned Work Activities

| Date           | Block Number and Street Name | Work to be Performed  | Notes   |
|----------------|------------------------------|---|---|
| 3/21/25-4/4/25 | 200 Walnut                   | SR 69/71, SR 98, SR 192, SR 218, SR 249, SR 279, SR 313               | On-going, scheduled to complete 3/21/25 - <b>BLD</b>                                      |
| 3/21/25-4/4/25 | 7300 Hurst                   | SR 76/79, PR 162-174, SR 194, SR 219 – Repairs complete, CCTV pending | Work completed- <b>BLD</b>  |
| 3/21/25-4/4/25 | 400 Broadway                 | LAT CIPP (unable to complete due to surcharge)                        | ~4-6hrs., minimal impacts to traffic – <b>BLD</b>   |
| 3/21/25-4/4/25 | 7100 Pitt                    | Restoration   | Wearing, site cleanup – <b>C&amp;M</b>  |
| 3/21/25-4/4/25 | 7300 Garfield                | Restoration   | Pouring, site cleanup – <b>C&amp;M</b>  |
| 3/21/25-4/4/25 | 440-455 Walnut               | Restoration   | Restoration remains (mobilize to area once Broadway completed) – <b>C&amp;M</b>           |
| 3/21/25-4/4/25 | 400-437 Walnut               | CCTV, CIPP  | Need to CCTV post repair (unable to due to Hard Rock effort on Broadway) – <b>C&amp;M</b> |
| 3/21/25-4/4/25 | 500 Walnut                   | Restoration   | Pouring, site cleanup (mobilize to site once Broadway completed) – <b>C&amp;M</b>         |
| 3/21/25-4/4/25 | 7000 Benajmin                | Restoration   | Pouring, site cleanup – <b>C&amp;M</b>  |
| 3/21/25-4/4/25 | 500-300 Broadway             | Restoration   | Pouring, sidewalks, driveways (efforts on going) – <b>C&amp;M</b>                         |

**No tree impacts anticipated in the next 2 weeks**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.**

**MH rehab on-going    BLD TRACKING: 91% COMPLETE**