

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30232, Carrollton Basin No. 3

Submitted By: Nicholas Dupaquier

Submission Date: 6/27/25

Time Period Covered: 6/27/25-7/11/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
6/27/25-7/11/25	7300 Hurst	Restoration	Forming, pouring- C&M
6/27/25-7/11/25	7100 Hurst	Restoration	Forming, pouring- C&M
6/27/25-7/11/25	500 Pine	CIPP	TBD- BLD
6/27/25-7/11/25	400 Broadway	LAT CIPP (unable to complete due to surcharge)	~4-6hrs., minimal impacts to traffic – BLD
6/27/25-7/11/25	100 Walnut	Restoration	Wearing 7/7/25, site cleanup– C&M
6/27/25-7/11/25	200 Walnut (Between Magazine and Camp)	Restoration – Active water leak being investigated by SWBNO	TBD – SWBNO
6/27/25-7/11/25	200 Walnut (Between Camp and Chestnut)	Restoration	Laid out, removal TBD – C&M
6/27/25-7/11/25	400-437 Walnut	Restoration	Laid out, removal TBD – C&M
6/27/25-7/11/25	300 Broadway	Water leak at 382 Broadway– water main runs under oak tree, needs to be rerouted	TBD - BLD
6/27/25-7/11/25	7100 Hurst	Restoration	Excavation, forming, pouring – C&M
6/27/25-7/11/25	215 Audubon	Restoration	Removal, Forming, Pouring Driveway – C&M
6/27/25-7/11/25	100 Leake Ave	Restoration – on hold due to river level	Removal of driveway on hold – C&M
	7300 Garfield, 7000-7100 Benjamin, 290 Walnut, 440		

6/27/25- 7/11/25	Walnut, 500 Walnut, 7100 Pitt, 7000-7100 Coliseum, 7000 Constance, 300-500 Broadway, 7000 Hurst, 300 Pine	Restoration Complete	
---------------------	---	----------------------	--

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

MH rehab on-going BLD TRACKING: 95% COMPLETE

- **Added scope and water leaks have pushed back the initial timeline for restoration in and around the Broadway area.**
- **382 Broadway has a water leak being investigated. This is holding up completing restoration on this block.**