

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30252, Carrollton Basin No. 11

Submitted By: Nicholas Dupaquier

Submission Date: 6/6/25

Time Period Covered: 6/6/25-6/20/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
6/6/25-6/20/25	4500 Euphrosine	Restoration	Removal, forming, pouring – C&M
6/6/25-6/20/25	Jeanette St (ADDED WORK)	Restoration	Site cleanup – C&M

MH rehab on-going

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE