

FLEMING S&WB CONTRACT 30255

2 WEEK LOOK AHEAD: 9/15/2025

Point Repairs:

- None for next week unless lateral cctv finds needed repairs

CCTV Inspections (Post-CCTV/Mandrel):

- All completed by Friday 9/12/25

Restoration:

- 9100 Edinburgh 027/072-003/005 (excavate & install base) (9/12/25-9/19/25)
- 3100 Mistletoe 003/020-002/004 (sidewalks & driveways)(9/12/25-9/19/25)
- 3200 Live Oak 003/014-003/001 (roadway & sidewalks, driveways)(9/12/25-9/19/25)
- Intersection of Hamilton & Edinburgh (roadway, HC Ramps, Sidewalks)(9/12/25-9/19/25)
- 3300 Live Oak 003/012-003/011 (roadway, sidewalks, driveways)(9/12/25-9/19/25)
- 8900 Colapissa 026/004-026/002 (roadway restoration)(9/19/25-9/26/25)

CIPP Lining:

- 9000 Fig 026/019-026/016 (week of 9/15/25)
- 3000 Mistletoe 002/003-002-001 (week of 9/15/25)
- 3400 Hamilton 027/021-027/025 (week of 9/15/25)
- 3300 Cherry 003/010-003/002 (week of 9/15/25)

Lateral CCTV Inspection:

Water Test Valve Closure Request:

- 3300 Live Oak 003/012-003/011 (Leaking Fire hydrant needs replaced) Requested 3 weeks ago but recently resent and requested for Week of 9/8/25)
- 8900 Fig 026/016-026/014 (Request Sent to have regular closure for 9/17/25 for BLD to be able to come in and cctv and remove rolled gaskets)