

Fleming Construction S&WB CONTRACT 30255

2 WEEK LOOK AHEAD: 9/8/2025

Point Repairs:

- None for next week unless lateral cctv finds needed repairs

CCTV Inspections (Post-CCTV/Mandrel):

- 3100 Mistletoe 003/020-002/004

Restoration:

- 2900 Cherry 002/014-002/012 (excavate & install base) (8/28/25-9/4/25)
- 9300 Colapissa 002/016-002/015 (asphalt) (9/8/25)
- 9200 Colapissa 002/015-002/003 (asphalt)(9/8/25)
- 2800 Cherry 002/007-002/012 (excavate, base, binder asphalt course)(9/8/25-9/12/25)
- 9200 Forshey 003/010-003/039 (asphalt)(9/9/25)
- 3200 Mistletoe 003/008-003/007 (asphalt)(9/9/25)
- Colapissa & Gen Ogden Intersection (asphalt)(9/9/25)
- Mistletoe & Olive Intersection (excavate & install base)(week of 9/8/25)

CIPP Lining:

- 9000 Fig 026/019-026/016 (week of 9/8/25)
- 3000 Mistletoe 002/003-002-001 (week of 9/8/25)
- 3400 Hamilton 027/021-027/025 (week of 9/8/25)

Lateral CCTV Inspection:

- 2400 Eagle 025/043-025/040 (9/5/25-9/12/25)
- 3700 Mistletoe 004/017-004/015 (9/5/25-9/12/25)
- 9300 Forshey 003/011-003/010 (9/5/25-9/12/25)

Water Test Valve Closure Request:

- 3300 Live Oak 003/012-003/011 (Leaking Fire hydrant needs replaced) Requested 3 weeks ago but recently resent and requested for Week of 9/8/25)
- 8900 Fig 026/016-026/014 (Request Sent 8/26/25 for Week of 9/8/25) closure to see if a closure will help get fresh water under control coming into the segment

Lateral Lining:

- 2400 Monroe (025/038-025/036)

Installation of Well Points:

- 8900 Fig (026/016-026/014)(9/8/25-9/12/25)