

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30233 Carrollton Basin No. 4

Submitted By: Gregory Plaisance

Submission Date: 3/10/2025

Time Period Covered: 3/10/2025-3/21/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
3/10/2025-3/14/2025	7400 Maple	Roadway Restoration	BEF
3/10/2025	3300 Pine	6" CIPP	Musson Brothers
3/10/2025	3700 Octavia	Brushing	Mitchell
3/11/2025-3/12/2025	300 Audubon	6" CIPP	Musson Brothers
3/11/2025	3800 Octavia	15" CIPP Rework	Mitchell
3/12/2025	1200 S Dorgenois	Roadway Restoration	BEF
3/13/2025	1700 Norman C Francis	6" CIPP	Musson Brothers
3/13/2025-3/14/2025	1400 S Claiborne	Roadway Restoration	BEF
3/14/2025	300 Audubon	Asphalt Wearing	HRC
3/17/2025-3/21/2025	1200 S Genois	Roadway Restoration	BEF