

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30233 Carrollton Basin No. 4

Submitted By: Gregory Plaisance

Submission Date: 3/17/2025

Time Period Covered: 3/17/2025-3/28/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
3/17/2025-3/18/2025	7400 Maple	Roadway Restoration	BEF
3/18/2025	3500 Octavia	SHC *Gas Line Conflict*	HRC
3/19/2025	300 Audubon	SHC	HRC
3/19/2025-3/20/2025	3800 Octavia	15" CIPP Rework	Mitchell
3/21/2025	300 Audubon	Asphalt Wearing	HRC
3/24/2025-3/28/2025	1200 S Genois	Roadway Restoration	BEF