

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction
Project Name and Number: 30233 Carrollton Basin No. 4
Submitted By: Gregory Plaisance
Submission Date: 4/14/2025
Time Period Covered: 4/14/2025-4/25/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
4/14/2025-4/15/2025	3800 Octavia	Form and Pour Roadway	BEF
4/16/2025	300 Audubon	Form Roadway	BEF
4/16/2025	6300 Fountainbleau	Form Roadway	BEF
4/17/2025	300 Audubon/6300 Fountainbleau	Pour Roadway	BEF
4/18/2025-4/21/2025	3100/3500/3700 Nashville	Form S/W & D/W	BEF
4/22/2025	3100/3500/3700 Nashville	Pour S/W & D/W	BEF
4/23/2025-4/25/2025	7100 Fountainbleau	Form and Pour Roadway	BEF