

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30233 Carrollton Basin No. 4

Submitted By: Gregory Plaisance

Submission Date: 4/4/2025

Time Period Covered: 4/7/2025-4/18/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
4/7/2025-4/8/2025	7100 Fountainbleau	Saddle & SHC	HRC
4/8/2025	300 Audubon	Form Roadway	BEF
4/9/2025	300 Audubon	Pour Roadway	BEF
4/10/2025-4/11/2025	3100/3500/3700 Nashville	Restoration	BEF
4/14/2025-4/16/2025	3700 Octavia	Restoration	BEF
4/16/2025	300 Audubon	Asphalt Wearing Course	HRC
4/17/2025-4/18/2025	7100 & 6300 Fountainbleau	Restoration	BEF