

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30256 Carrollton Basin No. 15

Submitted By: Gregory Plaisance

Submission Date: 10/23/2024

Time Period Covered: 10/21/2024-11/1/2024

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/21/2024	2400 Dante	Sewer Full Line Replacement	HRC
10/21/2024	8200 Nelson	Roadway Restoration	HRC
10/21/2024	3500 Dante	Wearing Course	HRC
10/22/2024	8500 Apricot	Wearing Course	HRC
10/22/2024	2900 Joliet	Lateral Launch	ATAKAPA
10/24/2024	300 Lowerline	Lateral Launch	ATAKAPA
10/24/2024	500 Lowerline	Lateral Launch	ATAKAPA
10/25/2024	2600 Dublin	Asphalt Binder	HRC
10/28/2024	8100 Apple	Manhole Rehabilitation (035-025)	Premium Environmental
10/28/2024	8300 Nelson	Manhole Rehabilitation (035-036)	Premium Environmental
10/29/2024	8100 Belfast	Manhole Rehabilitation (035-056)	Premium Environmental
10/29/2024	3000 Cambronne	Manhole Rehabilitation (036-020)	Premium Environmental
10/30/2024	8400 Forshey	Manhole Rehabilitation (037-043)	Premium Environmental
10/30/2024	8300 Palm	Manhole Rehabilitation (037-062)	Premium Environmental
10/31/2024	8300 Palmetto	Pre CCTV	ATAKAPA
10/31/2024	9400 Oleander	Manhole Rehabilitation (037-063)	Premium Environmental
10/31/2024	8300 Pritchard	Post CCTV	ATAKAPA
11/1/2024	8300 Fig	Post CCTV	ATAKAPA