

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30259 Carrollton Basin No. 18

Submitted By: Gregory Plaisance

Submission Date: 7/25/2025

Time Period Covered: 7/28/2025-8/8/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
7/28/2025-8/1/2025	2000 Broadway	SPRs	HRC
7/28/2025-7/29/2025	900 Broadway	Restoration	BEF
7/30/2025-8/1/2025	700 Broadway	Restoration	BEF
8/4/2025-8/8/2025	2000 Broadway	SHCs	HRC
8/4/2025	2100 Fern	8" CIPP	BLD
8/4/2025	2200 Fern	8" CIPP	BLD
8/5/2025	1900 Fern	8" CIPP	BLD
8/6/2025	3900 Hollygrove	8" CIPP	BLD
8/7/2025	2600 S Derbigny	8" CIPP	BLD
8/8/2025	3800 Hamilton	8" CIPP	BLD