

## Two-Week Look-Ahead Schedule

**Contractor: Hard Rock Construction**

**Project Name and Number: 30259 Carrollton Basin No. 18**

**Submitted By: Gregory Plaisance**

**Submission Date: 8/26/2025**

**Time Period Covered: 8/25/2025-9/5/2025**

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
8/25/2025	600 Broadway	Clean & Prep 21"	Premium Environmental
8/25/2025	600 Broadway	21" CIPP (Night Work)	BLD & Premium Environmetnal
8/25/2025	2000 Broadway	SHC	HRC
8/27/2025-8/29/2025	700 Broadway	Roadway Restoration	BEF
8/27/2025-8/29/2025	3800 Leonidas	10" SPRs	HRC
9/2/2025	2600 S Derbigny	8" CIPP	BLD
9/2/2025-9/5/2025	600 Broadway	Roadway Restoration	BEF
9/3/2025	2200 Fern	8" CIPP	BLD
9/4/2025	3900 Hollygrove	8" CIPP	BLD
9/5/2025	2000 Broadway	8" CIPP	BLD