

## Two-Week Look-Ahead Schedule

**Contractor: Hard Rock Construction**

**Project Name and Number: 30259 Carrollton Basin No. 18**

**Submitted By: Gregory Plaisance**

**Submission Date: 8/4/2025**

**Time Period Covered: 8/4/2025-8/15/2025**

---

### Planned Work Activities

| Date                | Block Number and Street Name | Work to be Performed       | Notes |
|---------------------|------------------------------|----------------------------|-------|
| 8/4/2025            | 2100-2200 Fern               | Form Curb & Gutter         | HRC   |
| 8/4/2025-8/8/2025   | 900 Broadway                 | S/W, D/W, & ADA            | BEF   |
| 8/4/2025-8/8/2025   | 2000 Broadway                | SPRs & SHCs                | HRC   |
| 8/5/2025            | 2100-2200 Fern               | Pour Curb & Gutter         | HRC   |
| 8/11/2025-8/12/2025 | 2100-2200 Fern               | Asphalt Binder and Wearing | HRC   |
| 8/11/2025-8/15/2025 | 700 Broadway                 | Roadway Restoration        | BEF   |
| 8/12/2025           | 2600 S Derbigny              | 8" CIPP                    | BLD   |
| 8/13/2025           | 2200 Fern                    | 8" CIPP                    | BLD   |
| 8/14/2025           | 1900 Fern                    | 8" CIPP                    | BLD   |
| 8/15/2025           | 3900 Hollygrove              | 8" CIPP                    | BLD   |
|                     |                              |                            |       |
|                     |                              |                            |       |
|                     |                              |                            |       |