

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30259 Carrollton Basin No. 18

Submitted By: Gregory Plaisance

Submission Date: 9/11/2025

Time Period Covered: 9/15/2025-9/26/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
9/15/2025	700 Broadway	Pour Concrete	BEF
9/15/2025-9/16/2025	900 Broadway	Asphalt Wearing	HRC
9/16/2025-9/26/2025	600 Broadway	Roadway Restoration	BEF
9/18/2025	2000 Broadway	CCTV	Premium Environmental
9/19/2025	2200 Fern	CCTV	Premium Environmental
9/19/2025	3900 Hollygrove	Clean Drop Stack/CCTV	Premium Environmental
9/22/2025-9/23/2025	3800 Leonidas	Sewer Point Repair	HRC
9/22/2025	2600 S Derbigny	8" CIPP	BLD
9/23/2025	3900 Hollygrove	8" CIPP	BLD
9/24/2025	2000 Broadway	8" CIPP	BLD
9/25/2025	2200 Fern	8" CIPP	BLD
9/26/2025	1900 Fern	6" CIPP	BLD