

## Two-Week Look-Ahead Schedule

**Contractor: Hard Rock Construction**

**Project Name and Number: 30260 Carrollton Basin No. 19**

**Submitted By: Gregory Plaisance**

**Submission Date: 3/10/2025**

**Time Period Covered: 3/10/2025-3/21/2025**

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
3/10/2025-3/11/2025	SWB	Lime Cart Deliveries	SWB
3/10/2025-3/14/2025	1600 Eagle	8" Sewer Main Installation	HRC
3/17/2025-3/19/2025	1600 Eagle	SHCs	HRC
3/17/2025	1900 Eagle	Post CCTV	Premium Environmental
3/18/2025	1800 Eagle	Post CCTV	Premium Environmental
3/19/2025	1700 Eagle	Post CCTV	Premium Environmental
3/20/2025	1600 Eagle	Post CCTV	Premium Environmental
3/20/2025-3/21/2025	1300 Eagle	Excavate and Shore Pits	HRC
3/21/2025	1500 Eagle	Post CCTV	Premium Environmental