

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30260 Carrollton Basin No. 19

Submitted By: Gregory Plaisance

Submission Date: 3/17/2025

Time Period Covered: 3/17/2025-3/28/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
3/17/2025	1900 Eagle	8" and 6" Post CCTV	Premium Environmental
3/17/2025-3/19/2025	1600 Eagle	8" Sewer Main	HRC
3/18/2025	1800 Eagle	8" and 6" Post CCTV/Lateral Launch	Premium Environmental
3/19/2025	1700 Eagle	8" and 6" Post CCTV	Premium Environmental
3/20/2025-3/21/2025	1600 Eagle	SHCs	HRC
3/24/2025	1600 Eagle	8" and 6" Post CCTV	Premium Environmental
3/24/2025-3/27/2025	1300 Eagle	Excavate and Shore Pits	HRC
3/25/2025	1500 Eagle	8" and 6" Post CCTV	Premium Environmental
3/28/2025	1300 Eagle	16" Casing Installation	David Loque & HRC