

## Two-Week Look-Ahead Schedule

**Contractor: Hard Rock Construction**

**Project Name and Number: 30260 Carrollton Basin No. 19**

**Submitted By: Gregory Plaisance**

**Submission Date: 6/6/2025**

**Time Period Covered: 6/9/2025-6/20/2025**

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
6/9/2025	1500 Eagle	Post CCTV	Premium Environmental
6/9/2025-6/10/2025	1800 Eagle	Asphalt Base	HRC
6/10/2025	1400 Eagle	Post CCTV	Premium Environmental
6/10/2025	1900 Eagle	Curb & Gutter Pour	HRC
6/10/2025-6/11/2025	1700 Eagle	Roadway Restoration	HRC
6/11/2025	1300 Eagle	Post CCTV	Premium Environmental
6/12/2025-6/13/2025	1700 Eagle	Asphalt Base	HRC
6/12/2025-6/16/2025	1900 Eagle	Roadway Restoration (North)	HRC
6/16/2025-6/17/2025	1800 Eagle	Curb & Gutter Form	HRC
6/17/2025-6/18/2025	1900 Eagle	Asphalt Binder & Wearing (South)	HRC
6/18/2025-6/19/2025	1700 Eagle	Curb & Gutter Form	HRC
6/19/2025-6/20/2025	1900 Eagle	Asphalt Base (North)	HRC