

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30260 Carrollton Basin No. 19

Submitted By: Gregory Plaisance

Submission Date: 8/4/2025

Time Period Covered: 8/4/2025-8/15/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
8/4/2025-8/5/2025	1900-1400 Eagle	Flowable Fill/Abandon SHCs	EFT
8/4/2025-8/8/2025	1600-1500 Eagle	S/W & D/W & ADA Restoration	BEF
8/11/2025-8/13/2025	1900 Eagle	Roadway Restoration	HRC
8/11/2025-8/13/2025	1400-1300 Eagle	S/W & D/W & ADA Restoration	BEF
8/12/2025	1300 Eagle	8" CIPP	BLD
8/13/2025-8/15/2025	1800-1300 Eagle	6" CIPP	BLD
8/14/2025-8/15/2025	1800 Eagle	Roadway Restoration	HRC