

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30261 Carrollton Basin No. 20

Submitted By: Gregory Plaisance

Submission Date: 3/21/2025

Time Period Covered: 3/24/2025-4/4/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
3/24/2025	1700 Broadway	SHC	HRC
3/25/2025	1600 Broadway	Dog-House Manhole	HRC
3/25/2025	1500 Broadway	SMH	HRC
3/26/2025-3/31/2025	1600 Broadway	8" Sewer Main	HRC
3/26/2025-3/31/2025	1500 Broadway	8" Sewer Main	HRC
4/1/2025	1600 Broadway	SMH	HRC
4/1/2025	1500 Broadway	SMH	HRC
4/2/2025-4/4/2025	1600 Broadway	SHCs	HRC
4/2/2025-4/4/2025	1500 Broadway	SHCs	HRC