

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30261 Carrollton Basin No. 20

Submitted By: Gregory Plaisance

Submission Date: 4/14/2025

Time Period Covered: 4/14/2025-4/25/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
4/14/2025	1500 Broadway	SMH	HRC
4/14/2025	7100 Plum	Post CCTV (Night Work)	Premium Environmental
4/14/2025-4/15/2025	1800 & 1700 Broadway	Asphalt Binder Course	HRC
4/14/2025-4/16/2025	8500 Apple	8" Sewer PR	HRC
4/14/2025-4/17/2025	1600 Broadway	SHCs and R/R Lead WHCs	HRC
4/15/2025	7000 Plum	Post CCTV (Night Work)	Premium Environmental
4/15/2025-4/17/2025	1500 Broadway	SHCs and R/R Lead WHCs	HRC
4/16/2025	7000 Plum & Newcomb Pl (055-051/055-050)	Pre CCTV (Night Work)	Premium Environmental
4/17/2025	1500 & 1600 Broadway	Post CCTV	Premium Environmental
4/18/2025	1400 Broadway	Doghouse Manhole	HRC
4/21/2025-4/25/2025	1400 Broadway	8" Sewer Main	HRC
4/21/2025-4/25/2025	1300 Broadway	8" Sewer Main	HRC
4/21/2025-4/23/2025	1600 Broadway	Roadway Restoration	HRC
4/23/2025-4/25/2025	1500 Broadway	Roadway Restoration	HRC