

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30261 Carrollton Basin No. 20

Submitted By: Gregory Plaisance

Submission Date: 7/25/2025

Time Period Covered: 7/28/2025-8/8/2025

All Dates are Weather and Surcharge Permitting

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
7/28/2025	2600 S Carrollton	Asphalt Wearing	HRC
7/28/2025-7/29/2025	1300 Broadway	WHCs	HRC
7/28/2025-7/29/2025	1400 Broadway	WHCs	HRC
7/28/2025-8/1/2025	7100 Plum	Roadway Restoration	HRC
7/28/2025-7/30/2025	1800-1700 Broadway	Bypass Setup	United Rentals
7/30/2025-7/31/2025	1500 Broadway	WHCs	HRC
7/30/2025-7/31/2025	1600 Broadway	WHCs	HRC
7/31/2025-8/1/2025	1800-1700 Broadway	Clean & 27" CIPP	Premium Environmental & BLD
8/1/2025-8/4/2025	1700 Broadway	WHCs	HRC
8/1/2025-8/4/2025	1800 Broadway	WHCs	HRC
8/4/2025-8/5/2025	7100 Plum	Curb &Gutter	HRC
8/4/2025-8/8/2025	1300-1400 Broadway & 7100-7000 Plum	Bypass Set-up	United Rentals
8/5/2025	1400 Dante	21" CIPP	BLD
8/6/2025	7100 Plum	Asphalt Binder	HRC
8/7/2025	7100 Plum	Asphalt Wearing	HRC