

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30261 Carrollton Basin No. 20

Submitted By: Gregory Plaisance

Submission Date: 8/15/2025

Time Period Covered: 8/18/2025-8/29/2025

All Dates are Weather and Surcharge Permitting

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
8/18/2025	1400 Broadway	Clean 27"	Premium Environmental
8/18/2025	1400 Broadway	27" CIPP (Night Work)	BLD & Premium Environmental
8/19/2025	1300 Broadway	Clean 27"	Premium Environmental
8/19/2025	1300 Broadway	27" CIPP (Night Work)	BLD & Premium Environmental
8/20/2025-8/22/2025	8700 Olive	8" SPRs	HRC
8/20/2025	7100 Plum	Clean 36"	Premium Environmental
8/21/2025	7000 Plum	Clean 36"	Premium Environmental
8/21/2025-8/22/2025	7100-7000 Plum	36" CIPP (Night & Day Work)	BLD & Premium Environmental
8/22/2025	7000 Plum	36" Saddle & SHC	HRC
8/25/2025-8/27/2025	1400 Dante	Bypass Setup	United Rentals
8/28/2025	1400 Dante	Clean & Prep 21"	Premium Environmental
8/28/2025	1400 Dante	21" CIPP (Night Work)	BLD & Premium Environmental