

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30261 Carrollton Basin No. 20

Submitted By: Gregory Plaisance

Submission Date: 8/4/2025

Time Period Covered: 8/4/2025-8/15/2025

All Dates are Weather and Surcharge Permitting

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
8/4/2025	1700 Broadway	Drain PR	HRC
8/4/2025-8/5/2025	7100 Plum	Curb &Gutter	HRC
8/4/2025	1800-1700 Broadway	Clean 27"	Premium Environmental
8/5/2025-8/8/2025	1800-1700 Broadway	27" CIPP	BLD
8/6/2025	7100 Plum	Asphalt Binder	HRC
8/7/2025	7100 Plum	Asphalt Wearing	HRC
8/8/2025	1400 Dante	21" CIPP	BLD
8/11/2025-8/13/2025	1300-1400 & 7100-7000 Plum	Bypass Set up	United Rentals
8/14/2025	1400 Broadway	Clean 27"	Premium Environmental
8/15/2025	1300 Broadway	Clean 27"	Premium Environmental