

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction
Project Name and Number: 30261 Carrollton Basin No. 20
Submitted By: Gregory Plaisance
Submission Date: 9/11/2025
Time Period Covered: 9/15/2025-9/26/2025
All Dates are Weather and Surcharge Permitting

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
9/15/2025-9/16/2025	1500-1600 Broadway	27” Pipe Burst	CMG
9/17/2025-9/19/2025	1500-1600 Broadway	Bypass Breakdown	United Rentals
9/22/2025	8700 Olive	CCTV	Premium Environmental
9/22/2025-9/26/2025	1300-1800 Broadway	Roadway Patches & SMH Tops	BEF & HRC
9/23/2025	7100 Plum	CCTV – Collector Line	Premium Environmental
9/26/2025	8700 Olive	8” CIPP	BLD