



The Sewerage & Water Board OF NEW ORLEANS

625 ST. JOSEPH STREET

NEW ORLEANS, LA 70165

504.529.2837 OR 52.WATER

www.swbno.org

April 28, 2022

Associate Director, Water Enforcement Branch (6EN-W)
Compliance Assurance and Enforcement Division
U.S. Environmental Protection Agency, Region VI
201 Elm Street
Dallas, Texas 75202

Chief, Environmental Enforcement Section
Environmental and Natural Resources Division
Reference DOJ Case No. 90-5-1-1-4032
U.S. Department of Justice
P.O. Box 7611, Ben Franklin Station
Washington, D. C. 20044-7611

Re: Sewerage and Water Board of New Orleans
Third Modified Consent Decree – Civil Action No. 93-3212
Paragraph 56: Quarterly Report – Period Ending: March 31, 2022

Gentlemen:

Pursuant to Paragraph 56 of the Third Modified Consent Decree, the Sewerage and Water Board of New Orleans hereby submits the Quarterly Report for the period ending March 31, 2022.

This report contains a summary of compliance with and activities related to:

56a

- **Implementation of RMAPs**
- **Progress of ESSA Repairs**

56b

- **Retained Cross Connections**

56c

- **O&M Plan for the Fluidized Bed Incinerator**

56d

- **Private Property Sewer Events**

59

- **Board and City Coordination**

100

- **Green Infrastructure**

102

- **EPA/LDEQ Coordination**

These activities are described in Sections VIII, XI, XV, XIX, and XXVII of the Third Modified Consent Decree. For ready reference, the Executive Summary contains a synopsis of the Quarterly Report, including the Third Modified Consent Decree accomplishments that occurred during the quarter. Detailed activities described according to Third Modified Consent Decree section are summarized in Sections I through Section VIII of the report. The appendices contain additional information and backup material for each section. Appendix F contains a listing of all accomplishments reached under the Consent Decree and all subsequent modifications.

I certify that the information contained in or accompanying this document is true, accurate, and complete. As to those identified portions of this document for which I cannot personally verify their truth and accuracy, I certify as the official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification, that this is true, accurate, and complete.

Sincerely,



Ghassan Korban
Executive Director
Sewerage & Water Board of New Orleans

cc: Anthony M. Loston, USEPA
Benjamin F. Wilson/ Parker Moore, Beveridge & Diamond, P.C.
Yolanda Grinstead, Chief Special Counsel SWBNO
Rosalind Cook, President, League of Woman Voters
Marylee Orr, Executive Director, Louisiana Environmental Action Network
Kristi Trail, Executive Director, Lake Pontchartrain Basin Foundation
Jennifer O. Coulson, Executive Director, Orleans Audubon Society
Mike W. Tiffit, Esq., Attorney, Orleans Audubon Society
Lisa W. Jordan, Supervising Attorney, Tulane Environmental Law Clinic
M. Ron Spooner, General Superintendent SWBNO
Susan N. Nolan, Stantec Consulting Services, Inc.

Table of Contents

	<u>Page Number</u>
Executive Summary	S-1
Section I – Comprehensive Collection System Remedial Program (Consent Decree Section XV)	I-1
Section II – Cross Connections (Consent Decree Section XI)	II-1
Section III – Progress of ESSA Repairs (Consent Decree Section XV)	III-1
Section IV – Private Property Sewer Events (Consent Decree Section XIX)	IV-1
Section V – Fluidized Bed Incinerator (Consent Decree Section VIII)	V-1
Section VI – EPA/LDEQ Coordination (Consent Decree Section XXVII)	VI-1
Section VII – Green Infrastructure (Consent Decree Section XXVII)	VII-1
Section VIII – SWBNO/City of New Orleans Coordination (Consent Decree Section XIX)	VIII-1
 <u>APPENDICES</u>	
Appendix A – Comprehensive Collection System Remedial Program	A-1
Appendix B – Cross Connections	B-1
Appendix C – Progress of ESSA Repairs	C-1
Appendix D – Fluidized Bed Incinerator	D-1
Appendix E – Green Infrastructure	E-1
Appendix F – Consent Decree Accomplishments	F-1

Executive Summary

COMPREHENSIVE COLLECTION SYSTEM REMEDIAL MEASURES

Paragraph 36. As described in the Whereas Clauses in the Third Modified Consent Decree, the Board has met the requirements regarding the reporting schedule for the Collection System Evaluation Studies and Remedial Measures Action Plans in all nine basins.

Planning Activities

- The Board has met the requirements for Collection System Evaluation Studies in all nine basins, as indicated in Section XV, Paragraph 36, of the Third MCD.

Design Activities

- Bid Packaging for incorporation into City of New Orleans Department of Public Works Roadway Reconstruction Contracts is ongoing.

Construction Activities

Paragraph 40. The End Construction milestone for the **Mid-City Basin** is July 31, 2023.

Bid Phase

- Contract No. 30245 Mid City Basin Rehabilitation No. 3: advertised for bid on 2/11/2022, and bids received on 03/22/2022
- Contract No. 30227 Mid City Basin Rehabilitation No. 1: advertised for bid on 2/21/2022, and bids received on 3/29/2022
- Contract No. 30228 Mid City Basin Rehabilitation No. 2: contract awarded

Construction Phase

- DPW RR003 Bayou St John, Fairgrounds, Seventh Ward Group A: construction continued
- DPW RR004 Bayou St John, Fairgrounds, Seventh Ward Group B: construction continued
- DPW RR124 Mid City Group A: construction continued
- DPW RR125 Mid City Group B: construction continued
- DPW RR183 Treme Lafitte Group B: construction continued

Paragraph 40. The End Construction milestone for the **Carrollton Basin** is October 31, 2025.

Construction Phase

- TM005 Eden, Grape & S Claiborne to Third St Transmission Main: construction notice to proceed issued on 2/10/2022
- TM006 Fig & Leonidas Transmission Main: construction continued
- DPW RR002 Audubon Group B: construction continued
- DPW RR062 Hollygrove Group B: construction continued
- DPW RR009 Black Pearl Group A: construction continued
- DPW RR010 Broadmoor Group A: construction continued
- DPW RR067 Hollygrove, Leonidas Group A: construction continued
- DPW RR116 Marlyville Fontainebleau Group A: construction continued
- DPW RR118 Marlyville, Fontainebleau Group C: construction continued
- TM004 S. Dupre St Transmission Main: construction continued

Executive Summary

CROSS CONNECTIONS

<u>Total Retained Cross Connections</u>	<u>89</u>
• Retained Cross Connections inspected and secure	86
• Retained Cross Connections not secured or inspected	0
• Retained Cross Connection Permanently Sealed and Eliminated Prior quarter	3
<u>Cross Connections Discovered</u>	<u>0</u>
• Cross Connections discovered	0
• Cross Connections sealed	0
<u>Cross Connections Opened</u>	<u>0</u>

Executive Summary

PROGRESS OF ESSA REPAIRS

Inspection Work Accomplished

- From 2010 through the first quarter of 2022, the Board has identified nine thousand four hundred ninety-five (9,495) ESSA defects as follows:

	Opened	Closed
Lakeview Basin	1,367	1,367
CBD	0	0
Gentilly Basin	1,576	1,576
Uptown Basin	1,632	1,632
Mid-City Basin	671	53
Ninth Ward Basin	1,403	1,403
Carrollton Basin	768	166
New Orleans East Basin	977	977
South Shore Basin	1,142	1,101*
Total	9,495	8,275

*All ESSA work in the South Shore Basin was completed as of December 21, 2021. The process of closing out the work orders in the system was ongoing on March 31, 2022, making it appear that repairs remain to be completed. These repairs therefore will be reflected in the next quarterly report.

The number of work orders identified for each basin may fluctuate each quarter. In some cases, the Board will cancel several point repair work orders on a single line segment to opt for full line replacement. Therefore, the number of work orders for a particular area may sometimes decrease in quantity from a previous quarter. However, all identified defects are being addressed.

Construction Work Accomplished

- From 2010 through the first quarter of 2022, the Board has completed repairs for 8,275 identified defects.

A complete list of the identified defects, including the status of repairs, can be found at Appendix C.

Executive Summary

PRIVATE PROPERTY SEWER EVENTS

Work Accomplished

- During the first quarter of 2022, the Board completed the following tasks relating to sewer overflow events on private property:

Number of letters issued advising property owner of sewer overflow on private property (requires owner to contact plumbing within 30 days of letter)	0
Number of letters issued after initial 30-day period (requires owner to contact plumbing with 10 days of letter)	0
Number of accounts where work order was sent for water disconnection	0

Executive Summary

OPERATION AND MAINTENANCE OF THE FLUIDIZED BED INCINERATOR

Work Accomplished

- The supplemental report on the operation and maintenance of the Fluidized Bed Incinerator (Appendix D, Sections 1-5) addresses the items specific to the Third Modified Consent Decree, Paragraph 56c:
 1. Periodic Inspection of Monitoring Devices
 2. Periodic Calibration of Monitoring Devices
 3. Inspection of the Wet Scrubber
 4. Verification of Operation in Accordance with the Approved O&M Plan
 5. Continuous Emissions Monitoring Equipment (CEM) On-line Reliability

We hereby verify that the operation and maintenance of the Fluid Bed Incinerator (FBI) was in accordance with the FBI's O&M Plan.

- A copy of the "Quarterly Report on the FBI O&M Plan of the Eastbank Wastewater Treatment Facility" is located in Appendix D, Sections 1-5. This report is prepared by Veolia Water Company.

Executive Summary

EPA/LDEQ COORDINATION (RMAP/MS4 PERMIT)

Work Accomplished

- On January 19, 2022, Grace Vogel, Taylor Edwards, Ashley Hoover, and Scott Finney represented SWBNO at the monthly Orleans Parish MS4 Co-Permittee and Orleans Parish Water Quality Task Force Meeting, hosted by SWBNO and held at the City Park Administration Building. Other attendees represented DOTD, City of New Orleans - Department of Public Works, and the Port of New Orleans. During the meeting, Scott Finney discussed the expectations for the upcoming 2021 Annual Report, reviewed MS4 Self Audit Modules, TMDLs, and SWBNO's Dry and Wet Weather Screening Program. The meeting ended with updates from co-permittees and open discussion.
- On February 16, 2022, Grace Vogel, Julian Hahnebohm, Joe Carruth, Lesabra Ventress, Lindsay Kirsch, Ashley Hoover, and Scott Finney represented SWBNO at the monthly Orleans Parish MS4 Co-Permittee and Orleans Parish Water Quality Task Force Meeting, hosted by SWBNO and held at the Carrollton Water Plant Auditorium. Other attendees represented DOTD, City of New Orleans - DPW, SLPFA-E, and the Port of New Orleans. During the meeting, Scott Finney discussed the deadline for the upcoming 2021 Annual Report, TMDLs, and SWBNO's Dry and Wet Weather Screening Program. Julian Hahnebohm gave a presentation of the 2021 TMDL Summary and Trends. The meeting ended with updates from co-permittees and open discussion.
- On March 9, 2022, Grace Vogel, Lesabra Ventress, Ashley Hoover, Lindsay Kirsch, Joe Carruth, Ian Walsh, and Scott Finney represented SWBNO at the monthly Orleans Parish MS4 Co-Permittee and Orleans Parish Water Quality Task Force Meeting, hosted by SWBNO virtually through Microsoft Teams. Other attendees represented DOTD, City of New Orleans – DPW, SLPFA-E, and the Lakefront Authority. During the meeting, Scott Finney discussed the deadline for the upcoming 2021 Annual Report, TMDLs, and SWBNO's Dry and Wet Weather Screening Program. Lesabra Ventress gave a presentation on the Landrieu Concrete high-risk industrial facility inspection and enforcement. The meeting ended with updates from co-permittees and open discussion.

Executive Summary

GREEN INFRASTRUCTURE

- As required, the Sewerage & Water Board of New Orleans (the Board) submitted its Green Infrastructure (GI) Plan on April 24, 2014 to the EPA.
- As noted in the Board's Green Infrastructure Plan, the Board has identified and selected projects that embody the principles of living with water, implemented projects that comply with green infrastructure design criteria, developed partnerships to implement a regional approach to green infrastructure, developed community outreach programs to provide education on green infrastructure practices, and included performance measurements, including monitoring of water quality, to help evaluate the siting and selection of future proposed green infrastructure projects.
- In the First Quarter 2022, work has continued on green infrastructure projects. The Board participated in community outreach and provided updates on ongoing and past projects.
- Environmental Affairs staff continued to assess seven GI projects to determine their existing condition, functionality, and future maintenance needs.
- The Board has continued providing educational outreach to the community and schools about green infrastructure through contracts with grantees as well as through in-house staff outreach.
- A listing of the Board's efforts in collaborating and providing educational outreach to the community and schools about green infrastructure can be found in Appendix E. The Board continues to partner with many community organizations to promote green infrastructure projects whether they are publicly or privately funded.
- In the First Quarter 2022, maintenance continued for the Aurora Rain Gardens, Hollygrove Greenline, and the Board's St. Joseph Street Administration Building Green Roof projects.
- Temporary in-house maintenance continued at the Hollygrove Greenline GI site after the project partner, the Carrollton-Hollygrove Community Development Corporation dissolved. The Board grounds maintenance teams have continued periodic mowing of the site until a more long-term contract is secured.
- Temporary in-house maintenance was continued at the Bayou St John Green Infrastructure Project site after the CEA with the City of New Orleans committed the Board responsibility of maintaining the property until the vendor (Dana Brown and Associates) break ground for the slated project.
- The St. Joseph Green Roof maintenance contract with The Plant Gallery continued.

Executive Summary

- The Aurora Gardens GI project maintenance contract with The Plant Gallery continued.
- On January 27, 2022, the updated Story Map was published to the SWBNO website.
- On January 6, 2022, Invoice 1 was processed and sent to accounts payable for the Hollygrove Greenline Renovation Project.
- On January 27, 2022, the final invoice for New Orleans Resilient City Tool (NORCT) was processed and sent to accounts payable.
- On January 28, 2022, Dana Brown and Associates submitted 50% construction drawings, specification manual, OPC, and SWM calculations for the Bayou St. John Green Infrastructure Project.
- On February 9, 2022, SWBNO approved Dana Brown and Associate's 50% Construction Drawing packet for Bayou St John Green Infrastructure Project.
- On February 15, 2022, Michael Biros and CAG presented the conceptual design for renovations to SWBNO's Hollygrove Green Infrastructure site.
- On February 18, 2022, Grace Vogel, Michael Biros, CAG and DPW met at SWBNO's Hollygrove Green Infrastructure site to discuss coordination of installing improved bike path through DPW trail grant.
- On February 22, 2022, Dana Brown and Associates presented updates on the design and progress of the Bayou St John Green Infrastructure Project to the City's Resilience Design Review Committee.
- On March 9, 2022, Dana Brown and Associates submitted 75% construction drawing packet.
- On March 10, 2022, Dana Brown and Associates held the second public workshop for the Bayou St John Project at the Lafitte Greenway during the Crescent City's Farmers Market.
- On March 24, 2022, Grace Vogel oversaw the spring planting of the Green Roof on top of SWBNO's St Joseph street building.
- A table detailing green infrastructure projects and their statuses can be found in Appendix E.

Executive Summary

SEWERAGE & WATER BOARD OF NEW ORLEANS/ CITY OF NEW ORLEANS COORDINATION

Work Accomplished

- On December 10, 2015, the City of New Orleans and the Sewerage and Water Board of New Orleans reached a settlement with Federal Emergency Management Agency (FEMA) for street and subsurface infrastructure repairs related to Hurricane Katrina in the total amount of approximately \$2.4 Billion. This will allow for additional infrastructure projects that will be coordinated through the combined efforts of DPW and the Board.
- The CNO and SWBNO jointly developed an aggressive schedule for the expenditure of the \$2.4 Billion to FEMA for their review and approval on March 30, 2016. This schedule has already been implemented and includes the ongoing design of approximately 240 infrastructure projects, of which 30 projects are in the construction phase. This will allow for a continued increase in construction activities in 2022 as we ramp up our efforts to perform repairs on assets damaged as a result of Hurricane Katrina.
- The City of New Orleans and Sewerage and Water Board of New Orleans continue to re-evaluate the design and construction schedules so that they align and meet imposed deadlines set forth in the 3rd Modified Consent Decree.
- For details regarding specific coordination activities between the Sewerage and Water Board of New Orleans and the City of New Orleans during this reporting period, please see Section 1.

Executive Summary

THIRD MODIFIED CONSENT DECREE ACCOMPLISHMENTS

During the first quarter of 2022, the following actions occurred under the Third Modified Consent Decree:

Work Accomplished

- **Paragraph 41**

Award and Estimated Milestones – Mid City Basin Contract 30228

District: A, B, C, D

Scheduled Date: 03/09/22

Actual Date: 02/21/22

- **Paragraph 56**

2021 Quarterly Report Submission (4th Quarter)

District: Citywide

Scheduled Date: 02/01/22

Actual Date: 01/31/22

- **Paragraph 57**

2021 Annual Report Submission

District: Citywide

Scheduled Date: 03/01/22

Actual Date: 02/28/22

- **Paragraph 57b**

Manhole Inspection Cycle Completion

District: Citywide

Scheduled Date: 06/03/22

Actual Date: 03/24/22

- **Paragraph 69**

Stipulated Penalty: Non-Compliant Discharge (Date of Violation 7/27/20) - \$5,010.00

District: Citywide

Scheduled Date: 08/26/20

Actual Date: 03/23/22

- **Paragraph 69**

Stipulated Penalty: Non-Compliant Discharge (Date of Violation 7/27/20) - \$5,010.00

District: Citywide

Scheduled Date: 08/26/20

Actual Date: 03/23/22

Executive Summary

- **Paragraph 69**

Stipulated Penalty: Non-Compliant Discharge (Date of Violation 1/26/21) - \$5,007.00

District: Citywide

Scheduled Date: 02/25/21

Actual Date: 03/23/22

- **Paragraph 69**

Stipulated Penalty: Non-Compliant Discharge (Date of Violation 4/16/21) - \$30,033.00

District: Citywide

Scheduled Date: 05/16/21

Actual Date: 03/23/22

Section I

Collection System Remedial Program

**THIRD MODIFIED CONSENT DECREE SECTION XV,
PARAGRAPHS 36-46
CLEAN WATER ACT REMEDIAL MEASURES:
COMPREHENSIVE COLLECTION SYSTEM REMEDIAL PROGRAM**

Paragraph 36. This is an introduction to the requirements of Section XV. Any actions required are detailed in later paragraphs of this Section.

Paragraphs 39, 40, 41 and 41A. These paragraphs describe the schedule for implementation of the RMAPs. These paragraphs describe the requirements to submit interim milestone dates for construction contracts in each basin, and to submit estimated quarterly basin milestones. **Table 1-1** summarizes these requirements and the progress to date. Each basin has multiple construction contracts associated with implementation of its RMAP. The Actual Begin Construction Date shown in **Table 1-1** is the date that the first construction contract began. The Actual End Construction Date is the date that all RMAP construction in the basin is completed and progress to date. The individual contracts within each basin are summarized in **Appendix A**, which also includes interim construction contract milestone dates.

**Table 1-1
RMAP IMPLEMENTATION SCHEDULE**

Basin/ Phase	Milestone to Begin Construction	Milestone to Resume Construction	Actual Begin/Resume Construction Date	Milestone to End Construction	Actual End Construction Date
Lakeview	12/15/1998	N/A	10/19/1998	12/14/2001	11/21/2001
Central Business District/FQ	1/1/2001	N/A	10/30/2000	11/01/2006	10/23/2006
Gentilly	1/1/2002	N/A	7/23/2001	12/31/2004	12/6/2004
Uptown	1/1/2003	N/A	12/30/2002	11/01/2006	10/23/2006
Mid-City	N/A	11/15/2008	8/18/2008	7/31/2023	
Ninth Ward	N/A	11/15/2008	8/21/2008	3/31/2018	1/25/2018
Carrollton	N/A	11/15/2008	9/29/2008	10/31/2025	
New Orleans East	4/1/2009	N/A	2/23/2009	10/31/2019	9/06/2019
South Shore	4/1/2010	N/A	12/21/2009	10/31/2021	12/21/2021 ¹

¹ SWB requested an extension on 10/06/2021 due the force majeure event of Hurricane Ida.

Section I

Collection System Remedial Program

The following **Table 1-2** reflects the Interim Milestones established per Paragraph 41A of the Third Modified Consent Decree for the Ninth Ward, New Orleans East, Carrollton, South Shore and Mid City basins.

**Table 1-2
INTERIM MILESTONES***

Basin/ Phase	25% Basin Completion Milestone	Actual 25% Basin Completion Milestone	50% Basin Completion Milestone	Actual 50% Basin Completion Milestone	75% Basin Completion Milestone	Actual 75% Basin Completion Milestone
Ninth Ward	11/11/2016	03/16/2015	07/08/2016	09/24/2015	11/21/2016	03/29/2016
New Orleans East	10/17/2017	04/21/2017	06/30/2019	08/18/2017	04/30/2019	10/27/2017
South Shore	05/23/2020	05/11/2020	03/02/2021	10/08/2020	07/01/2021	01/15/2021
Mid-City	03/21/2021	03/21/2021	05/25/2022		TBD	
Carrollton	08/17/2021	08/17/2021	10/11/2023		TBD	

* Basin interim milestones will be identified in compliance with the requirements set forth in Paragraph 41A of the Third Modified Consent Decree.

Work Accomplished

Lakeview Basin

- All work in the Lakeview Basin as described in and included in the Lakeview Remedial Measures Action Plan has been completed
- See **Appendix A** for details on the sewer rehabilitation contracts

Central Business District/French Quarter Basin (CBD/FQ)

- All work in the CBD/FQ Basin as described in and included in the CBD/FQ Remedial Measures Action Plan has been completed
- See **Appendix A** for details on the sewer rehabilitation contracts

Gentilly Basin

- All work in the Gentilly Basin as described in and included in the Gentilly Remedial Measures Action Plan has been completed
- See **Appendix A** for details on the sewer rehabilitation contracts

Uptown Basin

- All work in the Uptown Basin as described in and included in the Uptown Remedial Measures Action Plan has been completed
- See **Appendix A** for details on the sewer rehabilitation contracts

Section I

Collection System Remedial Program

Ninth Ward Basin

- All work in the Ninth Ward Basin as described in and included in the Ninth Ward Basin Remedial Measures Action Plan has been completed
- See **Appendix A** for details on the sewer rehabilitation contracts

New Orleans East Basin

- All work in the New Orleans East Basin as described in and included in the New Orleans East Basin Remedial Measures Action Plan has been completed
- See **Appendix A** for details on the sewer rehabilitation contracts

Mid-City Basin

Paragraph 40. The End Construction milestone for **Mid-City Basin** is July 31, 2023.

Bid Phase

- Contract No. 30245 Mid City Basin Rehabilitation No. 3: advertised for bid on 2/11/2022, and bids received on 03/22/2022
- Contract No. 30227 Mid City Basin Rehabilitation No. 1: advertised for bid on 2/21/2022, and bids received on 03/29/2022
- Contract No. 30228 Mid City Basin Rehabilitation No. 2: contract awarded
- Bid Packaging for incorporation into City of New Orleans Department of Public Works Roadway Reconstruction Contracts is ongoing

Construction Phase

- DPW RR003 Bayou St John, Fairgrounds, Seventh Ward Group A: construction continued
- DPW RR004 Bayou St John, Fairgrounds, Seventh Ward Group B: construction continued
- DPW RR124 Mid City Group A: construction continued
- DPW RR125 Mid City Group B: construction continued
- DPW RR183 Treme Lafitte Group B: construction continued
- See **Appendix A** for details on the S&WB sewer rehabilitation contracts

Carrollton Basin

Paragraph 40. The End Construction milestone for the **Carrollton Basin** is October 31, 2025.

Bid Phase

- Bid Packaging for incorporation into City of New Orleans Department of Public Works Roadway Reconstruction Contracts is ongoing

Section I

Collection System Remedial Program

Construction Phase

- TM005 Eden, Grape & S Claiborne to Third St Transmission Main: construction notice to proceed was issued on 2/10/2022
- TM006 Fig & Leonidas Transmission Main: construction continued
- DPW RR002 Audubon Group B: construction continued
- DPW RR062 Hollygrove Group B: construction continued
- DPW RR009 Black Pearl Group A: construction continued
- DPW RR010 Broadmoor Group A: construction continued
- DPW RR067 Hollygrove, Leonidas Group A: construction continued
- DPW RR116 Marlyville Fontainebleau Group A: construction continued
- DPW RR118 Marlyville, Fontainebleau Group C: construction continued
- TM004 S. Dupre St Transmission Main: construction continued
- See **Appendix A** for details on the S&WB sewer rehabilitation contracts

South Shore Basin

- All work in the South Shore Basin as described in and included in the South Shore Remedial Measures Action Plan has been completed
- See **Appendix A** for details on the sewer rehabilitation contracts

Section II

Cross Connections

THIRD MODIFIED CONSENT DECREE SECTION XI, PARAGRAPHS 22 – 25 CLEAN WATER ACT REMEDIAL MEASURES: CROSS CONNECTIONS

Paragraph 22. Per Paragraph 22 of the Second Modified Consent Decree, the Board has certified that it has conducted a thorough inspection of all known cross connections and that all known cross connections not provided for in Modified Exhibit 14 have been permanently sealed.

Work Accomplished

- The Board has satisfied all of the requirements relative to Paragraph 22

Paragraph 23. Per Paragraph 23 of the Second Modified Consent Decree, the Board is required to permanently seal or eliminate any cross connection identified subsequent to the lodging of the Modified Consent Decree within thirty (30) days of identification.

Work Accomplished

- During the first quarter of 2022, the Board identified no new Cross Connections

Paragraph 24. Per Paragraph 24 of the Second Modified Consent Decree, Cross Connection requirements are as follows:

- (a) Wherever there is a physical connection between the sanitary sewer and the storm drainage system, there shall be a physical barrier to prevent any transfer between the two systems (i.e. a valve or gate) which shall be closed and secured;
- (b) The Cross Connection Security Plan, Original Exhibit 12, must be followed to ensure that there is no use of the cross connection by unauthorized individuals;
- (c) The Board shall inspect the valves in the method and frequency set forth in the Cross Connection Security Plan, to assure that they are closed and that they have not been opened; and
- (d) The Board shall report to the EPA all instances in which the valve or gate is opened in accordance with Paragraph 56(b).

Work Accomplished

- During the first quarter of 2022 the Board complied with the Cross Connection Security Plan, Original Exhibit 12.

Section II

Cross Connections

- During the first quarter of 2022, the Board inspected eighty-nine (89) of the eighty nine (89) Cross Connections contained in Modified Exhibit 14. Three sealed retained cross connection was eliminated prior quarter.
- The “Retained Cross Connection Report” form contained in the Cross Connection Security Plan was used to record these inspections. Information on the Retained Cross Connections inspected is contained in Appendix B.

Total Retained Cross Connections **89**

- Retained Cross Connections inspected and secure 86
- Retained Cross connections not secured or inspected 0
- Retained Cross Connection Permanently Sealed and Eliminated Prior quarter 3

Cross Connections Discovered **0**

- Cross Connections discovered 0
- Cross Connections sealed 0

Cross Connections Opened **0**

Paragraph 25. Per Paragraph 25 of the Second Modified Consent Decree, any use of a cross connection, whether listed in Modified Exhibit 14 or newly discovered, will be considered a violation of the Clean Water Act and of the Modified Consent Decree.

Work Accomplished

During the first quarter of 2022, the Board did not utilize any Cross Connections.

Section III

Progress of ESSA Repairs

THIRD MODIFIED CONSENT DECREE SECTION XV, PARAGRAPH 37; SECTION XIX, PARAGRAPH 56a EMERGENCY SEWER SYSTEM ASSESSMENT (ESSA)

Paragraph 37. Per Paragraph 37 of the Third Modified Consent Decree, following completion of repairs for each pump station, the Board shall conduct an ESSA to identify Katrina-related damages in the portion of the collection system served by that pump station.

Paragraph 56a. Per Paragraph 56a of the Third Modified Consent Decree, the Board shall report the progress of ESSA repairs in its quarterly report.

Progress of ESSA Repairs

Inspection Work Accomplished

- From 2010 through the first quarter of 2022, the Board has identified nine thousand four hundred ninety-five (9,495) ESSA defects as follows:

	Opened	Closed
Lakeview Basin	1,367	1,367
CBD	0	0
Gentilly Basin	1,576	1,576
Uptown Basin	1,632	1,632
Mid-City Basin	671	53
Ninth Ward Basin	1,403	1,403
Carrollton Basin	768	166
New Orleans East Basin	977	977
South Shore Basin	1,142	1,101*
Total	9,495	8,275

*All ESSA work in the South Shore Basin was completed as of December 21, 2021. The process of closing out the work orders in the system was ongoing on March 31, 2022, making it appear that repairs remain to be completed. These repairs therefore will be reflected in the next quarterly report.

The number of work orders identified for each basin may fluctuate each quarter. In some cases, the Board will cancel several point repair work orders on a single line segment to opt for full line replacement. Therefore, the number of work orders for a particular area may sometimes decrease in quantity from a previous quarter. However, all identified defects are being addressed.

Construction Work Accomplished

- From 2010 through the first quarter of 2022, the Board has completed repairs for 8,275 identified defects.

A complete list of the identified defects, including the status of repairs, can be found at Appendix C.

Section IV

Private Property Defects

THIRD MODIFIED CONSENT DECREE SECTION XIX, PARAGRAPH 56d

Paragraph 56d. Per Paragraph 56d of the Third Modified Consent Decree, the Board shall report any information regarding private property sewer overflow events; to the extent such events are known by the Board, as well as any information known by the Board as to how such events were resolved by the property owner.

Work Accomplished

- During the first quarter of 2022, the Board completed the following tasks relating to sewer overflow events on private property:

Number of letters issued advising property owner of sewer overflow on private property (requires owner to contact plumbing within 30 days of letter)	0
Number of letters issued after initial 30-day period (requires owner to contact plumbing with 10 days of letter)	0
Number of accounts where work order was sent for water disconnection	0

Section V

Fluidized Bed Incinerator

THIRD MODIFIED CONSENT DECREE SECTION VIII, PARAGRAPH 15 CLEAN AIR ACT REMEDIAL MEASURES

Paragraph 15. This paragraph requires the Board to operate its fluidized bed incinerator as per the Operation and Maintenance Plan for the Fluidized Bed Incinerator for the East Bank Plant, Modified Exhibit 1 of the Third Modified Consent Decree. This paragraph also requires the Board to comply with the requirements of the Incinerator Plan and submit reports as required by Paragraph 56(c) to document proper compliance with the Incinerator Plan.

Work Accomplished

- The supplemental report on the operation and maintenance of the Fluidized Bed Incinerator (Appendix D, Sections 1-5) addresses the items specific to the Third Modified Consent Decree, Paragraph 56c:
 1. Periodic Inspection of Monitoring Devices
 2. Periodic Calibration of Monitoring Devices
 3. Inspection of the Wet Scrubber
 4. Verification of Operation in Accordance with the Approved O&M Plan
 5. Continuous Emissions Monitoring Equipment (CEM) On-line Reliability

We hereby verify that the operation and maintenance of the Fluid Bed Incinerator (FBI) was in accordance with the FBI's O&M Plan.

- A copy of the "Quarterly Report on the FBI O&M Plan of the Eastbank Wastewater Treatment Facility" is located in Appendix D, Sections 1–5. This report is prepared by Veolia Water Company.

Section VI

EPA/LDEQ Coordination

THIRD MODIFIED CONSENT DECREE SECTION XXVII, PARAGRAPH 102 EPA/LDEQ COORDINATION (RMAP/MS4 PERMIT)

Paragraph 102. This paragraph requires the Board to consult with EPA and LDEQ to ensure, to the maximum extent possible, that the RMAP work is consistent with the requirements of the Total Maximum Daily Loads (TMDLs) for Fecal Coliform Bacteria and Dissolved Oxygen for Selected Subsegments in the Lake Pontchartrain Basin and the Board's MS4 (Municipal Separate Storm Sewer System) discharge permit. The Board will include a summary and description of any such discussions in its Quarterly and Annual Reports.

Work Accomplished

- On January 19, 2022, Grace Vogel, Taylor Edwards, Ashley Hoover, and Scott Finney represented SWBNO at the monthly Orleans Parish MS4 Co-Permittee and Orleans Parish Water Quality Task Force Meeting, hosted by SWBNO and held at the City Park Administration Building. Other attendees represented DOTD, City of New Orleans - Department of Public Works, and the Port of New Orleans. During the meeting, Scott Finney discussed the expectations for the upcoming 2021 Annual Report, reviewed MS4 Self Audit Modules, TMDLs, and SWBNO's Dry and Wet Weather Screening Program. The meeting ended with updates from co-permittees and open discussion.
- On February 16, 2022, Grace Vogel, Julian Hahnebohm, Joe Carruth, Lesabra Ventress, Lindsay Kirsch, Ashley Hoover, and Scott Finney represented SWBNO at the monthly Orleans Parish MS4 Co-Permittee and Orleans Parish Water Quality Task Force Meeting, hosted by SWBNO and held at the Carrollton Water Plant Auditorium. Other attendees represented DOTD, City of New Orleans - DPW, SLPFA-E, and the Port of New Orleans. During the meeting, Scott Finney discussed the deadline for the upcoming 2021 Annual Report, TMDLs, and SWBNO's Dry and Wet Weather Screening Program. Julian Hahnebohm gave a presentation of the 2021 TMDL Summary and Trends. The meeting ended with updates from co-permittees and open discussion.
- On March 9, 2022, Grace Vogel, Lesabra Ventress, Ashley Hoover, Lindsay Kirsch, Joe Carruth, Ian Walsh, and Scott Finney represented SWBNO at the monthly Orleans Parish MS4 Co-Permittee and Orleans Parish Water Quality Task Force Meeting, hosted by SWBNO virtually through Microsoft Teams. Other attendees represented DOTD, City of New Orleans – DPW, SLPFA-E, and the Lakefront Authority. During the meeting, Scott Finney discussed the deadline for the upcoming 2021 Annual Report, TMDLs, and SWBNO's Dry and Wet Weather Screening Program. Lesabra Ventress gave a presentation on the Landrieu Concrete high-risk industrial facility inspection and enforcement. The meeting ended with updates from co-permittees and open discussion.

Section VII

Green Infrastructure

THIRD MODIFIED CONSENT DECREE SECTION XXVII PARAGRAPH 100

Paragraph 100: Requires the Board to quarterly and annually report a summary of any green infrastructure activities undertaken pursuant to paragraph 100 and the plan developed under it.

Work Accomplished

- As required, the Sewerage & Water Board of New Orleans (the Board) submitted its Green Infrastructure (GI) Plan on April 24, 2014 to the EPA.
- As noted in the Board's Green Infrastructure Plan, the Board has identified and selected projects that embody the principles of living with water, implemented projects that comply with green infrastructure design criteria, developed partnerships to implement a regional approach to green infrastructure, developed community outreach programs to provide education on green infrastructure practices, and included performance measurements, including monitoring of water quality, to help evaluate the siting and selection of future proposed green infrastructure projects.
- In the First Quarter 2022, work has continued on green infrastructure projects. The Board participated in community outreach and provided updates on ongoing and past projects.
- Environmental Affairs staff continued to assess seven GI projects to determine their existing condition, functionality, and future maintenance needs.
- The Board has continued providing educational outreach to the community and schools about green infrastructure through contracts with grantees as well as through in-house staff outreach.
- A listing of the Board's efforts in collaborating and providing educational outreach to the community and schools about green infrastructure can be found in Appendix E. The Board continues to partner with many community organizations to promote green infrastructure projects whether they are publicly or privately funded.
- In the First Quarter 2022, maintenance continued for the Aurora Rain Gardens, Hollygrove Greenline, and the Board's St. Joseph Street Administration Building Green Roof projects.
- Temporary in-house maintenance continued at the Hollygrove Greenline GI site after the project partner, the Carrollton-Hollygrove Community Development Corporation dissolved. The Board grounds maintenance teams have continued periodic mowing of the site until a more long-term contract is secured.
- Temporary in-house maintenance was continued at the Bayou St John Green Infrastructure Project site after the CEA with the City of New Orleans committed the Board responsibility of maintaining the property until the vendor (Dana Brown and Associates) break ground for the slated project.

Section VII

Green Infrastructure

- The St. Joseph Green Roof maintenance contract with The Plant Gallery continued.
- The Aurora Gardens GI project maintenance contract with The Plant Gallery continued.
- On January 27, 2022, the updated Story Map was published to the SWBNO website.
- On January 6, 2022, Invoice 1 was processed and sent to accounts payable for the Hollygrove Greenline Renovation Project.
- On January 27, 2022, the final invoice for New Orleans Resilient City Tool (NORCT) was processed and sent to accounts payable.
- On January 28, 2022, Dana Brown and Associates submitted 50% construction drawings, specification manual, OPC, and SWM calculations for the Bayou St. John Green Infrastructure Project.
- On February 9, 2022, SWBNO approved Dana Brown and Associate's 50% Construction Drawing packet for Bayou St John Green Infrastructure Project.
- On February 15, 2022, Michael Biros and CAG presented the conceptual design for renovations to SWBNO's Hollygrove Green Infrastructure site.
- On February 18, 2022, Grace Vogel, Michael Biros, CAG and DPW met at SWBNO's Hollygrove Green Infrastructure site to discuss coordination of installing improved bike path through DPW trail grant.
- On February 22, 2022, Dana Brown and Associates presented updates on the design and progress of the Bayou St John Green Infrastructure Project to the City's Resilience Design Review Committee.
- On March 9, 2022, Dana Brown and Associates submitted 75% construction drawing packet.
- On March 10, 2022, Dana Brown and Associates held the second public workshop for the Bayou St John Project at the Lafitte Greenway during the Crescent City's Farmers Market.
- On March 24, 2022, Grace Vogel oversaw the spring planting of the Green Roof on top of SWBNO's St Joseph street building.
- A table detailing green infrastructure projects and their statuses can be found in Appendix E.

Section VIII

Sewerage & Water Board/City Coordination

THIRD MODIFIED CONSENT DECREE SECTION XIX, PARAGRAPH 59 SEWERAGE & WATER BOARD OF NEW ORLEANS/ CITY OF NEW ORLEANS COORDINATION

Paragraph 59. This paragraph requires the Board to summarize the Board and City's coordination efforts and work progress, including a summary of significant coordination efforts undertaken during the reporting period and a chart depicting those efforts. The chart shall identify each project (contract) on which the Board and City are coordinating or at the time of submitting the report, reasonably expect to coordinate, the estimated budget for each entity's share of the work (including the expenditure of federal funding that the Board and City reasonably expect to make at the time of submitting the report), the current status of that coordinated work, and the estimated and actual date for design completion, contract advertising, notice to proceed, and construction completion. With respect to the summaries and information reported under this paragraph 59, all parties understand that the amounts and dates of anticipated federal funding expenditures regularly change, that the reported information reflects what is anticipated at the time the Board submits it, and that the information is likely to change between each report.

Work Accomplished

- On December 10, 2015, the City of New Orleans and the Sewerage and Water Board of New Orleans reached a settlement with Federal Emergency Management Agency (FEMA) for street and subsurface infrastructure repairs related to Hurricane Katrina in the total amount of approximately \$2.4 Billion. This will allow for additional infrastructure projects that will be coordinated through the combined efforts of DPW and the Board.
- The CNO and SWBNO jointly developed an aggressive schedule for the expenditure of the \$2.4 Billion to FEMA for their review and approval on March 30, 2016. This schedule has already been implemented and includes the ongoing design of approximately 240 infrastructure projects, of which 30 projects are in the construction phase. This will allow for a continued increase in construction activities in 2022 as we ramp up our efforts to perform repairs on assets damaged as a result of Hurricane Katrina.
- The City of New Orleans and Sewerage and Water Board of New Orleans continue to re-evaluate the design and construction schedules so that they align and meet imposed deadlines set forth in the 3rd Modified Consent Decree.
- For details regarding specific coordination activities between the Sewerage and Water Board of New Orleans and the City of New Orleans during this reporting period, please see Section 1.

Appendix A

RMAP Implementation

Table A-1a

Summary of Individual Rehabilitation Construction Contracts with 2 Interim Milestones

Basin	Contract No.	Construction Dates			
		Start	33% Completion	66% Completion	End
Lakeview Districts: A & D	3900	11/02/98A	01/29/99A	03/19/99A	07/30/99A
	3901	10/19/98A	01/15/99A	02/19/99A	08/12/99A
	3903	04/20/00A	06/09/00A	07/14/00A	03/23/01A
	3905	05/03/99A	08/20/99A	11/19/99A	06/30/00A
	3906	09/05/00A	11/30/00A	03/09/01A	11/21/01A
	3908	05/03/99A	06/25/99A	09/10/99A	01/26/00A
	3909	08/02/99A	10/22/99A	12/17/99A	03/24/00A
	3911	11/06/00A	01/26/01A	03/30/01A	11/21/01A
	3924	07/24/00A	10/13/00A	11/24/00A	06/15/01A
CBD/FQ Districts: B & C	3914	10/30/00A	03/16/01A	06/22/01A	06/28/02A
	3915	01/08/01A	04/13/01A	05/04/01A	10/31/01A
	3916	01/08/01A	03/30/01A	05/04/01A	10/31/01A
	3917	02/18/02A	04/05/02A	05/03/02A	11/05/02A
	3918	04/16/01A	06/15/01A	07/06/01A	10/19/01A
	3919	01/17/03A	03/28/03A	04/25/03A	01/11/04A
	3920	12/01/03A	04/16/04A	07/09/04A	05/08/05A
	3921	07/19/04A	10/08/04A	11/05/04A	07/29/05A
	3922	08/16/04A	10/14/04A	11/23/04A	03/12/05A
	3636	04/18/05A	06/06/05A	07/26/05A	10/11/06A
Gentilly Districts: D & E	3925	07/23/01A	10/12/01A	11/23/01A	04/06/02A
	3926	10/01/01A	11/16/01A	02/01/02A	06/28/02A
	3927	03/05/03A	04/25/03A	05/16/03A	09/30/03A
	3928	05/19/03A	07/17/03A	10/10/03A	01/25/04A

Appendix A

RMAP Implementation

Table A-1a (continued)

Summary of Individual Rehabilitation Construction Contracts with 2 Interim Milestones

Basin	Contract No.	Construction Dates			
		Start	33% Completion	66% Completion	End
Gentilly Districts: D & E (continued)	3929	08/12/02A	10/25/02A	02/07/03A	07/10/03A
	3930	08/19/02A	10/25/02A	12/13/02A	06/26/03A
	3931	09/16/02A	12/13/02A	03/14/03A	08/09/04A
	3932	08/18/03A	10/10/03A	12/05/03A	04/23/04A
	3933	08/25/03A	11/07/03A	12/12/03A	06/07/04A
	3934	05/30/03A	08/29/03A	11/28/03A	05/16/04A
	3935	08/25/03A	10/03/03A	11/14/03A	06/28/04A
	3936	05/05/03A	08/01/03A	09/19/03A	08/02/04A
	3937	08/04/03A	10/24/03A	12/12/03A	06/18/04A
	3939	05/27/03A	07/25/03A	08/15/03A	04/02/04A
Uptown Districts: A & B	3938	12/30/02A	02/21/03A	03/28/03A	02/20/04A
	3941	10/13/03A	11/14/03A	01/16/04A	07/08/04A
	3942	09/02/03A	10/24/03A	01/02/04A	06/02/04A
	3943	10/13/03A	11/21/03A	01/23/04A	04/30/04A
	3944	10/13/03A	01/02/04A	03/19/04A	08/07/04A
	3945	11/03/03A	01/09/04A	03/05/04A	08/13/04A
	3946	11/03/03A	03/05/04A	04/30/04A	08/28/04A
	3947	11/03/03A	12/26/03A	01/30/04A	08/06/04A
	3948	07/12/04A	09/03/04A	12/17/04A	09/01/06A
	3949	02/25/04A	05/28/04A	10/01/04A	09/01/06A
	3950	03/29/04A	06/11/04A	10/29/04A	05/23/05A
	3951	03/29/04A	07/16/04A	09/17/04A	08/25/05A
	3952	06/01/04A	08/06/04A	09/17/04A	08/24/05A

Appendix A

RMAP Implementation

Table A-1a (continued)
Summary of Individual Rehabilitation Construction Contracts with 2 Interim Milestones

Basin	Contract No.	Construction Dates			
		Start	33% Completion	66% Completion	End
Mid-City Districts: A, B, C, D (continued)	3940	06/09/03A	06/20/03A	07/18/03A	01/04/04A
	3953	06/01/04A	07/02/04A	08/16/04A	10/28/04A
	3954	06/01/04A	07/16/04A	08/06/04A	04/10/05A
	3955	10/11/04A	10/29/04A	12/17/04A	03/09/05A
	3956	07/19/04A	08/06/04A	08/20/04A	05/16/05A
	3957	11/15/04A	02/28/05A	04/29/05A	12/26/06A
	3958*	11/15/04A	02/11/05A	04/08/05A	04/30/07A
	3959*	11/15/04A	12/24/04A	01/21/05A	08/18/06A
	3960*	12/06/04A	03/11/05A	06/17/05A	08/31/09A
	3961*	01/24/05A	03/18/05A	06/10/05A	08/18/06A
	3962*	05/30/05A	06/24/05A	07/08/05A	08/18/06A
	3963*	05/09/05A	06/10/05A	07/22/05A	08/18/06A
	3964*	04/25/05A	06/10/05A	N/A	08/18/06A
	3965*	06/20/05A	07/29/05A	N/A	08/18/06A
	3967*	08/15/05A	N/A	N/A	07/14/10A
	3968*	08/22/05A	N/A	N/A	08/18/06A
	3969	04/27/09A	06/12/09A	07/24/09A	10/23/09A
	3970	04/20/09A	06/12/09A	08/07/09A	11/16/09A
	3971	04/20/09A	06/05/09A	07/24/09A	10/16/09A
	3647 W.O. 12632 W.O. 12633 W.O. 12634	08/18/08A	09/19/08A	09/26/08A	06/03/09A

Appendix A

RMAP Implementation

Table A-1a (continued)

Summary of Individual Rehabilitation Construction Contracts with 2 Interim Milestones

Basin	Contract No.	Construction Dates			
		Start	33% Completion	66% Completion	End
Lower Ninth Ward Districts: C, D, E (continued)	3966	06/21/04A	08/06/04A	09/10/04A	01/14/05A
	3974	04/27/09A	05/29/09A	06/26/09A	10/23/09A
	3647 W.O. 12623 W.O. 13640 W.O. 13642	08/21/08A	10/10/08A	10/24/08A	12/29/08A
	3982	11/30/09A	02/05/10A	04/09/10A	10/26/10A
	3983	11/30/09A	02/12/10A	05/21/10A	10/26/10A
	3984	10/31/11A	01/13/12A	03/28/12A	01/30/13A
	3985	12/05/11A	02/03/12A	04/02/12A	12/28/12A
	3989	05/07/12A	07/03/12A	9/13/12A	09/04/13A
Carrollton Districts: A & B	3973*	04/04/05A	05/20/05A	06/24/05A	08/18/06A
	3647 W.O. 12636 W.O. 12637 W.O. 12638	09/29/08A	10/24/08A	11/21/08A	05/21/09A
	3995	11/30/09A	01/15/10A	01/29/10A	05/24/10A
New Orleans East District: E	3708	02/23/09A	03/27/09A	04/03/09A	08/03/09A
South Shore District: D & E	3721	12/21/09A	02/26/10A	04/02/10A	09/17/10A

* Remaining rehabilitation scope will be addressed in future construction contracts.

Appendix A

RMAP Implementation

Table A-1b
Summary of Individual Rehabilitation Construction Contracts with 3 Interim Milestones

Basin	Contract No.	Construction Dates				
		Start	25% Completion	50% Completion	75% Completion	End
Lower Ninth Ward Districts: C, D, E	3986	11/03/14A	03/16/15A	09/24/15A	3/29/16A	08/02/17A
Carrollton Districts: A & B	3737	11/02/15A	07/15/16A	11/11/16A	12/09/16A	09/13/17A
New Orleans East District: E	30205	01/09/17A	03/17/17A	04/28/17A	08/18/17A	07/02/18A
	30206	11/21/16A	01/12/17A	03/03/17A	04/24/17A	01/27/18A

Appendix A

RMAP Implementation

Basin	Contract No.	Construction Dates				
		Start	25% Completion	50% Completion	75% Completion	End
New Orleans East District: E (continued)	30207	04/03/17A	06/09/17A	09/08/17A	10/13/17A	12/26/18A
	30208	04/10/17A	05/26/17A	07/12/17A	09/01/17A	09/06/19A
South Shore District D&E	30213	06/30/20A	12/04/20A	02/26/21A	06/04/21A	11/02/21A
	30214	06/30/20A	10/09/20A	10/27/20A	01/15/21A	2/04/21A
	30222	06/30/20A	09/28/20A	11/12/20A	12/04/20A	08/03/21A
	30223	06/30/20A	09/11/20A	11/13/20A	03/05/21A	12/14/2021 A
	30224	06/30/20A	11/13/20A	12/11/20A	02/12/21A	12/03/21A

Appendix A

RMAP Implementation

Basin	Contract No.	Construction Dates				
		Start	25% Completion	50% Completion	75% Completion	End
Mid City Districts A,B,C,D	30228	<i>06/30/22P</i>	<i>12/07/22P</i>	<i>02/25/23P</i>	<i>05/21/23P</i>	<i>07/31/23P</i>

The dates listed in Table A-1a and Table A-1b reflect the dates provided in the detailed contract descriptions on the following pages. The start date is the notice to proceed date. The end date is the date of final construction completion. The “Projected” (P) dates reflect the start date and the interim completion dates provided in the letter to EPA and the projected completion date for each contract. The “Actual” (A) dates reflect those which have actually occurred. Dates in italics have changed from the previous report.

Appendix A

RMAP Implementation

Table A-1c
Summary of Individual SSERP/ESSA contracts performed under the City of New Orleans
Department of Public Works Recovery Roads Program

Basin	Contract No.	Construction Dates		
		Advertisement Date	Bid Opening Date	Notice to Proceed
South Shore	RR100	3/27/19A	5/07/19A	8/01/19A
	RR133	8/28/19A	10/18/19A	1/20/20A
Mid-City	RR124	3/27/19A	5/14/19A	7/29/19A
	RR201	3/27/19A	4/04/19A	7/08/19A
	RR182	8/28/19A	10/22/19A	3/30/20A
	RR025	4/17/20A	5/29/20A	9/21/20A
	RR183	6/24/20A	7/22/20A	10/21/20A
	RR004	7/15/20A	8/12/20A	10/30/20A
	RR003	10/30/20A	12/01/20A	3/15/21A
	RR125	10/28/20A	12/08/20A	3/08/21A

Appendix A

RMAP Implementation

Basin	Contract No.	Construction Dates		
		Advertisement Date	Bid Opening Date	Notice to Proceed
Carrollton	RR067	9/20/19A	11/07/19A	4/06/20A
	RR001	12/04/19A	3/12/20A	6/15/20A
	RR009	2/26/20A	3/26/20A	8/03/20A
	RR021	5/13/20A	6/23/20A	10/19/20A
	RR010	7/15/20A	8/13/20A	11/22/20A
	RR118	5/20/20A	6/23/20A	11/09/20A
	RR008	6/24/20A	7/22/20A	11/04/20A
	RR116	3/10/21A	4/08/21A	6/21/21A
	RR062	3/10/21A	4/08/21A	7/12/21A
	RR002	5/21/21A	7/01/21A	11/04/21A
	TM004	1/04/21A	1/29/21A	5/07/21A
	TM005	11/01/21A	12/07/21A	02/10/22A
	TM006	7/11/21A	8/05/21A	10/22/21A

Appendix A

RMAP Implementation

Service Area: Lakeview
Contract Number: 3900

Council Districts: A & D
Contract Name: East Lakeview Area
 Sewer Rehabilitation – Manhole
 Rehabilitation

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of rehabilitation of 806 manholes in the Lakeview Basin. Rehabilitation techniques include frame and cover replacements, resetting frames, frame and cover adjustments, elastomeric corbel seals, lightweight cementitious manhole lining, and inflow dish inserts. The work sites for this contract are primarily east of the Orleans Avenue Canal.

Design Dates	
Start Preliminary Design:	09/29/97
Start Final Design:	01/05/98

Bid and Award Dates	
Advertisement Date:	05/13/98
Bid Opening Date:	06/12/98
Contract Award Date:	07/08/98

Construction Dates (Projected)	
Start Date:	12/15/98
33% Completion Date:	03/13/99
66% Completion Date:	05/12/99
End Date:	06/15/99

Construction Dates (Actual)	
Start Date:	11/02/98
33% Completion Date:	01/29/99
66% Completion Date:	03/19/99
End Date:	07/30/99

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	180	04/30/99
Change Order No. 1	+63	07/02/99
Change Order No. 2	+28	07/30/99

The contract was granted final acceptance on November 10, 1999 (Resolution No. R-282-99).

Appendix A

RMAP Implementation

Service Area: Lakeview
Contract Number: 3901

Council Districts: A & D
Contract Name: Lakeview Area Sewer
 Rehabilitation – Cleaning and
 CCTV Inspection

Original Contract Duration (calendar days): 150

Description of Work:

The work generally consists of closed-circuit television inspection of 176,997 linear feet of existing 6-inch through 36-inch sanitary sewer lines. The contract includes cleaning, dye water flooding, and flow control. The line segments to be inspected under this contract are scattered throughout the Lakeview Basin service area.

Design Dates	
Start Preliminary Design:	09/22/97
Start Final Design:	01/05/98

Bid and Award Dates	
Advertisement Date:	04/15/98
Bid Opening Date:	06/19/98
Contract Award Date:	07/08/98

Construction Dates (Projected)	
Start Date:	12/15/98
33% Completion Date:	03/03/99
66% Completion Date:	04/22/99
End Date:	05/15/99

Construction Dates (Actual)	
Start Date:	10/19/98
33% Completion Date:	01/15/99
66% Completion Date:	02/19/99
End Date:	08/12/99

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	150	03/17/99
Change Order No. 1	+147	08/12/99

The contract was granted final acceptance on November 10, 1999 (Resolution No. R-283-99).

Appendix A

RMAP Implementation

Service Area: Lakeview
Contract Number: 3903

Council Districts: A & D
Contract Name: East Lakeview Area
 Sewer Rehabilitation – Phase 2 Pipe
 Repair No. 1

Original Contract Duration (calendar days): 240

Description of Work:

The work generally consists of sewer line rehabilitation by excavation of 8-inch to 18-inch diameter sewer lines including 107 external point repairs, 34 external service connection repairs, and 1,960 linear feet of sewer service lateral replacement. The contract also provides for restoration and sewer flow control. The work sites for this contract are primarily east of the Orleans Avenue Canal.

Design Dates	
Start Preliminary Design:	09/29/97
Start Final Design:	04/06/99

Bid and Award Dates	
Advertisement Date:	12/15/99
Bid Opening Date:	01/14/00
Contract Award Date:	02/09/00

Construction Dates (Projected)	
Start Date:	06/05/00
33% Completion Date:	11/16/00
66% Completion Date:	12/31/00
End Date:	01/05/01

Construction Dates (Actual)	
Start Date:	04/20/00
33% Completion Date:	06/09/00
66% Completion Date:	07/14/00
End Date:	03/23/01

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	240	12/14/00
Change Order No. 1	0	12/14/00
Change Order No. 2	+60	02/11/01
Change Order No. 3	+40	03/23/01

The contract was granted final acceptance on July 25, 2001 (Resolution No. R-160-2001).

Appendix A

RMAP Implementation

Service Area: Lakeview
Contract Number: 3905

Council Districts: A & D
Contract Name: West Lakeview Area
 Sewer Rehabilitation – Phase 1 Pipe
 Lining and Replacement

Original Contract Duration (calendar days): 250

Description of Work:

The work generally consists of sewer line rehabilitation by cured-in-place lining of approximately 23,692 linear feet of existing sanitary sewer lines from 8-inch to 18-inch diameter, 2,322 linear feet of 8-inch open cut pipe replacement, 266 existing sewer service replacements, 166 external point repairs, 20 internal point repairs, and 40 internal obstruction removals. The contract also provides for restoration and sewer flow control. The work sites for this contract are primarily west of the Orleans Avenue Canal.

Design Dates	
Start Preliminary Design:	09/29/97
Start Final Design:	01/05/98

Bid and Award Dates	
Advertisement Date:	10/23/98
Bid Opening Date:	12/04/98
Contract Award Date:	01/13/99

Construction Dates (Projected)	
Start Date:	05/13/99
33% Completion Date:	09/18/99
66% Completion Date:	12/27/99
End Date:	01/17/00

Construction Dates (Actual)	
Start Date:	05/03/99
33% Completion Date:	08/20/99
66% Completion Date:	11/19/99
End Date:	06/30/00

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	250	01/07/00
Change Order No. 1	+75	03/22/00
Change Order No. 2	+100	06/30/00

The contract was granted final acceptance on October 27, 2000 (Resolution No. R-222-2000).

Appendix A

RMAP Implementation

Service Area: Lakeview
Contract Number: 3906

Council Districts: A & D
Contract Name: Lakeview Area Sewer Rehabilitation – Phase 2 Pipe Repairs and Replacement No. 1

Original Contract Duration (calendar days): 330

Description of Work:

The work generally consists of rehabilitation by cured-in-place pipe lining of approximately 30,437 linear feet of existing sanitary sewer lines from 8-inch to 21-inch diameter, 2,995 linear feet of existing sewer service lateral replacement, 84 external point repairs, approximately 5,009 linear feet of 8-inch to 15-inch replacement sewer, 305 service connection repairs, 43 internal point repairs, 27 internal obstruction removals, and restoration; including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Lake Pontchartrain, the 17th Street Canal, City Park Avenue, the Orleans Avenue Outfall Canal, Harrison Avenue, Canal Boulevard, I-610, and Pontchartrain Boulevard. Some portions of pipe replacement are in the adjacent area known as East Lakeview.

Design Dates	
Start Preliminary Design:	04/06/99
Start Final Design:	06/07/99

Bid and Award Dates	
Advertisement Date:	04/12/00
Bid Opening Date:	05/12/00
Contract Award Date:	06/21/00

Construction Dates (Projected)	
Start Date:	10/01/00
33% Completion Date:	05/22/01
66% Completion Date:	07/02/01
End Date:	09/01/01

Construction Dates (Actual)	
Start Date:	09/05/00
33% Completion Date:	11/30/00
66% Completion Date:	03/09/01
End Date:	11/21/01

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	330	08/01/01
Change Order No. 1	+121	11/30/01
Change Order No. 2	-9	11/21/01

The contract was granted final acceptance on April 24, 2002 (Resolution No. R-041-2002).

Appendix A

RMAP Implementation

Service Area: Lakeview
Contract Number: 3908

Council Districts: A & D
Contract Name: East Lakeview Area
 Sewer Rehabilitation – Phase 1 Pipe
 Lining and Replacement

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of 8-inch to 10-inch sewer line rehabilitation by cured-in-place lining of approximately 9,156 linear feet of existing sanitary sewer lines from 6-inch to 12-inch diameter, 193 linear feet of 8-inch open cut pipe replacement, 205 existing sewer service replacements, 18 external point repairs, 11 internal point repairs, and 12 internal obstruction removals. The contract also provides for restoration and sewer flow control. The work sites for this contract are primarily east of the Orleans Avenue Canal.

Design Dates	
Start Preliminary Design:	09/22/97
Start Final Design:	01/05/98

Bid and Award Dates	
Advertisement Date:	10/23/98
Bid Opening Date:	12/04/98
Contract Award Date:	01/13/99

Construction Dates (Projected)	
Start Date:	05/13/99
33% Completion Date:	08/24/99
66% Completion Date:	10/18/99
End Date:	11/18/99

Construction Dates (Actual)	
Start Date:	05/03/99
33% Completion Date:	06/25/99
66% Completion Date:	09/10/99
End Date:	01/26/00

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	180	10/29/99
Change Order No. 1	+89	01/26/00

The contract was granted final acceptance on May 17, 2000 (Resolution No. R-132-2000).

Appendix A

RMAP Implementation

Service Area: Lakeview
Contract Number: 3909
 (Formerly Contract No. 3907)

Council Districts: A & D
Contract Name: West Lakeview Area
 Sewer Rehabilitation – Manhole
 Rehabilitation

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of rehabilitation of 1,164 manholes in the Lakeview Basin. Rehabilitation techniques include frame and cover replacements, resetting frames, frame and cover adjustments, elastomeric corbel seals, lightweight cementitious manhole lining, and inflow dish inserts. The work sites for this contract are primarily west of the Orleans Avenue Canal.

Design Dates	
Start Preliminary Design:	09/29/97
Start Final Design:	01/05/98

Bid and Award Dates	
Advertisement Date:	01/15/99
Bid Opening Date:	02/12/99
Contract Award Date:	03/10/99

Construction Dates (Projected)	
Start Date:	08/02/99
33% Completion Date:	01/26/00
66% Completion Date:	02/25/00
End Date:	02/27/00

Construction Dates (Actual)	
Start Date:	08/02/99
33% Completion Date:	10/22/99
66% Completion Date:	12/17/99
End Date:	03/24/00

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	02/17/00
Change Order No. 1	+21	03/09/00
Change Order No. 2	+15	03/24/00

The contract was granted final acceptance on October 27, 2000 (Resolution No. R-223-2000).

Appendix A

RMAP Implementation

Service Area: Lakeview
Contract Number: 3911

Council Districts: A & D
Contract Name: West Lakeview Area
 Sewer Rehabilitation – Phase 2 Pipe
 Repairs and Replacement

Original Contract Duration (calendar days): 330

Description of Work:

The work generally consists of rehabilitation by cured-in-place pipe lining of approximately 24,388 linear feet of existing sanitary sewer lines from 8-inch to 30-inch diameter, 5,400 linear feet of existing sewer service lateral replacement, 117 external point repairs, approximately 6,665 linear feet of 8-inch to 10-inch replacement sewer, 177 service connection repairs, 10 internal obstruction removals, and restoration; including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Lake Pontchartrain, the 17th Street Canal, City Park Avenue and the Orleans Avenue Outfall Canal.

Design Dates	
Start Preliminary Design:	04/06/99
Start Final Design:	06/07/99

Bid and Award Dates	
Advertisement Date:	04/12/00
Bid Opening Date:	05/26/00
Contract Award Date:	08/28/00

Construction Dates (Projected)	
Start Date:	12/01/00
33% Completion Date:	04/09/01
66% Completion Date:	07/18/01
End Date:	10/28/01

Construction Dates (Actual)	
Start Date:	11/06/00
33% Completion Date:	01/26/01
66% Completion Date:	03/30/01
End Date:	11/21/01

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	330	10/02/01
Change Order No. 1	0	10/02/01
Change Order No. 2	0	10/02/01
Change Order No. 3	+50	11/21/01

The contract was granted final acceptance on April 24, 2002 (Resolution No. R-042-2002).

Appendix A

RMAP Implementation

Service Area: Lakeview
Contract Number: 3924
 (Formerly Contract No. 3910)

Council Districts: A & D
Contract Name: East Lakeview Area
 Sewer Rehabilitation – Phase 2 Pipe
 Lining and Repairs

Original Contract Duration (calendar days): 300

Description of Work:

The work generally consists of sewer line rehabilitation by cured-in-place lining of approximately 25,942 linear feet of existing sanitary sewer lines from 8-inch to 18-inch diameter, 909 linear feet of sewer service lateral replacements, 38 internal point repairs, and 164 service connection repairs by short length service lateral lining or excavation. The contract also provides for restoration and sewer flow control. The work sites for this contract are primarily east of the Orleans Avenue Canal.

Design Dates	
Start Preliminary Design:	09/29/97
Start Final Design:	04/06/99

Bid and Award Dates	
Advertisement Date:	02/09/00
Bid Opening Date:	03/10/00
Contract Award Date:	04/12/00

Construction Dates (Projected)	
Start Date:	07/24/00
33% Completion Date:	12/15/00
66% Completion Date:	01/26/01
End Date:	05/20/01

Construction Dates (Actual)	
Start Date:	07/24/00
33% Completion Date:	10/13/00
66% Completion Date:	11/24/00
End Date:	06/15/01

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	300	05/20/01
Change Order No. 1	+25	06/15/01

The contract was granted final acceptance on October 10, 2001 (Resolution No. R-197-2001).

Appendix A

RMAP Implementation

Service Area: Central Business District/
French Quarter
Contract Number: 3914

Council Districts: B & C
Contract Name: CBD/FQ Area Sewer
Rehabilitation – Cleaning and CCTV

Original Contract Duration (calendar days): 330

Description of Work:

The work generally consists of the cleaning and CCTV inspection of approximately 300,371 linear feet of existing 6-inch to 45-inch diameter main lines, cleaning of approximately 8,388 linear feet of existing 54-inch to 72-inch diameter main lines, cleaning of 19 service laterals, and CCTV inspection of 84 service laterals, including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Esplanade Avenue to the east, the Mississippi River to the south, Third Street to the west, and Claiborne Avenue to the north.

Design Dates	
Start Preliminary Design:	02/08/99
Start Final Design:	06/28/99

Bid and Award Dates	
Advertisement Date:	04/12/00
Bid Opening Date:	05/12/00
Contract Award Date:	06/21/00

Construction Dates (Projected)	
Start Date:	10/30/00
33% Completion Date:	04/22/01
66% Completion Date:	07/25/01
End Date:	09/25/01

Construction Dates (Actual)	
Start Date:	10/30/00
33% Completion Date:	03/16/01
66% Completion Date:	06/22/01
End Date:	06/28/02

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	330	09/25/01
Change Order No. 1	+276	06/28/02

The contract was granted final acceptance on August 21, 2002 (Resolution No. R-119-2002).

Appendix A

RMAP Implementation

Service Area: Central Business District/
French Quarter
Contract Number: 3915

Council Districts: B & C
Contract Name: CBD/FQ Area Sewer
Rehabilitation – Point Repair and Pipe
Replacement

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of 15 external main line point repairs, 217 external service or lateral line point repairs, 378 linear feet of 6-inch service line repair, including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Felicity Street to the east, the Mississippi River to the south, Third Street to the west, and Claiborne Avenue to the north.

Design Dates	
Start Preliminary Design:	02/08/99
Start Final Design:	06/28/99

Bid and Award Dates	
Advertisement Date:	08/16/00
Bid Opening Date:	09/15/00
Contract Award Date:	10/27/00

Construction Dates (Projected)	
Start Date:	01/08/01
33% Completion Date:	06/16/01
66% Completion Date:	07/16/01
End Date:	08/05/01

Construction Dates (Actual)	
Start Date:	01/08/01
33% Completion Date:	04/13/01
66% Completion Date:	05/04/01
End Date:	10/31/01

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	08/05/01
Change Order No. 1	+87	10/31/01

The contract was granted final acceptance on January 16, 2002 (Resolution No. R-005-2002).

Appendix A

RMAP Implementation

Service Area: Central Business District/
French Quarter
Contract Number: 3916

Council Districts: B & C
Contract Name: CBD/FQ Area Sewer
Rehabilitation – Phase 1 Point Repair

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of 12 external main line point repairs, 214 external service or lateral line point repairs, including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Earhart Boulevard to the east, the Mississippi River to the south, Felicity Street to the west, and Claiborne Avenue to the north.

Design Dates	
Start Preliminary Design:	02/08/99
Start Final Design:	06/28/99

Bid and Award Dates	
Advertisement Date:	08/16/00
Bid Opening Date:	09/15/00
Contract Award Date:	10/27/00

Construction Dates (Projected)	
Start Date:	01/08/01
33% Completion Date:	06/06/01
66% Completion Date:	07/16/01
End Date:	08/05/01

Construction Dates (Actual)	
Start Date:	01/08/01
33% Completion Date:	03/30/01
66% Completion Date:	05/04/01
End Date:	10/31/01

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	08/05/01
Change Order No. 1	+87	10/31/01

The contract was granted final acceptance on January 16, 2002 (Resolution No. R-006-2002).

Appendix A

RMAP Implementation

Service Area: Central Business District/
French Quarter
Contract Number: 3917

Council Districts: B & C
Contract Name: CBD/FQ Area Sewer
Rehabilitation – Phase 1 Pipe Lining and
Point Repair

Original Contract Duration (calendar days): 240

Description of Work:

The work generally consists of 24,009 linear feet of full-length cured-in-place lining, 25 cured-in-place lining point repairs, 15 main line point repairs, 65 main line wye/tee replacements, and 2 protruding tap and internal obstruction removals, including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Earhart Boulevard to the east, the Mississippi River to the south, Third Street to the west, and Claiborne Avenue to the north.

Design Dates	
Start Preliminary Design:	02/08/99
Start Final Design:	06/28/99

Bid and Award Dates	
Advertisement Date:	08/15/01
Bid Opening Date:	09/21/01
Contract Award Date:	10/10/01

Construction Dates (Projected)	
Start Date:	03/11/02
33% Completion Date:	06/28/02
66% Completion Date:	09/06/02
End Date:	11/05/02

Construction Dates (Actual)	
Start Date:	02/18/02
33% Completion Date:	04/05/02
66% Completion Date:	05/03/02
End Date:	11/05/02

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	240	10/16/02
Change Order No. 1	+21	11/05/02

The contract was granted final acceptance on January 15, 2003 (Resolution No. R-012-2003).

Appendix A

RMAP Implementation

Service Area: Central Business District/
French Quarter

Contract Number: 3918

Council Districts: B & C

Contract Name: CBD/FQ Area Sewer
Rehabilitation – Phase 1 Manhole
Rehabilitation

Original Contract Duration (calendar days): 150

Description of Work:

The work generally consists of the rehabilitation of approximately 312 sanitary sewer manholes, including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Earhart Boulevard to the east, the Mississippi River to the south, Third Street to the west, and Claiborne Avenue to the north.

Design Dates	
Start Preliminary Design:	02/08/99
Start Final Design:	06/28/99

Bid and Award Dates	
Advertisement Date:	11/15/00
Bid Opening Date:	12/15/00
Contract Award Date:	01/12/01

Construction Dates (Projected)	
Start Date:	06/12/01
33% Completion Date:	09/14/01
66% Completion Date:	10/04/01
End Date:	11/08/01

Construction Dates (Actual)	
Start Date:	04/16/01
33% Completion Date:	06/15/01
66% Completion Date:	07/06/01
End Date:	10/19/01

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	150	09/12/01
Change Order No. 1	+37	10/19/01

This contract was granted final acceptance on March 20, 2002 (Resolution No. R-014-2002).

Appendix A

RMAP Implementation

Service Area: Central Business District/
French Quarter
Contract Number: 3919

Council Districts: B & C
Contract Name: CBD/FQ Area Sewer
Rehabilitation – Phase 2 Point Repair and
Pipe Replacement No. 1

Original Contract Duration (calendar days): 270

Description of Work:

The work generally consists of rehabilitation of 145 main line point repairs, 130 main line wye or tee replacements, 888 linear feet of external service lateral line replacements and 283 linear feet of main line complete pipe replacement. The project is located in Orleans Parish, bounded by Iberville Street to the east, the Mississippi River to the south, Earhart Boulevard to the west, and Claiborne Avenue to the north.

Design Dates	
Start Preliminary Design:	02/08/99
Start Final Design:	10/01/99

Bid and Award Dates	
Advertisement Date:	05/15/02
Bid Opening Date:	06/21/02
Contract Award Date:	07/17/02

Construction Dates (Projected)	
Start Date:	01/17/03
33% Completion Date:	05/05/03
66% Completion Date:	07/24/03
End Date:	10/14/03

Construction Dates (Actual)	
Start Date:	01/17/03
33% Completion Date:	03/28/03
66% Completion Date:	04/25/03
End Date:	01/11/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	270	10/14/03
Change Order No. 1	+90	01/11/04

The contract was granted final acceptance on July 21, 2004 (Resolution No. R-096-2004).

Appendix A

RMAP Implementation

Service Area: Central Business District/
French Quarter
Contract Number: 3920

Council Districts: B & C
Contract Name: CBD/FQ Area Sewer
Rehabilitation – Phase 2 Point Repair

Original Contract Duration (calendar days): 240

Description of Work:

The work generally consists of rehabilitation of 12 external main line point repairs, 125 external service or lateral line point repairs and 480 linear feet of 8-inch pipe replacement. The project is located in Orleans Parish, bounded by Iberville Street to the east, the Mississippi River to the south, Earhart Boulevard to the west, and Claiborne Avenue to the north.

Design Dates	
Start Preliminary Design:	02/08/99
Start Final Design:	10/01/99

Bid and Award Dates	
Advertisement Date:	07/09/03
Bid Opening Date:	08/15/03
Contract Award Date:	09/17/03

Construction Dates (Projected)	
Start Date:	02/17/04
33% Completion Date:	06/13/04
66% Completion Date:	08/02/04
End Date:	10/13/04

Construction Dates (Actual)	
Start Date:	12/01/03
33% Completion Date:	04/16/04
66% Completion Date:	07/09/04
End Date:	05/08/05

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	240	07/27/04
Change Order No. 1	+285	05/08/05

The contract was granted final acceptance on February 15, 2006 (Resolution No. R-008-2006).

Appendix A

RMAP Implementation

Service Area: Central Business District/
French Quarter
Contract Number: 3921

Council Districts: B & C
Contract Name: CBD/FQ Area Sewer
Rehabilitation – Phase 2 Pipe Lining

Original Contract Duration (calendar days): 300

Description of Work:

The work generally consists of rehabilitation of cured-in-place pipe lining, excavated main line point repairs, service lateral reinstatements, and service lateral replacements. The project is located in Orleans Parish, bounded by Esplanade Street to the east, the Mississippi River to the south, Earhart Boulevard to the west, and Claiborne Avenue to the north.

Design Dates	
Start Preliminary Design:	02/08/99
Start Final Design:	10/01/99

Bid and Award Dates	
Advertisement Date:	01/14/04
Bid Opening Date:	02/20/04
Contract Award Date:	03/17/04

Construction Dates (Projected)	
Start Date:	08/17/04
33% Completion Date:	11/02/04
66% Completion Date:	12/22/04
End Date:	02/12/05

Construction Dates (Actual)	
Start Date:	07/19/04
33% Completion Date:	10/08/04
66% Completion Date:	11/05/04
End Date:	07/29/05

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	300	05/14/05
Change Order No. 1	+41	06/24/05

The contract was granted final acceptance on October 19, 2005 (Resolution No. R-220-2005).

Appendix A

RMAP Implementation

Service Area: Central Business District/
French Quarter
Contract Number: 3922

Council Districts: B & C
Contract Name: CBD/FQ Area Sewer
Rehabilitation – Phase 2 Manhole
Rehabilitation

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of rehabilitation of manholes, including manhole frame and cover replacements and/or cover adjustments, isolation pad installations, full and partial depth manhole liners, inflow dish installations, and temporary and final restoration. The project is located in Orleans Parish, bounded by Esplanade Street to the east, the Mississippi River to the south, Earhart Boulevard to the west, and Claiborne Avenue to the north.

Design Dates	
Start Preliminary Design:	02/08/99
Start Final Design:	10/01/99

Bid and Award Dates	
Advertisement Date:	02/11/04
Bid Opening Date:	03/19/04
Contract Award Date:	04/21/04

Construction Dates (Projected)	
Start Date:	09/21/04
33% Completion Date:	12/07/04
66% Completion Date:	01/26/05
End Date:	03/19/05

Construction Dates (Actual)	
Start Date:	08/16/04
33% Completion Date:	10/14/04
66% Completion Date:	11/23/04
End Date:	03/12/05

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	180	02/11/05
Change Order No. 1	+29	03/12/05

The contract was granted final acceptance on February 15, 2006 (Resolution No. R-009-2006).

Appendix A

RMAP Implementation

Service Area: Central Business District/
French Quarter
Contract Number: 3636

Council Districts: B & C
Contract Name: CBD/FQ Area Sewer
Sewer Rehabilitation – Fiber Pilot Project

Original Contract Duration (calendar days): 150

Description of Work:

The work generally consists of sewer line replacement with simultaneous fiber optic conduit installation utilizing a dual-purpose pipe bursting process. This process also includes sewer line rehabilitation repairs through CIPP lining. The project is located in Orleans Parish, generally within the Central Business District, bounded by Mississippi River to the east, Girod Street to the south, Claiborne Avenue to the west, and Common Street to the north.

Design Dates	
Start Preliminary Design:	12/12/03
Start Final Design:	03/15/04

Bid and Award Dates	
Advertisement Date:	10/13/04
Bid Opening Date:	12/03/04
Contract Award Date:	03/16/05

Construction Dates (Projected)	
Start Date:	04/11/05
33% Completion Date:	07/02/05
66% Completion Date:	08/01/05
End Date:	09/07/05

Construction Dates (Actual)	
Start Date	04/18/05
33% Completion Date:	06/06/05
66% Completion Date:	07/26/05
End Date:	10/11/06

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	150	09/14/05
Change Order No. 1	+392	10/11/06

The contract was granted final acceptance on March 21, 2007 (Resolution No. R-033-2007).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3925

Council Districts: D & E
Contract Name: Gentilly Area Sewer
 Rehabilitation – Point Repair No. 1

Original Contract Duration (calendar days): 230

Description of Work:

The work generally consists of 254 external service repairs, 73 main line point repairs, and 755 linear feet of service lateral replacements: including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Lake Pontchartrain to the north, the London Avenue Canal to the west, the Inner Harbor Navigational Canal to the east, and Florida Avenue to the south.

Design Dates	
Start Preliminary Design:	03/01/00
Start Final Design:	08/07/00

Bid and Award Dates	
Advertisement Date:	02/14/01
Bid Opening Date:	03/23/01
Contract Award Date:	05/16/01

Construction Dates (Projected)	
Start Date:	10/16/01
33% Completion Date:	01/23/02
66% Completion Date:	03/14/02
End Date:	06/02/02

Construction Dates (Actual)	
Start Date:	07/23/01
33% Completion Date:	10/12/01
66% Completion Date:	11/23/01
End Date:	04/06/02

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	230	03/09/02
Change Order No. 1	+28	04/06/02

The contract was granted final acceptance on April 16, 2003 (Resolution No. R-061-2003).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3926

Council Districts: D & E
Contract Name: Gentilly Area Sewer
 Rehabilitation – Point Repair No. 2

Original Contract Duration (calendar days): 230

Description of Work:

The work generally consists of 280 external service repairs, 125 main line point repairs, and 280 linear feet of service lateral replacements: including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Leon C. Simon Drive to the north, Peoples Avenue to the east, Florida Avenue to the south, and Elysian Fields Avenue to the west.

Design Dates	
Start Preliminary Design:	03/01/00
Start Final Design:	08/07/00

Bid and Award Dates	
Advertisement Date:	04/11/01
Bid Opening Date:	05/11/01
Contract Award Date:	06/27/01

Construction Dates (Projected)	
Start Date:	11/27/01
33% Completion Date:	04/08/02
66% Completion Date:	06/07/02
End Date:	07/14/02

Construction Dates (Actual)	
Start Date:	10/01/01
33% Completion Date:	11/16/01
66% Completion Date:	02/01/02
End Date:	06/28/02

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	230	05/18/02
Change Order No. 1	+41	06/28/02

The contract was granted final acceptance on August 21, 2002 (Resolution No. R-118-2002).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3927

Council Districts: D & E
Contract Name: Gentilly Area Sewer
Rehabilitation – Pipe Replacement No. 1
and No. 2

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of replacing 2,212 linear feet of sewer main lines and associated service connections, and approximately 1,028 linear feet of lateral replacements; including temporary and final restoration, sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, in the area bounded by Leon C. Simon Drive, Elysian Fields Avenue, the Inner Harbor Navigational Canal, and Florida Avenue.

Design Dates

Start Preliminary Design:	03/01/00
Start Final Design:	06/08/01

Bid and Award Dates

Advertisement Date:	08/14/02
Bid Opening Date:	09/20/02
Contract Award Date:	10/16/02

Construction Dates (Projected)

Start Date:	03/17/03
33% Completion Date:	06/16/03
66% Completion Date:	08/15/03
End Date:	10/13/03

Construction Dates (Actual)

Start Date:	03/05/03
33% Completion Date:	04/25/03
66% Completion Date:	05/16/03
End Date:	09/30/03

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-164-2004).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3928

Council Districts: D & E
Contract Name: Gentilly Area Sewer
Rehabilitation – Spain Street/Clematis
Avenue 48-inch Trunk Sewer
Rehabilitation

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of rehabilitation of 6,108 linear feet of 48-inch trunk sewer, by slip-lining with 42-inch nominal diameter pipe. The project is located in Orleans Parish, in the area bounded by Leon C. Simon Drive, Elysian Fields Avenue, the Inner Harbor Navigational Canal, and Florida Avenue.

Design Dates

Start Preliminary Design: 01/16/02
Start Final Design: 07/12/02

Bid and Award Dates

Advertisement Date: 10/09/02
Bid Opening Date: 11/15/02
Contract Award Date: 12/18/02

Construction Dates (Projected)

Start Date: 05/19/03
33% Completion Date: 08/14/03
66% Completion Date: 10/13/03
End Date: 12/15/03

Construction Dates (Actual)

Start Date: 05/19/03
33% Completion Date: 07/17/03
66% Completion Date: 10/10/03
End Date: 01/25/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	12/15/03
Change Order No. 1	+42	01/25/04

The contract was granted final acceptance on September 22, 2004 (Resolution No. R-138-2004).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3929

Council Districts: D & E
Contract Name: Gentilly Area Sewer
 Rehabilitation – Pipe Repair and Lining
 No. 1

Original Contract Duration (calendar days): 300

Description of Work:

The work generally consists of 18,366 linear feet of cured-in-place lining, 104 external service repairs, 8 main line point repairs, 78 linear feet of service lateral replacements, and the rehabilitation of approximately 153 sanitary sewer manholes: including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

Design Dates	
Start Preliminary Design:	03/01/00
Start Final Design:	08/07/00

Bid and Award Dates	
Advertisement Date:	09/12/01
Bid Opening Date:	10/12/01
Contract Award Date:	03/20/02

Construction Dates (Projected)	
Start Date:	08/19/02
33% Completion Date:	12/17/02
66% Completion Date:	03/17/03
End Date:	06/14/03

Construction Dates (Actual)	
Start Date:	08/12/02
33% Completion Date:	10/25/02
66% Completion Date:	02/07/03
End Date:	07/10/03

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	300	06/07/03
Change Order No. 1	+33	07/10/03

The contract was granted final acceptance on February 18, 2004 (Resolution No. R-013-2004).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3930

Council Districts: D & E
Contract Name: Gentilly Area Sewer
 Rehabilitation – Pipe Lining and Repairs
 No. 2

Original Contract Duration (calendar days): 300

Description of Work:

The work generally consists of 26,065 linear feet of cured-in-place lining, 190 mainline point repairs, 206 external service repairs, 18 main line internal cured-in-place point repairs, 4,008 linear feet of service lateral replacements, and the rehabilitation of approximately 174 sanitary sewer manholes: including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

Design Dates	
Start Preliminary Design:	03/01/00
Start Final Design:	07/20/01

Bid and Award Dates	
Advertisement Date:	01/16/02
Bid Opening Date:	03/15/02
Contract Award Date:	04/24/02

Construction Dates (Projected)	
Start Date:	09/23/02
33% Completion Date:	01/21/03
66% Completion Date:	04/21/03
End Date:	07/19/03

Construction Dates (Actual)	
Start Date:	08/19/02
33% Completion Date:	10/25/02
66% Completion Date:	12/13/02
End Date:	06/26/03

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	300	06/14/03
Change Order No. 1	+12	06/26/03

The contract was granted final acceptance on October 15, 2003 (Resolution No. R-172-2003).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3931

Council Districts: D & E
Contract Name: Gentilly Area Sewer
 Rehabilitation – Pipe Lining and Repairs
 No. 3

Original Contract Duration (calendar days): 300

Description of Work:

The work generally consists of rehabilitation of 24,410 linear feet of CIPP lining, 252 external service repairs, 264 main line point repairs, 4,549 linear feet of service lateral replacements, and 482 sanitary sewer manholes: including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

Design Dates	
Start Preliminary Design:	03/01/00
Start Final Design:	07/20/01

Bid and Award Dates	
Advertisement Date:	02/13/02
Bid Opening Date:	03/28/02
Contract Award Date:	05/15/02

Construction Dates (Projected)	
Start Date:	10/14/02
33% Completion Date:	01/11/03
66% Completion Date:	04/11/03
End Date:	08/09/03

Construction Dates (Actual)	
Start Date:	09/16/02
33% Completion Date:	12/13/02
66% Completion Date:	03/14/03
End Date:	08/09/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	300	07/22/03
Change Order No. 1	+393	08/09/04

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-165-2004).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3932

Council Districts: D & E
Contract Name: Gentilly Area Sewer
 Rehabilitation – Manhole Rehabilitation
 No. 1

Original Contract Duration (calendar days): 270

Description of Work:

The work generally consists of rehabilitation of approximately 420 manholes, including frame and cover replacement, and/or cover adjustments, isolation pad installation, and full or partial depth manhole liners: including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

Design Dates	
Start Preliminary Design:	03/01/00
Start Final Design:	06/08/01

Bid and Award Dates	
Advertisement Date:	02/12/03
Bid Opening Date:	03/14/03
Contract Award Date:	04/16/03

Construction Dates (Projected)	
Start Date:	09/16/03
33% Completion Date:	01/02/04
66% Completion Date:	03/21/04
End Date:	06/11/04

Construction Dates (Actual)	
Start Date:	08/18/03
33% Completion Date:	10/10/03
66% Completion Date:	12/05/03
End Date:	04/23/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	270	05/13/04
Change Order No. 1	-20	04/23/04

The contract was granted final acceptance on July 21, 2004 (Resolution No. R-097-2004).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3933

Council Districts: D & E
Contract Name: Gentilly Area Sewer
 Rehabilitation – Manhole Rehabilitation
 No. 2

Original Contract Duration (calendar days): 270

Description of Work:

The work generally consists of rehabilitation of 450 manholes, including frame and cover replacement or adjustment, isolation pad installations, and full or partial depth manhole liners: including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

Design Dates	
Start Preliminary Design:	03/01/00
Start Final Design:	08/17/01

Bid and Award Dates	
Advertisement Date:	03/12/03
Bid Opening Date:	04/11/03
Contract Award Date:	05/21/03

Construction Dates (Projected)	
Start Date:	10/21/03
33% Completion Date:	02/05/04
66% Completion Date:	04/25/04
End Date:	07/16/04

Construction Dates (Actual)	
Start Date:	08/25/03
33% Completion Date:	11/07/03
66% Completion Date:	12/12/03
End Date:	06/07/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	270	05/20/04
Change Order No. 1	+18	06/07/04

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-166-2004).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3934

Council Districts: D & E
Contract Name: Gentilly Area
 Sewer Rehabilitation – Follow-Up
 Pipe Lining and Repair No. 1

Original Contract Duration (calendar days): 310

Description of Work:

The work generally consists of rehabilitation of 18,851 linear feet of CIPP lining, 140 external service repairs, 126 main line point repairs, and 1,542 linear feet of lateral replacements: including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

Design Dates	
Start Preliminary Design:	01/16/02
Start Final Design:	07/12/02

Bid and Award Dates	
Advertisement Date:	01/15/03
Bid Opening Date:	02/14/03
Contract Award Date:	03/19/03

Construction Dates (Projected)	
Start Date:	08/19/03
33% Completion Date:	12/14/03
66% Completion Date:	03/13/04
End Date:	06/23/04

Construction Dates (Actual)	
Start Date:	05/30/03
33% Completion Date:	08/29/03
66% Completion Date:	11/28/03
End Date:	05/16/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	310	04/04/04
Change Order No. 1	+42	05/16/04

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-167-2004).

Appendix A

RMAP Implementation

Service Area : Gentilly
Contract Number: 3935

Council Districts: D & E
Contract Name: Gentilly Area Sewer Rehabilitation – Follow-Up Pipe Lining and Repair No. 2

Original Contract Duration (calendar days): 310

Description of Work:

The work generally consists of rehabilitation of 17,505 linear feet of CIPP lining, 222 external service repairs, 184 main line point repairs, and 1,851 linear feet of service lateral replacements: including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

Design Dates

Start Preliminary Design:	01/16/02
Start Final Design:	07/12/02

Bid and Award Dates

Advertisement Date:	02/12/03
Bid Opening Date:	03/14/03
Contract Award Date:	04/16/03

Construction Dates (Projected)

Start Date:	09/16/03
33% Completion Date:	01/11/04
66% Completion Date:	04/10/04
End Date:	07/21/04

Construction Dates (Actual)

Start Date:	08/25/03
33% Completion Date:	10/03/03
66% Completion Date:	11/14/03
End Date:	06/28/04

The contract was granted final acceptance on September 22, 2004 (Resolution No. R-139-2004).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3936

Council Districts: D & E
Contract Name: Gentilly Area Sewer Rehabilitation – Cleaning, CCTV, and Repair No. 1

Original Contract Duration (calendar days): 330

Description of Work:

The work generally consists of pre-rehabilitation cleaning and CCTV inspection of 48,217 linear feet of gravity sewer line and rehabilitation of defective lines as determined by the S&WB on-site representative after review of CCTV documents. Rehabilitation methods include, but are not limited to, the following: cured-in-place pipe lining, replacement of a segment by open cut, point repair, replacement by pipe bursting and associated service connections, lateral replacements, and tie-in to manholes. The project work area is bounded by Leon C. Simon Drive, Elysian Fields Avenue, the Inner Harbor Navigation Canal, and Florida Avenue.

Design Dates	
Start Preliminary Design:	02/11/02
Start Final Design:	07/12/02

Bid and Award Dates	
Advertisement Date:	11/15/02
Bid Opening Date:	12/13/02
Contract Award Date:	01/15/03

Construction Dates (Projected)	
Start Date:	06/16/03
33% Completion Date:	10/10/03
66% Completion Date:	03/23/04
End Date:	05/10/04

Construction Dates (Actual)	
Start Date:	05/05/03
33% Completion Date:	08/01/03
66% Completion Date:	09/19/03
End Date:	08/02/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	330	03/29/04
Change Order No. 1	+79	08/02/04

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-168-2004).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3937

Council Districts: D & E
Contract Name: Gentilly Area
 Sewer Rehabilitation – Cleaning,
 CCTV, and Repair No. 2

Original Contract Duration (calendar days): 270

Description of Work:

The work generally consists of full line replacement of approximately 2,271 linear feet of gravity sewer lines by open cut, pre-rehabilitation cleaning and CCTV inspection of 7,026 linear feet of gravity sewer line, and rehabilitation of defective lines as determined by the S&WB on-site representative after review of CCTV documents. Rehabilitation methods include, but are not limited to, the following: cured-in-place pipe lining, replacement of a segment by open cut, point repair, replacement by pipe bursting and associated service connections, lateral replacements, and tie-in to manholes. The project work area is bounded by Leon C. Simon Drive, Elysian Fields Avenue, the Inner Harbor Navigation Canal, and Florida Avenue.

Design Dates	
Start Preliminary Design:	02/11/02
Start Final Design:	07/12/02

Bid and Award Dates	
Advertisement Date:	02/12/03
Bid Opening Date:	03/14/03
Contract Award Date:	04/16/03

Construction Dates (Projected)	
Start Date:	09/16/03
33% Completion Date:	01/02/04
66% Completion Date:	03/21/04
End Date:	06/11/04

Construction Dates (Actual)	
Start Date:	08/04/03
33% Completion Date:	10/24/03
66% Completion Date:	12/12/03
End Date:	06/18/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	270	04/29/04
Change Order No. 1	+50	06/18/04

The contract was granted final acceptance on November 17, 2004 (Resolution No. R-200-2004).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3939

Council Districts: D & E
Contract Name: Gentilly Area Sewer
 Rehabilitation – Follow-up Full Line
 Replacement

Original Contract Duration (calendar days): 310

Description of Work:

The work generally consists of replacing approximately 3,500 feet of sewer main lines and associated service connections and approximately 1,570 linear feet of lateral replacements; including temporary and final restoration, sewer flow control, labor, equipment, and tools and materials. The work is generally located in the Gentilly Basin of Orleans Parish. The project work area is bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigation Canal, and Florida Avenue.

Design Dates	
Start Preliminary Design:	01/16/02
Start Final Design:	07/12/02

Bid and Award Dates	
Advertisement Date:	01/15/03
Bid Opening Date:	02/14/03
Contract Award Date:	03/19/03

Construction Dates (Projected)	
Start Date:	08/19/03
33% Completion Date:	12/14/03
66% Completion Date:	03/13/04
End Date:	06/23/04

Construction Dates (Actual)	
Start Date:	05/27/03
33% Completion Date:	07/25/03
66% Completion Date:	08/15/03
End Date:	04/02/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	310	03/31/04
Change Order No. 1	+2	04/02/04

The contract was granted final acceptance on May 18, 2005 (Resolution No. R-076-2005).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3938

Council Districts: A & B
Contract Name: Uptown Area Sewer
Rehabilitation – Line Cleaning and CCTV
Inspection

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of cleaning and closed-circuit televising of approximately 77,500 linear feet of sanitary sewer. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Toledano and Third Streets to the east, the Mississippi River to the south, Audubon Park and Audubon Boulevard to the west, and Claiborne Avenue to the north.

Design Dates

Start Preliminary Design:	12/28/01
Start Final Design:	03/19/02

Bid and Award Dates

Advertisement Date:	05/15/02
Bid Opening Date:	06/14/02
Contract Award Date:	07/17/02

Construction Dates (Projected)

Start Date:	12/31/02
33% Completion Date:	03/17/03
66% Completion Date:	05/08/03
End Date:	06/29/03

Construction Dates (Actual)

Start Date:	12/30/02
33% Completion Date:	02/21/03
66% Completion Date:	03/28/03
End Date:	02/20/04

The contract was granted final acceptance on June 20, 2007 (Resolution No. R-069-2007).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3941

Council Districts: A & B
Contract Name: Uptown Area Sewer
 Rehabilitation – Manhole Rehabilitation

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of the rehabilitation of 450 sanitary sewer manholes by replacement and/or adjustment of existing frames and covers and internal cementitious lining. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates	
Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates	
Advertisement Date:	04/09/03
Bid Opening Date:	05/09/03
Contract Award Date:	06/18/03

Construction Dates (Projected)	
Start Date:	11/18/03
33% Completion Date:	02/13/04
66% Completion Date:	04/13/04
End Date:	06/14/04

Construction Dates (Actual)	
Start Date:	10/13/03
33% Completion Date:	11/14/03
66% Completion Date:	01/16/04
End Date:	07/08/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	05/09/04
Change Order No. 1	+60	07/08/04

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-169-2004).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3942

Council Districts: A & B
Contract Name: Uptown Area Sewer
 Rehabilitation – Excavated Point Repair
 No. 1

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of 182 main line point repairs and 900 linear feet of service lateral replacements; including temporary and final restoration, sewer flow control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates	
Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates	
Advertisement Date:	04/09/03
Bid Opening Date:	05/09/03
Contract Award Date:	06/18/03

Construction Dates (Projected)	
Start Date:	11/18/03
33% Completion Date:	02/13/04
66% Completion Date:	04/13/04
End Date:	06/14/04

Construction Dates (Actual)	
Start Date:	09/02/03
33% Completion Date:	10/24/03
66% Completion Date:	01/02/04
End Date:	06/02/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	03/29/04
Change Order No. 1	+65	06/02/04

The contract was granted final acceptance on November 17, 2004 (Resolution No. R-201-2004).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3943

Council Districts: A & B
Contract Name: Uptown Area Sewer
 Rehabilitation – Excavated Point Repair
 No. 2

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of 162 main line point repairs and 1,550 linear feet of service lateral replacements; including temporary and final restoration, sewer flow control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates	
Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates	
Advertisement Date:	05/19/03
Bid Opening Date:	06/20/03
Contract Award Date:	07/16/03

Construction Dates (Projected)	
Start Date:	12/16/03
33% Completion Date:	03/12/04
66% Completion Date:	05/11/04
End Date:	07/12/04

Construction Dates (Actual)	
Start Date:	10/13/03
33% Completion Date:	11/21/03
66% Completion Date:	01/23/04
End Date:	04/30/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	05/09/04
Change Order No. 1	-9	04/30/04

The contract was granted final acceptance on July 21, 2004 (Resolution No. R-099-2004).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3944

Council Districts: A & B
Contract Name: Uptown Area Sewer
Rehabilitation – Sewer Main Replacement
No. 1

Original Contract Duration (calendar days): 300

Description of Work:

The work generally consists of 9,188 feet of main line replacements by open-cut excavation and pipe bursting and 3,488 feet of service lateral replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates

Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates

Advertisement Date:	05/19/03
Bid Opening Date:	06/20/03
Contract Award Date:	07/16/03

Construction Dates (Projected)

Start Date:	12/16/03
33% Completion Date:	04/11/04
66% Completion Date:	07/10/04
End Date:	10/10/04

Construction Dates (Actual)

Start Date:	10/13/03
33% Completion Date:	01/02/04
66% Completion Date:	03/19/04
End Date:	08/07/04

The contract was granted final acceptance on November 16, 2005 (Resolution No. R-257-2005).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3945

Council Districts: A & B
Contract Name: Uptown Area Sewer
 Rehabilitation – Excavated Point Repair
 No. 3

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of 122 main line point repairs and 1,166 linear feet of service lateral replacements; including temporary and final restoration, sewer flow control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates	
Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates	
Advertisement Date:	06/11/03
Bid Opening Date:	07/11/03
Contract Award Date:	08/20/03

Construction Dates (Projected)	
Start Date:	01/20/04
33% Completion Date:	04/16/04
66% Completion Date:	06/15/04
End Date:	08/16/04

Construction Dates (Actual)	
Start Date:	11/03/03
33% Completion Date:	01/09/04
66% Completion Date:	03/05/04
End Date:	08/13/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	10/28/04
Change Order No. 1	+75	08/13/04

The contract was granted final acceptance on November 17, 2004 (Resolution No. R-202-2004).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3946

Council Districts: A & B
Contract Name: Uptown Area Sewer
Rehabilitation – Sewer Main Replacement
No. 2

Original Contract Duration (calendar days): 300

Description of Work:

The work generally consists of 9,155 linear feet of main line replacements and 5,085 feet of service lateral replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates

Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates

Advertisement Date:	06/11/03
Bid Opening Date:	07/11/03
Contract Award Date:	08/20/03

Construction Dates (Projected)

Start Date:	01/20/04
33% Completion Date:	05/16/04
66% Completion Date:	08/14/04
End Date:	11/14/04

Construction Dates (Actual)

Start Date:	11/03/03
33% Completion Date:	03/05/04
66% Completion Date:	04/30/04
End Date:	08/28/04

The contract was granted final acceptance on May 18, 2005 (Resolution No. R-077-2005).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3947

Council Districts: A & B
Contract Name: Uptown Area Sewer
 Rehabilitation – Excavated Point Repair
 No. 4

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of 47 main line point repairs and 479 linear feet of service lateral replacements; including temporary and final restoration, sewer flow control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates	
Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates	
Advertisement Date:	07/09/03
Bid Opening Date:	08/15/03
Contract Award Date:	09/17/03

Construction Dates (Projected)	
Start Date:	02/17/04
33% Completion Date:	05/14/04
66% Completion Date:	07/13/04
End Date:	09/13/04

Construction Dates (Actual)	
Start Date:	11/03/03
33% Completion Date:	12/26/03
66% Completion Date:	01/30/04
End Date:	08/06/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	05/30/04
Change Order No. 1	+62	08/06/04

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-170-2004).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3948

Council Districts: A & B
Contract Name: Uptown Area Sewer
 Rehabilitation – Sewer Main Replacement
 No. 3

Original Contract Duration (calendar days): 300

Description of Work:

The work generally consists of main line replacements, pipe bursting, and associated service connections and laterals; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates	
Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates	
Advertisement Date:	07/09/03
Bid Opening Date:	08/15/03
Contract Award Date:	02/18/04

Construction Dates (Projected)	
Start Date:	08/17/04
33% Completion Date:	12/13/04
66% Completion Date:	03/11/05
End Date:	06/12/05

Construction Dates (Actual)	
Start Date:	07/12/04
33% Completion Date:	09/03/04
66% Completion Date:	12/17/04
End Date:	09/01/06

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	300	05/07/05
Change Order No. 1	+482	09/01/06

The contract granted final acceptance on January 17, 2007 (Resolution No. R-008-2007).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3949

Council Districts: A & B
Contract Name: Uptown Area Sewer
 Rehabilitation – Pipe and Lining Repair
 No. 1

Original Contract Duration (calendar days): 360

Description of Work:

The work generally consists of cured-in-place lining, manhole rehabilitation, excavated main line point repairs, service lateral reinstatements and/or replacements, including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates	
Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates	
Advertisement Date:	09/10/03
Bid Opening Date:	10/10/03
Contract Award Date:	11/19/03

Construction Dates (Projected)	
Start Date:	04/19/04
33% Completion Date:	09/03/04
66% Completion Date:	12/22/04
End Date:	04/13/05

Construction Dates (Actual)	
Start Date:	02/25/04
33% Completion Date:	05/28/04
66% Completion Date:	10/01/04
End Date:	09/01/06

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	360	02/18/05
Change Order No. 1	+560	09/01/06

The contract was granted final acceptance on December 20, 2006 (Resolution No. R-182-2006).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3950

Council Districts: A & B
Contract Name: Uptown Area Sewer
 Rehabilitation – Pipe Lining and Repair
 No. 2

Original Contract Duration (calendar days): 360

Description of Work:

The work generally consists of cured-in-place lining, manhole rehabilitation, excavated main line point repairs, service lateral reinstatements and/or replacements, including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates	
Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates	
Advertisement Date:	10/15/03
Bid Opening Date:	11/21/03
Contract Award Date:	12/17/03

Construction Dates (Projected)	
Start Date:	05/17/04
33% Completion Date:	10/01/04
66% Completion Date:	01/19/05
End Date:	03/23/05

Construction Dates (Actual)	
Start Date:	03/29/04
33% Completion Date:	06/11/04
66% Completion Date:	10/29/04
End Date:	05/23/05

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	360	03/23/05
Change Order No. 1	+61	05/23/05

The contract was granted final acceptance on November 16, 2005 (Resolution No. R-258-2005).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3951

Council Districts: A & B
Contract Name: Uptown Area Sewer
 Rehabilitation – Pipe Lining and Repair
 No. 3

Original Contract Duration (calendar days): 360

Description of Work:

The work generally consists of cured-in-place lining, manhole rehabilitation, excavated main line point repairs, service lateral reinstatement and/or replacements, including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates	
Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates	
Advertisement Date:	10/15/03
Bid Opening Date:	11/21/03
Contract Award Date:	12/17/03

Construction Dates (Projected)	
Start Date:	05/17/04
33% Completion Date:	10/01/04
66% Completion Date:	01/19/05
End Date:	05/11/05

Construction Dates (Actual)	
Start Date:	03/29/04
33% Completion Date:	07/16/04
66% Completion Date:	09/17/04
End Date:	08/25/05

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	360	03/23/05
Change Order No. 1	+155	08/25/05

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-109-2006).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3952

Council Districts: A & B
Contract Name: Uptown Area Sewer
 Rehabilitation – Pipe Lining and Repair
 No. 4

Original Contract Duration (calendar days): 360

Description of Work:

The work generally consists of cured-in-place lining, manhole rehabilitation, excavated main line point repairs, service lateral reinstatements and/or replacements, including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates	
Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates	
Advertisement Date:	11/12/03
Bid Opening Date:	12/19/03
Contract Award Date:	02/18/04

Construction Dates (Projected)	
Start Date:	11/08/04
33% Completion Date:	03/25/05
66% Completion Date:	07/13/05
End Date:	11/02/05

Construction Dates (Actual)	
Start Date:	06/01/04
33% Completion Date:	08/06/04
66% Completion Date:	09/17/04
End Date:	08/24/05

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	360	05/26/05
Change Order No. 1	+90	08/24/05

The contract was granted final acceptance on November 16, 2005 (Resolution No. R-259-2005).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3940

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer Rehabilitation – Manhole Rehabilitation No. 1

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of rehabilitation of approximately 450 manholes, including frame and cover replacements, and/or adjustments, isolation pad installations, full depth manhole liners, 410 manhole partial depth liners, and inflow dish installations. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by Claiborne Avenue, Howard Avenue, Pontchartrain Boulevard, City Park Avenue, Bayou St. John, and Orleans Avenue.

Design Dates

Start Preliminary Design:	10/24/02
Start Final Design:	10/24/02

Bid and Award Dates

Advertisement Date:	01/15/03
Bid Opening Date:	02/14/03
Contract Award Date:	03/19/03

Construction Dates (Projected)

Start Date:	08/19/03
33% Completion Date:	11/14/03
66% Completion Date:	01/13/04
End Date:	03/15/04

Construction Dates (Actual)

Start Date:	06/09/03
33% Completion Date:	06/20/03
66% Completion Date:	07/18/03
End Date:	01/04/04

The contract was granted final acceptance on July 21, 2004 (Resolution No. R-098-2004).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3953

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
Rehabilitation – Excavated Point Repair
No. 1

Original Contract Duration (calendar days): 150

Description of Work:

The work generally consists of 67 main line point repairs and 1,270 linear feet of service lateral replacement. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by City Park Avenue, Canal Street, Carrollton Avenue, and Interstate 10.

Design Dates

Start Preliminary Design:	03/10/03
Start Final Design:	09/26/03

Bid and Award Dates

Advertisement Date:	12/10/03
Bid Opening Date:	01/23/04
Contract Award Date:	02/18/04

Construction Dates (Projected)

Start Date:	07/18/04
33% Completion Date:	09/23/04
66% Completion Date:	11/02/04
End Date:	12/14/04

Construction Dates (Actual)

Start Date:	06/01/04
33% Completion Date:	07/02/04
66% Completion Date:	08/16/04
End Date:	10/28/04

The contract was granted final acceptance on April 20, 2005 (Resolution No. R-043-2005).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3954

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
 Rehabilitation – Sewer Main Replacement
 No. 1

Original Contract Duration (calendar days): 150

Description of Work:

The work generally consists of approximately 1,100 linear feet of sewer main replacements, 800 linear feet of service lateral replacements, and the addition of a 21-inch sewer main. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by City Park Avenue, Lelong Avenue, Carrollton Avenue, and St. Peter Street.

Design Dates	
Start Preliminary Design:	03/10/03
Start Final Design:	09/26/03

Bid and Award Dates	
Advertisement Date:	12/10/03
Bid Opening Date:	01/23/04
Contract Award Date:	02/18/04

Construction Dates (Projected)	
Start Date:	07/18/04
33% Completion Date:	09/23/04
66% Completion Date:	11/02/04
End Date:	12/14/04

Construction Dates (Actual)	
Start Date:	06/01/04
33% Completion Date:	07/16/04
66% Completion Date:	08/06/04
End Date:	04/10/05

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	150	10/28/04
Change Order No. 1	+164	04/10/05

The contract was granted final acceptance on June 21, 2006 (Resolution No. R-066-2006).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3955

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
Rehabilitation – Sewer Main Replacement
No. 2

Original Contract Duration (calendar days): 150

Description of Work:

The work generally consists of approximately 1,300 liner feet of sewer main replacements and 1,100 feet of service lateral replacements. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by City Park Avenue, Canal Street, Carrollton Avenue, and Interstate 10.

Design Dates

Start Preliminary Design:	03/10/03
Start Final Design:	11/13/03

Bid and Award Dates

Advertisement Date:	03/10/04
Bid Opening Date:	04/16/04
Contract Award Date:	05/19/04

Construction Dates (Projected)

Start Date:	10/19/04
33% Completion Date:	12/26/04
66% Completion Date:	02/03/05
End Date:	03/17/05

Construction Dates (Actual)

Start Date:	10/11/04
33% Completion Date:	10/29/04
66% Completion Date:	12/17/04
End Date:	03/09/05

The contract was granted final acceptance on June 15, 2005 (Resolution No. R-091-2005).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3956

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
Rehabilitation – Point Repair No. 2

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of approximately 34 main line point repairs and 500 linear feet of service lateral replacement. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by City Park Avenue, Lelong Avenue, Carrollton Avenue, and St. Peter Street.

Design Dates

Start Preliminary Design: 03/10/03
Start Final Design: 11/13/03

Bid and Award Dates

Advertisement Date: 02/11/04
Bid Opening Date: 03/12/04
Contract Award Date: 04/21/04

Construction Dates (Projected)

Start Date: 09/21/04
33% Completion Date: 12/07/04
66% Completion Date: 01/26/05
End Date: 03/19/05

Construction Dates (Actual)

Start Date: 07/19/04
33% Completion Date: 08/06/04
66% Completion Date: 08/20/04
End Date: 05/16/05

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	180	01/14/05
Change Order No. 1	+116	05/10/05

The contract was granted final acceptance on February 15, 2006 (Resolution No. R-010-2006).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3957

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 1

Original Contract Duration (calendar days): 300

Description of Work:

The work generally consists of manhole rehabilitation, main line pipe replacement, full-length cured-in-place pipe lining, main line point repairs, and lateral replacements. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by Esplanade Avenue, Marais Street, St. Bernard Avenue, North Robertson Street, and Elysian Fields Avenue.

Design Dates

Start Preliminary Design: 03/10/03
Start Final Design: 12/23/03

Bid and Award Dates

Advertisement Date: 06/09/04
Bid Opening Date: 07/23/04
Contract Award Date: 08/18/04

Construction Dates (Projected)

Start Date: 01/18/05
33% Completion Date: 05/15/05
66% Completion Date: 08/13/05
End Date: 11/13/05

Construction Dates (Actual)

Start Date: 11/15/04
33% Completion Date: 02/28/05
66% Completion Date: 04/29/05
End Date: 12/26/06

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	300	09/10/05
Change Order No. 1	+472	12/26/06

The contract was granted final acceptance on May 16, 2007 (Resolution No. R-055-2007).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3958

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
 Rehabilitation – Sewer Rehabilitation
 No. 2

Original Contract Duration (calendar days): 300

Description of Work:

The work generally consists of sewer main replacements, manhole rehabilitation, and associated service laterals and connections. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by Florida Avenue, Elysian Fields Avenue, North Robertson Street, and Allen Street.

Design Dates	
Start Preliminary Design:	03/10/03
Start Final Design:	01/08/04

Bid and Award Dates	
Advertisement Date:	06/09/04
Bid Opening Date:	07/23/04
Contract Award Date:	08/18/04

Construction Dates (Projected)	
Start Date:	01/18/05
33% Completion Date:	05/15/05
66% Completion Date:	08/13/05
End Date:	11/13/05

Construction Dates (Actual)	
Start Date:	11/15/04
33% Completion Date:	02/11/05
66% Completion Date:	04/08/05
End Date:	04/30/07

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	300	09/10/05
Change Order No. 1	+597	04/30/07

The contract was granted final acceptance on September 19, 2007 (Resolution No. R-096-2007).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3959

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
 Rehabilitation – Sewer Main
 Rehabilitation No. 3

Original Contract Duration (calendar days): 240

Description of Work:

The work generally consists of approximately 1,520 linear feet of sewer main replacements and associated service laterals and connections, rehabilitation of approximately 130 manholes, approximately 13,000 linear feet of CIPP lining and approximately 159 mainline point repairs. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by Canal Street, North Carrollton Avenue, Conti Street, and North Claiborne Avenue.

Design Dates	
Start Preliminary Design:	03/10/03
Start Final Design:	01/22/04

Bid and Award Dates	
Advertisement Date:	07/07/04
Bid Opening Date:	08/20/04
Contract Award Date:	09/22/04

Construction Dates (Projected)	
Start Date:	02/22/05
33% Completion Date:	05/30/05
66% Completion Date:	08/08/05
End Date:	10/19/05

Construction Dates (Actual)	
Start Date:	11/15/04
33% Completion Date:	12/24/04
66% Completion Date:	01/21/05
End Date:	08/18/06

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	240	07/12/05
Change Order No. 1	+402	08/18/06

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-116-2006).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3960

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
Rehabilitation – Sewer Rehabilitation
No. 4

Original Contract Duration (calendar days): 330

Description of Work:

The work generally consists of sewer main replacements, rehabilitation of manholes and associated service laterals and connections, CIPP lining and mainline point repairs. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by City Park Avenue, Moss Street, North Jefferson Davis Parkway, Lafitte Avenue, North Dorgenois Street, and Esplanade Avenue.

Design Dates

Start Preliminary Design:	03/10/03
Start Final Design:	03/08/04

Bid and Award Dates

Advertisement Date:	07/07/04
Bid Opening Date:	08/20/04
Contract Award Date:	09/22/04

Construction Dates (Projected)

Start Date:	02/22/05
33% Completion Date:	06/29/05
66% Completion Date:	10/07/05
End Date:	01/17/06

Construction Dates (Actual)

Start Date:	12/06/04
33% Completion Date:	03/11/05
66% Completion Date:	06/17/05
End Date:	08/31/09

Note: This contract was used to perform emergency repairs after Hurricane Katrina. Remaining rehabilitation scope will be addressed in future construction contracts.

The contract was granted final acceptance on November 18, 2009 (Resolution No. R-191-2009).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3961

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
 Rehabilitation – Sewer Rehabilitation
 No. 5

Original Contract Duration (calendar days): 330

Description of Work:

The work generally consists of manholes, main line pipe replacement, CIPP lining, partial lining, main line point repairs, and lateral replacements. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by Broad Street, Canal Street, South Claiborne Avenue, and the Pontchartrain Expressway.

Design Dates	
Start Preliminary Design:	03/10/03
Start Final Design:	04/10/04

Bid and Award Dates	
Advertisement Date:	08/11/04
Bid Opening Date:	09/24/04
Contract Award Date:	10/20/04

Construction Dates (Projected)	
Start Date:	03/20/05
33% Completion Date:	07/25/05
66% Completion Date:	11/02/05
End Date:	02/12/06

Construction Dates (Actual)	
Start Date:	01/24/05
33% Completion Date:	03/18/05
66% Completion Date:	06/10/05
End Date:	08/18/06

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	330	12/19/05
Change Order No. 1	+242	08/18/06

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-117-2006).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3962

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
Rehabilitation – Manhole Rehabilitation
No. 2

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of manhole rehabilitation; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by Florida Avenue, Elysian Fields Avenue, Esplanade Avenue, North Claiborne Avenue, Orleans Avenue, and North Carrollton Avenue.

Design Dates

Start Preliminary Design:	03/10/03
Start Final Design:	05/08/04

Bid and Award Dates

Advertisement Date:	10/13/04
Bid Opening Date:	12/03/04
Contract Award Date:	01/19/05

Construction Dates (Projected)

Start Date:	06/19/05
33% Completion Date:	09/04/05
66% Completion Date:	10/24/05
End Date:	12/15/05

Construction Dates (Actual)

Start Date:	05/30/05
33% Completion Date:	06/24/05
66% Completion Date:	07/08/05
End Date:	08/18/06

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed.
Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	180	11/25/05
Change Order No. 1	+266	08/18/06

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-118-2006).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3963

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
Rehabilitation – Sewer Rehabilitation
No. 6

Original Contract Duration (calendar days): 240

Description of Work:

The work generally consists of sewer main replacements, manholes, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs, including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by Canal Street, City Park Avenue, Lelong Avenue, and North Carrollton Avenue.

Design Dates

Start Preliminary Design: 03/10/03
Start Final Design: 06/12/04

Bid and Award Dates

Advertisement Date: 11/10/04
Bid Opening Date: 12/17/04
Contract Award Date: 01/19/05

Construction Dates (Projected)

Start Date: 06/19/05
33% Completion Date: 09/24/05
66% Completion Date: 12/03/05
End Date: 02/13/06

Construction Dates (Actual)

Start Date: 05/09/05
33% Completion Date: 06/10/05
66% Completion Date: 07/22/05
End Date: 08/18/06

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	240	01/03/06
Change Order No. 1	+227	08/18/06

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-119-2006).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3964

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
 Rehabilitation – Sewer Rehabilitation
 No. 7

Original Contract Duration (calendar days): 240

Description of Work:

The work generally consists of sewer main replacements, manholes, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs, including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by City Park Avenue, Canal Street, North Broad Street, and Interstate 10.

Design Dates	
Start Preliminary Design:	03/10/03
Start Final Design:	07/16/04

Bid and Award Dates	
Advertisement Date:	11/10/04
Bid Opening Date:	12/17/04
Contract Award Date:	01/19/05

Construction Dates (Projected)	
Start Date:	06/19/05
33% Completion Date:	09/24/05
66% Completion Date:	12/03/05
End Date:	02/13/06

Construction Dates (Actual)	
Start Date:	04/25/05
33% Completion Date:	06/10/05
66% Completion Date:	N/A
End Date:	08/18/06

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	240	12/20/05
Change Order No. 1	+241	08/18/06

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-120-2006).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3965

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
 Rehabilitation – Sewer Rehabilitation
 No. 8

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of manholes, mainline pipe replacement, CIPP lining, partial lining, mainline point repairs, and lateral replacements, including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by St. Bernard Avenue, North Broad Street, Florida Avenue, New Orleans Street, Duels Street, Allen Street, and the Pontchartrain Expressway.

Design Dates	
Start Preliminary Design:	03/10/03
Start Final Design:	08/13/04

Bid and Award Dates	
Advertisement Date:	12/01/04
Bid Opening Date:	01/14/05
Contract Award Date:	02/16/05

Construction Dates (Projected)	
Start Date:	07/19/05
33% Completion Date:	10/04/05
66% Completion Date:	11/23/05
End Date:	01/14/06

Construction Dates (Actual)	
Start Date:	06/20/05
33% Completion Date:	07/29/05
66% Completion Date:	N/A
End Date:	08/18/06

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	180	12/16/05
Change Order No. 1	+245	08/18/06

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-121-2006).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3967

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 9

Original Contract Duration (calendar days): 240

Description of Work:

The work generally consists of sewer main replacements, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs, including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by Esplanade Avenue, North Dorgenois Street, St. Bernard Avenue, Paul Morphy Street, LaHarpe Street, and Gentilly Boulevard.

Design Dates

Start Preliminary Design:	03/10/03
Start Final Design:	09/18/04

Bid and Award Dates

Advertisement Date:	01/12/05
Bid Opening Date:	02/18/05
Contract Award Date:	03/16/05

Construction Dates (Projected)

Start Date:	08/16/05
33% Completion Date:	11/21/05
66% Completion Date:	01/30/06
End Date:	04/12/06

Construction Dates (Actual)

Start Date:	08/15/05
33% Completion Date:	N/A
66% Completion Date:	N/A
End Date:	07/14/10

Note: This contract was used to perform emergency repairs after Hurricane Katrina. Remaining rehabilitation scope will be addressed in future construction contracts.

The contract was granted final acceptance on March 16, 2011 (Resolution No. R-044-2011).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3968

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 10

Original Contract Duration (calendar days): 240

Description of Work:

The work generally consists of sewer main replacements, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs, including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by St. Bernard Avenue, Columbus Street, North Johnson Street, St. Philip Street, North Dorgenois Street, and North Claiborne Avenue.

Design Dates	
Start Preliminary Design:	03/10/03
Start Final Design:	10/16/04

Bid and Award Dates	
Advertisement Date:	02/09/05
Bid Opening Date:	03/18/05
Contract Award Date:	04/20/05

Construction Dates (Projected)	
Start Date:	09/20/05
33% Completion Date:	12/26/05
66% Completion Date:	03/06/06
End Date:	05/17/06

Construction Dates (Actual)	
Start Date:	08/22/05
33% Completion Date:	N/A
66% Completion Date:	N/A
End Date:	08/18/06

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	240	04/18/06
Change Order No. 1	+122	08/18/06

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-122-2006).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3969

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
Rehabilitation – Sewer Rehabilitation
No. 11

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of sewer main replacements, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs, including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by Esplanade Avenue, North Claiborne Avenue, St. Bernard Avenue, Marais Street, Columbus Street, St. Claude Avenue, Kerlerec Street, and St. Peter Street/Elysian Fields Avenue.

Design Dates	
Start Preliminary Design:	03/10/03
Start Final Design:	11/12/04

Bid and Award Dates	
Advertisement Date:	03/09/05
Bid Opening Date:	04/22/05
Contract Award Date:	05/18/05

Construction Dates (Projected)	
Start Date:	08/17/09
33% Completion Date:	11/02/09
66% Completion Date:	12/22/09
End Date:	02/12/10

Construction Dates (Actual)	
Start Date:	04/27/09
33% Completion Date:	06/12/09
66% Completion Date:	07/24/09
End Date:	10/23/09

Note: This contract was suspended due to work disruption caused by Hurricane Katrina.

The change order to restart work was approved on March 18, 2009 (Resolution No. R-057-2009).

The contract was granted final acceptance on March 16, 2011 (Resolution No. R-045-2011).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3970

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
Rehabilitation – Sewer Rehabilitation
No. 12

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of sewer main replacements, manholes, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs, including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by Gentilly Boulevard, Paris Avenue, Florida Avenue, North Broad Street, Castiglione Street, Paul Morphy Street, D'Abadie Street, and North Dupre Street.

Design Dates

Start Preliminary Design:	03/10/03
Start Final Design:	12/17/04

Bid and Award Dates

Advertisement Date:	04/13/05
Bid Opening Date:	05/20/05
Contract Award Date:	06/15/05

Construction Dates (Projected)

Start Date:	08/17/09
33% Completion Date:	11/12/09
66% Completion Date:	01/11/10
End Date:	03/14/10

Construction Dates (Actual)

Start Date:	04/20/09
33% Completion Date:	06/12/09
66% Completion Date:	08/07/09
End Date:	11/16/09

Note: This contract was suspended due to work disruption caused by Hurricane Katrina.

The change order to restart work was approved on March 18, 2009 (Resolution No. R-058-2009).

The contract was granted final acceptance on May 19, 2010 (Resolution No. R-093-2010).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3971

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
Rehabilitation – Sewer Rehabilitation
No. 13

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of sewer main replacements, manholes, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs, including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by North Dorgenois Street, St. Philip Street, North Johnson Street, Columbus Street, North Claiborne Avenue, and Lafitte Avenue.

Design Dates

Start Preliminary Design:	03/10/03
Start Final Design:	01/10/05

Bid and Award Dates

Advertisement Date:	04/13/05
Bid Opening Date:	05/20/05
Contract Award Date:	06/15/05

Construction Dates (Projected)

Start Date:	08/17/09
33% Completion Date:	11/02/09
66% Completion Date:	12/22/09
End Date:	02/12/10

Construction Dates (Actual)

Start Date:	04/20/09
33% Completion Date:	06/05/09
66% Completion Date:	07/24/09
End Date:	10/16/09

Note: This contract was suspended due to work disruption caused by Hurricane Katrina.

The change order to restart work was approved on March 18, 2009 (Resolution No. R-059-2009).

The contract was granted final acceptance on May 19, 2010 (Resolution No. R-094-2010).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3647

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
Rehabilitation – Sewer Rehabilitation
Restart

Original Contract Duration (calendar days): N/A

Description of Work:

The work generally consists of three (3) sewer main replacements, including pre-construction surface videotaping, replacement of mainlines and all fittings, replacement of service laterals to the property line, and associated surface restoration. The project work area is bounded by North Prieur Street, Columbus Street, Kerlerec Street, North Roman Street, and North Derbigny Street.

Design Dates

Start Preliminary Design:	N/A
Start Final Design:	N/A

Bid and Award Dates

Advertisement Date:	N/A
Bid Opening Date:	N/A
Contract Award Date:	N/A

Construction Dates (Projected)

Start Date:	N/A
33% Completion Date:	10/16/08
66% Completion Date:	11/18/08
End Date:	N/A

Construction Dates (Actual)

Start Date:	08/18/08
33% Completion Date:	09/19/08
66% Completion Date:	09/26/08
End Date:	06/03/09

Note: This work was included in S&WB Contract No. 3647, Manhole-to-Manhole Sanitary Sewer Main Replacement at Various Locations Throughout Orleans Parish, in order to meet the “resume construction” milestone for the Mid-City Basin, identified in Paragraph 40 of the Modified Consent Decree as November 15, 2008.

The contract was granted final acceptance on October 21, 2009 (Resolution No. R-186-2009).

Appendix A

RMAP Implementation

Service Area: Mid City
Contract Number: 30228

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No.2

Original Contract Duration (calendar days): 360

Description of Work:

The Project consists of the rehabilitation of existing main line sanitary sewers via mainline cleaning and CCTV inspections, excavated point repairs, full length main line replacements, house connection service lateral replacements, full-length Cured-in-Place Pipe (CIPP) lining, service lateral Cured-in-Place Pipe (CIPP) lining and manhole rehabilitation. The project is generally located in the Bayou St John, City Park, Fairgrounds, Marigny, Mid-City, Treme-Lafitte, Tulane-Gravier, 7th Ward Neighborhoods within Orleans Parish. The project work area is generally bounded by the Interstate 10 to the West, City Park Ave, DeSaix Blvd & Florida Ave to the North, Elysian Fields Ave to the East and Interstate 10 and to the South

Design Dates	
Start Preliminary Design:	06/25/21
Start Final Design:	08/10/21

Bid and Award Dates	
Advertisement Date:	11/19/21
Bid Opening Date:	12/14/21
Contract Award Date:	02/16/22

Construction Dates (Projected)	
Start Date:	06/30/22
25% Completion Date:	12/07/22
50% Completion Date:	02/25/23
75% Completion Date:	05/21/23
End Date:	07/31/23

Construction Dates (Actual)	
Start Date:	xx/xx/xx
25% Completion Date:	xx/xx/xx
50% Completion Date:	xx/xx/xx
75% Completion Date:	xx/xx/xx
End Date:	xx/xx/xx

Appendix A

RMAP Implementation

Service Area: Lower Ninth Ward
Contract Number: 3966

Council Districts: C, D, E
Contract Name: Lower Ninth Ward
 Area Sewer Rehabilitation – Manhole
 Rehabilitation No. 1

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of the rehabilitation of approximately 625 manholes, frame and cover replacements, and/or cover adjustments, isolation pad installations, full and partial depth manhole liners, and inflow dish installations. The project is generally located in the Lower Ninth Ward Basin of Orleans Parish. The project work area is bounded by the Orleans Parish/St. Bernard Parish line, the Mississippi River, Elysian Fields Avenue, and Florida Avenue.

Design Dates	
Start Preliminary Design:	05/01/03
Start Final Design:	10/06/03

Bid and Award Dates	
Advertisement Date:	01/14/04
Bid Opening Date:	02/20/04
Contract Award Date:	03/17/04

Construction Dates (Projected)	
Start Date:	08/17/04
33% Completion Date:	11/12/04
66% Completion Date:	01/11/05
End Date:	03/14/05

Construction Dates (Actual)	
Start Date:	06/21/04
33% Completion Date:	08/06/04
66% Completion Date:	09/10/04
End Date:	01/14/05

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	01/16/05
Change Order No. 1	-2	01/14/05

The contract was granted final acceptance on April 20, 2005 (Resolution No. R-044-2005).

Appendix A

RMAP Implementation

Service Area: Lower Ninth Ward
Contract Number: 3974

Council Districts: C, D, E
Contract Name: Lower Ninth Ward Area
Sewer Rehabilitation – Point Repair No. 1

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of sewer main point repairs and replacements of associated service connections and laterals, including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Lower Ninth Ward Basin of Orleans Parish. The project work area is bounded by Elysian Fields Avenue, Florida Avenue, the Mississippi River, and the Orleans Parish/St. Bernard Parish line.

Design Dates	
Start Preliminary Design:	01/13/04
Start Final Design:	12/10/04

Bid and Award Dates	
Advertisement Date:	04/13/05
Bid Opening Date:	05/20/05
Contract Award Date:	06/15/05

Construction Dates (Projected)	
Start Date:	08/17/09
33% Completion Date:	11/02/09
66% Completion Date:	12/22/09
End Date:	02/12/10

Construction Dates (Actual)	
Start Date:	04/27/09
33% Completion Date:	05/29/09
66% Completion Date:	06/26/09
End Date:	10/23/09

Note: This contract was suspended due to work disruption caused by Hurricane Katrina.

The change order to restart work was approved on March 18, 2009 (Resolution No. R-060-2009).

The contract was granted final acceptance on April 21, 2010 (Resolution No. R-075-2010).

Appendix A

RMAP Implementation

Service Area: Lower Ninth Ward

Contract Number: 3647

Council Districts: C, D, E

Contract Name: Lower Ninth Ward Area
Sewer Rehabilitation – Sewer
Rehabilitation Restart

Original Contract Duration (calendar days): N/A

Description of Work:

The work generally consists of three (3) sewer main replacements, including pre-construction surface videotaping, replacement of mainlines and all fittings, replacement of service laterals to the property line, and associated surface restoration. The project work area is bounded by Congress Street, North Derbigny Street, North Roman Street, Gallier Street, North Rampart Street, Dauphine Street, and Burgundy Street.

Design Dates

Start Preliminary Design: N/A

Start Final Design: N/A

Bid and Award Dates

Advertisement Date: N/A

Bid Opening Date: N/A

Contract Award Date: N/A

Construction Dates (Projected)

Start Date: N/A

33% Completion Date: 10/24/08

66% Completion Date: 11/24/08

End Date: N/A

Construction Dates (Actual)

Start Date: 08/21/08

33% Completion Date: 10/10/08

66% Completion Date: 10/24/08

End Date: 12/29/08

Note: This work was included in S&WB Contract No. 3647, Manhole-to-Manhole Sanitary Sewer Main Replacement at Various Locations Throughout Orleans Parish, in order to meet the “resume construction” milestone for the Lower Ninth Ward Basin, identified in Paragraph 40 of the Modified Consent Decree as November 15, 2008.

The contract was granted final acceptance on October 21, 2009 (Resolution No. R-186-2009).

Appendix A

RMAP Implementation

Service Area: Lower Ninth Ward

Contract Number: 3982

Council Districts: C, D, E

Contract Name: Lower Ninth Ward Area
Sewer Rehabilitation – Sewer
Rehabilitation No. 1

Original Contract Duration (calendar days): 330

Description of Work:

The proposed work generally consists of sewer main replacements, point repairs, replacement of associated service connections and laterals, sewer line rehabilitation by CIPP lining, and manhole rehabilitation; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Lower Ninth Ward Area of Orleans Parish. The project work area is bounded by Elysian Fields Avenue, Florida Avenue, the Mississippi River, and the Orleans Parish/St. Bernard Parish Line.

Design Dates

Start Preliminary Design: 01/13/04

Start Final Design: 04/15/05

Bid and Award Dates

Advertisement Date: 05/20/09

Bid Opening Date: 06/19/09

Contract Award Date: 07/15/09

Construction Dates (Projected)

Start Date: 12/14/09

33% Completion Date: 04/20/10

66% Completion Date: 07/29/10

End Date: 11/08/10

Construction Dates (Actual)

Start Date: 11/30/09

33% Completion Date: 02/05/10

66% Completion Date: 04/09/10

End Date: 10/26/10

The contract was granted final acceptance on December 21, 2011 (Resolution No. R-231-2011).

Appendix A

RMAP Implementation

Service Area: Lower Ninth Ward

Contract Number: 3983

Council Districts: C, D, E

Contract Name: Lower Ninth Ward Area
Sewer Rehabilitation – Sewer
Rehabilitation No. 2

Original Contract Duration (calendar days): 330

Description of Work:

The proposed work generally consists of sewer main replacements, point repairs, replacement of associated service connections and laterals, sewer line rehabilitation by CIPP lining, and manhole rehabilitation; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Lower Ninth Ward Area of Orleans Parish. The project work area is bounded by Elysian Fields Avenue to the west, Florida Avenue to the north, Franklin Avenue and Almonaster Avenue to the east, and St. Claude Avenue to the south.

Design Dates

Start Preliminary Design: 01/13/04

Start Final Design: 04/15/05

Bid and Award Dates

Advertisement Date: 05/20/09

Bid Opening Date: 06/19/09

Contract Award Date: 07/15/09

Construction Dates (Projected)

Start Date: 12/14/09

33% Completion Date: 04/20/10

66% Completion Date: 07/29/10

End Date: 11/08/10

Construction Dates (Actual)

Start Date: 11/30/09

33% Completion Date: 02/12/10

66% Completion Date: 05/21/10

End Date: 10/26/10

The contract was granted final acceptance on September 21, 2011 (Resolution No. R-146-2011).

Appendix A

RMAP Implementation

Service Area: Lower Ninth Ward
Contract Number: 3984

Council Districts: C, D, E
Contract Name: Lower Ninth Ward Area
 Sewer Rehabilitation – Sewer
 Rehabilitation No. 3

Original Contract Duration (calendar days): 270

Description of Work:

The proposed work generally consists of sewer main replacements, point repairs, replacement of associated service connections and laterals, sewer line rehabilitation by CIPP lining, and manhole rehabilitation; including temporary, interim, and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Lower Ninth Ward Area of Orleans Parish. The project work area is bounded by Franklin Avenue to the west, N. Galvez Street to the north, the Mississippi River, and Louisa Street to the east.

Design Dates	
Start Preliminary Design:	01/13/04
Start Final Design:	04/15/05

Bid and Award Dates	
Advertisement Date:	04/13/11
Bid Opening Date:	05/27/11
Contract Award Date:	06/15/11

Construction Dates (Projected)	
Start Date:	12/15/11
33% Completion Date:	03/26/12
66% Completion Date:	06/09/12
End Date:	01/30/13

Construction Dates (Actual)	
Start Date:	10/31/2011
33% Completion Date:	01/13/2012
66% Completion Date:	03/28/2012
End Date:	01/30/2013

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	270	07/26/12
Change Order No. 1	+60	09/24/12
Change Order No. 2	+60	11/23/12
Change Order No. 3	+68	01/30/13

The contract was granted final acceptance on July 17, 2013 (Resolution No. R-124-2013).

Appendix A

RMAP Implementation

Service Area: Lower Ninth Ward
Contract Number: 3985

Council Districts: C, D, E
Contract Name: Lower Ninth Ward Area
 Sewer Rehabilitation – Sewer
 Rehabilitation No. 4

Original Contract Duration (calendar days): 270

Description of Work:

The proposed work generally consists of sewer main replacements, point repairs, replacement of associated service connections and laterals, sewer line rehabilitation by CIPP lining, and manhole rehabilitation; including temporary, interim, and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Lower Ninth Ward Area of Orleans Parish. The project work area is bounded by Franklin Avenue to the west, Florida Avenue to the north, Miro Street to the south, and France Road to the east.

Design Dates	
Start Preliminary Design:	01/13/04
Start Final Design:	04/15/05

Bid and Award Dates	
Advertisement Date:	05/13/11
Bid Opening Date:	05/20/11
Contract Award Date:	06/15/11

Construction Dates (Projected)	
Start Date:	12/15/11
33% Completion Date:	03/26/12
66% Completion Date:	06/09/12
End Date:	12/28/12

Construction Dates (Actual)	
Start Date:	12/05/2011
33% Completion Date:	02/03/2012
66% Completion Date:	04/02/2012
End Date:	12/28/2012

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	270	08/30/12
Change Order No. 1	+90	11/28/12
Change Order No. 2	+0	11/28/12
Change Order No. 3	+0	11/28/12
Change Order No. 4	+30	12/28/12
Change Order No. 5	+0	12/28/12

The contract was granted final acceptance on September 18, 2013 (Resolution No. R-184-2013).

Appendix A

RMAP Implementation

Service Area: Lower Ninth Ward
Contract Number: 3989

Council Districts: C, D, E
Contract Name: Lower Ninth Ward Area
 Sewer Rehabilitation – Sewer
 Rehabilitation No. 8

Original Contract Duration (calendar days): 240

Description of Work:

The proposed work consists of mainline replacements, Cured-In-Place Pipe (CIPP) lining, and manhole rehabilitations; including temporary, interim and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials as necessary to perform the work as specified in the Contract Documents. The project is located in the Lower Ninth Ward Area of Orleans Parish. The project work area is bounded by Franklin Avenue and Almonaster Avenue to the west, Florida Avenue to the north, Chartres Street and North Peters Street to the south, and the St. Bernard Parish line to the east.

Design Dates	
Start Preliminary Design:	01/13/04
Start Final Design:	04/15/05

Bid and Award Dates	
Advertisement Date:	12/14/11
Bid Opening Date:	01/20/12
Contract Award Date:	02/15/12

Construction Dates (Projected)	
Start Date:	07/15/12
33% Completion Date:	10/15/12
66% Completion Date:	12/19/12
End Date:	07/26/13

Construction Dates (Actual)	
Start Date:	05/07/2012
33% Completion Date:	07/03/2012
66% Completion Date:	09/13/2012
End Date:	09/04/2013*

Contract Status	Contract Time (Days)	Contract End Date
Original	240	01/01/13
Change Order No. 1	+0	01/01/13
Change Order No. 2	+45	02/15/13
Change Order No. 3	+46	04/02/13
Change Order No. 4	+25	04/27/13
Change Order No. 5	+90	07/26/13

The contract was granted final acceptance on January 15, 2014 (Resolution No. R-011-2014).

Appendix A

RMAP Implementation

* Contracts 3984, 3985 and 3989 were funded by a \$9 million grant that the SWB obtained through the Louisiana Department of Environmental Quality. Better than expected prices were obtained through the traditional competitive bidding process, resulting in \$1 million in grant money that was not committed to contracts. After the original scope of work was completed, prior to the end construction dates; rather than take the time to assemble, route, advertise and award a fourth contract, a decision was made to add additional time and work to the existing contracts at the prices submitted through the competitive process. This resulted in additional sewer repairs completed in an expedited manner and in compliance with all grant provisions.

Appendix A

RMAP Implementation

Service Area: Ninth Ward
Contract Number: 3986

Council Districts: C, D, E
Contract Name: Ninth Ward Sewer
 Rehabilitation No. 5

Original Contract Duration (calendar days): 570

Description of Work:

The proposed work consists of sewer line rehabilitation by CIPP lining, mainline cleaning and CCTV inspection, sewer main point repairs, sewer main replacement and manhole rehabilitation including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials as necessary to perform the work as specified in the Contract Documents. The project is generally located in the Ninth Ward Area of Orleans Parish. The project work area is bounded by Elysian Fields Avenue to the west, Florida Avenue to the north, Chartres Street and North Peters Street to the south, and the St. Bernard Parish line to the east.

Design Dates	
Start Preliminary Design:	01/13/04
Start Final Design:	04/15/05

Bid and Award Dates	
Advertisement Date:	07/16/14
Bid Opening Date:	08/15/14
Contract Award Date:	10/17/14

Construction Dates (Projected)	
Start Date:	03/17/15
25% Completion Date:	08/28/15
50% Completion Date:	07/08/16
75% Completion Date:	11/21/16
End Date:	04/14/17

Construction Dates (Actual)	
Start Date:	11/03/14
25% Completion Date:	03/16/15
50% Completion Date:	09/24/15
75% Completion Date:	03/29/16
End Date:	08/02/17

Contract Status	Contract Time (Days)	Contract End Date
Original	570	05/25/16
Change Order No. 1	+180	11/21/16
Change Order No. 2	+128	03/29/17
Change Order No. 3	+127	08/02/17

Appendix A

RMAP Implementation

Service Area: Carrollton
Contract Number: 3973

Council Districts: A & B
Contract Name: Carrollton Area Sewer
Rehabilitation – Manhole Rehabilitation
No. 1

Original Contract Duration (calendar days): 240

Description of Work:

The work generally consists of manhole rehabilitation; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Carrollton Basin of Orleans Parish. The project work area is bounded by Monticello Avenue, Leake Avenue, Audubon Boulevard, Pontchartrain Boulevard/ Interstate 10, South Claiborne Avenue, and Audubon Park.

Design Dates

Start Preliminary Design: 04/01/04
Start Final Design: 06/16/04

Bid and Award Dates

Advertisement Date: 10/13/04
Bid Opening Date: 11/19/04
Contract Award Date: 12/15/04

Construction Dates (Projected)

Start Date: 05/15/05
33% Completion Date: 08/20/05
66% Completion Date: 10/29/05
End Date: 01/09/06

Construction Dates (Actual)

Start Date: 04/04/05
33% Completion Date: 05/20/05
66% Completion Date: 06/24/05
End Date: 08/18/06

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed.
Remaining rehabilitation scope will be addressed in future contracts.

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	240	11/29/05
Change Order No. 1	+262	08/18/06

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-123-2006).

Appendix A

RMAP Implementation

Service Area: Carrollton
Contract Number: 3647

Council Districts: A & B
Contract Name: Carrollton Area Sewer Rehabilitation – Sewer Rehabilitation Restart

Original Contract Duration (calendar days): N/A

Description of Work:

The work generally consists of three (3) sewer main replacements, including pre-construction surface videotaping, replacement of mainlines and all fittings, replacement of service laterals to the property line, and associated surface restoration. The project work area is bounded by Apple Street, Dublin Street, Dante Street, Nelson Street, and South Carrollton Avenue.

Design Dates	
Start Preliminary Design:	N/A
Start Final Design:	N/A

Bid and Award Dates	
Advertisement Date:	N/A
Bid Opening Date:	N/A
Contract Award Date:	N/A

Construction Dates (Projected)	
Start Date:	N/A
33% Completion Date:	12/05/08
66% Completion Date:	01/09/09
End Date:	N/A

Construction Dates (Actual)	
Start Date:	09/29/08
33% Completion Date:	10/24/08
66% Completion Date:	11/21/08
End Date:	05/21/09

Note: This work was included in S&WB Contract No. 3647, Manhole-to-Manhole Sanitary Sewer Main Replacement at Various Locations Throughout Orleans Parish, in order to meet the “resume construction” milestone for the Carrollton Basin, identified in Paragraph 40 of the Modified Consent Decree as November 15, 2008.

The contract was granted final acceptance on October 21, 2009 (Resolution No. R-186-2009).

Appendix A

RMAP Implementation

Service Area: Carrollton
Contract Number: 3995

Council Districts: A & B
Contract Name: Carrollton Area Sewer
Rehabilitation – Point Repair No. 5

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of performing point repairs, service repairs, associated service connections and laterals, including temporary and final restoration, sewer flow control, traffic maintenance and control. The project is located in the Carrollton Area of Orleans Parish. The project work area is bounded by Martin Luther King Jr. Boulevard, S. Carrollton Avenue, Interstate Highway 10, Howard Avenue and S. Claiborne Avenue.

Design Dates

Start Preliminary Design:	04/01/04
Start Final Design:	06/16/05

Bid and Award Dates

Advertisement Date:	07/23/09
Bid Opening Date:	08/21/09
Contract Award Date:	09/16/09

Construction Dates (Projected)

Start Date:	03/16/10
33% Completion Date:	06/11/10
66% Completion Date:	08/10/10
End Date:	10/11/10

Construction Dates (Actual)

Start Date:	11/30/09
33% Completion Date:	01/15/10
66% Completion Date:	01/29/10
End Date:	05/24/10

The contract was granted final acceptance on January 19, 2011 (Resolution No. R-007-2011).

Appendix A

RMAP Implementation

Service Area: Carrollton
Contract Number: 3737

Council Districts: A & B
Contract Name: Mistletoe 18-inch Sewer Line Replacement

Original Contract Duration (calendar days): 210

Description of Work:

The proposed work consists of sewer main replacement via jack and bore including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials as necessary to perform the work. The project is located in, but is not limited to, the Carrollton Basin of Orleans Parish. The project work area is the intersection of Mistletoe Street and Airline Drive.

Design Dates

Start Preliminary Design: 04/01/04
Start Final Design: 06/16/05

Bid and Award Dates

Advertisement Date: 05/27/15
Bid Opening Date: 06/19/15
Contract Award Date: 07/15/15

Construction Dates (Projected)

Start Date: 04/15/16
25% Completion Date: 08/12/16
50% Completion Date: 11/10/16
75% Completion Date: 02/08/17
End Date: 10/31/25

Construction Dates (Actual)

Start Date: 11/02/15
25% Completion Date: 07/15/16
50% Completion Date: 11/01/16
75% Completion Date: 12/09/16
End Date: 09/13/17

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	05/30/16
Final Change Order	+441	08/14/17

The contract was granted final acceptance on December 20, 2017 (Resolution No. R-161-2017).

Appendix A

RMAP Implementation

Service Area: New Orleans East
Contract Number: 3708

Council Districts: E
Contract Name: New Orleans East Area
Sewer Rehabilitation – Manhole
Rehabilitation No. 1

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of manhole rehabilitation; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials as necessary to perform the work as specified in the Contract Documents. The project is located in the New Orleans East Area of Orleans Parish. The project work area is bounded by Crowder Boulevard, Chef Mentuer Highway, Gentilly Boulevard, Almonaster Boulevard, LA Highway 47, and Interstate I-10.

Design Dates

Start Preliminary Design:	03/10/05
Start Final Design:	04/12/05

Bid and Award Dates

Advertisement Date:	09/17/08
Bid Opening Date:	10/17/08
Contract Award Date:	11/19/08

Construction Dates (Projected)

Start Date:	03/23/09
33% Completion Date:	05/30/09
66% Completion Date:	07/18/09
End Date:	09/19/09

Construction Dates (Actual)

Start Date:	02/23/09
33% Completion Date:	03/27/09
66% Completion Date:	04/03/09
End Date:	08/03/09

Note: This contract was originally suspended in 2005 due to work disruption caused by Hurricane Katrina. At that time, final design of the contract had been completed, and contract pre-advertisement activities were underway. The contract was originally scheduled to advertise for bids in September 2005. Efforts to restart the contract were initiated in the 3rd Quarter of 2008, including preparing updated bid documents, advertising the contract in September 2008, and receiving bids in October 2008.

The contract was granted final acceptance on November 18, 2009 (Resolution No. R-190-2009).

Appendix A

RMAP Implementation

Service Area: New Orleans East
Contract Number: 30205

Council Districts: E
Contract Name: New Orleans East Area
 Sewer Rehabilitation – Plum Orchard

Original Contract Duration (calendar days): 360

Description of Work:

The project will include the rehabilitation of existing main line sanitary sewers via full-length Cured-in-Place Pipe (CIPP) lining, full length mainline replacements including sanitary sewer service connections, mainline sewer point repairs, mainline cleaning and CCTV inspections, and manhole rehabilitation. The project is generally located in the Plum Orchard Neighborhood within Orleans Parish. The project work area is generally bounded by Interstate 10 to the west, Dwyer Road to the north, Flake Ave. to the east, and Chef Menteur to the south.

Design Dates	
Start Preliminary Design:	03/10/05
Start Final Design:	04/12/05

Bid and Award Dates	
Advertisement Date:	07/20/16
Bid Opening Date:	08/26/16
Contract Award Date:	10/19/16

Construction Dates (Projected)	
Start Date:	11/05/18
25% Completion Date:	01/26/19
50% Completion Date:	04/19/19
75% Completion Date:	07/10/19
End Date:	10/31/19

Construction Dates (Actual)	
Start Date:	01/09/17
25% Completion Date:	03/17/17
50% Completion Date:	04/28/17
75% Completion Date:	08/18/17
End Date:	07/02/18

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	360	01/03/18
Change Order No. 1	+120	05/03/18
Change Order No. 2	+60	07/02/18

Appendix A

RMAP Implementation

Service Area: New Orleans East
Contract Number: 30206

Council Districts: E
Contract Name: New Orleans East Area
 Sewer Rehabilitation – Read Blvd West/
 West Lake Forest

Original Contract Duration (calendar days): 240

Description of Work:

The project will include the rehabilitation of existing main line sanitary sewers via full-length Cured-in-Place Pipe (CIPP) lining, full length mainline replacements including sanitary sewer service connections, mainline sewer point repairs, mainline cleaning and CCTV inspections, and manhole rehabilitation. The project is generally located in the West Lake Forest and Read Blvd West Neighborhoods within Orleans Parish. The project work area is generally bounded by Interstate 10 to the north and west, Read Blvd to the east, and Chef Menteur to the south but excludes the Plum Orchard neighborhood.

Design Dates	
Start Preliminary Design:	03/10/05
Start Final Design:	04/12/05

Bid and Award Dates	
Advertisement Date:	07/20/16
Bid Opening Date:	08/19/16
Contract Award Date:	09/21/16

Construction Dates (Projected)	
Start Date:	11/21/17
25% Completion Date:	12/10/17
50% Completion Date:	04/09/18
75% Completion Date:	08/07/18
End Date:	10/31/19

Construction Dates (Actual)	
Start Date:	11/21/16
25% Completion Date:	01/12/17
50% Completion Date:	03/03/17
75% Completion Date:	04/24/17
End Date:	1/27/18A

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	240	07/18/17
Change Order No. 1	+164	12/28/17

The contract was granted final acceptance on March 30, 2018 (Resolution No. R-098-2018)

Appendix A

RMAP Implementation

Service Area: New Orleans East
Contract Number: 30207

Council Districts: E
Contract Name: New Orleans East Area
 Sewer Rehabilitation – Read Blvd East/
 Viavant

Original Contract Duration (calendar days): 300

Description of Work:

The project will include the rehabilitation of existing main line sanitary sewers via full-length Cured-in-Place Pipe (CIPP) lining, full length mainline replacements including sanitary sewer service connections, mainline sewer point repairs, mainline cleaning and CCTV inspections, and manhole rehabilitation. The project is generally located in the Read Blvd East – Viavant Neighborhood within Orleans Parish. The project work area is generally bounded by Jourdan Rd/ Read Blvd. to the west, Chef Menteur Hwy/ Interstate 10 to the north, Interstate 510/ Industrial Pkwy to the east, and Mississippi River Gulf Outlet to the south.

Design Dates	
Start Preliminary Design:	03/10/05
Start Final Design:	04/12/05

Bid and Award Dates	
Advertisement Date:	10/19/16
Bid Opening Date:	12/03/16
Contract Award Date:	12/21/16

Construction Dates (Projected)	
Start Date:	01/04/19
25% Completion Date:	03/20/19
50% Completion Date:	06/03/19
75% Completion Date:	08/17/19
End Date:	10/31/19

Construction Dates (Actual)	
Start Date:	04/03/17
25% Completion Date:	06/09/17
50% Completion Date:	09/08/17
75% Completion Date:	10/13/17
End Date:	12/26/18

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	300	01/28/18
Change Order No. 1	+10	02/07/18
Change Order No. 2	+120	06/07/18
Change Order No. 3	+275	12/26/18

The contract was granted final acceptance on April 17, 2019 (Resolution No. R-059-2019)

Appendix A

RMAP Implementation

Service Area: New Orleans East

Contract Number: 30208

Council Districts: E

Contract Name: New Orleans East Area
Sewer Rehabilitation – Village De Lest /
Venetian Isles

Original Contract Duration (calendar days): 240

Description of Work:

The project will include the rehabilitation of existing main line sanitary sewers via full-length Cured-in-Place Pipe (CIPP) lining, full length mainline replacements including sanitary sewer service connections, mainline sewer point repairs, mainline cleaning and CCTV inspections, and manhole rehabilitation. The project is generally located in the Village De L’Est/ Venetian Isles Neighborhood within Orleans Parish. The project work area is generally bounded by Interstate-510 to the west, Interstate 10 to the north, US Highway 11 to the east, and Chef Mentuer Hwy to the south plus the community of Venetia Isles bound by Chef Mentuer Hwy to the south, Chef Pass to the east, Bayou Savage to the north and US Highway 11 to the west.

Design Dates	
Start Preliminary Design:	03/10/05
Start Final Design:	04/12/05

Bid and Award Dates	
Advertisement Date:	10/19/16
Bid Opening Date:	11/18/16
Contract Award Date:	12/21/16

Construction Dates (Projected)	
Start Date:	03/05/19
25% Completion Date:	05/04/19
50% Completion Date:	07/03/19
75% Completion Date:	09/01/19
End Date:	10/31/19

Construction Dates (Actual)	
Start Date:	04/10/17
25% Completion Date:	05/26/17
50% Completion Date:	07/12/17
75% Completion Date:	09/01/17
End Date:	09/06/19

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	240	12/05/17
Change Order No. 1	+120	04/04/18
Change Order No. 2	+120	08/02/18
Change Order No. 3	+120	11/30/18
Change Order No. 4	+384	12/19/19A

Appendix A

RMAP Implementation

Service Area: South Shore
Contract Number: 3721

Council Districts: D & E
Contract Name: South Shore Area
Sewer Rehabilitation - Manhole
Rehabilitation No. 1

Original Contract Duration (calendar days): 240

Description of Work:

The work generally consists of manhole rehabilitation, including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials as necessary to perform the work as specified in the Contract Documents. The project is located in the South Shore Basin (New Orleans East) Area of Orleans Parish. The project work area is bounded by Jourdan Road, Hayne Boulevard, Bundy Road, and Chef Menteur Highway.

Design Dates

Start Preliminary Design:	03/23/09
Start Final Design:	03/23/09

Bid and Award Dates

Advertisement Date:	07/23/09
Bid Opening Date:	08/21/09
Contract Award Date:	09/16/09

Construction Dates (Projected)

Start Date:	03/16/10
33% Completion Date:	06/21/10
66% Completion Date:	08/30/10
End Date:	11/10/10

Construction Dates (Actual)

Start Date:	12/21/09
33% Completion Date:	02/26/10
66% Completion Date:	04/02/10
End Date:	09/17/10

Appendix A

RMAP Implementation

Service Area: South Shore
Contract Number: 30213

Council Districts: D & E
Contract Name: South Shore Basin
Sewer Rehabilitation No. 1

Original Contract Duration (calendar days): 330

Description of Work:

The Project consists of the rehabilitation of existing main line sanitary sewers via mainline cleaning and CCTV inspections, excavated point repairs, full length main line replacements, house connection service lateral replacements, full-length Cured-in-Place Pipe (CIPP) lining, service lateral Cured-in-Place Pipe (CIPP) lining and manhole rehabilitation. The project is generally located in the Pines Village and Little Woods Neighborhoods within Orleans Parish. The project work area is generally bounded by the Inner Harbor Navigational Canal to the west, Hayne Blvd (LA47) to the north, Paris Rd (LA47) to the east and Interstate 10 and Chef Menteur to the south.

Design Dates

Start Preliminary Design:	03/23/09
Start Final Design:	03/23/09

Bid and Award Dates

Advertisement Date:	12/16/19
Bid Opening Date:	01/16/20
Contract Award Date:	03/18/20

Construction Dates (Projected)

Start Date:	06/30/20
25% Completion Date:	12/29/20
50% Completion Date:	03/14/21
75% Completion Date:	05/28/21
End Date:	10/31/21

Construction Dates (Actual)

Start Date:	06/30/20
25% Completion Date:	12/04/20
50% Completion Date:	02/26/21
75% Completion Date:	06/04/21
End Date:	11/01/21

Appendix A

RMAP Implementation

Service Area: South Shore **Council Districts:** D & E

Contract Number: 30214

Contract Name: South Shore Basin
Sewer Rehabilitation No. 2

Original Contract Duration (calendar days): 270

Description of Work:

The Project consists of the rehabilitation of existing sewer system manholes. The project is generally located in the Pines Village and Little Woods Neighborhoods within Orleans Parish. The project work area is generally bounded by the Inner Harbor Navigational Canal to the west, Hayne Blvd (LA47) to the north, Paris Rd (LA47) to the east and Interstate 10 and Chef Menteur to the south.

Design Dates	
Start Preliminary Design:	03/23/09
Start Final Design:	03/23/09

Bid and Award Dates	
Advertisement Date:	12/16/19
Bid Opening Date:	01/16/20
Contract Award Date:	3/18/20

Construction Dates (Projected)	
Start Date:	06/30/20
25% Completion Date:	12/14/20
50% Completion Date:	02/12/21
75% Completion Date:	04/13/21
End Date:	10/31/21

Construction Dates (Actual)	
Start Date:	06/30/20
25% Completion Date:	10/09/20
50% Completion Date:	10/27/20
75% Completion Date:	01/15/21
End Date:	02/04/21

Appendix A

RMAP Implementation

Service Area: South Shore
Contract Number: 30222

Council Districts: D & E
Contract Name: South Shore Basin
 Sewer Rehabilitation No. 3

Original Contract Duration (calendar days): 300

Description of Work:

The Project consists of the rehabilitation of existing main line sanitary sewers via mainline cleaning and CCTV inspections, excavated point repairs, full length main line replacements, house connection service lateral replacements, full-length Cured-in-Place Pipe (CIPP) lining, service lateral Cured-in-Place Pipe (CIPP) lining and manhole rehabilitation. The project is generally located in the Pines Village and Little Woods Neighborhoods within Orleans Parish. The project work area is generally bounded by the Inner Harbor Navigational Canal to the west, Hayne Blvd (LA47) to the north, Paris Rd (LA47) to the east and Interstate 10 and Chef Menteur to the south.

Design Dates	
Start Preliminary Design:	03/23/09
Start Final Design:	03/23/09

Bid and Award Dates	
Advertisement Date:	12/16/19
Bid Opening Date:	01/16/20
Contract Award Date:	03/18/20

Construction Dates (Projected)	
Start Date:	06/30/20
25% Completion Date:	01/13/21
50% Completion Date:	04/13/21
75% Completion Date:	07/12/21
End Date:	10/31/21

Construction Dates (Actual)	
Start Date:	06/30/20
25% Completion Date:	09/28/20
50% Completion Date:	11/12/20
75% Completion Date:	12/04/20
End Date:	08/03/21

Appendix A

RMAP Implementation

Service Area: South Shore
Contract Number: 30223

Council Districts: D & E
Contract Name: South Shore Basin
 Sewer Rehabilitation No. 4

Original Contract Duration (calendar days): 360

Description of Work:

The Project consists of the rehabilitation of existing main line sanitary sewers via mainline cleaning and CCTV inspections, excavated point repairs, full length main line replacements, house connection service lateral replacements, full-length Cured-in-Place Pipe (CIPP) lining, service lateral Cured-in-Place Pipe (CIPP) lining and manhole rehabilitation. The project is generally located in the Little Woods Neighborhoods within Orleans Parish. The project work area is generally bounded by the Inner Harbor Navigational Canal to the west, Hayne Blvd (LA47) to the north, Paris Rd (LA47) to the north, Read Blvd. to the east and Interstate 10 and Chef Mentuer to the south

Design Dates	
Start Preliminary Design:	03/23/09
Start Final Design:	03/23/09

Bid and Award Dates	
Advertisement Date:	12/16/19
Bid Opening Date:	01/16/20
Contract Award Date:	02/19/20

Construction Dates (Projected)	
Start Date:	06/30/20
25% Completion Date:	01/13/21
50% Completion Date:	04/13/21
75% Completion Date:	07/12/21
End Date:	10/31/21

Construction Dates (Actual)	
Start Date:	06/30/20
25% Completion Date:	09/11/20
50% Completion Date:	11/11/20
75% Completion Date:	03/05/21
End Date:	12/14/21

Appendix A

RMAP Implementation

Service Area: South Shore
Contract Number: 30224

Council Districts: D & E
Contract Name: South Shore Basin
 Sewer Rehabilitation No. 5

Original Contract Duration (calendar days): 360

Description of Work:

The Project consists of the rehabilitation of existing main line sanitary sewers via mainline cleaning and CCTV inspections, excavated point repairs, full length main line replacements, house connection service lateral replacements, full-length Cured-in-Place Pipe (CIPP) lining, service lateral Cured-in-Place Pipe (CIPP) lining and manhole rehabilitation. The project is generally located in the Little Woods Neighborhoods within Orleans Parish. The project work area is generally bounded by Read Blvd. to the west, Hayne Blvd (LA47) to the north, Paris Rd (LA47) to the east and Interstate 10 and Chef Mentuer to the south.

Design Dates	
Start Preliminary Design:	03/23/09
Start Final Design:	03/23/09

Bid and Award Dates	
Advertisement Date:	12/16/19
Bid Opening Date:	01/16/20
Contract Award Date:	03/18/20

Construction Dates (Projected)	
Start Date:	06/30/20
25% Completion Date:	01/13/21
50% Completion Date:	04/13/21
75% Completion Date:	07/12/21
End Date:	10/31/21

Construction Dates (Actual)	
Start Date:	06/30/20
25% Completion Date:	11/13/20
50% Completion Date:	12/11/20
75% Completion Date:	02/12/21
End Date:	12/03/21

Appendix A

RMAP Implementation

Service Area: Phase 1
Contract Number: 3801

Council Districts: B
Contract Name: 24-inch Force Main
 from SPS 15

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of furnishing and installing approximately 1,278 linear feet of new 24-inch force main, including a 24-inch x 48-inch hot tap, valve, and valve vault. This force main will be the main discharge route for the new Sewerage Pumping Station 15. The project is located in Orleans Parish, starting near the intersection of Palmyra and South Rocheblave Streets, heading northeast on South Rocheblave for one block, then turning southeast on Cleveland Avenue and continuing for three blocks down Cleveland Avenue until reaching South Galvez Street where the force main taps will be made into the existing 48-inch force main in South Galvez Street.

Design Dates	
Start Preliminary Design:	06/25/01
Start Final Design:	12/11/01

Bid and Award Dates	
Advertisement Date:	09/11/02
Bid Opening Date:	10/18/02
Contract Award Date:	11/20/02

Construction Dates (Projected)	
Start Date:	04/21/03
33% Completion Date:	09/15/03
66% Completion Date:	10/20/03
End Date:	11/16/03

Construction Dates (Actual)	
Start Date:	04/14/03
33% Completion Date:	05/30/03
66% Completion Date:	06/20/03
End Date:	04/08/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	11/09/03
Change Order No. 1	+151	04/08/04

The contract was granted final acceptance on July 21, 2004 (Resolution No. R-093-2004).

Appendix A

RMAP Implementation

Service Area: Phase 1
Contract Number: 3819

Council Districts: A
Contract Name: New 18-inch Force
 Main from SPS 20 to SPS 21

Original Contract Duration (calendar days): 300

Description of Work:

The work generally consists of installing approximately 5,300 linear feet of 18-inch force main, including valves, fittings, manholes, drainage canal crossings and connections to an existing 16-inch and 24-inch sewer force mains in the Lakeview Basin. The new force main will extend from Sewerage Pumping Station 20, along 37th Street to Fleur De Lis, then south along Fleur De Lis to 36th Street. It will then extend along 36th Street to Pontchartrain Boulevard. The force main will then turn south and cross the median area between Pontchartrain and West End Boulevard to Porteous Street. The route continues east along Porteous Street until reaching Memphis Street, where this new force main will connect to an existing 24-inch force main. Sewerage Pumping Station 20 currently discharges to an existing 16-inch force main in Fleur de Lis, which is in poor condition. This new 18-inch force main will provide an alternate discharge route for the pump station.

Design Dates	
Start Preliminary Design:	12/20/01
Start Final Design:	10/31/02

Bid and Award Dates	
Advertisement Date:	08/11/04
Bid Opening Date:	10/08/04
Contract Award Date:	11/17/04

Construction Dates (Projected)	
Start Date:	05/18/05
33% Completion Date:	09/13/05
66% Completion Date:	12/12/05
End Date:	03/13/06

Construction Dates (Actual)	
Start Date:	04/11/05
33% Completion Date:	07/22/05
66% Completion Date:	08/19/05
End Date:	08/19/08

Note: This contract was suspended due to work disruption caused by Hurricane Katrina. Construction activities resumed on March 3, 2008 to complete and closeout this contract.

Contract Status	Contract Time (Days)	Contract End Date
Original	300	03/06/06
Change Order No. 1	+902	07/25/08
Change Order No. 2	+25	08/19/08

The contract was granted final acceptance on November 19, 2008 (Resolution No. R-144-2008).

Appendix A

RMAP Implementation

Service Area: Phase 1
Contract Number: 3849

Council Districts: A, B, D, E
Contract Name: East Bank Gravity
 Sewer Inter-Connections

Original Contract Duration (calendar days): 360

Description of Work:

The work generally consists of the installation of thirty-one (31) gravity sewer pipes. These gravity connections will connect the collection systems of adjacent sewerage pumping station service areas to provide additional redundancy. The project is located at various sites on the east bank of the Mississippi River in Orleans Parish. The approximate boundaries are Lake Pontchartrain to the north, Jefferson Parish to the west, the Mississippi River to the south, and Michoud Boulevard to the east.

Design Dates	
Start Preliminary Design:	12/20/01
Start Final Design:	10/07/02

Bid and Award Dates	
Advertisement Date:	02/11/04
Bid Opening Date:	03/12/04
Contract Award Date:	04/21/04

Construction Dates (Projected)	
Start Date:	09/21/04
33% Completion Date:	04/01/05
66% Completion Date:	06/25/05
End Date:	09/15/05

Construction Dates (Actual)	
Start Date:	07/26/04
33% Completion Date:	10/08/04
66% Completion Date:	01/07/05
End Date:	09/03/05

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	360	07/20/05
Change Order No. 1	+45	09/03/05

The contract was granted final acceptance on August 16, 2006 (Resolution No. R-092-2006).

Appendix A

RMAP Implementation

Service Area: Phase 1
Contract Number: 3859

Council Districts: E
Contract Name: East Bank Pump
 Stations Physical Improvements No. 2

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of physical and structural improvements to five (5) sewerage pumping station wet wells located on the east bank of Orleans Parish, including infiltration repair, suction pipe replacement, and the installation of a cementitious lining and protective epoxy lining to the entire surface inside the wet well. Also included is the installation of emergency discharge connections at four (4) of the pump stations and dry well infiltration repair at two (2) of the pump stations. The project is located at various sites on the east bank of the Mississippi River in Orleans Parish. The approximate boundaries are Lake Pontchartrain to the north, Jefferson Parish to the west, the Mississippi River to the south, and Michoud Boulevard to the east.

Design Dates	
Start Preliminary Design:	12/20/01
Start Final Design:	10/08/02

Bid and Award Dates	
Advertisement Date:	06/09/04
Bid Opening Date:	07/23/04
Contract Award Date:	08/18/04

Construction Dates (Projected)	
Start Date:	01/18/05
33% Completion Date:	05/17/05
66% Completion Date:	06/26/05
End Date:	08/15/05

Construction Dates (Actual)	
Start Date:	12/06/04
33% Completion Date:	03/14/05
66% Completion Date:	05/13/05
End Date:	08/05/05

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	07/03/05
Change Order No. 1	+33	08/05/05

The contract was granted final acceptance on November 16, 2005 (Resolution No. R-260-2005).

Appendix A

RMAP Implementation

Service Area: Phase 1
Contract Number: 3866

Council Districts: A & D
Contract Name: East Bank Pump
Stations Physical Improvements No. 1

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of physical and structural improvements to four (4) sewerage pumping station wet wells located on the east bank of Orleans Parish, including infiltration repair, suction pipe replacement, and the installation of a cementitious lining and protective epoxy lining to the entire surface inside the wet well. Also included is the installation of emergency discharge connections at the pump stations and dry well infiltration repair at two (2) of the pump stations. The project is located at various sites on the east bank of the Mississippi River in Orleans Parish. The approximate boundaries are Lake Pontchartrain to the north, Jefferson Parish to the west, the Mississippi River to the south, and Michoud Boulevard to the east.

Design Dates

Start Preliminary Design: 12/20/01
Start Final Design: 04/16/04

Bid and Award Dates

Advertisement Date: 08/11/04
Bid Opening Date: 09/24/04
Contract Award Date: 10/20/04

Construction Dates (Projected)

Start Date: 03/20/05
33% Completion Date: 07/17/05
66% Completion Date: 08/09/05
End Date: 09/15/05

Construction Dates (Actual)

Start Date: 02/09/05
33% Completion Date: 07/13/05
66% Completion Date: 08/08/05
End Date: 07/14/08

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	220	12/18/05
Change Order No. 1	+1073	07/14/08

The contract was granted final acceptance on November 19, 2008 (Resolution No. R-145-2008).

Appendix A

RMAP Implementation

Service Area: Phase 1
Contract Number: 3867

Council Districts: D & E
Contract Name: East Bank Pump
 Stations Physical Improvements No. 3

Original Contract Duration (calendar days): 220

Description of Work:

The work generally consists of physical and structural improvements to five (5) sewerage pumping station wet wells located on the east bank of Orleans Parish, including infiltration repair, suction pipe replacement, and the installation of a cementitious lining and protective epoxy lining to the entire surface inside the wet well. Also included is the installation of emergency discharge connections at the pump stations and dry well infiltration repair at one (1) of the pump stations. The project is located at various sites on the east bank of the Mississippi River in Orleans Parish. The approximate boundaries are Lake Pontchartrain to the north, Jefferson Parish to the west, the Mississippi River to the south, and Michoud Boulevard to the east.

Design Dates	
Start Preliminary Design:	12/20/01
Start Final Design:	04/23/04

Bid and Award Dates	
Advertisement Date:	10/13/04
Bid Opening Date:	11/19/04
Contract Award Date:	12/15/04

Construction Dates (Projected)	
Start Date:	05/15/05
33% Completion Date:	08/15/05
66% Completion Date:	10/19/05
End Date:	12/20/05

Construction Dates (Actual)	
Start Date:	05/13/05
33% Completion Date:	08/09/05
66% Completion Date:	N/A
End Date:	08/18/06

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining capacity scope will not be addressed due to Paragraph 45 of the MCD.

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	220	12/18/05
Change Order No. 1	+243	08/18/06

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-114-2006).

Appendix A

RMAP Implementation

Service Area: Phase 1
Contract Number: 3868

Council Districts: E
Contract Name: East Bank Pump
 Stations Physical Improvements No. 4

Original Contract Duration (calendar days): 190

Description of Work:

The work generally consists of physical and structural improvements to four (4) pump stations, including infiltration repair, suction pipe replacement, and the installation of a cementitious lining and protective epoxy lining to the entire surface inside the wet well. Also included is the installation of emergency discharge connections at the pump stations, dry well infiltration repair at the pump stations, and repair of a pump base at one (1) pump station. The project is located on the east bank of Orleans Parish.

Design Dates	
Start Preliminary Design:	12/20/01
Start Final Design:	04/30/04

Bid and Award Dates	
Advertisement Date:	10/13/04
Bid Opening Date:	11/19/04
Contract Award Date:	12/15/04

Construction Dates (Projected)	
Start Date:	05/15/05
33% Completion Date:	08/10/05
66% Completion Date:	10/09/05
End Date:	11/20/05

Construction Dates (Actual)	
Start Date:	05/13/05
33% Completion Date:	08/09/05
66% Completion Date:	N/A
End Date:	08/18/06

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining capacity scope will not be addressed due to Paragraph 45 of the MCD.

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	190	11/18/05
Change Order No. 1	+273	08/18/06

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-115-2006).

Appendix A

RMAP Implementation

Service Area: Phase 1
Contract Number: 3870

Council Districts: E
Contract Name: East Bank Pump
Stations Physical Improvements No. 6

Original Contract Duration (calendar days): 220

Description of Work:

The work generally consists of physical and structural improvement to four (4) pump stations, including infiltration repair, suction pipe replacement, and the installation of a cementitious lining and protective epoxy lining to the entire surface inside the wet well. Also included is the installation of emergency discharge connections at the pump stations, dry well infiltration repair at the pump stations, and repair of a pump base at one (1) pump station. The project is located on the east bank of Orleans Parish.

Design Dates

Start Preliminary Design:	12/20/01
Start Final Design:	05/13/04

Bid and Award Dates

Advertisement Date:	11/10/04
Bid Opening Date:	12/17/04
Contract Award Date:	03/16/05

Construction Dates (Projected)

Start Date:	06/19/05
33% Completion Date:	09/29/05
66% Completion Date:	12/13/05
End Date:	01/24/06

Construction Dates (Actual)

Start Date:	06/13/05
33% Completion Date:	N/A
66% Completion Date:	N/A
End Date:	07/10/09

Note: This contract was used to perform emergency repairs after Hurricane Katrina. Remaining capacity scope will not be addressed due to Paragraph 45 of the MCD.

The contract was granted final acceptance on March 17, 2010 (Resolution No. R-035-2010).

APPENDIX B

CROSS CONNECTIONS

1st QUARTER 2022 RETAINED CROSS CONNECTIONS INSPECTIONS

RCCV NUMBER	LOCATION	TYPE OF ACTION TAKEN	NOTES	NO.
2	SPS 15 Discharge Chamber	Inspected	Permanently sealed and eliminated July 14, 2010	1
37	SPS 14 yard above ground	Inspected	Security Intact	2
55	Annette and Florida Ave.	Inspected	Security Intact	3
63	Jourdan and St. Claude	Inspected	Security Intact	4
66	Diana and Vallette	Inspected	Security Intact	5
74	N. Tonti and Tupelo	Inspected	Security Intact	6
75	N. Tonti and Jourdan Avenue	Inspected	Security Intact	7
76	Florida Ave. at Metropolitan	Inspected	Security Intact	8
77	Florida Ave. at Elysian Fields	Inspected	Security Intact	9
79	Florida Ave. at Paris	Inspected	Security Intact	10
80	Paris Ave. and Prentiss Ave.	Inspected	Security Intact	11
81	Florida at Gibson	Inspected	Security Intact	12
86	Vicksburg and Florida (incorrectly marked as 86A on Map)	Inspected	Security Intact	13
87	Canal and Filmore, Lakeside Neutral Ground	Inspected	Security Intact	14
91	Louisa and Mirabeau	Inspected	Security Intact	15
115	America and Dwyer R.S.	Inspected	Security Intact	16
117	Gawain and Dwyer Rd.	Inspected	Security Intact	17
118	Cerise and Dwyer Rd.	Inspected	Security Intact	18
119	Warren and Dwyer Rd.	Inspected	Security Intact	19
120	Papania and Dwyer Rd.	Inspected	Security Intact	20
121	Whitney and Socrates	Inspected	Security Intact	21
122	Holiday and Herschel	Inspected	Security Intact	22
123	Erickson and Huntlee St.	Inspected	Security Intact	23
124	Berkley and Eton St.	Inspected	Security Intact	24
125	Tullis and Blair	Inspected	Security Intact	25
126	Westchester and Carlisle	Inspected	Security Intact	26
127	Memorial Park and Garden Oaks	Inspected	Security Intact	27
128	Florence and Donner St.	Inspected	Security Intact	28
129	Country Club Dr. and Ave. "C" Canal	Inspected	Security Intact	29
130	Fleur de Lis and Harney St. (L.S.)	Inspected	Security Intact	30

APPENDIX B

CROSS CONNECTIONS

131	37 th and Fleur de Lis	Inspected	Permanently sealed and eliminated January 26, 2016	31
132	N. Galvez near Iberville	Inspected	Security Intact	32
133	Chef Menteur Hwy and Dodt St.	Inspected	Security Intact	33
134	Wilson and Dwyer Rd.	Inspected	Security Intact	34
135	Berg and Morrison Rd.	Inspected	Security Intact	35
136	Weber and Morrison Rd.	Inspected	Security Intact	36
137	Burke St. and Morrison Rd.	Inspected	Security Intact	37
138	Lawrence and Morrison Rd.	Inspected	Security Intact	38
139	Lamb and Morrison Rd.	Inspected	Security Intact	39
140	Charbonnet and N. Galvez St.	Inspected	Security Intact	40
141	Sandra-Gen. DeGaulle to Murl	Inspected	Security Intact	41
142	Chicksaw and Louisa Sts.	Inspected	Security Intact	42
143	Old Gentilly Rd. and Desire St.	Inspected	Security Intact	43
149A/B *	Gen. DeGaulle and Holiday	Inspected	Security Intact	44
150	Folgers SPS	Inspected	Security Intact	45
151	Alcee Fortier Blvd. at Chef Menteur Hwy.	Inspected	Security Intact	46
158	Elizardi and Lawrence St.	Inspected	Security Intact	47
171	Old Spanish Trail and Alba	Inspected	Security Intact	48
173	Catherine St. and Gentilly St.	Inspected	Security Intact	49
174	Tall Pines Dr. and Tall Timbers	Inspected	Security Intact	50
175	Alcee Fortier SPS	Inspected	Security Intact	51
176	Michoud Behind the Station	Inspected	Security Intact	52
179	Ligget and Morrison	Inspected	Security Intact	53
180	1400 Lennox	Inspected	Security Intact	54
181	Bullard at Midpoint	Inspected	Security Intact	55
182	At Pumping Station (AMID)	Inspected	Security Intact	56
183	Briarwood and Morrison	Inspected	Security Intact	57
184	Shorewood and Morrison	Inspected	Security Intact	58
185	Willowbrook and Acadiana	Inspected	Security Intact	59
186	Michoud and Oak Island Apts.	Inspected	Security Intact	60
187	City Park SPS Behind Station Outside Fence	Inspected	Security Intact	61
189	Diana and Pacific	Inspected	Security Intact	62
190	Diana and Atlantic (SFM to River)	Inspected	Security Intact	63
A1	Holiday and Patterson	Inspected	Security Intact	64
A2	Huntlee and Erikson	Inspected	Security Intact	65
A3	Eton and Berkley	Inspected	Security Intact	66

APPENDIX B

CROSS CONNECTIONS

A4	Carlisle and Westchester	Inspected	Security Intact	67
A5	Tullis and Blair	Inspected	Security Intact	68
B1	Douglas and Forstall (Westside)	Inspected	Security Intact	69
B2	Douglas and Forstall (Eastside)	Inspected	Security Intact	70
D5	Inside Station "D"	Inspected	Security Intact	71
D7	Inside Station "D"	Inspected	Security Intact	72
DSG	Station "D" Sluice Gate	Inspected	Security Intact	73
DPAC	Peoples Ave. at Florida Ave. Canal	Inspected	Security Intact	74
DZ	Inside Station "D"	Inspected	Security Intact	75
X1	France and Florida at Florida Canal	Inspected	Security Intact	76
X2	Lake Side Lake Forest near Read	Inspected	Security Intact	77
X3	Crowder at Lake Forest	Inspected	Security Intact	78
X5	Station Discharge Camber (SPS 03)	Inspected	Security Intact	79
X7	Shalimar and Dwyer	Inspected	Security Intact	80
X9	Station Discharge Chamber (SPS 08)	Inspected	Permanently sealed and eliminated March 14, 2018	81
X11	Jourdan Ave. and St. Claude St.	Inspected	Security Intact	82
X14	Southwest Corner of Dwyer and Michoud	Inspected	Security Intact	83
X15	Memphis and Florida	Inspected	Security Intact	84
X16	Simpson and Norman Canal	Inspected	Security Intact	85
X17	Station "A" – St. Ann and Marais	Inspected	Security Intact	86
X18	Station "A" – St. Ann and Treme	Inspected	Security Intact	87
X19	Station "A" – St. Ann and Treme	Inspected	Security Intact	88
X20	Station "A" – St. Ann and Treme	Inspected	Security Intact	89

* Cross Connection 149A/B constitutes as one Retained Cross Connection on the 48" sewer force main at General DeGaulle and Holiday

Inspected = Examined by the Board Personnel; results noted

Security Intact = Measures found in place to prevent unauthorized operation of a retained cross connection

DATA DATE/TIME	4/8/2022		9:22:26 AM								
W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE	
ESSA 2 - BASIN 1 - LAKEVIEW 201000477401	MARCIA AV	W KENILWORTH	03/10/2010	12/21/2010	SMAIN	MWH-ID. 7463-016 POINT REPAIR 0' TO 12' FROM SMH 010-008 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	POINT REPAIR MADE 0' TO 12' FROM SMH 010-008	5,703.70	CL		
201000478201	MARCIA AV	W KENILWORTH	03/10/2010	02/16/2011	SMAIN	MWH-ID. 7463-017 POINT REPAIR 334' TO 348' FROM SMH 010-009 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	POINT REPAIR MADE 334' TO 348' FROM SMH 010-009	3,700.00	CL		
201000478601	14TH	BELLAIRE DR	03/10/2010	12/05/2010	SLEAD	MWH-ID. 7463-018 SERVICE POINT REPAIR 42' FROM SMH 011-017 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	SERVICE POINT REPAIR MADE 42' FROM SMH 011-017	1,501.70	CL		
201000478701	16TH	PONTCHARTRAIN BL	03/10/2010	01/04/2011	SLEAD	MWH-ID. 7463-019 SERVICE POINT REPAIR 7' FROM SMH 011-038 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	SERVICE POINT REPAIR MADE 7' FROM SMH 011-038	5,200.40	CL		
201000478801	BELLAIRE DR	26TH	03/10/2010	12/09/2010	SMAIN	MWH-ID. 7463-020 POINT REPAIR 100' TO 122' FROM SMH 012-010 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	POINT REPAIR MADE 100' TO 122' FROM SMH 012-010	6,705.40	CL		
201000478901	BELLAIRE DR	28TH	03/10/2010	02/14/2011	SMAIN	MWH-ID. 7463-021 POINT REPAIR 53' TO 65' FROM SMH 012-012 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	POINT REPAIR MADE 53' TO 65' FROM SMH 012-012	1,500.20	CL		
201000479101	BELLAIRE DR	30TH	03/10/2010	12/22/2010	SMAIN	MWH-ID. 7463-022 POINT REPAIR 54' TO 66' FROM SMH 012-013 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	POINT REPAIR MADE 54' TO 66' FROM SMH 012-013	3,700.00	CL		
201000479301	30TH	FLEUR DE LIS DR	03/10/2010	06/08/2011	SMAIN	MWH-ID. 7463-025 REPLACE PIPE FOR LINE SEGMENT 012-035 TO 012-034 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	REPLACED PIPE FOR LINE SEGMENT 012-035 TO 012-034	64,640.40	CL		
201000557501	MARCIA AV	W KENILWORTH	03/20/2010	12/10/2010	SMAIN	MWH-ID. 7463-016 POINT REPAIR 192' TO 204' FROM SMH 010-008 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	POINT REPAIR MADE 192' TO 204' FROM SMH 010-008	3,800.00	CL		
201000557601	MARCIA AV	W KENILWORTH	03/20/2010	12/21/2010	SLEAD	MWH-ID. 7463-016 SERVICE POINT REPAIR FROM 307' FROM SMH 010-008 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	REPAIR WAS MADE 307 FT FROM USMH	8,704.40	CL		
201000557701	MARCIA AV	W KENILWORTH	03/20/2010	03/19/2015	SLINE	MWH-ID. 7463-016 FULL LINING OF SMH 010-008 TO 010-005 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	COMPLETED FULL LINING OF SMH 010-008 TO 010-005	27,686.00	CL		
201000557801	MARCIA AV	W KENILWORTH	03/20/2010	12/21/2010	SLEAD	MWH-ID. 7463-017 SERVICE POINT REPAIR 236' FROM SMH 010-009 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	SERVICE POINT REPAIR 236' MADE FROM SMH 010-009 COMPLETED	6,703.31	CL		
201000557901	14TH	BELLAIRE DR	03/20/2010	02/09/2011	SLEAD	MWH-ID. 7463-018 SERVICE POINT REPAIR 102' FROM SMH 011-017 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	SERVICE POINT REPAIR MADE 102' FROM SMH 011-017	1,501.80	CL		
201000558001	14TH	BELLAIRE DR	03/20/2010	02/10/2011	SLEAD	MWH-ID. 7463-018 SERVICE POINT REPAIR 263' FROM SMH 011-017 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	SERVICE POINT REPAIR MADE 263' FROM SMH 011-017	1,501.60	CL		
201000558101	14TH	BELLAIRE DR	03/20/2010	02/10/2011	SLEAD	MWH-ID. 7463-018 SERVICE POINT REPAIR 307' FROM SMH 011-017 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	COMPLETED SERVICE POINT REPAIR 307' FROM SMH 011-017	5,201.40	CL		
201000558201	16TH	PONTCHARTRAIN BL	03/20/2010	01/04/2011	SLEAD	MWH-ID. 7463-019 SERVICE POINT REPAIR 84' FROM SMH 011-038 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	SERVICE POINT REPAIR MADE 84' FROM SMH 011-038	5,201.20	CL		
201000558301	16TH	PONTCHARTRAIN BL	03/20/2010	01/12/2011	SLEAD	MWH-ID. 7463-019 SERVICE POINT REPAIR 376' FROM SMH 011-038 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	SERVICE POINT REPAIR MADE 376' FROM SMH 011-038	6,701.00	CL		
201000558401	16TH	PONTCHARTRAIN BL	03/20/2010	01/10/2011	SMAIN	MWH-ID. 7463-019 POINT REPAIR 144' TO 179' FROM SMH 011-038 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	POINT REPAIR MADE 144' TO 179' FROM SMH 011-038	10,504.60	CL		
201000558501	16TH	PONTCHARTRAIN BL	03/20/2010	01/11/2011	SMAIN	MWH-ID. 7463-019 POINT REPAIR 259' TO 282' FROM SMH 011-038 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	POINT REPAIR 259' TO 282' MADE FROM SMH 011-038	6,101.70	CL		
201000558601	16TH	PONTCHARTRAIN BL	03/20/2010	05/31/2011	SLINE	MWH-ID. 7463-019 FULL LINING OF SMH 011-038 TO 011-037 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	COMPLETED FULL LINING OF SMH 011-038 TO 011-037	11,500.00	CL		
201000558701	BELLAIRE DR	26TH	03/20/2010	12/08/2010	SMAIN	MWH-ID. 7463-020 POINT REPAIR 197' TO 209' FROM SMH 012-010 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	POINT REPAIR 197' TO 209' MADE FROM SMH 012-010	3,700.00	CL		
201000558801	BELLAIRE DR	26TH	03/20/2010	11/01/2011	SLINE	MWH-ID. 7463-020 FULL LINING OF SMH 011-038 TO 011-037 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	COMPLETED FULL LINING OF SMH 011-038 TO 011-037	7,186.00	CL		
201000558901	BELLAIRE DR	28TH	03/20/2010	02/15/2011	SLEAD	MWH-ID. 7463-021 SERVICE POINT REPAIR 290' FROM SMH 012-012 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	SERVICE POINT REPAIR MADE 290' FROM SMH 012-012	1,502.80	CL		
201000559001	BELLAIRE DR	30TH	03/20/2010	12/29/2010	SMAIN	MWH-ID. 7463-022 POINT REPAIR 368' TO 380' FROM SMH 012-013 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	POINT REPAIR MADE 368' TO 380' FROM SMH 012-013	5,201.60	CL		
201000559101	BELLAIRE DR	30TH	03/20/2010	12/30/2010	SMAIN	MWH-ID. 7463-022 POINT REPAIR 416' TO 425' FROM SMH 012-013 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	POINT REPAIR MADE 416' TO 425' FROM SMH 012-013	3,700.00	CL		
201000559201	BELLAIRE DR	30TH	03/20/2010	12/28/2010	SLEAD	MWH-ID. 7463-022 SERVICE POINT REPAIR 222' FROM SMH 012-013 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	SERVICE POINT REPAIR MADE 22' FROM SMH 012-013	5,201.40	CL		
201000559301	BELLAIRE DR	30TH	03/20/2010	11/01/2011	SLINE	MWH-ID. 7463-022 FULL LINING OF SMH 012-013 TO 012-012 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4-022	COMPLETED FULL LINING OF SMH 012-013 TO 012-012	12,122.50	CL		
201100966501	35TH	CENTER	06/10/2011	10/04/2011	SMAIN	MWH-ID. 7463-079 POINT REPAIR 382' TO 394' FROM SMH 013-019 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 20	POINT REPAIR 382' TO 394' FROM SMH 013-019 COMPLETED	3,700.00	CL		

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022				9:22:26 AM							
201101950601		LOUISVILLE	GERMAIN	11/11/2011	10/28/2013	SMAIN	MWH-ID. 7463-133 REPLACE PIPE FOR LINE SEGMENT 221-031 TO 221-030 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	REPLACED PIPE FOR LINE SEGMENT 221-031 TO 221-030	64,317.00	CL	
201101951001		HAWTHORNE PL	FLORIDA BL	11/11/2011	10/31/2013	SMAIN	MWH-ID. 7463-134 REPLACE PIPE FOR LINE SEGMENT 211-012 TO 211-011 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	REPLACED PIPE FOR LINE SEGMENT 211-012 TO 211-011	101,400.00	CL	
201101953301		HOMEDALE	ROSEMARY PL	11/11/2011	10/07/2013	SMAIN	MWH-ID. 7463-136 REPLACE PIPE FOR LINE SEGMENT 211-020 TO 211-015 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	REPLACED PIPE FOR LINE SEGMENT 211-020 TO 211-015	22,304.00	CL	
201101953401		HOMEDALE	MILNE BL	11/11/2011	07/11/2013	SMAIN	MWH-ID. 7463-137 POINT REPAIR 8' TO 20' FROM SMH 211-026 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 8' TO 20' FROM SMH 211-026	8,100.00	CL	
201101953501		HOMEDALE	MILNE BL	11/11/2011	07/12/2013	SMAIN	MWH-ID. 7463-137 POINT REPAIR 320' TO 332' FROM SMH 211-026 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 320' TO 332' FROM SMH 211-026	8,100.00	CL	
201101953601		HOMEDALE	MILNE BL	11/11/2011	09/10/2013	SLINE	MWH-ID. 7463-137 FULL LINING OF SMH 211-026 TO 211-020 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED FULL LINING OF SMH 211-026 TO 211-020	11,243.00	CL	
201101953701		HOMEDALE	WEST END BL	11/11/2011	02/06/2014	SLEAD	MWH-ID. 7463-138 POINT REPAIR REPLACE SERVICE 92' FROM SMH 211-036 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR TO REPLACE SERVICE R92' FROM SMH 211-036	8,250.00	CL	
201101953801		CATINA	KENILWORTH	11/11/2011	07/15/2013	SLEAD	MWH-ID. 7463-139 POINT REPAIR REPLACE SERVICE 137' TO 149' FROM SMH 212-004 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR REPLACE SERVICE 137' TO 149' FROM SMH 212-004	8,112.00	CL	
201101953901		CATINA	KENILWORTH	11/11/2011	07/16/2013	SMAIN	MWH-ID. 7463-139 POINT REPAIR 361' TO 373' FROM SMH 212-004 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 361' TO 373' FROM SMH 212-004	8,100.00	CL	
201101954101		LOUISVILLE	POLK	11/11/2011	07/18/2013	SLEAD	MWH-ID. 7463-140 POINT REPAIR REPLACE SERVICE 144' TO 156' FROM SMH 220-035 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR REPLACE SERVICE 144' TO 156' FROM SMH 220-035	8,112.00	CL	
201101954201		LOUISVILLE	POLK	11/11/2011	07/07/2013	SMAIN	MWH-ID. 7463-140 POINT REPAIR 22' TO 34' FROM SMH 220-035 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 22' TO 34' FROM SMH 220-035	8,124.00	CL	
201101954301		LOUISVILLE	POLK	11/11/2011	07/19/2013	SMAIN	MWH-ID. 7463-140 POINT REPAIR 173' TO 185' FROM SMH 220-035 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 173' TO 185' FROM SMH 220-035	8,122.00	CL	
201101954501		LOUISVILLE	POLK	11/11/2011	09/16/2013	SLINE	MWH-ID. 7463-140 FULL LINING OF SMH 220-035 TO 220-034 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED FULL LINING OF SMH 220-035 TO 220-034	7,486.00	CL	
201101954601		LOUIS XIV	GERMAIN	11/11/2011	02/10/2014	SLEAD	MWH-ID. 7463-143 SERVICE REPAIR VIA LINING 174' FROM SMH 221-016 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED SERVICE REPAIR VIA LINING 174' FROM SMH 221-016	8,260.00	CL	
201101954701		FRENCH	LOUIS XIV	11/11/2011	08/01/2014	SLEAD	MWH-ID. 7463-144 SERVICE POINT REPAIR 15' FROM SMH 222-027 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED SERVICE POINT REPAIR 15' FROM SMH 222-027	8,122.00	CL	
201101954901		LOUISVILLE	POLK AV	11/11/2011	12/31/2013	SLEAD	MWH-ID. 7463-145 SERVICE REPAIR VIA LINING 82' FROM SMH 221-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED SERVICE REPAIR VIA LINING 82' FROM SMH 221-028	5,200.00	CL	
201101955001		LOUISVILLE	POLK AV	11/11/2011	07/22/2013	SMAIN	MWH-ID. 7463-145 POINT REPAIR 327' TO 355' FROM SMH 221-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 327' TO 355' FROM SMH 221-028	10,420.00	CL	
201101955101		MITHRA	PARIS AV	11/11/2011	02/08/2014	SLEAD	MWH-ID. 7463-146 SERVICE REPAIR VIA LINING 172' FROM SMH 245-013 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED SERVICE REPAIR VIA LINING 172' FROM SMH 245-013	8,131.00	CL	
201101955201		MITHRA	PARIS AV	11/11/2011	12/10/2013	SLEAD	MWH-ID. 7463-146 SERVICE REPAIR VIA LINING 191' FROM SMH 245-013 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED SERVICE REPAIR VIA LINING 191' FROM SMH 245-013	4,900.00	CL	
201102004501		MITHRA	PARIS AV	11/15/2011	11/13/2013	SLEAD	MWH-ID. 7463-153 SERVICE REPAIR VIA LINING 41' FROM SMH 245-014 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED SERVICE REPAIR VIA LINING 41' FROM SMH 245-014	5,000.00	CL	
201102004601		MITHRA	PARIS AV	11/15/2011	11/13/2013	SLEAD	MWH-ID. 7463-153 SERVICE REPAIR VIA LINING 92' FROM SMH 245-014 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED SERVICE REPAIR VIA LINING 92' FROM SMH 245-014	5,600.00	CL	
201102004701		MITHRA	PARIS AV	11/15/2011	11/13/2013	SLEAD	MWH-ID. 7463-153 SERVICE REPAIR VIA LINING 154' FROM SMH 245-014 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED SERVICE REPAIR VIA LINING 154' FROM SMH 245-014	5,800.00	CL	
201102004801		MITHRA	PARIS AV	11/15/2011	11/13/2013	SLEAD	MWH-ID. 7463-153 SERVICE REPAIR VIA LINING 183' FROM SMH 245-014 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED SERVICE REPAIR VIA LINING 183' FROM SMH 245-014	5,400.00	CL	
201102004901		MITHRA	PARIS AV	11/15/2011	11/14/2013	SLEAD	MWH-ID. 7463-153 SERVICE REPAIR VIA LINING 256' FROM SMH 245-014 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED SERVICE REPAIR VIA LINING 256' FROM SMH 245-014	5,600.00	CL	
201102005001		MITHRA	PARIS AV	11/15/2011	09/11/2013	SLINE	MWH-ID. 7463-153 FULL LINING OF SMH 245-014 TO 245-013 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 245-014 TO 245-013	6,434.00	CL	
201102007801		CATINA	HARRISON AV	11/15/2011	07/24/2013	SLEAD	MWH-ID. 7463-168 POINT REPAIR REPLACE SERVICE 135' FROM SMH 213-022 ESSA 2 - BASIN 1 - LAKEVIEW - 18	COMPLETED POINT REPAIR REPLACE SERVICE 135' FROM SMH 213-022	8,113.00	CL	
201102007901		CATINA	HARRISON AV	11/15/2011	07/25/2013	SLEAD	MWH-ID. 7463-168 POINT REPAIR REPLACE SERVICE 178' FROM SMH 213-022 ESSA 2 - BASIN 1 - LAKEVIEW - 18	COMPLETED POINT REPAIR REPLACE SERVICE 178' FROM SMH 213-022	8,112.00	CL	
201102008001		CATINA	HARRISON AV	11/15/2011	07/26/2013	SLEAD	MWH-ID. 7463-168 POINT REPAIR REPLACE SERVICE 347' FROM SMH 213-022 ESSA 2 - BASIN 1 - LAKEVIEW - 18	COMPLETED POINT REPAIR REPLACE SERVICE 347' FROM SMH 213-022	8,253.00	CL	

DATA DATE/TIME	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201102008101	CATINA	HARRISON AV	11/15/2011	07/29/2013	SMAIN	MWH-ID. 7463-168 POINT REPAIR 381' TO 399' FROM SMH 213-022 ESSA 2 - BASIN 1 - LAKEVIEW - 18	COMPLETED POINT REPAIR 381' TO 399' FROM SMH 213-022	8,978.00	CL	
201102008201	CATINA	HARRISON AV	11/15/2011	08/06/2013	SLINE	MWH-ID. 7463-168 FULL LINING OF SMH 213-022 TO 213-021 ESSA 2 - BASIN 1 - LAKEVIEW - 18	COMPLETED FULL LINING OF SMH 213-022 TO 213-021	10,110.00	CL	
201102008501	KENILWORTH	MILNE BL	11/15/2011	11/20/2013	SMAIN	MWH-ID. 7463-169 REPLACE PIPE FOR LINE SEGMENT 220-053 TO 220-051 ESSA 2 - BASIN 1 - LAKEVIEW - 18	REPLACED PIPE FOR LINE SEGMENT 220-053 TO 220-051	71,336.00	CL	
201102010901	LOUIS XIV	HARRISON AV	11/15/2011	12/15/2013	SMAIN	MWH-ID. 7463-180 REPLACE PIPE FOR LINE SEGMENT 222-035 TO 222-030 ESSA 2 - BASIN 1 - LAKEVIEW - 18	REPLACED PIPE FOR LINE SEGMENT 222-035 TO 222-030	78,752.00	CL	
201102013201	KENILWORTH	COLBERT	11/15/2011	11/12/2013	SMAIN	MWH-ID. 7463-187 REPLACE PIPE FOR LINE SEGMENT 220-051 TO 220-050 ESSA 2 - BASIN 1 - LAKEVIEW - 18	REPLACED PIPE FOR LINE SEGMENT 220-051 TO 220-050	95,046.00	CL	
201102013301	MITHRA	PERLITA	11/15/2011	07/27/2013	SMAIN	MWH-ID. 7463-188 REPLACE PIPE FOR LINE SEGMENT 220-051 TO 245-015 ESSA 2 - BASIN 1 - LAKEVIEW - 22	REPLACED PIPE FOR LINE SEGMENT 220-051 TO 245-015	99,481.42	CL	
201102013401	MITHRA	CARTIER AV	11/15/2011	07/27/2013	SMAIN	MWH-ID. 7463-189 REPLACE PIPE FOR LINE SEGMENT 245-016 TO 245-015 ESSA 2 - BASIN 1 - LAKEVIEW - 22	REPLACED PIPE FOR LINE SEGMENT 245-016 TO 245-015	102,602.58	CL	
201102091901	MILNE BL	RINGOLD	11/29/2011	09/20/2013	SLEAD	MWH-ID. 7463-279 POINT REPAIR REPLACE SERVICE 149' FROM SMH 222-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR REPLACE SERVICE 149' FROM SMH 222-024	8,107.50	CL	
201102092101	MILNE BL	RINGOLD	11/29/2011	09/23/2013	SLEAD	MWH-ID. 7463-279 POINT REPAIR REPLACE SERVICE 198' FROM SMH 222-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR REPLACE SERVICE 198' FROM SMH 222-024	8,109.00	CL	
201102092201	MILNE BL	RINGOLD	11/29/2011	09/23/2013	SLEAD	MWH-ID. 7463-279 POINT REPAIR REPLACE SERVICE 250' FROM SMH 222-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR REPLACE SERVICE 250' FROM SMH 222-024	8,109.00	CL	
201102092301	MILNE BL	RINGOLD	11/29/2011	09/19/2013	SMAIN	MWH-ID. 7463-279 POINT REPAIR 0' TO 12' FROM SMH 222-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 222-024	8,100.00	CL	
201102092401	MILNE BL	RINGOLD	11/29/2011	09/19/2013	SMAIN	MWH-ID. 7463-279 POINT REPAIR 98' TO 110' FROM SMH 222-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 98' TO 110' FROM SMH 222-024	8,100.00	CL	
201102092501	MILNE BL	RINGOLD	11/29/2011	09/20/2013	SMAIN	MWH-ID. 7463-279 POINT REPAIR 334' TO 346' FROM SMH 222-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 334' TO 346' FROM SMH 222-024	8,100.00	CL	
201102092701	MILNE BL	RINGOLD	11/29/2011	12/16/2013	SLINE	MWH-ID. 7463-279 FULL LINING OF SMH 222-024 TO 221-040 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED FULL LINING OF SMH 222-024 TO 221-040	9,122.00	CL	
201102095501	FRENCH	MILNE BL	11/30/2011	09/18/2013	SMAIN	MWH-ID. 7463-280 POINT REPAIR 0' TO 14' FROM SMH 222-021 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 0' TO 14' FROM SMH 222-021	8,388.00	CL	
201102095601	LOUISVILLE	FRENCH	11/30/2011	09/17/2013	SLEAD	MWH-ID. 7463-281 POINT REPAIR REPLACE SERVICE 137' FROM SMH 222-025 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR REPLACE SERVICE 137' FROM SMH 222-025	8,115.00	CL	
201102095801	LOUISVILLE	FRENCH	11/30/2011	09/17/2013	SLEAD	MWH-ID. 7463-281 POINT REPAIR REPLACE SERVICE 167' FROM SMH 222-025 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR REPLACE SERVICE 167' FROM SMH 222-025	8,100.00	CL	
201102095901	LOUISVILLE	FRENCH	11/30/2011	09/03/2013	SLEAD	MWH-ID. 7463-281 POINT REPAIR REPLACE SERVICE 192' FROM SMH 222-025 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR REPLACE SERVICE 192' FROM SMH 222-025	8,100.00	CL	
201102096001	LOUISVILLE	FRENCH	11/30/2011	09/03/2013	SLEAD	MWH-ID. 7463-281 POINT REPAIR REPLACE SERVICE 258' FROM SMH 222-025 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR REPLACE SERVICE 258' FROM SMH 222-025	8,100.00	CL	
201102096201	POLK	COLBERT	11/30/2011	11/14/2013	SMAIN	MWH-ID. 7463-282 REPLACE PIPE FOR SEWER LINE SEGMENT 221-029 TO 221-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	REPLACED PIPE FOR SEWER LINE SEGMENT 221-029 TO 221-028	67,344.00	CL	
201102096301	MILNE BL	POLK	11/30/2011	09/20/2013	SLEAD	MWH-ID. 7463-283 POINT REPAIR REPLACE SERVICE 149' FROM SMH 221-027 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR REPLACE SERVICE 149' FROM SMH 221-027	8,100.00	CL	
201102096401	MILNE BL	POLK	11/30/2011	09/23/2013	SLEAD	MWH-ID. 7463-283 POINT REPAIR REPLACE SERVICE 195' FROM SMH 221-027 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR REPLACE SERVICE 195' FROM SMH 221-027	8,111.00	CL	
201102096501	MILNE BL	POLK	11/30/2011	09/09/2013	SMAIN	MWH-ID. 7463-283 POINT REPAIR 0' TO 12' FROM SMH 221-027 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 221-027	8,110.00	CL	
201102096701	MILNE BL	POLK	11/30/2011	09/20/2013	SMAIN	MWH-ID. 7463-283 POINT REPAIR 89' TO 101' FROM SMH 221-027 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 89' TO 101' FROM SMH 221-027	8,110.00	CL	
201102096801	MILNE BL	POLK	11/30/2011	09/23/2013	SMAIN	MWH-ID. 7463-283 POINT REPAIR 229' TO 241' FROM SMH 221-027 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 229' TO 241' FROM SMH 221-027	8,100.00	CL	
201102096901	MILNE BL	POLK	11/30/2011	10/21/2013	SLINE	MWH-ID. 7463-283 FULL LINING OF SMH 221-027 TO 221-025 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED FULL LINING OF SMH 221-027 TO 221-025	6,844.00	CL	
201102097001	CANAL BL	I-610	11/30/2011	10/30/2013	SLINE	MWH-ID. 7463-284 FULL LINING OF SMH 220-019 TO 220-018 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED FULL LINING OF SMH 220-019 TO 220-018	2,332.00	CL	
201102215501	STAFFORD PL	FLEUR DE LIS DR	12/20/2011	12/09/2013	SLINE	MWH-ID. 7463-285 FULL LINING OF SMH 014-024 TO 014-023 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 20	COMPLETED FULL LINING OF SMH 014-024 TO 014-023	8,105.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022	9:22:26 AM										
201102215601		HAMMOND HW	BELLAIRE DR	12/20/2011	02/28/2014	SMAIN	MWH-ID. 7463-286 POINT REPAIR 251' TO 265' FROM SMH 014-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 20	COMPLETED POINT REPAIR 251' TO 265' FROM SMH 014-024	9,611.00	CL	
201102215701		PONTCHARTRAIN BL	W ROBERT E LEE BL	12/20/2011	04/10/2013	SMAIN	MWH-ID. 7463-287 POINT REPAIR 7' TO 19' FROM SMH 015-036 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 20	COMPLETED POINT REPAIR 7' TO 19' FROM SMH 015-036		CL	
201102215801		PONTCHARTRAIN BL	W ROBERT E LEE BL	12/20/2011	07/08/2013	SLINE	MWH-ID. 7463-287 FULL LINING OF SMH 015-036 TO 015-035 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 20	COMPLETED FULL LINING OF SMH 015-036 TO 015-035	2,900.00	CL	
201102223901		VICKSBURG	VOISIN	12/20/2011	07/02/2013	SMAIN	MWH-ID. 7463-310 POINT REPAIR 191' TO 203' FROM SMH 219-022 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 191' TO 203' FROM SMH 219-022	10,000.00	CL	
201102224001		VICKSBURG	VOISIN	12/20/2011	07/02/2013	SLEAD	MWH-ID. 7463-310 POINT REPAIR REPLACE SERVICE 212' TO 224' FROM SMH 219-022 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR REPLACE SERVICE 212' TO 224' FROM SMH 219-022	10,000.00	CL	
201102224101		VICKSBURG	VOISIN	12/20/2011	10/23/2013	SLINE	MWH-ID. 7463-310 FULL LINING SMH 219-022 TO 219-005 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED FULL LINING SMH 219-022 TO 219-005	19,915.00	CL	
201102224201		COLBERT	BRAGG	12/20/2011	09/16/2013	SMAIN	MWH-ID. 7463-311 POINT REPAIR 0' TO 12' FROM SMH 222-004 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 222-004	8,100.00	CL	
201102224301		RING	CANAL BL	12/20/2011	10/14/2013	SLEAD	MWH-ID. 7463-312 POINT REPAIR REPLACE SERVICE 9' TO 21' FROM SMH 226-005 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 9' TO 21' FROM SMH 226-005	8,100.00	CL	
201102224501		RING	CANAL BL	12/20/2011	11/04/2013	SLINE	MWH-ID. 7463-312 FULL LINING OF SMH 226-025 TO 226-004 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED FULL LINING OF SMH 226-025 TO 226-004	1,876.00	CL	
201102224601		MARSHALL FOCH	FILMORE AV	12/20/2011	08/02/2013	SLEAD	MWH-ID. 7463-313 POINT REPAIR REPLACE SERVICE 217' TO 229' FROM SMH 235-026 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 217' TO 229' FROM SMH 235-026	8,115.00	CL	
201102224701		MARSHALL FOCH	FILMORE AV	12/20/2011	09/10/2013	SLEAD	MWH-ID. 7463-313 POINT REPAIR REPLACE SERVICE 247' TO 259' FROM SMH 235-026 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 247' TO 259' FROM SMH 235-026	9,900.00	CL	
201102224801		MARSHALL FOCH	FILMORE AV	12/20/2011	09/10/2013	SLEAD	MWH-ID. 7463-313 POINT REPAIR REPLACE SERVICE 281' TO 293' FROM SMH 235-026 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 281' TO 293' FROM SMH 235-026	9,910.00	CL	
201102224901		MARSHALL FOCH	FILMORE AV	12/20/2011	07/01/2013	SLEAD	MWH-ID. 7463-313 POINT REPAIR REPLACE SERVICE 132' TO 144' FROM SMH 235-026 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 132' TO 144' FROM SMH 235-026	8,113.00	CL	
201102225001		MARSHALL FOCH	FILMORE AV	12/20/2011	08/02/2013	SLEAD	MWH-ID. 7463-313 POINT REPAIR REPLACE SERVICE 156' TO 168' FROM SMH 235-026 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 156' TO 168' FROM SMH 235-026	8,115.00	CL	
201102225101		MADRID	CARTIER AV	12/20/2011	05/06/2013	SLEAD	MWH-ID. 7463-314 POINT REPAIR REPLACE SERVICE 58' TO 70' FROM SMH 247-033 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 58' TO 70' FROM SMH 247-033	8,101.00	CL	
201102225201		MADRID	CARTIER AV	12/20/2011	07/17/2013	SLINE	MWH-ID. 7463-314 FULL LINING OF SMH 247-033 TO 247-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 247-033 TO 247-032	14,058.00	CL	
201200024101		CANAL BL	POLK AV	01/05/2012	07/26/2013	SLEAD	MWH-ID. 7463-363 POINT REPAIR REPLACE SERVICE 13' FROM SMH 221-014 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED POINT REPAIR REPLACE SERVICE 13' FROM SMH 221-014	8,102.00	CL	
201200024201		CANAL BL	POLK AV	01/05/2012	07/26/2013	SLEAD	MWH-ID. 7463-363 POINT REPAIR REPLACE SERVICE 111' FROM SMH 221-014 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	POINT REPAIR REPLACE SERVICE 111' FROM SMH 221-014	8,102.00	CL	
201200024301		CANAL BL	POLK AV	01/05/2012	07/26/2013	SMAIN	MWH-ID. 7463-363 POINT REPAIR RELACE SERIVE 147' FROM SMH 221-014 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED POINT REPAIR RELACE SERIVE 147' FROM SMH 221-014	8,104.00	CL	
201200024401		CANAL BL	POLK AV	01/05/2012	09/24/2013	SLINE	MWH-ID. 7463-363 FULL LINING FROM SMH 221-014 TO SMH 221-013 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED FULL LINING FROM SMH 221-014 TO SMH 221-013	6,580.00	CL	
201200024501		CANAL BL	GERMAIN	01/05/2012	01/19/2015	SMAIN	MWH-ID. 7463-364 SERVICE REPAIR VIA LINING 62' FROM SMH 221-015 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED SERVICE REPAIR VIA LINING 62' FROM SMH 221-015	3,200.00	CL	
201200024701		CANAL BL	GERMAIN	01/05/2012	07/25/2013	SLEAD	MWH-ID. 7463-364 POINT REPAIR REPLACE SERVICE 110' FROM SMH 221-015 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED POINT REPAIR REPLACE SERVICE 110' FROM SMH 221-015	8,105.00	CL	
201200024801		CANAL BL	GERMAIN	01/05/2012	07/25/2013	SMAIN	MWH-ID. 7463-364 POINT REPAIR 291' TO 301' FROM SMH 221-014 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED POINT REPAIR 291' TO 301' FROM SMH 221-014	8,100.00	CL	
201200024901		CANAL BL	GERMAIN	01/05/2012	07/25/2013	SMAIN	MWH-ID. 7463-364 POINT REPAIR 0' TO 15' FROM SMH 221-015 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED POINT REPAIR 0' TO 15' FROM SMH 221-015	8,534.00	CL	
201200025001		CANAL BL	GERMAIN	01/05/2012	09/26/2013	SLINE	MWH-ID. 7463-364 FULL LINING FROM SMH 221-015 TO SMH 221-014 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED FULL LINING FROM SMH 221-015 TO SMH 221-014	6,878.00	CL	
201200026401		AVENUE A	34TH	01/05/2012	05/01/2013	SLEAD	MWH-ID. 7463-366 POINT REPAIR REPLACE SERVICE 9' FROM SMH 013-040 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20	COMPLETED POINT REPAIR REPLACE SERVICE 9' FROM SMH 013-040	8,113.00	CL	
201200026701		AVENUE A	34TH	01/05/2012	05/06/2013	SLEAD	MWH-ID. 7463-367 POINT REPAIR REPLACE SERVICE 148' FROM SMH 013-052 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20	COMPLETED POINT REPAIR REPLACE SERVICE 148' FROM SMH 013-052	8,116.00	CL	
201200026801		AVENUE A	34TH	01/05/2012	05/09/2013	SLEAD	MWH-ID. 7463-367 POINT REPAIR REPLACE SERVICE 172' FROM SMH 013-052 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20	COMPLETED POINT REPAIR REPLACE SERVICE 172' FROM SMH 013-052	8,114.00	CL	

DATA DATE/TIME	4/8/2022		9:22:26 AM										
W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE			
201200205601	ORLEANS AV	LANE	01/25/2012	10/22/2013	SLINE	MWH-ID. 7463-489 FULL LINING OF SMH 234-009 TO 234-008 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED FULL LINING OF SMH 234-009 TO 234-008	7,538.00	CL				
201200205701	ARGONNE BL	PORTEOUS	01/25/2012	10/09/2013	SLEAD	MWH-ID. 7463-490 POINT REPAIR REPLACE SERVICE 235' FROM SMH 234-016 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 235' FROM SMH 234-016	8,102.50	CL				
201200205801	ARGONNE BL	PORTEOUS	01/25/2012	10/10/2013	SLEAD	MWH-ID. 7463-490 POINT REPAIR REPLACE SERVICE 285' FROM SMH 234-016 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 285' FROM SMH 234-016	8,103.00	CL				
201200205901	ARGONNE BL	PORTEOUS	01/25/2012	10/08/2013	SMAIN	MWH-ID. 7463-490 POINT REPAIR 177' - 189' FROM SMH 234-016 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 177' - 189' FROM SMH 234-016	8,109.00	CL				
201200206001	ARGONNE BL	PORTEOUS	01/25/2012	10/28/2013	SLINE	MWH-ID. 7463-490 FULL LINING OF SMH 234-016 TO 234-015 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED FULL LINING OF SMH 234-016 TO 234-015	7,632.00	CL				
201200206101	ARGONNE BL	PORTEOUS	01/25/2012	10/07/2013	SLEAD	MWH-ID. 7463-491 POINT REPAIR REPLACE SERVICE 59' FROM SMH 234-017 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 59' FROM SMH 234-017	8,104.00	CL				
201200206201	ARGONNE BL	LANE	01/25/2012	10/09/2013	SMAIN	MWH-ID. 7463-492 POINT REPAIR 279' - 291' FROM SMH 234-018 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 279' - 291' FROM SMH 234-018	8,103.00	CL				
201200206301	ARGONNE BL	LANE	01/25/2012	10/09/2013	SMAIN	MWH-ID. 7463-492 POINT REPAIR 324' - 335' FROM SMH 234-018 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 324' - 335' FROM SMH 234-018	8,100.00	CL				
201200206401	ARGONNE BL	LANE	01/25/2012	10/23/2013	SLINE	MWH-ID. 7463-492 FULL LINING OF SMH 234-018 TO 234-017 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED FULL LINING OF SMH 234-018 TO 234-017	7,660.00	CL				
201200206501	MEMPHIS	LANE	01/25/2012	07/17/2013	SLEAD	MWH-ID. 7463-493 POINT REPAIR REPLACE SERVICE 36' FROM SMH 234-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 36' FROM SMH 234-032	8,128.00	CL				
201200206601	MEMPHIS	LANE	01/25/2012	07/17/2013	SLEAD	MWH-ID. 7463-493 POINT REPAIR REPLACE SERVICE 99' FROM SMH 234-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 99' FROM SMH 234-032	8,112.00	CL				
201200206701	MEMPHIS	LANE	01/25/2012	07/15/2013	SLEAD	MWH-ID. 7463-493 POINT REPAIR REPLACE SERVICE 166' FROM SMH 234-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 166' FROM SMH 234-032	8,115.00	CL				
201200206801	MEMPHIS	LANE	01/25/2012	07/16/2013	SLEAD	MWH-ID. 7463-493 POINT REPAIR REPLACE SERVICE 187' FROM SMH 234-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 187' FROM SMH 234-032	8,112.00	CL				
201200206901	MEMPHIS	LANE	01/25/2012	07/16/2013	SLEAD	MWH-ID. 7463-493 POINT REPAIR REPLACE SERVICE 248' FROM SMH 234-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 248' FROM SMH 234-032	8,102.00	CL				
201200207001	MEMPHIS	LANE	01/25/2012	09/03/2013	SLINE	MWH-ID. 7463-493 FULL LINING OF SMH 234-032 TO 234-031 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED FULL LINING OF SMH 234-032 TO 234-031	8,030.00	CL				
201200207101	LANE	GEN DIAZ	01/25/2012	09/12/2013	SLEAD	MWH-ID. 7463-494 POINT REPAIR REPLACE SERVICE 191' FROM SMH 234-033 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 191' FROM SMH 234-033	8,100.00	CL				
201200207201	LANE	GEN DIAZ	01/25/2012	09/11/2013	SMAIN	MWH-ID. 7463-494 POINT REPAIR 70' - 82' FROM SMH 234-033 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 70' - 82' FROM SMH 234-033	8,114.00	CL				
201200207301	LANE	GEN DIAZ	01/25/2012	09/12/2013	SMAIN	MWH-ID. 7463-494 POINT REPAIR 315' - 323' FROM SMH 234-033 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 315' - 323' FROM SMH 234-033	8,100.00	CL				
201200207401	LANE	GEN DIAZ	01/25/2012	10/16/2013	SLINE	MWH-ID. 7463-494 FULL LINING OF SMH 234-033 TO 234-031 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED FULL LINING OF SMH 234-033 TO 234-031	7,168.00	CL				
201200207501	GEN DIAZ	MOUTON	01/25/2012	07/01/2013	SMAIN	MWH-ID. 7463-495 POINT REPAIR 210' - 222' FROM SMH 235-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 210' - 222' FROM SMH 235-024	8,138.00	CL				
201200207601	GEN DIAZ	MOUTON	01/25/2012	06/28/2013	SLEAD	MWH-ID. 7463-495 POINT REPAIR REPLACE SERVICE 59' FROM SMH 235-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	POINT REPAIR REPLACE SERVICE 59' FROM SMH 235-024	8,545.00	CL				
201200207701	GEN DIAZ	MOUTON	01/25/2012	07/01/2013	SLEAD	MWH-ID. 7463-495 POINT REPAIR REPLACE SERVICE 119' FROM SMH 235-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 119' FROM SMH 235-024	8,115.00	CL				
201200207801	GEN DIAZ	MOUTON	01/25/2012	07/29/2013	SLINE	MWH-ID. 7463-495 FULL LINING OF SMH 235-024 TO 235-023 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED FULL LINING OF SMH 235-024 TO 235-023	6,944.00	CL				
201200207901	CARTIER AV	SEVILLE DR	01/25/2012	10/22/2013	SLEAD	MWH-ID. 7463-496 POINT REPAIR REPLACE SERVICE 192' FROM SMH 243-036 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 192' FROM SMH 243-036	8,112.00	CL				
201200208001	CARTIER AV	SEVILLE DR	01/25/2012	10/24/2013	SLINE	MWH-ID. 7463-496 FULL LINING OF SMH 243-036 TO 243-035 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 243-036 TO 243-035	9,380.00	CL				
201200208101	RIVIERA AV	CARTIER AV	01/25/2012	04/26/2013	SMAIN	MWH-ID. 7463-497 POINT REPAIR 0' - 12' FROM SMH 243-038 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 0' - 12' FROM SMH 243-038		CL				
201200208201	RIVIERA AV	CARTIER AV	01/25/2012	07/11/2013	SLINE	MWH-ID. 7463-497 FULL LINING OF SMH 243-038 TO 243-037 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 243-038 TO 243-037	2,354.00	CL				
201200208301	CARTIER AV	GRANADA DR	01/25/2012	07/11/2013	SLINE	MWH-ID. 7463-498 FULL LINING OF SMH 243-039 TO 243-037 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 243-039 TO 243-037	9,622.00	CL				

DATA DATE/TIME	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201200209201	NEW YORK	CARTIER AV	01/25/2012	12/04/2013	SMAIN	MWH-ID. 7463-500 POINT REPAIR VIA LINING 305' FROM SMH 300-017 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR VIA LINING 305' FROM SMH 300-017	4,400.00	CL	
201200209301	NEW YORK	CARTIER AV	01/25/2012	12/04/2013	SMAIN	MWH-ID. 7463-500 POINT REPAIR VIA LINING 309' FROM SMH 300-017 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR VIA LINING 309' FROM SMH 300-017	4,800.00	CL	
201200209401	FRANKFORT	ST BERNARD AV	01/25/2012	05/22/2013	SMAIN	MWH-ID. 7463-501 POINT REPAIR 500' - 508' FROM SMH 300-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 500' - 508' FROM SMH 300-024	8,100.00	CL	
201200209501	FRANKFORT	ST BERNARD AV	01/25/2012	05/21/2013	SLEAD	MWH-ID. 7463-501 POINT REPAIR REPLACE SERVICE 267' FROM SMH 300-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 267' FROM SMH 300-024	8,689.00	CL	
201200209601	LAKESHORE DR	CARLSON DR	01/25/2012	04/18/2013	SMAIN	MWH-ID. 7463-502 POINT REPAIR 163' - 175' FROM SMH 300-085 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 163' - 175' FROM SMH 300-085		CL	
201200209701	LAKESHORE DR	CARLSON DR	01/25/2012	04/18/2013	SLEAD	MWH-ID. 7463-502 POINT REPAIR REPLACE SERVICE 271' FROM SMH 300-085 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 271' FROM SMH 300-085		CL	
201200209801	NEW YORK	CALDWELL DR	01/25/2012	04/20/2013	SLEAD	MWH-ID. 7463-503 POINT REPAIR REPLACE SERVICE 52' FROM SMH 300-117 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 52' FROM SMH 300-117	8,393.00	CL	
201200209901	NEW YORK	CALDWELL DR	01/25/2012	12/01/2013	SLEAD	MWH-ID. 7463-503 POINT REPAIR REPLACE SERVICE 104' FROM SMH 300-117 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 104' FROM SMH 300-117	8,122.00	CL	
201200210001	NEW YORK	CALDWELL DR	01/25/2012	04/22/2013	SLEAD	MWH-ID. 7463-503 POINT REPAIR REPLACE SERVICE 135' FROM SMH 300-117 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 135' FROM SMH 300-117	8,109.00	CL	
201200210101	NEW YORK	CALDWELL DR	01/25/2012	12/02/2013	SLINE	MWH-ID. 7463-503 FULL LINING OF SMH 300-117 TO 300-016 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	FULL LINING OF SMH 300-117 TO 300-016	3,852.00	CL	
201200210201	CHARLOTTE DR	FILMORE AV	01/25/2012	06/05/2013	SLEAD	MWH-ID. 7463-504 POINT REPAIR REPLACE SERVICE 214' FROM SMH 318-016 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 214' FROM SMH 318-016	8,128.00	CL	
201200210301	CHARLOTTE DR	FILMORE AV	01/25/2012	06/06/2013	SMAIN	MWH-ID. 7463-504 POINT REPAIR 0' - 16' FROM SMH 318-016 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 0' - 16' FROM SMH 318-016	8,702.00	CL	
201200210401	CHARLOTTE DR	FILMORE AV	01/25/2012	06/05/2013	SMAIN	MWH-ID. 7463-504 POINT REPAIR 329' - 341' FROM SMH 318-016 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 329' - 341' FROM SMH 318-016	8,544.00	CL	
201200210501	CHARLOTTE DR	FILMORE AV	01/25/2012	07/24/2013	SLINE	MWH-ID. 7463-504 FULL LINING OF SMH 318-016 TO 318-015 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 318-016 TO 318-015	12,094.00	CL	
201200210701	CHARLOTTE DR	CRESCENT DR	01/25/2012	06/03/2013	SLEAD	MWH-ID. 7463-505 POINT REPAIR REPLACE SERVICE 143' FROM SMH 318-017 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 143' FROM SMH 318-017	8,111.00	CL	
201200210801	CHARLOTTE DR	CRESCENT DR	01/25/2012	06/03/2013	SLEAD	MWH-ID. 7463-505 POINT REPAIR REPLACE SERVICE 265' FROM SMH 318-017 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 265' FROM SMH 318-017	8,410.00	CL	
201200210901	CHARLOTTE DR	MENDEZ	01/25/2012	05/31/2013	SLEAD	MWH-ID. 7463-506 POINT REPAIR REPLACE SERVICE 58' FROM SMH 318-018 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 58' FROM SMH 318-018	8,126.00	CL	
201200211001	CHARLOTTE DR	MENDEZ	01/25/2012	05/31/2013	SMAIN	MWH-ID. 7463-506 POINT REPAIR 157' - 169' FROM SMH 318-018 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 157' - 169' FROM SMH 318-018	8,125.00	CL	
201200211101	CHARLOTTE DR	MENDEZ	01/25/2012	05/30/2013	SMAIN	MWH-ID. 7463-506 POINT REPAIR 282' - 294' FROM SMH 318-018 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 282' - 294' FROM SMH 318-018	8,111.00	CL	
201200211201	CHARLOTTE DR	MENDEZ	01/25/2012	07/06/2013	SLINE	MWH-ID. 7463-506 FULL LINING OF SMH 318-018 TO 318-017 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 318-018 TO 318-017	8,738.00	CL	
201200211301	PRATT DR	FILMORE AV	01/25/2012	05/29/2013	SMAIN	MWH-ID. 7463-507 POINT REPAIR 401' - 413' FROM SMH 318-020 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 401' - 413' FROM SMH 318-020	8,388.00	CL	
201200211401	PRATT DR	FILMORE AV	01/25/2012	05/28/2013	SLEAD	MWH-ID. 7463-507 POINT REPAIR REPLACE SERVICE 417' FROM SMH 318-020 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 417' FROM SMH 318-020	8,990.00	CL	
201200211501	PRATT DR	FILMORE AV	01/25/2012	07/10/2013	SLINE	MWH-ID. 7463-507 FULL LINING OF SMH 318-020 TO 318-019 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 318-020 TO 318-019	12,006.00	CL	
201200211701	PRATT DR	CRESCENT DR	01/25/2012	05/24/2013	SLEAD	MWH-ID. 7463-508 POINT REPAIR REPLACE SERVICE 23' FROM SMH 318-021 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 23' FROM SMH 318-021	8,113.00	CL	
201200211801	PRATT DR	CRESCENT DR	01/25/2012	11/19/2013	SLEAD	MWH-ID. 7463-508 POINT REPAIR REPLACE SERVICE 95' FROM SMH 318-021 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 95' FROM SMH 318-021	3,400.00	CL	
201200211901	PRATT DR	CRESCENT DR	01/25/2012	11/19/2013	SMAIN	MWH-ID. 7463-508 POINT REPAIR VIA LINING 218' FROM SMH 318-021 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR VIA LINING 218' FROM SMH 318-021	3,400.00	CL	
201200212001	PRATT DR	CRESCENT DR	01/25/2012	05/23/2013	SMAIN	MWH-ID. 7463-508 POINT REPAIR VIA LINING 268' FROM SMH 318-021 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR VIA LINING 268' FROM SMH 318-021	8,688.00	CL	
201200212101	PRATT DR	CRESCENT DR	01/25/2012	12/02/2013	SMAIN	MWH-ID. 7463-508 POINT REPAIR VIAL LINING 343' FROM SMH 318-021 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR VIAL LINING 343' FROM SMH 318-021	3,200.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022				9:22:26 AM							
201200212201		PRATT DR	CRESCENT DR	01/25/2012	12/02/2013	SMAIN	MWH-ID. 7463-508 POINT REPAIR VIA LINING 393' FROM SMH 318-021 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR VIA LINING 393' FROM SMH 318-021	3,200.00	CL	
201200212301		PRATT DR	CRESCENT DR	01/25/2012	06/27/2013	SLINE	MWH-ID. 7463-508 FULL LINING OF SMH 318-021 TO 318-019 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 318-021 TO 318-019	9,524.00	CL	
201200212401		PRATT DR	CRESCENT DR	01/25/2012	05/16/2013	SLEAD	MWH-ID. 7463-509 POINT REPAIR REPLACE SERVICE 6' FROM SMH 318-022 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 6' FROM SMH 318-022	8,117.00	CL	
201200212501		PRATT DR	CRESCENT DR	01/25/2012	05/17/2013	SLEAD	MWH-ID. 7463-509 POINT REPAIR REPLACE SERVICE 21' FROM SMH 318-022 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 21' FROM SMH 318-022	8,545.00	CL	
201200212601		PRATT DR	CRESCENT DR	01/25/2012	05/20/2013	SLEAD	MWH-ID. 7463-509 POINT REPAIR REPLACE SERVICE 143' FROM SMH 318-022 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 143' FROM SMH 318-022	8,544.00	CL	
201200212701		PRATT DR	CRESCENT DR	01/25/2012	11/19/2013	SMAIN	MWH-ID. 7463-509 POINT REPAIR VIA LINING 318' FROM SMH 318-022 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR VIA LINING 318' FROM SMH 318-022	3,200.00	CL	
201200212801		PRATT DR	CRESCENT DR	01/25/2012	11/19/2013	SMAIN	MWH-ID. 7463-509 POINT REPAIR VIA LINING 390' FROM SMH 318-022 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR VIA LINING 390' FROM SMH 318-022	2,600.00	CL	
201200212901		PRATT DR	CRESCENT DR	01/25/2012	06/27/2013	SLINE	MWH-ID. 7463-509 FULL LINING SMH 318-022 TO 318-021 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING SMH 318-022 TO 318-021	9,420.00	CL	
201200213001		PRESSBURG	PRATT DR	01/25/2012	05/15/2013	SMAIN	MWH-ID. 7463-510 POINT REPAIR VIA LINING 243' FROM SMH 318A-016 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR VIA LINING 243' FROM SMH 318A-016	8,427.00	CL	
201200213101		PRESSBURG	PRATT DR	01/25/2012	11/21/2013	SLEAD	MWH-ID. 7463-510 POINT REPAIR REPLACE SERVICE 11' FROM SMH 318A-016 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 11' FROM SMH 318A-016	4,600.00	CL	
201200213201		PRESSBURG	PRATT DR	01/25/2012	05/13/2013	SLEAD	MWH-ID. 7463-510 POINT REPAIR REPLACE SERVICE 110' FROM SMH 318A-016 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 110' FROM SMH 318A-016		CL	
201200213301		PRESSBURG	PRATT DR	01/25/2012	05/14/2013	SMAIN	MWH-ID. 7463-510 POINT REPAIR 177' - 189' FROM SMH 318A-016 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 177' - 189' FROM SMH 318A-016	8,270.00	CL	
201200213401		PRESSBURG	PRATT DR	01/25/2012	07/02/2013	SLINE	MWH-ID. 7463-510 FULL LINING OF SMH 318A-016 TO 318A-015 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 318A-016 TO 318A-015	11,150.00	CL	
201200215201		ST BERNARD AV	MIRABEAU AV	01/25/2012	06/12/2013	SLEAD	MWH-ID. 7463-516 POINT REPAIR REPLACE SERVICE 8' FROM SMH 242-008 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 8' FROM SMH 242-008	8,116.00	CL	
201200215401		ST BERNARD AV	MIRABEAU AV	01/25/2012	06/13/2013	SLEAD	MWH-ID. 7463-516 POINT REPAIR REPLACE SERVICE 69' FROM SMH 242-008 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 69' FROM SMH 242-008	8,114.00	CL	
201200215501		ST BERNARD AV	MIRABEAU AV	01/25/2012	06/14/2013	SLEAD	MWH-ID. 7463-516 POINT REPAIR REPLACE SERVICE 140' FROM SMH 242-008 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 140' FROM SMH 242-008	8,116.00	CL	
201200215601		ST BERNARD AV	MIRABEAU AV	01/25/2012	12/11/2013	SMAIN	MWH-ID. 7463-516 POINT REPAIR VIA LINING 283' FROM SMH 242-008 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED SERICE REPAIR VIA LINING 283 FT FROM SMH 242-008	4,800.00	CL	
201200215701		ST BERNARD AV	MIRABEAU AV	01/25/2012	09/12/2013	SLINE	MWH-ID. 7463-516 FULL LINING OF SMH 242-008 TO 242-007 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 242-008 TO 242-007	7,488.00	CL	
201200215801		GARDENA DR	CARTIER AV	01/25/2012	06/20/2013	SMAIN	MWH-ID. 7463-517 REPLACE PIPE FROM SMH 242-017 TO 243-035 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	REPLACED PIPE FROM SMH 242-017 TO 243-035	107,180.00	CL	
201200215901		MIRABEAU AV	CARTIER AV	01/25/2012	12/03/2013	SMAIN	MWH-ID. 7463-518 POINT REPAIR VIA LINING 144' FROM SMH 242-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR VIA LINING 144' FROM SMH 242-028	400.00	CL	
201200216001		MIRABEAU AV	CARTIER AV	01/25/2012	06/18/2013	SLEAD	MWH-ID. 7463-518 POINT REPAIR REPLACE SERVICE 208' FROM SMH 242-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 208' FROM SMH 242-028	8,104.00	CL	
201200216101		MIRABEAU AV	CARTIER AV	01/25/2012	06/17/2013	SMAIN	MWH-ID. 7463-518 POINT REPAIR 260' - 272' FROM SMH 242-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 260' - 272' FROM SMH 242-028	8,248.00	CL	
201200216201		MIRABEAU AV	CARTIER AV	01/25/2012	06/17/2013	SMAIN	MWH-ID. 7463-518 POINT REPAIR 437' - 449' FROM SMH 242-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 437' - 449' FROM SMH 242-028	8,100.00	CL	
201200216301		MIRABEAU AV	CARTIER AV	01/25/2012	07/15/2013	SLINE	MWH-ID. 7463-518 FULL LINING SMH 242-028 TO 243-041 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING SMH 242-028 TO 243-041	10,624.00	CL	
201200216401		MIRABEAU AV	ST BERNARD AV	01/25/2012	06/19/2013	SMAIN	MWH-ID. 7463-519 POINT REPAIR 0' - 13' FROM SMH 242-029 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 0' - 13' FROM SMH 242-029	8,244.00	CL	
201200216501		MIRABEAU AV	ST BERNARD AV	01/25/2012	02/27/2015	SLINE	MWH-ID. 7463-519 FULL LINING OF SMH 242-029 TO 242-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 242-029 TO 242-028		CL	
201200216601		MIRABEAU AV	ST BERNARD AV	01/25/2012	06/20/2013	SMAIN	MWH-ID. 7463-519 POINT REPAIR 86' - 107' FROM SMH 242-029 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 86' - 107' FROM SMH 242-029	8,388.00	CL	
201200216701		MIRABEAU AV	ST BERNARD AV	01/25/2012	06/20/2013	SLEAD	MWH-ID. 7463-519 POINT REPAIR REPLACE SERVICE 181' FROM SMH 242-029 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 181' FROM SMH 242-029	8,103.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022				9:22:26 AM							
201200216801		MIRABEAU AV	ST BERNARD AV	01/25/2012	06/19/2013	SLEAD	MWH-ID. 7463-519 POINT REPAIR REPLACE SERVICE 242' FROM SMH 242-029 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 242' FROM SMH 242-029	8,104.00	CL	
201200216901		MIRABEAU AV	ST BERNARD AV	01/25/2012	02/27/2015	SLEAD	MWH-ID. 7463-519 POINT REPAIR REPLACE SERVICE 361' FROM SMH 242-029 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 361' FROM SMH 242-029	10,014.00	CL	
201200217001		MIRABEAU AV	ST BERNARD AV	01/25/2012	06/18/2013	SLEAD	MWH-ID. 7463-519 POINT REPAIR REPLACE SERVICE 426' FROM SMH 242-029 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 426' FROM SMH 242-029	8,103.00	CL	
201200241201		ARGONNE BL	MOULTON	01/26/2012	07/31/2013	SMAIN	MWH-ID. 7463-586 POINT REPAIR 108' - 121' FROM SMH 235-038 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 108' - 121' FROM SMH 235-038	8,101.00	CL	
201200241301		ARGONNE BL	MOULTON	01/26/2012	08/28/2013	SLINE	MWH-ID. 7463-586 FULL LINING OF SMH 235-038 TO 109-019 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED FULL LINING OF SMH 235-038 TO 109-019	6,668.00	CL	
201200241501		MARSHALL FOCH	WALKER	01/26/2012	07/08/2013	SMAIN	MWH-ID. 7463-587 POINT REPAIR 273' - 285' FROM SMH 236-018 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 273' - 285' FROM SMH 236-018	8,112.00	CL	
201200241601		ARGONNE BL	ROBERT E LEE BL	01/26/2012	07/01/2013	SMAIN	MWH-ID. 7463-588 POINT REPAIR 192' - 204' FROM SMH 236-035 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 192' - 204' FROM SMH 236-035	8,100.00	CL	
201200241701		ARGONNE BL	ROBERT E LEE BL	01/26/2012	07/25/2013	SLINE	MWH-ID. 7463-588 FULL LINING OF SMH 236-035 TO 236-034 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED FULL LINING OF SMH 236-035 TO 236-034	6,774.00	CL	
201200241801		MARSHALL FOCH	CONRAD	01/26/2012	12/09/2013	SLEAD	MWH-ID. 7463-589 SERVICE REPAIR VIA LINING 128' FROM SMH 236-021 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED SERVICE REPAIR VIA LINING 128' FROM SMH 236-021	5,000.00	CL	
201200241901		MARSHALL FOCH	CONRAD	01/26/2012	07/03/2013	SLEAD	MWH-ID. 7463-589 POINT REPAIR REPLACE SERVICE 55' FROM SMH 236-021 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 55' FROM SMH 236-021	8,113.00	CL	
201200242001		ROBERT E LEE BL	MARSHALL FOCH	01/26/2012	05/17/2013	SMAIN	MWH-ID. 7463-590 POINT REPAIR 105' - 138' FROM SMH 236-026 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 105' - 138' FROM SMH 236-026	8,679.00	CL	
201200242101		ROBERT E LEE BL	MARSHALL FOCH	01/26/2012	05/16/2013	SMAIN	MWH-ID. 7463-590 POINT REPAIR 194' - 206' FROM SMH 236-026 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 194' - 206' FROM SMH 236-026	8,100.00	CL	
201200242201		ROBERT E LEE BL	MARSHALL FOCH	01/26/2012	05/20/2013	SLEAD	MWH-ID. 7463-590 POINT REPAIR REPLACE SERVICE 50' FROM SMH 236-026 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 50' FROM SMH 236-026	8,102.00	CL	
201200242301		ROBERT E LEE BL	MARSHALL FOCH	01/26/2012	08/29/2013	SLINE	MWH-ID. 7463-590 FULL LINING OF SMH 236-026 TO 236-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	FULL LINING OF SMH 236-026 TO 236-024	4,786.00	CL	
201200242401		ARGONNE BL	ROBERT E LEE BL	01/26/2012	05/21/2013	SMAIN	MWH-ID. 7463-591 POINT REPAIR 28' - 40' FROM SMH 236-038 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED LAKE REPAIR 28' - 40' FROM SMH 236-038	8,100.00	CL	
201200242501		ARGONNE BL	ROBERT E LEE BL	01/26/2012	05/31/2013	SMAIN	MWH-ID. 7463-591 POINT REPAIR 138' - 154' FROM SMH 236-038 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 138' - 154' FROM SMH 236-038	8,391.00	CL	
201200242601		ARGONNE BL	ROBERT E LEE BL	01/26/2012	05/21/2013	SLEAD	MWH-ID. 7463-591 POINT REPAIR REPLACE SERVICE 5' FROM SMH 236-038 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 5' FROM SMH 236-038	8,118.00	CL	
201200242701		ARGONNE BL	ROBERT E LEE BL	01/26/2012	07/23/2013	SLINE	MWH-ID. 7463-591 FULL LINING OF SMH 236-038 TO 236-037 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED FULL LINING OF SMH 236-038 TO 236-037	6,768.00	CL	
201200246101		CARTIER AV	MIRABEAU AV	01/27/2012	02/07/2014	SLEAD	MWH-ID. 7463-593 POINT REPAIR REPLACE SERVICE VIA LINING 35' SMH 298-033 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 19	COMPLETED POINT REPAIR REPLACE SERVICE VIA LINING 35' SMH 298-033	8,132.00	CL	
201200246201		CARTIER AV	MIRABEAU AV	01/27/2012	06/12/2013	SLEAD	MWH-ID. 7463-593 POINT REPAIR REPLACE SERVICE 96' SMH 298-033 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 19	COMPLETED POINT REPAIR REPLACE SERVICE 96' SMH 298-033	8,116.00	CL	
201200246301		CADILLAC	PARK ISLAND DR	01/27/2012	05/31/2013	SMAIN	MWH-ID. 7463-594 REPLACE PIPE FROM SMH 299-033 TO 296-033 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 19	REPLACED PIPE FROM SMH 299-033 TO 296-033	84,177.17	CL	
201200247201		OPAL	ROBERT E LEE BL	01/27/2012	04/16/2013	SMAIN	MWH-ID. 7463-597 POINT REPAIR 0' - 12' FROM SMH 226-054 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 0' - 12' FROM SMH 226-054		CL	
201200247301		OPAL	ROBERT E LEE BL	01/27/2012	04/16/2013	SMAIN	MWH-ID. 7463-597 POINT REPAIR 229' - 241' FROM SMH 226-054 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 229' - 241' FROM SMH 226-054		CL	
201200247401		OPAL	ROBERT E LEE BL	01/27/2012	06/19/2013	SLINE	MWH-ID. 7463-597 FULL LINING OF SMH 226-054 TO 226-049 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED FULL LINING OF SMH 226-054 TO 226-049	5,192.00	CL	
201200247501		GEN DIAZ	PORTEOUS	01/27/2012	07/02/2013	SLEAD	MWH-ID. 7463-598 POINT REPAIR REPLACE SERVICE 60' FROM SMH 234-023 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 60' FROM SMH 234-023	8,113.00	CL	
201200247601		GEN DIAZ	PORTEOUS	01/27/2012	07/03/2013	SLEAD	MWH-ID. 7463-598 POINT REPAIR REPLACE SERVICE 197' FROM SMH 234-023 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 197' FROM SMH 234-023	8,100.00	CL	
201200247701		CHAPELLE	PETROL AL	01/27/2012	09/09/2013	SLEAD	MWH-ID. 7463-599 POINT REPAIR REPLACE SERVICE 328' FROM SMH 235-051 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 328' FROM SMH 235-051	8,100.00	CL	
201200247801		MOULTON	PETROL AL	01/27/2012	07/30/2013	SMAIN	MWH-ID. 7463-600 POINT REPAIR 68' - 95' FROM SMH 235-052 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED LAKE REPAIR 68' - 95' FROM SMH 235-052		CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022				9:22:26 AM							
201200247901		MOUTON	PETROL AL	01/27/2012	07/31/2013	SLEAD	MWH-ID. 7463-600 POINT REPAIR REPLACE SERVICE 145' FROM SMH 235-052 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 145' FROM SMH 235-052	10,266.00	CL	
201200248001		MIRABEAU AV	PERLITA	01/27/2012	06/24/2013	SMAIN	MWH-ID. 7463-601 POINT REPAIR 0' - 12' FROM SMH 243-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 0' - 12' FROM SMH 243-032	8,104.00	CL	
201200248101		MIRABEAU AV	PERLITA	01/27/2012	06/24/2013	SMAIN	MWH-ID. 7463-601 POINT REPAIR 132' - 145' FROM SMH 243-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 132' - 145' FROM SMH 243-032	8,244.00	CL	
201200248201		MIRABEAU AV	PERLITA	01/27/2012	06/26/2013	SLEAD	MWH-ID. 7463-601 POINT REPAIR REPLACE SERVICE 360' FROM SMH 243-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 360' FROM SMH 243-032	9,400.00	CL	
201200248301		MIRABEAU AV	PERLITA	01/27/2012	06/25/2013	SLEAD	MWH-ID. 7463-601 POINT REPAIR REPLACE SERVICE 299' FROM SMH 243-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 299' FROM SMH 243-032	8,104.00	CL	
201200248401		MIRABEAU AV	PERLITA	01/27/2012	06/25/2013	SLEAD	MWH-ID. 7463-601 POINT REPAIR REPLACE SERVICE 240' FROM SMH 243-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 240' FROM SMH 243-032	8,104.00	CL	
201200248501		MIRABEAU AV	PERLITA	01/27/2012	06/25/2013	SLEAD	MWH-ID. 7463-601 POINT REPAIR REPLACE SERVICE 176' FROM SMH 243-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 176' FROM SMH 243-032	8,104.00	CL	
201200248601		MIRABEAU AV	PERLITA	01/27/2012	07/11/2013	SLINE	MWH-ID. 7463-601 FULL LINING OF SMH 243-032 TO 243-031 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 243-032 TO 243-031	8,886.00	CL	
201200248701		MIRABEAU AV	CARTIER AV	01/27/2012	06/21/2013	SLEAD	MWH-ID. 7463-602 POINT REPAIR REPLACE SERVICE 152' FROM SMH 243-042 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 152' FROM SMH 243-042	8,104.00	CL	
201200248801		MIRABEAU AV	CARTIER AV	01/27/2012	03/02/2015	SLEAD	MWH-ID. 7463-602 POINT REPAIR REPLACE SERVICE 211' FROM SMH 243-042 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 211' FROM SMH 243-042	10,005.00	CL	
201200248901		MIRABEAU AV	CARTIER AV	01/27/2012	02/28/2015	SLEAD	MWH-ID. 7463-602 POINT REPAIR REPLACE SERVICE 272' FROM SMH 243-042 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 272' FROM SMH 243-042	10,003.00	CL	
201200249001		MIRABEAU AV	CARTIER AV	01/27/2012	06/21/2013	SLEAD	MWH-ID. 7463-602 POINT REPAIR REPLACE SERVICE 337' FROM SMH 243-042 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 337' FROM SMH 243-042	8,104.00	CL	
201200249101		MIRABEAU AV	CARTIER AV	01/27/2012	02/28/2015	SMAIN	MWH-ID. 7463-602 POINT REPAIR 0' - 31' FROM SMH 243-042 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 0' - 31' FROM SMH 243-042	15,402.00	CL	
201200249301		MADRID	CARTIER AV	01/27/2012	05/01/2013	SMAIN	MWH-ID. 7463-603 POINT REPAIR 217' - 229' FROM SMH 246-033 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 217' - 229' FROM SMH 246-033	8,100.00	CL	
201200249401		MADRID	CARTIER AV	01/27/2012	05/01/2013	SLEAD	MWH-ID. 7463-603 POINT REPAIR REPLACE SERVICE 293' FROM SMH 246-033 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 293' FROM SMH 246-033	8,110.00	CL	
201200249501		MADRID	CARTIER AV	01/27/2012	05/01/2013	SLEAD	MWH-ID. 7463-603 POINT REPAIR REPLACE SERVICE 25' FROM SMH 246-033 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 25' FROM SMH 246-033	8,113.00	CL	
201200249701		MADRID	CARTIER AV	01/27/2012	05/03/2013	SLEAD	MWH-ID. 7463-603 POINT REPAIR REPLACE SERVICE 42' FROM SMH 246-033 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 42' FROM SMH 246-033	8,111.00	CL	
201200249801		MADRID	CARTIER AV	01/27/2012	05/01/2013	SLEAD	MWH-ID. 7463-603 POINT REPAIR REPLACE SERVICE 58' FROM SMH 246-033 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 58' FROM SMH 246-033	8,113.00	CL	
201200249901		CARTIER AV	PRESSBURG	01/27/2012	05/07/2013	SLEAD	MWH-ID. 7463-604 POINT REPAIR REPLACE SERVICE 66' FROM SMH 247-019 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 66' FROM SMH 247-019	8,418.00	CL	
201200250001		CARTIER AV	PRESSBURG	01/27/2012	05/01/2013	SLEAD	MWH-ID. 7463-604 POINT REPAIR REPLACE SERVICE 133' FROM SMH 247-019 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 133' FROM SMH 247-019	8,130.00	CL	
201200250101		CARTIER AV	PRESSBURG	01/27/2012	05/01/2013	SLEAD	MWH-ID. 7463-604 POINT REPAIR REPLACE SERVICE 192' FROM SMH 247-019 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 192' FROM SMH 247-019	8,274.00	CL	
201200250201		CARTIER AV	PRESSBURG	01/27/2012	07/01/2013	SLINE	MWH-ID. 7463-604 FULL LINING OF SMH 247-019 TO 247-018 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 247-019 TO 247-018	5,128.00	CL	
201200250301		CARTIER AV	AVIATORS	01/27/2012	05/06/2013	SLEAD	MWH-ID. 7463-605 POINT REPAIR REPLACE SERVICE 73' FROM SMH 247-035 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 73' FROM SMH 247-035	8,123.00	CL	
201200251201		PARK ISLAND	CADILLAC	01/27/2012	06/24/2013	SMAIN	MWH-ID. 7463-609 REPLACE PIPE FROM SMH 299-034 TO 299-033 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 19	REPLACED PIPE FROM SMH 299-034 TO 299-033	11,224.00	CL	
201200251301		JAY	CARTWRIGHT DR	01/27/2012	04/15/2013	SLEAD	MWH-ID. 7463-610 POINT REPAIR REPLACE SERVICE 22' FROM SMH 300-093 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 22' FROM SMH 300-093		CL	
201200251401		JAY	CARTWRIGHT DR	01/27/2012	04/15/2013	SLEAD	MWH-ID. 7463-610 POINT REPAIR REPLACE SERVICE 162' FROM SMH 300-093 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 162' FROM SMH 300-093		CL	
201200251501		JAY	CARTWRIGHT DR	01/27/2012	06/18/2013	SLINE	MWH-ID. 7463-610 FULL LINING OF SMH 300-093 TO 300-060 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 300-093 TO 300-060	7,840.00	CL	
201200251601		LEON C SIMON DR	ROBERT E LEE BL	01/27/2012	04/23/2013	SLEAD	MWH-ID. 7463-611 POINT REPAIR REPLACE SERVICE 196' FROM SMH 300-129 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 196' FROM SMH 300-129		CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201200251701		LEON C SIMON DR	ROBERT E LEE BL	01/27/2012	04/23/2013	SMAIN	MWH-ID. 7463-611 POINT REPAIR 116' - 128' FROM SMH 300-129 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 116' - 128' FROM SMH 300-129		CL	
201200251801		LEON C SIMON DR	ROBERT E LEE BL	01/27/2012	09/19/2013	SLINE	MWH-ID. 7463-611 FULL LINING FROM SMH 300-129 TO 300-128 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING FROM SMH 300-129 TO 300-128	5,424.00	CL	
201200251901		PARIS AV	ST DENIS	01/27/2012	10/23/2013	SMAIN	MWH-ID. 7463-612 REPLACE PIPE FROM SMH 314-006 TO 314-005 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 19	REPLACED PIPE FROM SMH 314-006 TO 314-005	5,124.00	CL	
201200252001		PARIS AV	FOY	01/27/2012	06/27/2013	SLEAD	MWH-ID. 7463-613 POINT REPAIR REPLACE SERVICE 236' FROM SMH 314-011 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 19	COMPLETED POINT REPAIR REPLACE SERVICE 236' FROM SMH 314-011	8,110.00	CL	
201200252101		PRATT DR	PRESSBURG	01/27/2012	05/16/2013	SMAIN	MWH-ID. 7463-614 POINT REPAIR 302' - 314' FROM SMH 318A-025 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 302' - 314' FROM SMH 318A-025	8,112.00	CL	
201200252201		PRATT DR	PRESSBURG	01/27/2012	12/02/2013	SLEAD	MWH-ID. 7463-614 REPLACE SERVICE VIA LINING 244' FROM SMH 318A-025 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	REPLACED SERVICE VIA LINING 244' FROM SMH 318A-025	5,200.00	CL	
201200252301		PRATT DR	PRESSBURG	01/27/2012	06/25/2013	SLINE	MWH-ID. 7463-614 FULL LINING OF SMH 318A-025 TO 318A-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 318A-025 TO 318A-024	9,636.00	CL	
201200362001		CHAMBERLAIN DR	CHASE	02/14/2012	06/07/2013	SMAIN	MWH-ID. 7463-632 POINT REPAIR 31' - 57' FROM SMH 317-018 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 31' - 57' FROM SMH 317-018	10,143.00	CL	
201200362101		CHAMBERLAIN DR	CHASE	02/14/2012	06/10/2013	SLEAD	MWH-ID. 7463-632 SERVICE POINT REPAIR 71' FROM SMH 317-018 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED SERVICE POINT REPAIR 71' FROM SMH 317-018	8,115.00	CL	
201200362201		CHAMBERLAIN DR	CHASE	02/14/2012	07/26/2013	SLINE	MWH-ID. 7463-632 FULL LINING OF SMH 317-018 TO 317-017 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 317-018 TO 317-017	2,372.00	CL	
201200367201		MILNE BL	HOMEDALE	02/14/2012	07/09/2013	SMAIN	MWH-ID. 7463-649 POINT REPAIR 191' - 203' FROM 211-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 191' - 203' FROM 211-028	8,544.00	CL	
201200367301		MILNE BL	HOMEDALE	02/14/2012	07/09/2013	SMAIN	MWH-ID. 7463-649 POINT REPAIR 230' - 242' FROM 211-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 230' - 242' FROM 211-028	8,110.00	CL	
201200367401		MILNE BL	HOMEDALE	02/14/2012	07/10/2013	SMAIN	MWH-ID. 7463-649 POINT REPAIR 328' - 351' FROM 211-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 328' - 351' FROM 211-028	9,684.00	CL	
201200367501		MILNE BL	HOMEDALE	02/14/2012	07/11/2013	SLEAD	MWH-ID. 7463-649 SERVICE POINT REPAIR 147' FROM 211-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED SERVICE POINT REPAIR 147' FROM 211-028	8,112.00	CL	
201200367601		MILNE BL	HOMEDALE	02/14/2012	09/10/2013	SLINE	MWH-ID. 7463-649 FULL LINING OF SMH 211-028 TO 211-026 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED FULL LINING OF SMH 211-028 TO 211-026	7,950.00	CL	
201200368101		ROBERT E LEE BL	CARTIER AV	02/14/2012	12/03/2013	SMAIN	MWH-ID. 7463-651 SERVICE POINT REPAIR VIA LINING 187' FROM 300-004 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED SERVICE POINT REPAIR VIA LINING 187' FROM 300-004	5,200.00	CL	
201200368201		ROBERT E LEE BL	CARTIER AV	02/14/2012	12/03/2013	SMAIN	MWH-ID. 7463-651 SERVICE POINT REPAIR VIA LINING 281' FROM 300-004 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED SERVICE POINT REPAIR VIA LINING 281' FROM 300-004	4,800.00	CL	
201200368301		ROBERT E LEE BL	CARTIER AV	02/14/2012	10/15/2013	SLINE	MWH-ID. 7463-651 FULL LINING OF SMH 300-004 TO 300-003 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 300-004 TO 300-003	6,816.00	CL	
201200381301		ONYX	AMETHYST	02/15/2012	04/12/2013	SMAIN	MWH-ID. 7463-683 POINT REPAIR 242' - 254' FROM SMH 226-035 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 242' - 254' FROM SMH 226-035		CL	
201200957601		COLBERT	POLK AV	04/01/2012	01/11/2012	SMAIN	MWH-ID. 7463-103 POINT REPAIR 0' TO 12' FROM SMH 221-032 ESSA 2-BASIN 1-LAKEVIEW-STATION 18	POINT REPAIR 0' TO 12' FROM SMH 221-032 COMPLETED	3,700.00	CL	
201200957801		HARRISON AV	LOUISVILLE	04/01/2012	01/12/2012	SMAIN	MWH-ID. 7463-104 POINT REPAIR 216'-248' FROM SMH222-020 ESSA 2-BASIN 1-LAKEVIEW-STATION 18	POINT REPAIR 216'-248' FROM SMH222-020 COMPLETED	3,700.00	CL	
201200958301		CATINA	BRAGG	04/01/2012	05/22/2012	SMAIN	MWH-ID. 7463-102 POINT REPAIR 157' TO 177' FROM SMH 213-015 ESSA 2-BASIN 1-LAKEVIEW-STATION21	POINT REPAIR 157' TO 177' FROM SMH 213-015 COMPLETED	7,100.00	CL	
201201233901		CATINA	BRAGG	05/12/2012	07/31/2012	SMAIN	MWH-ID. 7463-102 POINT REPAIR 9' TO 21' FROM SMH 213-015 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 9' TO 21' FROM SMH 213-015		CL	
201202086501		GIBSON	LAFRENIERE	09/24/2012	06/28/2013	SMAIN	MWH-ID. 7463-699 PERFORM POINT REPAIR 0' TO 12'	PERFORMED POINT REPAIR 0' TO 12'	8,100.00	CL	
201202086601		GIBSON	LAFRENIERE	09/24/2012	07/09/2013	SLINE	MWH-ID. 7463-699 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 181	REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 181		CL	
201202086901		PARIS AV	NEW YORK	09/24/2012	04/25/2013	SLEAD	MWH-ID. 7463-700 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 304'	COMPLETED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 304'		CL	
201202088101		CENTRAL PARK PL	MIDDLE PARK PL	09/24/2012	09/30/2013	SMAIN	MWH-ID. 7463-696PERFORM EXCAVATED REPLACEMENT OF MSL @ 108.5	EXCAVATED REPLACEMENT OF MSL @ 108.5	40,506.00	CL	
201202088501		GIBSON	LAFRENIERE	09/24/2012	06/28/2013	SLEAD	MWH-ID. 7463-699 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 80'	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 80'	8,100.00	CL	
201202088601		GIBSON	LAFRENIERE	09/24/2012	06/27/2013	SLEAD	MWH-ID. 7463-699 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 219'	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 219'	8,112.00	CL	
201202150401		HAY PL	RUE LE VILLE	10/03/2012	08/01/2013	SLINE	MWH-ID. 7463-693 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 78.5	REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 78.5	3,654.00	CL	
201202150501		HAY PL	RUE LE VILLE	10/03/2012	04/18/2013	SMAIN	MWH-ID. 7463-693 PERFORM POINT REPAIR 141' TO 153'	COMPLETED POINT REPAIR 141' TO 153'		CL	
201202151001		GARDINA LN	FLORAL PARK	10/03/2012	08/08/2013	SMAIN	MWH-ID. 7463-704 PERFORM POINT REPAIR 62' TO 74'	PERFORMED POINT REPAIR 62' TO 74'	8,100.00	CL	
201202151101		GARDINA LN	FLORAL PARK	10/03/2012	08/08/2013	SMAIN	MWH-ID. 7463-704 PERFORM POINT REPAIR 91' TO 103'	PERFORMED POINT REPAIR 91' TO 103'	8,100.00	CL	

DATA DATE/TIME	4/8/2022		9:22:26 AM										
W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS		ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE		
201202151201	GARDINA LN	FLORAL PARK	10/03/2012	06/20/2014	SLINE	MWH-ID. 7463-704 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 84.5		COMPLETED REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 84.5	59,677.20	CL			
201302802201	NEW YORK	CARTIER AV	01/15/2013	09/06/2013	SMAIN	MWH-ID. 7463-499 REPLACE PIPE FOR LINE SEGMENT 300-016 TO 300-015 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22		REPLACED PIPE FOR LINE SEGMENT 300-016 TO 300-015	74,002.00	CL			
201303025701	WOODLAWN	FLORIDA BL	02/20/2013	10/23/2013	SMAIN	MWH-ID. 7463-135 REPLACE LINE SEGMENT FROM SMH 211-016 TO 211-015 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18		REPLACED LINE SEGMENT FROM SMH 211-016 TO 211-015	77,734.00	CL			
201303025801	CATINA	FREMONT	02/20/2013	07/01/2015	SLINE	MWH-ID. 7463-454 LINING FROM SMH 213-018 TO 213-005 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21		COMPLETED LINING FROM SMH 213-018 TO 213-005	22,836.00	CL			
201303025901	ARGONNE BL	BRAGG	02/20/2013	10/09/2013	SMAIN	MWH-ID. 7463-492 POINT REPAIR 225' TO 235' FROM SMH 234-018 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21		POINT REPAIR 225' TO 235' FROM SMH 234-018	8,103.00	CL			
201304725401	MEMPHIS	BRAGG	10/15/2013	08/30/2013	SMAIN	MWH-ID. 7463-487 POINT REPAIR 200' - 212' FROM SMH 233-040 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21		COMPLETED POINT REPAIR 200' - 212' FROM SMH 233-040	8,101.00	CL			
201304805001	HAMMOND HW	BELLAIRE DR	10/24/2013	02/28/2014	SMAIN	MWH-ID. 7463-286 POINT REPAIR REPLACE SERVICE 204' FROM SMH 014-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 20		COMPLETED POINT REPAIR REPLACE SERVICE 204' FROM SMH 014-024			CL		
201304805201	MIRABEAU AV	CARTIER AV	10/24/2013	06/19/2015	SLINE	MWH-ID. 7463-602 FULL LINING OF SMH 243-042 TO 243-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22		COMPLETED FULL LINING OF SMH 243-042 TO 243-032	19,219.00	CL			
201305043501	BELLAIRE DR	39TH	12/03/2013	10/25/2013	SMAIN	MWH-ID. 7463-089 POINT REPAIR REPLACE SERVICE 135' FROM SMH 014-043 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18		COMPLETED POINT REPAIR REPLACE SERVICE 135' FROM SMH 014-043	8,195.00	CL			
201305043901	BELLAIRE DR	39TH	12/03/2013	10/16/2013	SMAIN	MWH-ID. 7463-089 POINT REPAIR REPLACE SERVICE 176' FROM SMH 014-043 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18		COMPLETED POINT REPAIR REPLACE SERVICE 176' FROM SMH 014-043	8,200.00	CL			
201305044501	BELLAIRE DR	39TH	12/03/2013	10/15/2013	SMAIN	MWH-ID. 7463-089 POINT REPAIR REPLACE SERVICE 210' FROM SMH 014-043 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18		POINT REPAIR REPLACE SERVICE 210' FROM SMH 014-043	8,106.00	CL			
201305045401	BELLAIRE DR	39TH	12/03/2013	10/17/2013	SMAIN	MWH-ID. 7463-089 POINT REPAIR REPLACE SERVICE 6' FROM SMH 014-043 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18		COMPLETED POINT REPAIR REPLACE SERVICE 6' FROM SMH 014-043	8,185.00	CL			
201305045701	BELLAIRE DR	39TH	12/03/2013	10/17/2013	SMAIN	MWH-ID. 7463-089 POINT REPAIR REPLACE SERVICE 82' FROM SMH 014-043 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18		COMPLETED POINT REPAIR REPLACE SERVICE 82' FROM SMH 014-043	8,175.00	CL			
201400137701	BELLAIRE DR	39TH	01/17/2014	10/16/2013	SMAIN	MWH-ID. 7463-089 POINT REPAIR REPLACE SERVICE 176' FROM SMH 014-043 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18		COMPLETED POINT REPAIR REPLACE SERVICE 176' FROM SMH 014-043	8,200.00	CL			
201400138401	WEST END BL	CHAPELLE	01/17/2014	12/02/2013	SMAIN	MWH-ID. 7463-455 POINT REPAIR 0-12 FROM SMH 214-028 ESSA 2-BASIN 1-LAKEVIEW-STATION 21		COMPLETED POINT REPAIR 0-12 FROM SMH 214-028			CL		
201400138701	HARRISON AV	LOUISVILLE	01/17/2014	12/13/2013	SMAIN	MWH-ID. 7463-485 POINT REPAIR 157'-169' FROM SMH 222-008 ESSA2-BASIN 1-LAKEVIEW-STATION 21		COMPLETED POINT REPAIR 157'-169' FROM SMH 222-008	8,114.00	CL			
201400138801	LOUISVILLE	HARRISON AV	01/17/2014	12/13/2013	SMAIN	MWH-ID. 7463-485 POINT REPAIR 211'-223' FROM SMH 222-008 ESSA2-BASIN 1-LAKEVIEW-STATION 21		COMPLETED POINT REPAIR 211'-223' FROM SMH 222-008	8,128.00	CL			
201400138901	LOUISVILLE	HARRISON AV	01/17/2014	12/16/2013	SMAIN	MWH-ID. 7463-485 POINT REPAIR 22'-34' FROM SMH 222-008 ESSA2-BASIN 1-LAKEVIEW-STATION 21		COMPLETED POINT REPAIR 224'-236' FROM SMH 222-008	8,100.00	CL			
201400139001	LOUISVILLE	HARRISON AV	01/17/2014	12/16/2013	SMAIN	MWH-ID. 7463-485 POINT REPAIR 328'-340' FROM SMH 222-008 ESSA2-BASIN 1-LAKEVIEW-STATION 21		COMPLETED POINT REPAIR 328'-340' FROM SMH 222-008	8,100.00	CL			
201400139101	LOUISVILLE	HARRISON AV	01/17/2014	12/12/2013	SMAIN	MWH-ID. 7463-485 POINT REPAIR 57'-69' FROM SMH 222-008 ESSA2-BASIN 1-LAKEVIEW-STATION 21		COMPLETED POINT REPAIR 157'-169' FROM SMH 222-008	8,116.00	CL			
201400208901	EMERALD	GEM	01/24/2014	11/25/2014	SMAIN	MWH-ID. 7463-857 POINT REPAIR 80' TO 92' FROM SMH 227-086 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS 21		COMPLETED POINT REPAIR 80' TO 92' FROM SMH 227-086	25,290.00	CL			
201400209001	GEN HAIG	FLORIDA BL	01/24/2014	07/30/2014	SMAIN	MWH-ID. 7463-858 POINT REPAIR 33' TO 45' FROM SMH 231-027 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18		COMPLETED POINT REPAIR 33' TO 45' FROM SMH 231-027	4,500.00	CL			
201400386201	WESTEND AL	CHAPELLE	02/19/2014	12/02/2013	SMAIN	MWH-ID. 7463-455 POINT REPAIR 30-42 FROM SMH 214-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21		COMPLETED POINT REPAIR 30-42 FROM SMH 214-028	8,108.00	CL			
201400386301	WESTEND AL	CHAPELLE	02/19/2014	12/02/2013	SMAIN	MWH-ID. 7463-455 POINT REPAIR 113-125 FROM SMH 214-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21		COMPLETED POINT REPAIR 113-125 FROM SMH 214-028	8,100.00	CL			
201400386401	WEST END BL	CHAPELLE	02/19/2014	12/02/2013	SMAIN	MWH-ID. 7463-455 POINT REPAIR 175-187 FROM SMH 214-028 ESSA 2-BASIN 1 - LAKEVIEW - STATION 21		COMPLETED POINT REPAIR 175-187 FROM SMH 214-028	8,106.00	CL			
201400386601	LOUISVILLE	HARRISON AV	02/19/2014	12/13/2013	SMAIN	MWH-ID. 7463-485 POINT REPAIR 36'-48' FROM SMH 222-008 ESSA2 - BASIN 1 - LAKEVIEW - STATION 21		COMPLETED POINT REPAIR 36'-48' FROM SMH 222-008	8,100.00	CL			
201400421701	BELLAIRE DR	COUNTRY CLUB DR	02/24/2014	01/22/2015	SMAIN	MWH-ID. 7463-768 SERVICE REPAIR VIA LINING PRRS		SERVICE REPAIR VIA LINING PRRS	16,132.36	CL			
201400595201	ARGONNE BL	PORTEOUS	03/20/2014	08/04/2014	SMAIN	MWH-ID. 7463-867 POINT REPAIR 317' TO 330' FROM SMH 234-015 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS 21		COMPLETED REPAIR 317' TO 330' FROM SMH 234-015	5,638.00	CL			
201400797801	CONTI	CITY PARK AV	04/17/2014	08/07/2014	SMAIN	MWH-ID. 7463-890 REPLACE PIPE FROM SMH 208-012 TO 208-011 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS 6		REPLACED PIPE FROM SMH 208-012 TO 208-011	41,377.00	CL			
201400798901	HOSPITAL DR	GOLF DR	04/17/2014	08/19/2014	SMAIN	MWH-ID. 7463-897 REPLACE PIPE FROM SMH 258-001 TO 257-011 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS CITY PARK		REPLACED PIPE FROM SMH 258-001 TO 257-011	46,458.00	CL			
201400799301	SEVILLE DR	PARIS AV	04/17/2014	08/26/2014	SLEAD	MWH-ID. 7463-895 SERVICE POINT REPAIR 73' FROM SMH 243-014 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS 22		COMPLETED SERVICE POINT REPAIR 73' FROM SMH 243-014	4,770.00	CL			

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201400799401		SEVILLE DR	PARIS AV	04/17/2014	09/02/2014	SLINE	MWH-ID. 7463-895 FULL LINING OF PIPE FROM SMH 243-014 TO 243-013 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS 22	COMPLETED FULL LINING OF PIPE FROM SMH 243-014 TO 243-013	10,432.00	CL	
201400799501		CATINA-MILNE AL	RINGOLD	04/17/2014	08/06/2014	SMAIN	MWH-ID. 7463-891 POINT REPAIR 0' TO 19' FROM SMH 212-019- ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED POINT REPAIR 0'-19' FROM SMH 212-019	6,700.00	CL	
201400799601		STADIUM DR	ROOSEVELT MALL	04/17/2014	02/16/2015	SLINE	MWH-ID. 7463-894 FULL LINING OF PIPE FROM SMH 239-040 TO 239-033 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS CITY PARK	COMPLETED FULL LINING OF PIPE FROM SMH 239-040 TO 239-033		CL	
201400799701		STADIUM DR	ROOSEVELT MALL	04/17/2014	08/20/2014	SMAIN	MWH-ID. 7463-894 POINT REPAIR 178' TO 190' FROM SMH 239-040 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS CITY PARK	COMPLETED POINT REPAIR 178' TO 190' FROM SMH 239-040	4,500.00	CL	
201400799801		ANTLOU AL	KENILWORTH	04/17/2014	08/07/2014	SMAIN	MWH-ID. 7463-893 POINT REPAIR 90' TO 105' FROM SMH 231-012 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED POINT REPAIR 90' TO 105' FROM SMH 231-012	6,346.00	CL	
201400799901		ANTLOU AL	KENILWORTH	04/17/2014	08/12/2014	SLEAD	MWH-ID. 7463-893 SERVICE POINT REPAIR 152' FROM SMH 231-012 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED SERVICE POINT REPAIR 152' FROM SMH 231-012	5,018.00	CL	
201400800001		ANTLOU AL	KENILWORTH	04/17/2014	08/12/2014	SLEAD	MWH-ID. 7463-893 SERVICE POINT REPAIR 251' FROM SMH 231-012 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED SERVICE POINT REPAIR 251' FROM SMH 231-012	5,018.00	CL	
201400800201		LOUIS XIV	SCOTT AL	04/17/2014	07/31/2014	SMAIN	MWH-ID. 7463-907 POINT REPAIR 230' TO 242' FROM SMH 220-024 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED POINT REPAIR 230' TO 242' FROM SMH 220-024	4,500.00	CL	
201400801901		STADIUM DR	ROOSEVELT MALL	04/17/2014	08/20/2014	SMAIN	MWH-ID. 7463-894 POINT REPAIR 262' TO 274' FROM SMH 239-040 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS CITY PARK	COMPLETED POINT REPAIR 262' TO 274' FROM SMH 239-040	4,500.00	CL	
201400802001		ANTLOU AL	KENILWORTH	04/17/2014	08/18/2014	SLINE	MWH-ID. 7463-893 FULL LINING OF PIPE FROM SMH 231-012 TO 231-011 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED FULL LINING OF PIPE FROM SMH 231-012 TO 231-011	12,768.00	CL	
201400927401		MITHRA	ST BERNARD AV	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 244-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 244-029	179.00	CL	
201400927501		MITHRA	ST BERNARD AV	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 244-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 244-030	179.00	CL	
201400927601		PERLITA	PRENTISS AV	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 245-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 245-001	179.00	CL	
201400927701		PERLITA	CABRINI CT	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 245-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 245-002	179.00	CL	
201400927801		PERLITA	CABRINI CT	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 245-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 245-006	179.00	CL	
201400927901		PRENTISS AV	CABRINI CT	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 245-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 245-022	179.00	CL	
201400928001		PRENTISS AV	CARTIER AV	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 245-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 245-023	179.00	CL	
201400928101		ALFRED	PRESSBURG	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 246-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 246-011		CL	
201400928301		PRENTISS AV	PARIS AV	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 247-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 247-003	179.00	CL	
201400928401		PERLITA	ATHIS	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 247-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 247-008	828.00	CL	
201400928501		ATHIS	CARTIER AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 247-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 247-010	179.00	CL	
201400928601		CARTIER AV	ATHIS	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 247-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 247-011	179.00	CL	
201400928701		BURBANK DR	CARTIER AV	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 247-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 247-026	179.00	CL	
201400928801		PERLITA	MADRID	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 247-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 247-031	179.00	CL	
201400928901		ROBERT E LEE BL	PERLITA	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 247-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 247-046		CL	
201400929001		BALSAM LN	BEAUREGARD AV	05/02/2014	10/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-126	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-126		CL	
201400929101		BALSAM LN	FLORAL PARK	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-127	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-127	179.00	CL	
201400929201		FRIEDRICH AV	MC FADDEN WEST DR	05/02/2014	04/23/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-025		CL	
201400929301		MARCONI DR	ROOSEVELT MALL	05/02/2014	06/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-032		CL	
201400929401		MARCONI DR	ROOSEVELT MALL	05/02/2014	03/19/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-033		CL	
201400929501		MARCONI DR	ROOSEVELT MALL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-034	179.00	CL	
201400929601		MARCONI DR	ROOSEVELT MALL	05/02/2014	04/23/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-036		CL	
201400929701		STADIUM DR	MARCONI DR	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-037		CL	
201400929801		ROOSEVELT MALL	MARCONI DR	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-040		CL	
201400929901		FLORAL LN	HERON	05/02/2014	10/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-125	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-125		CL	
201400930001		ROOSEVELT MALL	MARCONI DR	05/02/2014	04/23/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-042		CL	
201400930101		ROOSEVELT MALL	STADIUM DR	05/02/2014	04/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-043		CL	
201400930201		MIRABEAU AV	PERLITA	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 243-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 243-032		CL	
201400930301		CARTIER AV	MIRABEAU AV	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 243-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 243-041	179.00	CL	
201400930401		MIRABEAU AV	CARTIER AV	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 243-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 243-042	179.00	CL	
201400930501		ZEPHYR PARK	ZINNIA LN	05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-081	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-081	598.00	CL	
201400930601		LAKEVIEW PARK	ZEPHYR PARK	05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-083	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-083	576.00	CL	
201400930701		LAKESHORE DR	RAIL	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-085	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-085	179.00	CL	
201400930801		MARCONI DR	ROBERT E LEE BL	05/02/2014	06/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-090	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-090		CL	
201400930901		MARCONI DR	ROBERT E LEE BL	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-091	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-091	179.00	CL	
201400931001		FOLIAGE PK	MARCONI DR	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-098	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-098	179.00	CL	
201400931101		ROBERT E LEE BL	MARIGOLD LN	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-100	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-100	616.40	CL	
201400931201		MARIGOLD LN	ROBERT E LEE BL	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-101	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-101	506.00	CL	
201400931301		FLORAL LN	LOTUS	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-079	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-079	179.00	CL	
201400931401		ROBERT E LEE BL	NASTURTIUM LN	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-107	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-107	644.00	CL	
201400931501		ROBERT E LEE BL	EGRET	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-108	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-108	524.40	CL	
201400931601		ZEPHYR PARK	FUCHSIA LN	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-113	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-113	179.00	CL	
201400931701		ZEPHYR PARK	ORIOLE	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-121	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-121	179.00	CL	
201400931801		LAKEVIEW PARK	ZEPHYR PARK	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-122	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-122	179.00	CL	
201400931901		ROBERT E LEE BL	FLORAL PARK	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-038	179.00	CL	
201400932001		ROBERT E LEE BL	FLORAL PARK	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-039	179.00	CL	
201400932101		BEAUREGARD DR	PHLOX LN	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-041	179.00	CL	
201400932201		PHLOX LN	FLORAL PARK	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-042	552.00	CL	
201400932301		FLORAL LN	JAY	05/02/2014	04/10/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-044	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-044		CL	
201400932401		BEAUREGARD DR	JAY	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-045	179.00	CL	
201400932501		POINSETTIA LN	BEAUREGARD AV	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-049	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-049	616.40	CL	
201400932601		POINSETTIA LN	FLORAL PARK	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-053	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-053	179.00	CL	
201400932701		BEAUREGARD DR	LARK	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-054	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-054	179.00	CL	
201400932801		ZINNIA LN	ZEPHYR PARK	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-060	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-060	179.00	CL	
201400932901		LAKESHORE DR	BEAUREGARD AV	05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-064	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-064	524.40	CL	
201400933001		LAKESHORE DR	BEAUREGARD AV	05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-068	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-068	506.00	CL	
201400933101		LAKESHORE DR	BEAUREGARD AV	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-069	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-069	179.00	CL	
201400933201		FLORAL LN	CAMELIA LN	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-076	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-076	506.00	CL	
201400933301		CAMELIA LN	LARK	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-077	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-077	179.00	CL	
201400933401		ROBERT E LEE BL	CHRYSANTHEMUM LN	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-004	179.00	CL	
201400933501		CHRYSANTHEMUM LN	ROBERT E LEE BL	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-006	179.00		

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201400934101		BEGONIA LN	FLORAL PARK	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-018	179.00	CL	
201400934201		FLORAL LN	GULL	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-020		CL	
201400934301		ROBERT E LEE BL	GARDINA LN	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-022	460.00	CL	
201400934401		GARDINA LN	ROBERT E LEE BL	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-023	179.00	CL	
201400934501		GARDINA LN	FLORAL PARK	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-025		CL	
201400934601		FLORAL PARK	KILLDEER	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-026	179.00	CL	
201400934701		ROBERT E LEE BL	IBIS	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-030	179.00	CL	
201400934801		CACTUS LN	FLORAL PARK	05/02/2014	10/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-033		CL	
201400934901		MARIGOLD LN	FOLIAGE PK	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-130	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-130		CL	
201400935001		MARIGOLD LN	FOLIAGE PK	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-131	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-131		CL	
201400935101		FOLIAGE PK	CRANE	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-132	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-132		CL	
201400935201		LARKSPUR LN	FOLIAGE PK	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-134	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-134	460.00	CL	
201400935301		LARKSPUR LN	FOLIAGE PK	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-135	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-135	487.60	CL	
201400935401		LARKSPUR LN	FOLIAGE PK	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-136	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-136	179.00	CL	
201400935501		NASTURTIUM LN	ROBERT E LEE BL	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-140	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-140	179.00	CL	
201400935601		HYDRANGEA LN	ROBERT E LEE BL	05/02/2014	10/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-148	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-148		CL	
201400935701		HYDRANGEA LN	ROBERT E LEE BL	05/02/2014	10/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-149	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-149		CL	
201400935801		HYDRANGEA LN	CENTRAL PARK	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-152	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-152	179.00	CL	
201400935901		GERANIUM LN	ROBERT E LEE BL	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-154	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-154	179.00	CL	
201400936001		GERANIUM LN	CENTRAL PARK PL	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-157	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-157	179.00	CL	
201400936101		GERANIUM LN	CENTRAL PARK PL	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-158	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-158	179.00	CL	
201400936201		ROBERT E LEE BL	GERANIUM LN	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-001	552.00	CL	
201400936301		GERANIUM LN	ROBERT E LEE BL	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-002		CL	
201400936401		MARCONI DR	SWAN	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-072	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-072	179.00	CL	
201400936501		LAKEVIEW PARK	MARCONI DR	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-075	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-075	552.00	CL	
201400936601		LAKEVIEW PARK	OZONE PK	05/02/2014	04/16/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-077	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-077		CL	
201400936701		LAKEVIEW PARK	OZONE PK	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-078	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-078	179.00	CL	
201400936801		LAKEVIEW PARK	OZONE PK	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-079	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-079	179.00	CL	
201400936901		FOLIAGE PK	FINCH	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-085	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-085		CL	
201400937001		FOLIAGE PK	POPPY LN	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-087	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-087	708.40	CL	
201400937201		CARNATION LN	WARBLER	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-108	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-108	179.00	CL	
201400937301		HOLLYHOCK LN	OZONE PK	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-114	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-114	179.00	CL	
201400937401		OZONE PK	STILT	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-071	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-071	179.00	CL	
201400937501		OZONE PK	PETUNIA LN	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-117	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-117	179.00	CL	
201400937601		PETUNIA LN	OZONE PK	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-118	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-118	179.00	CL	
201400937701		OZONE PK	TERN	05/02/2014	04/16/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-121	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-121		CL	
201400937801		LAKEVIEW PARK	OZONE PK	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-122	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-122	460.00	CL	
201400937901		LAKEVIEW PARK	OZONE PK	05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-126	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-126	432.40	CL	
201400938001		MARCONI DR	SNIPE	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-039	179.00	CL	
201400938101		MARCONI DR	SNIPE	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-040	179.00	CL	
201400938201		MARCONI DR	BREEZE PARK	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-041	179.00	CL	
201400938301		BREEZE PARK	SNIPE	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-042	179.00	CL	
201400938401		BREEZE PARK	CALLA LN	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-043	179.00	CL	
201400938501		BREEZE PARK	THRASHER	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-044	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-044	414.00	CL	
201400938601		BREEZE PARK	ALTHEA LN	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-045	179.00	CL	
201400938701		MARCONI DR	BREEZE PARK	05/02/2014	09/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-048	598.00	CL	
201400938801		BREEZE PARK	SNIPE	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-049	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-049	179.00	CL	
201400938901		BREEZE PARK	CARNATION LN	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-051	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-051	179.00	CL	
201400939001		CALLA LN	BREEZE PARK	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-037	179.00	CL	
201400939101		MARCONI DR	WARBLER	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-054	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-054	179.00	CL	
201400939201		HYBISCUS LN	WARBLER	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-056	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-056	179.00	CL	
201400939401		HYBISCUS LN	OZONE PK	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-060	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-060	179.00	CL	
201400939501		AZALEA LN	OZONE PK	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-069	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-069	179.00	CL	
201400939601		POPPY LN	MARCONI DR	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-013	179.00	CL	
201400939701		POPPY LN	MARCONI DR	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-014	179.00	CL	
201400939801		POPPY LN	MARCONI DR	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-015	179.00	CL	
201400939901		POPPY LN	FOLIAGE PK	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-016		CL	
201400940001		POPPY LN	FOLIAGE PK	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-017	179.00	CL	
201400940101		POPPY LN	FOLIAGE PK	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-018	179.00	CL	
201400940201		POPPY LN	FOLIAGE PK	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-020	179.00	CL	
201400940301		MARCONI DR	ALTHEA LN	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-024		CL	
201400940401		ALTHEA LN	BREEZE PARK	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-025	179.00	CL	
201400940501		ALTHEA LN	BREEZE PARK	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-027		CL	
201400940601		MARCONI DR	POPPY LN	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-012	179.00	CL	
201400940701		MARCONI DR	THRASHER	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-029	598.00	CL	
201400940801		THRASHER	MARCONI DR	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-030	179.00	CL	
201400940901		MARCONI DR	CALLA LN	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-032	179.00	CL	
201400941001		CALLA LN	MARCONI DR	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-033	598.00	CL	
201400941101		CALLA LN	BREEZE PARK	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-036	179.00	CL	
201400941201		MOUTON	MEMBURG AL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-010	460.00	CL	
201400941301		MOUTON	GEN DIAZ	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-014	179.00	CL	
201400941401		MOUTON	ARGONNE BL	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-027	179.00	CL	
201400941501		ARGONNE BL	ROBERT E LEE BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-035	179.00	CL	
201400941601		MOUTON	ARGONNE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-040	368.00	CL	
201400941701		MOUTON	ARGONNE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-041	179.00	CL	
201400941801		PETROL AL	WALKER	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-050	179.00	CL	
201400941901		GEN DIAZ	ROBERT E LEE BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-055	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-055	179.00	CL	
201400942001		ROBERT E LEE BL	MEMPHIS	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-057	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-057	179.00	CL	
201400942201		ROBERT E LEE BL	GEN DIAZ	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-009	179.00	CL	
201400942301		MARCONI DR	THRUSH	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-002		CL	
201400942401		MARCONI DR	THRUSH	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-003	598.00	CL	
2											

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201400943001		LOUPHIS AL	MOUTON	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-010	179.00	CL	
201400943101		MEMPHIS	FILMORE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-011	179.00	CL	
201400943201		FILMORE AV	MEMBURG AL	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-012	322.00	CL	
201400943301		MEMPHIS	CHAPELLE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-016	179.00	CL	
201400943401		MEMPHIS	MOUTON	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-018	179.00	CL	
201400943501		GEN DIAZ	CHAPELLE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-023	179.00	CL	
201400943601		GEN DIAZ	MOUTON	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-024	179.00	CL	
201400943701		LOUPHIS AL	CHAPELLE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-006	179.00	CL	
201400943801		MARSHALL FOCH	CHAPELLE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-026	179.00	CL	
201400943901		ARGONNE BL	CHAPELLE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-036	179.00	CL	
201400944001		GEN DIAZ	CHAPELLE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-041	179.00	CL	
201400944101		MARSHALL FOCH	CHAPELLE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-054	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-054	179.00	CL	
201400944201		WALKER	GEN DIAZ	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-005	179.00	CL	
201400944301		MEMPHIS	ROBERT E LEE BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-008	179.00	CL	
201400944401		GEN HAIG	LANE	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-005	644.00	CL	
201400944501		LANE	ORLEANS AV	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-008	179.00	CL	
201400944601		ORLEANS AV	PORTEOUS	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-010	179.00	CL	
201400944701		ORLEANS AV	PORTEOUS	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-011	414.00	CL	
201400944801		ORLEANS AV	LANE	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-012	179.00	CL	
201400944901		ARGONNE BL	PORTEOUS	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-014		CL	
201400945001		MARSHALL FOCH	PORTEOUS	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-019	179.00	CL	
201400945101		MARSHALL FOCH	PORTEOUS	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-021	179.00	CL	
201400945201		MARSHALL FOCH	LANE	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-022	179.00	CL	
201400945301		MARSHALL FOCH	HARRISON AV	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-051	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-051	179.00	CL	
201400945401		MEMPHIS	PORTEOUS	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-029	598.00	CL	
201400945501		MEMPHIS	LANE	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-031	179.00	CL	
201400945601		LANE	MARSHALL FOCH	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-035	179.00	CL	
201400945701		MEMPHIS	FILMORE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-001	179.00	CL	
201400945801		MEMPHIS	FILMORE	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-003	524.40	CL	
201400946001		LOUPHIS AL	POLK	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-049	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-049	179.00	CL	
201400946101		GEN HAIG	BRAGG	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-001	496.80	CL	
201400946201		ARGONNE BL	BRAGG	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-012	179.00	CL	
201400946301		ARGONNE BL	HARRISON AV	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-013	322.00	CL	
201400946401		HARRISON AV	ARGONNE BL	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-014	179.00	CL	
201400946501		HARRISON AV	MARSHALL FOCH	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-015	179.00	CL	
201400946601		MARSHAL FOCH-ARGONNE AL	FRENCH	12/09/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-023	179.00	CL	
201400946701		MARSHAL FOCH-ARGONNE AL	HARRISON AV	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-024	179.00	CL	
201400946801		FRENCH	HARRISON CT	05/02/2014	09/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-029	552.00	CL	
201400946901		FRENCH	GEN DIAZ	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-030	179.00	CL	
201400947001		HARRISON CT	HARRISON AV	05/02/2014	04/10/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-032		CL	
201400947101		FRENCH	VICKSBURG	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-035	179.00	CL	
201400947201		MEMPHIS	BRAGG	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-040	179.00	CL	
201400947301		MEMPHIS	HARRISON AV	05/02/2014	09/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-042	368.00	CL	
201400947401		GEN DIAZ	BRAGG	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-045	179.00	CL	
201400947501		GEN DIAZ	FLORIDA BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-041	179.00	CL	
201400947601		ANTLOU AL	FLORIDA BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-042	179.00	CL	
201400947701		GERMAIN	MEMBURG AL	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-001	179.00	CL	
201400947801		MEMBURG AL	GERMAIN	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-002	524.40	CL	
201400947901		GERMAIN	LOUPHIS AL	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-006	179.00	CL	
201400948001		LOUPHIS AL	GERMAIN	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-008		CL	
201400948101		LOUPHIS AL	POLK	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-010	179.00	CL	
201400948201		GERMAIN	MARSHAL FOCH-ARGONNE AL	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-019	179.00	CL	
201400948301		MARSHAL FOCH-ARGONNE AL	GERMAIN	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-021	179.00	CL	
201400948401		GERMAIN	ARGONNE BL	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-026	179.00	CL	
201400948501		LOUPHIS AL	FLORIDA BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-039	179.00	CL	
201400948601		ARGONNE BL	GERMAIN	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-028	179.00	CL	
201400948701		GERMAIN	GEN HAIG	05/02/2014	09/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-032	552.00	CL	
201400948801		GEN HAIG	GERMAIN	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-034	506.00	CL	
201400948901		POLK	ORLEANS	05/02/2014	06/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-037		CL	
201400949001		ARGONNE BL	POLK	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-044	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-044	179.00	CL	
201400949101		MARSHALL FOCH	N PARK PL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-044	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-044	179.00	CL	
201400949201		DALE CT	MARSHALL FOCH	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-050	179.00	CL	
201400949301		N PARK PL	W PARK PL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-051	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-051	179.00	CL	
201400949401		N PARK PL	MIDDLE PARK PL	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-054	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-054 AND LOCATED, AT GRADE STILL HAVE TO LINE		CL	
201400949501		ORLEANS AV	CENTRAL PARK PL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-065	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-065	179.00	CL	
201400949601		ORLEANS AV	CENTRAL PARK PL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-066	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-066	179.00	CL	
201400949701		ORLEANS AV	FLORIDA BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-068	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-068	179.00	CL	
201400949801		HIDALGO	GEN DIAZ	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-084	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-084	179.00	CL	
201400949901		BROOKS	MEMBURG AL	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-001	179.00	CL	
201400950001		ANTLOU AL	BROOKS	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-011	515.20	CL	
201400950101		LEMOYNE	MARSHALL FOCH	05/02/2014	10/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-041		CL	
201400950201		GEN HAIG	FLORIDA BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-027	179.00	CL	
201400950301		SOUTHERN PAC RR	KENILWORTH	05/02/2014	11/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-028		CL	
201400950401		MEMBURG AL	KENILWORTH	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-034	179.00	CL	
201400950501		MEMBURG AL	BROOKS	05/02/2014	04/10/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-035		CL	
201400950601		MEMBURG AL	I-610	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-038	179.00	CL	
201400950701		CONTI	CITY PARK AV	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 228-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 228-010	179.00	CL	
201400950801		CANAL BL	ROSEDALE DR	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 228-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 228-022	644.00	CL	
201400950901		VICKSBURG	FLORIDA BL	05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-001	1,012.00	CL	
201400951001		FLORIDA BL	ADA PL	05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-002	1,012.00	CL	
201400951101		FLORIDA BL	ADA PL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-003	PERFORMED AD			

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201400960401		OPAL	WEST END BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-060	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-060	179.00	CL	
201400960501		LAKESHORE DR	JEWEL	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-064	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-064	179.00	CL	
201400960601		LAKESHORE DR	TOPAZ	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-065	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-065	179.00	CL	
201400960701		LAKESHORE DR	TOPAZ	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-066	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-066	179.00	CL	
201400960801		LAKESHORE DR	TOPAZ	05/02/2014	04/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-067	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-067		CL	
201400960901		BERYL	ZIRCON	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-070	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-070	179.00	CL	
201400961001		BERYL	ZIRCON	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-071	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-071	179.00	CL	
201400961101		BERYL	JEWEL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-073	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-073	179.00	CL	
201400961201		BERYL	JEWEL	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-074	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-074	598.00	CL	
201400961301		OPAL	CAMEO	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-058	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-058	414.00	CL	
201400961401		JEWEL	BERYL	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-076	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-076	506.00	CL	
201400961501		TURQUOISE	ZIRCON	05/02/2014	04/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-078	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-078 AND AT GRADE STREET FAILINEG, WILL STILL LINE.		CL	
201400961601		TURQUOISE	ZIRCON	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-079	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-079	179.00	CL	
201400961701		TURQUOISE	ZIRCON	05/02/2014	04/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-081	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-081		CL	
201400961801		TURQUOISE	CAMEO	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-083	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-083	179.00	CL	
201400961901		EMERALD	ZIRCON	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-017	179.00	CL	
201400962001		ONYX	ZIRCON	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-018	179.00	CL	
201400962101		ONYX	ZIRCON	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-019	179.00	CL	
201400962201		ONYX	ZIRCON	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-020	179.00	CL	
201400962301		ONYX	JEWEL	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-024	179.00	CL	
201400962401		CRYSTAL	ONYX	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-026	179.00	CL	
201400962501		CRYSTAL	ONYX	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-028	179.00	CL	
201400962601		TOPAZ	ONYX	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-031	179.00	CL	
201400962701		TOPAZ	ONYX	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-034	179.00	CL	
201400962801		LAKESHORE PK	AMETHYST	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-040	179.00	CL	
201400962901		EMERALD	ZIRCON	05/02/2014	05/20/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-014		CL	
201400963001		LAKESHORE PK	AMETHYST	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-042	179.00	CL	
201400963101		ROBERT E LEE BL	SAPPHIRE	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-050	179.00	CL	
201400963201		SAPPHIRE	ROBERT E LEE BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-051	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-051	179.00	CL	
201400963301		OPAL	EMERALD	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-054	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-054	179.00	CL	
201400963401		EMERALD	OPAL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-056	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-056	179.00	CL	
201400963501		LOUIS XIV	WALKER	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-008	414.00	CL	
201400963601		CANAL BL	CONRAD	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-011	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-011	395.60	CL	
201400963701		CANAL BL	ROBERT E LEE BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-012	460.00	CL	
201400963801		LOUIS XIV	CONRAD	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-013	386.40	CL	
201400963901		LOUIS XIV	ROBERT E LEE BL	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-015	432.40	CL	
201400964001		ROBERT E LEE BL	LOUISVILLE	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-018	368.00	CL	
201400964101		LOUISVILLE	ROBERT E LEE BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-020	179.00	CL	
201400964201		MOUTON	BARLOU AL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-023	179.00	CL	
201400964301		MOUTON	MILBERT AL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-026	179.00	CL	
201400964401		CONRAD	MILNE BL	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-030		CL	
201400964501		MOUTON	LOUISVILLE-LOUIS XIV AL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-005	179.00	CL	
201400964601		CONRAD	VICKSBURG	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-040	179.00	CL	
201400964701		ROBERT E LEE BL	CANAL BL	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-001	524.40	CL	
201400964801		ZIRCON	RING	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-003	179.00	CL	
201400964901		RING	ZIRCON	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-004	179.00	CL	
201400965001		EMERALD	ZIRCON	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-013	708.40	CL	
201400965101		LANE	CANAL BL	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-048	460.00	CL	
201400965201		FILMORE AV	VICKSBURG	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-001	179.00	CL	
201400965301		VICKSBURG	CHAPELLE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-002	179.00	CL	
201400965401		VICKSBURG	CHAPELLE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-003	524.40	CL	
201400965501		VICKSBURG	CHAPELLE	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-004	179.00	CL	
201400965601		LOUIS XIV	CHAPELLE	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-015	179.00	CL	
201400965701		BIENAL AL	FILMORE AV	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-026	179.00	CL	
201400965801		VICNAL AL	FILMORE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-028	179.00	CL	
201400965901		COLBERT	FILMORE AV	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-035	179.00	CL	
201400966001		COLBERT	FILMORE	05/02/2014	10/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-036		CL	
201400966101		LANE	VICKSBURG	05/02/2014	09/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-046	432.40	CL	
201400966201		COLBERT	CHAPELLE	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-038	179.00	CL	
201400966301		FILMORE AV	FILMORE BL	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-044	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-044	179.00	CL	
201400966401		MILNE BL	MOUTON	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-053	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-053	414.00	CL	
201400966501		LOUIS XIV	MOUTON	05/02/2014	04/24/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-001		CL	
201400966601		MOUTON	BIENAL AL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-002	368.00	CL	
201400966701		COLBERT	PORTEOUS	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-014	179.00	CL	
201400966801		MILNE BL	LANE	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-017	179.00	CL	
201400966901		MILNE BL	LANE	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-018	179.00	CL	
201400967001		MILNE BL	PORTEOUS	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-019	179.00	CL	
201400967101		MILNE BL	LANE	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-020	460.00	CL	
201400967201		MILNE BL	SMITH	05/02/2014	09/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-021	368.00	CL	
201400967301		MILNE BL	LANE	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-023	460.00	CL	
201400967401		MILNE BL	BRAGG	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-024	179.00	CL	
201400967501		MILNE BL	PORTEOUS	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-026	340.00	CL	
201400967601		MILNE BL	PORTEOUS	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-027	303.60	CL	
201400967701		MILNE BL	PORTEOUS	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-028	179.00	CL	
201400967801		COLBERT	PORTEOUS	05/02/2014	10/15/2014	SMBG					

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201400969001		MILNE BL	HARRISON AV	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 222-015	368.00	CL	
201400969101		FRENCH	LOUIS XIV	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 222-027	179.00	CL	
201400969201		HARRISON AV	LOUISVILLE	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 222-038	179.00	CL	
201400969301		LOUISVILLE	GERMAIN	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 221-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 221-022	179.00	CL	
201400969401		VICKSBURG	BRAGG	05/02/2014	09/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 222-042	368.00	CL	
201400969501		VICKSBURG	HARRISON AV	05/02/2014	09/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-047	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 222-047	322.00	CL	
201400969601		LOUIS XIV	BRAGG	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-053	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 222-053	179.00	CL	
201400969701		LOUIS XIV	PORTEOUS	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-002	598.00	CL	
201400969801		COLBERT	LANE	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-012	179.00	CL	
201400969901		VICNAL AL	BROOKS	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-016	179.00	CL	
201400970001		KENILWORTH	CANAL BL	05/02/2014	04/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-018		CL	
201400970101		LOUIS XIV	FLORIDA BL	05/02/2014	04/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-024		CL	
201400970201		LOUIS XIV	KENILWORTH	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-026	179.00	CL	
201400970301		LOUIS XIV	BROOKS	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-027	179.00	CL	
201400970401		BROOKS	COLBERT	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-038	179.00	CL	
201400970501		COLBERT	KENILWORTH-BROOKS AL	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-043	179.00	CL	
201400970601		BROOKS	MILNE BL	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-046	671.60	CL	
201400970701		MILNE BL	HARNEY	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-047	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-047	971.60	CL	
201400970801		KENILWORTH	LOUISVILLE	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-050	179.00	CL	
201400970901		VICKSBURG	BROOKS	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-012	179.00	CL	
201400971001		VICNAL AL	GERMAIN	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 221-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 221-007		CL	
201400971101		VICNAL AL	POLK	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 221-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 221-008		CL	
201400971201		CANAL BL	GERMAIN	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 221-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 221-015	179.00	CL	
201400971301		GERMAIN	CANAL BL	05/02/2014	09/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 221-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 221-018	616.40	CL	
201400971401		CANAL BL	GERMAIN	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 221-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 221-019	179.00	CL	
201400971501		WESTEND AL	MOULTON	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-020	179.00	CL	
201400971601		WUERPEL	CHAPELLE	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-022	487.60	CL	
201400971701		WUERPEL	DOWNES	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-023	460.00	CL	
201400971801		DOWNES	WUERPLE - MILNE AL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-024	432.40	CL	
201400972001		FILMORE AV	WESTINA AL	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-030	179.00	CL	
201400972101		WESTINA AL	CHAPELLE	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-031	179.00	CL	
201400972201		WESTINA AL	FILMORE AV	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-034	179.00	CL	
201400972301		CONRAD	WEST END BL	05/02/2014	04/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-035		CL	
201400972401		WUERPLE - MILNE AL	WALKER	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-019	179.00	CL	
201400972501		VICKSBURG	LOUQUE PL	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 219-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 219-005	708.40	CL	
201400972601		VIRGINIA CT	CLAYTON AV	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 219-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 219-042	179.00	CL	
201400972701		VICKSBURG	FLORIDA BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-003	179.00	CL	
201400973001		WESTINA AL	BRAGG	05/02/2014	09/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-005	506.00	CL	
201400973101		WESTINA AL	SMITH	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-006	179.00	CL	
201400973201		WESTINA AL	PORTEOUS	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-007	276.00	CL	
201400973301		LANE	WEST END BL	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-009	179.00	CL	
201400973401		BRAGG	MILNE-WUERPEL AL	05/02/2014	09/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-011	179.00	CL	
201400973501		PORTEOUS	MILNE BL	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-013	340.40	CL	
201400973601		WUERPEL	SMITH	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-014	179.00	CL	
201400973701		HARRISON AV	MILNE BL	05/02/2014	04/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-017		CL	
201400973801		WESTINA AL	FREMONT	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-018	179.00	CL	
201400973901		FREMONT	WUERPEL	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-019	179.00	CL	
201400974001		HARRISON AV	CATINA	05/02/2014	04/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-023		CL	
201400974101		MOULTON	WEST END BL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-002	506.00	CL	
201400974201		WALKER	WUERPEL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-006	179.00	CL	
201400974301		WUERPEL	CONRAD	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-009	368.00	CL	
201400974401		ROBERT E LEE BL	MILNE BL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-012	179.00	CL	
201400974501		WUERPLE - MILNE AL	MOULTON	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-017	179.00	CL	
201400974601		MILNE BL	FLORIDA BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-029	179.00	CL	
201400974701		HOMEDALE AV	MILNE BL	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-030	179.00	CL	
201400974801		HOMEDALE AV	CATINA	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-031	179.00	CL	
201400974901		CATINA	HOMEDALE AV	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-035	179.00	CL	
201400975001		WEST END BL	HOMEDALE AV	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-037	179.00	CL	
201400975101		FLORIDA BL	WOODLAWN	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-043	179.00	CL	
201400975201		FLORIDA BL	RIDGEWAY PL	05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-047	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-047	414.00	CL	
201400975301		CATINA	BROOKS	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 212-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 212-003	487.60	CL	
201400975501		FLORIDA BL	WOODLAWN	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-023	179.00	CL	
201400975601		WEST END BL	GERMAIN	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 212-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 212-011	179.00	CL	
201400975701		WEST END BL	RINGOLD	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 212-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 212-013	179.00	CL	
201400975801		CATINA-MILNE AL	RINGOLD	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 212-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 212-019	179.00	CL	
201400975901		CATINA	RINGOLD	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 212-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 212-020	179.00	CL	
201400976001		CATINA	BRAGG	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-002	179.00	CL	
201400976701		WEST END BL	MOUND AV	05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 210-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 210-001	460.00	CL	
201400976801		CATINA	MOUND AV	05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 210-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 210-003	368.00	CL	
201400976901		HOMEDALE AV	CANAL BL	05/02/2014	04/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-001		CL	
201400977001		CANAL BL	HOMEDALE	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-005	179.00	CL	
201400977201		HOMEDALE	CANAL BL	05/02/2014	04/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-008		CL	
201400977301		HOMEDALE AV	HAWTHORNE PL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-009	179.00	CL	
201400977401		FLORIDA BL	CANAL BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-013	179.00	CL	
201400977501		FLORIDA BL	WOODLAWN	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-014	179.00	CL	
201400977601		HOMEDALE AV	ROSEMARY PL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-020		CL	
201401067201		BELLAIRE DR	3RD	05/02/2014	10/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-029		CL	
201401067301		AVENUE B	38TH	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-036	179.00	CL	
201401067401		PORTLAND	AVENUE B	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-046	179.00	CL	
201401067501		AVENUE A	32ND	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-053	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-053	179.00	CL	
201401067601		BELLAIRE DR	39TH	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-006	179.00	CL	
201401067801		SPENCER AV	BELLAIRE DR	05/02							

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201401077801		MARCONI DR	ZACHARY TAYLOR DR	05/02/2014	09/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 257-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 257-007	552.00	CL	
201401077901		BASEBALL DR	DIAGONAL DR	05/02/2014	04/16/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 257-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 257-011		CL	
201401078001		HOSPITAL DR	BASEBALL DR	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 258-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 258-004		CL	
201401078101		HOSPITAL DR	BASEBALL DR	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 259-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 259-003		CL	
201401079301		DUPLESSIS	SERE	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 293-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 293-015	644.00	CL	
201401079401		ST BERNARD AV	DESAIX BL	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 293-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 293-033	179.00	CL	
201401079501		BUCHANAN	SERE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 294-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 294-006		CL	
201401079601		ALFRED	FLORIDA AV	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 294-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 294-012	552.00	CL	
201401079701		FLORIDA AV	CHALFANT PL	05/02/2014	09/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 294-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 294-015	736.00	CL	
201401079801		FLORIDA AV	WILSHIRE PL	05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 295-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 295-010	276.00	CL	
201401079901		MOSS	ST VINCENT	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 275-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 275-018	179.00	CL	
201401080001		DESAIX BL	YUPON	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 276-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 276-009	179.00	CL	
201401080101		HATHAWAY PL	DESAIX BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 292-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 292-006		CL	
201401080201		TUNICA	ROGER WILLIAMS	05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 292-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 292-034	386.40	CL	
201401080301		TRAFALGAR	ROMULUS	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 292-052	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 292-052	179.00	CL	
201401080401		BELFORT AV	N LOPEZ	05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 292-074	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 292-074	754.00	CL	
201401080601		PARIS AV	ST DENIS	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-013		CL	
201401080701		BRUXELLES	ST DENIS	05/02/2014	04/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-020		CL	
201401080801		MILTON	REPUBLIC	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-026		CL	
201401080901		OWENS BL	ST BERNARD AV	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 299-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 299-017	179.00	CL	
201401081001		PARK ISLAND DR	BANCROFT DR	05/02/2014	04/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 299-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 299-045		CL	
201401081101		PERLITA	FRANKFORT	05/02/2014	04/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 300-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 300-019		CL	
201401081201		CARLSON DR	LARK	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 300-075	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 300-075	763.60	CL	
201401081301		ALFRED	ST DENIS	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-005	179.00	CL	
201401081401		GIBSON	FOY	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-020	179.00	CL	
201401081501		DUPLESSIS	HARRISON AV	05/02/2014	09/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-032	1,242.00	CL	
201401081601		HARRISON AV	ALFRED	05/02/2014	09/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-042	892.40	CL	
201401081701		HAMBURG	MILTON	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-002	179.00	CL	
201401082301		VIRGIL BL	MILTON	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 315-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 315-023		CL	
201401082401		MOORE DR	KING DR	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 316-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 316-017		CL	
201401082501		PARIS AV	MIRABEAU AV	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 316-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 316-028	552.00	CL	
201401082701		MIRABEAU AV	PARIS AV	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 317-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 317-037		CL	
201401082801		REPUBLIC	GENTILLY RD	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 313-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 313-020		CL	
201401082901		HUMANITY	A P TUREAUD AV	05/02/2014	05/26/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 313-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 313-030		CL	
201401123501		PARIS AV	CRESCENT DR	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 318-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 318-003	179.00	CL	
201401123601		PRENTISS AV	PARIS AV	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 318A-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 318A-001	966.00	CL	
201401123701		PARIS AV	BURBANK DR	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 318A-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 318A-003	179.00	CL	
201401123801		PARIS AV	ROBERT E LEE BL	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 318A-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 318A-005	179.00	CL	
201401125101		WEST END BL	RINGOLD	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 212-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 212-012	179.00	CL	
201401125201		CATINA-MILNE AL	POLK	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 212-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 212-018	179.00	CL	
201401125301		LANE	WUERPEL	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-001	179.00	CL	
201401125601		HOMEDALE AV	CANAL BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-007	179.00	CL	
201401125701		HAWTHORNE PL	FLORIDA BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-012	179.00	CL	
201401125801		WOODLAWN	FLORIDA BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-017	179.00	CL	
201401126201		CATINA	POLK	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 212-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 212-009	460.00	CL	
201401126501		VIRGIL BL	MILTON	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-029		CL	
201401126601		MILTON	HAVANA PL	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-031		CL	
201401126701		HAVANA PL	ST DENIS	05/02/2014	04/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-032		CL	
201401126801		VIRGIL BL	LONDON AV	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-034		CL	
201401126901		PARIS AV	SENATE	05/02/2014	09/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 315-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 315-003	460.00	CL	
201401127001		VAN AV	RAYNE DR	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 315-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 315-028		CL	
201401127101		RAYNE DR	CHURCHILL DR	05/02/2014	04/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 315-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 315-033		CL	
201401127201		PRATT DR	VAN AV	05/02/2014	04/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 316-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 316-002		CL	
201401127301		MILES DR	OVERTON DR	05/02/2014	04/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 316-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 316-011		CL	
201401127401		MOORE DR	KING DR	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 316-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 316-018		CL	
201401127501		KING DR	MOORE DR	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 316-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 316-025		CL	
201401127601		MIRABEAU AV	PRATT DR	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 316-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 316-029		CL	
201401127701		MIRABEAU AV	PRATT DR	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 316-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 316-032		CL	
201401127801		CHARLTON DR	PARIS AV	05/02/2014	06/15/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 317-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 317-005		CL	
201401127901		PARIS AV	MIRABEAU AV	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 317-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 317-007	179.00	CL	
201401128001		MIRABEAU AV	PARIS AV	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 317-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 317-040	179.00	CL	
201401128101		ST BERNARD AV	GIBSON	05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 312-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 312-018	708.40	CL	
201401128201		BENEFIT	A P TUREAUD AV	05/02/2014	04/23/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 313-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 313-025		CL	
201401128301		GENTILLY RD	REPUBLIC	05/02/2014	04/23/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 313-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 313-026		CL	
201401128401		SERE	A P TUREAUD AV	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 313-044	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 313-044		CL	
201401128501		MILTON	HAMBURG	05/02/2014	09/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-001	1,242.00	CL	
201401128601		ST DENIS	PARIS AV	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-005	179.00	CL	
201401128701		MILTON	PARIS AV	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-008	179.00	CL	
201401128801		MILTON	BRUXELLES	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-018		CL	
201401128901		REPUBLIC	MILTON	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-024		CL	
201401129001		ST DENIS	HAVANA	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-025		CL	
201401129101		SYBIL	MANDOLIN	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 298-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 298-018	179.00	CL	
201401129201		OWENS BL	CARTIER AV	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 298-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 298-027	179.00	CL	
201401129301		MIRABEAU AV	MARJORIE LN	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 298-047	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 298-047	179.00	CL	
201401129401		ST BERNARD AV	CROFTWAY CT	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 299-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 299-006	179.00	CL	
201401129501		CROFTWAY CT	ST BERNARD AV	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 299-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 299-007	179.00	CL	
201401129601		OWENS BL	ST BERNARD AV	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 299-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 299-018	179.00	CL	
201401129701		PARK ISLAND DR	BANCROFT DR	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 299-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 299-043	179.00	CL	
201401129801		ENCAMPMENT	PARK ISLAND DR	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 299-056	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 299-056	179.00	CL	
201401129901		NEW YORK	CARTIER AV	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 300-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 300-015	179.00	CL	
201401130001		LARK	CARTIER AV	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 300-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 300-037	179.00	CL	
201401130101		PARIS AV	FRANKFORT	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 300-047	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 300-047	179.00	CL	
201401130201		BERTHA DR	FRANKFORT								

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201401130701		ENCAMPMENT	MILTON	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 296-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 296-017	179.00	CL	
201401130801		ST DENIS	CADILLAC	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 296-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 296-026	179.00	CL	
201401130901		JUMONVILLE	MILTON	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-002	179.00	CL	
201401131001		MILTON	DUPLESSIS	05/02/2014	09/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-016	800.40	CL	
201401131101		MILTON	GIBSON	05/02/2014	09/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-017	1,306.40	CL	
201401131201		SENATE	DUPLESSIS	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-023	179.00	CL	
201401131301		SENATE	JUMONVILLE	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-031	179.00	CL	
201401131401		HARRISON AV	GIBSON	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-033	179.00	CL	
201401131501		JUMONVILLE	MANDOLIN	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-039	179.00	CL	
201401131601		ALFRED	MANDOLIN	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-043	179.00	CL	
201401131701		BUCHANAN	ST BERNARD AV	05/02/2014	09/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-048	460.00	CL	
201401132001		WEST END BL	CHAPELLE	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-033	179.00	CL	
201401132101		VICKSBURG	NAVARRRE AV	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 219-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 219-001	874.00	CL	
201401132201		VICKSBURG	FLORIDA BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-002	179.00	CL	
201401132301		CANAL BL	KENILWORTH	05/02/2014	04/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-009		CL	
201401132401		WUERPEL	PORTEOUS	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-012	303.60	CL	
201401132501		CATINA	HARRISON AV	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-016	179.00	CL	
201401132601		WUERPEL	SMITH	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-003	179.00	CL	
201401132801		ROBERT L EEE BL	WEST END BL	05/02/2014	04/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-015		CL	
201401132901		DOWNS	WESTEND AL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-027	179.00	CL	
201401133001		AYMARD CT	HAWTHORNE PL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-041	179.00	CL	
201401133101		FLORIDA BL	MILNE BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-048	179.00	CL	
201401133201		GIBSON	SERE	05/02/2014	09/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 293-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 293-001	846.40	CL	
201401133301		SERE	HAMBURG	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 293-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 293-002	179.00	CL	
201401133401		LAFRENIERE	HAMBURG	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 293-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 293-005	414.00	CL	
201401133501		HAMBURG	I-610	05/02/2014	04/10/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 293-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 293-006		CL	
201401133601		LAFRENIERE	PARIS AV	05/02/2014	04/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 293-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 293-011		CL	
201401133701		PARIS AV	PLEASURE	05/02/2014	04/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 293-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 293-012		CL	
201401133801		PARIS AV	LAFRENIERE	03/02/2015	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 293-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 293-020		CL	
201401133901		FREY PL	DUPLESSIS	05/02/2014	09/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 293-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 293-026	736.00	CL	
201401134001		ALFRED	SERE	05/02/2014	09/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 294-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 294-001	1,150.00	CL	
201401134101		SERE	ALFRED	05/02/2014	09/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 294-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 294-002	552.00	CL	
201401134201		SERE	CADILLAC	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 294-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 294-007		CL	
201401134301		ALFRED	SERE	05/02/2014	09/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 294-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 294-011	1,104.00	CL	
201401134401		ALFRED	FLORIDA AV	05/02/2014	09/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 294-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 294-013	920.00	CL	
201401134501		FLORIDA AV	PORTAGE PL	05/02/2014	09/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 294-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 294-014	736.00	CL	
201401134601		ALFRED	SERE	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 294-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 294-028	179.00	CL	
201401134701		FLORIDA AV	WILSHIRE PL	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 295-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 295-001	179.00	CL	
201401134801		CITY PARK	ZACHARY TAYLOR DR	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 259-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 259-007		CL	
201401134901		CITY PARK	ZACHARY TAYLOR DR	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 259-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 259-009		CL	
201401135101		MOSS	ST VINCENT	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 275-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 275-016	179.00	CL	
201401135201		DESAIX BL	BEAUVOIR CT	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 276-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 276-001	179.00	CL	
201401135301		DESAIX BL	TENSAS	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 276-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 276-003	179.00	CL	
201401135401		ROGER WILLIAMS	YUPON	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 276-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 276-015	179.00	CL	
201401135501		ROGER WILLIAMS	YUPON	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 276-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 276-016	179.00	CL	
201401135601		WINTHROP PL	DESAIX BL	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 292-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 292-020	179.00	CL	
201401135701		DESAIX BL	TUNICA	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 292-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 292-033	179.00	CL	
201401135801		SALTUS	DESAIX BL	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 292-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 292-039		CL	
201401135901		DESAIX BL	ALDEN PL	05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 292-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 292-042	423.20	CL	
201401136001		ROMULUS	TRAFALGAR	05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 292-051	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 292-051	441.60	CL	
201401136101		SALTUS	DERBY PL	05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 292-057	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 292-057	1,085.60	CL	
201401136201		BELFAST	CRETE	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 292-073	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 292-073	179.00	CL	
201401136901		MARCONI DR	ZACHARY TAYLOR DR	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 257-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 257-001	179.00	CL	
201401137001		MARCONI DR	ZACHARY TAYLOR DR	05/02/2014	09/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 257-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 257-004	598.00	CL	
201401137101		MARCONI DR	ZACHARY TAYLOR DR	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 257-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 257-008		CL	
201401137301		BASEBALL DR	DIAGONAL DR	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 257-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 257-010	179.00	CL	
201401137401		BASEBALL DR	HOSPITAL DR	05/02/2014	09/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 258-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 258-001	644.00	CL	
201401137501		BASEBALL DR	HOSPITAL DR	05/02/2014	09/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 258-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 258-002	579.60	CL	
201401137601		HOSPITAL DR	BASEBALL DR	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 258-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 258-006		CL	
201401153701		PORTEOUS	VICNAL AL	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-042	179.00	CL	
201401153801		LOUISVILLE	HARRISON AV	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 222-008	179.00	CL	
201401153901		MILNE BL	BRAGG	05/02/2014	09/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 222-014	395.60	CL	
201401154001		BIENAL AL	HARRISON AV	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 222-034	179.00	CL	
201401154101		VICNAL AL	FRENCH	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 222-039	179.00	CL	
201401154201		BIENAL AL	HARRISON AV	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-052	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 222-052	179.00	CL	
201401154301		LOUIS XIV	PORTEOUS	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-006		CL	
201401154401		CANAL BL	BROOKS	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-033	179.00	CL	
201401154501		KENILWORTH-BROOKS AL	COLBERT-MILNE AL	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-044	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-044	179.00	CL	
201401154601		MILNE BL	KENILWORTH-BROOKS AL	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-049	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-049	368.00	CL	
201401154701		GERMAIN	VICNAL AL	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 221-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 221-005	179.00	CL	
201401154801		COLBERT	BRAGG	05/02/2014	09/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-034	276.00	CL	
201401154901		LOUIS XIV	GERMAIN	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 221-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 221-016	179.00	CL	
201401155001		GERMAIN	LOUISVILLE	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 221-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 221-021	179.00	CL	
201401155101		VICNAL AL	WALKER	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-035	460.00	CL	
201401155201		RING	ZIRCON	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-002	506.00	CL	
201401155301		CANAL BL	AMETHYST	05/02/2014	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-011		CL	
201401155401		BIENAL AL	MOUTON	05/02/2014	04/10/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-021		CL	
201401155501		FILMORE AV	COLBERT	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-034	616.40	CL	
201401155601		COLBERT	CHAPELLE	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-037	487.60	CL	
201401155701		COLBERT	CHAPELLE	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-039	487.60	CL	
201401155901		BIENAL AL	WALKER	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-004	179.00	CL	
201401156001		MILNE BL	PORTEOUS	05/02/2014	10/27/						

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201401156501	ZIRCON	TURQUOISE		05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-069	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-069	179.00	CL	
201401156601	BERYL	ZIRCON		05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-072	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-072	179.00	CL	
201401156701	JEWEL	BERYL		05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-075	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-075	524.40	CL	
201401156801	JEWEL	BERYL		05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-077	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-077	506.00	CL	
201401156901	TURQUOISE	ZIRCON		05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-080	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-080	179.00	CL	
201401157001	TURQUOISE	CAMEO		05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-084	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-084	179.00	CL	
201401157101	CRYSTAL	ONYX		05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-027	179.00	CL	
201401157201	TOPAZ	ONYX		05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-032	179.00	CL	
201401157301	LAKESHORE PK	AMETHYST		05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-041	179.00	CL	
201401157401	ROBERT E LEE BL	RING		05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-047	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-047	179.00	CL	
201401157501	SAPPHIRE	WEST END BL		05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-053	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-053	179.00	CL	
201401157601	LAKESHORE PK	RUBY		05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-124	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-124	179.00	CL	
201401157701	OPAL	CAMEO		05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-057	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-057	179.00	CL	
201401157801	ROBERT E LEE BL	LOUIS XIV		05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-017	395.60	CL	
201401157901	COLBERT	MOULTON		05/02/2014	10/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-022		CL	
201401158001	LAKE MARINA DR	REGENT		05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-030	179.00	CL	
201401158101	HAMMOND HW	DERBES PL		05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-044	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-044	179.00	CL	
201401158201	PONTCHARTRAIN BL	HAY PL		05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-050	179.00	CL	
201401158301	HAY PL	RUE LE VILLE		05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-054	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-054	179.00	CL	
201401158401	E MARINERS COVE	HAMMOND HW		05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-202	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-202	736.00	CL	
201401158501	W MARINERS COVE	HAMMOND HW		05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-204	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-204	179.00	CL	
201401158601	LAKE AV	S ROADWAY		05/02/2014	04/23/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 016-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 016-007		CL	
201401158701	BREAKWATER DR	N ROADWAY		05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 016A-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 016A-006	179.00	CL	
201401158801	E ROADWAY	N ROADWAY		05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 016A-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 016A-010	179.00	CL	
201401159401	TOPAZ	GEN HAIG		05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-047	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-047	179.00	CL	
201401159501	GEN HAIG	AMETHYST		05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-050	179.00	CL	
201401159601	AMETHYST	GEN HAIG		05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-053	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-053	179.00	CL	
201401159701	EMERALD	GEN HAIG		05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-009	179.00	CL	
201401159801	GEN HAIG	JEWEL		05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-015	179.00	CL	
201401159901	JADE	TURQUOISE		05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-019	179.00	CL	
201401160001	JADE	JEWEL		05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-021	179.00	CL	
201401160101	AGATE	TURQUOISE		05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-024	179.00	CL	
201401160201	AGATE	JEWEL		05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-028	179.00	CL	
201401160301	CRYSTAL	CAMEO		05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-101	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-101	179.00	CL	
201401160401	GARNET	LAKESHORE PK		05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-109	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-109	179.00	CL	
201401160501	TOPAZ	CAMEO		05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-112	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-112	368.00	CL	
201401160601	AMETHYST	RUBY		05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-115	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-115	506.00	CL	
201401160701	AMETHYST	RUBY		05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-120	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-120	179.00	CL	
201401160801	TOPAZ	AMETHYST		05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-045	179.00	CL	
201401160901	HOMEDALE AV	VICKSBURG		05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-037	179.00	CL	
201401161001	SARDONYX	GEM		05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-099	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-099	552.00	CL	
201401161101	SARDONYX	GEM		05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-102	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-102	179.00	CL	
201401161201	EMERALD	GEM		05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-088	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-088	179.00	CL	
201401161301	CRYSTAL	SARDONYX		05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-108	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-108	460.00	CL	
201401161401	TOPAZ	SARDONYX		05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-111	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-111	179.00	CL	
201401161501	ROBERT E LEE BL	RING		05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-068	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-068	644.00	CL	
201401161601	ROBERT E LEE BL	CANAL BL		05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-071	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-071	736.00	CL	
201401161701	RING	CANAL BL		05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-077	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-077	179.00	CL	
201401161801	CANAL BL	JEWEL		05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-080	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-080	179.00	CL	
201401161901	EMERALD	GEM		05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-084	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-084	179.00	CL	
201401162001	EMERALD	GEM		05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-087	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-087	179.00	CL	
201401162101	CRYSTAL	AMETHYST		05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-036	432.40	CL	
201401162201	GEN HAIG	TOPAZ		05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-042	616.40	CL	
201401162301	ADA PL	FLORIDA BL		05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-027	179.00	CL	
201401162401	ANTLOU AL	GERMAIN		05/02/2014	04/16/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-015		CL	
201401162501	POLK	MARSHALL FOCH		05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-024	179.00	CL	
201401162601	GERMAIN	ARGONNE BL		05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-027	179.00	CL	
201401162701	GEN HAIG	GERMAIN		05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-033	179.00	CL	
201401162801	GERMAIN	ORLEANS		05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-038	179.00	CL	
201401162901	ORLEANS AV	FLORIDA BL		05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-070	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-070	368.00	CL	
201401163001	MEMBURG AL	BROOKS		05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-002		CL	
201401163101	MARSHAL FOCH-ARGONNE AL	BROOKS		05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-016	179.00	CL	
201401163201	KENILWORTH	VICKSBURG		05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-033	179.00	CL	
201401163301	KENILWORTH	GEN DIAZ		05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-037	179.00	CL	
201401163501	GEN HAIG	COSINO PL		05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-018	179.00	CL	
201401163601	SARDONYX	AMETHYST		05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-115	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-115	179.00	CL	
201401163701	LOUPHIS AL	GERMAIN		05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-007	179.00	CL	
201401163801	PETROL AL	CHAPELLE		05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-052	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-052		CL	
201401163901	GEN DIAZ	CONRAD		05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-006	487.60	CL	
201401164001	ORLEANS AV	LANE		05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-013	179.00	CL	
201401164101	MARSHALL FOCH	PORTEOUS		05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-020	179.00	CL	
201401164201	MEMPHIS	PORTEOUS		05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-028	487.60	CL	
201401164301	MEMPHIS	PORTEOUS		05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-030	179.00	CL	
201401164401	MARSHALL FOCH	LANE		05/02/2014	04/16/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-036		CL	
201401164501	FILMORE AV	LOUPHIS AL		05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-005	179.00	CL	
201401164601	FRENCH	ARGONNE		05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-020	179.00	CL	
201401164701	ANTLOU AL	FRENCH		05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-025	179.00	CL	
201401164801	MARSHALL FOCH	POLK		05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-045	179.00	CL	
201401164901	FRENCH	MEMPHIS		05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-036	179.00	CL	
201401165001	HARRISON AV	MEMPHIS		05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-043	179.00	CL	
201401165101	ARGONNE BL	FILMORE AV		05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-031	179.00	CL	
201401165201	MARCONI DR	ALTHEA LN		05							

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
	201401165701	ROBERT E LEE BL	VICKSBURG	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-054	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-054	179.00	CL	
	201401165801	ROBERT E LEE BL	ARGONNE	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-059	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-059	736.00	CL	
	201401165901	MARCONI DR	THRUSH	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-001	179.00	CL	
	201401166001	MARCONI DR	DAISY LN	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-007	179.00	CL	
	201401166101	DAISY LN	FOLIAGE PK	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-010	179.00	CL	
	201401166201	FILMORE AV	VICKSBURG	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-013	179.00	CL	
	201401166301	FILMORE AV	GEN DIAZ	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-019	478.40	CL	
	201401166401	AZALEA LN	MARCONI DR	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-066	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-066	179.00	CL	
	201401166501	FILMORE AV	MARSHALL FOCH	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-025	524.40	CL	
	201401166601	FOLIAGE PK	BLUEBIRD	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-128	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-128	368.00	CL	
	201401166701	GERANIUM LN	CENTRAL PARK PL	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-155	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-155	179.00	CL	
	201401166801	LILY LN	BREEZE PARK	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-161	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-161	179.00	CL	
	201401166901	FOLIAGE PK	TULIP LN	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-084	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-084	179.00	CL	
	201401167001	LILY LN	WREN	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-090	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-090	179.00	CL	
	201401167101	OZONE PK	HOLLYHOCK LN	05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-113	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-113	690.00	CL	
	201401167201	HOLLYHOCK LN	TERN	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-115	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-115	179.00	CL	
	201401167301	PETUNIA LN	TERN	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-119	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-119	179.00	CL	
	201401167401	LAKEVIEW PARK	RAIL	05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-124	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-124	579.60	CL	
	201401167501	MARCONI DR	BREEZE PARK	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-047	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-047	179.00	CL	
	201401167601	BREEZE PARK	SWALLOW	05/02/2014	09/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-050	487.60	CL	
	201401167701	BREEZE PARK	WARBLER	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-052	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-052	179.00	CL	
	201401167801	NASTURTIUM LN	FOLIAGE PK	05/02/2014	10/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-145	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-145		CL	
	201401167901	HYBISCUS LN	WARBLER	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-057	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-057	598.00	CL	
	201401168001	ROBERT E LEE BL	HYDRANGEA LN	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-109	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-109	579.60	CL	
	201401168101	ZEPHYR PARK	ZINNIA LN	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-118	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-118	179.00	CL	
	201401168201	BEAUREGARD DR	KILLDEER	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-047	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-047	179.00	CL	
	201401168301	ROBERT E LEE BL	CACTUS LN	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-037	179.00	CL	
	201401168401	BEAUREGARD DR	ORIOLE	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-062	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-062	179.00	CL	
	201401168501	LAKESHORE DR	BEAUREGARD AV	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-065	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-065	179.00	CL	
	201401168601	FLORAL PARK	S LARK	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-075	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-075	552.00	CL	
	201401168701	BEGONIA LN	FLORAL PARK	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-016	179.00	CL	
	201401168801	ROBERT E LEE BL	FLAMINGO	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-003	179.00	CL	
	201401168901	ROBERT E LEE BL	HERON	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-021	552.00	CL	
	201401169001	GARDINA LN	FLORAL PARK	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-024	179.00	CL	
	201401169101	FLORAL LN	KILLDEER	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-027	179.00	CL	
	201401169201	ROBERT E LEE BL	DOVE	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-105	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-105	579.60	CL	
	201401169301	LARKSPUR LN	FOLIAGE PK	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-137	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-137	432.40	CL	
	201401169401	PERLITA	CRESCENT DR	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 245-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 245-007	179.00	CL	
	201401169501	CARTIER AV	MENDEZ	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 245-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 245-024	179.00	CL	
	201401169601	ALFRED	PRESSBURG	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 246-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 246-012		CL	
	201401169701	ATHIS	CARTIER AV	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 247-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 247-009	179.00	CL	
	201401169801	PERLITA	BURBANK DR	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 247-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 247-021	179.00	CL	
	201401169901	MADRID	CARTIER AV	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 247-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 247-032	179.00	CL	
	201401170001	MARCONI DR	ROOSEVELT MALL	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-035		CL	
	201401170101	STADIUM DR	VICTORY AV	05/02/2014	04/23/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-039		CL	
	201401170201	ROOSEVELT MALL	MARCONI DR	05/02/2014	04/23/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-041		CL	
	201401170301	STADIUM DR	ROOSEVELT MALL	05/02/2014	04/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-045		CL	
	201401170401	CARTIER AV	GRANADA DR	05/02/2014	04/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 243-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 243-039		CL	
	201401170501	ROBERT E LEE BL	PANSY LN	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-095	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-095	736.00	CL	
	201401170701	ROBERT E LEE BL	CRANE	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-102	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-102	552.00	CL	
	201401203001	EVELYN CT	MARCIA AV	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-012	179.00	CL	
	201401203101	COUNTRY CLUB DR	CHERLYN DR	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-006	179.00	CL	
	201401203301	COUNTRY CLUB DR	CHERLYN DR	05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-001	179.00	CL	
	201401203401	CHERLYN DR	COUNTRY CLUB DR	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-004	179.00	CL	
	201401203601	GRANADA DR	PERLITA	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 243-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 243-029	179.00	CL	
	201401203701	LARKSPUR LN	ROBERT E LEE BL	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-104	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-104	179.00	CL	
	201401203801	BEAUREGARD DR	LAKESHORE DR	05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-063	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-063	524.40	CL	
	201401203901	FLORAL LN	GULL	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-019	179.00	CL	
	201401204001	NASTURTIUM LN	ROBERT E LEE BL	05/02/2014	10/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-141	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-141		CL	
	201401204101	REGUOISE	GEM	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-092	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-092	179.00	CL	
	201401204701	REGENT	LAKE MARINA DR	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-026	179.00	CL	
	201401204801	SYLVIA DR	SHARON DR	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-010	644.00	CL	
	201401204901	FLEUR DE LIS DR	W KENILWORTH	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-013	179.00	CL	
	201401205001	BELLAIRE DR	SHARON DR	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-018	179.00	CL	
	201401205101	FLEUR DE LIS DR	SHARON DR	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-023		CL	
	201401205201	BELLAIRE DR	MARCIA AV	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-015	179.00	CL	
	201401205301	MARCIA AV	JACQUELYN CT	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-001	179.00	CL	
	201401205401	JACQUELYN CT	MARCIA AV	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-004	460.00	CL	
	201401205501	EVELYN CT	MARCIA AV	05/02/2014	09/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-008	644.00	CL	
	201401205601	MARCIA AV	EVELYN CT	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-011	179.00	CL	
	201401205801	BELLAIRE DR	HEDWIGE LN	05/02/2014	10/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 007-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 007-011		CL	
	201401205901	FAIRWAY DR	MARGUERITE	05/02/2014	10/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 007-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 007-018		CL	
	201401206001	FLEUR DE LIS DR	37TH	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-005	179.00	CL	
	201401206101	37TH	FLEUR DE LIS DR	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-006	920.00	CL	
	201401206201	CENTER	SEATTLE	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-007	179.00	CL	
	201401206301	SEATTLE	BELLAIRE DR	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-008	179.00	CL	
	201401206401	TACOMA	FLEUR DE LIS DR	05/02/2014	10/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-026		CL	
	201401206501	FLEUR DE LIS DR	33RD	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-033	179.00	CL	
	201401206601	36TH	AVENUE B	05/02/2014	10/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-035		CL	
	201401206701	AVENUE B	PORTLAND	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-037	179.00	CL	
	201401206801	PONTCHARTRAIN BL	36TH	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 0				

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201401207501		BELLAIRE DR	STAFFORD PL	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-015	179.00	CL	
201401207601		FLEUR DE LIS DR	26TH	05/02/2014	09/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-007	179.00	CL	
201401207701		26TH	BELLAIRE DR	05/02/2014	09/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-009	736.00	CL	
201401207801		BELLAIRE DR	22ND	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-011	179.00	CL	
201401207901		BELLAIRE DR	28TH	05/02/2014	09/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-012	708.40	CL	
201401208001		28TH	FLEUR DE LIS DR	05/02/2014	09/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-015	552.00	CL	
201401208101		30TH	FLEUR DE LIS DR	05/02/2014	09/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-018	570.40	CL	
201401208201		30TH	BELLAIRE DR	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-019	179.00	CL	
201401208301		PONTCHARTRAIN BL	20TH	05/02/2014	09/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-024	460.00	CL	
201401208401		FLEUR DE LIS DR	W HARRISON AV	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-025	179.00	CL	
201401208501		FLEUR DE LIS DR	28TH	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-031	179.00	CL	
201401208601		FLEUR DE LIS DR	30TH	05/02/2014	09/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-034	736.00	CL	
201401208701		30TH	PONTCHARTRAIN BL	05/02/2014	10/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-036		CL	
201401208801		PONTCHARTRAIN BL	32ND	05/02/2014	09/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-037	487.60	CL	
201401208901		PONTCHARTRAIN BL	28TH	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-045	179.00	CL	
201401209201		SHARON DR	VETERANS	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-026		CL	
201401209301		FLEUR DE LIS DR	W BROOKS	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-030	179.00	CL	
201401209401		W BROOKS	FLEUR DE LIS DR	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-031	179.00	CL	
201401209501		FLEUR DE LIS DR	W KENILWORTH	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-033	179.00	CL	
201401209701		10TH	BELLAIRE DR	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-003		CL	
201401209801		12TH	BELLAIRE DR	05/02/2014	09/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-005	616.40	CL	
201401209901		12TH	PONTCHARTRAIN BL	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-012	524.40	CL	
201401210001		FLEUR DE LIS DR	14TH	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-015	179.00	CL	
201401210101		BELLAIRE DR	16TH	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-024	179.00	CL	
201401210201		10TH	PONTCHARTRAIN BL	05/02/2014	10/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-032		CL	
201401210301		14TH	PONTCHARTRAIN BL	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-035	179.00	CL	
201401210401		FLEUR DE LIS DR	16TH	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-036	179.00	CL	
201401210501		18TH	FLEUR DE LIS DR	05/02/2014	09/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-040	662.40	CL	
201401210601		18TH	PONTCHARTRAIN BL	05/02/2014	09/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-041	598.00	CL	
201401210701		W HARRISON AV	BELLAIRE DR	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-006		CL	
201401210801		STAFFORD PL	BELLAIRE DR	05/02/2014	10/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-017		CL	
201401210901		STAFFORD PL	BELLAIRE DR	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-018	179.00	CL	
201401211001		FLEUR DE LIS DR	SPENCER AV	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-019	800.40	CL	
201401211101		SPENCER AV	FLEUR DE LIS DR	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-020	179.00	CL	
201401211201		40TH	AVENUE B	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-031	179.00	CL	
201401211301		PONTCHARTRAIN BL	40TH	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-032	616.40	CL	
201401211401		AVENUE B	38TH	05/02/2014	10/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-034		CL	
201401211501		AVENUE A	40TH	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-037	179.00	CL	
201401211601		PONTCHARTRAIN BL	38TH	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-038	179.00	CL	
201401211701		AVENUE A	38TH	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-044	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-044	179.00	CL	
201401211801		FLEUR DE LIS DR	HAMMOND HW	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-007	179.00	CL	
201401211901		HAMMOND HW	KENISON	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-012	179.00	CL	
201401212001		HAMMOND HW	DERBES PL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-015		CL	
201401212101		REGENT	ROBERT E LEE BL	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-024		CL	
201401212201		REGENT	LAKE MARINA DR	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-025	1,058.00	CL	
201401212301		PONTCHARTRAIN BL	LAKE MARINA DR	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-029	644.00	CL	
201401212401		MARCIA AV	ACADEMY DR	05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-013	644.00	CL	
201401212501		CHERLYN DR	COUNTRY CLUB DR	05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-014	736.00	CL	
201401212601		CHERLYN DR	ACADEMY DR	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-016	179.00	CL	
201401212701		BELLAIRE DR	ACADEMY DR	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-017	179.00	CL	
201401212801		BELLAIRE DR	ACADEMY DR	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-018	179.00	CL	
201401212901		BELLAIRE DR	COUNTRY CLUB DR	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-019	179.00	CL	
201401213001		SHARON DR	MARCIA AV	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-005	708.40	CL	
201401213101		MARCIA AV	SHARON DR	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-008	616.40	CL	
201401213201		SVLVIA DR	W KENILWORTH	05/02/2014	09/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-011		CL	
201401213301		FLEUR DE LIS DR	W BROOKS	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-012	179.00	CL	
201401213401		W KENILWORTH	MARCIA AV	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-014		CL	
201401213501		LESLIE LN	FLEUR DE LIS DR	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-016	855.60	CL	
201401213601		LESLIE LN	BELLAIRE DR	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-017	179.00	CL	
201401213701		BELLAIRE DR	W KENILWORTH	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-020	179.00	CL	
201401213801		FLEUR DE LIS DR	W HARNEY	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-022	920.00	CL	
201401213901		W HARNEY	VETERANS	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-025		CL	
201401214001		COUNTRY CLUB DR	MARCIA AV	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-009	179.00	CL	
201401214101		COUNTRY CLUB DR	MARCIA AV	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-010	179.00	CL	
201401214201		COUNTRY CLUB DR	BELLAIRE DR	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-011	179.00	CL	
201401214301		COUNTRY CLUB DR	BELLAIRE DR	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-012	179.00	CL	
201401214401		BELLAIRE DR	COUNTRY CLUB DR	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-013	179.00	CL	
201401214501		BELLAIRE DR	MARCIA AV	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-014	179.00	CL	
201401214601		BELLAIRE DR	MARCIA AV	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-016	179.00	CL	
201401214701		DAYNA CT	MARCIA AV	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-019	179.00	CL	
201401214801		COUNTRY CLUB DR	CHERLYN DR	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-008	179.00	CL	
201401214901		JACQUELYN CT	MARCIA AV	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-002	179.00	CL	
201401215001		MARCIA AV	JACQUELYN CT	05/02/2014	09/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-005	874.00	CL	
201401215101		JACQUELYN CT	MARCIA AV	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-006	179.00	CL	
201401215201		MARCIA AV	EVELYN CT	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-007	179.00	CL	
201401215301		EVELYN CT	MARCIA AV	05/02/2014	09/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-009	644.00	CL	
201401215401		EVELYN CT	MARCIA AV	05/02/2014	09/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-010	506.00	CL	
201401215501		FAIRWAY DR	NATALIE LN	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 006-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 006-022		CL	
201401215601		FAIRWAY DR	NATALIE LN	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 006-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 006-023	179.00	CL	
201401215701		FAIRWAY DR	METAIRIE RD	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 006-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 006-025	179.00	CL	
201401215801		METAIRIE RD	BELLAIRE DR	05/02/2014	05/19/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 006-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 006-026			

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201401216501		FAIRWAY DR	HEDWIGE LN	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 007-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 007-036	179.00	CL	
201401216601		FAIRWAY DR	HEDWIGE LN	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 007-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 007-037	506.00	CL	
201401216701		COUNTRY CLUB DR	CHERLYN DR	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-002	179.00	CL	
201401216801		COUNTRY CLUB DR	CHERLYN DR	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-003	179.00	CL	
201401216901		COUNTRY CLUB DR	ACADEMY DR	05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-007	1,104.00	CL	
201401217001		22ND	PONTCHARTRAIN BL	05/02/2014	09/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-022	179.00	CL	
201401217101		26TH	FLEUR DE LIS DR	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-029	179.00	CL	
201401217201		30TH	FLEUR DE LIS DR	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-035	179.00	CL	
201401217301		BELLAIRE DR	22ND	05/02/2014	09/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-043	552.00	CL	
201401217401		37TH	CENTER	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-002	179.00	CL	
201401217501		14TH	BELLAIRE DR	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-008	179.00	CL	
201401217601		14TH	BELLAIRE DR	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-017	179.00	CL	
201401217701		FLEUR DE LIS DR	14TH	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-033	179.00	CL	
201401217901		FLEUR DE LIS DR	10TH	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-P3	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-P3		CL	
201401218001		38TH	AVENUE A	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-036	179.00	CL	
201401218101		BELLAIRE DR	39TH	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-043	179.00	CL	
201401218201		FLEUR DE LIS DR	HAMMOND HW	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-010	179.00	CL	
201401218301		W ROBERT E LEE BL	REGENT	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-021	179.00	CL	
201401392901		LOUISVILLE	HARRISON AV	06/03/2014	12/16/2013	SMAIN	MWH-ID.7463-485 POINT REPAIR 224'-236' FROM SMH 222-008 ESSA2-BASIN 1-LAKEVIEW-STATION 21	COMPLETED POINT REPAIR 224'-236' FROM SMH 222-008		CL	
201402234901		LOUIS XIV	SCOTT AL	10/21/2014	11/24/2014	SLINE	MWH-ID. 7463-999 FULL LINING OF PIPE FROM SMH 220-024 TO 220-023 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED FULL LINING OF PIPE FROM SMH 220-024 TO 220-023	10,480.00	CL	
201402235001		LOUIS XIV	SCOTT AL	10/21/2014	11/18/2014	SMAIN	MWH-ID. 7463-999 POINT REPAIR 174' TO 186' FROM SMH 220-024 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED POINT REPAIR 174' TO 186' FROM SMH 220-024	4,500.00	CL	
201402235101		LOUIS XIV	SCOTT AL	10/21/2014	11/19/2014	SMAIN	MWH-ID. 7463-999 POINT REPAIR 250' TO 262' FROM SMH 220-024 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED POINT REPAIR 250' TO 262' FROM SMH 220-024	4,500.00	CL	
201402322101		CATINA-MILNE AL	RINGOLD	11/04/2014	08/06/2014	SLEAD	MWH-ID. 7463-891 SERVICE POINT REPAIR 63' FROM SMH 212-019 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED SERVICE POINT REPAIR 63' FROM SMH 212-019	4,748.00	CL	
201402322201		CATINA-MILNE AL	RINGOLD	11/04/2014	08/06/2014	SLEAD	MWH-ID. 7463-891 SERVICE POINT REPAIR 128' FROM SMH 212-019 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED SERVICE POINT REPAIR 128' FROM SMH 212-019	4,748.00	CL	
201402322301		CATINA-MILNE AL	RINGOLD	11/04/2014	08/06/2014	SLEAD	MWH-ID. 7463-891 SERVICE POINT REPAIR 177' FROM SMH 212-019 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED SERVICE POINT REPAIR 177' FROM SMH 212-019	4,748.00	CL	
201402322401		CATINA-MILNE AL	RINGOLD	11/04/2014	08/13/2014	SLINE	MWH-ID. 7463-891 FULL LINING OF PIPE FROM SMH 212-019 TO 212-024 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED FULL LINING OF PIPE FROM SMH 212-019 TO 212-024	12,936.00	CL	
201500476001		PERLITA DR	FRANKFORT	03/02/2015	05/21/2015	SMAIN	MWH-ID. 7463-1002 SERVICE REPAIR VIA CIPP LINER 76' FROM SMH 300-019 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED SERVICE REPAIR VIA CIPP LINER 76' FROM SMH 300-019		CL	
201501045701		CANAL BL	ST LOUIS	06/05/2015	07/15/2015	SMAIN	MWH-ID. 7463-892 RELOCATE SEWER MAIN FROM SMH 228-017 TO 219-033 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	RELOCATED SEWER MAIN FROM SMH 228-017 TO 219-033		CL	
201501220801		CATINA	FREMONT	07/06/2015	06/25/2015	SMAIN	MWH-ID. 7463-454 P POINT REPAIR REPLACE SERVICE 74' FROM SMH 213-005 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 21	POINT REPAIR REPLACE SERVICE 74' FROM SMH 213-005	10,915.00	CL	
201501220901		CATINA	FREMONT	07/06/2015	06/25/2015	SMAIN	MWH-ID. 7463-454 POINT REPAIR 124' TO 136' FROM SMH 213-018 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 21	COMPLETED POINT REPAIR 124' TO 136' FROM SMH 213-018	10,005.00	CL	
201501232501		CATINA	FREMONT	07/07/2015	06/25/2015	SMAIN	MWH-ID. 7463-454 POINT REPAIR 334 TO 349' FROM SMH 213-018 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 21	COMPLETED POINT REPAIR 334 TO 349' FROM SMH 213-018	10,005.00	CL	
201502840501		MIRABEAU AV	ST BERNARD AV	10/07/2015	03/24/2015	SLEAD	MWH-ID. 7463-519 POINT REPAIR REPLACE SERVICE 79' FROM SMH 242-029 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	POINT REPAIR REPLACE SERVICE 79' FROM SMH 242-029		CL	
201502840601		MIRABEAU AV	ST BERNARD AV	10/07/2015	03/24/2015	SLEAD	MWH-ID. 7463-519 POINT REPAIR REPLACE SERVICE 9' FROM SMH 242-029 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 9' FROM SMH 242-029	10,000.00	CL	
201502840701		MIRABEAU AV	ST BERNARD AV	10/07/2015	06/30/2015	SLINE	MWH-ID. 7463-519 FULL LINING FROM SMH 242-029 TO 242-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING FROM SMH 242-029 TO 242-028	23,306.00	CL	
		1,367									4,656,048.84
ESSA 2 - BASIN 3 - GENTILLY		METROPOLITAN	ACACIA	04/05/2011	04/16/2011	SLEAD	MWH-ID. 7463-067 SERVICE POINT REPAIR 52' FROM SMH 395-007 ESSA 2 - BASIN 3 - GENTILLY	SERVICE POINT REPAIR 52' FROM SMH 395-007 COMPLETED	5,200.10	CL	
201100556301		METROPOLITAN	ACACIA	04/05/2011	06/01/2011	SLEAD	MWH-ID. 7463-067 SERVICE POINT REPAIR 136' FROM SMH 395-007 ESSA 2 - BASIN 3 - GENTILLY	SERVICE POINT REPAIR 136' FROM SMH 395-007 COMPLETED	5,200.20	CL	
201100966301		PAUGER	SELMA	06/10/2011	09/30/2011	SMAIN	MWH-ID. 7463-080 POINT REPAIR 332' TO 360' FROM SMH 334-047 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	POINT REPAIR 332' TO 360' FROM SMH 334-047 COMPLETED	5,300.00	CL	
201100966701		MUSIC	MADRID	06/10/2011	10/17/2011	SMAIN	MWH-ID. 7463-078 POINT REPAIR 111' TO 143' FROM SMH 361-055 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	POINT REPAIR 111' TO 143' FROM SMH 361-055 COMPLETED	11,103.20	CL	
201100966901		MUSIC	MADRID	06/10/2011	10/11/2011	SLEAD	MWH-ID. 7463-078 SERVICE POINT REPAIR FROM 229' FROM SMH 361-055 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	SERVICE POINT REPAIR FROM 229' FROM SMH 361-055 COMPLETED	5,401.40	CL	
201100967101		MUSIC	MADRID	06/10/2011	10/12/2011	SMAIN	MWH-ID. 7463-078 POINT REPAIR 267' TO 279' FROM SMH 361-055 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	POINT REPAIR 267' TO 279' FROM SMH 361-055 COMPLETED	5,251.40	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022	9:22:26 AM										
201100967201		MUSIC	MADRID	06/10/2011	11/02/2011	SLINE	MWH-ID. 7463-078 FULL LINING OF SMH 361-055 TO 361-053 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	FULL LINING OF SMH 361-055 TO 361-053 COMPLETED	10,638.50	CL	
201100967401		ST ANTHONY AV	LEON C SIMON DR	06/10/2011	05/21/2012	SLINE	MWH-ID. 7463-077 FULL LINING OF SMH 323-002 TO 323-001 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	FULL LINING OF SMH 323-002 TO 323-001 COMPLETED	20,551.00	CL	
201100968301		MUSIC	VIENNA	06/10/2011	01/04/2012	SLINE	MWH-ID. 7463-074 FULL LINING OF SMH 361-056 TO 361-055 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 361-056 TO 361-055	19,281.00	CL	
201100968401		ARTS	MADRID	06/10/2011	10/20/2011	SLEAD	MWH-ID. 7463-073 SERVICE POINT REPAIR 148' FROM SMH 361-049 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	SERVICE POINT REPAIR 148' FROM SMH 361-049 COMPLETED	5,200.35	CL	
201100968501		ARTS	MADRID	06/10/2011	10/19/2011	SLEAD	MWH-ID. 7463-073 SERVICE POINT REPAIR 197' FROM SMH 361-049 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	SERVICE POINT REPAIR 197' FROM SMH 361-049 COMPLETED	5,201.40	CL	
201100968601		ARTS	MADRID	06/10/2011	10/19/2011	SLEAD	MWH-ID. 7463-073 SERVICE POINT REPAIR 235' FROM SMH 361-049 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	SERVICE POINT REPAIR 235' FROM SMH 361-049 COMPLETED	5,201.35	CL	
201100968701		ARTS	MADRID	06/10/2011	11/02/2011	SLINE	MWH-ID. 7463-073 FULL LINING OF SMH 361-049 TO 361-046 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	FULL LINING OF SMH 361-049 TO 361-046 COMPLETED	10,550.00	CL	
201100968801		ST ROCH AV	FILMORE AV	06/10/2011	10/06/2011	SLEAD	MWH-ID. 7463-072 SERVICE POINT REPAIR 95' FROM SMH 355-009 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	SERVICE POINT REPAIR 95' FROM SMH 355-009 COMPLETED	5,200.60	CL	
201100968901		ST ROCH AV	FILMORE AV	06/10/2011	10/07/2011	SLEAD	MWH-ID. 7463-072 SERVICE POINT REPAIR 139' FROM SMH 355-009 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	SERVICE POINT REPAIR 139' FROM SMH 355-009 COMPLETED	5,202.20	CL	
201100969001		ST ROCH AV	FILMORE AV	06/10/2011	10/06/2011	SMAIN	MWH-ID. 7463-072 POINT REPAIR 0' - 12' FROM SMH 355-009 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	POINT REPAIR 0' - 12' FROM SMH 355-009 COMPLETED	5,202.10	CL	
201100969101		ST ROCH AV	FILMORE AV	06/10/2011	10/25/2011	SLINE	MWH-ID. 7463-072 FULL LINING OF SMH 355-009 TO 355-007 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	FULL LINING OF SMH 355-009 TO 355-007 COMPLETED	9,981.00	CL	
201100969201		VENUS	SELMA	06/10/2011	10/19/2011	SMAIN	MWH-ID. 7463-071 POINT REPAIR 70' TOTO 82' FROM SMH 354-033 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	POINT REPAIR 70' TOTO 82' FROM SMH 354-033 COMPLETED	3,700.00	CL	
201100969301		ST ROCH AV	SELMA	06/10/2011	10/20/2011	SMAIN	MWH-ID. 7463-071 POINT REPAIR 294' TOTO 310' FROM SMH 354-033 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	POINT REPAIR 294' TOTO 310' FROM SMH 354-033 COMPLETED	9,502.50	CL	
201100969401		FRENCHMEN	MIRABEAU AV	06/10/2011	10/19/2011	SLEAD	MWH-ID. 7463-070 SERVICE POINT REPAIR 44' FROM SMH 334-010 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	SERVICE POINT REPAIR 44' FROM SMH 334-010 COMPLETED	5,400.00	CL	
201100969501		FRENCHMEN	MIRABEAU AV	06/10/2011	10/24/2011	SLINE	MWH-ID. 7463-070 FULL LINING FROM SMH 334-010 TO 334-008 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	FULL LINING FROM SMH 334-010 TO 334-008 COMPLETED	8,441.00	CL	
201100969601		ELYSIAN FIELDS AV	STEPHEN GIRARD	06/10/2011	10/14/2011	SLEAD	MWH-ID. 7463-069 SERVICE POINT REPAIR 166' FROM SMH 333-013 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	SERVICE POINT REPAIR 166' FROM SMH 333-013 COMPLETED	5,200.00	CL	
201100969701		ELYSIAN FIELDS AV	STEPHEN GIRARD	06/10/2011	10/24/2011	SLINE	MWH-ID. 7463-069 FULL LINING OF SMH 333-013 TO 333-012 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 333-013 TO 333-012	7,329.50	CL	
201101065701		PAUGER	SELMA	06/29/2011	10/25/2011	SLINE	MWH-ID. 7463-080 FULL LINING OF SMH 334-047 TO 334-044 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	FULL LINING OF SMH 334-047 TO 334-044 COMPLETED	10,241.50	CL	
201101065901		VENUS	SELMA	06/29/2011	01/04/2012	SLINE	MWH-ID. 7463-071 FULL LINING OF SMH 354-033 TO 354-032 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 354-033 TO 354-032	8,353.00	CL	
201101076101		MUSIC	VIENNA	06/30/2011	10/18/2011	SMAIN	MWH-ID. 7463-078 POINT REPAIR 73' TO 85' FROM SMH 361-055 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	POINT REPAIR 73' TO 85' FROM SMH 361-055 COMPLETED	3,700.00	CL	
201101920501		VENUS	DREUX AV	11/08/2011	08/15/2014	SMAIN	MWH-ID. 7463-082 REPLACE PIPE FOR LINE SEGMENT 354-038 TO 354-032 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	REPLACED PIPE FOR LINE SEGMENT 354-038 TO 354-032	81,699.00	CL	
201101920601		ST ANTHONY AV	ROSARY DR	11/08/2011	11/11/2013	SMAIN	MWH-ID. 7463-083 POINT REPAIR 197' TO 209' FROM SMH 322-005 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 197' TO 209' FROM SMH 322-005	7,360.00	CL	
201101920701		ST ANTHONY AV	ROSARY DR	11/08/2011	02/06/2015	SLEAD	MWH-ID. 7463-083 SERVICE REPAIR VIA LINING 313' FROM SMH 322-005 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 313' FROM SMH 322-005	1,200.00	CL	
201101920801		ST ANTHONY AV	ROSARY DR	11/08/2011	02/26/2015	SLEAD	MWH-ID. 7463-083 SERVICE REPAIR VIA LINING 358' FROM SMH 322-005 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 358' FROM SMH 322-005	1,200.00	CL	
201101920901		ST ANTHONY AV	ROSARY DR	11/08/2011	05/22/2014	SLINE	MWH-ID. 7463-083 FULL LINING FROM SMH 322-005 TO 322-004 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING FROM SMH 322-005 TO 322-004	19,630.00	CL	
201101921001		MADRID	MUSIC	11/08/2011	05/01/2014	SLEAD	MWH-ID. 7463-084 SERVICE REPAIR VIA LINING 74' FROM SMH 361-053 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 74' FROM SMH 361-053	4,800.00	CL	
201101921101		MADRID	MUSIC	11/08/2011	05/01/2014	SLEAD	MWH-ID. 7463-084 SERVICE REPAIR VIA LINING 129' FROM SMH 361-053 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 129' FROM SMH 361-053	4,800.00	CL	
201101921201		MADRID	MUSIC	11/08/2011	05/01/2014	SLEAD	MWH-ID. 7463-084 SERVICE REPAIR VIA LINING 204' FROM SMH 361-053 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 204' FROM SMH 361-053	4,800.00	CL	

DATA DATE/TIME	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201101921301	MADRID	MUSIC	11/08/2011	05/01/2014	SLEAD	MWH-ID. 7463-084 SERVICE REPAIR VIA LINING 207' FROM SMH 361-053 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 207' FROM SMH 361-053	4,800.00	CL	
201101921401	MADRID	MUSIC	11/08/2011	11/04/2013	SMAIN	MWH-ID. 7463-084 POINT REPAIR 153' TO 165' FROM SMH 361-053 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 153' TO 165' FROM SMH 361-053	8,050.00	CL	
201101921501	MADRID	MUSIC	11/08/2011	11/04/2013	SMAIN	MWH-ID. 7463-084 POINT REPAIR 286' TO 298' FROM SMH 361-053 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 286' TO 298' FROM SMH 361-053	8,050.00	CL	
201101921701	MADRID	MUSIC	11/08/2011	04/21/2014	SLINE	MWH-ID. 7463-084 FULL LINING OF SMH 361-053 TO 361-046 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 361-053 TO 361-046	8,964.00	CL	
201101922001	WARRINGTON DR	NEW YORK	11/08/2011	10/28/2013	SMAIN	MWH-ID. 7463-085 POINT REPAIR 0' TO 18' FROM SMH 323-014 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 0' TO 18' FROM SMH 323-014	8,200.00	CL	
201101922101	ROBERT E LEE BL	WILDAIR DR	11/08/2011	11/04/2013	SMAIN	MWH-ID. 7463-086 POINT REPAIR 2' TO 14' FROM SMH 322-021 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 2' TO 14' FROM SMH 322-021	7,390.00	CL	
201101922201	ROBERT E LEE BL	WILDAIR DR	11/08/2011	11/04/2013	SMAIN	MWH-ID. 7463-086 POINT REPAIR 325' TO 338' FROM SMH 322-021 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 325' TO 338' FROM SMH 322-021	7,390.00	CL	
201101922401	ROBERT E LEE BL	WILDAIR DR	11/08/2011	02/20/2014	SLINE	MWH-ID. 7463-086 FULL LINING OF SMH 322-021 TO 322-009 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 322-021 TO 322-009	8,554.00	CL	
201101922901	BACCICH	DREUX AV	11/08/2011	02/17/2014	SLEAD	MWH-ID. 7463-088 SERVICE REPAIR VIA LINING 22' FROM SMH 372-027 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 22' FROM SMH 372-027	5,200.00	CL	
201101923001	BACCICH	DREUX AV	11/08/2011	02/18/2014	SLEAD	MWH-ID. 7463-088 SERVICE REPAIR VIA LINING 67' FROM SMH 372-027 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 67' FROM SMH 372-027	4,200.00	CL	
201101923101	BACCICH	DREUX AV	11/08/2011	03/07/2014	SLEAD	MWH-ID. 7463-088 SERVICE REPAIR VIA LINING 70' FROM SMH 372-027 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 70' FROM SMH 372-027	4,600.00	CL	
201101923301	BACCICH	DREUX AV	11/08/2011	03/07/2014	SLEAD	MWH-ID. 7463-088 SERVICE REPAIR VIA LINING 202' FROM SMH 372-027 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 202' FROM SMH 372-027	4,800.00	CL	
201101923401	BACCICH	DREUX AV	11/08/2011	01/09/2014	SLINE	MWH-ID. 7463-088 FULL LINING FROM SMH 372-027 TO 372-026 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING FROM SMH 372-027 TO 372-026	8,468.00	CL	
201101931301	MARIGNY	ROBERT E LEE BL	11/09/2011	08/21/2014	SLINE	MWH-ID. 7463-095 FULL LINING OF SMH 357-030 TO 357-028 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 357-030 TO 357-028	7,524.00	CL	
201101931401	MARIGNY	ROBERT E LEE BL	11/09/2011	10/21/2014	SLEAD	MWH-ID. 7463-095 SERVICE REPAIR REPLACE SERVICE 10' FROM SMH 357-030 SERVICE REPAIR VIA CIPP WAS REJECTED DUE TO DEFORMATION. CONTRACTOR HAD TO REPLACE SERVICE. REWORK WAS PERFORMED ON 11/23/2015. PER MWH	COMPLETED SERVICE REPAIR REPLACE SERVICE 10' FROM SMH 357-030 SERVICE REPAIR VIA CIPP WAS REJECTED DUE TO DEFORMATION. CONTRACTOR HAD TO REPLACE SERVICE. REWORK WAS PERFORMED ON 11/23/2015. PER MWH	7,990.00	CL	
201101931501	MARIGNY	ROBERT E LEE BL	11/09/2011	10/21/2014	SLEAD	MWH-ID. 7463-095 SERVICE REPAIR VIA LINING 89' FROM SMH 357-030 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 89' FROM SMH 357-030	5,000.00	CL	
201101931601	MARIGNY	ROBERT E LEE BL	11/09/2011	10/21/2014	SLEAD	MWH-ID. 7463-095 SERVICE REPAIR VIA LINING 110' FROM SMH 357-030 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 110' FROM SMH 357-030	5,000.00	CL	
201101931701	MARIGNY	ROBERT E LEE BL	11/09/2011	10/15/2013	SMAIN	MWH-ID. 7463-095 POINT REPAIR 142' TO 160' FROM SMH 357-030 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 142' TO 160' FROM SMH 357-030	7,660.00	CL	
201101931801	MARIGNY	ROBERT E LEE BL	11/09/2011	10/15/2013	SMAIN	MWH-ID. 7463-095 POINT REPAIR 192' TO 204' FROM SMH 357-030 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 192' TO 204' FROM SMH 357-030	7,960.00	CL	
201101932201	PRESSBURG	MUSIC	11/09/2011	08/14/2014	SLEAD	MWH-ID. 7463-096 SERVICE REPAIR VIA LINING 110' FROM SMH 361-022 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 110' FROM SMH 361-022	8,020.00	CL	
201101932301	PRESSBURG	MUSIC	11/09/2011	10/28/2013	SMAIN	MWH-ID. 7463-096 POINT REPAIR 49' TO 62' FROM SMH 361-022 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 49' TO 62' FROM SMH 361-022	7,660.00	CL	
201101932401	PRESSBURG	MUSIC	11/09/2011	10/28/2013	SMAIN	MWH-ID. 7463-096 POINT REPAIR 159' TO 171' FROM SMH 361-022 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 159' TO 171' FROM SMH 361-022	8,380.00	CL	
201101932601	PRESSBURG	MUSIC	11/09/2011	01/03/2014	SLINE	MWH-ID. 7463-096 FULL LINING OF SMH 361-022 TO 361-021 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 361-022 TO 361-021	6,424.00	CL	
201101932701	VIENNA	MUSIC	11/09/2011	12/14/2013	SLEAD	MWH-ID. 7463-097 SERVICE POINT REPAIR VIA LINING 266' FROM SMH 361-050 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE POINT REPAIR VIA LINING 266' FROM SMH 361-050	4,600.00	CL	
201101932801	MEXICO	ST ROCH AV	11/09/2011	08/12/2014	SLEAD	MWH-ID. 7463-098 POINT REPAIR REPLACE SERVICE 5' FROM SMH 362-041 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 5' FROM SMH 362-041	7,900.00	CL	
201101932901	MEXICO	ST ROCH AV	11/09/2011	08/12/2014	SLEAD	MWH-ID. 7463-098 POINT REPAIR REPLACE SERVICE 225' FROM SMH 362-041 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 225' FROM SMH 362-041	7,690.00	CL	
201101933001	FRANKLIN AV	NEW YORK	11/09/2011	11/14/2013	SMAIN	MWH-ID. 7463-099 POINT REPAIR 220' TO 236' FROM SMH 362-043 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 220' TO 236' FROM SMH 362-043	7,360.00	CL	
201101933101	FRANKLIN AV	NEW YORK	11/09/2011	11/14/2013	SMAIN	MWH-ID. 7463-099 POINT REPAIR 86' TO 109' FROM SMH 362-043 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 86' TO 109' FROM SMH 362-043	9,010.00	CL	

DATA DATE/TIME	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201101933201	FRANKLIN AV	NEW YORK	11/09/2011	12/11/2013	SLINE	MWH-ID. 7463-099 FULL LINING OF SMH 362-043 TO 362-023 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 362-043 TO 362-023	7,454.00	CL	
201101934601	ODIN	ELYSIAN FIELDS AV	11/09/2011	04/23/2014	SLEAD	MWH-ID. 7463-106 SERVICE REPAIR VIA LINING 108' FROM SMH 356-020 ESSA2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 108' FROM SMH 356-020	600.00	CL	
201101934701	ODIN	ELYSIAN FIELDS AV	11/09/2011	04/23/2014	SLEAD	MWH-ID. 7463-106 SERVICE REPAIR VIA LINING 111' FROM SMH 356-020 ESSA2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 111' FROM SMH 356-020	5,800.00	CL	
201101934801	ODIN	ELYSIAN FIELDS AV	11/09/2011	04/23/2014	SLEAD	MWH-ID. 7463-106 SERVICE REPAIR VIA LINING 153' FROM SMH 356-020 ESSA2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 153' FROM SMH 356-020	600.00	CL	
201101934901	ODIN	ELYSIAN FIELDS AV	11/09/2011	04/24/2014	SLEAD	MWH-ID. 7463-106 SERVICE REPAIR VIA LINING 205' FROM SMH 356-020 ESSA2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 205' FROM SMH 356-020	7,200.00	CL	
201101935001	ODIN	ELYSIAN FIELDS AV	11/09/2011	12/12/2013	SMAIN	MWH-ID. 7463-106 POINT REPAIR 39' TO 95' FROM SMH 356-020 ESSA2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 39' TO 95' FROM SMH 356-020	13,090.00	CL	
201101935101	ODIN	ELYSIAN FIELDS AV	11/09/2011	12/10/2013	SLEAD	MWH-ID. 7463-106 POINT REPAIR REPLACE SERVICE 0' TO 17' FROM SMH 356-020 ESSA2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 0' TO 17' FROM SMH 356-020	8,950.00	CL	
201101935201	ODIN	ELYSIAN FIELDS AV	11/09/2011	04/09/2014	SLINE	MWH-ID. 7463-106 FULL LINING OF SMH 356-020 TO 356-018 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 356-020 TO 356-018	6,424.00	CL	
201101935301	PAUGER	BRUTUS	11/09/2011	12/14/2013	SLEAD	MWH-ID. 7463-105 SERVICE REPAIR VIA LINING 64' FROM SMH 334-024 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 64' FROM SMH 334-024	4,600.00	CL	
201101935401	PAUGER	BRUTUS	11/09/2011	12/14/2013	SLEAD	MWH-ID. 7463-105 SERVICE REPAIR VIA LINING 233' FROM SMH 334-024 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 233' FROM SMH 334-024	4,600.00	CL	
201101956001	BRUTUS	ST ANTHONY AV	11/11/2011	05/08/2015	SMAIN	MWH-ID. 7463-148 REPAIR WITH MAIN LINE CIPP SMH 334-034 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED REPAIR WITH MAIN LINE CIPP SMH 334-034	15,090.00	CL	
201101956101	MADRID	ELYSIAN FIELDS AV	11/11/2011	10/14/2013	SLEAD	MWH-ID. 7463-149 POINT REPAIR REPLACE SERVICE 52' FROM SMH 357-029 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 52' FROM SMH 357-029	7,990.00	CL	
201101956201	MADRID	ELYSIAN FIELDS AV	11/11/2011	10/14/2013	SMAIN	MWH-ID. 7463-149 POINT REPAIR 184' TO 196' FROM SMH 357-029 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 184' TO 196' FROM SMH 357-029	8,530.00	CL	
201102003201	MADRID	ELYSIAN FIELDS AV	11/15/2011	02/18/2014	SLINE	MWH-ID. 7463-149 FULL LINING OF SMH 357-029 TO 357-028 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 357-029 TO 357-028	6,754.00	CL	
201102003501	MADRID	MARIGNY	11/15/2011	02/13/2014	SLEAD	MWH-ID. 7463-150 SERVICE REPAIR VIA LINING 156' FROM SMH 357-036 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 156' FROM SMH 357-036	4,800.00	CL	
201102003601	MADRID	MARIGNY	11/15/2011	02/13/2014	SLEAD	MWH-ID. 7463-150 SERVICE REPAIR VIA LINING 229' FROM SMH 357-036 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 229' FROM SMH 357-036	5,000.00	CL	
201102003701	MADRID	MARIGNY	11/15/2011	02/14/2014	SLEAD	MWH-ID. 7463-150 SERVICE REPAIR VIA LINING 232' FROM SMH 357-036 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 232' FROM SMH 357-036	4,600.00	CL	
201102004001	MADRID	MARIGNY	11/15/2011	10/16/2013	SMAIN	MWH-ID. 7463-150 POINT REPAIR 284' TO 296' FROM SMH 357-036 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 284' TO 296' FROM SMH 357-036	7,300.00	CL	
201102004101	MADRID	MARIGNY	11/15/2011	01/10/2014	SLINE	MWH-ID. 7463-150 FULL LINING OF SMH 357-036 TO 357-035 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 357-036 TO 357-035	7,650.00	CL	
201102004201	MARIGNY	NEW YORK	11/15/2011	08/11/2014	SLEAD	MWH-ID. 7463-151 SERVICE REPAIR REPLACE SERVICE 84' FROM SMH 358-012 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 84' FROM SMH 358-012	7,900.00	CL	
201102005101	ROBERT E LEE BL	WAINWRIGHT DR	11/15/2011	10/29/2013	SMAIN	MWH-ID. 7463-154 POINT REPAIR 0' TO 15' FROM SMH 323-007 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 0' TO 15' FROM SMH 323-007	7,900.00	CL	
201102005201	WAINWRIGHT DR	LEON C SIMON DR	11/15/2011	10/28/2013	SMAIN	MWH-ID. 7463-155 POINT REPAIR 0' TO 12' FROM SMH 323-009 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 323-009	7,675.00	CL	
201102005501	WAINWRIGHT DR	LEON C SIMON DR	11/15/2011	12/12/2013	SLINE	MWH-ID. 7463-155 FULL LINING OF SMH 323-009 TO 323-008 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 323-009 TO 323-008	7,056.00	CL	
201102005701	LONDON DR	LEON C SIMON DR	11/15/2011	08/11/2014	SLINE	MWH-ID. 7463-156 FULL LINING OF SMH 323-019 TO 323-018 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 323-019 TO 323-018	6,610.00	CL	
201102005901	LONDON DR	LEON C SIMON DR	11/15/2011	10/22/2014	SLEAD	MWH-ID. 7463-156 SERVICE REPAIR VIA LINING 55' FROM SMH 323-019 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 55' FROM SMH 323-019	5,000.00	CL	
201102006001	LONDON DR	LEON C SIMON DR	11/15/2011	10/22/2014	SLEAD	MWH-ID. 7463-156 SERVICE REPAIR VIA LINING 112' FROM SMH 323-019 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 112' FROM SMH 323-019	5,000.00	CL	
201102006101	LONDON DR	LEON C SIMON DR	11/15/2011	10/28/2013	SMAIN	MWH-ID. 7463-156 POINT REPAIR 199' TO 219' FROM SMH 323-019 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 199' TO 219' FROM SMH 323-019	7,600.00	CL	
201102006301	MADRID	ARTS	11/15/2011	11/07/2013	SLINE	MWH-ID. 7463-158 FULL LINING OF SMH 361-046 TO 361-045 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 361-046 TO 361-045	8,288.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022				9:22:26 AM							
201102249001		PAINTERS	MADRID	12/22/2011	05/21/2014	SLINE	MWH-ID. 7463-345 FULL LINING FROM SMH 361-035 TO SMH 361-020 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING FROM SMH 361-035 TO SMH 361-020	30,100.00	CL	
201102249101		FRANKLIN AV	VIENNA	12/22/2011	12/02/2013	SLEAD	MWH-ID. 7463-346 SERVICE REPAIR 47' FROM SMH 361-037 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED SERVICE REPAIR 47' FROM SMH 361-037	7,360.00	CL	
201102249201		FRANKLIN AV	VIENNA	12/22/2011	12/31/2013	SLINE	MWH-ID. 7463-346 FULL LINING FROM SMH 361-037 TO SMH 361-036 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING FROM SMH 361-037 TO SMH 361-036	3,700.00	CL	
201102249401		MUSIC	ROBERT E LEE BL	12/22/2011	10/30/2013	SLEAD	MWH-ID. 7463-348 SERVICE REPAIR 262' FROM SMH 361-054 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED SERVICE REPAIR 262' FROM SMH 361-054	7,630.00	CL	
201102249501		MUSIC	ROBERT E LEE BL	12/22/2011	10/31/2013	SLEAD	MWH-ID. 7463-348 SERVICE REPAIR 213' FROM SMH 361-054 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED SERVICE REPAIR 213' FROM SMH 361-054	7,660.00	CL	
201102249701		MUSIC	ROBERT E LEE BL	12/22/2011	10/30/2013	SLEAD	MWH-ID. 7463-348 SERVICE REPAIR 59' FROM SMH 361-054 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED SERVICE REPAIR 59' FROM SMH 361-054	7,720.00	CL	
201200011401		MUSIC	ROBERT E LEE BL	01/04/2012	10/31/2013	SLEAD	MWH-ID. 7463-348 POINT REPAIR REPLACE SERVICE 240' FROM SMH 361-054 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 240' FROM SMH 361-054	8,050.00	CL	
201200011601		MUSIC	ROBERT E LEE BL	01/04/2012	10/29/2013	SLEAD	MWH-ID. 7463-348 POINT REPAIR REPLACE SERVICE 313' FROM SMH 361-054 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 313' FROM SMH 361-054	7,600.00	CL	
201200011901		ST ROCH AV	VIENNA	01/04/2012	11/06/2013	SLEAD	MWH-ID. 7463-349 POINT REPAIR REPLACE SERVICE 43' FROM SMH 361-059 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 43' FROM SMH 361-059	7,810.00	CL	
201200012001		ST ROCH AV	VIENNA	01/04/2012	11/06/2013	SLEAD	MWH-ID. 7463-349 POINT REPAIR REPLACE SERVICE 176' FROM SMH 361-059 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 176' FROM SMH 361-059	7,810.00	CL	
201200012701		ST ROCH AV	VIENNA	01/04/2012	11/07/2013	SLEAD	MWH-ID. 7463-349 POINT REPAIR REPLACE SERVICE 251' FROM SMH 361-059 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 251' FROM SMH 361-059	7,840.00	CL	
201200012801		ST ROCH AV	VIENNA	01/04/2012	11/25/2013	SLINE	MWH-ID. 7463-349 FULL LINING FROM SMH 361-059 TO SHM 361-058 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING FROM SMH 361-059 TO SHM 361-058	7,836.00	CL	
201200013101		PAINTERS	ROBERT E LEE BL	01/04/2012	11/11/2013	SLEAD	MWH-ID. 7463-350 POINT REPAIR REPLACE SERVICE 46' FROM SMH 361-060 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 46' FROM SMH 361-060	7,410.00	CL	
201200013201		PAINTERS	ROBERT E LEE BL	01/04/2012	11/21/2013	SLEAD	MWH-ID. 7463-350 POINT REPAIR REPLACE SERVICE 78' FROM SMH 361-060 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 78' FROM SMH 361-060	9,060.00	CL	
201200013301		PAINTERS	ROBERT E LEE BL	01/04/2012	11/11/2013	SLEAD	MWH-ID. 7463-350 POINT REPAIR REPLACE SERVICE 206' FROM SMH 361-060 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 206' FROM SMH 361-060	7,410.00	CL	
201200013601		PAINTERS	ROBERT E LEE BL	01/04/2012	11/21/2013	SLEAD	MWH-ID. 7463-350 POINT REPAIR REPLACE SERVICE 248' FROM SMH 361-060 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 248' FROM SMH 361-060	7,685.00	CL	
201200013801		ROBERT E LEE BL	ARTS	01/04/2012	10/23/2014	SMAIN	MWH-ID. 7463-351 REPLACE PIPE FROM LINE SEGMENT 362-003 TO SMH 362-001 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	REPLACED PIPE FROM LINE SEGMENT 362-003 TO SMH 362-001	93,380.00	CL	
201200014101		FRANKLIN AV	NEW YORK	01/04/2012	11/11/2013	SLEAD	MWH-ID. 7463-352 POINT REPAIR REPLACE SERVICE 46' FROM SMH 362-008 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 46' FROM SMH 362-008	7,690.00	CL	
201200014201		FRANKLIN AV	NEW YORK	01/04/2012	11/12/2013	SLEAD	MWH-ID. 7463-352 POINT REPAIR REPLACE SERVICE 100' FROM SMH 362-008 ESSA 2 - BASIN 3 - UPTOWN - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 100' FROM SMH 362-008	7,690.00	CL	
201200014301		FRANKLIN AV	NEW YORK	01/04/2012	11/12/2013	SLEAD	MWH-ID. 7463-352 POINT REPAIR REPLACE SERVICE 161' FROM SMH 362-008 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 161' FROM SMH 362-008	7,570.00	CL	
201200014701		FRANKLIN AV	NEW YORK	01/04/2012	11/13/2013	SLEAD	MWH-ID. 7463-352 POINT REPAIR REPLACE SERVICE 273' FROM SMH 362-008 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 273' FROM SMH 362-008	7,660.00	CL	
201200014801		FRANKLIN AV	NEW YORK	01/04/2012	12/17/2013	SLINE	MWH-ID. 7463-352 FULL LINING FROM SMH 362-008 TO SMH 362-006 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING FROM SMH 362-008 TO SMH 362-006	8,748.00	CL	
201200015001		NEW YORK	PAINTERS	01/04/2012	02/19/2014	SLINE	MWH-ID. 7463-353 FULL LINING FROM SMH 362-009 TP SMH 362-008 ESSA 2 - BASIN 3 - GENTILLY SPS 17	COMPLETED FULL LINING FROM SMH 362-009 TP SMH 362-008	2,858.00	CL	
201200015101		NEW YORK	PAINTERS	01/04/2012	11/11/2013	SLEAD	MWH-ID. 7463-353 POINT REPAIR REPLACE SERVICE 50' FROM SMH 362-009 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 50' FROM SMH 362-009	8,620.00	CL	
201200015201		PAINTERS	ROBERT E LEE BL	01/04/2012	12/02/2013	SMAIN	MWH-ID. 7463-354 REPLACE PIPE FROM LINE SEGMENT 362-011 TO SMH 362-010 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	REPLACED PIPE FROM LINE SEGMENT 362-011 TO SMH 362-010	53,680.00	CL	
201200015701		NEW YORK	PAINTERS	01/04/2012	10/29/2013	SLEAD	MWH-ID. 7463-355 POINT REPAIR REPLACE SERVICE 48' FROM SMH 362-018 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 48' FROM SMH 362-018	7,600.00	CL	
201200016001		NEW YORK	PAINTERS	01/04/2012	10/30/2013	SLEAD	MWH-ID. 7463-355 POINT REPAIR REPLACE SERVICE 248' FROM SMH 362-018 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 248' FROM SMH 362-018	7,660.00	CL	
201200016201		MUSIC	NEW YORK	01/04/2012	12/10/2013	SMAIN	MWH-ID. 7463-356 REPLACE PIPE FROM LINE SEGMENT 362-019 TO SMH 362-017 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	REPLACED PIPE FROM LINE SEGMENT 362-019 TO SMH 362-017	87,980.00	CL	

DATA DATE/TIME	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201200173701	WILDAIR DR	RAPIDES DR	01/23/2012	01/14/2014	SMAIN	MWH-ID. 7463-388 REPLACE PIPE SEGMENT 321-015 TO 321-012 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	REPLACED PIPE SEGMENT 321-015 TO 321-012	87,625.00	CL	
201200180201	WILTON DR	PRENTISS AV	01/24/2012	11/05/2013	SMAIN	MWH-ID. 7463-389 POINT REPAIR 253' - 265' FROM SMH 322-011 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 253' - 265' FROM SMH 322-011	7,750.00	CL	
201200180301	WILTON DR	PRENTISS AV	01/24/2012	11/05/2013	SMAIN	MWH-ID. 7463-389 POINT REPAIR 435' - 466' FROM SMH 322-011 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 435' - 466' FROM SMH 322-011	7,900.00	CL	
201200180401	FRENCHMEN	STEPHEN GIRARD AV	01/24/2012	01/23/2014	SLINE	MWH-ID. 7463-390 FULL LINING OF SMH 333-009 TO 333-007 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 333-009 TO 333-007	17,450.00	CL	
201200180501	DREUX AV	VENUS	01/24/2012	11/19/2013	SLEAD	MWH-ID. 7463-391 POINT REPAIR REPLACE SERVICE 50' FROM SMH 354-030 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 50' FROM SMH 354-030	8,680.00	CL	
201200180601	DREUX AV	VENUS	01/24/2012	11/20/2013	SLEAD	MWH-ID. 7463-391 POINT REPAIR REPLACE SERVICE 80' FROM SMH 354-030 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPELTED POINT REPAIR REPLACE SERVICE 80' FROM SMH 354-030	7,990.00	CL	
201200180701	DREUX AV	VENUS	01/24/2012	11/21/2013	SLEAD	MWH-ID. 7463-391 POINT REPAIR REPLACE SERVICE 119' FROM SMH 354-030 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 119' FROM SMH 354-030	8,530.00	CL	
201200180801	DREUX AV	VENUS	01/24/2012	11/21/2014	SLEAD	MWH-ID. 7463-391 POINT REPAIR REPLACE SERVICE 122' FROM SMH 354-030 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 122' FROM SMH 354-030		CL	
201200181101	EASTERN	SELMA	01/24/2012	10/21/2013	SLEAD	MWH-ID. 7463-393 POINT REPAIR REPLACE SERVICE 87' FROM SMH 372-049 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 87' FROM SMH 372-049	7,690.00	CL	
201200181201	EASTERN	SELMA	01/24/2012	10/17/2013	SLEAD	MWH-ID. 7463-393 POINT REPAIR REPLACE SERVICE 144' FROM SMH 372-049 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 144' FROM SMH 372-049	9,640.00	CL	
201200181301	EASTERN	SELMA	01/24/2012	10/16/2013	SLEAD	MWH-ID. 7463-393 POINT REPAIR REPLACE SERVICE 223' FROM SMH 372-049 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 223' FROM SMH 372-049	8,560.00	CL	
201200181401	EASTERN	SELMA	01/24/2012	10/22/2013	SMAIN	MWH-ID. 7463-393 POINT REPAIR 44' - 56' FROM SMH 372-049 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 44' - 56' FROM SMH 372-049	7,720.00	CL	
201200181501	EASTERN	SELMA	01/24/2012	12/09/2013	SLINE	MWH-ID. 7463-393 FULL LINING OF SMH 372-049 TO 372-048 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 372-049 TO 372-048	7,650.00	CL	
201200217201	MIRABEAU AV	CAMPUS BL	01/25/2012	12/19/2013	SLEAD	MWH-ID. 7463-520 POINT REPAIR REPLACE SERVICE 5' FROM SMH 250-040 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 5' FROM SMH 250-040	7,780.00	CL	
201200217301	MIRABEAU AV	CAMPUS BL	01/25/2012	12/24/2013	SMAIN	MWH-ID. 7463-520 POINT REPAIR 81' - 93' FROM SMH 250-040 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 81' - 93' FROM SMH 250-040	7,300.00	CL	
201200217401	MIRABEAU AV	CAMPUS BL	01/25/2012	04/08/2014	SLINE	MWH-ID. 7463-520 FULL LINING OF SMH 250-040 TO 250-039 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 250-040 TO 250-039	4,880.00	CL	
201200217501	PRESSBURG	CAMPUS BL	01/25/2012	03/17/2014	SLEAD	MWH-ID. 7463-521 POINT REPAIR REPLACE SERVICE 158' FROM SMH 250-048 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 158' FROM SMH 250-048	7,720.00	CL	
201200217601	PRESSBURG	CAMPUS BL	01/25/2012	03/18/2014	SMAIN	MWH-ID. 7463-521 POINT REPAIR 98' - 110' FROM SMH 250-048 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 98' - 110' FROM SMH 250-048	8,380.00	CL	
201200217701	PRESSBURG	CAMPUS BL	01/25/2012	04/15/2014	SLINE	MWH-ID. 7463-521 FULL LINING OF SMH 250-048 TO 250-047 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 250-048 TO 250-047	5,388.00	CL	
201200217801	PRESS DR	ROBERT E LEE BL	01/25/2012	04/14/2014	SLINE	MWH-ID. 7463-522 FULL LINING OF SMH 250-051 TO 250-050 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 250-051 TO 250-050	7,834.00	CL	
201200217901	PROVIDENCE PL	PRENTISS AV	01/25/2012	04/02/2014	SMAIN	MWH-ID. 7463-523 REPLACE PIPE SMH 250-065 TO 250-064 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE SMH 250-065 TO 250-064	67,710.00	CL	
201200218001	ATHIS	CAMPUS BL	01/25/2012	03/10/2014	SMAIN	MWH-ID. 7463-524 POINT REPAIR 24' - 43' FROM SMH 250-070 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 24' - 43' FROM SMH 250-070	11,320.00	CL	
201200218101	ATHIS	CAMPUS BL	01/25/2012	03/11/2014	SMAIN	MWH-ID. 7463-524 POINT REPAIR 249' - 261' FROM SMH 250-070 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 249' - 261' FROM SMH 250-070	7,300.00	CL	
201200218301	ATHIS	CAMPUS BL	01/25/2012	03/20/2014	SLINE	MWH-ID. 7463-524 FULL LINING OF SMH 250-070 TO 250-069 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 250-070 TO 250-069	5,244.00	CL	
201200218401	PROVIDENCE PL	PRESSBURG	01/25/2012	03/13/2014	SMAIN	MWH-ID. 7463-525 POINT REPAIR 0' - 12' FROM SMH 250-074 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 0' - 12' FROM SMH 250-074	7,540.00	CL	
201200218501	PROVIDENCE PL	PRESSBURG	01/25/2012	03/18/2014	SLINE	MWH-ID. 7463-525 FULL LINING OF SMH 250-074 TO 250-073 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 250-074 TO 250-073	3,174.00	CL	
201200218601	PRESS DR	ODIN	01/25/2012	04/16/2014	SLEAD	MWH-ID. 7463-526 SERVICE REPAIR VIA LINING 34' FROM SMH 250-094 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED SERVICE REPAIR VIA LINING 34' FROM SMH 250-094	4,800.00	CL	
201200218701	PRESS DR	ODIN	01/25/2012	04/16/2014	SLEAD	MWH-ID. 7463-526 SERVICE REPAIR VIA LINING 98' FROM SMH 250-094 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED SERVICE REPAIR VIA LINING 98' FROM SMH 250-094	5,000.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022	201200218901	PRESS DR	ODIN	01/25/2012	03/17/2014	SLINE	MWH-ID. 7463-526 FULL LINING OF SMH 250-094 TO 250-093 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 250-094 TO 250-093	6,680.00	CL	
9:22:26 AM	201200219001	MITHRA	ST FERDINAND	01/25/2012	10/31/2013	SLINE	MWH-ID. 7463-527 FULL LINING OF SMH 250-110 TO 250 -096 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 250-110 TO 250 -096	6,680.00	CL	
	201200219101	MITHRA	SEMINARY PL	01/25/2012	11/17/2014	SLINE	MWH-ID. 7463-528 FULL LINING OF SMH 250-117 TO 250-116 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 250-117 TO 250-116	4,448.00	CL	
	201200221401	FELICIANA DR	DREUX AV	01/25/2012	10/23/2013	SLEAD	MWH-ID. 7463-540 SERVICE REPAIR REPLACE SERVICE 81' FROM SMH 248-041 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED SERVICE REPAIR REPLACE SERVICE 81' FROM SMH 248-041	8,020.00	CL	
	201200221501	FELICIANA DR	DREUX AV	01/25/2012	03/12/2014	SLINE	MWH-ID. 7463-540 FULL LINING FROM SMH 248-041 TO 248-040 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING FROM SMH 248-041 TO 248-040	2,574.00	CL	
	201200221601	FELICIANA DR	DREUX AV	01/25/2012	12/12/2013	SMAIN	MWH-ID. 7463-541 REPLACE PIPE FROM SMH 248-042 TO 248-041 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 248-042 TO 248-041	32,860.00	CL	
	201200221701	FELICIANA DR	DREUX AV	01/25/2012	12/12/2013	SMAIN	MWH-ID. 7463-542 REPLACE PIPE FROM SMH 248-043 TO 248-042 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 248-043 TO 248-042	22,660.00	CL	
	201200221801	FELICIANA DR	DREUX AV	01/25/2012	10/23/2013	SLEAD	MWH-ID. 7463-543 POINT REPAIR REPLACE SERVICE 73' FROM SMH 248-044 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 73' FROM SMH 248-044	8,110.00	CL	
	201200221901	FELICIANA DR	DREUX AV	01/25/2012	03/13/2014	SLINE	MWH-ID. 7463-543 FULL LINING OF SMH 248-044 TO 248-043 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 248-044 TO 248-043	2,190.00	CL	
	201200222001	FELICIANA DR	MIRABEAU AV	01/25/2012	04/25/2014	SMAIN	MWH-ID. 7463-544 POINT REPAIR VIA LINING 77' FROM SMH 248-049 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR VIA LINING 77' FROM SMH 248-049	5,000.00	CL	
	201200222101	FELICIANA DR	MIRABEAU AV	01/25/2012	12/12/2013	SLEAD	MWH-ID. 7463-544 POINT REPAIR REPLACE SERVICE 117' FROM SMH 248-049 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 117' FROM SMH 248-049	8,860.00	CL	
	201200222201	FELICIANA DR	STEPHEN GIRARD	01/25/2012	12/16/2013	SMAIN	MWH-ID. 7463-545 REPLACE PIPE FROM SMH 248-050 TO 248-049 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 248-050 TO 248-049	24,000.00	CL	
	201200222401	PRESS DR	ST FERDINAND DR	01/25/2012	06/26/2014	SMAIN	MWH-ID. 7463-546 POINT REPAIR REPLACE SERVICE 68' FROM SMH 248-092 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR VIA LINING 68' FROM SMH 248-092	7,450.00	CL	
	201200222501	PRESS DR	ST FERDINAND DR	01/25/2012	06/24/2014	SMAIN	MWH-ID. 7463-546 POINT REPAIR REPLACE SERVICE 129' FROM SMH 248-092 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	POINT REPAIR VIA LINING 129' FROM SMH 248-092	7,450.00	CL	
	201200222601	PRESS DR	ST FERDINAND DR	01/25/2012	06/23/2014	SMAIN	MWH-ID. 7463-546 POINT REPAIR REPLACE SERVICE 195' FROM SMH 248-092 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR VIA LINING 195' FROM SMH 248-092	7,450.00	CL	
	201200222701	PRESS DR	ST FERDINAND DR	01/25/2012	06/08/2014	SLINE	MWH-ID. 7463-546 FULL LINING FROM SMH 248-092 TO 248-086 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING FROM SMH 248-092 TO 248-086	7,736.00	CL	
	201200222801	PRESS DR	ST FERDINAND DR	01/25/2012	10/27/2014	SMAIN	MWH-ID. 7463-547 POINT REPAIR VIA LINING 23' FROM SMH 248-104 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR VIA LINING 23' FROM SMH 248-104	4,600.00	CL	
	201200222901	PRESS DR	ST FERDINAND DR	01/25/2012	03/17/2015	SMAIN	MWH-ID. 7463-547 POINT REPAIR REPLACE SERVICE 72' FROM SMH 248-104 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 72' FROM SMH 248-104	7,450.00	CL	
	201200223001	PRESS DR	ST FERDINAND DR	01/25/2012	10/27/2014	SMAIN	MWH-ID. 7463-547 POINT REPAIR VIA LINING 147' FROM SMH 248-104 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR VIA LINING 147' FROM SMH 248-104	1,000.00	CL	
	201200223101	PRESS DR	ST FERDINAND DR	01/25/2012	10/27/2014	SMAIN	MWH-ID. 7463-547 POINT REPAIR VIA LINING 271' FROM SMH 248-104 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR VIA LINING 271' FROM SMH 248-104	800.00	CL	
	201200223201	PRESS DR	ST FERDINAND DR	01/25/2012	09/05/2014	SLINE	MWH-ID. 7463-547 FULL LINING OF SMH 248-104 TO 248-103 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 248-104 TO 248-103	9,780.00	CL	
	201200223401	PRESS DR	MIRABEAU AV	01/25/2012	06/19/2014	SMAIN	MWH-ID. 7463-548 POINT REPAIR VIA LINING 31' FROM SMH 248-115 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR VIA LINING 31' FROM SMH 248-115	7,450.00	CL	
	201200223501	PRESS DR	MIRABEAU AV	01/25/2012	06/18/2014	SMAIN	MWH-ID. 7463-548 POINT REPAIR VIA LINING 106' FROM SMH 248-115 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR VIA LINING 106' FROM SMH 248-115	7,450.00	CL	
	201200223601	PRESS DR	MIRABEAU AV	01/25/2012	06/09/2014	SLINE	MWH-ID. 7463-548 FULL LINING FROM SMH 248-115 TO 248-106 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING FROM SMH 248-115 TO 248-106	5,694.00	CL	
	201200223701	MIRABEAU AV	PRESS DR	01/25/2012	10/01/2014	SLINE	MWH-ID. 7463-549 FULL LINING FROM SMH 248-116 TO 248-115 ESSA 2 - BASIN 3 - GENTILLY - STATION 23'	COMPLETED FULL LINING FROM SMH 248-116 TO 248-115	7,494.00	CL	
	201200223801	MIRABEAU AV	SEMINARY PL	01/25/2012	03/02/2015	SLINE	MWH-ID. 7463-550 FULL LINING FROM SMH 248-118 TO 248-117 ESSA 2 - BASIN 3 - GENTILLY - STATION 23'	COMPLETED FULL LINING FROM SMH 248-118 TO 248-117	4,914.00	CL	
	201200224001	PAULINE DR	CONGRESS DR	01/25/2012	02/17/2014	SLEAD	MWH-ID. 7463-551 POINT REPAIR REPLACE SERVICE 64' FROM SMH 249-044 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 64' FROM SMH 249-044	8,020.00	CL	
	201200224101	PAULINE DR	CONGRESS DR	01/25/2012	02/17/2014	SLEAD	MWH-ID. 7463-551 POINT REPAIR REPLACE SERVICE 110' FROM SMH 249-044 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 110' FROM SMH 249-044	7,630.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022	201200224201	PAULINE DR	CONGRESS DR	01/25/2012	02/18/2014	SLEAD	MWH-ID. 7463-551 POINT REPAIR REPLACE SERVICE 156' FROM SMH 249-044 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 156' FROM SMH 249-044	8,020.00	CL	
	201200224301	PAULINE DR	CONGRESS DR	01/25/2012	02/18/2014	SLEAD	MWH-ID. 7463-551 POINT REPAIR REPLACE SERVICE 211' FROM SMH 249-044 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 211' FROM SMH 249-044	8,050.00	CL	
	201200224401	PAULINE DR	CONGRESS DR	01/25/2012	02/25/2014	SLINE	MWH-ID. 7463-551 FULL LINING FROM SMH 249-044 TO 249-033 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING FROM SMH 249-044 TO 249-033	7,572.00	CL	
	201200224601	STEPHEN GIRARD AV	CONGRESS DR	01/25/2012	01/17/2014	SLEAD	MWH-ID. 7463-552 POINT REPAIR REPLACE SERVICE 54' FROM SMH 249-050 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 54' FROM SMH 249-050	8,080.00	CL	
	201200224701	STEPHEN GIRARD AV	CONGRESS DR	01/25/2012	01/17/2014	SLEAD	MWH-ID. 7463-552 POINT REPAIR REPLACE SERVICE 82' FROM SMH 249-050 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 82' FROM SMH 249-050	7,750.00	CL	
	201200224801	STEPHEN GIRARD AV	CONGRESS DR	01/25/2012	01/20/2014	SLEAD	MWH-ID. 7463-552 POINT REPAIR REPLACE SERVICE 104' FROM SMH 249-050 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 104' FROM SMH 249-050	7,990.00	CL	
	201200224901	STEPHEN GIRARD AV	CONGRESS DR	01/25/2012	02/03/2014	SLINE	MWH-ID. 7463-552 FULL LINING OF SMH 249-050 TO 249-049 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 249-050 TO 249-049	5,198.00	CL	
	201200225001	GALLIER DR	DREUX AV	01/25/2012	02/28/2014	SLEAD	MWH-ID. 7463-554 POINT REPAIR REPLACE SERVICE 88' FROM SMH 249-062 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 88' FROM SMH 249-062	9,040.00	CL	
	201200225101	STEPHEN GIRARD AV	DESIRE DR	01/25/2012	01/03/2014	SLEAD	MWH-ID. 7463-553 POINT REPAIR REPLACE SERVICE 41' FROM SMH 249-053 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 41' FROM SMH 249-053	7,660.00	CL	
	201200225201	STEPHEN GIRARD AV	DESIRE DR	01/25/2012	01/16/2014	SLEAD	MWH-ID. 7463-553 POINT REPAIR REPLACE SERVICE 108' FROM SMH 249-053 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 108' FROM SMH 249-053	7,330.00	CL	
	201200225301	STEPHEN GIRARD AV	DESIRE DR	01/25/2012	02/03/2014	SLINE	MWH-ID. 7463-553 FULL LINING OF SMH 249-053 TO 249-052 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 249-053 TO 249-052	3,652.00	CL	
	201200225401	GALLIER DR	DREUX AV	01/25/2012	03/03/2014	SMAIN	MWH-ID. 7463-554 POINT REPAIR 22' - 34' FROM SMH 249-062 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 22' - 34' FROM SMH 249-062	9,070.00	CL	
	201200225501	GALLIER DR	DREUX AV	01/25/2012	03/03/2014	SMAIN	MWH-ID. 7463-554 POINT REPAIR 152' - 164' FROM SMH 249-062 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 152' - 164' FROM SMH 249-062	9,070.00	CL	
	201200225601	GALLIER DR	DREUX AV	01/25/2012	03/03/2014	SMAIN	MWH-ID. 7463-554 POINT REPAIR 203' - 215' FROM SMH 249-062 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 203' - 215' FROM SMH 249-062	11,880.00	CL	
	201200225701	GALLIER DR	DREUX AV	01/25/2012	03/05/2014	SMAIN	MWH-ID. 7463-554 POINT REPAIR 356' - 382' FROM SMH 249-062 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 356' - 382' FROM SMH 249-062	11,400.00	CL	
	201200225801	GALLIER DR	DREUX AV	01/25/2012	03/14/2014	SLINE	MWH-ID. 7463-554 FULL LINING OF SMH 249-062 TO 249-061 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 249-062 TO 249-061	9,422.00	CL	
	201200225901	DESIRE DR	DREUX AV	01/25/2012	02/20/2014	SLEAD	MWH-ID. 7463-555 POINT REPAIR REPLACE SERVICE 41' FROM SMH 249-077 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 41' FROM SMH 249-077	8,200.00	CL	
	201200226001	DESIRE DR	DREUX AV	01/25/2012	02/20/2014	SLEAD	MWH-ID. 7463-555 POINT REPAIR REPLACE SERVICE 288' FROM SMH 249-077 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 288' FROM SMH 249-077	7,990.00	CL	
	201200226101	DESIRE DR	DREUX AV	01/25/2012	02/19/2014	SLEAD	MWH-ID. 7463-555 POINT REPAIR REPLACE SERVICE 342' FROM SMH 249-077 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 342' FROM SMH 249-077	7,630.00	CL	
	201200226301	DESIRE DR	DREUX AV	01/25/2012	04/17/2014	SMAIN	MWH-ID. 7463-555 POINT REPAIR VIA LINING 175' FROM SMH 249-077 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR VIA LINING 175' FROM SMH 249-077	4,600.00	CL	
	201200226401	DESIRE DR	DREUX AV	01/25/2012	02/17/2014	SLINE	MWH-ID. 7463-555 FULL LINING OF SMH 249-077 TO 249-076 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 249-077 TO 249-076	10,346.00	CL	
	201200226501	DESIRE DR	MIRABEAU AV	01/25/2012	02/25/2014	SLEAD	MWH-ID. 7463-556 POINT REPAIR REPLACE SERVICE 40' FROM SMH 249-078 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 40' FROM SMH 249-078	8,080.00	CL	
	201200226601	DESIRE DR	MIRABEAU AV	01/25/2012	02/28/2014	SMAIN	MWH-ID. 7463-556 POINT REPAIR 84' - 118' FROM SMH 249-078 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 84' - 118' FROM SMH 249-078	12,460.00	CL	
	201200226701	DESIRE DR	MIRABEAU AV	01/25/2012	03/10/2014	SLINE	MWH-ID. 7463-556 FULL LINING OF SMH 249-078 TO 249-077 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 249-078 TO 249-077	4,428.00	CL	
	201200226801	DESIRE DR	MIRABEAU AV	01/25/2012	02/27/2014	SLEAD	MWH-ID. 7463-557 POINT REPAIR REPLACE SERVICE 149' FROM SMH 249-079 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 149' FROM SMH 249-079	8,230.00	CL	
	201200226901	DESIRE DR	MIRABEAU AV	01/25/2012	03/10/2014	SLINE	MWH-ID. 7463-557 FULL LINING OF SMH 249-079 TO 249-078 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 249-079 TO 249-078	4,378.00	CL	
	201200227001	MIRABEAU AV	LOUISA DR	01/25/2012	12/30/2013	SLEAD	MWH-ID. 7463-558 POINT REPAIR REPLACE SERVICE 66' FROM SMH 249-097 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 66' FROM SMH 249-097	7,450.00	CL	
	201200227101	MIRABEAU AV	LOUISA DR	01/25/2012	12/30/2013	SLEAD	MWH-ID. 7463-558 POINT REPAIR REPLACE SERVICE 128' FROM SMH 249-097 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 128' FROM SMH 249-097	7,420.00	CL	
9:22:26 AM											

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022				9:22:26 AM							
201200227201		MIRABEAU AV	LOUISA DR	01/25/2012	12/31/2013	SLEAD	MWH-ID. 7463-558 POINT REPAIR REPLACE SERVICE 187' FROM SMH 249-097 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 187' FROM SMH 249-097	7,450.00	CL	
201200227401		MIRABEAU AV	LOUISA DR	01/25/2012	08/05/2014	SLINE	MWH-ID. 7463-558 FULL LINING OF SMH 249-097 TO 249-096 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 249-097 TO 249-096	9,250.00	CL	
201200227501		CUNNINGHAM CT	PINEDA	01/25/2012	12/17/2013	SMAIN	MWH-ID. 7463-559 REPLACE PIPE SEGMENT FROM SMH 249-107 TO 249-106 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE SEGMENT FROM SMH 249-107 TO 249-106	59,150.00	CL	
201200227901		MIRABEAU AV	PRENTISS AV	01/25/2012	05/12/2014	SMAIN	MWH-ID. 7463-560 POINT REPAIR 0' - 12' FROM SMH 251-026 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 0' - 12' FROM SMH 251-026	7,900.00	CL	
201200228001		MITHRA	CONGRESS DR	01/25/2012	05/29/2014	SMAIN	MWH-ID. 7463-561 REPLACE PIPE FROM SMH 251-057 TO 251-056 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 251-057 TO 251-056	65,530.00	CL	
201200228301		DESIRE DR	MITHRA	01/25/2012	08/25/2014	SMAIN	MWH-ID. 7463-562 REPLACE PIPE FROM SMH 251-058 TO 251-055 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 251-058 TO 251-055	47,210.00	CL	
201200228401		ODIN	CONGRESS DR	01/25/2012	06/19/2014	SMAIN	MWH-ID. 7463-563 REPLACE PIPE FROM SMH 251-060 TO 251-059 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 251-060 TO 251-059	124,800.00	CL	
201200228701		FRANKFORT	CONGRESS DR	01/25/2012	02/13/2014	SMAIN	MWH-ID. 7463-564 REPLACE PIPE FROM SMH 252-010 TO 252-009 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 252-010 TO 252-009	28,520.00	CL	
201200229001		FRANKFORT	CONGRESS DR	01/25/2012	02/14/2014	SMAIN	MWH-ID. 7463-565 REPLACE PIPE FROM SMH 252-011 TO 252-010 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 252-011 TO 252-010	14,460.00	CL	
201200229101		PAULINE DR	COLUMBIA	01/25/2012	09/15/2014	SMAIN	MWH-ID. 7463-566 REPLACE PIPE FROM SMH 252-025 TO 252-024 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 252-025 TO 252-024	98,560.00	CL	
201200229201		CONGRESS DR	FRANKFORT	01/25/2012	02/07/2014	SMAIN	MWH-ID. 7463-567 REPLACE PIPE FROM SMH 252-027 TO 252-026 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 252-027 TO 252-026	28,070.00	CL	
201200229401		PAULINE DR	COLUMBIA	01/25/2012	02/07/2014	SMAIN	MWH-ID. 7463-568 REPLACE PIPE FROM SMH 252-028 TO 252-027 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 252-028 TO 252-027	20,800.00	CL	
201200229501		CONGRESS DR	FRANKFORT	01/25/2012	02/07/2014	SMAIN	MWH-ID. 7463-569 REPLACE PIPE FROM SMH 252-029 TO 252-028 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 252-029 TO 252-028	21,640.00	CL	
201200235701		PROVIDENCE PL	MEXICO	01/26/2012	03/19/2014	SLINE	MWH-ID. 7463-571 POINT REPAIR 0 TO 12 FEET FROM SMH 252-041 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 0 TO 12 FEET FROM SMH 252-041	7,300.00	CL	
201200235801		MEXICO	PROVIDENCE PL	01/26/2012	02/24/2014	SMAIN	MWH-ID. 7463-572 POINT REPAIR 255' - 263' FROM SMH 252-044 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 255' - 263' FROM SMH 252-044	7,300.00	CL	
201200235901		MEXICO	PROVIDENCE PL	01/26/2012	03/05/2014	SLINE	MWH-ID. 7463-572 FULL LINING OF SMH 252-044 TO 252-043 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 252-044 TO 252-043	6,314.00	CL	
201200236101		NEW YORK	PROVIDENCE PL	01/26/2012	02/18/2014	SMAIN	MWH-ID. 7463-573 POINT REPAIR 75' - 87' FROM SMH 252-046 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 75' - 87' FROM SMH 252-046	7,990.00	CL	
201200236201		NEW YORK	PROVIDENCE PL	01/26/2012	02/17/2014	SLEAD	MWH-ID. 7463-573 POINT REPAIR REPLACE SERVICE 11' FROM SMH 252-046 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 11' FROM SMH 252-046	7,750.00	CL	
201200236301		NEW YORK	PROVIDENCE PL	01/26/2012	02/19/2014	SLEAD	MWH-ID. 7463-573 POINT REPAIR REPLACE SERVICE 115' FROM SMH 252-046 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 115' FROM SMH 252-046	7,930.00	CL	
201200236401		NEW YORK	PROVIDENCE PL	01/26/2012	02/20/2014	SLEAD	MWH-ID. 7463-573 POINT REPAIR REPLACE SERVICE 220' FROM SMH 252-046 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 220' FROM SMH 252-046	8,050.00	CL	
201200236501		NEW YORK	PROVIDENCE PL	01/26/2012	02/28/2014	SLINE	MWH-ID. 7463-573 FULL LINING OF SMH 252-046 TO 252-045 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 252-046 TO 252-045	7,450.00	CL	
201200236601		CONGRESS DR	CHEF MENTEUR HW	01/26/2012	08/15/2012	SLEAD	MWH-ID. 7463-574 POINT REPAIR REPLACE SERVICE 185' FROM SMH 480-032 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	POINT REPAIR REPLACE SERVICE 185' FROM SMH 480-032 COMPLETED	6,870.00	CL	
201200236701		CONGRESS DR	CHEF MENTEUR HW	01/26/2012	08/15/2012	SMAIN	MWH-ID. 7463-574 POINT REPAIR 346' - 358' FROM SMH 480-032 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	POINT REPAIR 346' - 358' FROM SMH 480-032 COMPLETED	6,260.00	CL	
201200236801		CONGRESS DR	CHEF MENTEUR HW	01/26/2012	08/15/2012	SMAIN	MWH-ID. 7463-574 POINT REPAIR 398' - 410' FROM SMH 480-032 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	POINT REPAIR 398' - 410' FROM SMH 480-032 COMPLETED	6,200.00	CL	
201200236901		CONGRESS DR	CHEF MENTEUR HW	01/26/2012	11/07/2012	SLINE	MWH-ID. 7463-574 FULL LINING OF SMH 480-032 TO 249-060 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 480-032 TO 249-060	33,306.00	CL	
201200242801		KENDALL DR	METROPOLITAN DR	01/26/2012	12/30/2013	SMAIN	MWH-ID. 7463-592 POINT REPAIR 257' - 269' FROM SMH 248-032 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 257' - 269' FROM SMH 248-032	7,990.00	CL	
201200242901		KENDALL DR	METROPOLITAN DR	01/26/2012	12/12/2013	SLEAD	MWH-ID. 7463-592 POINT REPAIR REPLACE SERVICE 10' FROM SMH 248-032 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 10' FROM SMH 248-032	7,900.00	CL	
201200243001		KENDALL DR	METROPOLITAN DR	01/26/2012	12/12/2013	SLEAD	MWH-ID. 7463-592 POINT REPAIR REPLACE SERVICE 105' FROM SMH 248-032 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 105' FROM SMH 248-032	8,590.00	CL	

DATA DATE/TIME	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201200243101	KENDALL DR	METROPOLITAN DR	01/26/2012	12/16/2013	SLEAD	MWH-ID. 7463-592 POINT REPAIR REPLACE SERVICE 157' FROM SMH 248-032 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 157' FROM SMH 248-032	8,320.00	CL	
201200246001	KENDALL DR	METROPOLITAN DR	01/27/2012	12/17/2013	SLINE	MWH-ID. 7463-592 FULL LINING FROM SMH 248-032 TO 248-031 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING FROM SMH 248-032 TO 248-031	9,288.00	CL	
201200250401	PRENTISS AV	MENDEZ	01/27/2012	12/19/2013	SMAIN	MWH-ID. 7463-606 REPLACE PIPE FROM SMH 250-057 - 250-056 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 250-057 - 250-056	35,160.00	CL	
201200250501	MADRID	CONGRESS DR	01/27/2012	12/03/2014	SMAIN	MWH-ID. 7463-607 POINT REPAIR 0' - 12' FROM SMH 251-051 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 0' - 12' FROM SMH 251-051	7,300.00	CL	
201200250801	MADRID	PAULINE DR	01/27/2012	03/10/2014	SMAIN	MWH-ID. 7463-608 POINT REPAIR 101' - 117' FROM SMH 251-052 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 101' - 117' FROM SMH 251-052	13,540.00	CL	
201200250901	MADRID	PAULINE DR	01/27/2012	03/13/2014	SLEAD	MWH-ID. 7463-608 POINT REPAIR REPLACE SERVICE 139' FROM SMH 251-052 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 139' FROM SMH 251-052	8,050.00	CL	
201200251001	MADRID	PAULINE DR	01/27/2012	03/20/2014	SLEAD	MWH-ID. 7463-608 POINT REPAIR REPLACE SERVICE 167' FROM SMH 251-052 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 167' FROM SMH 251-052	12,040.00	CL	
201200251101	MADRID	PAULINE DR	01/27/2012	01/06/2015	SLINE	MWH-ID. 7463-608 FULL LINING OF SMH 251-052 TO 251-051 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 251-052 TO 251-051	8,780.00	CL	
201200252401	WARRINGTON DR	PELOPIDAS	01/27/2012	11/21/2013	SLINE	MWH-ID. 7463-615 FULL LINING OF SMH 332B-003 TO 332B-002 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 332B-003 TO 332B-002	1,900.00	CL	
201200367701	PRENTISS AV	PRESS	02/14/2012	12/18/2013	SMAIN	MWH-ID. 7463-650 POINT REPAIR 53' - 65' FROM 250-042 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 53' - 65' FROM 250-042	7,300.00	CL	
201200367801	PRENTISS AV	PRESS	02/14/2012	12/19/2013	SMAIN	MWH-ID. 7463-650 POINT REPAIR 192' - 197' FROM 250-042 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 192' - 197' FROM 250-042	7,750.00	CL	
201200367901	PRENTISS AV	PRESS	02/14/2012	04/08/2014	SLINE	MWH-ID. 7463-650 FULL LINING OF SMH 250-042 TO 250-041 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 250-042 TO 250-041	4,782.00	CL	
201200380701	MIRABEAU AV	IROQUOIS	02/15/2012	11/12/2013	SLEAD	MWH-ID. 7463-681 SERVICE POINT REPAIR 56' FROM SMH 248-120 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED SERVICE POINT REPAIR 56' FROM SMH 248-120	7,300.00	CL	
201200380801	MIRABEAU AV	IROQUOIS	02/15/2012	11/13/2013	SLEAD	MWH-ID. 7463-681 SERVICE POINT REPAIR 167' FROM SMH 248-120 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED SERVICE POINT REPAIR 167' FROM SMH 248-120	7,300.00	CL	
201200380901	MIRABEAU AV	IROQUOIS	02/15/2012	11/13/2013	SLEAD	MWH-ID. 7463-681 SERVICE POINT REPAIR 230' FROM SMH 248-120 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED SERVICE POINT REPAIR 230' FROM SMH 248-120	7,300.00	CL	
201200381001	MIRABEAU AV	IROQUOIS	02/15/2012	04/17/2014	SLINE	MWH-ID. 7463-681 FULL LINING OF SMH 248-120 TO 248-121 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 248-120 TO 248-121	7,614.00	CL	
201201233801	ST ANTHONY AV	LEON C SIMON DR	05/12/2012	05/21/2012	SMAIN	MWH-ID. 7463-077 POINT REPAIR 0'-65' FROM SMH 323-002 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	POINT REPAIR 0'-65' FROM SMH 323-002 COMPLETED	16,800.00	CL	
201201569601	ROBERT E LEE BL	BACCICH	06/27/2012	11/11/2014	SLINE	MWH-ID. 7463-686 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 152	REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 152		CL	
201201569701	ROBERT E LEE BL	BACCICH	06/27/2012	10/27/2014	SLEAD	MWH-ID. 7463-686 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 7	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 7	4,996.00	CL	
201201569801	ROBERT E LEE BL	BACCICH	06/27/2012	10/23/2014	SLEAD	MWH-ID. 7463-686 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 78	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 78	4,996.00	CL	
201201569901	ROBERT E LEE BL	BACCICH	06/27/2012	10/27/2014	SLEAD	MWH-ID. 7463-686 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 202	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 202	5,306.00	CL	
201201746601	MADRID	DEBORE DR	07/27/2012	12/09/2014	SMAIN	MWH-ID. 7463-607 POINT REPAIR 334' - 346' FROM SMH 251-051 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 334' - 346' FROM SMH 251-051	7,300.00	CL	
201202086101	ST ROCH AV	LOMBARD	09/24/2012	02/14/2014	SLEAD	MWH-ID. 7463-705 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 285'	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 285'	6,500.00	CL	
201202086201	MANDEVILLE PIETY DR	MIRABEAU AV	09/24/2012	03/10/2014	SMAIN	MWH-ID. 7463-706 PERFORM POINT REPAIR 165' TO 205'	PERFORMED POINT REPAIR 165' TO 205'	14,540.00	CL	
201202086401	MANDEVILLE PIETY DR	PRENTISS AV	09/24/2012	01/12/2015	SLINE	MWH-ID. 7463-697 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 138.5	REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 138.5	6,652.00	CL	
201202087001	MUSIC	ORIOLE	09/24/2012	11/19/2013	SLINE	MWH-ID. 7463-702 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 136.5	REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 136.5	7,367.00	CL	
201202087101	ST ROCH AV	LOMBARD	09/24/2012	02/14/2014	SMAIN	MWH-ID. 7463-705 PERFORM POINT REPAIR 332' TO 334'	PERFORMED POINT REPAIR 332' TO 334'	6,500.00	CL	
201202087201	MANDEVILLE	MIRABEAU AV	09/24/2012	03/07/2014	SLEAD	MWH-ID. 7463-706 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 24'	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 24'	7,460.00	CL	
201202087301	MANDEVILLE	MIRABEAU AV	09/24/2012	03/06/2014	SMAIN	MWH-ID. 7463-706 PERFORM POINT REPAIR 137' TO 149'	PERFORMED POINT REPAIR 137' TO 149'	6,200.00	CL	
201202088201	MENDEZ	CONGRESS DR	09/24/2012	03/12/2014	SLEAD	MWH-ID. 7463-698 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 58'	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 58'	14,980.00	CL	
201202088301	MENDEZ	CONGRESS DR	09/24/2012	03/13/2014	SLEAD	MWH-ID. 7463-698 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 81'	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 81'	12,160.00	CL	
201202088401	MENDEZ	CONGRESS DR	09/24/2012	04/03/2014	SLINE	MWH-ID. 7463-698 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 77.5	REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 77.5	4,020.00	CL	
201302820701	MIRABEAU AV	LAFAYE	01/18/2013	02/24/2013	SMAIN	MWH-ID. 7463-733 POINT REPAIR 202' TO 214' FROM SMH 372-010 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 202' TO 214' FROM SMH 372-010	6,260.00	CL	
201302832101	SPAIN	ROBERT E LEE BL	01/21/2013	11/06/2013	SLINE	MWH-ID. 7463-335 FULL LINING FROM SMH 357-038 TO SMH 357-037 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING FROM SMH 357-038 TO SMH 357-037	7,840.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022	9:22:26 AM										
201302832201		ELYSIAN FIELDS AV	ATHIS	01/21/2013	10/24/2013	SMAIN	MWH-ID. 7463-336 REPLACE PIPE FROM SMH 357-048 TO SMH 357-011 ESSA 2 - BASIN 3 - GENTILLY -SPS17	REPLACED PIPE FROM SMH 357-048 TO SMH 357-011	74,420.00	CL	
201302832301		MEXICO	ST ROCH AV	01/21/2013	12/05/2013	SLINE	MWH-ID. 7463-339 FULL LINING FROM SMH 358-007 TO SMH 358-0004 ESSA 2 - BASIN 3 - GENTILLY -SPS17	COMPLETED FULL LINING FROM SMH 358-007 TO SMH 358-0004	7,830.00	CL	
201303412101		VERMILLION BL	PRENTISS AV	04/15/2013	07/01/2013	SMAIN	MWH-ID. 7463-734 POINT REPAIR 325' TO 337' FROM SMH 335-009 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 325' TO 337' FROM SMH 335-009	7,400.00	CL	
201304029101		CURIE	NEW YORK	07/25/2013	06/06/2014	SMAIN	MWH-ID. 7463-740 REPLACE PIPE FROM SMH 337-014 TO 337-013 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	REPLACED PIPE FROM SMH 337-014 TO 337-013	74,470.00	CL	
201304029201		MANDEVILLE	ATHIS	07/25/2013	03/17/2015	SLINE	MWH-ID. 7463-741 FULL LINING OF SEGEMENT 357-009 TO 357-001 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING OF SEGEMENT 357-009 TO 357-001	24,347.50	CL	
201304029901		WILDAIR DR	WARRINGTON DR	07/25/2013	05/07/2014	SMAIN	MWH-ID. 7463-735 REPLACE PIPE FROM SMH 320-027 TO 320-026 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	REPLACED PIPE FROM SMH 320-027 TO 320-026	64,280.00	CL	
201304030001		WILTON DR	ROBERT E LEE BL	07/25/2013	02/20/2014	SLEAD	MWH-ID. 7463-737 POINT REPAIR REPLACE SERVICE 48' FROM SMH 322-020 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 48' FROM SMH 322-020	6,860.00	CL	
201304030101		TIMOLEON	PAUGER	07/25/2013	09/12/2013	SMAIN	MWH-ID. 7463-739 POINT REPAIR 90' - 102' FROM SMH 334-044 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 90' - 102' FROM SMH 334-044		CL	
201304030901		ANNETTE	MIRABEAU AV	07/25/2013	10/07/2013	SMAIN	MWH-ID. 7463-736 REPLACE PIPE FROM SMH 320-045 TO 320-044 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	REPLACED PIPE FROM SMH 320-045 TO 320-044	74,360.00	CL	
201304031001		WILTON DR	ROBERT E LEE BL	07/25/2013	02/20/2014	SLEAD	MWH-ID. 7463-737 POINT REPAIR REPLACE SERVICE 10' FROM SMH 322-020 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 10' FROM SMH 322-020	6,920.00	CL	
201304031101		WILTON DR	ROBERT E LEE BL	07/25/2013	02/20/2014	SLEAD	MWH-ID. 7463-737 POINT REPAIR REPLACE SERVICE 266' FROM SMH 322-020 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 266' FROM SMH 322-020	6,800.00	CL	
201304031201		ROBERT E LEE BL	LONDON DR	07/25/2013	02/18/2014	SMAIN	MWH-ID. 7463-738 POINT REPAIR 239' - 251' FROM SMH 323-017 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 239' - 251' FROM SMH 323-017	6,200.00	CL	
201304031301		ROBERT E LEE BL	LONDON DR	07/25/2013	03/05/2015	SLINE	MWH-ID. 7463-738 FULL LINING OF SEGEMENT 323-017 TO 323-016 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING OF SEGEMENT 323-017 TO 323-016		CL	
201304031401		ROBERT E LEE BL	LONDON DR	07/25/2013	02/19/2014	SMAIN	MWH-ID. 7463-738 POINT REPAIR 36' - 48' FROM SMH 323-017 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 36' - 48' FROM SMH 323-017	6,200.00	CL	
201304031501		TIMOLEON	PAUGER	07/25/2013	09/13/2013	SMAIN	MWH-ID. 7463-739 POINT REPAIR 45' - 57' FROM SMH 334-044 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 45' - 57' FROM SMH 334-044	8,000.00	CL	
201304318701		MENDEZ	FRANKLIN AV	09/16/2013	03/09/2015	SLINE	MWH-ID. 7463-756 FULL LINING OF SEGEMENT 373-001 TO 360-023 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING OF SEGEMENT 373-001 TO 360-023		CL	
201304319201		MENDEZ	PEOPLES AV	09/16/2013	09/11/2013	SMAIN	MWH-ID. 7463-763 POINT REPAIR 234' - 288' FROM SMH 373-024 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 234' - 288' FROM SMH 373-024	14,600.00	CL	
201304319301		FILMORE AV	LAFAYE	09/16/2013	09/15/2014	SMAIN	MWH-ID. 7463-755 REPLACE PIPE FROM SMH 372-056 TO 372-055 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	REPLACED PIPE FROM SMH 372-056 TO 372-055	57,128.00	CL	
201304319501		PRENTISS AV	ARTS	09/16/2013	03/05/2015	SLINE	MWH-ID. 7463-752 FULL LINING OF SEGEMENT 360-010 TO 360-009 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING OF SEGEMENT 360-010 TO 360-009		CL	
201304319601		PRENTISS AV	ARTS	09/16/2013	01/21/2014	SLEAD	MWH-ID. 7463-752 POINT REPAIR REPLACE SERVICE 173' FROM SMH 360-010 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 173' FROM SMH 360-010	6,785.00	CL	
201304319701		PRENTISS AV	ARTS	09/16/2013	01/21/2014	SLEAD	MWH-ID. 7463-752 POINT REPAIR REPLACE SERVICE 192' FROM SMH 360-010 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 192' FROM SMH 360-010	6,800.00	CL	
201304319801		PRENTISS AV	ARTS	09/16/2013	01/23/2014	SLEAD	MWH-ID. 7463-752 POINT REPAIR REPLACE SERVICE 28' FROM SMH 360-010 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 28' FROM SMH 360-010	6,770.00	CL	
201304319901		ARTS	PRENTISS AV	09/16/2013	10/01/2014	SMAIN	MWH-ID. 7463-753 REPLACE PIPE FROM SMH 360-018 TO 360-017 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	REPLACED PIPE FROM SMH 360-018 TO 360-017	71,357.00	CL	
201304320001		SELMA	LAFAYE	09/16/2013	03/19/2015	SLINE	MWH-ID. 7463-754 FULL LINING OF SEGEMENT 372-016 TO 372-006 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING OF SEGEMENT 372-016 TO 372-006	19,710.00	CL	
201304320101		ATHIS	EADS	09/16/2013	06/09/2014	SLINE	MWH-ID. 7463-757 FULL LINING OF SEGEMENT 374-036 TO 374-033 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING OF SEGEMENT 374-036 TO 374-033	12,600.00	CL	
201304320401		FRANKLIN AV	DREUX AV	09/16/2013	01/03/2014	SMAIN	MWH-ID. 7463-750 POINT REPAIR 0' - 12' FROM SMH 354-044 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 0' - 12' FROM SMH 354-044	6,950.00	CL	
201304320501		FRANKLIN AV	DREUX AV	09/16/2013	01/03/2014	SMAIN	MWH-ID. 7463-751 POINT REPAIR 0' - 12' FROM SMH 354-045 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 0' - 12' FROM SMH 354-045	6,200.00	CL	
201304320601		PRENTISS AV	ARTS	09/16/2013	01/22/2014	SMAIN	MWH-ID. 7463-752 POINT REPAIR 79' - 91' FROM SMH 360-010 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 79' - 91' FROM SMH 360-010	7,310.00	CL	
201304320701		EADS	PRENTISS AV	09/16/2013	10/17/2013	SMAIN	MWH-ID. 7463-758 REPLACE PIPE FROM SMH 374-037 TO 374-036 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	REPLACED PIPE FROM SMH 374-037 TO 374-036	76,090.00	CL	
201304422501		FRANKLIN AV	PRENTISS AV	09/30/2013	11/05/2014	SMAIN	MWH-ID. 7463-770 REPLACE PIPE FROM SMH 361-006 TO 361-005 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	REPLACED PIPE FROM SMH 361-006 TO 361-005	49,013.00	CL	
201304423401		VERMILLION BL	PRENTISS AV	09/30/2013	03/05/2014	SLEAD	MWH-ID. 7463-767 SERVICE POINT REPAIR 47' FROM SMH 335-009 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED SERVICE POINT REPAIR 47' FROM SMH 335-009	6,620.00	CL	
201304809301		WARRINGTON DR	FILMORE AV	10/25/2013	11/10/2014	SMAIN	MWH-ID. 7463-276 REPLACE PIPE FOR LINE SEGMENT 321-030 TO 321-037 ESSA 2 - BASIN 3 - GENTILLY - 17	REPLACED PIPE FOR LINE SEGMENT 321-030 TO 321-037		CL	
201305190301		PAUGER	SELMA	12/18/2013	08/19/2014	SMAIN	MWH-ID. 7463-819 POINT REPAIR 0' TO 12' FROM SMH 334-062 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 334-062	7,706.00	CL	
201305191401		PAUGER	SELMA	12/18/2013	08/26/2014	SLINE	MWH-ID. 7463-819 FULL LINING OF PIPE FROM SMH 334-062 TO 334-061 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING OF PIPE FROM SMH 334-062 TO 334-061	11,136.00	CL	
201305191501		PAUGER	SELMA	12/18/2013	08/19/2014	SMAIN	MWH-ID. 7463-819 POINT REPAIR 74' TO 86' FROM SMH 334-062 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 74' TO 86' FROM SMH 334-062	6,940.00	CL	
201305191601		PAUGER	SELMA	12/18/2013	08/19/2014	SLEAD	MWH-ID. 7463-819 SERVICE POINT REPAIR 190' FROM SMH 334-062 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED SERVICE POINT REPAIR 190' FROM SMH 334-062	5,700.00	CL	
201400377701		CONGRESS DR	FRANKFORT	02/18/2014	02/05/2014	SMAIN	MWH-ID. 7463-529 REPLACE PIPE FROM SMH 252-006 TO 252-005 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 252-006 TO 252-005	45,483.00	CL	
201400377801		CONGRESS DR	MEXICO	02/18/2014	02/05/2014	SMAIN	MWH-ID. 7463-530 REPLACE PIPE FROM SMH 252-008 TO 252-007 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 252-008 TO 252-007	44,390.00	CL	
201400378201		CONGRESS DR	COLUMBIA	02/18/2014	02/05/2014	SMAIN	MWH-ID. 7463-570 REPLACE PIPE FROM SMH 252-030 TO 252-029 ESSA2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 252-030 TO 252-029	83,240.00	CL	

DATA DATE/TIME	4/8/2022	9:22:26 AM										
W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE		
201400547101	CONGRESS DR	COLUMBIA	03/14/2014	02/07/2014	SMAIN	MWH-ID. 7463-570 REPLACE PIPE FROM SMH 252-030 TO 252-029 ESSA2 - BASIN3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 252-030 TO 252-029	83,240.00	CL			
201400547601	ROBERT E LEE BL	WILDAIR DR	03/14/2014	01/30/2014	SMAIN	MWH-ID. 7463-086 POINT REPAIR 34' TO 66' FROM SMH 322-021 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 34' TO 66' FROM SMH 322-021	10,480.00	CL			
201400547901	ROBERT E LEE BL	WILDAIR DR	03/14/2014	01/22/2014	SLEAD	MWH-ID. 7463-086 SERVICE REPAIR REPLACE SERVICE 177' TO 189' FROM SMH 322-021 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR REPLACE SERVICE 177' TO 189' FROM SMH 322-021	7,375.00	CL			
201400548201	ROBERT E LEE BL	WILDAIR DR	03/14/2014	01/23/2014	SMAIN	MWH-ID. 7463-086 POINT REPAIR 195' TO 219' FROM SMH 322-021 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 195' TO 219' FROM SMH 322-021	9,100.00	CL			
201400548601	ROBERT E LEE BL	WILDAIR DR	03/14/2014	01/27/2014	SLEAD	MWH-ID. 7463-086 POINT REPAIR REPLACE SERVICE 245' TO 257' FROM SMH 322-021 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	POINT REPAIR REPLACE SERVICE 245' TO 257' FROM SMH 322-021	7,420.00	CL			
201400593901	ALVAR	CHICKASAW	03/20/2014	11/07/2014	SMAIN	MWH-ID. 7463-873 POINT REPAIR 311' TO 323' FROM SMH 396-009 - ESSA 2 - BASIN 3 - GENTILLY - SPS CHICKASAW	COMPLETED POINT REPAIR 311' TO 323' FROM SMH 396-009	7,100.00	CL			
201400594401	TIMOLEON	ST ANTHONY AV	03/20/2014	09/04/2014	SMAIN	MWH-ID. 7463-870 POINT REPAIR 118' TO 130' FROM SMH 334-049 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 118' TO 130' FROM SMH 334-049	21,900.00	CL			
201400594501	LOUISA	MYRTLE	03/20/2014	09/03/2014	SLEAD	MWH-ID. 7463-878 SERVICE POINT REPAIR 74' FROM SMH 395-013 - ESSA 2 - BASIN 3 - GENTILLY - SPS CHICKASAW	COMPLETED SERVICE POINT REPAIR 74' FROM SMH 395-013	620.00	CL			
201400594601	ALVAR	HIGGINS BL	03/20/2014	10/08/2014	SMAIN	MWH-ID. 7463-872 POINT REPAIR 259' TO 271' FROM SMH 396-005 - ESSA 2 - BASIN 3 - GENTILLY - SPS CHICKASAW	COMPLETED POINT REPAIR 259' TO 271' FROM SMH 396-005		CL			
201400595301	FRANCE RD	PAULINE DR	03/20/2014	10/06/2014	SMAIN	MWH-ID. 7463-868 POINT REPAIR 46' TO 71' FROM SMH 249-014 - ESSA 2 - BASIN 3 - GENTILLY - SPS 23	COMPLETED POINT REPAIR 46' TO 71' FROM SMH 249-014	8,010.00	CL			
201400595601	TIMOLEON	ST ANTHONY AV	03/20/2014	09/08/2014	SMAIN	MWH-ID. 7463-870 POINT REPAIR 204' TO 229' FROM SMH 334-049 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 204' TO 229' FROM SMH 334-049		CL			
201400595701	TIMOLEON	ST ANTHONY AV	03/20/2014	10/14/2014	SLINE	MWH-ID. 7463-870 FULL LINING OF PIPE FROM SMH 334-049 TO 334-044 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING OF PIPE FROM SMH 334-049 TO 334-044	20,234.00	CL			
201400595801	VERMILLION BL	FILMORE AV	03/20/2014	12/17/2014	SMAIN	MWH-ID. 7463-871 POINT REPAIR 380' TO 392' FROM SMH 335-011 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 380' TO 392' FROM SMH 335-011		CL			
201400595901	ALVAR	HIGGINS BL	03/20/2014	10/09/2014	SMAIN	MWH-ID. 7463-872 POINT REPAIR 0' TO 12' FROM SMH 396-005 - ESSA 2 - BASIN 3 - GENTILLY - SPS CHICKASAW	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 396-005		CL			
201400596001	ALVAR	HIGGINS BL	03/20/2014	10/14/2014	SLEAD	MWH-ID. 7463-872 SERVICE POINT REPAIR 37' FROM SMH 396-005 - ESSA 2 - BASIN 3 - GENTILLY - SPS CHICKASAW	COMPLETED SERVICE POINT REPAIR 37' FROM SMH 396-005		CL			
201400596101	ALVAR	HIGGINS BL	03/20/2014	10/13/2014	SLEAD	MWH-ID. 7463-872 SERVICE POINT REPAIR 109' FROM SMH 396-005 - ESSA 2 - BASIN 3 - GENTILLY - SPS CHICKASAW	COMPLETED SERVICE POINT REPAIR 109' FROM SMH 396-005	5,368.00	CL			
201400596201	ALVAR	HIGGINS BL	03/20/2014	10/20/2014	SLINE	MWH-ID. 7463-872 FULL LINING OF PIPE FROM SMH 396-005 TO 396-004 ESSA 2 - BASIN 3 - GENTILLY - SPS CHICKASAW	COMPLETED FULL LINING OF PIPE FROM SMH 396-005 TO 396-004	12,896.00	CL			
201400630501	FRANKLIN AV	DREUX AV	03/25/2014	12/31/2013	SMAIN	MWH-ID. 7463-750 POINT REPAIR 198' - 210' FROM SMH 354-044 ESSA 2 - BASIN 3-GENTILLY - SPS 17	COMPLETED POINT REPAIR 198' - 210' FROM SMH 354-044	8,150.00	CL			
201400922701	PRESS DR	ST FERDINAND DR	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-086	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-086		CL			
201400922801	PRESS DR	DEMENT	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-093	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-093		CL			
201400922901	PRESS DR	STEPHEN GIRARD	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-100	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-100	205.00	CL			
201400923001	PRESS DR	ST FERDINAND DR	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-105	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-105		CL			
201400923101	ST FERDINAND DR	PRESS DR	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-107	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-107	205.00	CL			
201400923301	PRESS DR	MIRABEAU AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-115	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-115	205.00	CL			
201400923401	MIRABEAU AV	SEMINARY PL	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-118	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-118		CL			
201400923501	SEMINARY PL	MIRABEAU AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-119	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-119		CL			
201400923601	MIRABEAU AV	PROVIDENCE PL	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-121	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-121		CL			
201400923701	IROUOIS	MIRABEAU AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-123	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-123	205.00	CL			
201400923801	SEMINARY PL	DEMENT	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-135	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-135	205.00	CL			
201400923901	SEMINARY PL	DEMENT	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-136	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-136	205.00	CL			
201400924001	SEMINARY PL	MIRABEAU AV	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-149	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-149		CL			
201400924101	DREUX AV	METROPOLITAN DR	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-152	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-152		CL			
201400924201	PAULINE DR	DREUX AV	05/02/2014	12/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-003	205.00	CL			
201400924301	KENDALL DR	MIRABEAU AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-029	205.00	CL			
201400924401	KENDALL DR	MIRABEAU AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-030	205.00	CL			
201400924501	KENDALL DR	MIRABEAU AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-031		CL			
201400924601	KENDALL DR	METROPOLITAN	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-032	205.00	CL			
201400924701	KENDALL DR	METROPOLITAN	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-033	205.00	CL			
201400924801	KENDALL DR	METROPOLITAN	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-035	205.00	CL			
201400924901	FELICIANA DR	DREUX AV	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-039	205.00	CL			
201400925001	FELICIANA DR	DREUX AV	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-040	205.00	CL			
201400925101	KENDALL DR	METROPOLITAN	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-027	205.00	CL			
201400925201	FELICIANA DR	STEPHEN GIRARD	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-052	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-052		CL			
201400925301	DREUX AV	MONTEGUT	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-055	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-055	205.00	CL			
201400925401	STEPHEN GIRARD	PRESS DR	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-071	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-071	205.00	CL			
201400925501	STEPHEN GIRARD	FELICIANA DR	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-072	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-072	205.00	CL			
201400925601	DREUX AV	PRESS DR	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-074	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-074		CL			
201400925701	PRESS DR	DREUX AV	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-075	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-075	205.00	CL			
201400925801	PRESS DR	MIRABEAU AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-079	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-079		CL			
201400925901	DREUX AV	LOUISA	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-001		CL			
201400926001	LOUISA DR	PINEDA	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-002		CL			
201400926101	LOUISA DR	MIRABEAU AV	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-003		CL			
201400926201	LOUISA DR	MIRABEAU AV	05/02/2014	12/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-005	205.00	CL			
201400926301	LOUISA DR	GAINES	05/02/2014	12/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-006	205.00	CL			
201400926401	LOUISA DR	STEPHEN GIRARD	05/02/2014	12/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-008		CL			
201400926501	LOUISA DR	STEPHEN GIRARD	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-010	205.00	CL			
201400926601	STEPHEN GIRARD	METROPOLITAN	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-011	272.00	CL			
201400926701	METROPOLITAN DR	KENDALL DR	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-017	205.00	CL			
201400926801	METROPOLITAN DR	MIRABEAU AV	05/02/2014	12/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-019	205.00	CL			
201400926901	METROPOLITAN DR	MIRABEAU AV	05/02/2014	12/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-020	205.00	CL			
201400927001	METROPOLITAN DR	MIRABEAU AV	05/02/2014	12/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-021		CL			

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
	201400927101	METROPOLITAN DR	KENDALL DR	05/02/2014	12/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-023	205.00	CL	
	201400927201	METROPOLITAN DR	KENDALL DR	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-024	205.00	CL	
	201400927301	KENDALL DR	METROPOLITAN	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-026	477.00	CL	
	201401001701	FRANKLIN AV	LEON C SIMON DR	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375A-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375A-006		CL	
	201401001801	LEON C SIMON DR	BACCICH	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375A-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375A-007	205.00	CL	
	201401001901	FRANKLIN AV	LEON C SIMON DR	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375A-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375A-009	205.00	CL	
	201401002001	LEON C SIMON DR	BACCICH	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375C-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375C-002		CL	
	201401002101	LEON C SIMON DR	PRESS DR	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375C-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375C-003	205.00	CL	
	201401002201	LEON C SIMON DR	PRESS DR	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375C-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375C-005		CL	
	201401002301	PRESS DR	LEON C SIMON DR	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375C-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375C-007		CL	
	201401002401	FRANKLIN AV	LEON C SIMON DR	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375C-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375C-013	205.00	CL	
	201401002501	FRANKLIN AV	LEON C SIMON DR	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375C-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375C-015	205.00	CL	
	201401002601	FRANKLIN DR	LEON C SIMON DR	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375C-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375C-017	205.00	CL	
	201401002801	PEOPLES AV	LEON C SIMON DR	05/02/2014	03/25/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375C-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375C-021		CL	
	201401002901	PRESS	AGRICULTURE	05/02/2014	10/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 387-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 387-001	500.00	CL	
	201401003101	PRENTISS AV	BACCICH	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-043		CL	
	201401003201	ATHIS	BACCICH	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-045		CL	
	201401003301	BACCICH	PRESSBURG	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-048	205.00	CL	
	201401003401	ATHIS	PEOPLES AV	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-049	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-049		CL	
	201401003501	MEXICO	FRANKLIN AV	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-001		CL	
	201401003601	MEXICO	EADS	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-004	205.00	CL	
	201401003701	ROBERT E LEE BL	LAFAYE	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-007	205.00	CL	
	201401003801	EADS	NEW YORK	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-008		CL	
	201401003901	LAFAYE	ROBERT E LEE BL	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-010		CL	
	201401004001	ROBERT E LEE BL	BACCICH	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-011		CL	
	201401004201	MEXICO	PEOPLES AV	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-018	205.00	CL	
	201401004301	EADS	NEW YORK	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-025	205.00	CL	
	201401004401	NEW YORK	LAFAYE	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-027	205.00	CL	
	201401004501	FRANKLIN AV	LEON C SIMON DR	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375A-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375A-001	205.00	CL	
	201401004601	BACCICH	MITHRA	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-033	205.00	CL	
	201401004701	LAFAYE	MITHRA	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-035	205.00	CL	
	201401004801	MADRID	FRANKLIN AV	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-001		CL	
	201401004901	FRANKLIN AV	VIENNA	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-003	205.00	CL	
	201401005001	ROBERT E LEE BL	FRANKLIN AV	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-009	500.00	CL	
	201401005101	ROBERT E LEE BL	BACCICH	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-017	205.00	CL	
	201401005201	LAFAYE	VIENNA	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-018	205.00	CL	
	201401005301	ROBERT E LEE BL	PEOPLES AV	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-025	868.00	CL	
	201401005401	PEOPLES AV	VIENNA	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-027		CL	
	201401005501	VIENNA	PEOPLES AV	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-031		CL	
	201401005601	ATHIS	FRANKLIN AV	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-033		CL	
	201401005701	FRANKLIN AV	PRESSBURG	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-035	205.00	CL	
	201401005801	ATHIS	EADS	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-036		CL	
	201401005901	PRENTISS AV	FRANKLIN AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-038	205.00	CL	
	201401006001	PRENTISS AV	LAFAYE	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-039	205.00	CL	
	201401006101	LAFAYE	PRESSBURG	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-041		CL	
	201401006201	EASTERN	FILMORE AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-054	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-054	205.00	CL	
	201401006301	BACCICH	FILMORE AV	05/02/2014	10/05/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-055	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-055		CL	
	201401006401	FILMORE AV	LAFAYE	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-056	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-056	205.00	CL	
	201401006501	FRANKLIN AV	DREUX AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-061	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-061	205.00	CL	
	201401006601	MIRABEAU AV	FRANKLIN AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-062	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-062		CL	
	201401006701	FRANKLIN AV	ODIN	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-004	205.00	CL	
	201401006801	FRANKLIN AV	MITHRA	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-005		CL	
	201401006901	EADS	PRENTISS AV	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-008		CL	
	201401007001	PRENTISS AV	FRANKLIN AV	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-009		CL	
	201401007101	PRENTISS AV	EADS	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-010	205.00	CL	
	201401007201	LAFAYE	ODIN	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-017		CL	
	201401007301	BACCICH	PRENTISS AV	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-021	205.00	CL	
	201401007401	PRENTISS AV	LAFAYE	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-022	205.00	CL	
	201401007501	MENDEZ	PEOPLES AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-024		CL	
	201401007601	PEOPLES AV	PRENTISS AV	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-026	205.00	CL	
	201401007701	ODIN	BACCICH	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-030	205.00	CL	
	201401007801	DEMONTLUZIN	DREUX AV	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-012		CL	
	201401007901	DREUX AV	FRANKLIN AV	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-014	500.00	CL	
	201401008001	DEMONTLUZIN	FILMORE AV	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-015	205.00	CL	
	201401008101	SELMA	LAFAYE	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-016		CL	
	201401008201	LAFAYE	MIRABEAU AV	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-017	205.00	CL	
	201401008301	LAFAYE	DREUX AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-022	205.00	CL	
	201401008401	FILMORE AV	LAFAYE	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-024	205.00	CL	
	201401008501	DREUX AV	EASTERN	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-030	205.00	CL	
	201401008601	BACCICH	FILMORE	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-034	205.00	CL	
	201401008701	BACCICH	MIRABEAU AV	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-038		CL	
	201401008801	SELMA	EASTERN	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-039		CL	
	201401008901	SELMA	EASTERN	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-043	205.00	CL	
	201401009001	PEOPLES AV	MIRABEAU AV	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-045		CL	
	201401009101	PEOPLES AV	MIRABEAU AV	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-046	205.00	CL	
	201401009201	EASTERN	SELMA	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-048	205.00	CL	
	201401009301	EASTERN	DREUX AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-050	205.00	CL	
	201401009401	LAVENDER	CLEMATIS	05/02/2014	12/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 369-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 369-034		CL	
	201401009501	EASTERN	CARNOT	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 371-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 371-003	205.00	CL	
	201401009601	EASTERN	LOMBARD	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 371-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 371-004		CL	
	201401009701	BACCICH	LOMBARD	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 371-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 371-013	205.00	CL	
	201401009901	GENTILLY RD	LAFAYE	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 371-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 371-017	205.00	CL	

W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201401010701	SELMA	DEMONTLUZIN	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-006		CL	
201401010801	MIRABEAU AV	LAFAYE	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-010	205.00	CL	
201401010901	LEON C SIMON DR	MUSIC	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-033	205.00	CL	
201401011001	JAY	MUSIC	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-034	205.00	CL	
201401011101	JAY	MUSIC	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-035	1,073.00	CL	
201401011201	JAY	MUSIC	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-036		CL	
201401011301	MUSIC	KILLDEER	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-037		CL	
201401011401	KILLDEER	MUSIC	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-038	205.00	CL	
201401011501	KILLDEER	MUSIC	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-040	205.00	CL	
201401011601	MEXICO	ST ROCH AV	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-041	205.00	CL	
201401011901	DEERS	INDUSTRY	03/27/2015	SMBG	03/27/2015	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 366-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 366-010		CL	
201401012001	AGRICULTURE	PAINTERS	05/02/2014	12/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 366-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 366-043		CL	
201401012201	ABUNDANCE	PEOPLES AV	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 367-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 367-003	205.00	CL	
201401012301	PAINTERS	TREASURE	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 367-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 367-034		CL	
201401012401	BENEFIT	PAINTERS	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 367-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 367-035	205.00	CL	
201401012501	PAINTERS	ROBERT E LEE BL	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-060	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-060		CL	
201401012601	ST ROCH AV	PRENTISS AV	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-061	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-061	205.00	CL	
201401012701	MADRID	ST ROCH AV	05/02/2014	02/26/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-062	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-062		CL	
201401012801	PAINTERS	ROBERT E LEE BL	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-001	205.00	CL	
201401012901	ROBERT E LEE BL	FRANKLIN AV	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-002		CL	
201401013001	PAINTERS	MEXICO	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-005		CL	
201401013101	MEXICO	FRANKLIN AV	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-006		CL	
201401013201	MEXICO	PAINTERS	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-010		CL	
201401013301	PAINTERS	ROBERT E LEE BL	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-011		CL	
201401013401	MEXICO	ARTS	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-014		CL	
201401013501	MEXICO	MUSIC	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-017		CL	
201401013601	PAINTERS	NEW YORK	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-021	205.00	CL	
201401013701	PAINTERS	FRANKFORT	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-022		CL	
201401013801	FRANKFORT	ARTS	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-026	205.00	CL	
201401013901	NEW YORK	ST ROCH AV	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-030		CL	
201401014001	LEON C SIMON DR	ST ROCH AV	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-032		CL	
201401014101	PRENTISS AV	ARTS	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-003	205.00	CL	
201401014201	PAINTERS	PRENTISS AV	05/02/2014	11/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-004		CL	
201401014301	ATHIS	PAINTERS	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-008	205.00	CL	
201401014401	ATHIS	ARTS	05/02/2014	11/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-011		CL	
201401014501	ARTS	PRENTISS AV	05/02/2014	11/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-012	205.00	CL	
201401014601	ATHIS	MUSIC	05/02/2014	11/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-014	205.00	CL	
201401014701	ST ROCH AV	PRESSBURG	05/02/2014	11/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-021	205.00	CL	
201401014801	PAINTERS	PRESSBURG	05/02/2014	11/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-025		CL	
201401014901	VIENNA	PAINTERS	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-031		CL	
201401015101	ARTS	ROBERT E LEE BL	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-047	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-047	205.00	CL	
201401015201	ROBERT E LEE BL	MUSIC	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-048	205.00	CL	
201401015301	VIENNA	MUSIC	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-050		CL	
201401015401	ARTS	PRESSBURG	05/02/2014	11/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-051	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-051		CL	
201401015501	MUSIC	ROBERT E LEE BL	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-054	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-054	205.00	CL	
201401015601	MUSIC	VIENNA	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-055	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-055		CL	
201401015701	ST ROCH AV	MITHRA	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-006		CL	
201401015801	MENDEZ	MUSIC	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-007	205.00	CL	
201401015901	MUSIC	PRENTISS AV	05/02/2014	11/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-008		CL	
201401016001	PRENTISS AV	MUSIC	05/02/2014	11/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-009		CL	
201401016101	PRENTISS AV	ARTS	05/02/2014	11/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-010		CL	
201401016201	MUSIC	ODIN	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-011	205.00	CL	
201401016301	ODIN	MUSIC	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-013	205.00	CL	
201401016401	ARTS	ODIN	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-016	205.00	CL	
201401016501	MENDEZ	ARTS	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-019	205.00	CL	
201401016601	MENDEZ	MUSIC	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-020	205.00	CL	
201401016701	MENDEZ	FRANKLIN AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-023	705.00	CL	
201401016801	PAINTERS	PRENTISS AV	05/02/2014	11/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-024		CL	
201401016901	PRENTISS AV	ARTS	05/02/2014	11/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-026	205.00	CL	
201401017001	PRENTISS AV	PAINTERS	05/02/2014	11/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-027	205.00	CL	
201401017101	PAINTERS	PRENTISS AV	05/02/2014	11/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-029	205.00	CL	
201401017201	FRANKLIN AV	PRENTISS AV	05/02/2014	11/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-030	205.00	CL	
201401017301	LAKE OAKS PK	MUSIC	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-012		CL	
201401017401	LAKE OAKS PK	MUSIC	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-014	205.00	CL	
201401017501	LAKE OAKS PK	MARIGNY	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-015	500.00	CL	
201401017601	LAKE OAKS PK	MARIGNY	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-016	205.00	CL	
201401017701	LAKE OAKS PK	MARIGNY	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-018	205.00	CL	
201401017801	MUSIC	N LARK	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-019		CL	
201401017901	N LARK	MUSIC	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-020	205.00	CL	
201401018001	MUSIC	ORIOLE	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-022	205.00	CL	
201401018101	ORIOLE	MUSIC	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-023	205.00	CL	
201401018201	ELYSIAN FIELDS AV	LAKESHORE DR	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-028	205.00	CL	
201401018301	ELYSIAN FIELDS AV	LAKESHORE DR	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-029		CL	
201401018401	ELYSIAN FIELDS AV	LAKESHORE DR	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-031		CL	
201401018601	MENDEZ	ST ROCH AV	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-001	205.00	CL	
201401018701	ST ROCH AV	MENDEZ	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-002		CL	
201401018801	ST ROCH AV	ODIN	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-005	205.00	CL	
201401018901	MANDEVILLE	LEON C SIMON DR	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-039	205.00	CL	
201401019001	LEON C SIMON DR	ST ROCH AV	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-041	205.00	CL	
201401019101	LEON C SIMON DR	ELYSIAN FIELDS AV	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-043	205.00	CL	
201401019201	LEON C SIMON DR	ELYSIAN FIELDS AV	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-044	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-044	205.00	CL	
201401019301	ELYSIAN FIELDS AV	LARK	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-046	205.00	CL	
201401019401	JAY	MARIGNY	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-050	205.00	CL	
201401019501	JAY	MARIGNY	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-051	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-051	205.00	CL	
2014010										

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201401029001	MIRABEAU AV	FRANKLIN AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-037	205.00	CL		
201401029101	VENUS	DREUX AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-038		CL		
201401029201	FRANKLIN AV	MIRABEAU AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-043	205.00	CL		
201401029301	FRANKLIN AV	DREUX AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-044	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-044		CL		
201401029401	DREUX AV	VENUS	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-046		CL		
201401029501	FRANKLIN AV	FILMORE AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-047	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-047	205.00	CL		
201401029601	SELMA	ST ROCH AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-003		CL		
201401029701	ST ROCH AV	MIRABEAU AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-004	205.00	CL		
201401029801	ST ROCH AV	FILMORE	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-009	205.00	CL		
201401030101	VENUS	GENTILLY RD	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 353-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 353-029	205.00	CL		
201401030201	FRANKLIN AV	CARNOT	05/02/2014	03/25/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 353-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 353-030		CL		
201401030401	ST ROCH AV	MIRABEAU AV	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-002	205.00	CL		
201401030501	ST ROCH AV	MIRABEAU AV	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-003	205.00	CL		
201401030601	MUSIC	DREUX AV	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-010		CL		
201401030701	MUSIC	DREUX AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-011	205.00	CL		
201401030801	DREUX AV	ST ROCH AV	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-014	500.00	CL		
201401030901	ST ROCH AV	FILMORE AV	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-015	205.00	CL		
201401031001	ARTS	MIRABEAU AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-018	205.00	CL		
201401031101	ARTS	DREUX AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-020		CL		
201401031201	DREUX AV	PAINTERS	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-022		CL		
201401031301	ARTS	FILMORE AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-023	205.00	CL		
201401031401	CARNOT	SPAIN	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-008	205.00	CL		
201401031501	SPAIN	GENTILLY RD	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-012	205.00	CL		
201401031601	CARNOT	SPAIN	05/02/2014	12/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-013		CL		
201401031701	MANDEVILLE	LOMBARD	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-015	205.00	CL		
201401031801	MANDEVILLE	LOMBARD	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-016	205.00	CL		
201401031901	LOMBARD	MARIGNY	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-017	205.00	CL		
201401032001	LOMBARD	WESTERN	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-018	205.00	CL		
201401032101	STEPHEN GIRARD	MANDEVILLE	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-022		CL		
201401032201	STEPHEN GIRARD	MARIGNY	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-023		CL		
201401032401	MARIGNY	PELOPIDAS	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-026	205.00	CL		
201401032501	STEPHEN GIRARD	ELYSIAN FIELDS AV	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-031	205.00	CL		
201401032601	ELYSIAN FIELDS AV	MANDOLIN	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-032	205.00	CL		
201401032701	WESTERN	LOMBARD	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-041	205.00	CL		
201401032801	ST ROCH AV	MIRABEAU AV	05/02/2014	10/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 353-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 353-002	500.00	CL		
201401032901	ST ROCH AV	LOMBARD	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 353-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 353-005	205.00	CL		
201401033001	MARIGNY	FLORIDA AV	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 348-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 348-006	500.00	CL		
201401033101	SPAIN	FLORIDA AV	05/02/2014	12/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 348-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 348-009		CL		
201401033201	MANDEVILLE	FLORIDA AV	05/02/2014	12/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 348-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 348-010		CL		
201401033301	AGRICULTURE	ELYSIAN FIELDS AV	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 348-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 348-014		CL		
201401033401	AGRICULTURE	ST ROCH AV	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 348-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 348-025		CL		
201401033501	ARTS	TREASURE	05/02/2014	12/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 349-002	205.00	CL		
201401033701	TREASURE	MUSIC	05/02/2014	12/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 349-008	205.00	CL		
201401033801	TREASURE	ST ROCH AV	05/02/2014	12/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 349-014	205.00	CL		
201401033901	ST ROCH AV	TREASURE	05/02/2014	12/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 349-016		CL		
201401034001	TREASURE	ST ROCH AV	05/02/2014	12/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 349-020		CL		
201401034101	ST ROCH AV	TREASURE	05/02/2014	12/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 349-022	205.00	CL		
201401034201	TREASURE	SPAIN	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 349-025	205.00	CL		
201401034301	ABUNDANCE	MANDEVILLE	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 349-046		CL		
201401034401	TREASURE	ELYSIAN FIELDS AV	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-047	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 349-047	205.00	CL		
201401034501	ST ROCH AV	GENTILLY RD	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-004	205.00	CL		
201401034601	ROBERT E LEE BL	CAMERON BL	05/02/2014	11/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 337-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 337-016	205.00	CL		
201401034701	CAMERON BL	NEW YORK	05/02/2014	10/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 337-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 337-018	500.00	CL		
201401034801	ROBERT E LEE BL	ST ANTHONY AV	05/02/2014	11/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 337-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 337-019	205.00	CL		
201401034901	ST ANTHONY AV	NEW YORK	05/02/2014	11/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 337-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 337-020	205.00	CL		
201401035101	MARIGNY	COMMERCE	05/02/2014	12/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 348-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 348-005		CL		
201401035201	ELYSIAN FIELDS AV	ROBERT E LEE BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-014	205.00	CL		
201401035301	VERMILLION BL	PRENTISS AV	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-017	1,073.00	CL		
201401035401	BURBANK DR	CAMERON BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-020	205.00	CL		
201401035501	CAMERON BL	ROBERT E LEE BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-021	205.00	CL		
201401035601	CAMERON BL	ROBERT E LEE BL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-022	205.00	CL		
201401035701	ROBERT E LEE BL	CAMERON BL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-023	205.00	CL		
201401035801	CAMERON BL	PRENTISS AV	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-026	205.00	CL		
201401035901	BURBANK DR	ST ANTHONY AV	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-027	205.00	CL		
201401036001	ST ANTHONY AV	ROBERT E LEE BL	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-029	705.00	CL		
201401036101	ST ANTHONY AV	PRENTISS AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-031	205.00	CL		
201401036201	ROBERT E LEE BL	PASTEUR BL	05/02/2014	11/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 337-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 337-001		CL		
201401036301	VERMILLION BL	NEW YORK	05/02/2014	11/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 337-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 337-008	205.00	CL		
201401036401	ELYSIAN FIELDS AV	MEXICO	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 337-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-028	500.00	CL		
201401036501	CURIE	NEW YORK	05/02/2014	10/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 337-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 337-014	500.00	CL		
201401036601	CURIE	NEW YORK	05/02/2014	11/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 337-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 337-015	205.00	CL		
201401036701	PRENTISS AV	CAMERON BL	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-019		CL		
201401036801	CAMERON BL	RAPIDES DR	05/02/2014	03/26/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-020		CL		
201401036901	RAPIDES DR	CAMERON BL	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-021		CL		
201401037001	CAMERON BL	PRENTISS AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-022		CL		
201401037101	CAMERON BL	FILMORE AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-023		CL		
201401037301	ST ANTHONY AV	RAPIDES DR	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-026	205.00	CL		
201401037401	ST ANTHONY AV	PRENTISS AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-027		CL		
201401037501	RAPIDES DR	ST ANTHONY AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-029	205.00	CL		
201401037601	ST ANTHONY AV	FILMORE AV	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-030		CL		
201401037701	PASTEUR BL	ROBERT E LEE BL	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-005		CL		
201401037801	PASTEUR BL	ROBERT E LEE BL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-007		CL		
201401038001	ROBERT E LEE BL	ELYSIAN FIELDS AV	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-012	205.00	CL		
201401038101	BURBANK DR	ELYSIAN FIELDS AV	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-013	205			

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201401038401		ST ANTHONY AV	SELMA	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-053	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-053		CL	
201401038701		ST ANTHONY AV	FILMORE	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-058	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-058	205.00	CL	
201401038901		RAPIDES DR	ELYSIAN FIELDS AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-001		CL	
201401039001		ELYSIAN FIELDS AV	RAPIDES DR	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-005	205.00	CL	
201401039101		ELYSIAN FIELDS AV	PRENTISS AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-006		CL	
201401039201		RAPIDES DR	VERMILLION BL	05/02/2014	11/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-008		CL	
201401039301		VERMILLION BL	PRENTISS AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-010	205.00	CL	
201401039401		VERMILLION BL	FILMORE AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-012	205.00	CL	
201401039501		PASTEUR BL	FILMORE AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-014	205.00	CL	
201401039601		PASTEUR BL	FILMORE AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-015	205.00	CL	
201401039701		MANDOLIN	ST ANTHONY AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-057	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-057		CL	
201401039801		TIMOLEON	ELYSIAN FIELDS AV	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-001	205.00	CL	
201401039901		ELYSIAN FIELDS AV	TIMOLEON	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-002		CL	
201401040001		ELYSIAN FIELDS AV	SELMA	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-005	205.00	CL	
201401040101		ELYSIAN FIELDS AV	TIMOLEON	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-006		CL	
201401040301		FRENCHMEN	ROBIN	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-014		CL	
201401040401		ROBIN	ELYSIAN FIELDS AV	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-016	205.00	CL	
201401040501		ROBIN	ELYSIAN FIELDS AV	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-017	205.00	CL	
201401040601		FRENCHMEN	FILMORE AV	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-019	205.00	CL	
201401040701		ELYSIAN FIELDS AV	MIRABEAU AV	05/02/2014	03/25/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-025		CL	
201401040801		MIRABEAU AV	TOURO	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-028	205.00	CL	
201401040901		MIRABEAU AV	PAUGER	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-031	205.00	CL	
201401041001		MIRABEAU AV	PAUGER	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-036	205.00	CL	
201401041101		TOURO	MIRABEAU AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-038	205.00	CL	
201401041201		TIMOLEON	ST ANTHONY AV	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-049	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-049		CL	
201401041301		WARRINGTON DR	ST ANTHONY AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 332B-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 332B-003	205.00	CL	
201401041401		WARRINGTON DR	GRAND	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 332B-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 332B-006	205.00	CL	
201401041601		FRENCHMEN	SUMPTER	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-004		CL	
201401041701		ELYSIAN FIELDS AV	LOMBARD	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-006	205.00	CL	
201401041801		FRENCHMEN	LOMBARD	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-007		CL	
201401041901		ELYSIAN FIELDS AV	LOMBARD	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-011	205.00	CL	
201401042001		ELYSIAN FIELDS AV	MANDOLIN	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-013	205.00	CL	
201401042101		TOURO	PELOPIDAS	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-021		CL	
201401042201		PAUGER	CARNOT	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-024		CL	
201401042301		CARNOT	ST ANTHONY AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-025	205.00	CL	
201401042401		PAUGER	STEPHEN GIRARD	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-035	205.00	CL	
201401042501		STEPHEN GIRARD	ST ANTHONY AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-036	205.00	CL	
201401042601		MANDOLIN	ST ANTHONY AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-040	205.00	CL	
201401042701		ELYSIAN FIELDS AV	SENATE	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-050	205.00	CL	
201401042801		PAUGER	MANDOLIN	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-055	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-055	205.00	CL	
201401065401		ST ANTHONY AV	ROBERT E LEE BL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-020	205.00	CL	
201401065501		ST ANTHONY AV	LEON C SIMON DR	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-021	205.00	CL	
201401065601		ST ANTHONY AV	LEON C SIMON DR	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-022		CL	
201401065701		ELYSIAN FIELDS AV	FLORIDA AV	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 329-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 329-043	500.00	CL	
201401065801		ELYSIAN FIELDS AV	FLORIDA AV	05/02/2014	01/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 329-044	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 329-044		CL	
201401065901		ABUNDANCE	FRENCHMEN	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 330-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 330-011	500.00	CL	
201401066001		HUMANITY	ELYSIAN FIELDS AV	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 330-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 330-036		CL	
201401066101		ANNETTE	ABUNDANCE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 331-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 331-006	500.00	CL	
201401066201		HUMANITY	ALLEN	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 331-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 331-011	205.00	CL	
201401066301		GENTILY RD	ST ANTHONY AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 332-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 332-034		CL	
201401066401		TOURO	SENATE	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 332-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 332-039		CL	
201401066601		METROPOLITAN	AIRWOOD	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 387-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 387-020		CL	
201401066701		ABUNDANCE	PRESS	05/02/2014	10/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-007	500.00	CL	
201401066801		BENEFIT	GORDON PLAZA DR	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-015	205.00	CL	
201401066901		ABUNDANCE	MONTEGUT	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-023	205.00	CL	
201401067701		EDNA	ALMONASTER AV	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-065	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-065	705.00	CL	
201401068001		ALMONASTER AV	SIMMONS DR	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 393-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 393-004	205.00	CL	
201401068101		CHICKASAW	METROPOLITAN	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-001	272.00	CL	
201401068301		IROQUOIS	POCAHONTAS	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 391-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 391-031		CL	
201401068401		ALMONASTER AV	SIMMONS DR	05/02/2014	03/24/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-001		CL	
201401068501		ALMONASTER AV	SIMMONS DR	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-005	1,073.00	CL	
201401068601		SIMMONS DR	ALMONASTER AV	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-008	205.00	CL	
201401068701		LIBERTY TERRACE DR	ALMONASTER AV	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-011	205.00	CL	
201401068901		PRESS	VISION DR	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-052	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-052	205.00	CL	
201401069001		ST FERDINAND	ALMONASTER AV	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 393-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 393-001		CL	
201401069101		ST FERDINAND	EDNA	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-055	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-055	205.00	CL	
201401069201		ST FERDINAND	HIGGINS BL	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-058	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-058	205.00	CL	
201401069301		HIGGINS BL	ALMONASTER AV	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-061	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-061	1,073.00	CL	
201401069501		LOUISA	ELDER	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-014	205.00	CL	
201401069601		LOUISA	MYRTLE	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-018	205.00	CL	
201401069701		ST FERDINAND	METROPOLITAN	05/02/2014	03/26/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-022		CL	
201401069801		LOUISA	HIGGINS BL	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-024		CL	
201401069901		ALVAR	CHICKASAW	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 396-003	205.00	CL	
201401070001		ALVAR	HIGGINS BL	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 396-006	205.00	CL	
201401070101		DESIRE	ALMONASTER AV	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-017	205.00	CL	
201401070201		CHICKASAW	METROPOLITAN	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-022		CL	
201401070301		METROPOLITAN	TECUMSEH	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-026	205.00	CL	
201401070401		FRANCE RD	ALMONASTER AV	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 398-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 398-004	205.00	CL	
201401070501		METROPOLITAN	TECUMSEH	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-033	205.00	CL	
201401070601		METROPOLITAN	HAWTHORNE PL	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-002	205.00	CL	
201401070701		ABUNDANCE	ALMONASTER AV	05/02/2014	03/24/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-021		CL	
201401070801		DESIRE	DRIVE L	05							

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201401071501		ABUNDANCE	CLOUET	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 407-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 407-006		CL	
201401071601		LOUISA	TREASURE	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 407-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 407-017		CL	
201401071701		PIETY	HIGGINS BL	05/02/2014	03/26/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 408-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 408-006		CL	
201401071801		DESIRE	DRIVE K	05/02/2014	03/25/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 409-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 409-037		CL	
201401071901		FRANCE RD	ALMONASTER AV	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 397-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 397-001		CL	
201401072001		ALVAR	ALMONASTER AV	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 397-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 397-006	205.00	CL	
201401072101		FRANCE RD	ALMONASTER AV	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 398-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 398-002	205.00	CL	
201401072701		CHEF MENTEUR HW	PRESS DR	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 481-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 481-031	205.00	CL	
201401072801		OLD GENTILY RD	PRESS	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 481-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 481-034		CL	
201401072901		DESIRE	CHEF MENTEUR HW	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-009		CL	
201401073001		CHEF MENTEUR HW	LOUISA	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-012	205.00	CL	
201401073101		CHEF MENTEUR HW	FRANCE RD	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-015	205.00	CL	
201401073201		PAULINE DR	PLAUCHE CI	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-042	205.00	CL	
201401073301		CHEF MENTEUR HW	FRANCE RD	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-017		CL	
201401073401		CHEF MENTEUR HW	FRANCE RD	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-024	205.00	CL	
201401073601		PIETY DR	MIRABEAU AV	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-094	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-094		CL	
201401073701		PIETY DR	STEPHEN GIRARD AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-104	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-104	205.00	CL	
201401073801		CUNNINGHAM CT	PINEDA	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-107	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-107		CL	
201401073901		GAINES	MARK TWAIN DR	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-113	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-113	205.00	CL	
201401074001		GALLIER DR	DREUX AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-062	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-062		CL	
201401074101		GALLIER DR	MIRABEAU AV	05/02/2014	12/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-065	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-065	205.00	CL	
201401074201		GALLIER DR	MIRABEAU AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-070	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-070	205.00	CL	
201401074301		GALLIER DR	STEPHEN GIRARD AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-073	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-073	205.00	CL	
201401074401		DESIRE DR	MIRABEAU AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-078	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-078	205.00	CL	
201401074501		FRANCE RD	CHEF MENTEUR HW	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-014		CL	
201401074601		DREUX AV	PIETY DR	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-089	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-089	205.00	CL	
201401074701		CONGRESS DR	DEBORE CI	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-022		CL	
201401074801		DEBORE CI	CONGRESS DR	05/02/2014	12/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-030	205.00	CL	
201401074901		PLAUCHE CI	PAULINE DR	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-040	205.00	CL	
201401075001		PROVIDENCE PL	PRENTISS AV	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-064	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-064	205.00	CL	
201401075101		CAMPUS BL	ATHIS CT	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-067	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-067	205.00	CL	
201401075201		MITHRA	FELICIANA	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-022		CL	
201401075301		MENDEZ	MONTEGUT	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-030		CL	
201401075401		PRESS DR	PRENTISS AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-034	205.00	CL	
201401075501		PRESS DR	PRENTISS AV	05/02/2014	11/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-037	205.00	CL	
201401075601		PRENTISS AV	CAMPUS BL	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-040		CL	
201401075701		PRESS DR	PRENTISS AV	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-043		CL	
201401075801		PIETY	DWYER RD	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-003		CL	
201401075901		PIETY	MENDEZ	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-006		CL	
201401076001		MENDEZ	FELICIANA	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-009	205.00	CL	
201401076101		PRENTISS AV	PIETY	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-012		CL	
201401076201		PRENTISS AV	PIETY DR	05/02/2014	01/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-015		CL	
201401076301		PRENTISS AV	CAMPUS BL	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-060	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-060		CL	
201401076401		MENDEZ	PIETY DR	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-061	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-061	205.00	CL	
201401076501		DWYER RD	CONGRESS DR	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-002		CL	
201401076601		DWYER RD	FRANCE RD	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-005		CL	
201401076701		FRANCE RD	DWYER RD	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-009		CL	
201401076801		MITHRA	DEBORE DR	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-017		CL	
201401076901		MITHRA	PAULINE DR	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-022		CL	
201401077001		PROVIDENCE PL	CAMPUS BL	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-077	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-077		CL	
201401077101		VIENNA CT	CAMPUS BL	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-080	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-080		CL	
201401077201		MADRID CT	CAMPUS BL	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-083	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-083		CL	
201401077301		PROVIDENCE PL	CAMPUS BL	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-086	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-086		CL	
201401077401		CAMPUS BL	ROBERT E LEE BL	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-089	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-089		CL	
201401077501		CAMPUS BL	PRENTISS AV	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-054	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-054		CL	
201401077601		PRENTISS AV	CAMPUS BL	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-057	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-057	205.00	CL	
201401077701		MITHRA	CONGRESS	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-057	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-057	205.00	CL	
201401078201		PRENTISS AV	PIETY DR	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-071	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-071	205.00	CL	
201401078301		CONGRESS DR	MEXICO	05/02/2014	12/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 252-007	205.00	CL	
201401078401		DEBORE DR	NEW YORK CI	05/02/2014	12/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 252-015	1,073.00	CL	
201401078501		CONGRESS DR	CADDIE RD	05/02/2014	12/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 252-029	205.00	CL	
201401078601		FRANCE RD	MORRISON RD	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 252-035	205.00	CL	
201401078701		CONGRESS DR	PRENTISS AV	05/02/2014	12/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-035	205.00	CL	
201401078801		DEBORE DR	MADRID	05/02/2014	12/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-041	205.00	CL	
201401078901		PAULINE DR	MADRID	05/02/2014	12/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-045	205.00	CL	
201401079001		CONGRESS DR	MORRISON RD	05/02/2014	12/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-054	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-054	205.00	CL	
201401079101		NEW YORK	PROVIDENCE PL	05/02/2014	01/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 252-046		CL	
201401081801		STEPHEN GIRARD	WALLACE DR	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 319-008		CL	
201401081901		STEPHEN GIRARD	WARRINGTON DR	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 319-013	205.00	CL	
201401082001		ANNETTE	SUMPTER	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 319-021		CL	
201401082101		ANNETTE	STEPHEN GIRARD	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 319-030	205.00	CL	
201401082201		PELOPIDAS	ST ANTHONY AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 319-036	205.00	CL	
201401083001		WILTON DR	WARRINGTON DR	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-020	205.00	CL	
201401083101		WINGATE DR	FILMORE	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 321-021	205.00	CL	
201401083201		WICKFIELD DR	PRENTISS AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 321-024	205.00	CL	
201401083301		RAPIDES DR	WARRINGTON DR	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 321-027	205.00	CL	
201401083401		PRENTISS AV	ST ANTHONY AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-001		CL	
201401083501		WARRINGTON DR	FILMORE AV	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-034	205.00	CL	
201401083601		ST ANTHONY AV	MIRABEAU AV	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-042	205.00	CL	
201401083701		ALLEN	MIRABEAU AV	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-048	205.00	CL	
201401083801		WARFIELD	MIRABEAU AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-054	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-054	205.00	CL	
201401083901		ST ANTHONY AV	FILMORE AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-005	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-005	205.00	CL	
201401084001		TIMOLEON</									

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201401084401		WILDAIR DR	FILMORE AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 321-016	205.00	CL	
201401084501		ABUNDANCE	ST ANTHONY AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 330-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 330-045		CL	
201401084601		ABUNDANCE	FLORIDA AV	05/02/2014	03/25/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 331-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 331-026		CL	
201401084701		TOURO	CATON	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 332-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 332-045	205.00	CL	
201401084801		PRENTISS AV	WARRINGTON DR	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-039	205.00	CL	
201401084901		ROBERT E LEE BL	ST ANTHONY AV	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-001		CL	
201401085001		ROBERT E LEE BL	WADSWORTH DR	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-004		CL	
201401085101		WAINWRIGHT DR	LEON C SIMON DR	05/02/2014	10/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-009	500.00	CL	
201401085201		WARRINGTON DR	LEON C SIMON DR	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-014	205.00	CL	
201401085301		PRENTISS AV	WILTON DR	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-010	205.00	CL	
201401085401		WILTON DR	ROSARY DR	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-013	205.00	CL	
201401085501		ROSARY DR	WILDAIR DR	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-016	205.00	CL	
201401085601		ROSARY DR	WILDAIR DR	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-019	205.00	CL	
201401085701		PRENTISS AV	WILDAIR DR	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-022	205.00	CL	
201401087001		FRENCHMEN	FLORIDA AV	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 329-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 329-041		CL	
201401094101		ST ANTHONY AV	SUMPTER	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-052	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-052	205.00	CL	
201401094201		ELYSIAN FIELDS AV	FILMORE AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-003	205.00	CL	
201401094301		ELYSIAN FIELDS AV	PRENTISS AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-007	205.00	CL	
201401094401		VERMILLION BL	FILMORE AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-011	205.00	CL	
201401094501		PASTEUR BL	PRENTISS AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-016		CL	
201401094601		ROBIN	TOURO	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-015	205.00	CL	
201401094701		ELYSIAN FIELDS AV	FILMORE	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-018	205.00	CL	
201401094801		MIRABEAU AV	FRENCHMEN	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-027		CL	
201401094901		ST ANTHONY AV	MIRABEAU AV	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-035		CL	
201401095001		PAUGER	SELMA	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-048	205.00	CL	
201401095101		FRENCHMEN	STEPHEN GIRARD	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-009		CL	
201401095201		PELOPIDAS	ST ANTHONY AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-023	205.00	CL	
201401095301		LOMBARD	ST ANTHONY AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-033		CL	
201401095401		PAUGER	PELOPIDAS	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-039	205.00	CL	
201401095501		FILMORE AV	PAUGER	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-061	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-061	205.00	CL	
201401095601		CAMERON BL	PRENTISS AV	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-025	205.00	CL	
201401095701		ST ANTHONY AV	ELYSIAN FIELDS AV	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-028	205.00	CL	
201401095901		ROBERT E LEE BL	VERMILLION BL	05/02/2014	11/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 337-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 337-006		CL	
201401096001		ROBERT E LEE BL	CURIE	05/02/2014	11/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 337-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 337-013	205.00	CL	
201401096101		RAPIDES DR	ST ANTHONY AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-025	205.00	CL	
201401096201		ST ANTHONY AV	PRENTISS AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-028	205.00	CL	
201401096301		PASTEUR BL	PRENTISS AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-001		CL	
201401096401		PASTEUR BL	ROBERT E LEE BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-006		CL	
201401096501		VERMILLION BL	ROBERT E LEE BL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-011	205.00	CL	
201401096601		SELMA	PAINTERS	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-024		CL	
201401096701		STEPHEN GIRARD	MARIGNY	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-021		CL	
201401096801		MARIGNY	MANDOLIN	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-024		CL	
201401096901		GENTILLY RD	ELYSIAN FIELDS AV	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-029	205.00	CL	
201401097001		ELYSIAN FIELDS AV	PELOPIDAS	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-033		CL	
201401097101		ST ROCH AV	LOMBARD	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 353-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 353-004	205.00	CL	
201401097201		TREASURE	ARTS	05/02/2014	12/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 349-001	205.00	CL	
201401097301		BENEFIT	MUSIC	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 349-006	205.00	CL	
201401097401		ST ROCH AV	BENEFIT	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 349-015	500.00	CL	
201401097501		ST ROCH AV	BENEFIT	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 349-021	205.00	CL	
201401097601		MARIGNY	HUMANITY	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 349-042	500.00	CL	
201401097701		ST ROCH AV	CARNOT	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-001		CL	
201401097801		ARTS	DREUX AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-021		CL	
201401097901		WESTERN	DREUX AV	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-035		CL	
201401098001		WESTERN	MIRABEAU AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-039	205.00	CL	
201401098101		SELMA	MARIGNY	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-046	205.00	CL	
201401098201		SELMA	VENUS	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-032		CL	
201401098301		MIRABEAU AV	FRANKLIN AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-036	205.00	CL	
201401098401		SELMA	FRANKLIN AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-041		CL	
201401098501		FRANKLIN AV	DREUX AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-045		CL	
201401098601		MUSIC	FILMORE AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-049	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-049	205.00	CL	
201401098701		ST ROCH AV	DREUX AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-007		CL	
201401098801		SELMA	ST ROCH AV	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-001	705.00	CL	
201401098901		MUSIC	MIRABEAU AV	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-007	205.00	CL	
201401099001		DREUX AV	ARTS	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-013	205.00	CL	
201401099101		SELMA	ARTS	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-016	205.00	CL	
201401099201		MARIGNY	DREUX AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-029	205.00	CL	
201401099401		MANDEVILLE	PRENTISS AV	05/02/2014	11/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-033	205.00	CL	
201401099501		MITHRA	ST ROCH AV	05/02/2014	10/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-039		CL	
201401099601		ODIN	ST ROCH AV	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-042		CL	
201401099701		MANDEVILLE	PRENTISS AV	05/02/2014	11/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-001		CL	
201401099801		SPAIN	SELMA	05/02/2014	01/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-062	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-062		CL	
201401099901		MANDEVILLE	MITHRA	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-001	205.00	CL	
201401100001		MANDEVILLE	FILMORE	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-004	205.00	CL	
201401100101		SPAIN	MENDEZ	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-009		CL	
201401100201		ODIN	MARIGNY	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-016		CL	
201401100301		ODIN	ELYSIAN FIELDS AV	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-020		CL	
201401100401		SPAIN	DREUX AV	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-018	205.00	CL	
201401100501		SPAIN	MIRABEAU AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-021	205.00	CL	
201401100601		ELYSIAN FIELDS AV	FILMORE AV	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-027	205.00	CL	
201401100701		N LARK	MARIGNY	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-002	205.00	CL	
201401100801		ORIOLE	MARIGNY	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-007	205.00	CL	
201401100901		MARIGNY	LAKE OAKS PK	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-010			

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201401101401		LEON C SIMON DR	ELYSIAN FIELDS AV	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-035	205.00	CL	
201401101501		ATHIS	ELYSIAN FIELDS AV	05/02/2014	11/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-011	205.00	CL	
201401101601		MANDEVILLE	PRESSBURG	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-014		CL	
201401101701		MANDEVILLE	VIENNA	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-022		CL	
201401101801		ELYSIAN FIELDS AV	MADRID	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-026	205.00	CL	
201401101901		MADRID	ELYSIAN FIELDS AV	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-029	205.00	CL	
201401102001		KILLDEER	MUSIC	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-056	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-056	205.00	CL	
201401102101		ODIN	MUSIC	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-012	205.00	CL	
201401102201		ARTS	MENDEZ	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-017		CL	
201401102301		MENDEZ	PAINTERS	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-022		CL	
201401102401		PRENTISS AV	PAINTERS	05/02/2014	11/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-025	205.00	CL	
201401102501		PRENTISS AV	FRANKLIN AV	05/02/2014	11/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-028	205.00	CL	
201401102601		PAINTERS	MENDEZ	05/02/2014	01/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-031		CL	
201401102701		N LARK	MUSIC	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-021	205.00	CL	
201401102801		MUSIC	LAKE OAKS PK	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-026	205.00	CL	
201401103101		ST ROCH AV	PRENTISS AV	05/02/2014	11/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-003	205.00	CL	
201401103201		MANDEVILLE	JAY	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-047	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-047		CL	
201401103301		MARIGNY	KILLDEER	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-053	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-053	205.00	CL	
201401103401		MUSIC	PRESSBURG	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-056	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-056	205.00	CL	
201401103501		FRANKLIN AV	TREASURE	05/02/2014	01/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 367-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 367-026		CL	
201401103601		CLEMATIS	LAVENDER	05/02/2014	12/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 369-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 369-033		CL	
201401103701		NEW YORK	FRANKLIN AV	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-009	205.00	CL	
201401103801		NEW YORK	ARTS	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-013	205.00	CL	
201401103901		MUSIC	ROBERT E LEE BL	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-018		CL	
201401104001		FRANKFORT	FRANKLIN AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-023	205.00	CL	
201401104101		ST ROCH AV	FRANKFORT	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-031		CL	
201401104201		PAINTERS	VIENNA	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-020		CL	
201401104301		VIENNA	FRANKLIN AV	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-030	205.00	CL	
201401104401		MADRID	ARTS	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-046		CL	
201401104501		ARTS	VIENNA	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-049	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-049		CL	
201401104601		MADRID	MUSIC	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-053	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-053		CL	
201401104701		AGRICULTURE	DEERS	05/02/2014	03/27/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 366-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 366-009		CL	
201401104801		SELMA	BACCICH	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-026		CL	
201401104901		BACCICH	MIRABEAU AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-036	205.00	CL	
201401105001		SELMA	PEOPLES AV	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-044	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-044	205.00	CL	
201401105101		MIRABEAU AV	PEOPLES AV	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-047	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-047	5,000.00	CL	
201401105301		BACCICH	GENTILLY RD	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 371-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 371-014	205.00	CL	
201401105401		DEMONTLUZIN	CARNOT	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 371-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 371-026	205.00	CL	
201401105601		FRANKLIN AV	LOMBARD	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 371-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 371-039	205.00	CL	
201401105701		FRANKLIN AV	MIRABEAU AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-003	205.00	CL	
201401105801		DEMONTLUZIN	MIRABEAU AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-007	205.00	CL	
201401105901		KILLDEER	MUSIC	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-039	205.00	CL	
201401106201		BACCICH	NEW YORK	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-033	205.00	CL	
201401106301		VIENNA	LAFAYE	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-012	205.00	CL	
201401106401		PRESSBURG	EADS	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-020	205.00	CL	
201401106501		BACCICH	PRESSBURG	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-030	205.00	CL	
201401106601		FRANKLIN AV	PRENTISS AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-034		CL	
201401106701		EADS	PRENTISS AV	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-037	205.00	CL	
201401106801		ATHIS	LAFAYE	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-040		CL	
201401106901		MENDEZ	FRANKLIN AV	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-001		CL	
201401107001		FRANKLIN AV	FILMORE AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-006	205.00	CL	
201401107101		EADS	ODIN	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-012	205.00	CL	
201401107201		BACCICH	ODIN	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-020	205.00	CL	
201401107301		PRENTISS AV	PEOPLES AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-023	205.00	CL	
201401107401		FRANKFORT	EADS	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-023		CL	
201401107501		ODIN	PEOPLES AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-031		CL	
201401108001		PRESS DR	LEON C SIMON DR	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375C-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375C-006		CL	
201401108101		FRANKLIN AV	LEON C SIMON DR	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375A-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375A-005	205.00	CL	
201401108201		FRANKLIN AV	LEON C SIMON DR	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375C-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375C-018		CL	
201401108301		PRESS	MARCUS CHRISTIAN CI	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 387-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 387-007		CL	
201401108401		PEOPLES AV	PRENTISS AV	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-051	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-051	205.00	CL	
201401108501		ROBERT E LEE BL	FRANKLIN AV	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-006	500.00	CL	
201401108601		MEXICO	LAFAYE	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-009		CL	
201401108701		BACCICH	ROBERT E LEE BL	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-014	205.00	CL	
201401115901		WILDAIR DR	ROSARY DR	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-026	205.00	CL	
201401116001		WILDAIR DR	ROBERT E LEE BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-027	205.00	CL	
201401116101		WILDAIR DR	ROBERT E LEE BL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-028	205.00	CL	
201401116201		PRENTISS AV	WINGATE DR	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-029	205.00	CL	
201401116301		PRENTISS AV	WICKFIELD DR	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-034	205.00	CL	
201401116401		WARRINGTON DR	BURBANK DR	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-040	205.00	CL	
201401116501		ST ANTHONY AV	LEON C SIMON DR	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-002	205.00	CL	
201401116601		ST ANTHONY AV	LEON C SIMON DR	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-003	205.00	CL	
201401116701		WADSWORTH DR	LEON C SIMON DR	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-005		CL	
201401116801		WADSWORTH DR	LEON C SIMON DR	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-006		CL	
201401117001		WALDO DR	LEON C SIMON DR	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-011	205.00	CL	
201401117101		WALDO DR	LEON C SIMON DR	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-012	205.00	CL	
201401117201		WARRINGTON DR	LEON C SIMON DR	05/02/2014	10/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-015	500.00	CL	
201401117301		LONDON DR	LEON C SIMON DR	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-018	205.00	CL	
201401117401		ST ANTHONY AV	BURBANK DR	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-003		CL	
201401117501		ST ANTHONY AV	BURBANK DR	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-004		CL	
201401117601		ST ANTHONY AV	ROSARY DR	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-005		CL	
201401117701		ST ANTHONY AV	ROBERT E LEE BL	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 32			

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201401187501		CHEF MENTEUR HW	DESIRE	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-014		CL	
201401187601		DESIRE PK	HIGGINS BL	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 410-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 410-023		CL	
201401187701		CHEF MENTEUR HW	FRANCE RD	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-016	205.00	CL	
201401187801		CHEF MENTEUR HW	FRANCE RD	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-018		CL	
201401187901		CONGRESS DR	CHEF MENTEUR HW	05/02/2014	01/05/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-032		CL	
201401188001		IROQUOIS	OLD GENTILLY RD	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 481-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 481-001		CL	
201401188101		CLOUET	ALJA J MEYERS	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 408-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 408-013		CL	
201401188201		DESIRE	DRIVE G	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 409-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 409-022		CL	
201401188501		BENEFIT	ALVAR	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 409-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 409-027		CL	
201401188701		BENEFIT	DESIRE	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 409-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 409-031		CL	
201401188901		DRIVE K	ALVAR	05/02/2014	10/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 409-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 409-038		CL	
201401189001		MORRICE DUNCAN DR	TREASURE	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 409-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 409-039		CL	
201401189101		CLOUET	PLEASURE	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 408-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 408-012		CL	
201401189201		DRIVE L	DESIRE	05/02/2014	11/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 409-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 409-041		CL	
201401189301		DESIRE	PLEASURE	05/02/2014	03/25/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 409-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 409-043		CL	
201401189401		DESIRE	DRIVE J	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 409-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 409-046	205.00	CL	
201401189501		DESIRE PK	DRIVE M	05/02/2014	11/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 410-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 410-001		CL	
201401189601		DESIRE PK	HIGGINS BL	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 410-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 410-003		CL	
201401189701		ABUNDANCE	DRIVE C	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 406-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 406-007		CL	
201401190201		ABUNDANCE	PAULINE	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 406-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 406-012	205.00	CL	
201401190401		ALVAR	AGRICULTURE	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 406-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 406-016		CL	
201401190501		INDUSTRY	DESIRE	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 406-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 406-019	205.00	CL	
201401190601		PIETY	FLORIDA AV	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 406-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 406-020		CL	
201401190701		FELICIANA	TREASURE	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 407-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 407-001		CL	
201401190901		CLOUET	BENEFIT	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 407-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 407-007		CL	
201401191001		METROPOLITAN	HUMANITY	05/02/2014	01/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 407-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 407-014		CL	
201401191101		LOUISA	ABUNDANCE	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 407-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 407-032		CL	
201401191201		LOUISA	PLEASURE	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 408-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 408-001		CL	
201401191301		ALVAR	CHICKASAW	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 396-009	500.00	CL	
201401191401		DESIRE	HIGGINS BL	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 396-010	205.00	CL	
201401191501		DESIRE	HIGGINS BL	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 396-011	205.00	CL	
201401191601		DESIRE	HIGGINS BL	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 396-012	205.00	CL	
201401191701		DESIRE	HIGGINS BL	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 396-013	205.00	CL	
201401191801		HIGGINS BL	DESIRE	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 396-014	205.00	CL	
201401191901		HIGGINS BL	PIETY	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 396-020	205.00	CL	
201401192001		FRANCE RD	ALMONASTER AV	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 397-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 397-002	205.00	CL	
201401192201		ALMONASTER AV	ALVAR	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 397-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 397-009		CL	
201401192301		FRANCE RD	ALMONASTER AV	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 398-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 398-001		CL	
201401192401		CHICKASAW	ALVAR	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 396-008		CL	
201401192501		FRANCE RD	ALMONASTER AV	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 398-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 398-003		CL	
201401192901		METROPOLITAN	CLOVER	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-006	205.00	CL	
201401193001		METROPOLITAN	MYRTLE	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-008	205.00	CL	
201401193101		METROPOLITAN	HIGGINS BL	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-010	205.00	CL	
201401193201		LOUISA	HAWTHORNE PL	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-012	205.00	CL	
201401193301		LOUISA	MYRTLE	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-013	205.00	CL	
201401193501		LOUISA	MYRTLE	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-017	205.00	CL	
201401193601		LOUISA	HIGGINS BL	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-020	205.00	CL	
201401193701		ST FERDINAND	METROPOLITAN	05/02/2014	03/26/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-021		CL	
201401193801		ST FERDINAND	METROPOLITAN	05/02/2014	03/26/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-023		CL	
201401193901		METROPOLITAN	HIGGINS BL	05/02/2014	03/26/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-005		CL	
201401194001		CHICKASAW	ALVAR	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 396-001	205.00	CL	
201401194101		CHICKASAW	ALVAR	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 396-002	205.00	CL	
201401194301		ALVAR	HIGGINS BL	05/02/2014	10/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 396-005	772.00	CL	
201401194401		ALVAR	HIGGINS BL	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 396-007	205.00	CL	
201401194501		LOUISA	HIAWATHA	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-007	205.00	CL	
201401194601		LOUISA	HIAWATHA	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-011	205.00	CL	
201401194701		LOUISA	ALMONASTER AV	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-012	205.00	CL	
201401194801		CHICKASAW	DESIRE	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-013	205.00	CL	
201401194901		CHICKASAW	DESIRE	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-014	205.00	CL	
201401195001		DESIRE	ALMONASTER AV	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-015	205.00	CL	
201401195101		DESIRE	ALMONASTER AV	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-016	205.00	CL	
201401195201		ALMONASTER AV	LOUISA	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-020	205.00	CL	
201401195301		CHICKASAW	METROPOLITAN	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-021		CL	
201401195401		CHICKASAW	METROPOLITAN	05/02/2014	10/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-024	868.00	CL	
201401195501		METROPOLITAN	CHICKASAW	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-025	205.00	CL	
201401195601		METROPOLITAN	HIAWATHA	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-029	205.00	CL	
201401195701		METROPOLITAN	ALMONASTER AV	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-030	205.00	CL	
201401195801		METROPOLITAN	POWHATAN	05/02/2014	10/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-034	272.00	CL	
201401195901		METROPOLITAN	HIAWATHA	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-035	205.00	CL	
201401196001		METROPOLITAN	ELDER	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-004	205.00	CL	
201401196101		ST FERDINAND	ALMONASTER AV	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-015	205.00	CL	
201401196201		ST FERDINAND	EDNA	05/02/2014	03/24/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-016		CL	
201401196301		ST FERDINAND	EDNA	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-017	1,073.00	CL	
201401196501		PEOPLES AV	ABUNDANCE	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-019		CL	
201401196601		ABUNDANCE	ALMONASTER AV	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-020		CL	
201401196701		ALMONASTER AV	TREASURE	05/02/2014	03/24/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-022		CL	
201401197001		SERVITUDE C	ST FERDINAND	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 393-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 393-002	205.00	CL	
201401197101		ST FERDINAND	ALMONASTER AV	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 393-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 393-003	205.00	CL	
201401197201		ST FERDINAND	ALMONASTER AV	05/02/2014	03/26/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 393-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 393-005		CL	
201401197301		ST FERDINAND	ALMONASTER AV	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 393-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 393-006	205.00	CL	
201401197401		CHICKASAW	LOUISA	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-002	205.00	CL	
201401197501		LOUISA	CHICKASAW	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-003	205.00	CL	
201401197601	</										

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201401198001		FRANCE RD	ALMONASTER AV	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 390-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 390-001	205.00	CL	
201401198101		FRANCE RD	ALMONASTER AV	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 390-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 390-002		CL	
201401198201		ALVAR	DRIVE M	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 390-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 390-003		CL	
201401198301		HIAWATHA	IROQUOIS	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 391-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 391-034		CL	
201401198401		IROQUOIS	POCAHONTAS	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 391-035	COMPLETED PERFORM ADJUSTMENTS AND REPAIRS TO SMH 391-035		CL	
201401198501		ALMONASTER AV	FRANCOIS DR	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-002	205.00	CL	
201401198601		SIMMONS DR	ALMONASTER AV	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-004	205.00	CL	
201401198701		ALMONASTER AV	SIMMONS DR	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-006	205.00	CL	
201401198801		ALMONASTER AV	FRANCOIS DR	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-007	205.00	CL	
201401198901		ALMONASTER AV	LIBERTY TERRACE DR	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-009	205.00	CL	
201401199001		ALMONASTER AV	LIBERTY TERRACE DR	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-010	205.00	CL	
201401199101		LIBERTY TERRACE DR	ALMONASTER AV	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-014	205.00	CL	
201401199701		PRESS	BENEFIT	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-050	205.00	CL	
201401199801		BENEFIT	GORDON PLAZA DR	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-051	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-051	205.00	CL	
201401199901		VISION DR	PRESS	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-053	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-053	205.00	CL	
201401200001		PRESS	VISION DR	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-054	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-054	205.00	CL	
201401200101		ST FERDINAND	EDNA	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-056	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-056	205.00	CL	
201401200201		EDNA	ST FERDINAND	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-057	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-057	205.00	CL	
201401200301		HIGGINS BL	ST FERDINAND	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-059	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-059	205.00	CL	
201401200401		HIGGINS BL	ALMONASTER AV	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-060	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-060		CL	
201401200501		EDNA	ALMONASTER AV	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-062	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-062	205.00	CL	
201401200601		EDNA	ALMONASTER AV	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-063	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-063	205.00	CL	
201401200701		EDNA	ALMONASTER AV	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-064	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-064	205.00	CL	
201401200801		INDUSTRY	ST FERDINAND	05/02/2014	10/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 387-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 387-012	500.00	CL	
201401200901		FELICIANA	INDUSTRY	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 387-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 387-016	205.00	CL	
201401201001		CLOUET	AGRICULTURE	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 387-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 387-017		CL	
201401201101		CLOUET	INDUSTRY	05/02/2014	01/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 387-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 387-018		CL	
201401201201		CLOUET	FLORIDA AV	05/02/2014	01/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 387-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 387-019		CL	
201401201401		ST FERDINAND	ABUNDANCE	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-006	205.00	CL	
201401201501		ST FERDINAND	BENEFIT	05/02/2014	10/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-011	500.00	CL	
201401201601		ST FERDINAND	HIGGINS BL	05/02/2014	10/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-014	500.00	CL	
201401201701		BENEFIT	PRESS	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-016	205.00	CL	
201401201801		GORDON PLAZA DR	PRESS	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-017		CL	
201401201901		TREASURE	MONTÉGUT	05/02/2014	03/25/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-026		CL	
201401202201		MONTÉGUT	BENEFIT	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-037		CL	
201401202301		HUMANITY	MONTÉGUT	05/02/2014	03/25/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-039		CL	
201401202401		WILTON DR	ROBERT E LEE BL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-020		CL	
201401202501		ST ANTHONY AV	BURBANK DR	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-002		CL	
201401202601		WILTON DR	WARRINGTON DR	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-019		CL	
201401202701		GALLIER DR	STEPHEN GIRARD AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-072	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-072	205.00	CL	
201401202801		CHEF MENTEUR HW	FRANCE RD	05/02/2014	03/24/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-019		CL	
201401202901		LIBERTY TERRACE DR	ALMONASTER AV	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-012	205.00	CL	
201401204201		AGRICULTURE	PRESS	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 387-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 387-003	205.00	CL	
201401204301		LEON C SIMON DR	MANDEVILLE	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-034	205.00	CL	
201401204401		ST ANTHONY AV	PRENTISS AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-033		CL	
201401204501		PASTEUR BL	BURBANK DR	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-002		CL	
201401204601		PASTEUR BL	PRENTISS AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-017		CL	
201401393001		CARTIER AV	MIRABEAU AV	06/03/2014	02/01/2014	SMAIN	MWH-ID. 7463-317 POINT REPAIR 0-18 FROM SMH 298-031 ESSA 2 - GENTILLY - STATION 19	COMPLETED POINT REPAIR 0-18 FROM SMH 298-031	8,964.00	CL	
201401393101		CARTIER AV	MIRABEAU AV	06/03/2014	02/01/2014	SMAIN	MWH-ID. 7463-317 POINT REPAIR 310-322 FROM SMH 298-031 ESSA 2 - GENTILLY - STATION 19	COMPLETED POINT REPAIR 310-322 FROM SMH 298-031		CL	
201401645701		MADRID	ELYSIAN FIELDS AV	07/21/2014	10/14/2013	SMAIN	MWH-ID. 7463-149 POINT REPAIR 262' TO 270' FROM SMH 357-029 ESSA 2 - BASIN 3 - GENTILLY - STATION 17'	COMPLETED POINT REPAIR 262' TO 270' FROM SMH 357-029	8,650.00	CL	
201401648001		MADRID	MUSIC	07/21/2014	04/03/2014	SMAIN	MWH-ID 7463-084 POINT REPAIR 6' TO 18' FROM SMH 361-053 ESSA2-BASIN 3-GENTILLY-STATION 17	COMPLETED POINT REPAIR 6' TO 18' FROM SMH 361-053	7,300.00	CL	
201401652801		PRESS DR	ODIN	07/22/2014	05/21/2014	SMAIN	MWH-ID 7463-375 POINT REPAIR REPLACE SERVICE 116' FROM SMH 250-100 ESSA 2-BASIN 3-GENTILLY-SPS 23 /** 1) MN: A125520 SN: 0126440, *TAP-SIZE: A LOC: 380 FEET FROM P LINE AT MITHRA, *MB: CODE: CDLM LOC: ON PRESS DR., 380' FROM P.L. MITHRA, 8' OUTSIDE, ****/	COMPLETED POINT REPAIR REPLACE SERVICE 116' FROM SMH 250-100	11,170.00	CL	
201401652901		PRESS DR	ODIN	07/22/2014	05/21/2014	SMAIN	MWH-ID 7463-375 POINT REPAIR 42' TO 54' FROM SMH 250-100 ESSA 2-BASIN 3-GENTILLY-SPS 23 /** 1) MN: A125520 SN: 0126440, *TAP-SIZE: A LOC: 380 FEET FROM P LINE AT MITHRA, *MB: CODE: CDLM LOC: ON PRESS DR., 380' FROM P.L. MITHRA, 8' OUTSIDE, ****/	COMPLETED POINT REPAIR 42' TO 54' FROM SMH 250-100	14,500.00	CL	
201401653101		ODIN	PROVIDENCE PL	07/22/2014	02/28/2014	SMAIN	MWH-ID. 7463-315 POINT REPAIR 105' TO 117' FROM SMH 250-106 ESSA 2 - BASIN 3 - GENTILLY - STATION 23' /** 1) MN: B030338 SN: 0128372, *TAP-SIZE: B LOC: 175 FEET FROM P LINE AT HYDT, *MB: CODE: CDM2 LOC: RES 130FT FROM L/S HYDT #3 ON ODIN ****/	COMPLETED POINT REPAIR 105' TO 117' FROM SMH 250-106	11,800.00	CL	
201401653301		PAULINE DR	PRENTISS AV	07/22/2014	05/27/2014	SMAIN	MWH-ID. 7463-560 POINT REPAIR 422'-434' FROM SMH 251-026 ESSA 2 - BASIN 3 - GENTILLY - STATION 23 /** 1) MN: A316178 SN: 0120366, *TAP-SIZE: B LOC: 396 FEET FROM P LINE AT PRENTISS AVE., *MB: CODE: BDL2 LOC: MTR ON PAULINE 396FT FRM PL PRENTISS 7FT OUTSD PL ****/	COMPLETED POINT REPAIR 422'-434' FROM SMH 251-026	7,750.00	CL	

DATA DATE/TIME	4/8/2022	9:22:26 AM									
W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE	
201401654001	ROBERT E LEE BL	WILDAIR DR	07/22/2014	02/01/2014	SLEAD	MWH-ID. 7463-086 SERVICE REPAIR REPLACE SERVICE 96' TO 123' FROM SMH 322-021 ESSA 2 - BASIN 3 - GENTILLY - STATION 17 /** 1) MN: C028443 SN: 0135461, *TAP:SIZE: C LOC: 32 FEET FROM P LINE AT ROBERT E LEE BLVD, *MB: CODE: DHL LOC: ON WILDAIR 32FT FROM PL ROBERT E LEE BLVD 8' OUTSI ****/	COMPLETED SERVICE REPAIR REPLACE SERVICE 96' TO 123' FROM SMH 322-021	10,900.00	CL		
201401654601	NEW YORK	MARIGNY	07/22/2014	04/14/2014	SMAIN	MWH-ID. 7463-342 POINT REPAIR 71' TO 83' FROM SMH 358-031 ESSA2-BASIN 3-GENTILLY-SPS 17 /** 1) MN: A191118 SN: 0166080, *TAP:SIZE: C LOC: 9 FEET FROM P LINE AT NEW YORK, *MB: CODE: ___ LOC: ON NEW YORK 94FT FROM PL ELYSIAN FIELDS 8'OUTSD ****/	COMPLETED POINT REPAIR 71' TO 83' FROM SMH 358-031	7,300.00	CL		
201401654801	FRANKLIN AV	VIENNA	07/22/2014	02/14/2014	SMAIN	MWH-ID. 7463-277 POINT REPAIR 155' TO 167' FROM SMH 361-038 ESSA 2 - BASIN 3 - GENTILLY - STATION 17 /** 1) MN: C027257 SN: 0127805, *TAP:SIZE: C LOC: 67 FEET FROM P LINE AT FRANKLIN AVE, *MB: CODE: AD LOC: ON VIENNA, 67' FROM P.L. FRANKLIN AVE.'8' OUTSIDE ****/	COMPLETED POINT REPAIR 155' TO 167' FROM SMH 361-038	7,300.00	CL		
201401655401	NEW YORK	PAINTERS	07/22/2014	02/13/2014	SMAIN	MWH-ID. 7463-353 POINT REPAIR REPLACE SERVICE 103' - 115' FROM SMH 362-009 ESSA 2 - BASIN 3 - GENTILLY - SPS 17 /** 1) MN: A158533 SN: 0098461, *TAP:SIZE: B LOC: 48 FEET FROM P LINE AT ARTS, *MB: CODE: AEKM LOC: 48FT PL ARTS 5' OUTSIDE 4'6" INSIDE CURB ****/	COMPLETED POINT REPAIR REPLACE SERVICE 103' - 115' FROM SMH 362-009	7,300.00	CL		
201401947501	VERMILLION BL	PRENTISS AV	09/05/2014	02/18/2015	SLINE	MWH-ID. 7463-977 FULL LINING OF PIPE FROM SMH 335-009 TO 335-008 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING OF PIPE FROM SMH 335-009 TO 335-008		CL		
201401947601	VERMILLION BL	PRENTISS AV	09/05/2014	12/16/2014	SMAIN	MWH-ID. 7463-977 POINT REPAIR 230' TO 265' FROM SMH 335-009 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 230' TO 265' FROM SMH 335-009	19,410.00	CL		
201401947701	VERMILLION BL	PRENTISS AV	09/05/2014	12/17/2014	SLEAD	MWH-ID. 7463-977 SERVICE POINT REPAIR 176' FROM SMH 335-009 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED SERVICE POINT REPAIR 176' FROM SMH 335-009	4,686.00	CL		
201401947801	VERMILLION BL	PRENTISS AV	09/05/2014	12/18/2014	SLEAD	MWH-ID. 7463-977 SERVICE POINT REPAIR 65' FROM SMH 335-009 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED SERVICE POINT REPAIR 65' FROM SMH 335-009	4,624.00	CL		
201402230301	TIMOLEON	ST ANTHONY AV	10/21/2014	10/06/2014	SMAIN	MWH-ID. 7463-870 POINT REPAIR 272' TO 297' FROM SMH 334-049 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 272' TO 297' FROM SMH 334-049	26,710.00	CL		
201402234201	RAPIDES DR	VERMILLION BL	10/21/2014	11/26/2014	SLINE	MWH-ID. 7463-996 FULL LINING OF PIPE FROM SMH 335-008 TO 335-001 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING OF PIPE FROM SMH 335-008 TO 335-001		CL		
201402234301	RAPIDES DR	VERMILLION BL	10/21/2014	11/26/2014	SMAIN	MWH-ID. 7463-996 POINT REPAIR 0' TO 12' FROM SMH 335-008 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 335-008		CL		
201402235301	VERMILLION BL	PRENTISS AV	10/21/2014	05/20/2015	SLEAD	MWH-ID. 7463-977 SERVICE POINT REPAIR 132' FROM SMH 335-009 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED SERVICE POINT REPAIR 132' FROM SMH 335-009		CL		
201402235401	VERMILLION BL	PRENTISS AV	10/21/2014	02/09/2015	SLEAD	MWH-ID. 7463-977 SERVICE POINT REPAIR 306' FROM SMH 335-009 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED SERVICE POINT REPAIR 306' FROM SMH 335-009		CL		
201402235501	VERMILLION BL	PRENTISS AV	10/21/2014	02/06/2015	SLEAD	MWH-ID. 7463-977 SERVICE POINT REPAIR 86' FROM SMH 335-009 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED SERVICE POINT REPAIR 86' FROM SMH 335-009		CL		
201402323501	MADRID	PAULINE DR	11/04/2014	08/20/2014	SMAIN	MWH-ID. 7463-608 POINT REPAIR 34' TO 46' SMH 251-052 ESSA 2 - BASIN 3 - GENTILLY - STATION 23" /** NO WATER METER/TAP INFO FOUND IN AUTO LOOKUP. ****/	COMPLETED POINT REPAIR 34' TO 46' SMH 251-052	12,640.00	CL		
201402323601	MADRID	PAULINE DR	11/04/2014	08/25/2014	SMAIN	MWH-ID. 7463-608 POINT REPAIR 193' TO 256' SMH 251-052 ESSA 2 - BASIN 3 - GENTILLY - STATION 23" /** NO WATER METER/TAP INFO FOUND IN AUTO LOOKUP. ****/	POINT REPAIR 193' TO 256' SMH 251-052	21,100.00	CL		
201402323701	MADRID	PAULINE DR	11/04/2014	08/27/2014	SMAIN	MWH-ID. 7463-608 POINT REPAIR 271' TO 283' SMH 251-052 ESSA 2 - BASIN 3 - GENTILLY - STATION 23" /** NO WATER METER/TAP INFO FOUND IN AUTO LOOKUP. ****/	COMPLETED POINT REPAIR 271' TO 283' SMH 251-052	12,580.00	CL		
201402324101	MADRID	PAULINE DR	11/04/2014	08/27/2014	SMAIN	MWH-ID. 7463-608 POINT REPAIR 304' TO 338' SMH 251-052 ESSA 2 - BASIN 3 - GENTILLY - STATION 23" /** NO WATER METER/TAP INFO FOUND IN AUTO LOOKUP. ****/	COMPLETED POINT REPAIR 304' TO 338' SMH 251-052	16,750.00	CL		
201402673801	PRESS DR	ST FERDINAND DR	12/31/2014	06/17/2014	SLEAD	MWH-ID. 7463-547 POINT REPAIR FROM 320-337 REPLACE SERVICE 323' FROM SMH 248-104 ESSA 2 - BASIN 3 - GENTILLY - STATION 23"	COMPLETED POINT REPAIR FROM 320-337 REPLACE SERVICE 323' FROM SMH 248-104	12,760.00	CL		
201402673901	MIRABEAU AV	SEMINARY PL	12/31/2014	09/24/2014	SLEAD	MWH-ID. 7463-549 POINT REPAIR REPLACE SERVICE 10' FROM SMH 248-116 TO 248-115 ESSA 2 - BASIN 3 - GENTILLY - STATION 23"	COMPLETED POINT REPAIR REPLACE SERVICE 10' FROM SMH 248-116 TO 248-115	9,910.00	CL		
201402674001	MIRABEAU AV	SEMINARY PL	12/31/2014	09/22/2014	SLEAD	MWH-ID. 7463-549 POINT REPAIR REPLACE SERVICE 60' FROM SMH 248-116 TO 248-115 ESSA 2 - BASIN 3 - GENTILLY - STATION 23"	COMPLETED POINT REPAIR REPLACE SERVICE 60' FROM SMH 248-116 TO 248-115	7,300.00	CL		
201402674101	MIRABEAU AV	SEMINARY PL	12/31/2014	09/18/2014	SLEAD	MWH-ID. 7463-549 POINT REPAIR REPLACE SERVICE 106' FROM SMH 248-116 TO 248-115 ESSA 2 - BASIN 3 - GENTILLY - STATION 23"	COMPLETED POINT REPAIR REPLACE SERVICE 106' FROM SMH 248-116 TO 248-115	7,450.00	CL		
201402674201	MIRABEAU AV	SEMINARY PL	12/31/2014	09/18/2014	SLEAD	MWH-ID. 7463-549 POINT REPAIR REPLACE SERVICE 160' FROM SMH 248-116 TO 248-115 ESSA 2 - BASIN 3 - GENTILLY - STATION 23"	POINT REPAIR REPLACE SERVICE 160' FROM SMH 248-116 TO 248-115	7,450.00	CL		
201402674301	MIRABEAU AV	SEMINARY PL	12/31/2014	10/27/2014	SLEAD	MWH-ID. 7463-550 POINT REPAIR REPLACE SERVICE 0' - 15' FROM SMH 248-118 TO 248-117 ESSA 2 - BASIN 3 - GENTILLY - STATION 23"	COMPLETED POINT REPAIR REPLACE SERVICE 0' - 15' FROM SMH 248-118 TO 248-117	7,750.00	CL		
201402674401	MIRABEAU AV	SEMINARY PL	12/31/2014	10/28/2014	SLEAD	MWH-ID. 7463-550 POINT REPAIR REPLACE SERVICE 45' - 57' FROM SMH 248-118 TO 248-117 ESSA 2 - BASIN 3 - GENTILLY - STATION 23"	COMPLETED POINT REPAIR REPLACE SERVICE 45' - 57' FROM SMH 248-118 TO 248-117	7,300.00	CL		
201402674501	MIRABEAU AV	SEMINARY PL	12/31/2014	10/29/2014	SLEAD	MWH-ID. 7463-550 POINT REPAIR REPLACE SERVICE 171' - 183' FROM SMH 248-118 TO 248-117 ESSA 2 - BASIN 3 - GENTILLY - STATION 23"	COMPLETED POINT REPAIR REPLACE SERVICE 171' - 183' FROM SMH 248-118 TO 248-117	7,300.00	CL		

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022				9:22:26 AM							
201402674601		WINGATE DR	FILMORE AV	12/31/2014	11/25/2014	SLEAD	MWH-ID. 7463-147 POINT REPAIR REPLACE SERVICE 176' - 188' FROM SMH 321-021 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 176' - 188' FROM SMH 321-021	8,440.00	CL	
201402674701		WINGATE DR	FILMORE AV	12/31/2014	11/26/2014	SLEAD	MWH-ID. 7463-147 POINT REPAIR REPLACE SERVICE 221' - 232' FROM SMH 321-021 ESSA 2 - BASIN 3 - GENTILLY - STATION 17'	POINT REPAIR REPLACE SERVICE 221' - 232' FROM SMH 321-021	7,750.00	CL	
201402675401		FRANKLIN AV	ROBERT E LEE BL	12/31/2014	01/21/2015	SLEAD	MWH-ID. 7463-244 SERVICE REPAIR VIA LINING 8' FROM SMH 374-002. ESSA 2 - BASIN 3 - GENTILLY - STATION 17"	COMPLETED SERVICE REPAIR VIA LINING 8' FROM SMH 374-002.	1,600.00	CL	
201402675501		FRANKLIN AV	ROBERT E LEE BL	12/31/2014	01/21/2015	SLEAD	MWH-ID. 7463-244 SERVICE REPAIR VIA LINING 111' FROM SMH 374-002. ESSA 2 - BASIN 3 - GENTILLY - STATION 17"	COMPLETED SERVICE REPAIR VIA LINING 111' FROM SMH 374-002.	1,600.00	CL	
201402675601		FRANKLIN AV	ROBERT E LEE BL	12/31/2014	01/21/2015	SLEAD	MWH-ID. 7463-244 SERVICE REPAIR VIA LINING 185' FROM SMH 374-002. ESSA 2 - BASIN 3 - GENTILLY - STATION 17"	COMPLETED SERVICE REPAIR VIA LINING 185' FROM SMH 374-002.	1,600.00	CL	
201402675701		FRANKLIN AV	ROBERT E LEE BL	12/31/2014	01/21/2015	SLEAD	MWH-ID. 7463-244 SERVICE REPAIR VIA LINING 221' FROM SMH 374-002. ESSA 2 - BASIN 3 - GENTILLY - STATION 17"	COMPLETED SERVICE REPAIR VIA LINING 221' FROM SMH 374-002.	1,600.00	CL	
201500009901		SEMINARY PL	MIRABEAU AV	01/05/2015	11/12/2014	SLEAD	MWH-ID. 7463-896 SERVICE POINT REPAIR 206' FROM SMH 248-149 - ESSA 2 - BASIN 3 - GENTILLY - SPS 23	COMPLETED SERVICE POINT REPAIR 206' FROM SMH 248-149	5,368.00	CL	
201500010001		SEMINARY PL	MIRABEAU AV	01/05/2015	11/25/2014	SLINE	MWH-ID. 7463-896 FULL LINING OF PIPE FROM SMH 248-149 TO 248-148 ESSA 2 - BASIN 3 - GENTILLY - SPS 23	COMPLETED FULL LINING OF PIPE FROM SMH 248-149 TO 248-148	10,448.00	CL	
201500142901		ROBERT E LEE BL	FRANKLIN AV	01/26/2015	01/07/2015	SMAIN	MWH-ID. 7463-245 POINT REPAIR 80-92 FEET FROM SMH 374-009 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 80-92 FEET FROM SMH 374-009	15,900.00	CL	
201500143001		ROBERT E LEE BL	FRANKLIN AV	01/26/2015	12/22/2014	SMAIN	MWH-ID. 7463-245 POINT REPAIR F20-32 FEET FROM SMH 374-009 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR F20-32 FEET FROM SMH 374-009	4,500.00	CL	
201500143201		ROBERT E LEE BL	FRANKLIN AV	01/26/2015	03/16/2015	SLINE	MWH-ID. 7463-245 FULL LINING FROM SMH 374-009 TO 374-007 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING FROM SMH 374-009 TO 374-007		CL	
201500448601		RAPIDES DR	PASTEUR BL	02/25/2015	11/25/2014	SMAIN	MWH-ID. 7463-997 POINT REPAIR 331' TO 341' FROM SMH 335-013 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 331' TO 341' FROM SMH 335-013		CL	
201500475501		FRANCE RD	PRENTISS AV	03/02/2015	03/03/2015	SMAIN	MWH-ID. 7463-1001 POINT REPAIR 217' TO 234' FROM SMH 251-011 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 217' TO 234' FROM SMH 251-011		CL	
201500475601		FRANCE RD	PRENTISS AV	03/02/2015	03/03/2015	SMAIN	MWH-ID. 7463-1001 POINT REPAIR 240' TO 252' FROM SMH 251-011 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 240' TO 252' FROM SMH 251-011		CL	
201500475701		FRANCE RD	PRENTISS AV	03/02/2015	04/30/2015	SLINE	MWH-ID. 7463-1001 FULL LINING OF SMH 251-011 TO 251-010 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 251-011 TO 251-010		CL	
ESSA 2 - BASIN 4 - UPTOWN	1,576										5,514,059.80
201101935601		S GALVEZ	NAPOLEON AV	11/09/2011	09/25/2014	SMAIN	MWH-ID. 7463-107 REPLACE PIPE FOR LINE SEGMENT 099-005 TO 099-004 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR LINE SEGMENT 099-005 TO 099-004		CL	
201101935801		S TONTI	NAPOLEON AV	11/09/2011	03/07/2014	SMAIN	MWH-ID. 7463-108 REPLACE PIPE FOR LINE SEGMENT 099-037 TO 099-036 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR LINE SEGMENT 099-037 TO 099-036	68,714.00	CL	
201101935901		JENA	S ROCHEBLAVE	11/09/2011	05/15/2014	SLEAD	MWH-ID. 7463-109 SERVICE REPAIR VIA LINING 135' FROM SMH 110-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE REPAIR VIA LINING 135' FROM SMH 110-027	8,982.00	CL	
201101936001		JENA	S ROCHEBLAVE	11/09/2011	01/07/2015	SLEAD	MWH-ID. 7463-109 SERVICE REPAIR VIA LINING 226' FROM SMH 110-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE REPAIR VIA LINING 226' FROM SMH 110-027		CL	
201101936101		JENA	S ROCHEBLAVE	11/09/2011	04/15/2014	SLEAD	MWH-ID. 7463-109 POINT REPAIR REPLACE SERVICE 157' TO 169' FROM SMH 110-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 157' TO 169' FROM SMH 110-027	8,985.00	CL	
201101936201		JENA	S ROCHEBLAVE	11/09/2011	04/14/2014	SMAIN	MWH-ID. 7463-109 POINT REPAIR 0' TO 17' FROM SMH 110-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 0' TO 17' FROM SMH 110-027	8,960.00	CL	
201101936301		JENA	S ROCHEBLAVE	11/09/2011	04/14/2014	SMAIN	MWH-ID. 7463-109 POINT REPAIR 96' TO 122' FROM SMH 110-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 96' TO 122' FROM SMH 110-027	11,429.00	CL	
201101936401		JENA	S ROCHEBLAVE	11/09/2011	04/16/2014	SMAIN	MWH-ID. 7463-109 POINT REPAIR 305' TO 326' FROM SMH 110-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 305' TO 326' FROM SMH 110-027	10,185.00	CL	
201101936501		JENA	S ROCHEBLAVE	11/09/2011	08/22/2014	SLINE	MWH-ID. 7463-109 FULL LINING OF SMH 110-027 TO 099-036 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 110-027 TO 099-036		CL	
201101936601		S ROCHEBLAVE	NAPOLEON AV	11/09/2011	03/26/2014	SLINE	MWH-ID. 7463-110 FULL LINING OF SMH 110-028 TO 110-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 110-028 TO 110-027	9,864.00	CL	
201101937001		JENA	S ROCHEBLAVE	11/09/2011	01/09/2015	SLEAD	MWH-ID. 7463-111 SERVICE POINT REPAIR VIA LINING 112.2' FROM SMH 110-030 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE POINT REPAIR VIA LINING 112.2' FROM SMH 110-030		CL	
201101937101		JENA	S ROCHEBLAVE	11/09/2011	01/09/2015	SLEAD	MWH-ID. 7463-111 SERVICE POINT REPAIR VIA LINING 145' FROM SMH 110-030 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE POINT REPAIR VIA LINING 145' FROM SMH 110-030		CL	
201101937201		JENA	S ROCHEBLAVE	11/09/2011	05/13/2014	SLEAD	MWH-ID. 7463-111 SERVICE POINT REPAIR VIA LINING 261.2' FROM SMH 110-030 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE POINT REPAIR VIA LINING 261.2' FROM SMH 110-030		CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022				9:22:26 AM							
201101937301	JENA	S ROCHEBLAVE		11/09/2011	05/13/2014	SLEAD	MWH-ID. 7463-111 SERVICE POINT REPAIR VIA LINING 264' FROM SMH 110-030 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE POINT REPAIR VIA LINING 264' FROM SMH 110-030		CL	
201101937501	JENA	S ROCHEBLAVE		11/09/2011	04/28/2014	SLEAD	MWH-ID. 7463-111 POINT REPAIR REPLACE SERVICE 15' TO 27' FROM SMH 110-030 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 15' TO 27' FROM SMH 110-030	8,980.00	CL	
201101937701	JENA	S ROCHEBLAVE		11/09/2011	04/30/2014	SLEAD	MWH-ID. 7463-111 POINT REPAIR REPLACE SERVICE 169' TO 181' FROM SMH110-030 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 169' TO 181' FROM SMH110-030	8,986.00	CL	
201101938001	JENA	S ROCHEBLAVE		11/09/2011	04/29/2014	SMAIN	MWH-ID. 7463-111 POINT REPAIR 48' TO 66' FROM SMH 110-030 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 48' TO 66' FROM SMH 110-030	9,861.00	CL	
201101938101	JENA	S ROCHEBLAVE		11/09/2011	04/18/2014	SMAIN	MWH-ID. 7463-111 POINT REPAIR 317' TO 329' FROM SMH 110-030 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 317' TO 329' FROM SMH 110-030	8,960.00	CL	
201101938201	JENA	S ROCHEBLAVE		11/09/2011	09/12/2014	SLINE	MWH-ID. 7463-111 FULL LINING OF SMH 110-030 TO 110-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 110-030 TO 110-027		CL	
201101938301	S ROCHEBLAVE	JENA		11/09/2011	04/25/2014	SMAIN	MWH-ID. 7463-112 POINT REPAIR 148' TO 170' FROM SMH 110-031 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 148' TO 170' FROM SMH 110-031	10,730.00	CL	
201101938401	JENA	JENA		11/09/2011	06/12/2014	SLINE	MWH-ID. 7463-112 FULL LINING OF SMH 110-031 TO 110-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 110-031 TO 110-027	9,283.00	CL	
201101938501	CADIZ	S ROCHEBLAVE		11/09/2011	03/25/2014	SMAIN	MWH-ID. 7463-113 REPLACE PIPE FOR LINE SEGMENT 110-033 TO 110-031 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR LINE SEGMENT 110-033 TO 110-031	37,242.00	CL	
201101938601	CADIZ	S ROCHEBLAVE		11/09/2011	06/12/2014	SMAIN	MWH-ID. 7463-114 REPLACE PIPE FOR LINE SEGMENT 098-010 TO 098-006 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR LINE SEGMENT 098-010 TO 098-006	76,901.00	CL	
201101938701	S DERBIGNY	NAPOLEON AV		11/09/2011	05/13/2014	SMAIN	MWH-ID. 7463-115 REPLACE PIPE FOR LINE SEGMENT 098-011 TO 098-010 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR LINE SEGMENT 098-011 TO 098-010	68,000.00	CL	
201101938801	CADIZ	S CLAIBORNE AV		11/09/2011	06/28/2014	SMAIN	MWH-ID. 7463-116 REPLACE PIPE FOR LINE SEGMENT 098-018 TO 098-013 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR LINE SEGMENT 098-018 TO 098-013	70,814.00	CL	
201101938901	S JOHNSON	ROBERT		11/09/2011	04/22/2014	SMAIN	MWH-ID. 7463-117 REPLACE PIPE FOR LINE SEGMENT 099-012 TO 099-011 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR LINE SEGMENT 099-012 TO 099-011	82,525.00	CL	
201101939001	CADIZ	S ROCHEBLAVE		11/09/2011	03/25/2014	SMAIN	MWH-ID. 7463-118 REPLACE PIPE FOR LINE SEGMENT 099-039 TO 099-038 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR LINE SEGMENT 099-039 TO 099-038	63,286.00	CL	
201101942701	S ROCHEBLAVE	ROBERT		11/10/2011	04/11/2014	SMAIN	MWH-ID. 7463-119 POINT REPAIR 0' TO 12' FROM SMH 100-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED UPTOWN REPAIR 0' TO 12' FROM SMH 100-042	8,963.00	CL	
201101942801	S CLAIBORNE AV	CADIZ		11/10/2011	08/29/2014	SMAIN	MWH-ID. 7463-120 REPLACE PIPE FOR LINE SEGMENT 098-017 TO 098-015 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR LINE SEGMENT 098-017 TO 098-015	68,330.00	CL	
201101942901	NAPOLEON AV	S TONTI		11/10/2011	01/08/2015	SLEAD	MWH-ID. 7463-121 SERVICE POINT REPAIR VIA LINING 79' FROM SMH 099-029 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE POINT REPAIR VIA LINING 79' FROM SMH 099-029		CL	
201101943001	S CLAIBORNE AV	NAPOLEON AV		11/10/2011	12/30/2014	SLEAD	MWH-ID. 7463-122 SERVICE POINT REPAIR VIA LINING 221' FROM SMH 098-016 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE POINT REPAIR VIA LINING 221' FROM SMH 098-016		CL	
201101943101	S CLAIBORNE AV	NAPOLEON AV		11/10/2011	03/13/2014	SMAIN	MWH-ID. 7463-122 POINT REPAIR 0' TO 24' FROM SMH 098-016 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 0' TO 24' FROM SMH 098-016	10,200.00	CL	
201101943301	S CLAIBORNE AV	NAPOLEON AV		11/10/2011	12/25/2014	SLINE	MWH-ID. 7463-122 FULL LINING OF SMH 098-016 TO 098-015 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 098-016 TO 098-015		CL	
201101943401	ROBERT	S DERBIGNY		11/10/2011	06/23/2014	SMAIN	MWH-ID. 7463-123 REPLACE PIPE FOR LINE SEGMENT 098-024 TO 098-022 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR LINE SEGMENT 098-024 TO 098-022	79,529.00	CL	
201101943501	ROBERT	S CLAIBORNE AV		11/10/2011	10/02/2014	SLEAD	MWH-ID. 7463-124 SERVICE POINT REPAIR VIA LINING 118' FROM SMH 098-026 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE POINT REPAIR VIA LINING 118' FROM SMH 098-026		CL	
201101948401	ROBERT	S CLAIBORNE AV		11/11/2011	03/11/2014	SLEAD	MWH-ID. 7463-124 SERVICE REPAIR VIA LINING 0' TO 12 FROM SMH 098-026 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE REPAIR VIA LINING 0' TO 12 FROM SMH 098-026	9,040.00	CL	
201101948501	ROBERT	S CLAIBORNE AV		11/11/2011	03/12/2014	SMAIN	MWH-ID. 7463-124 POINT REPAIR 169' TO 181' FROM SMH 098-026 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 169' TO 181' FROM SMH 098-026	8,779.00	CL	
201101948601	ROBERT	S CLAIBORNE AV		11/11/2011	12/08/2014	SLINE	MWH-ID. 7463-124 FULL LINING OF SMH 098-026 TO 098-024 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 098-026 TO 098-024		CL	
201101948701	S DERBIGNY	ROBERT		11/11/2011	02/27/2014	SLEAD	MWH-ID. 7463-125 POINT REPAIR REPLACE SERVICE 136' FROM SMH 098-028 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 136' FROM SMH 098-028	8,460.00	CL	
201101948801	S DERBIGNY	ROBERT		11/11/2011	02/25/2014	SMAIN	MWH-ID. 7463-125 POINT REPAIR 98' TO 113' FROM SMH 098-028 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 98' TO 113' FROM SMH 098-028	8,480.00	CL	
201101948901	S DERBIGNY	ROBERT		11/11/2011	02/28/2014	SMAIN	MWH-ID. 7463-125 POINT REPAIR 259' TO 280' FROM SMH 098-028 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 259' TO 280' FROM SMH 098-028	11,140.00	CL	

DATA DATE/TIME	4/8/2022		9:22:26 AM										
W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE			
201102217201	NASHVILLE AV	PRYTANIA	12/20/2011	01/14/2015	SLEAD	MWH-ID. 7463-293 POINT REPAIR REPLACE SERVICE 24' TO 36' FROM SMH 081-065 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 24' TO 36' FROM SMH 081-065		CL				
201102217301	NASHVILLE AV	PRYTANIA	12/20/2011	01/14/2015	SLEAD	MWH-ID. 7463-293 POINT REPAIR REPLACE SERVICE 57' TO 69' FROM SMH 081-065 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 57' TO 69' FROM SMH 081-065		CL				
201102217401	RICHMOND PL	LOYOLA AV	12/20/2011	05/01/2014	SLEAD	MWH-ID. 7463-294 POINT REPAIR REPLACE SERVICE 33' TO 45' FROM SMH 082-041 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 33' TO 45' FROM SMH 082-041	8,450.00	CL				
201102217501	RICHMOND PL	LOYOLA AV	12/20/2011	05/02/2014	SLEAD	MWH-ID. 7463-294 POINT REPAIR REPLACE SERVICE 156' TO 168' FROM SMH 082-041 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 156' TO 168' FROM SMH 082-041	8,749.00	CL				
201102217601	RICHMOND PL	LOYOLA AV	12/20/2011	05/05/2014	SLEAD	MWH-ID. 7463-294 POINT REPAIR REPLACE SERVICE 184' TO 196' FROM SMH 082-041 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 184' TO 196' FROM SMH 082-041	8,450.00	CL				
201102217701	RICHMOND PL	LOYOLA AV	12/20/2011	08/28/2014	SLINE	MWH-ID. 7463-294 FULL LINING OF SMH 082-041 TO 083-033 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 082-041 TO 083-033	8,096.00	CL				
201102218101	UPPERLINE	TCHOUPITOULAS	12/20/2011	06/13/2014	SMAIN	MWH-ID. 7463-295 POINT REPAIR 230' TO 242' FROM SMH 085A-001 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 230' TO 242' FROM SMH 085A-00	8,442.00	CL				
201102218201	UPPERLINE	TCHOUPITOULAS	12/20/2011	06/12/2014	SLEAD	MWH-ID. 7463-295 POINT REPAIR REPLACE SERVICE 83' TO 95' FROM SMH 085A-001 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 83' TO 95' FROM SMH 085A-001	8,449.00	CL				
201102218401	UPPERLINE	TCHOUPITOULAS	12/20/2011	08/25/2014	SLINE	MWH-ID. 7463-295 FULL LINING SMH 085A-001 TO 092-054 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING SMH 085A-001 TO 092-054	9,171.00	CL				
201102218801	COLISEUM	SONIAT	12/20/2011	01/27/2014	SLEAD	MWH-ID. 7463-296 POINT REPAIR REPLACE SERVICE 31' TO 43' FROM SMH 087-024 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 31' TO 43' FROM SMH 087-024	8,473.00	CL				
201102218901	COLISEUM	SONIAT	12/20/2011	01/30/2014	SLEAD	MWH-ID. 7463-296 POINT REPAIR REPLACE SERVICE 62' TO 74' FROM SMH 087-024 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 62' TO 74' FROM SMH 087-024	8,468.00	CL				
201102219001	COLISEUM	SONIAT	12/20/2011	02/01/2014	SLEAD	MWH-ID. 7463-296 POINT REPAIR REPLACE SERVICE 161' TO 173' FROM SMH 087-024 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 161' TO 173' FROM SMH 087-024	9,093.00	CL				
201102219201	COLISEUM	SONIAT	12/20/2011	04/01/2014	SLINE	MWH-ID. 7463-296 FULL LINING OF SMH 087-024 TO 087-022 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 087-024 TO 087-022	7,024.00	CL				
201102219301	LOYOLA AV	JEFFERSON AV	12/20/2011	06/10/2014	SLEAD	MWH-ID. 7463-297 POINT REPAIR REPLACE SERVICE 5' TO 17' FROM SMH 089-015 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 5' TO 17' FROM SMH 089-015	9,630.00	CL				
201102219401	LOYOLA AV	JEFFERSON AV	12/20/2011	06/11/2014	SLEAD	MWH-ID. 7463-297 POINT REPAIR REPLACE SERVICE 44' TO 56' FROM SMH 089-015 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 44' TO 56' FROM SMH 089-015	9,980.00	CL				
201102219501	LOYOLA AV	LOYOLA AV	12/20/2011	11/15/2013	SLEAD	MWH-ID. 7463-298 POINT REPAIR REPLACE SERVICE 123' TO 135' FROM SMH 089-028 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 123' TO 135' FROM SMH 089-028	8,454.00	CL				
201102219601	LOYOLA AV	LOYOLA AV	12/20/2011	03/27/2014	SLINE	MWH-ID. 7463-298 FULL LINING OF SMH 089-028 TO 090-064 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 089-028 TO 090-064	8,008.00	CL				
201102219701	CUCULLU	UPPERLINE	12/20/2011	10/29/2013	SMAIN	MWH-ID. 7463-299 REPLACE PIPE FOR SEWER LINE SEGMENT 090-021 TO 090-019 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR SEWER LINE SEGMENT 090-021 TO 090-019	67,951.00	CL				
201102219801	LASALLE	ROBERT	12/20/2011	11/19/2013	SMAIN	MWH-ID. 7463-300 POINT REPAIR 83' TO 95' FROM SMH 090-037 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 83' TO 95' FROM SMH 090-037	8,787.00	CL				
201102219901	LASALLE	ROBERT	12/20/2011	11/21/2013	SMAIN	MWH-ID. 7463-300 POINT REPAIR 264' TO 276' FROM SMH 090-037 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 264' TO 276' FROM SMH 090-037	8,484.00	CL				
201102220201	LASALLE	ROBERT	12/20/2011	11/19/2013	SLEAD	MWH-ID. 7463-300 POINT REPAIR REPLACE SERVICE 112' TO 124' FROM SMH 090-037 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 112' TO 124' FROM SMH 090-037	8,758.00	CL				
201102220301	LASALLE	ROBERT	12/20/2011	11/20/2013	SLEAD	MWH-ID. 7463-300 POINT REPAIR REPLACE SERVICE 143' TO 155' FROM SMH 090-037 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 143' TO 155' FROM SMH 090-037	8,481.00	CL				
201102220401	LASALLE	ROBERT	12/20/2011	11/21/2013	SLEAD	MWH-ID. 7463-300 POINT REPAIR REPLACE SERVICE 170' TO 182' FROM SMH 090-037 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 170' TO 182' FROM SMH 090-037	8,462.00	CL				
201102220501	LASALLE	ROBERT	12/20/2011	11/22/2013	SLEAD	MWH-ID. 7463-300 POINT REPAIR REPLACE SERVICE 205' TO 217' FROM SMH 090-037 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 205' TO 217' FROM SMH 090-037	8,462.00	CL				
201102220601	LASALLE	ROBERT	12/20/2011	06/11/2014	SLINE	MWH-ID. 7463-300 FULL LINING OF SMH 090-037 TO 096-025 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 090-037 TO 096-025	10,333.00	CL				
201102220801	S LIBERTY	ROBERT	12/20/2011	06/19/2014	SLINE	MWH-ID. 7463-301 FULL LINING OF SMH 090-040 TO 096-017 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 090-040 TO 096-017	8,761.00	CL				
201102221001	LASALLE	CALHOUN	12/20/2011	05/15/2014	SLEAD	MWH-ID. 7463-302 POINT REPAIR REPLACE SERVICE 44' TO 56' FROM SMH 069-012 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 44' TO 56' FROM SMH 069-012	8,442.00	CL				
201102221101	LASALLE	CALHOUN	12/20/2011	05/14/2014	SLEAD	MWH-ID. 7463-302 POINT REPAIR REPLACE SERVICE 106' TO 118' FROM SMH 069-012 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 106' TO 118' FROM SMH 069-012	8,445.00	CL				

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022	201102221201	LASALLE	CALHOUN	12/20/2011	08/22/2014	SLINE	MWH-ID. 7463-302 FULL LINING OF SMH 069-012 TO 069-010 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 069-012 TO 069-010	4,874.00	CL	
	201102221301	LASALLE	UPPERLINE	12/20/2011	11/01/2013	SLEAD	MWH-ID. 7463-303 POINT REPAIR REPLACE SERVICE 126' TO 138' FROM SMH 096-002 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 126' TO 138' FROM SMH 096-002	8,014.00	CL	
	201102221601	LASALLE	UPPERLINE	12/20/2011	06/02/2014	SLINE	MWH-ID. 7463-303 FULL LINING OF SMH 096-002 TO 096-001 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 096-002 TO 096-001	6,034.00	CL	
	201102221701	LASALLE	S PRIEUR	12/20/2011	12/15/2014	SLINE	MWH-ID. 7463-304 FULL LINING OF SMH 098-020 TO 099-011 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 098-020 TO 099-011		CL	
	201102222401	ST CHARLES AV	MILAN	12/20/2011	07/14/2014	SMAIN	MWH-ID. 7463-306 POINT REPAIR 143' TO 155' FROM SMH 104-040 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 143' TO 155' FROM SMH 104-040		CL	
	201102222501	ST CHARLES AV	MILAN	12/20/2011	07/15/2014	SMAIN	MWH-ID. 7463-306 POINT REPAIR 0' TO 24' FROM SMH 104-040 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 0' TO 24' FROM SMH 104-040	11,239.00	CL	
	201102222601	ST CHARLES AV	MILAN	12/20/2011	08/17/2014	SLINE	MWH-ID. 7463-306 FULL LINING OF SMH 104-040 TO 104-039 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	FULL LINING OF SMH 104-040 TO 104-039	6,904.00	CL	
	201102222701	FRERET	GEN TAYLOR	12/20/2011	08/05/2014	SMAIN	MWH-ID. 7463-307 POINT REPAIR 0' TO 12' FROM SMH 106-010 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 106-010		CL	
	201102222801	FRERET	MILAN	12/20/2011	07/31/2014	SMAIN	MWH-ID. 7463-307 POINT REPAIR 70' TO 89' FROM SMH 106-010 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 70' TO 89' FROM SMH 106-010	10,232.00	CL	
	201102222901	FRERET	MILAN	12/20/2011	07/30/2014	SMAIN	MWH-ID. 7463-307 POINT REPAIR 127' TO 142' FROM SMH 106-010 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 127' TO 142' FROM SMH 106-010	9,510.00	CL	
	201102223001	FRERET	MILAN	12/20/2011	08/04/2014	SMAIN	MWH-ID. 7463-307 POINT REPAIR REPLACE SERVICE 156' TO 168' FROM SMH 106-010 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 156' TO 168' FROM SMH 106-010		CL	
	201102223101	FRERET	MILAN	12/20/2011	01/04/2015	SLINE	MWH-ID. 7463-307 FULL LINING OF SMH 106-010 TO 106-007 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 106-010 TO 106-007		CL	
	201102223201	S DERBIGNY	NAPOLEON AV	12/20/2011	10/24/2013	SMAIN	MWH-ID. 7463-308 POINT REPAIR 290' TO 297' FROM SMH 108-008 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 290' TO 297' FROM SMH 108-008	8,960.00	CL	
	201102223301	S DERBIGNY	NAPOLEON AV	12/20/2011	10/28/2013	SLEAD	MWH-ID. 7463-308 POINT REPAIR REPLACE SERVICE 20' TO 32' FROM SMH 108-008 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 20' TO 32' FROM SMH 108-008	8,968.00	CL	
	201102223401	S DERBIGNY	NAPOLEON AV	12/20/2011	10/25/2013	SLEAD	MWH-ID. 7463-308 POINT REPAIR REPLACE SERVICE 55' TO 67' FROM SMH 108-008 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 55' TO 67' FROM SMH 108-008	9,148.00	CL	
	201102223501	S DERBIGNY	NAPOLEON AV	12/20/2011	10/25/2013	SLEAD	MWH-ID. 7463-308 POINT REPAIR REPLACE SERVICE 173' TO 185' FROM SMH 108-008 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 173' TO 185' FROM SMH 108-008	8,969.00	CL	
	201102223601	S DERBIGNY	NAPOLEON AV	12/20/2011	01/14/2015	SLINE	MWH-ID. 7463-308 FULL LINING OF SMH 108-008 TO 108-007 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 108-008 TO 108-007		CL	
	201102223701	GEN PERSHING	S CLAIBORNE AV	12/20/2011	10/23/2013	SMAIN	MWH-ID. 7463-309 POINT REPAIR 263' TO 273' FROM SMH 108-010 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 263' TO 273' FROM SMH 108-010	8,960.00	CL	
	201102223801	GEN PERSHING	S CLAIBORNE AV	12/20/2011	03/25/2014	SLINE	MWH-ID. 7463-309 FULL LINING OF SMH 108-010 TO 108-009 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 108-010 TO 108-009	7,921.00	CL	
	201102241601	CADIZ	S DERBIGNY	12/21/2011	02/19/2014	SLEAD	MWH-ID. 7463-334 SERVICE POINT REPAIR 173' FROM SMH 098-012 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED SERVICE POINT REPAIR 173' FROM SMH 098-012	8,461.00	CL	
	201102242101	CADIZ	S DERBIGNY	12/21/2011	02/24/2014	SMAIN	MWH-ID. 7463-334 POINT REPAIR 230' TO 242' FROM SMH 098-012 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 230' TO 242' FROM SMH 098-012	8,479.00	CL	
	201102242301	CADIZ	S DERBIGNY	12/21/2011	02/14/2014	SMAIN	MWH-ID. 7463-334 POINT REPAIR 136' TO 148' FROM SMH 098-012 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 136' TO 148' FROM SMH 098-012	8,478.00	CL	
	201102242401	CADIZ	S DERBIGNY	12/21/2011	06/19/2014	SLINE	MWH-ID. 7463-334 FULL LINING OF SMH 098-012 TO 098-008 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF SMH 098-012 TO 098-008	8,854.00	CL	
	201200023901	JENA	S CLAIBORNE AV	01/05/2012	05/23/2014	SMAIN	MWH-ID. 7463-361 REPLACE PIPE FROM LINE SEGMENT 098-015 TO SMH 098-010 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	REPLACED PIPE FROM LINE SEGMENT 098-015 TO SMH 098-010	71,458.00	CL	
	201200024001	S PRIEUR	JEFFERSON AV	01/05/2012	03/10/2014	SLEAD	MWH-ID. 7463-362 POINT REPAIR REPLACE SERVICE 67' FROM SMH 098-023 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPELTED POINT REPAIR REPLACE SERVICE 67' FROM SMH 098-023	9,840.00	CL	
	201200161001	VALMONT	CAMP	01/23/2012	12/31/2013	SLEAD	MWH-ID. 7463-415 POINT REPAIR REPLACE SERVICE 31' FROM SMH 087-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 31' FROM SMH 087-027	8,462.00	CL	
	201200161101	VALMONT	CAMP	01/23/2012	01/14/2014	SLEAD	MWH-ID. 7463-415 POINT REPAIR REPLACE SERVICE 63' FROM SMH 087-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 63' FROM SMH 087-027	8,460.00	CL	
	201200161201	VALMONT	CAMP	01/23/2012	01/15/2014	SLEAD	MWH-ID. 7463-415 POINT REPAIR REPLACE SERVICE 145' FROM SMH 087-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 145' FROM SMH 087-027	8,459.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022	9:22:26 AM										
	201200161301	VALMONT	CAMP	01/23/2012	01/16/2014	SLEAD	MWH-ID. 7463-415 POINT REPAIR REPLACE SERVICE 185' FROM SMH 087-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 185' FROM SMH 087-027	8,485.00	CL	
	201200161401	VALMONT	CAMP	01/23/2012	04/03/2014	SLINE	MWH-ID. 7463-415 FULL LINING OF SMH 087-027 TO 087-026 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 087-027 TO 087-026	9,025.00	CL	
	201200162201	S ROBERTSON	SONIAT	01/23/2012	10/21/2013	SLEAD	MWH-ID. 7463-416 POINT REPAIR REPLACE SERVICE 14' FROM SMH 090-034 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 14' FROM SMH 090-034	8,466.00	CL	
	201200162301	S ROBERTSON	SONIAT	01/23/2012	10/23/2013	SLEAD	MWH-ID. 7463-416 POINT REPAIR REPLACE SERVICE 70' FROM SMH 090-034 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 70' FROM SMH 090-034	8,469.00	CL	
	201200162401	S ROBERTSON	SONIAT	01/23/2012	10/22/2013	SMAIN	MWH-ID. 7463-416 POINT REPAIR 30' - 42' FROM SMH 090-034 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 30' - 42' FROM SMH 090-034	8,464.00	CL	
	201200162501	S ROBERTSON	SONIAT	01/23/2012	04/02/2014	SLINE	MWH-ID. 7463-416 FULL LINING OF SMH 090-034 TO 090-033 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 090-034 TO 090-033	6,704.00	CL	
	201200162601	ROBERT	S LIBERTY	01/23/2012	12/02/2013	SLEAD	MWH-ID. 7463-417 POINT REPAIR REPLACE SERVICE 27' FROM SMH 090-039 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 27' FROM SMH 090-039	8,460.00	CL	
	201200162701	ROBERT	S LIBERTY	01/23/2012	12/03/2013	SLEAD	MWH-ID. 7463-417 POINT REPAIR REPLACE SERVICE 122' FROM SMH 090-039 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 122' FROM SMH 090-039	8,462.00	CL	
	201200162801	ROBERT	S LIBERTY	01/23/2012	12/04/2013	SLEAD	MWH-ID. 7463-417 POINT REPAIR REPLACE SERVICE 154' FROM SMH 090-039 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 154' FROM SMH 090-039	8,486.00	CL	
	201200162901	ROBERT	S LIBERTY	01/23/2012	12/05/2013	SLEAD	MWH-ID. 7463-417 POINT REPAIR REPLACE SERVICE 179' FROM SMH 090-039 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 179' FROM SMH 090-039	8,460.00	CL	
	201200163001	ROBERT	S LIBERTY	01/23/2012	12/06/2013	SLEAD	MWH-ID. 7463-417 POINT REPAIR REPLACE SERVICE 209' FROM SMH 090-039 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 209' FROM SMH 090-039	8,465.00	CL	
	201200163101	ROBERT	S LIBERTY	01/23/2012	06/09/2014	SLINE	MWH-ID. 7463-417 FULL LINING OF SMH 090-039 TO 090-037 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 090-039 TO 090-037	8,481.00	CL	
	201200163401	S LIBERTY	UPPERLINE	01/23/2012	12/10/2013	SLEAD	MWH-ID. 7463-418 POINT REPAIR REPLACE SERVICE 106' FROM SMH 090-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 106' FROM SMH 090-042	8,442.00	CL	
	201200163501	S LIBERTY	UPPERLINE	01/23/2012	12/11/2013	SLEAD	MWH-ID. 7463-418 POINT REPAIR REPLACE SERVICE 142' FROM SMH 090-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 142' FROM SMH 090-042	8,443.00	CL	
	201200163601	S LIBERTY	UPPERLINE	01/23/2012	12/12/2013	SLEAD	MWH-ID. 7463-418 POINT REPAIR REPLACE SERVICE 234' FROM SMH 090-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 234' FROM SMH 090-042	8,442.00	CL	
	201200163701	S LIBERTY	UPPERLINE	01/23/2012	12/09/2013	SMAIN	MWH-ID. 7463-418 POINT REPAIR 73' - 85' FROM SMH 090-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 73' - 85' FROM SMH 090-042	8,440.00	CL	
	201200163801	S LIBERTY	UPPERLINE	01/23/2012	04/01/2014	SLINE	MWH-ID. 7463-418 FULL LINING OF 090-042 TO 090-041 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF 090-042 TO 090-041	8,647.00	CL	
	201200164201	S ROBERTSON	SONIAT	01/23/2012	10/29/2013	SLEAD	MWH-ID. 7463-419 POINT REPAIR REPLACE SERVICE 6' FROM SMH 090-055 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 6' FROM SMH 090-055	8,442.00	CL	
	201200164301	S ROBERTSON	SONIAT	01/23/2012	10/28/2013	SMAIN	MWH-ID. 7463-419 POINT REPAIR 131' - 143' FROM SMH 090-055 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 131' - 143' FROM SMH 090-055	8,440.00	CL	
	201200164401	S ROBERTSON	SONIAT	01/23/2012	10/24/2013	SMAIN	MWH-ID. 7463-419 POINT REPAIR 207' - 237' FROM SMH 090-055 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COPLETED POINT REPAIR 207' - 237' FROM SMH 090-055	13,840.00	CL	
	201200164501	S ROBERTSON	SONIAT	01/23/2012	03/26/2014	SLINE	MWH-ID. 7463-419 FULL LINING OF SMH 090-055 TO 090-053 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 090-055 TO 090-053	6,729.00	CL	
	201200164701	SONIAT	S ROBERTSON	01/23/2012	07/31/2014	SMAIN	MWH-ID. 7463-420 REPLACE PIPE FOR LINE SEGMENT 090-057 TO 090-056 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR LINE SEGMENT 090-057 TO 090-056	70,666.00	CL	
	201200164901	LASALLE	SONIAT	01/23/2012	12/31/2013	SMAIN	MWH-ID. 7463-421 REPLACE PIPE FOR LINE SEGMENT 090-061 TO 090-060 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR LINE SEGMENT 090-061 TO 090-060	72,584.00	CL	
	201200165401	ST CHARLES AV	NAPOLEON AV	01/23/2012	07/10/2014	SLEAD	MWH-ID. 7463-423 POINT REPAIR REPLACE SERVICE 70' FROM SMH 094-009 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 70' FROM SMH 094-009	8,443.00	CL	
	201200165601	ST CHARLES AV	NAPOLEON AV	01/23/2012	09/11/2014	SLINE	MWH-ID. 7463-423 FULL LINING OF SMH 094-009 TO 094-008 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 094-009 TO 094-008	8,065.00	CL	
	201200165701	NAPOLEON AV	BARONNE	01/23/2012	08/15/2014	SMAIN	MWH-ID. 7463-424 POINT REPAIR 0' - 12' FROM SMH 094-054 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 0' - 12' FROM SMH 094-054	8,443.00	CL	
	201200165801	NAPOLEON AV	BARONNE	01/23/2012	08/14/2014	SMAIN	MWH-ID. 7463-424 POINT REPAIR 243' - 258' FROM SMH 094-054 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 243' - 258' FROM SMH 094-054	9,043.00	CL	
	201200165901	NAPOLEON AV	BARONNE	01/23/2012	12/10/2014	SLINE	MWH-ID. 7463-424 FULL LINING OF SMH 094-054 TO 095-033 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 094-054 TO 095-033		CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022				9:22:26 AM							
201200166001	JENA	LOYOLA AV		01/23/2012	11/04/2013	SMAIN	MWH-ID. 7463-425 POINT REPAIR 49' - 61' FROM SMH 095-014 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 49' - 61' FROM SMH 095-014	8,453.00	CL	
201200166101	JENA	LOYOLA AV		01/23/2012	11/15/2013	SMAIN	MWH-ID. 7463-425 POINT REPAIR 115' - 132' FROM SMH 095-014 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 115' - 132' FROM SMH 095-014	9,957.00	CL	
201200166201	JENA	LOYOLA AV		01/23/2012	10/15/2013	SMAIN	MWH-ID. 7463-425 POINT REPAIR 198' - 210' FROM SMH 095-014 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 198' - 210' FROM SMH 095-014	8,459.00	CL	
201200166301	JENA	LOYOLA AV		01/23/2012	11/06/2013	SLEAD	MWH-ID. 7463-425 POINT REPAIR REPLACE SERVICE 172' FROM SMH 095-014 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 172' FROM SMH 095-014	8,445.00	CL	
201200166401	JENA	LOYOLA AV		01/23/2012	06/17/2014	SLINE	MWH-ID. 7463-425 FULL LINING OF SMH 095-014 TO 096-021 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 095-014 TO 096-021	9,782.00	CL	
201200166601	LOYOLA AV	NAPOLEON AV		01/23/2012	01/21/2014	SMAIN	MWH-ID. 7463-426 REPLACE PIPE SEGMENT 095-015 TO 095-014 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE SEGMENT 095-015 TO 095-014	60,725.00	CL	
201200166701	S SARATOGA	NAPOLEON AV		01/23/2012	11/13/2013	SLEAD	MWH-ID. 7463-427 POINT REPAIR REPLACE SERVICE 78' FROM SMH 095-021 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 78' FROM SMH 095-021	8,461.00	CL	
201200166801	S SARATOGA	NAPOLEON AV		01/23/2012	11/14/2013	SLEAD	MWH-ID. 7463-427 POINT REPAIR REPLACE SERVICE 107' FROM SMH 095-021 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 107' FROM SMH 095-021	8,457.00	CL	
201200166901	S SARATOGA	NAPOLEON AV		01/23/2012	03/31/2014	SLINE	MWH-ID. 7463-427 FULL LINING OF SMH 095-021 TO 095-020 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 095-021 TO 095-020	7,284.00	CL	
201200167001	NAPOLEON AV	S SARATOGA		01/23/2012	08/12/2014	SLEAD	MWH-ID. 7463-428 POINT REPAIR REPLACE SERVICE 198' FROM SMH 095-030 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 198' FROM SMH 095-030	8,445.00	CL	
201200167101	NAPOLEON AV	S SARATOGA		01/23/2012	12/09/2014	SLINE	MWH-ID. 7463-428 FULL LINING OF SMH 095-030 TO 095-029 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 095-030 TO 095-029		CL	
201200167201	VALENCE	LOYOLA AV		01/23/2012	07/18/2014	SMAIN	MWH-ID. 7463-429 REPLACE PIPE SEGMENT 095-034 TO 096-018 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE SEGMENT 095-034 TO 096-018	64,324.00	CL	
201200167301	NAPOLEON AV	LOYOLA AV		01/23/2012	01/27/2015	SLEAD	MWH-ID. 7463-430 POINT REPAIR REPLACE SERVICE 2' FROM SMH 095-035 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 2' FROM SMH 095-035		CL	
201200167401	NAPOLEON AV	LOYOLA AV		01/23/2012	01/18/2015	SLINE	MWH-ID. 7463-430 FULL LINING OF SMH 095-035 TO 096-022 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 095-035 TO 096-022		CL	
201200167501	S LIBERTY	UPPERLINE		01/23/2012	03/19/2014	SLEAD	MWH-ID. 7463-431 POINT REPAIR REPLACE SERVICE 77' FROM SMH 096-016 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 77' FROM SMH 096-016	9,330.00	CL	
201200167601	S LIBERTY	UPPERLINE		01/23/2012	03/20/2014	SLEAD	MWH-ID. 7463-431 POINT REPAIR REPLACE SERVICE 167' FROM SMH 096-016 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 167' FROM SMH 096-016	8,770.00	CL	
201200167701	S LIBERTY	UPPERLINE		01/23/2012	03/21/2014	SLEAD	MWH-ID. 7463-431 POINT REPAIR REPLACE SERVICE 234' FROM SMH 096-016 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 234' FROM SMH 096-016		CL	
201200167801	S LIBERTY	JENA		01/23/2012	11/07/2013	SMAIN	MWH-ID. 7463-432 POINT REPAIR 87' - 99' FROM SMH 096-021 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 87' - 99' FROM SMH 096-021	8,451.00	CL	
201200167901	S LIBERTY	JENA		01/23/2012	03/27/2014	SLINE	MWH-ID. 7463-432 FULL LINING OF SMH 096-021 TO 096-020 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 096-021 TO 096-020	10,213.00	CL	
201200168001	S LIBERTY	NAPOLEON AV		01/23/2012	01/07/2015	SLEAD	MWH-ID. 7463-433 POINT REPAIR REPLACE SERVICE 200' FROM SMH 096-022 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 200' FROM SMH 096-022		CL	
201200168101	S LIBERTY	NAPOLEON AV		01/23/2012	01/07/2015	SLEAD	MWH-ID. 7463-433 POINT REPAIR REPLACE SERVICE 264' FROM SMH 096-022 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 264' FROM SMH 096-022		CL	
201200168201	S LIBERTY	NAPOLEON AV		01/23/2012	06/09/2014	SMAIN	MWH-ID. 7463-433 POINT REPAIR 300' - 312' FROM SMH 096-022 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 300' - 312' FROM SMH 096-022	8,440.00	CL	
201200168301	S LIBERTY	NAPOLEON AV		01/23/2012	12/04/2014	SLINE	MWH-ID. 7463-433 FULL LINING OF SMH 096-022 TO 096-021 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 096-022 TO 096-021		CL	
201200168401	LASALLE	NAPOLEON AV		01/23/2012	06/04/2014	SLEAD	MWH-ID. 7463-434 POINT REPAIR REPLACE SERVICE 65' FROM SMH 096-038 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 65' FROM SMH 096-038	8,510.00	CL	
201200168501	LASALLE	NAPOLEON AV		01/23/2012	06/06/2014	SMAIN	MWH-ID. 7463-434 POINT REPAIR REPLACE SERVICE 107' FROM SMH 096-038 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 107' FROM SMH 096-038	9,700.00	CL	
201200169601	S CLAIBORNE AV	UPPERLINE		01/23/2012	09/05/2014	SMAIN	MWH-ID. 7463-439 REPLACE PIPE SEGMENT 098-019 TO 098-018 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE SEGMENT 098-019 TO 098-018	72,084.00	CL	
201200172301	HOLIDAY AL	BENJAMIN		01/23/2012	05/07/2014	SLEAD	MWH-ID. 7463-383 POINT REPAIR REPLACE SERVICE 92' FROM SMH 069-011 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 92' FROM SMH 069-011	8,443.00	CL	
201200172401	HOLIDAY AL	BENJAMIN		01/23/2012	05/08/2014	SLEAD	MWH-ID. 7463-383 POINT REPAIR REPLACE SERVICE 156' FROM SMH 069-011 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 156' FROM SMH 069-011	8,443.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022				9:22:26 AM							
201200172501		HOLIDAY AL	BENJAMIN	01/23/2012	05/12/2014	SLEAD	MWH-ID. 7463-383 POINT REPAIR REPLACE SERVICE 197' FROM SMH 069-011 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 197' FROM SMH 069-011	8,443.00	CL	
201200172601		HOLIDAY AL	BENJAMIN	01/23/2012	05/13/2014	SLEAD	MWH-ID. 7463-383 POINT REPAIR REPLACE SERVICE 273' FROM SMH 069-011 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 273' FROM SMH 069-011	8,452.00	CL	
201200172701		HOLIDAY AL	BENJAMIN	01/23/2012	05/06/2014	SMAIN	MWH-ID. 7463-383 POINT REPAIR 52' - 64' FROM SMH 069-011 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 52' - 64' FROM SMH 069-011	8,746.00	CL	
201200172801		HOLIDAY AL	BENJAMIN	01/23/2012	08/20/2014	SLINE	MWH-ID. 7463-383 FULL LINING OF SMH 069-011 TO 069-010 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 069-011 TO 069-010	10,538.00	CL	
201200183501		S DERBIGNY	ROBERT	01/24/2012	05/07/2014	SMAIN	MWH-ID. 7463-398 REPLACE PIPE FOR LINE SEGMENT 098-025 TO 098-024 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR LINE SEGMENT 098-025 TO 098-024	76,806.00	CL	
201200188101		CAMP	CONSTANTINOPLE	01/24/2012	01/14/2015	SMAIN	MWH-ID. 7463-414 REPLACE PIPE SEGMENT FROM SMH 103-028 TO 103-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE SEGMENT FROM SMH 103-028 TO 103-027		CL	
201200188701		DRYADES	NAPOLEON AV	01/24/2012	10/09/2014	SMAIN	MWH-ID. 7463-444 REPLACE PIPE FOR LINE SEGMENT 105-039 TO 105-038 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR LINE SEGMENT 105-039 TO 105-038		CL	
201200188801		UPPERLINE	S LIBERTY	01/24/2012	03/26/2014	SMAIN	MWH-ID. 7463-445 POINT REPAIR 63' - 97' FROM SMH 096-026 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 63' - 97' FROM SMH 096-026	15,678.00	CL	
201200188901		UPPERLINE	S LIBERTY	01/24/2012	03/27/2014	SMAIN	MWH-ID. 7463-445 POINT REPAIR 149' - 170' FROM SMH 096-026 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 149' - 170' FROM SMH 096-026	11,490.00	CL	
201200189001		UPPERLINE	S LIBERTY	01/24/2012	03/31/2014	SMAIN	MWH-ID. 7463-445 POINT REPAIR 211' - 233' FROM SMH 096-026 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 211' - 233' FROM SMH 096-026	8,456.00	CL	
201200189101		UPPERLINE	S LIBERTY	01/24/2012	03/24/2014	SLEAD	MWH-ID. 7463-445 POINT REPAIR REPLACE SERVICE 39' FROM SMH 096-026 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 39' FROM SMH 096-026	8,457.00	CL	
201200189201		UPPERLINE	S LIBERTY	01/24/2012	06/11/2014	SLINE	MWH-ID. 7463-445 FULL LINING OF SMH 096-026 TO 096-025 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 096-026 TO 096-025	8,737.00	CL	
201200189301		S ROBERTSON	CADIZ	01/24/2012	11/22/2013	SMAIN	MWH-ID. 7463-446 REPLACE PIPE SEGMENT 096-030 TO 096-029 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE SEGMENT 096-030 TO 096-029	70,075.00	CL	
201200189401		WILLOW	CADIZ	01/24/2012	05/13/2014	SMAIN	MWH-ID. 7463-447 REPLACE PIPE SEGMENT 097-007 TO 097-004 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE SEGMENT 097-007 TO 097-004	67,869.00	CL	
201200189601		S CLAIBORNE AV	NAPOLEON AV	01/24/2012	05/22/2014	SMAIN	MWH-ID. 7463-448 REPLACE PIPE SEGMENT 097-013 TO 097-012 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE SEGMENT 097-013 TO 097-012	69,498.00	CL	
201200189801		WILLOW	CADIZ	01/24/2012	02/07/2014	SLEAD	MWH-ID. 7463-449 POINT REPAIR REPLACE SERVICE 139' FROM SMH 097-015 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 139' FROM SMH 097-015	8,440.00	CL	
201200189901		WILLOW	CADIZ	01/24/2012	02/10/2014	SLEAD	MWH-ID. 7463-449 POINT REPAIR REPLACE SERVICE 277' FROM SMH 097-015 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 277' FROM SMH 097-015	8,860.00	CL	
201200190001		UPPERLINE	CUCULLU	01/24/2012	09/11/2014	SMAIN	MWH-ID. 7463-450 REPLACE PIPE FROM SMH 097-019 TO 097-018 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FROM SMH 097-019 TO 097-018	45,640.00	CL	
201200190101		GEN PERSHING	DANNEEL	01/24/2012	06/25/2014	SMAIN	MWH-ID. 7463-451 REPLACE PIPE FROM SMH 105-022 TO 105-021 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FROM SMH 105-022 TO 105-021	64,126.00	CL	
201200190201		GEN PERSHING	DANNEEL	01/24/2012	07/03/2014	SMAIN	MWH-ID. 7463-452 REPLACE PIPE FROM SMH 105-024 TO 105-023 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FROM SMH 105-024 TO 105-023		CL	
201200190301		GEN TAYLOR	FRERET	01/24/2012	03/11/2014	SLEAD	MWH-ID. 7463-453 POINT REPAIR REPLACE SERVICE 10' FROM SMH 106-004 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 10' FROM SMH 106-004	9,110.00	CL	
201200190401		GEN TAYLOR	FRERET	01/24/2012	03/12/2014	SLEAD	MWH-ID. 7463-453 POINT REPAIR REPLACE SERVICE 58' FROM SMH 106-004 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 58' FROM SMH 106-004	10,100.00	CL	
201200190501		GEN TAYLOR	FRERET	01/24/2012	03/13/2014	SLEAD	MWH-ID. 7463-453 POINT REPAIR REPLACE SERVICE 94' FROM SMH 106-004 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 94' FROM SMH 106-004	10,110.00	CL	
201200190601		GEN TAYLOR	FRERET	01/24/2012	03/14/2014	SLEAD	MWH-ID. 7463-453 POINT REPAIR REPLACE SERVICE 155' FROM SMH 106-004 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 155' FROM SMH 106-004	10,210.00	CL	
201200194101		DANNEEL	NAPOLEON AV	01/24/2012	03/28/2014	SLEAD	MWH-ID. 7463-462 POINT REPAIR REPLACE SERVICE 87' FROM SMH 105-032 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 87' FROM SMH 105-032	9,810.00	CL	
201200194701		UPPERLINE	S DERBIGNY	01/24/2012	07/22/2014	SMAIN	MWH-ID. 7463-465 REPLACE PIPE FROM SMH 098-029 TO 098-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FROM SMH 098-029 TO 098-027	81,302.00	CL	
201200194801		CADIZ	S MIRO	01/24/2012	11/05/2013	SMAIN	MWH-ID. 7463-466 REPLACE PIPE FROM SMH 099-031 TO 099-043 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FROM SMH 099-031 TO 099-043	54,778.00	CL	
201200197701		GEN PERSHING	LOYOLA AV	01/25/2012	02/13/2014	SLEAD	MWH-ID. 7463-468 POINT REPAIR REPLACE SERVICE 120' FROM SMH 105-040 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 120' FROM SMH 105-040	9,663.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201200201601		PENISTON	FRERET	01/25/2012	03/13/2014	SLINE	MWH-ID. 7463-477 FULL LINING OF SMH 116-003 TO 116-001 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 116-003 TO 116-001	8,734.00	CL	
201200201701		PENISTON	FRERET	01/25/2012	12/30/2013	SMAIN	MWH-ID. 7463-478 POINT REPAIR 48' - 60' FROM SMH 116-005 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 48' - 60' FROM SMH 116-005	9,312.00	CL	
201200201801		PENISTON	FRERET	01/25/2012	01/06/2014	SMAIN	MWH-ID. 7463-478 POINT REPAIR 151' - 180' FROM SMH 116-005 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 151' - 180' FROM SMH 116-005	11,238.00	CL	
201200201901		PENISTON	FRERET	01/25/2012	12/31/2013	SMAIN	MWH-ID. 7463-478 POINT REPAIR 232' - 246' FROM SMH 116-005 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 232' - 246' FROM SMH 116-005	9,139.00	CL	
201200202001		PENISTON	FRERET	01/25/2012	12/31/2013	SLEAD	MWH-ID. 7463-478 POINT REPAIR REPLACE SERVICE 81' FROM SMH 116-005 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 81' FROM SMH 116-005	8,964.00	CL	
201200202101		PENISTON	FRERET	01/25/2012	12/04/2013	SLEAD	MWH-ID. 7463-478 POINT REPAIR REPLACE SERVICE 203' FROM SMH 116-005 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 203' FROM SMH 116-005	9,140.00	CL	
201200202201		PENISTON	FRERET	01/25/2012	03/13/2014	SLINE	MWH-ID. 7463-478 FULL LINING OF SMH 116-005 TO 116-004 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 116-005 TO 116-004	8,793.00	CL	
201200202301		PENISTON	MAGNOLIA	01/25/2012	12/02/2013	SLEAD	MWH-ID. 7463-479 POINT REPAIR REPLACE SERVICE 70' FROM SMH 116-006 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 70' FROM SMH 116-006	8,920.00	CL	
201200202401		PENISTON	MAGNOLIA	01/25/2012	12/03/2013	SLEAD	MWH-ID. 7463-479 POINT REPAIR REPLACE SERVICE 134' FROM SMH 116-006 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 134' FROM SMH 116-006	8,964.00	CL	
201200202501		PENISTON	MAGNOLIA	01/25/2012	12/03/2013	SLEAD	MWH-ID. 7463-479 POINT REPAIR REPLACE SERVICE 164' FROM SMH 116-006 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 164' FROM SMH 116-006	8,964.00	CL	
201200202601		PENISTON	MAGNOLIA	01/25/2012	12/04/2013	SMAIN	MWH-ID. 7463-479 POINT REPAIR 230' - 242' FROM SMH 116-006 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 230' - 242' FROM SMH 116-006	8,962.00	CL	
201200202701		PENISTON	MAGNOLIA	01/25/2012	03/03/2014	SLINE	MWH-ID. 7463-479 FULL LINING OF SMH 116-006 TO 116-004 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 116-006 TO 116-004	8,561.00	CL	
201200202901		PENISTON	LASALLE	01/25/2012	03/17/2014	SLEAD	MWH-ID. 7463-480 POINT REPAIR REPLACE SERVICE 202' FROM SMH 116-008 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 202' FROM SMH 116-008	9,110.00	CL	
201200203001		FRERET	AMELIA	01/25/2012	08/14/2014	SMAIN	MWH-ID. 7463-481 REPLACE PIPE FROM SMH 116-011 TO 116-009 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FROM SMH 116-011 TO 116-009		CL	
201200203101		AMELIA	S ROBERTSON	01/25/2012	07/31/2014	SMAIN	MWH-ID. 7463-482 REPLACE PIPE FROM SMH 116-012 TO 116-011 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FROM SMH 116-012 TO 116-011		CL	
201200203301		LASALLE	AMELIA	01/25/2012	01/30/2014	SLEAD	MWH-ID. 7463-483 POINT REPAIR REPLACE SERVICE 157' FROM SMH 116-019 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 157' FROM SMH 116-019	10,310.00	CL	
201200203401		LASALLE	AMELIA	01/25/2012	01/30/2014	SLEAD	MWH-ID. 7463-483 POINT REPAIR REPLACE SERVICE 185' FROM SMH 116-019 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 185' FROM SMH 116-019	10,260.00	CL	
201200203501		S LIBERTY	AMELIA	01/25/2012	02/03/2014	SLEAD	MWH-ID. 7463-484 POINT REPAIR REPLACE SERVICE 67' FROM SMH 116-077 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 67' FROM SMH 116-077	8,963.00	CL	
201200203601		S LIBERTY	AMELIA	01/25/2012	03/19/2014	SMAIN	MWH-ID. 7463-484 POINT REPAIR 187' - 206' FROM SMH 116-077 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 187' - 206' FROM SMH 116-077	6,468.00	CL	
201200203701		S LIBERTY	AMELIA	01/25/2012	02/03/2014	SLINE	MWH-ID. 7463-484 FULL LINING OF SMH 116-077 TO 116-076 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 116-077 TO 116-076	10,010.00	CL	
201200214501		HENRY CLAY AV	GARFIELD	01/25/2012	07/17/2014	SMAIN	MWH-ID. 7463-515 REPLACE PIPE FROM SMH 069-037 TO 069-036 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FROM SMH 069-037 TO 069-036	75,996.00	CL	
201200219501		S ROBERTSON	JEFFERSON AV	01/25/2012	10/31/2013	SMAIN	MWH-ID. 7463-531 POINT REPAIR 0' - 12' FROM SMH 090-054 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 0' - 12' FROM SMH 090-054	8,440.00	CL	
201200219701		S ROBERTSON	JEFFERSON AV	01/25/2012	10/25/2013	SMAIN	MWH-ID. 7463-531 POINT REPAIR 161' - 172' FROM SMH 090-054 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	POINT REPAIR 161' - 172' FROM SMH 090-054	8,440.00	CL	
201200219801		S ROBERTSON	JEFFERSON AV	01/25/2012	10/30/2013	SLEAD	MWH-ID. 7463-531 POINT REPAIR REPLACE SERVICE 37' FROM SMH 090-054 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 37' FROM SMH 090-054	8,442.00	CL	
201200219901		S ROBERTSON	JEFFERSON AV	01/25/2012	12/18/2014	SLINE	MWH-ID. 7463-531 FULL LINING OF SMH 090-054 TO 090-053 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 090-054 TO 090-053		CL	
201200220001		S LIBERTY	ROBERT	01/25/2012	04/01/2014	SLINE	MWH-ID. 7463-532 FULL LINING OF SMH 090-065 TO 090-063 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 090-065 TO 090-063	6,822.00	CL	
201200220201		WILLOW	UPPERLINE	01/25/2012	02/13/2014	SLEAD	MWH-ID. 7463-533 POINT REPAIR REPLACE SERVICE 136' FROM SMH 097-044 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 136' FROM SMH 097-044	8,580.00	CL	
201200220301		WILLOW	UPPERLINE	01/25/2012	02/13/2014	SLEAD	MWH-ID. 7463-533 POINT REPAIR REPLACE SERVICE 169' FROM SMH 097-044 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 169' FROM SMH 097-044	8,720.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022	201200220401	UPPERLINE	CUCULLU	01/25/2012	06/17/2014	SMAIN	MWH-ID. 7463-534 REPLACE PIPE FROM SMH 097-045 TO 097-044 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FROM SMH 097-045 TO 097-044	51,258.00	CL	
	201200220501	NAPOLEON AV	BARONNE	01/25/2012	09/18/2014	SMAIN	"MWH-ID. 7463-535 REPLACE PIPE FROM SMH 104-066 TO 105-039 ESSA 2 - BASIN 4 - UPTOWN - STATION 14"	REPLACED PIPE FROM SMH 104-066 TO 105-039		CL	
	201200221001	NAPOLEON AV	MAGNOLIA	01/25/2012	08/24/2014	SMAIN	MWH-ID. 7463-536 POINT REPAIR 219' - 229' FROM SMH 106-030 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 219' - 229' FROM SMH 106-030		CL	
	201200221101	S LIBERTY	NAPOLEON AV	01/25/2012	02/22/2014	SMAIN	MWH-ID. 7463-537 POINT REPAIR 0' - 12' FROM SMH 106-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 0' - 12' FROM SMH 106-042	8,960.00	CL	
	201200221201	DRYADES	AMELIA	01/25/2012	07/11/2014	SMAIN	MWH-ID. 7463-538 REPLACE PIPE FROM SMH 115-050 TO 115-049 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FROM SMH 115-050 TO 115-049	46,866.00	CL	
	201200221301	LASALLE	DELACHAISE	01/25/2012	01/27/2014	SMAIN	MWH-ID. 7463-539 POINT REPAIR 193' - 201' FROM SMH 116-020 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 193' - 201' FROM SMH 116-020	9,310.00	CL	
	201200237001	ROBERT	MAGNOLIA	01/26/2012	12/12/2013	SMAIN	MWH-ID. 7463-575 REPLACE PIPE FROM SMH 090-032 TO 090-031 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FROM SMH 090-032 TO 090-031	68,315.00	CL	
	201200237201	VALMONT	FRERET	01/26/2012	09/04/2014	SMAIN	MWH-ID. 7463-577 REPLACE PIPE FROM SMH 090-053 TO 090-051 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FROM SMH 090-053 TO 090-051	68,823.00	CL	
	201200237401	CAMP	JENA	01/26/2012	02/03/2014	SMAIN	MWH-ID. 7463-578 POINT REPAIR REPLACE 200' FROM SMH 093-017 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE 200' FROM SMH 093-017	8,477.00	CL	
	201200237501	CAMP	JENA	01/26/2012	06/09/2014	SLINE	MWH-ID. 7463-578 FULL LINING OF SMH 093-017 TO 093-016 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 093-017 TO 093-016	8,464.00	CL	
	201200237601	AUSTERLITZ	PERRIER	01/26/2012	03/20/2014	SMAIN	MWH-ID. 7463-579 POINT REPAIR REPLACE 149' FROM SMH 103-036 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE 149' FROM SMH 103-036	8,960.00	CL	
	201200237701	AUSTERLITZ	PERRIER	01/26/2012	03/18/2014	SMAIN	MWH-ID. 7463-579 POINT REPAIR 111' - 123' FROM SMH 103-036 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 111' - 123' FROM SMH 103-036	9,342.00	CL	
	201200237801	AUSTERLITZ	PERRIER	01/26/2012	03/21/2014	SMAIN	MWH-ID. 7463-579 POINT REPAIR 169' - 184' FROM SMH 103-036 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 169' - 184' FROM SMH 103-036	8,975.00	CL	
	201200238201	AUSTERLITZ	PERRIER	01/26/2012	06/16/2014	SLINE	MWH-ID. 7463-579 FULL LINING OF SMH 103-036 TO 103-033 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 103-036 TO 103-033	7,343.00	CL	
	201200238401	MARENGO	CARONDELET	01/26/2012	02/11/2014	SMAIN	MWH-ID. 7463-580 POINT REPAIR 107' - 119' FROM SMH 104-032 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 107' - 119' FROM SMH 104-032	9,135.00	CL	
	201200238501	MARENGO	CARONDELET	01/26/2012	02/12/2014	SLEAD	MWH-ID. 7463-580 POINT REPAIR REPLACE SERVICE 167' FROM SMH 104-032 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 167' FROM SMH 104-032	9,345.00	CL	
	201200238601	MARENGO	CARONDELET	01/26/2012	02/10/2014	SLEAD	MWH-ID. 7463-580 POINT REPAIR REPLACE SERVICE 58' FROM SMH 104-032 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 58' FROM SMH 104-032	8,974.00	CL	
	201200238701	MARENGO	CARONDELET	01/26/2012	02/07/2014	SLEAD	MWH-ID. 7463-580 POINT REPAIR REPLACE SERVICE 13' FROM SMH 104-032 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 13' FROM SMH 104-032	9,170.00	CL	
	201200238901	MARENGO	CARONDELET	01/26/2012	03/26/2014	SLINE	MWH-ID. 7463-580 FULL LINING FROM SMH 104-032 TO 104-031 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING FROM SMH 104-032 TO 104-031	7,575.00	CL	
	201200239001	PITT	MARENGO	01/26/2012	02/06/2014	SMAIN	MWH-ID. 7463-581 POINT REPAIR 228' - 279' FROM SMH 104-046 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 228' - 279' FROM SMH 104-046	15,785.00	CL	
	201200239601	MAGNOLIA	MARENGO	01/26/2012	11/14/2013	SLEAD	MWH-ID. 7463-583 POINT REPAIR REPLACE SERVICE 150' FROM SMH 107-003 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 150' FROM SMH 107-003	9,810.00	CL	
	201200239701	MAGNOLIA	GEN PERSHING	01/26/2012	11/13/2013	SMAIN	MWH-ID. 7463-584 POINT REPAIR 0' - 12' FROM SMH 107-033 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 0' - 12' FROM SMH 107-033	8,992.00	CL	
	201200239801	MAGNOLIA	GEN PERSHING	01/26/2012	11/15/2013	SMAIN	MWH-ID. 7463-584 POINT REPAIR 148' - 166' FROM SMH 107-033 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 148' - 166' FROM SMH 107-033	10,010.00	CL	
	201200239901	MAGNOLIA	GEN PERSHING	01/26/2012	01/26/2015	SLINE	MWH-ID. 7463-584 FULL LINING OF SMH 107-033 107-032 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 107-033 107-032		CL	
	201200240801	S GALVEZ	DELACHAISE	01/26/2012	04/10/2014	SLEAD	MWH-ID. 7463-585 POINT REPAIR REPLACE SERVICE 203' FROM SMH 132-040 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 203' FROM SMH 132-040	8,964.00	CL	
	201200240901	S GALVEZ	DELACHAISE	01/26/2012	04/08/2014	SMAIN	MWH-ID. 7463-585 POINT REPAIR 0' - 12' FROM SMH 132-040 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 0' - 12' FROM SMH 132-040	8,960.00	CL	
	201200241001	S GALVEZ	DELACHAISE	01/26/2012	04/09/2014	SMAIN	MWH-ID. 7463-585 POINT REPAIR 167' - 179' FROM SMH 132-040 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 167' - 179' FROM SMH 132-040	9,008.00	CL	
	201200241101	S GALVEZ	DELACHAISE	01/26/2012	01/27/2014	SLINE	MWH-ID. 7463-585 FULL LINING OF SMH 132-040 TO 109-019 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 132-040 TO 109-019		CL	
9:22:26 AM											

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022				9:22:26 AM							
201200356701		MARENGO	LOYOLA AV	02/14/2012	01/23/2014	SMAIN	MWH-ID. 7463-620 POINT REPAIR 0' TO 12' FROM SMH 105-012 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 105-012	9,485.50	CL	
201200356801		MARENGO	LOYOLA AV	02/14/2012	01/24/2014	SMAIN	MWH-ID. 7463-620 POINT REPAIR 314' TO 326' FROM SMH 105-012 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED POINT REPAIR 314' TO 326' FROM SMH 105-012	9,135.00	CL	
201200356901		MARENGO	LOYOLA AV	02/14/2012	01/24/2014	SLINE	MWH-ID. 7463-620 FULL LINING OF SMH 105-012 TO 106-044 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED FULL LINING OF SMH 105-012 TO 106-044		CL	
201200357001		MARENGO	S SARATOGA	02/14/2012	03/10/2014	SLEAD	MWH-ID. 7463-621 SERVICE POINT REPAIR 59' FROM SMH 105-013 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 59' FROM SMH 105-013	10,760.00	CL	
201200357201		MARENGO	S SARATOGA	02/14/2012	02/27/2014	SLEAD	MWH-ID. 7463-621 SERVICE POINT REPAIR 278' FROM SMH 105-013 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 278' FROM SMH 105-013	10,760.00	CL	
201200357301		S SARATOGA	NAPOLEON AV	02/14/2012	10/16/2014	SLEAD	MWH-ID. 7463-622 SERVICE POINT REPAIR 309' - 327' FROM SMH 105-025 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 309' - 327' FROM SMH 105-025	5,492.00	CL	
201200357401		S SARATOGA	NAPOLEON AV	02/14/2012	10/15/2014	SLEAD	MWH-ID. 7463-622 SERVICE POINT REPAIR 104' FROM SMH 105-025 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 104' FROM SMH 105-025	6,120.00	CL	
201200357501		S SARATOGA	NAPOLEON AV	02/14/2012	10/16/2014	SLEAD	MWH-ID. 7463-622 SERVICE POINT REPAIR 236' FROM SMH 105-025 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 236' FROM SMH 105-025	5,864.00	CL	
201200357601		S SARATOGA	NAPOLEON AV	02/14/2012	10/16/2014	SLINE	MWH-ID. 7463-622 FULL LINING OF SMH 105-025 TO 105-023 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED FULL LINING OF SMH 105-025 TO 105-023	13,152.00	CL	
201200357701		LOYOLA AV	NAPOLEON AV	02/14/2012	01/27/2014	SMAIN	MWH-ID. 7463-623 REPLACE PIPE FOR LINE SEGMENT 105-043 TO 105-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	REPLACED PIPE FOR LINE SEGMENT 105-043 TO 105-042	54,854.00	CL	
201200357901		NAPOLEON AV	LOYOLA AV	02/14/2012	12/30/2014	SMAIN	MWH-ID. 7463-624 POINT REPAIR 124' - 136 FROM SMH 106-045 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED POINT REPAIR 124' - 136 FROM SMH 106-045		CL	
201200358501		NAPOLEON AV	LOYOLA AV	02/14/2012	12/29/2014	SLEAD	MWH-ID. 7463-624 SEVICE REPAIR VIA LINING 70' FROM SMH 106-045 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SEVICE REPAIR VIA LINING 70' FROM SMH 106-045		CL	
201200358601		NAPOLEON AV	LOYOLA AV	02/14/2012	08/08/2014	SLINE	MWH-ID. 7463-624 FULL LINING OF SMH 106-045 TO 106-024 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED FULL LINING OF SMH 106-045 TO 106-024		CL	
201200358701		S LIBERTY	NAPOLEON AV	02/14/2012	02/21/2014	SLEAD	MWH-ID. 7463-625 SERVICE POINT REPAIR 54' FROM SMH 106-024 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 54' FROM SMH 106-024	8,963.00	CL	
201200358801		S LIBERTY	NAPOLEON AV	02/14/2012	02/21/2014	SLEAD	MWH-ID. 7463-625 SERVICE POINT REPAIR 163' FROM SMH 106-024 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 163' FROM SMH 106-024	8,961.00	CL	
201200358901		S LIBERTY	NAPOLEON AV	02/14/2012	06/17/2014	SLINE	MWH-ID. 7463-625 FULL LINING OF SMH 106-024 TO 106-023 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED FULL LINING OF SMH 106-024 TO 106-023	9,283.00	CL	
201200359101		MILAN	MAGNOLIA	02/14/2012	11/06/2013	SLEAD	MWH-ID. 7463-626 SERVICE POINT REPAIR 9' FROM SMH 107-008 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 9' FROM SMH 107-008	8,975.00	CL	
201200359201		MILAN	MAGNOLIA	02/14/2012	11/12/2013	SLEAD	MWH-ID. 7463-626 SERVICE POINT REPAIR 68' FROM SMH 107-008 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 68' FROM SMH 107-008	9,165.00	CL	
201200359301		MILAN	MAGNOLIA	02/14/2012	11/07/2013	SMAIN	MWH-ID. 7463-626 POINT REPAIR 32' - 47' FROM SMH 107-008 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED POINT REPAIR 32' - 47' FROM SMH 107-008	9,529.00	CL	
201200359401		MILAN	MAGNOLIA	02/14/2012	11/12/2013	SMAIN	MWH-ID. 7463-626 POINT REPAIR 83' - 99' FROM SMH 107-008 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED POINT REPAIR 83' - 99' FROM SMH 107-008	9,692.00	CL	
201200359501		MILAN	MAGNOLIA	02/14/2012	11/12/2013	SMAIN	MWH-ID. 7463-626 POINT REPAIR 120' - 132' FROM SMH 107-008 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED POINT REPAIR 120' - 132' FROM SMH 107-008	8,981.00	CL	
201200359601		MILAN	MAGNOLIA	02/14/2012	06/18/2014	SLINE	MWH-ID. 7463-626 FULL LINING OF SMH 107-008 TO 107-007 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED FULL LINING OF SMH 107-008 TO 107-007	8,104.00	CL	
201200359701		MAGNOLIA	NAPOLEON AV	02/14/2012	03/24/2014	SLEAD	MWH-ID. 7463-627 SERVICE POINT REPAIR 26' FROM SMH 107-034 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 26' FROM SMH 107-034	10,360.00	CL	
201200359801		MAGNOLIA	NAPOLEON AV	02/14/2012	03/26/2014	SLEAD	MWH-ID. 7463-627 SERVICE POINT REPAIR 57' FROM SMH 107-034 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 57' FROM SMH 107-034	9,110.00	CL	
201200359901		MAGNOLIA	NAPOLEON AV	02/14/2012	01/12/2015	SLEAD	MWH-ID. 7463-627 SERVICE POINT REPAIR 111' FROM SMH 107-034 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 111' FROM SMH 107-034		CL	
201200360001		MAGNOLIA	NAPOLEON AV	02/14/2012	01/12/2015	SLEAD	MWH-ID. 7463-627 SERVICE POINT REPAIR 113' FROM SMH 107-034 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 113' FROM SMH 107-034		CL	
201200360201		MAGNOLIA	NAPOLEON AV	02/14/2012	03/25/2014	SLEAD	MWH-ID. 7463-627 SERVICE POINT REPAIR 146' FROM SMH 107-034 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 146' FROM SMH 107-034	10,360.00	CL	
201200360301		MAGNOLIA	NAPOLEON AV	02/14/2012	03/27/2014	SLEAD	MWH-ID. 7463-627 SERVICE POINT REPAIR 241' FROM SMH 107-034 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 241' FROM SMH 107-034	9,060.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201202337601		CHESTNUT	STATE	10/25/2012	09/15/2014	SLEAD	MWH-ID. 7463-714 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @73 FT	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @73 FT	10,023.00	CL	
201202337701		CHESTNUT	STATE	10/25/2012	09/22/2014	SLEAD	MWH-ID. 7463-714 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @209 FT	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @209 FT	10,000.00	CL	
201202337901		HENRY CLAY AV	MAGAZINE	10/25/2012	04/09/2014	SLEAD	MWH-ID. 7463-710 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @84 FT	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @84 FT	10,000.00	CL	
201202338001		STATE	ANNUNCIATION	10/25/2012	04/17/2014	SLEAD	MWH-ID. 7463-711 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @125 FT	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @125 FT	10,021.00	CL	
201202338101		CAMP	STATE	10/25/2012	04/03/2014	SMAIN	MWH-ID. 7463-712 PERFORM POINT REPAIR 161 FT TO 173 FT	PERFORMED POINT REPAIR 161 FT TO 173 FT	10,900.00	CL	
201202338201		STATE	CAMP	10/25/2012	02/23/2015	SLINE	MWH-ID. 7463-713 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @133 FT	REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @133 FT	13,134.00	CL	
201202338501		HENRY CLAY AV	MAGAZINE	10/25/2012	02/24/2015	SLINE	MWH-ID. 7463-710 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @171 FT	REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @171 FT	16,906.00	CL	
201202338601		HENRY CLAY AV	MAGAZINE	10/25/2012	04/21/2014	SMAIN	MWH-ID. 7463-710 PERFORM POINT REPAIR 0 FT TO 31 FT	PERFORMED POINT REPAIR 0 FT TO 31 FT	15,700.00	CL	
201202338701		HENRY CLAY AV	MAGAZINE	10/25/2012	04/11/2014	SMAIN	MWH-ID. 7463-710 PERFORM POINT REPAIR 236 FT TO 256 FT	PERFORMED POINT REPAIR 236 FT TO 256 FT	12,406.00	CL	
201202338801		HENRY CLAY AV	MAGAZINE	10/25/2012	04/09/2014	SMAIN	MWH-ID. 7463-710 PERFORM POINT REPAIR 331 FT TO 342 FT	PERFORMED POINT REPAIR 331 FT TO 342 FT	10,000.00	CL	
201202338901		HENRY CLAY AV	MAGAZINE	10/25/2012	04/14/2014	SLEAD	MWH-ID. 7463-710 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @116 FT	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @116 FT	10,002.00	CL	
201202339001		HENRY CLAY AV	MAGAZINE	10/25/2012	04/09/2014	SLEAD	MWH-ID. 7463-710 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @161 FT	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @161 FT	10,006.00	CL	
201202339101		STATE	ANNUNCIATION	10/25/2012	04/24/2014	SLEAD	MWH-ID. 7463-711 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @156 FT	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @156 FT	10,032.00	CL	
201202339201		STATE	ANNUNCIATION	10/25/2012	04/16/2014	SLEAD	MWH-ID. 7463-711 PERFORM SERVICE REPAIR @35 FT	PERFORMED SERVICE REPAIR VIA LINING @35 FT	10,000.00	CL	
201202339301		CAMP	STATE	10/25/2012	04/07/2014	SLEAD	MWH-ID. 7463-712 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @239 FT	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @239 FT	10,032.00	CL	
201202339401		CAMP	STATE	10/25/2012	04/04/2014	SLEAD	MWH-ID. 7463-712 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @209 FT	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @209 FT	10,018.00	CL	
201202339501		CAMP	STATE	10/25/2012	04/08/2014	SLEAD	MWH-ID. 7463-712 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @137 FT	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @137 FT	10,022.00	CL	
201202339601		STATE	CAMP	10/25/2012	01/07/2015	SMAIN	MWH-ID. 7463-713 PERFORM POINT REPAIR 19 FT TO 39 FT	PERFORMED POINT REPAIR 19 FT TO 39 FT	12,404.00	CL	
201202339701		STATE	CAMP	10/25/2012	01/12/2015	SMAIN	MWH-ID. 7463-713 PERFORM POINT REPAIR 121 FT TO 133 FT	PERFORMED POINT REPAIR 121 FT TO 133 FT	10,000.00	CL	
201304028201		CAMP	JOSEPH	07/25/2013	08/20/2014	SMAIN	MWH-ID. 7463-724 POINT REPAIR 277' - 289' FROM SMH 080-023 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 277' - 289' FROM SMH 080-023		CL	
201304028301		CHESTNUT	BORDEAUX	07/25/2013	09/24/2014	SMAIN	MWH-ID. 7463-730 POINT REPAIR 258' - 270' FROM SMH 093-027 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 258' - 270' FROM SMH 093-027	10,000.00	CL	
201304028401		S ROBERTSON	CADIZ	07/25/2013	09/30/2014	SLINE	MWH-ID. 7463-731 FULL LINING OF SEGEMENT 096-003 TO 096-001 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF SEGEMENT 096-003 TO 096-001	17,788.00	CL	
201304028501		JOSEPH	CHESTNUT	07/25/2013	09/04/2014	SLINE	MWH-ID. 7463-723 FULL LINING OF SEGEMENT 080-013 TO 080-012 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF SEGEMENT 080-013 TO 080-012	8,008.00	CL	
201304028601		ELEONORE	COLISEUM	07/25/2013	03/27/2014	SMAIN	MWH-ID. 7463-725 POINT REPAIR 99' - 111' FROM SMH 080-031 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 99' - 111' FROM SMH 080-031	10,031.00	CL	
201304028701		ELEONORE	COLISEUM	07/25/2013	03/28/2014	SLEAD	MWH-ID. 7463-725 POINT REPAIR REPLACE SERVICE 176' FROM SMH 080-031 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR REPLACE SERVICE 176' FROM SMH 080-031	10,010.00	CL	
201304028801		NASHVILLE AV	S CLAIBORNE AV	07/25/2013	10/15/2014	SMAIN	MWH-ID. 7463-718 POINT REPAIR 243' - 255' FROM SMH 074-005 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 243' - 255' FROM SMH 074-005	10,000.00	CL	
201304028901		JEFFERSON AV	S MIRO	07/25/2013	01/16/2015	SLEAD	MWH-ID. 7463-719 SERVICE REPAIR VIA LINING 95' FROM SMH 075-002 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED SERVICE REPAIR VIA LINING 95' FROM SMH 075-002	1,332.00	CL	
201304029001		PERRIER	NASHVILLE AV	07/25/2013	04/03/2014	SLEAD	MWH-ID. 7463-721 POINT REPAIR REPLACE SERVICE 185' FROM SMH 080-007 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR REPLACE SERVICE 185' FROM SMH 080-007	10,002.00	CL	
201304029601		S GALVEZ	JEFFERSON AV	07/25/2013	08/26/2013	SMAIN	MWH-ID. 7463-745 POINT REPAIR 41' - 53' FROM SMH 075-003 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 41' - 53' FROM SMH 075-003	9,900.00	CL	
201304030301		S ROBERTSON	CADIZ	07/25/2013	09/18/2014	SMAIN	MWH-ID. 7463-731 POINT REPAIR 282' - 294' FROM SMH 096-003 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	POINT REPAIR 282' - 294' FROM SMH 096-003	10,000.00	CL	
201304030401		S ROBERTSON	CADIZ	07/25/2013	09/17/2014	SLEAD	MWH-ID. 7463-731 POINT REPAIR REPLACE SERVICE 167' FROM SMH 096-003 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR REPLACE SERVICE 167' FROM SMH 096-003	10,015.00	CL	
201304030501		S ROBERTSON	CADIZ	07/25/2013	09/19/2014	SMAIN	MWH-ID. 7463-731 POINT REPAIR 73' - 147' FROM SMH 096-003 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 73' - 147' FROM SMH 096-003	28,613.00	CL	
201304030601		S DERBIGNY	DELACHAISE	07/25/2013	03/18/2014	SMAIN	MWH-ID. 7463-732 POINT REPAIR 325' - 337' FROM SMH 108-033 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 325' - 337' FROM SMH 108-033	9,040.00	CL	
201304031601		PRYTANIA	NASHVILLE AV	07/25/2013	03/25/2014	SLEAD	MWH-ID. 7463-727 POINT REPAIR REPLACE SERVICE 106' FROM SMH 081-068 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR REPLACE SERVICE 106' FROM SMH 081-068	10,003.00	CL	
201304031701		PRYTANIA	NASHVILLE AV	07/25/2013	01/09/2015	SLINE	MWH-ID. 7463-727 FULL LINING OF SEGEMENT 081-068 TO 081-067 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF SEGEMENT 081-068 TO 081-067	14,093.00	CL	
201304031801		PRYTANIA	NASHVILLE AV	07/25/2013	03/26/2014	SLEAD	MWH-ID. 7463-727 POINT REPAIR REPLACE SERVICE 200' FROM SMH 081-068 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR REPLACE SERVICE 200' FROM SMH 081-068	10,615.00	CL	
201304031901		PRYTANIA	NASHVILLE AV	07/25/2013	03/21/2014	SMAIN	MWH-ID. 7463-727 POINT REPAIR 274' - 286' FROM SMH 081-068 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 274' - 286' FROM SMH 081-068	10,000.00	CL	
201304032101		PERRIER	SONIAT	07/25/2013	03/02/2015	SLEAD	MWH-ID. 7463-729 SERVICE REPAIR VIA LINING SERVICE 125' FROM SMH 087-058 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED SERVICE REPAIR REPLACE VIA LINING SERVICE 125' FROM SMH 087-058	2,664.00	CL	
201304032201		PERRIER	SONIAT	07/25/2013	03/25/2014	SLINE	MWH-ID. 7463-729 FULL LINING OF SEGEMENT 087-058 TO 087-056 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF SEGEMENT 087-058 TO 087-056	11,839.00	CL	
201304032301		CHESTNUT	BORDEAUX	07/25/2013	10/09/2014	SLINE	MWH-ID. 7463-730 FULL LINING OF SEGEMENT 093-027 TO 093-026 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF SEGEMENT 093-027 TO 093-026	15,349.00	CL	
201304032401		CHESTNUT	BORDEAUX	07/25/2013	09/25/2014	SLEAD	MWH-ID. 7463-730 POINT REPAIR REPLACE SERVICE 72' FROM SMH 093-027 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR REPLACE SERVICE 72' FROM SMH 093-027	18,814.00	CL	
201304032501		CHESTNUT	BORDEAUX	07/25/2013	09/26/2014	SLEAD	MWH-ID. 7463-730 POINT REPAIR REPLACE SERVICE 7' FROM SMH 093-027 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR REPLACE SERVICE 7' FROM SMH 093-027	10,004.00	CL	
201304032601		CHESTNUT	BORDEAUX	07/25/2013	09/30/2014	SMAIN	MWH-ID. 7463-730 POINT REPAIR 287' - 313' FROM SMH 093-027 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 287' - 313' FROM SMH 093-027	10,900.00	CL	
201304032701		S ROBERTSON	CADIZ	07/25/2013	09/19/2014	SMAIN	MWH-ID. 7463-731 POINT REPAIR 0' - 12' FROM SMH 096-003 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 0' - 12' FROM SMH 096-003	10,300.00	CL	
201304032801		S ROBERTSON	CADIZ	07/25/2013	09/18/2014	SMAIN	MWH-ID. 7463-731 POINT REPAIR 216' - 228' FROM SMH 096-003 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 216' - 228' FROM SMH 096-003	10,000.00	CL	
201304032901		PERRIER	NASHVILLE AV	07/25/2013	04/03/2014	SMAIN	MWH-ID. 7463-721 POINT REPAIR 52' - 106' FROM SMH 080-007 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 52' - 106' FROM SMH 080-007	22,002.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022				9:22:26 AM							
201304033101		JOSEPH	CHESTNUT	07/25/2013	08/19/2014	SLEAD	MWH-ID. 7463-723 POINT REPAIR REPLACE SERVICE 56' FROM SMH 080-013 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR REPLACE SERVICE 56' FROM SMH 080-013	10,016.00	CL	
201304033201		JOSEPH	CHESTNUT	07/25/2013	08/18/2014	SMAIN	MWH-ID. 7463-723 POINT REPAIR 0' - 12' FROM SMH 080-013 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 0' - 12' FROM SMH 080-013	10,000.00	CL	
201304033301		JOSEPH	CHESTNUT	07/25/2013	08/19/2014	SMAIN	MWH-ID. 7463-723 POINT REPAIR 148' - 160' FROM SMH 080-013 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 148' - 160' FROM SMH 080-013	12,400.00	CL	
201304033401		CAMP	JOSEPH	07/25/2013	09/08/2014	SLINE	MWH-ID. 7463-724 FULL LINING OF SEGEMENT 080-023 TO 080-021 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF SEGEMENT 080-023 TO 080-021	14,319.00	CL	
201304033501		CAMP	JOSEPH	07/25/2013	08/20/2014	SMAIN	MWH-ID. 7463-724 POINT REPAIR 8' - 20' FROM SMH 080-023 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 8' - 20' FROM SMH 080-023	10,000.00	CL	
201304033601		ELEONORE	COLISEUM	07/25/2013	03/31/2014	SLEAD	MWH-ID. 7463-725 POINT REPAIR REPLACE SERVICE 203' FROM SMH 080-031 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR REPLACE SERVICE 203' FROM SMH 080-031	10,010.00	CL	
201304033701		ELEONORE	COLISEUM	07/25/2013	04/01/2014	SMAIN	MWH-ID. 7463-725 POINT REPAIR 227' - 239' FROM SMH 080-031 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 227' - 239' FROM SMH 080-031	10,023.00	CL	
201304033801		ELEONORE	COLISEUM	07/25/2013	05/31/2014	SLINE	MWH-ID. 7463-725 FULL LINING OF SEGEMENT 080-031 TO 080-027 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF SEGEMENT 080-031 TO 080-027	10,040.00	CL	
201304033901		PITT	JOSEPH	07/25/2013	02/26/2015	SLINE	MWH-ID. 7463-726 FULL LINING OF SEGEMENT 081-023 TO 081-016 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF SEGEMENT 081-023 TO 081-016	8,060.00	CL	
201304034001		PITT	JOSEPH	07/25/2013	03/17/2014	SMAIN	MWH-ID. 7463-726 POINT REPAIR 126' - 138' FROM SMH 081-023 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 126' - 138' FROM SMH 081-023	10,000.00	CL	
201304034101		PITT	JOSEPH	07/25/2013	03/19/2014	SMAIN	MWH-ID. 7463-726 POINT REPAIR 161' - 204' FROM SMH 081-023 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 161' - 204' FROM SMH 081-023	19,300.00	CL	
201304034601		NASHVILLE AV	S CLAIBORNE AV	07/25/2013	10/15/2014	SLEAD	MWH-ID. 7463-718 POINT REPAIR REPLACE SERVICE 168' FROM SMH 074-005 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR REPLACE SERVICE 168' FROM SMH 074-005	10,004.00	CL	
201304034701		NASHVILLE AV	S CLAIBORNE AV	07/25/2013	10/14/2014	SLEAD	MWH-ID. 7463-718 POINT REPAIR REPLACE SERVICE 54' FROM SMH 074-005 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR REPLACE SERVICE 54' FROM SMH 074-005	10,003.00	CL	
201304034801		NASHVILLE AV	S CLAIBORNE AV	07/25/2013	10/16/2014	SMAIN	MWH-ID. 7463-718 POINT REPAIR 276' - 288' FROM SMH 074-005 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 276' - 288' FROM SMH 074-005		CL	
201304034901		NASHVILLE AV	S CLAIBORNE AV	07/25/2013	10/14/2014	SMAIN	MWH-ID. 7463-718 POINT REPAIR 25' - 37' FROM SMH 074-005 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 25' - 37' FROM SMH 074-005	10,000.00	CL	
201304035001		NASHVILLE AV	S CLAIBORNE AV	07/25/2013	02/20/2015	SLINE	MWH-ID. 7463-718 FULL LINING OF SEGEMENT 074-005 TO 074-003 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF SEGEMENT 074-005 TO 074-003	14,338.00	CL	
201304035101		JOSEPH	S GALVEZ	07/25/2013	01/26/2015	SLEAD	MWH-ID. 7463-720 SERVICE REPAIR VIA LINING 29' FROM SMH 075-013 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED SERVICE REPAIR VIA LINING 29' FROM SMH 075-013	4,329.00	CL	
201304035201		JOSEPH	S GALVEZ	07/25/2013	03/25/2015	SMAIN	MWH-ID. 7463-720 CHANGED TO POINT REPAIR(REPLACE SERVICE) FROM 130' TO 142' FROM SMH 075-013	REPAIRED (REPLACE SERVICE) FROM 130' TO 142'		CL	
201304035301		PERRIER	NASHVILLE AV	07/25/2013	05/31/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-721 FULL LINING OF SEGEMENT 080-007 TO 080-006 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF SEGEMENT 080-007 TO 080-006	13,838.00	CL	
201304035401		PERRIER	NASHVILLE AV	07/25/2013	04/04/2014	SMAIN	MWH-ID. 7463-721 POINT REPAIR 230' - 244' FROM SMH 080-007 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 230' - 244' FROM SMH 080-007	10,000.00	CL	
201304035501		BENJAMIN	WEBSTER	07/25/2013	09/22/2014	SMAIN	MWH-ID. 7463-716 REPLACE PIPE FROM SMH 069-002 TO 069-001 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	REPLACED PIPE FROM SMH 069-002 TO 069-001	79,523.00	CL	
201304144401		JEFFERSON AV	ST CHARLES AV	08/14/2013	05/29/2015	SMAIN	MWH-ID. 7463-292 POINT REPAIR 86' - 98' FROM 081-047 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 86' - 98' FROM 081-047		CL	
201304144501		JEFFERSON AV	ST CHARLES AV	08/14/2013	05/27/2015	SMAIN	MWH-ID. 7463-292 POINT REPAIR 280' - 302' FROM 081-047 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 280' - 302' FROM 081-047		CL	
201304163401		ROBERT	CLARA	08/19/2013	04/02/2014	SLINE	MWH-ID. 7463-384 FULL LINING OF SMH 090-003 TO 090-001 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 090-003 TO 090-001	8,364.00	CL	
201304163501		ROBERT	CLARA	08/19/2013	01/23/2014	SMAIN	MWH-ID. 7463-384 POINT REPAIR 266' TO 289' FROM SMH 090-003 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 266' TO 289' FROM SMH 090-003	11,743.00	CL	
201304163601		ROBERT	CLARA	08/19/2013	01/20/2014	SMAIN	MWH-ID. 7463-384 POINT REPAIR 123' TO 143' FROM SMH 090-003 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 123' TO 143' FROM SMH 090-003	11,140.00	CL	
201304163701		ROBERT	CLARA	08/19/2013	01/21/2014	SLEAD	MWH-ID. 7463-384 POINT REPAIR SERVICE 171' FROM SMH 090-003 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR SERVICE 171' FROM SMH 090-003	8,782.00	CL	
201304163801		ROBERT	CLARA	08/19/2013	01/17/2014	SLEAD	MWH-ID. 7463-384 POINT REPAIR SERVICE 20' FROM SMH 090-003 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR SERVICE 20' FROM SMH 090-003	8,461.00	CL	
201304163901		ROBERT	CLARA	08/19/2013	01/22/2014	SLEAD	MWH-ID. 7463-384 POINT REPAIR REPLACE SERVICE 226 FROM SMH 090-003 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 226 FROM SMH 090-003	8,461.00	CL	
201304319401		PERRIER	OCTAVIA	09/16/2013	01/09/2015	SLINE	MWH-ID. 7463-749 FULL LINING OF SEGEMENT 080-043 TO 080-040 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF SEGEMENT 080-043 TO 080-040		CL	
201304320201		STATE	MAGAZINE	09/16/2013	01/13/2015	SMAIN	MWH-ID. 7463-748 REPLACE PIPE FROM SMH 068-023 TO 068-022 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	REPLACED PIPE FROM SMH 068-023 TO 068-022	28,144.00	CL	
201304320301		PERRIER	OCTAVIA	09/16/2013	05/01/2014	SMAIN	MWH-ID. 7463-749 POINT REPAIR 114' - 126' FROM SMH 080-043 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 114' - 126' FROM SMH 080-043	10,002.00	CL	
201305194201		CALHOUN	LASALLE PL	12/18/2013	07/24/2014	SMAIN	MWH-ID. 7463-804 POINT REPAIR 6' TO 25' FROM SMH 071-030 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 6' TO 25' FROM SMH 071-030	4,500.00	CL	
201400098001		CONSTANCE	STATE	01/14/2014	07/17/2014	SLEAD	MWH-ID. 7463-825 SERVICE POINT REPAIR 26' FROM SMH 079-041 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED SERVICE POINT REPAIR 26' FROM SMH 079-041	4,500.00	CL	
201400098101		CONSTANCE	STATE	01/14/2014	07/17/2014	SMAIN	MWH-ID. 7463-825 POINT REPAIR 45' TO 62' FROM SMH 079-041 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 45' TO 62' FROM SMH 079-041	4,624.00	CL	
201400098301		CONSTANCE	STATE	01/14/2014	07/17/2014	SMAIN	MWH-ID. 7463-825 POINT REPAIR 148' TO 160' FROM SMH 079-041 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 148' TO 160' FROM SMH 079-041	5,850.00	CL	
201400098401		CONSTANCE	STATE	01/14/2014	08/04/2014	SLINE	MWH-ID. 7463-825 FULL LINING OF PIPE FROM SMH 079-041 TO 079-040 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF PIPE FROM SMH 079-041 TO 079-040	11,352.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201400421801		CAMP	STATE	02/24/2014	06/30/2014	SLINE	MWH-ID. 7463-712 FULL LINING OF SMH 068-022 - 068-055 ESSA 2 - BASIN 4 - UPTOWN	COMPLETED FULL LINING OF SMH 068-022 - 068-055	15,417.00	CL	
201400421901		WEBSTER	HURST	02/24/2014	10/15/2014	SMAIN	MWH-ID. 7463-717 REPLACE PIPE FROM MH 069-004 TO 069-003 BASIN 4 - UPTOWN - SPS 14 /** 1) MN: A125833 SN: 0079198, *TAP-SIZE: A LOC: 6 FEET FROM P LINE AT WEBSTER, *MB: CODE: BDHL LOC: ON HURST ST 4' FROM PL WEBSTER ***/	REPLACED PIPE FROM MH 069-004 TO 069-003		CL	
201400594901		AUDUBON PARK	EAST DR	03/20/2014	05/21/2015	SMAIN	MWH-ID. 7463-880 POINT REPAIR 203' TO 215' FROM SMH 061-003 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 203' TO 215' FROM SMH 061-003		CL	
201400635101		LASALLE	AMELIA	03/26/2014	02/01/2014	SLEAD	MWH-ID. 7463-483 POINT REPAIR REPLACE SERVICE 57' FROM SMH 116-019 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 57' FROM SMH 116-019	10,060.00	CL	
201400886001		OCTAVIA	GARFIELD	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-042		CL	
201400886101		GARFIELD	JEFFERSON AV	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-043		CL	
201400886301		JEFFERSON AV	GARFIELD	05/02/2014	06/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-046		CL	
201400886501		OCTAVIA	ST CHARLES AV	05/02/2014	08/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-048	368.00	CL	
201400886601		OCTAVIA	HURST	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-069	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-069	506.00	CL	
201400886701		OCTAVIA	S SARATOGA	05/02/2014	09/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-004	460.00	CL	
201400886801		JEFFERSON AV	S SARATOGA	05/02/2014	09/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-005		CL	
201400886901		JEFFERSON AV	DANNEEL	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-007	552.00	CL	
201400887001		DANNEEL	OCTAVIA	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-008	414.00	CL	
201400887101		OCTAVIA	DANNEEL	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-011	179.00	CL	
201400887201		OCTAVIA	ST CHARLES AV	05/02/2014	08/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-012	432.40	CL	
201400887301		LOYOLA AV	NASHVILLE AV	05/02/2014	09/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-015	368.00	CL	
201400887401		JOSEPH	DANNEEL	05/02/2014	08/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-016	1,012.00	CL	
201400887501		DANNEEL	ARABELLA	05/02/2014	10/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-018	179.00	CL	
201400887601		CONSTANTINOPLE	ST CHARLES AV	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-008	179.00	CL	
201400887701		GEN TAYLOR	ST CHARLES AV	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-010	179.00	CL	
201400887801		ST CHARLES AV	CONSTANTINOPLE	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-011	179.00	CL	
201400887901		GEN TAYLOR	ST CHARLES AV	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-012	70.40	CL	
201400888001		CONSTANTINOPLE	ST CHARLES AV	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-013	179.00	CL	
201400888101		ST CHARLES AV	MARENGO	05/02/2014	03/31/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-014		CL	
201400888201		GEN TAYLOR	PITT	05/02/2014	08/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-016	736.00	CL	
201400888301		CONSTANTINOPLE	PRYATANIA	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-020	179.00	CL	
201400888401		BARONNE	NAPOLEON AV	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-026	179.00	CL	
201400888501		NAPOLEON AV	CARONDELET	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-027	179.00	CL	
201400888601		GEN PERSHING	ST CHARLES AV	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-036	179.00	CL	
201400888701		CARONDELET	NAPOLEON AV	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-037	179.00	CL	
201400888801		ST CHARLES AV	PETERS	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-040	179.00	CL	
201400888901		ST CHARLES AV	MARENGO	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-044	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-044	552.00	CL	
201400889001		ST CHARLES AV	GEN PERSHING	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-047	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-047	179.00	CL	
201400889101		CAMP	GEN PERSHING	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-026	179.00	CL	
201400889201		CAMP	MARENGO	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-027	552.00	CL	
201400889301		CAMP	CONSTANTINOPLE	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-028	179.00	CL	
201400889401		PRYATANIA	CONSTANTINOPLE	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-030	441.60	CL	
201400889501		CONSTANTINOPLE	FERRIER	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-031	414.00	CL	
201400889601		GEN TAYLOR	FERRIER	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-032	736.00	CL	
201400889701		PERRIER	AUSTERLITZ	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-033	552.00	CL	
201400889801		CONSTANTINOPLE	COLISEUM	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-035	460.00	CL	
201400889901		MILAN	CAMP	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-025	782.00	CL	
201400890001		COLISEUM	CONSTANTINOPLE	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-037	179.00	CL	
201400890101		CONSTANTINOPLE	CHESTNUT	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-038	432.40	CL	
201400890201		GEN TAYLOR	CHESTNUT	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-041	736.00	CL	
201400890301		CONSTANTINOPLE	CAMP	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-044	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-044	179.00	CL	
201400890401		GEN TAYLOR	BARONNE	05/02/2014	08/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-001	736.00	CL	
201400890501		BARONNE	CONSTANTINOPLE	05/02/2014	08/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-002	524.40	CL	
201400890601		CARONDELET	CONSTANTINOPLE	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-005	506.00	CL	
201400890701		GEN TAYLOR	CONSTANCE	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-046	179.00	CL	
201400890801		CONSTANCE	AUSTERLITZ	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-047	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-047	506.00	CL	
201400890901		CONSTANCE	CONSTANTINOPLE	05/02/2014	03/19/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-048		CL	
201400891001		GEN TAYLOR	LAUREL	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-049	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-049	644.00	CL	
201400891101		AUSTERLITZ	LAUREL	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-050	487.60	CL	
201400891201		ANNUNCIATION	CONSTANTINOPLE	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-053	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-053	179.00	CL	
201400891301		MILAN	PRYATANIA	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-001	179.00	CL	
201400891401		MILAN	PERRIER	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-007	179.00	CL	
201400891501		GEN TAYLOR	CONSTANCE	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-043	644.00	CL	
201400891601		MARENGO	FERRIER	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-011	552.00	CL	
201400891701		PERRIER	CONSTANTINOPLE	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-012	432.40	CL	
201400891801		NAPOLEON AV	CHESTNUT	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-016	179.00	CL	
201400891901		COLISEUM	MARENGO	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-017	179.00	CL	
201400892001		MILAN	CHESTNUT	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-019	736.00	CL	
201400892101		CHESTNUT	GEN PERSHING	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-020	662.40	CL	
201400892201		CHESTNUT	CONSTANTINOPLE	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-024	368.00	CL	
201400892301		CONSTANCE	CONSTANTINOPLE	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-011	441.60	CL	
201400892401		MILAN	CONSTANCE	05/02/2014	03/31/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-012		CL	
201400892501		CONSTANCE	GEN PERSHING	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-013	460.00	CL	
201400892601		CONSTANCE	NAPOLEON AV	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-014	460.00	CL	
201400892701		GEN PERSHING	LAUREL	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-016	506.00	CL	
201400892801		ANNUNCIATION	GEN PERSHING	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-019	506.00	CL	
201400892901		ANNUNCIATION	NAPOLEON AV	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-020	179.00	CL	
201400893001		MILAN	LAST	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-022	644		

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201400893401		MAGAZINE	CONSTANTINOPLE	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-036	368.00	CL	
201400893501		MARENGO	CONSTANCE	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-037	524.40	CL	
201400893601		AUSTERLITZ	MAGAZINE	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-039	179.00	CL	
201400893701		MAGAZINE	CONSTANTINOPLE	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-040	460.00	CL	
201400893801		AUSTERLITZ	CONSTANCE	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-042	179.00	CL	
201400893901		NAPOLEON AV	S GALVEZ	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-002		CL	
201400894001		S JOHNSON	JENA	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-003	179.00	CL	
201400894101		S GALVEZ	CADIZ	05/02/2014	03/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-006		CL	
201400894201		S MIRO	ROBERT	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-022	179.00	CL	
201400894301		ROBERT	S TONTI	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-023	179.00	CL	
201400894401		JENA	S MIRO	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-032	179.00	CL	
201400894501		NAPOLEON AV	S TONTI	05/02/2014	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-040		CL	
201400894601		JENA	S GALVEZ	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-042	179.00	CL	
201400894701		S GAYOSO	CADIZ	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 100-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 100-036	179.00	CL	
201400894801		MARENGO	TCHOUPITOULAS	05/02/2014	03/31/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 101-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 101-009		CL	
201400894901		LEAKE AV	CONSTANTINOPLE	05/02/2014	01/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 101-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 101-011		CL	
201400895001		AUSTERLITZ	TCHOUPITOULAS	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 101-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 101-017	179.00	CL	
201400895101		AUSTERLITZ	N FRONT	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 101-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 101-018	179.00	CL	
201400895201		GEN PERSHING	CONSTANCE	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-003	179.00	CL	
201400895301		NAPOLEON AV	CONSTANCE	05/02/2014	03/31/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-005		CL	
201400895401		CONSTANCE	NAPOLEON AV	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-009	460.00	CL	
201400895501		WILLOW	NAPOLEON AV	05/02/2014	09/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-010	552.00	CL	
201400895601		JENA	S CLAIBORNE AV	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-012	179.00	CL	
201400895701		S CLAIBORNE AV	NAPOLEON AV	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-013	179.00	CL	
201400895801		WILLOW	CADIZ	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-015	179.00	CL	
201400895901		CADIZ	S CLAIBORNE AV	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-016	179.00	CL	
201400896001		S CLAIBORNE AV	UPPERLINE	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-017	179.00	CL	
201400896101		CADIZ	MAGNOLIA	05/02/2014	09/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-022	1,012.00	CL	
201400896301		CADIZ	MAGNOLIA	05/02/2014	09/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-028	368.00	CL	
201400896401		UPPERLINE	CLARA	05/02/2014	09/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-034	736.00	CL	
201400896501		WILLOW	CADIZ	05/02/2014	10/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-007	179.00	CL	
201400896601		UPPERLINE	WILLOW	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-037	179.00	CL	
201400896701		WILLOW	UPPERLINE	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-044	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-044	179.00	CL	
201400896801		S PRIEUR	UPPERLINE	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 098-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 098-004	179.00	CL	
201400896901		JENA	S DERBIGNY	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 098-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 098-010	179.00	CL	
201400897001		NAPOLEON AV	S CLAIBORNE AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 098-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 098-035	179.00	CL	
201400897101		S LIBERTY	CADIZ	05/02/2014	09/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-020	828.00	CL	
201400897201		S LIBERTY	JENA	05/02/2014	09/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-021	644.00	CL	
201400897301		S LIBERTY	NAPOLEON AV	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-022	552.00	CL	
201400897501		UPPERLINE	LASALLE	05/02/2014	09/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-025	644.00	CL	
201400897601		UPPERLINE	S LIBERTY	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-026	179.00	CL	
201400897701		JENA	S ROBERTSON	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-029	179.00	CL	
201400897801		NAPOLEON AV	MAGNOLIA	05/02/2014	05/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-032		CL	
201400897901		FRERET	NAPOLEON AV	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-035	414.00	CL	
201400898001		JENA	LASALLE	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-036	644.00	CL	
201400898101		S LIBERTY	UPPERLINE	05/02/2014	09/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-017	179.00	CL	
201400898201		NAPOLEON AV	S LIBERTY	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-039	179.00	CL	
201400898301		S LIBERTY	NAPOLEON AV	05/02/2014	05/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-043		CL	
201400898401		CLARA	JENA	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-001	1,232.80	CL	
201400898501		JENA	WILLOW	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-004	179.00	CL	
201400898601		WILLOW	NAPOLEON AV	05/02/2014	09/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-005	460.00	CL	
201400898701		VALENCE	DRYADES	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-025	368.00	CL	
201400898801		CADIZ	DRYADES	05/02/2014	08/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-026	828.00	CL	
201400898901		DANNEEL	JENA	05/02/2014	08/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-028	179.00	CL	
201400899001		DANNEEL	NAPOLEON AV	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-029	552.00	CL	
201400899101		NAPOLEON AV	S SARATOGA	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-030	179.00	CL	
201400899201		NAPOLEON AV	DRYADES	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-031	179.00	CL	
201400899301		DRYADES	NAPOLEON AV	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-033	179.00	CL	
201400899401		VALENCE	LOYOLA AV	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-034	368.00	CL	
201400899501		S ROBERTSON	UPPERLINE	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-002		CL	
201400899601		CADIZ	FRERET	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-004	179.00	CL	
201400899701		FRERET	CADIZ	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-006	506.00	CL	
201400899801		FRERET	JENA	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-007	414.00	CL	
201400899901		VALENCE	LASALLE	05/02/2014	09/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-009	920.00	CL	
201400900001		LASALLE	UPPERLINE	05/02/2014	09/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-010	598.00	CL	
201400900101		VALENCE	S LIBERTY	05/02/2014	09/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-012	874.00	CL	
201400900201		CADIZ	LASALLE	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-015	179.00	CL	
201400900301		UPPERLINE	LOYOLA AV	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-001	828.00	CL	
201400900401		LOYOLA AV	VALENCE	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-002	460.00	CL	
201400900501		UPPERLINE	S SARATOGA	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-003	782.00	CL	
201400900601		UPPERLINE	DRYADES	05/02/2014	08/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-004	782.00	CL	
201400900701		DANNEEL	VALENCE	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-006	368.00	CL	
201400900801		UPPERLINE	DRYADES	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-007	828.00	CL	
201400900901		BORDEAUX	DRYADES	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-009	179.00	CL	
201400901001		DRYADES	VALENCE	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-010	368.00	CL	
201400901101		LOYOLA AV	VALENCE	05/02/2014	09/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-012	460.00	CL	
201400901201		VALENCE	S SARATOGA	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-013	179.00	CL	
201400901301		LOYOLA AV	JENA	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-014	179.00	CL	
201400901401		LOYOLA AV	NAPOLEON AV	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-015	460.00	CL	
201400901501		CADIZ	S SARATOGA	05/02/2014	09/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-017	828.00	CL	
201400901601		S SARATOGA	VALENCE	05/02/2014	09/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-018	506.00	CL	
201400901701		JENA	DANNEEL</								

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201400902201		ST CHARLES AV	VALENCE	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-020	552.00	CL	
201400902301		CADIZ	PITT	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-021	828.00	CL	
201400902401		PITT	JENA	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-022	552.00	CL	
201400902501		JENA	ST CHARLES AV	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-024	460.00	CL	
201400902601		CADIZ	PITT	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-026	179.00	CL	
201400902701		PITT	VALENCE	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-028	179.00	CL	
201400902801		PITT	VALENCE	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-029	179.00	CL	
201400902901		UPPERLINE	BARONNE	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-032	828.00	CL	
201400903001		VALENCE	ST CHARLES AV	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-015	552.00	CL	
201400903101		UPPERLINE	CARONDELET	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-037	920.00	CL	
201400903201		CARONDELET	BORDEAUX	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-038	414.00	CL	
201400903301		JENA	PITT	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-051	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-051	368.00	CL	
201400903401		BORDEAUX	BARONNE	05/02/2014	03/31/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-052	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-052		CL	
201400903501		CHESTNUT	VALENCE	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-026	644.00	CL	
201400903601		CAMP	VALENCE	05/02/2014	08/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-028	552.00	CL	
201400903701		VALENCE	MAGAZINE	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-030	179.00	CL	
201400903801		BORDEAUX	PERRIER	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-034	179.00	CL	
201400903901		UPPERLINE	COLISEUM	05/02/2014	08/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-035	828.00	CL	
201400904001		PERRIER	LYONS	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-036		CL	
201400904101		PERRIER	BORDEAUX	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-039	179.00	CL	
201400904201		BORDEAUX	COLISEUM	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-040	179.00	CL	
201400904301		BORDEAUX	MAGAZINE	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-049	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-049	460.00	CL	
201400904401		UPPERLINE	CAMP	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-052	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-052	179.00	CL	
201400904501		COLISEUM	BORDEAUX	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-025	179.00	CL	
201400904601		BARONNE	JENA	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-002	616.40	CL	
201400904701		JENA	ST CHARLES AV	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-008		CL	
201400904801		CADIZ	CARONDELET	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-010	874.00	CL	
201400904901		VALENCE	BARONNE	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-012	179.00	CL	
201400905001		BARONNE	BORDEAUX	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-013	322.00	CL	
201400905101		BORDEAUX	ANNUNCIATION	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-048	179.00	CL	
201400905201		LYONS	ANNUNCIATION	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-049	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-049	179.00	CL	
201400905301		ANNUNCIATION	LYONS	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-050	579.60	CL	
201400905401		ANNUNCIATION	BORDEAUX	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-051	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-051	515.20	CL	
201400905501		JENA	CONSTANCE	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-055	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-055	179.00	CL	
201400905601		CADIZ	PRYTANIA	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-001	828.00	CL	
201400905701		PERRIER	JENA	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-007	644.00	CL	
201400905801		PERRIER	NAPOLEON AV	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-008	179.00	CL	
201400905901		COLISEUM	NAPOLEON AV	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-011	460.00	CL	
201400906001		CHESTNUT	JENA	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-013	644.00	CL	
201400906101		NAPOLEON AV	CAMP	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-015	179.00	CL	
201400906201		LYONS	LAUREL	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-046	179.00	CL	
201400906301		CADIZ	CHESTNUT	05/02/2014	08/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-019	736.00	CL	
201400906401		CADIZ	CAMP	05/02/2014	08/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-020	736.00	CL	
201400906501		VALENCE	PRYTANIA	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-022	368.00	CL	
201400906601		VALENCE	COLISEUM	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-023	179.00	CL	
201400906701		CONSTANCE	VALENCE	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-009	460.00	CL	
201400906801		MAGAZINE	BORDEAUX	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-012	276.00	CL	
201400906901		VALENCE	CONSTANCE	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-013	179.00	CL	
201400907001		UPPERLINE	CONSTANCE	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-014	179.00	CL	
201400907101		CONSTANCE	JENA	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-015	515.20	CL	
201400907201		NAPOLEON AV	LAUREL	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-017	340.40	CL	
201400907301		JENA	LAUREL	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-018	179.00	CL	
201400907401		NAPOLEON AV	ANNUNCIATION	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-020	179.00	CL	
201400907501		ANNUNCIATION	JENA	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-021	736.00	CL	
201400907601		CONSTANCE	NAPOLEON AV	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-008	179.00	CL	
201400907701		NAPOLEON AV	TCHOUPITOULAS	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-023	368.00	CL	
201400907801		CADIZ	ANNUNCIATION	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-025	179.00	CL	
201400907901		VALENCE	ANNUNCIATION	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-030	644.00	CL	
201400908001		MAGAZINE	BORDEAUX	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-036	552.00	CL	
201400908101		BORDEAUX	CONSTANCE	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-037	736.00	CL	
201400908201		BORDEAUX	LAUREL	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-045	179.00	CL	
201400908301		SONIAT	S ROBERTSON	05/02/2014	10/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-048	179.00	CL	
201400908401		S ROBERTSON	SONIAT	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-050	179.00	CL	
201400908501		FRERET	VALMONT	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-051	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-051	179.00	CL	
201400908601		FRERET	SONIAT	05/02/2014	09/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-056	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-056	552.00	CL	
201400908701		FRERET	ROBERT	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-058	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-058	368.00	CL	
201400908801		SONIAT	LASALLE	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-062	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-062	179.00	CL	
201400908901		SONIAT	S LIBERTY	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-064	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-064	460.00	CL	
201400909001		SONIAT	VALMONT	05/02/2014	09/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-066	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-066	736.00	CL	
201400909101		VALMONT	LASALLE	05/02/2014	09/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-067	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-067	460.00	CL	
201400909201		MAGNOLIA	ROBERT	05/02/2014	10/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-047	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-047	179.00	CL	
201400909301		TCHOUPITOULAS	VALENCE	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 091-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 091-003	487.60	CL	
201400909401		TCHOUPITOULAS	MARSHALL NEY AL	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 091-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 091-007	460.00	CL	
201400909501		TCHOUPITOULAS	BORDEAUX	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 091-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 091-008	179.00	CL	
201400909601		TCHOUPITOULAS	NAPOLEON AV	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 091-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 091-013	179.00	CL	
201400909701		TCHOUPITOULAS	BORDEAUX	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 091-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 091-015	179.00	CL	
201400909801		JENA	CONSTANCE	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-003	179.00	CL	
201400909901		ROBERT	MAGNOLIA	05/02/2014	10/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-003		CL	
201400910001		SONIAT	CLARA	05/02/2014	10/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-006	179.00	CL	
201400910101		CLARA	VALMONT	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-008	179.00	CL	
201400910201		SONIAT	WILLOW	05/02/2014	10/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-010	179.00	CL	
201400910301		SONIAT</									

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201400910801		WILLOW	SONIAT	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-027	179.00	CL	
201400910901		MAGNOLIA	UPPERLINE	05/02/2014	09/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-029	598.00	CL	
201400911001		MAGNOLIA	UPPERLINE	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-030	179.00	CL	
201400911101		ROBERT	S ROBERTSON	05/02/2014	10/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-032	179.00	CL	
201400911201		S ROBERTSON	ROBERT	05/02/2014	09/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-033	598.00	CL	
201400911301		FRERET	ROBERT	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-036	179.00	CL	
201400911401		ROBERT	S LIBERTY	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-039	179.00	CL	
201400911501		SONIAT	BARONNE	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-041	552.00	CL	
201400911601		VALMONT	DRYADES	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-003	179.00	CL	
201400911701		DANNEEL	DUFOSSAT	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-005	179.00	CL	
201400911801		DANNEEL	SONIAT	05/02/2014	08/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-006	368.00	CL	
201400911901		DUFOSSAT	DRYADES	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-007	598.00	CL	
201400912001		SONIAT	LOYOLA AV	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-011	179.00	CL	
201400912101		VALMONT	LOYOLA AV	05/02/2014	09/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-014	598.00	CL	
201400912201		LOYOLA AV	JEFFERSON AV	05/02/2014	09/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-015	460.00	CL	
201400912301		ROBERT	LOYOLA AV	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-017	506.00	CL	
201400912401		LOYOLA AV	SONIAT	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-018	506.00	CL	
201400912501		S SARATOGA	ROBERT	05/02/2014	09/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-020	179.00	CL	
201400912601		S SARATOGA	SONIAT	05/02/2014	09/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-021	179.00	CL	
201400912701		DANNEEL	ROBERT	05/02/2014	08/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-023	644.00	CL	
201400912801		DANNEEL	SONIAT	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-024	552.00	CL	
201400912901		DRYADES	ROBERT	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-026	616.40	CL	
201400913001		DRYADES	SONIAT	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-027	179.00	CL	
201400913101		VALMONT	ST CHARLES AV	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-002	179.00	CL	
201400913201		ST CHARLES AV	VALMONT	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-003	179.00	CL	
201400913301		VALMONT	ST CHARLES AV	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-005	179.00	CL	
201400913401		ST CHARLES AV	DUFOSSAT	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-006	460.00	CL	
201400913501		VALMONT	BLANC PL	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-007	179.00	CL	
201400913601		VALMONT	ATLANTA	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-009	179.00	CL	
201400913701		ATLANTA	DUFOSSAT	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-010	179.00	CL	
201400913801		VALMONT	BLANC PL	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-014	179.00	CL	
201400913901		LEONTINE	ST CHARLES AV	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-020	179.00	CL	
201400914001		VALMONT	ST CHARLES AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-001	179.00	CL	
201400914101		DUFOSSAT	ST CHARLES AV	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-023	179.00	CL	
201400914201		SONIAT	ATLANTA	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-029	368.00	CL	
201400914301		SONIAT	ST CHARLES AV	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-030	368.00	CL	
201400914401		ST CHARLES AV	UPPERLINE	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-035	179.00	CL	
201400914501		BARONNE	ROBERT	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-037	179.00	CL	
201400914601		BARONNE	SONIAT	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-039	179.00	CL	
201400914701		LEONTINE	PRYTANIA	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-002	179.00	CL	
201400914801		LEONTINE	PRYTANIA	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-003	487.60	CL	
201400914901		PERRIER	VALMONT	05/02/2014	08/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-008	179.00	CL	
201400915001		VALMONT	PERRIER	05/02/2014	08/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-009	800.40	CL	
201400915101		PERRIER	LEONTINE	05/02/2014	12/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-010	179.00	CL	
201400915201		COLISEUM	JEFFERSON AV	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-011		CL	
201400915301		PERRIER	VALMONT	05/02/2014	08/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-017	625.60	CL	
201400915401		VALMONT	COLISEUM	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-018	828.00	CL	
201400915501		COLISEUM	BELLECASTLE	05/02/2014	08/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-023	920.00	CL	
201400915601		DUFOSSAT	CHESTNUT	05/02/2014	08/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-028	179.00	CL	
201400915701		COLISEUM	ROBERT	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-038	179.00	CL	
201400915801		COLISEUM	SONIAT	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-039	179.00	CL	
201400915901		SONIAT	PERRIER	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-049	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-049	179.00	CL	
201400916001		ROBERT	PERRIER	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-050	179.00	CL	
201400916101		DUFOSSAT	PERRIER	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-056	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-056		CL	
201400916201		PERRIER	BELLECASTLE	05/02/2014	12/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-057	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-057	179.00	CL	
201400916301		WILLOW	NASHVILLE AV	05/02/2014	09/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-034	460.00	CL	
201400916401		NASHVILLE AV	CLARA	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-035	368.00	CL	
201400916501		CUCULLU	OCTAVIA	05/02/2014	04/24/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-038		CL	
201400916601		CUCULLU	NASHVILLE AV	05/02/2014	09/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-039	368.00	CL	
201400916701		OCTAVIA	CUCULLU	05/02/2014	04/24/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-041		CL	
201400917001		WILLOW	NASHVILLE AV	05/02/2014	09/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-048	368.00	CL	
201400917101		DUFOSSAT	LEAKE AV	05/02/2014	04/24/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 085-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 085-004		CL	
201400917201		LEAKE AV	DUFOSSAT	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 085-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 085-009	671.60	CL	
201400917301		UPPERLINE	TCHOUPIPOULAS	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 085A-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 085A-001	179.00	CL	
201400917401		ROBERT	LEAKE AV	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 085A-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 085A-009	179.00	CL	
201400917501		SONIAT	LEAKE AV	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 085A-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 085A-012	552.00	CL	
201400917601		LEAKE AV	UPPERLINE	05/02/2014	01/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 085A-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 085A-014		CL	
201400917701		ANNUNCIATION	LEONTINE	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 086-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 086-028	179.00	CL	
201400917801		ROBERT	ANNUNCIATION	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 086-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 086-045	179.00	CL	
201400917901		OCTAVIA	MAGNOLIA	05/02/2014	09/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-006	506.00	CL	
201400918001		MAGNOLIA	JOSEPH	05/02/2014	09/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-007	460.00	CL	
201400918101		CLARA	JOSEPH	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-008	1,058.00	CL	
201400918201		JOSEPH	MAGNOLIA	05/02/2014	09/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-009	552.00	CL	
201400918301		JOSEPH	MAGNOLIA	05/02/2014	09/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-010	552.00	CL	
201400918401		JOSEPH	MAGNOLIA	05/02/2014	09/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-011	552.00	CL	
201400918501		JOSEPH	CLARA	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-013	460.00	CL	
201400918601		MAGNOLIA	WIRTH PL	05/02/2014	09/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-014	460.00	CL	
201400918701		CLARA	NASHVILLE AV	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-016	1,012.00	CL	
201400918801		NASHVILLE AV	MAGNOLIA	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-017	179.00	CL	
201400918901		NASHVILLE AV	WILLOW	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-019	368.00	CL	
201400919001		NASHVILLE AV	MAGNOLIA	05/02/2014	09/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-021	598.00	CL	
2014											

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201400919801		S ROBERTSON	JOSEPH	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-012	644.00	CL	
201400919901		OCTAVIA	FRERET	05/02/2014	09/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-013	506.00	CL	
201400920001		FRERET	OCTAVIA	05/02/2014	09/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-017	179.00	CL	
201400920101		LA SALLE PL	OCTAVIA	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-019	179.00	CL	
201400920201		LA SALLE PL	JOSEPH	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-021	179.00	CL	
201400920301		JOSEPH	S LIBERTY	05/02/2014	08/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-023	460.00	CL	
201400920401		OCTAVIA	LA SALLE PL	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-026	179.00	CL	
201400920501		S LIBERTY	JOSEPH	05/02/2014	09/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-027	736.00	CL	
201400920601		RICHMOND PL	LOYOLA AV	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-033	179.00	CL	
201400920701		NASHVILLE AV	S ROBERTSON	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-035	179.00	CL	
201400920801		WIRTH PL	S ROBERTSON	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-038	179.00	CL	
201400920901		S ROBERTSON	NASHVILLE AV	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-039	179.00	CL	
201400921001		CLARA	OCTAVIA	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-004		CL	
201400921101		ARABELLA	ST CHARLES AV	05/02/2014	08/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-020	552.00	CL	
201400921201		ST CHARLES AV	NASHVILLE AV	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-021	179.00	CL	
201400921301		ST CHARLES AV	ARABELLA	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-022	506.00	CL	
201400921401		DANNEEL	NASHVILLE AV	05/02/2014	09/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-023	552.00	CL	
201400921501		NASHVILLE AV	DANNEEL	05/02/2014	09/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-024	552.00	CL	
201400921601		NASHVILLE AV	ST CHARLES AV	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-025	179.00	CL	
201400921701		NASHVILLE AV	LOYOLA AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-026	276.00	CL	
201400921801		NASHVILLE AV	S SARATOGA	05/02/2014	10/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-030	179.00	CL	
201400921901		ROSA PARK	ST CHARLES AV	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-033	179.00	CL	
201400922001		NASHVILLE AV	DANNEEL	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-035	179.00	CL	
201400922101		DANNEEL	OCTAVIA	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-037	414.00	CL	
201400922201		JOSEPH	LOYOLA AV	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-044	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-044	179.00	CL	
201400922301		LOYOLA AV	NASHVILLE AV	05/02/2014	09/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-045	368.00	CL	
201400922401		S ROBERTSON	OCTAVIA	05/02/2014	08/21/2001	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-002		CL	
201400922501		OCTAVIA	S ROBERTSON	05/02/2014	04/23/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-003		CL	
201400922601		JOSEPH	S ROBERTSON	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-006	179.00	CL	
201400976101		LOUISIANA AV PK	S DORGENOIS	05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 133-067	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 133-067	276.00	CL	
201400976201		LOUISIANA AV PK	S DORGENOIS	05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 133-068	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 133-068	276.00	CL	
201400976301		LOUISIANA AV PK	S BROAD	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 133-069	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 133-069	179.00	CL	
201400976401		LOUISIANA AV PK	S BROAD	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 133-070	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 133-070	179.00	CL	
201400976501		LOUISIANA AV PK	S BROAD	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 133-071	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 133-071	179.00	CL	
201400976601		LOUISIANA AV PK	S BROAD	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 133-072	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 133-072		CL	
201400977101		S DORGENOIS	LOUISIANA AV PK	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 133-066	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 133-066	179.00	CL	
201400977701		LASALLE	TOLEDANO	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 122-044	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 122-044	179.00	CL	
201400977801		TOLEDANO	S LIBERTY	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 122-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 122-045	179.00	CL	
201400977901		MAGNOLIA	4TH	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 130-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 130-048	662.40	CL	
201400978001		S ROMAN	LOUISIANA AV PK	05/02/2014	09/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 131-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 131-041	644.00	CL	
201400978101		S ROMAN	LOUISIANA AV PK	05/02/2014	09/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 131-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 131-042	644.00	CL	
201400978201		LOUISIANA AV PK	S DERBIGNY	05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 131-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 131-043	460.00	CL	
201400978301		LOUISIANA AV PK	S CLAIBORNE AV	05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 131-044	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 131-044	506.00	CL	
201400978401		S ROMAN	LOUISIANA AV PK	05/02/2014	09/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 131-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 131-046	598.00	CL	
201400978501		TOLEDANO	S DERBIGNY	05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 131-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 131-048	414.00	CL	
201400978601		TOLEDANO	S PRIEUR	05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 131-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 131-050	460.00	CL	
201400978701		DRYADES	TOLEDANO	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 121-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 121-021	179.00	CL	
201400978801		LOUISIANA AV PK	S GALVEZ	05/02/2014	04/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 132-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 132-041		CL	
201400978901		LOUISIANA AV PK	S MIRO	05/02/2014	04/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 132-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 132-042		CL	
201400979001		LOUISIANA AV PK	S DORGENOIS	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 132-044	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 132-044	179.00	CL	
201400979101		S GALVEZ	TOLEDANO	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 132-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 132-045	179.00	CL	
201400979201		TOLEDANO	S ROCHEBLAVE	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 132-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 132-048	179.00	CL	
201400979301		CLARA	AMELIA	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-058	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-058	179.00	CL	
201400979401		AMELIA	WILLOW	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-059	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-059	179.00	CL	
201400979501		WILLOW	GEN TAYLOR	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-060	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-060	179.00	CL	
201400979601		AMELIA	WILLOW	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-061	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-061	179.00	CL	
201400979701		WILLOW	GEN TAYLOR	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-062	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-062	179.00	CL	
201400979801		CLARA	PENISTON	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-064	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-064	179.00	CL	
201400979901		CLARA	LOUISIANA AV	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-067	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-067	179.00	CL	
201400980001		CLARA	AMELIA	05/02/2014	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-068	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-068		CL	
201400980101		AMELIA	MAGNOLIA	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-070	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-070	179.00	CL	
201400980201		CLARA	PENISTON	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-071	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-071	179.00	CL	
201400980301		S CLAIBORNE AV	LOUISIANA AV	05/02/2014	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-074	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-074		CL	
201400980401		MAGNOLIA	GEN TAYLOR	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-079	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-079	179.00	CL	
201400980501		TOLEDANO	LOYOLA AV	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 121-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 121-001	179.00	CL	
201400980601		LOYOLA AV	TOLEDANO	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 121-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 121-003	179.00	CL	
201400980701		S SARATOGA	TOLEDANO	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 121-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 121-010	179.00	CL	
201400980801		DANNEEL	TOLEDANO	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 121-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 121-011	179.00	CL	
201400980901		ROBERTSON	DELACHAISE	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-024	179.00	CL	
201400981001		FRERET	DELACHAISE	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-028	179.00	CL	
201400981101		LASALLE	DELACHAISE	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-030	179.00	CL	
201400981201		DELACHAISE	S LIBERTY	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-031	179.00	CL	
201400981301		LOUISIANA AV	S LIBERTY	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-033	179.00	CL	
201400981401		S LIBERTY	LOUISIANA AV	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-034	179.00	CL	
201400981501		S LIBERTY	DELACHAISE	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-035	179.00	CL	
201400981601		S LIBERTY	AMELIA	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-037	179.00	CL	
201400981701		MAGNOLIA	AMELIA	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-043	179.00	CL	
201400981801		AMELIA	S ROBERTSON	05/02/2014	04/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-045		CL	
201400981901		DELACHAISE	LASALLE	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-023	179.00	CL	
201400982001		PENISTON	MAGNOLIA	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-047	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-047	179.00	CL	
201400982101		MAGNOLIA	AMELIA	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-048	179.00	CL	
2014											

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201400982701	DANNEEL	AMELIA		05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-027	179.00	CL	
201400982801	FOUCHER	DRYADES		05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-028	179.00	CL	
201400982901	PENISTON	LOYOLA AV		05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-031	179.00	CL	
201400983001	DANNEEL	PENISTON		05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-043	524.40	CL	
201400983101	DELACHAISE	LOYOLA AV		05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-052	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-052	179.00	CL	
201400983201	ROBERTSON	PENISTON		05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-001	616.40	CL	
201400983301	PENISTON	FRERET		05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-003	179.00	CL	
201400983401	ROBERTSON	PENISTON		05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-004	179.00	CL	
201400983501	PENISTON	FRERET		05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-005	179.00	CL	
201400983601	PENISTON	MAGNOLIA		05/02/2014	03/31/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-006		CL	
201400983701	PENISTON	LASALLE		05/02/2014	04/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-008		CL	
201400983801	FRERET	PENISTON		05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-009	179.00	CL	
201400983901	FRERET	AMELIA		05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-011	179.00	CL	
201400984001	AMELIA	S ROBERTSON		05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-012	179.00	CL	
201400984101	LOUISIANA AV	LOYOLA AV		05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-002	179.00	CL	
201400984201	LOUISIANA AV	S SARATOGA		05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-003	179.00	CL	
201400984301	LOYOLA AV	DELACHAISE		05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-004	179.00	CL	
201400984401	DELACHAISE	S SARATOGA		05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-005	179.00	CL	
201400984501	LOYOLA AV	FOUCHER		05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-006	179.00	CL	
201400984601	FOUCHER	S LIBERTY		05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-007	179.00	CL	
201400984701	FOUCHER	S SARATOGA		05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-008	179.00	CL	
201400984801	S SARATOGA	LOUISIANA AV		05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-010	179.00	CL	
201400984901	LOUISIANA AV	DANNEEL		05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-011	179.00	CL	
201400985001	DELACHAISE	DANNEEL		05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-013	179.00	CL	
201400985101	LOUISIANA AV	LOYOLA AV		05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-001	179.00	CL	
201400985201	S SARATOGA	AMELIA		05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-015	179.00	CL	
201400985301	FOUCHER	DANNEEL		05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-016	179.00	CL	
201400985401	LOUISIANA AV	DRYADES		05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-019	179.00	CL	
201400985501	LOUISIANA AV	DRYADES		05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-020	179.00	CL	
201400985601	DRYADES	LOUISIANA AV		05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-022	179.00	CL	
201400985701	BARONNE	LOUISIANA AV		05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-002	179.00	CL	
201400985801	FOUCHER	ST CHARLES AV		05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-013	179.00	CL	
201400985901	LOUISIANA AV	ST CHARLES AV		05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-014	883.20	CL	
201400986001	ST CHARLES AV	DELACHAISE		05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-015	179.00	CL	
201400986101	ST CHARLES AV	FOUCHER		05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-016	179.00	CL	
201400986201	BARONNE	FOUCHER		05/02/2014	08/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-028	179.00	CL	
201400986301	CARONDELET	PENISTON		05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-030	179.00	CL	
201400986401	PENISTON	ST CHARLES AV		05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-038	179.00	CL	
201400986501	PENISTON	ST CHARLES AV		05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-039	368.00	CL	
201400986601	LOUISIANA AV	BARONNE		05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-001	179.00	CL	
201400986701	PITT	PENISTON		05/02/2014	08/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-042	552.00	CL	
201400986801	AMELIA	PITT		05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-047	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-047	460.00	CL	
201400986901	AMELIA	PRYTANIA		05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-048	368.00	CL	
201400987001	AMELIA	ST CHARLES AV		05/02/2014	08/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-051	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-051	179.00	CL	
201400987101	AMELIA	PITT		05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-052	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-052	179.00	CL	
201400987201	PITT	AMELIA		05/02/2014	05/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-059	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-059		CL	
201400987301	CONSTANCE	ANTONINE		05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-055	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 112-055	179.00	CL	
201400987401	LAUREL	PENISTON		05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-056	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 112-056	179.00	CL	
201400987501	AMELIA	LAUREL		05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-057	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 112-057	460.00	CL	
201400987601	LAUREL	ANTONINE		05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-058	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 112-058	179.00	CL	
201400987701	ANNETTE	PENISTON		05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-059	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 112-059	179.00	CL	
201400987801	AMELIA	ANNETTE		05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-060	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 112-060	570.40	CL	
201400987901	CONSTANCE	AMELIA		05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-063	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 112-063	460.00	CL	
201400988001	PRYTANIA	PENISTON		05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 113-039	625.60	CL	
201400988101	PRYTANIA	AMELIA		05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 113-041	533.60	CL	
201400988201	PRYTANIA	ANTONINE		05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 113-043	496.80	CL	
201400988301	ANTONINE	COLISEUM		05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-044	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 113-044	368.00	CL	
201400988401	PERRIER	PENISTON		05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 113-045	533.60	CL	
201400988501	COLISEUM	AMELIA		05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 113-048	460.00	CL	
201400988601	AMELIA	CHESTNUT		05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-049	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 113-049	179.00	CL	
201400988701	AMELIA	CAMP		05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-052	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 113-052	179.00	CL	
201400988801	CAMP	ANTONINE		05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-055	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 113-055	179.00	CL	
201400988901	S DORGENOIS	DELACHAISE		05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-013	368.00	CL	
201400989001	DELACHAISE	S DORGENOIS		05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-014	368.00	CL	
201400989101	DELACHAISE	S BROAD		05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-015	179.00	CL	
201400989201	GEN PERSHING	S DORGENOIS		05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-016	598.00	CL	
201400989301	S DORGENOIS	NAPOLEON AV		05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-017	179.00	CL	
201400989401	S DORGENOIS	GEN TAYLOR		05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-018	414.00	CL	
201400989501	GEN TAYLOR	S DORGENOIS		05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-019	179.00	CL	
201400989601	GEN TAYLOR	S BROAD		05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-022	368.00	CL	
201400989701	GEN PERSHING	S BROAD		05/02/2014	04/23/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-024		CL	
201400989801	S BROAD	GEN TAYLOR		05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-026	179.00	CL	
201400990001	DELACHAISE	S ROCHEBLAVE		05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-034	276.00	CL	
201400990101	PENISTON	TCHOUPITOULAS		05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 111-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 111-001	179.00	CL	
201400990201	PENISTON	CONSTANCE		05/02/2014	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-049	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 112-049		CL	
201400990301	MAGAZINE	AMELIA		05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 112-050	179.00	CL	
201400990401	AMELIA	CONSTANCE		05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-052	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 112-052	179.00	CL	
201400990501	GEN TAYLOR	S ROCHEBLAVE		05/02/2014	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-025		CL	
201400990601	GEN PERSHING	S MIRO		05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-026	179.00	CL	
201400990701	S MIRO	MILAN		05/02/2014	09/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-028	460.00	CL	
201400990801	MILAN	S TONTI		05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-029	368.00	CL	
20140099090											

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
	201401000001	GEN PERSHING	S ROBERTSON	05/02/2014	09/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-028	828.00	CL	
	201401000101	GEN PERSHING	PITT	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-048	179.00	CL	
	201401000201	ST CHARLES AV	GEN PERSHING	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-049	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-049	552.00	CL	
	201401000301	NAPOLEON AV	PITT	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-051	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-051	368.00	CL	
	201401000401	MILAN	PITT	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-052	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-052	736.00	CL	
	201401000501	PITT	MARENGO	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-053	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-053	368.00	CL	
	201401000601	PITT	NAPOLEON AV	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-055	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-055	460.00	CL	
	201401000701	MILAN	PITT	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-056	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-056	690.00	CL	
	201401000801	PITT	CONSTANTINOPLE	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-058	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-058	368.00	CL	
	201401000901	PITT	NAPOLEON AV	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-060	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-060	368.00	CL	
	201401001001	GEN PERSHING	BARONNE	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-064	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-064	179.00	CL	
	201401001101	NAPOLEON AV	BARONNE	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-066	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-066	179.00	CL	
	201401001201	GEN TAYLOR	S SARATOGA	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-003	800.40	CL	
	201401001301	S SARATOGA	MARENGO	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-004	179.00	CL	
	201401001401	GEN TAYLOR	DANNEEL	05/02/2014	08/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-005	782.00	CL	
	201401001501	GEN TAYLOR	DRYADES	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-010	736.00	CL	
	201401001601	DRYADES	CONSTANTINOPLE	05/02/2014	08/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-011	460.00	CL	
	201401043101	PRYTANIA	JEFFERSON AV	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-067	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-067	179.00	CL	
	201401043201	JEFFERSON AV	PERRIER	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-068	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-068	179.00	CL	
	201401043401	JOSEPH	ST CHARLES AV	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-001	1,012.00	CL	
	201401043501	ST CHARLES AV	OCTAVIA	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-004	552.00	CL	
	201401043601	PRYTANIA	JOSEPH	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-022	368.00	CL	
	201401043701	PITT	JOSEPH	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-023	800.40	CL	
	201401043801	JOSEPH	PRYTANIA	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-024	460.00	CL	
	201401043901	JOSEPH	ATLANTA	05/02/2014	03/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-026		CL	
	201401044001	HURST	OCTAVIA	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-030	179.00	CL	
	201401044101	JOSEPH	PITT	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-031	736.00	CL	
	201401044201	OCTAVIA	PRYTANIA	05/02/2014	05/11/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-033		CL	
	201401044401	JEFFERSON AV	ST CHARLES AV	05/02/2014	04/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-041		CL	
	201401044501	ANNUNCIATION	EXPOSITION BL	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-033	552.00	CL	
	201401044601	CALHOUN	CONSTANCE	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-035	552.00	CL	
	201401044701	CONSTANCE	EXPOSITION BL	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-036	460.00	CL	
	201401044801	CALHOUN	CONSTANCE	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-037	644.00	CL	
	201401044901	MAGAZINE	CALHOUN	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-039	552.00	CL	
	201401045001	EXPOSITION BL	CONSTANCE	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-042	179.00	CL	
	201401045101	HENRY CLAY AV	ANNUNCIATION	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-046	487.60	CL	
	201401045201	ANNUNCIATION	WEBSTER	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-049	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-049	179.00	CL	
	201401045301	PATTON	STATE	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-056	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-056		CL	
	201401045401	MAGAZINE	STATE	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-059	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-059	179.00	CL	
	201401045501	STATE	CONSTANCE	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-060	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-060	179.00	CL	
	201401045601	CONSTANCE	STATE	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-061	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-061	179.00	CL	
	201401045701	WEBSTER	PERRIER	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-001	800.40	CL	
	201401045801	PERRIER	STATE	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-006	368.00	CL	
	201401046001	STATE	COLISEUM	05/02/2014	12/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-007	179.00	CL	
	201401046101	CALHOUN	PERRIER	05/02/2014	08/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-012	414.00	CL	
	201401046201	ELEONORE	CHESTNUT	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-032	552.00	CL	
	201401046301	CHESTNUT	NASHVILLE AV	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-034	179.00	CL	
	201401046401	NASHVILLE AV	CAMP	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-035	179.00	CL	
	201401046501	NASHVILLE AV	PERRIER	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-039	179.00	CL	
	201401046601	PERRIER	JOSEPH	05/02/2014	12/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-040	644.00	CL	
	201401046701	PERRIER	OCTAVIA	05/02/2014	12/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-043	598.00	CL	
	201401046801	PERRIER	JEFFERSON AV	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-044	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-044		CL	
	201401046901	OCTAVIA	COLISEUM	05/02/2014	12/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-046	506.00	CL	
	201401047001	COLISEUM	JEFFERSON AV	05/02/2014	05/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-047	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-047		CL	
	201401047101	CHESTNUT	JOSEPH	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-049	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-049	179.00	CL	
	201401047401	PRYTANIA	OCTAVIA	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-058	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-058		CL	
	201401047501	OCTAVIA	PERRIER	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-059	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-059	179.00	CL	
	201401047601	PRYTANIA	JEFFERSON AV	05/02/2014	05/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-061	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-061		CL	
	201401047701	OCTAVIA	PERRIER	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-063	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-063	460.00	CL	
	201401047801	JEFFERSON AV	CONSTANCE	05/02/2014	05/14/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-057	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-057		CL	
	201401047901	OCTAVIA	CONSTANCE	05/02/2014	03/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-058	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-058		CL	
	201401048101	ARABELLA	PERRIER	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-006	179.00	CL	
	201401048201	PERRIER	NASHVILLE AV	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-007	179.00	CL	
	201401048301	ARABELLA	COLISEUM	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-009	772.80	CL	
	201401048401	COLISEUM	NASHVILLE AV	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-010	179.00	CL	
	201401048501	COLISEUM	JOSEPH	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-012	460.00	CL	
	201401048601	ARABELLA	CHESTNUT	05/02/2014	08/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-014	828.00	CL	
	201401048701	CHESTNUT	JOSEPH	05/02/2014	08/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-018	179.00	CL	
	201401048801	JOSEPH	CAMP	05/02/2014	08/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-020	179.00	CL	
	201401048901	CAMP	NASHVILLE AV	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-022	179.00	CL	
	201401049001	ELEONORE	PERRIER	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-025	664.00	CL	
	201401049101	PERRIER	NASHVILLE AV	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-026	179.00	CL	
	201401049201	PERRIER	NASHVILLE AV	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-028	179.00	CL	
	201401049301	NASHVILLE AV	COLISEUM	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-029	179.00	CL	
	201401049401	ARABELLA	CONSTANCE	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-004	993.60	CL	
	201401049501	CONSTANCE	NASHVILLE AV	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-005	644.00	CL	
	201401049601	ARABELLA	CONSTANCE	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-007	947.60	CL	
	201401049701	CONSTANCE	NASHVILLE AV	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-008	179.00	CL	
	201401049801	NASHVILLE AV	PATTON	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-009	432.40	CL	
	201401049901	PATTON	JOSEPH	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-011	920.00	CL	
	201401050001	JOSEPH	CONSTANCE	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-012	616.40	CL	
	201401050101	JEFFERSON AV	CONSTANCE	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SM				

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201401050601		ELEONORE	CONSTANCE	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-044	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-044	552.00	CL	
201401050701		LAUREL	JEFFERSON AV	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-049	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-049		CL	
201401050801		JEFFERSON AV	ANNUNCIATION	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-050	179.00	CL	
201401050901		JOSEPH	CONSTANCE	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-055	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-055	460.00	CL	
201401051001		OCTAVIA	S MIRO	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-008	179.00	CL	
201401051101		S MIRO	JEFFERSON AV	05/02/2014	04/10/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-009		CL	
201401051201		JEFFERSON AV	S TONTI	05/02/2014	03/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-010		CL	
201401051301		OCTAVIA	S TONTI	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-011	179.00	CL	
201401051401		S MIRO	JOSEPH	05/02/2014	09/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-012	552.00	CL	
201401051501		JOSEPH	S TONTI	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-014	179.00	CL	
201401051601		NASHVILLE AV	TCHOUPITOULAS	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-001	671.00	CL	
201401051701		ARABELLA	LEAKE AV	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-005	552.00	CL	
201401051801		ELEONORE	TCHOUPITOULAS	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-006	368.00	CL	
201401051901		S FRONT	ALONZO	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-008	179.00	CL	
201401052001		S GALVEZ	JOSEPH	05/02/2014	09/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-007	552.00	CL	
201401052101		TCHOUPITOULAS	ALONZO	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-010	368.00	CL	
201401052201		ALONZO	S FRONT	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-011	179.00	CL	
201401052301		TCHOUPITOULAS	ALONZO	05/02/2014	04/10/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-014		CL	
201401052401		OCTAVIA	LEAKE AV	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-017	179.00	CL	
201401052501		JEFFERSON AV	TCHOUPITOULAS	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-024	179.00	CL	
201401052601		S CLAIBORNE AV	CALHOUN	05/02/2014	04/24/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-049	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-049		CL	
201401052701		S JOHNSTON	JOSEPH	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 074-002	179.00	CL	
201401052801		S JOHNSTON	NASHVILLE AV	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 074-003	179.00	CL	
201401052901		NASHVILLE AV	S CLAIBORNE AV	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 074-005	179.00	CL	
201401053001		OCTAVIA	S CLAIBORNE AV	05/02/2014	09/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 074-009	506.00	CL	
201401053101		JEFFERSON AV	S JOHNSTON	05/02/2014	05/05/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 074-011		CL	
201401053201		S JOHNSTON	OCTAVIA	05/02/2014	09/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 074-012	598.00	CL	
201401053301		S PRIEUR	OCTAVIA	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 074-014	179.00	CL	
201401053401		JEFFERSON AV	S CLAIBORNE AV	05/02/2014	09/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 074-015	552.00	CL	
201401053501		JEFFERSON AV	S PRIEUR	05/02/2014	09/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 074-018	368.00	CL	
201401053601		JEFFERSON AV	S CLAIBORNE AV	05/02/2014	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 074-020		CL	
201401053701		CALHOUN	S CLAIBORNE AV	05/02/2014	04/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-048		CL	
201401053801		S GALVEZ	JEFFERSON AV	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-001	179.00	CL	
201401053901		S GALVEZ	JEFFERSON AV	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-003		CL	
201401054001		S GALVEZ	JEFFERSON AV	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-004		CL	
201401054101		S GALVEZ	OCTAVIA	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-006	179.00	CL	
201401054201		PALMER AV	STORY	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-020	179.00	CL	
201401054301		PALMER AV	BARRETT	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-021	179.00	CL	
201401054401		BARRETT	PALMER AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-022	179.00	CL	
201401054501		PALMER AV	PERRIER	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-023		CL	
201401054601		PALMER AV	PERRIER	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-025	179.00	CL	
201401054701		S PRIEUR	CALHOUN	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-027	179.00	CL	
201401054801		S JOHNSTON	CALHOUN	05/02/2014	10/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-029	179.00	CL	
201401054901		CALHOUN	S CLAIBORNE AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-030	179.00	CL	
201401055001		CALHOUN	S CLAIBORNE AV	05/02/2014	10/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-032	179.00	CL	
201401055101		BARRETT	CALHOUN	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-033	179.00	CL	
201401055201		BARRETT	CALHOUN	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-035	179.00	CL	
201401055301		BARRETT	CALHOUN	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-036	179.00	CL	
201401055401		CALHOUN	S JOHNSTON	05/02/2014	10/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-039	179.00	CL	
201401055501		CALHOUN	BARRETT	05/02/2014	09/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-042	368.00	CL	
201401055601		CALHOUN	BARRETT	05/02/2014	10/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-045	179.00	CL	
201401055701		STATE	S CLAIBORNE AV	05/02/2014	09/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-046	368.00	CL	
201401055801		MAGNOLIA	CALHOUN	05/02/2014	09/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-014	179.00	CL	
201401055901		PALMER AV	CLARA	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-016	179.00	CL	
201401056001		CLARA	PALMER AV	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-017	179.00	CL	
201401056101		WILLOW	PALMER AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-019	828.00	CL	
201401056201		PALMER AV	CLARA	05/02/2014	09/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-020	368.00	CL	
201401056301		PALMER AV	DELORD	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-023	179.00	CL	
201401056401		CLARA	CALHOUN	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-026	179.00	CL	
201401056501		MAGNOLIA	CALHOUN	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-029	506.00	CL	
201401056601		CALHOUN	WILLOW	05/02/2014	09/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-036	552.00	CL	
201401056701		CALHOUN	CLARA	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-037	179.00	CL	
201401056801		STORY	JEFFERSON AV	05/02/2014	03/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-002		CL	
201401057001		OCTAVIA	S CLAIBORNE AV	05/02/2014	12/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-007		CL	
201401057101		JOSEPH	S CLAIBORNE AV	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-013	179.00	CL	
201401057201		STATE	S CLAIBORNE AV	05/02/2014	09/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-015	179.00	CL	
201401057301		NASHVILLE AV	S CLAIBORNE AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-016	179.00	CL	
201401057401		PALMER AV	CROMWELL PL	05/02/2014	09/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-018	644.00	CL	
201401057501		CROMWELL PL	CALHOUN	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-019	179.00	CL	
201401057601		FRERET	CALHOUN	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-020	179.00	CL	
201401057701		CALHOUN	LASALLE	05/02/2014	09/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-022	414.00	CL	
201401057801		CALHOUN	FRERET	05/02/2014	09/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-026	552.00	CL	
201401057901		CALHOUN	S ROBERTSON	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-027	179.00	CL	
201401058001		CALHOUN	LASALLE	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-030	179.00	CL	
201401058101		CALHOUN	CROMWELL PL	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-032	506.00	CL	
201401058201		S ROBERTSON	CALHOUN	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-036	368.00	CL	
201401058301		PALMER AV	S ROBERTSON	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-037	179.00	CL	
201401058401		PALMER AV	LASALLE	05/02/2014	09/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-017	644.00	CL	
201401058501		S ROBERTSON	PALMER AV	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-039	179.00	CL	
201401058601		STATE	CLARA	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-004	179.00	CL	
201401058701		STATE	WILLOW	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-005	179.00	CL	
201401058801		STATE	DELORD	05/02/2014							

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
	201401059301	PALMER AV	MARQUETTE PL	05/02/2014	08/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-028	524.40	CL	
	201401059401	MARQUETTE PL	CALHOUN	05/02/2014	08/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-029	368.00	CL	
	201401059501	CALHOUN	LOYOLA AV	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-030	179.00	CL	
	201401059601	LOYOLA AV	CALHOUN	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-031	179.00	CL	
	201401059701	CALHOUN	MARQUETTE PL	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-036	179.00	CL	
	201401059801	CALHOUN	ST CHARLES AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-038	179.00	CL	
	201401059901	PALMER AV	MARQUETTE PL	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-040	179.00	CL	
	201401060001	MARQUETTE PL	PALMER AV	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-041	179.00	CL	
	201401060101	FRERET	PALMER AV	05/02/2014	09/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-006	736.00	CL	
	201401060201	PALMER AV	FRERET	05/02/2014	09/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-007	690.00	CL	
	201401060301	PALMER AV	LASALLE	05/02/2014	09/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-010	644.00	CL	
	201401060401	PALMER AV	CROMWELL PL	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-013	179.00	CL	
	201401060501	PALMER AV	S ROBERTSON	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-016	368.00	CL	
	201401060601	CALHOUN	GARFIELD	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-014	179.00	CL	
	201401060701	HOLIDAY AL	PITT	05/02/2014	04/24/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-016		CL	
	201401060801	GARFIELD	WEBSTER	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-023	179.00	CL	
	201401060901	WEBSTER	HURST	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-024	179.00	CL	
	201401061001	WEBSTER	PITT	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-025	179.00	CL	
	201401061101	STATE	PRYTANIA	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-030	179.00	CL	
	201401061201	PRYTANIA	WEBSTER	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-031	736.00	CL	
	201401061301	WEBSTER	PRYTANIA	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-033	179.00	CL	
	201401061401	PRYTANIA	HENRY CLAY AV	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-035	708.40	CL	
	201401061501	STATE	LOYOLA AV	05/02/2014	08/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-001	1,012.00	CL	
	201401061601	LOYOLA AV	PALMER AV	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-002	368.00	CL	
	201401061701	ST CHARLES AV	PALMER AV	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-009	487.60	CL	
	201401061801	WEBSTER	BENJAMIN	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-015	179.00	CL	
	201401061901	HENRY CLAY AV	ST CHARLES AV	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-017		CL	
	201401062001	CALHOUN	FIG AL	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-020	179.00	CL	
	201401062101	CALHOUN	CORALIE	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-022	506.00	CL	
	201401062201	WEBSTER	TCHOUPITOULAS	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-010	179.00	CL	
	201401062301	TCHOUPITOULAS	WEBSTER	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-011	179.00	CL	
	201401062401	TCHOUPITOULAS	HENRY CLAY AV	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-012	179.00	CL	
	201401062501	TCHOUPITOULAS	WEBSTER	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-013	179.00	CL	
	201401062601	STATE	S FRONT	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-016	179.00	CL	
	201401062701	S FRONT	STATE	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-018	179.00	CL	
	201401062801	S FRONT	ALONZO	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-019	179.00	CL	
	201401062901	MAGAZINE	STATE	05/02/2014	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-005		CL	
	201401063001	MAGAZINE	STATE	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-006	179.00	CL	
	201401063101	CONSTANCE	HENRY CLAY AV	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-011		CL	
	201401063201	CONSTANCE	WEBSTER	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-012		CL	
	201401063301	CONSTANCE	STATE	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-019	179.00	CL	
	201401063401	PATTON	HENRY CLAY AV	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-022	782.00	CL	
	201401063501	PATTON	EXPOSITION BL	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-025	179.00	CL	
	201401063601	EXPOSITION BL	CONSTANCE	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-027	368.00	CL	
	201401063701	EXPOSITION BL	ANNUNCIATION	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-030	179.00	CL	
	201401063801	CALHOUN	CAMP	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-014	179.00	CL	
	201401063901	CHESTNUT	HENRY CLAY AV	05/02/2014	12/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-019	179.00	CL	
	201401064001	WEBSTER	CAMP	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-021	828.00	CL	
	201401064101	CAMP	HENRY CLAY AV	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-027	736.00	CL	
	201401064201	CAMP	CALHOUN	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-028	644.00	CL	
	201401064301	CALHOUN	MAGAZINE	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-029	478.40	CL	
	201401064401	PERRIER	STATE	05/02/2014	03/27/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-040		CL	
	201401064501	COLISEUM	STATE	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-043	179.00	CL	
	201401064601	CHESTNUT	STATE	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-046	179.00	CL	
	201401064701	STATE	CAMP	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-047	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-047	368.00	CL	
	201401064801	COLISEUM	WEBSTER	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-054	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-054		CL	
	201401064901	CAMP	WEBSTER	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-056	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-056	179.00	CL	
	201401065001	BENJAMIN	WEBSTER	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-003	920.00	CL	
	201401065101	WEBSTER	HURST	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-004	736.00	CL	
	201401065201	HENRY CLAY AV	BENJAMIN	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-006	179.00	CL	
	201401065301	HURST	HOLIDAY AL	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-010	179.00	CL	
	201401072501	EXPOSITION BL	PRYTANIA	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 062-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 062-005	179.00	CL	
	201401072601	TCHOUPITOULAS	CALHOUN	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-005	179.00	CL	
	201401085901	MAGAZINE	HENRY CLAY AV	05/02/2014	04/10/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-002		CL	
	201401086001	STATE	CONSTANCE	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-007	179.00	CL	
	201401086101	WEBSTER	CONSTANCE	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-015	179.00	CL	
	201401086201	HENRY CLAY AV	LAUREL	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-023	533.60	CL	
	201401086301	CALHOUN	LAUREL	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-028	625.60	CL	
	201401086401	PERRIER	ELEONORE	05/02/2014	01/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-039		CL	
	201401086501	CHESTNUT	ELEONORE	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-045	179.00	CL	
	201401086601	CHESTNUT	WEBSTER	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-053	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-053		CL	
	201401086701	BENJAMIN	STATE	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-002	920.00	CL	
	201401086801	HURST	HENRY CLAY AV	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-005	179.00	CL	
	201401086901	HOLIDAY AL	BENJAMIN	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-011	414.00	CL	
	201401087101	CORALIE	EXPOSITION BL	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-023	179.00	CL	
	201401087201	CLARA	STATE	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-002	179.00	CL	
	201401087301	STATE	DELORD	05/02/2014	09/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-007	644.00	CL	
	201401087401	MAGNOLIA	PALMER AV	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-011	179.00	CL	
	201401087501	CALHOUN	LOYOLA AV	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-034	179.00	CL	
	201401087601	PALMER AV	LOYOLA AV	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-039	552.00	CL	
	201401087701	STATE	S ROBERTSON	05/02/2014	09/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-001	920.00	CL	
	201401087801	PALMER AV	S ROBERTSON	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-008				

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201401088301		ST CHARLES AV	PALMER AV	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-007	524.40	CL	
201401088401		HENRY CLAY AV	BENJAMIN	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-018	552.00	CL	
201401088501		PALMER AV	S ROBERTSON	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-038	179.00	CL	
201401088601		S JOHNSON	CALHOUN	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-031	179.00	CL	
201401088701		CALHOUN	S PRIEUR	05/02/2014	10/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-034	179.00	CL	
201401088801		CALHOUN	PERRIER	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-037	460.00	CL	
201401088901		CALHOUN	STORY	05/02/2014	10/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-043	179.00	CL	
201401089001		CALHOUN	S CLAIBORNE AV	05/02/2014	10/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-047	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-047	179.00	CL	
201401089101		DELORD	STATE	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-024	179.00	CL	
201401089201		DELORD	FOUCHER	05/02/2014	10/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-034	179.00	CL	
201401089301		OCTAVIA	STORY	05/02/2014	03/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-001		CL	
201401089501		STATE	DELORD	05/02/2014	09/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-014	506.00	CL	
201401089601		PALMER AV	STORY	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-018	179.00	CL	
201401089701		FRERET	CALHOUN	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-029	179.00	CL	
201401089801		CROMWELL PL	CALHOUN	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-033	432.40	CL	
201401089901		PALMER AV	S JOHNSON	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-026	179.00	CL	
201401090001		CONSTANCE	ELEONORE	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-045	179.00	CL	
201401090101		CLARE CT	JEFFERSON AV	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-051	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-051	552.00	CL	
201401090201		JOSEPH	S GALVEZ	05/02/2014	03/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-013		CL	
201401090301		ARABELLA	TCHOUPITOULAS	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-003	524.40	CL	
201401090401		ELEONORE	S FRONT	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-007	506.00	CL	
201401090501		S FRONT	NASHVILLE AV	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-009	179.00	CL	
201401090601		ALONZO	TCHOUPITOULAS	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-013	179.00	CL	
201401090701		JEFFERSON AV	TCHOUPITOULAS	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-023	179.00	CL	
201401090801		JEFFERSON AV	S PRIEUR	05/02/2014	12/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 074-013		CL	
201401090901		S PRIEUR	JEFFERSON AV	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 074-017	368.00	CL	
201401091001		JOSEPH	S GALVEZ	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 074-021	179.00	CL	
201401091101		JEFFERSON AV	S MIRO	05/02/2014	04/10/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-002		CL	
201401091201		JEFFERSON AV	S MIRO	05/02/2014	09/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-005	368.00	CL	
201401091301		ELEONORE	CONSTANCE	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-040	625.60	CL	
201401091401		OCTAVIA	CHESTNUT	05/02/2014	12/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-048	552.00	CL	
201401091601		PRYTANIA	OCTAVIA	05/02/2014	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-060	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-060		CL	
201401091701		PERRIER	JEFFERSON AV	05/02/2014	12/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-064	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-064	368.00	CL	
201401091801		NASHVILLE AV	COLISEUM	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-008	179.00	CL	
201401091901		NASHVILLE AV	CHESTNUT	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-011	460.00	CL	
201401092101		CAMP	JOSEPH	05/02/2014	08/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-023	460.00	CL	
201401092201		ELEONORE	PERRIER	05/02/2014	08/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-027	598.00	CL	
201401092301		ELEONORE	COLISEUM	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-031	552.00	CL	
201401092401		ARABELLA	PATTON	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-010	1,048.80	CL	
201401092501		JEFFERSON AV	LAUREL	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-021	368.00	CL	
201401092601		PATTON	NASHVILLE AV	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-025	179.00	CL	
201401092801		JEFFERSON AV	COLISEUM	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-070	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-070	179.00	CL	
201401093001		PITT	JOSEPH	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-025	892.40	CL	
201401093101		GARFIELD	OCTAVIA	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-028	368.00	CL	
201401093201		PITT	OCTAVIA	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-032	179.00	CL	
201401093301		JEFFERSON AV	GARFIELD	05/02/2014	04/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-040		CL	
201401093401		MAGAZINE	EXPOSITION BL	05/02/2014	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-040		CL	
201401093501		WEBSTER	ANNUNCIATION	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-047	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-047	179.00	CL	
201401093601		STATE	CONSTANCE	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-057	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-057	179.00	CL	
201401093701		PATTON	STATE	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-062	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-062	179.00	CL	
201401093801		WEBSTER	PERRIER	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-004	800.40	CL	
201401093901		HENRY CLAY AV	CHESTNUT	05/02/2014	12/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-010	179.00	CL	
201401094001		COLISEUM	OCTAVIA	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-042	460.00	CL	
201401107601		CONSTANTINOPLE	BARONNE	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-062	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-062	414.00	CL	
201401107701		GEN TAYLOR	LOYOLA AV	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-001	892.40	CL	
201401107801		DANNEEL	CONSTANTINOPLE	05/02/2014	08/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-006	644.00	CL	
201401107901		MARENGO	DRYADES	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-015	179.00	CL	
201401108801		PITT	MARENGO	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-057	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-057	179.00	CL	
201401108901		GEN PERSHING	S CLAIBORNE AV	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-001	179.00	CL	
201401109001		S DERBIGNY	NAPOLÉON AV	05/02/2014	09/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-004	460.00	CL	
201401109101		WILLOW	GEN TAYLOR	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-016	179.00	CL	
201401109201		S CLAIBORNE AV	GEN TAYLOR	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-021	179.00	CL	
201401109301		NAPOLÉON AV	FRERET	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-031	179.00	CL	
201401109401		CLARA	GEN PERSHING	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-030	1,039.60	CL	
201401109601		LOYOLA AV	NAPOLÉON AV	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-043	179.00	CL	
201401109701		S ROBERTSON	GEN TAYLOR	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-002		CL	
201401109801		MILAN	FRERET	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-006	179.00	CL	
201401109901		MARENGO	LASALLE	05/02/2014	01/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-013		CL	
201401110001		GEN TAYLOR	S LIBERTY	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-026	708.40	CL	
201401110101		PITT	GEN PERSHING	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-054	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-054	524.40	CL	
201401110201		GEN TAYLOR	CLARA	05/02/2014	10/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-058	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-058	179.00	CL	
201401110301		S ROCHEBLAVE	GEN TAYLOR	05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-006	368.00	CL	
201401110401		NAPOLÉON AV	S ROMAN	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-046	179.00	CL	
201401110501		S JOHNSON	MILAN	05/02/2014	09/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-007	460.00	CL	
201401110601		S GALVEZ	NAPOLÉON AV	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-010	179.00	CL	
201401110701		S GALVEZ	GEN TAYLOR	05/02/2014	09/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-013	828.00	CL	
201401110801		GEN TAYLOR	S TONTI	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-022	179.00	CL	
201401110901		S DERBIGNY	GEN TAYLOR	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-016	179.00	CL	
201401111001		S ROMAN	GEN TAYLOR	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-021	179.00	CL	
201401111101		GEN TAYLOR	S PRIEUR	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-025	179.00	CL	
201401111201		S ROMAN	DELACHAISE	05/02/2014	09/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-028	874.00	CL	
201401111301	</										

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
20140111801		CONSTANCE	PENISTON	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-053	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 112-053	552.00	CL	
20140111901		PERRIER	AMELIA	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 113-046	179.00	CL	
20140112001		CHESTNUT	PENISTON	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 113-050	179.00	CL	
20140112101		AMELIA	MAGAZINE	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-056	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 113-056	460.00	CL	
20140112201		S DORGENOIS	GEN TAYLOR	05/02/2014	04/10/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-020		CL	
20140112301		S BROAD	NAPOLEON AV	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-025	179.00	CL	
20140112401		S ROCHEBLAVE	NAPOLEON AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-028		CL	
20140112501		TCHOUPITOULAS	PENISTON	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 111-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 111-002	179.00	CL	
20140112601		MAGAZINE	ANTONINE	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-051	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 112-051	179.00	CL	
20140112701		S TONTI	MILAN	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-035	179.00	CL	
20140112801		GEN TAYLOR	S JOHNSON	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-038	179.00	CL	
20140112901		S JOHNSON	MILAN	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-040	179.00	CL	
20140113001		ANNUNCIATION	ANTONINE	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-061	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 112-061	552.00	CL	
20140113101		PENISTON	LASALLE	05/02/2014	04/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-010		CL	
20140113201		DELACHAISE	FRERET	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-022	179.00	CL	
20140113301		LOUISIANA AV	S SARATOGA	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-009	179.00	CL	
20140113401		S SARATOGA	DELACHAISE	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-012	179.00	CL	
20140113501		S SARATOGA	FOUCHER	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-014	179.00	CL	
20140113601		LOUISIANA AV	DANNEEL	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-017	179.00	CL	
20140113701		DRYADES	LOUISIANA AV	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-021	179.00	CL	
20140113801		ST CHARLES AV	AMELIA	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-017	179.00	CL	
20140113901		PITT	PENISTON	05/02/2014	08/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-037	179.00	CL	
20140114001		ST CHARLES AV	PENISTON	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-040	179.00	CL	
20140114101		PENISTON	PRYTANIA	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-043	395.60	CL	
20140114201		AMELIA	PITT	05/02/2014	08/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-050	460.00	CL	
20140114301		ANTONINE	ST CHARLES AV	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-053	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-017	179.00	CL	
20140114401		FRERET	PENISTON	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-007	179.00	CL	
20140114501		AMELIA	CLARA	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-069	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-069	179.00	CL	
20140114601		LOUISIANA AV	S CLAIBORNE AV	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-057	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-057	179.00	CL	
20140114701		CARONDELET	TOLEDANO	05/02/2014	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 120-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 120-031		CL	
20140114801		TOLEDANO	S SARATOGA	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 121-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 121-004	179.00	CL	
20140114901		TOLEDANO	DRYADES	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 121-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 121-012	179.00	CL	
20140115001		DELACHAISE	S LIBERTY	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-036	179.00	CL	
20140115101		HARMONY	PRYTANIA	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-044	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-044	179.00	CL	
20140115201		PENISTON	MAGNOLIA	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-046	179.00	CL	
20140115301		LOUISIANA AV	CLARA	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-050	179.00	CL	
20140115401		LOUISIANA AV	WILLOW LN	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-054	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-054	179.00	CL	
20140115501		AMELIA	DRYADES	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-047	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-047	179.00	CL	
20140115601		PENISTON	MAGNOLIA	05/02/2014	03/31/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-002		CL	
20140115701		DANNEEL	DELACHAISE	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-023	179.00	CL	
20140115801		AMELIA	S CLAIBORNE AV	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-063	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-063	179.00	CL	
201401125401		TOLEDANO	S BROAD	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 133-074	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 133-074	179.00	CL	
201401125901		S CLAIBORNE AV	TOLEDANO	05/02/2014	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 131-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 131-045		CL	
201401126001		TOLEDANO	S CLAIBORNE AV	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 131-049	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 131-049	179.00	CL	
201401126101		TOLEDANO	S JOHNSON	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 131-051	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 131-051	179.00	CL	
201401126301		LOUISIANA AV PK	S TONTI	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 132-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 132-043	179.00	CL	
201401126401		TOLEDANO	S MIRO	05/02/2014	04/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 132-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 132-046		CL	
201401158901		MAGAZINE	EXPOSITION BL	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 062-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 062-002	179.00	CL	
201401159001		MAGAZINE	EXPOSITION BL	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 062-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 062-003	368.00	CL	
201401159101		TCHOUPITOULAS	CALHOUN	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-002	179.00	CL	
201401159301		TCHOUPITOULAS	EXPOSITION BL	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-006	395.60	CL	
201401172301		WILLOW	JOSEPH	05/02/2014	09/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-033	552.00	CL	
201401172401		FRERET	JOSEPH	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-014	414.00	CL	
201401172501		OCTAVIA	FRERET	05/02/2014	09/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-020	395.60	CL	
201401172601		S LIBERTY	OCTAVIA	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-025	644.00	CL	
201401172701		RICHMOND PL	FRERET	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-032	179.00	CL	
201401172801		NASHVILLE AV	S ROBERTSON	05/02/2014	09/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-036	524.40	CL	
201401173001		LOYOLA AV	EVERETT PL	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-027	179.00	CL	
201401173101		NASHVILLE AV	DANNEEL	05/02/2014	09/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-034	644.00	CL	
201401173201		JEFFERSON AV	DRYADES	05/02/2014	05/04/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-039		CL	
201401173401		S ROBERTSON	JOSEPH	05/02/2014	09/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-004	552.00	CL	
201401173501		OCTAVIA	WILLOW	05/02/2014	04/24/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-024		CL	
201401173601		PERRIER	SONIAT	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-036	179.00	CL	
201401173701		SONIAT	MAGAZINE	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-046	179.00	CL	
201401173801		PRYTANIA	SONIAT	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-055	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-055	179.00	CL	
201401173901		PERRIER	SONIAT	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-058	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-058	179.00	CL	
201401174001		CUCULLU	OCTAVIA	05/02/2014	04/24/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-042		CL	
201401174101		JOSEPH	CUCULLU	05/02/2014	09/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-046	368.00	CL	
201401174201		LEAKE AV	BELLECASTLE	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 085-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 085-005	179.00	CL	
201401174301		LYONS	S FRONT	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 085A-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 085A-005	515.20	CL	
201401174401		LEAKE AV	SONIAT	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 085A-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 085A-013	179.00	CL	
201401174501		ANNUNCIATION	ROBERT	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 086-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 086-041	598.00	CL	
201401174601		MAGNOLIA	JOSEPH	05/02/2014	09/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-012	506.00	CL	
201401174701		MAGNOLIA	NASHVILLE AV	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-015	460.00	CL	
201401174801		PERRIER	DUFOSSAT	05/02/2014	12/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-020	179.00	CL	
201401174901		CLARA	NASHVILLE AV	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-018	179.00	CL	
201401175001		SONIAT	DANNEEL	05/02/2014	08/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-012	1,179.00	CL	
201401175101		LOYOLA AV	DUFOSSAT	05/02/2014	09/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-016	598.00	CL	
201401175201		SONIAT	ST CHARLES AV	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-040	368.00	CL	
201401175301		ROBERT	DANNEEL	05/02/2014	08/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-022	506.00	CL	
201401175401		SONIAT	DRYADES	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-025	506.00	CL	
201401175501		SONIAT	LOYOLA AV	05/02/2014	10/14/2014						

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201401176001		ROBERT	ST CHARLES AV	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-033	179.00	CL	
201401176101		ROBERT	ST CHARLES AV	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-038	179.00	CL	
201401176201		COLISEUM	VALMONT	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-012	368.00	CL	
201401176301		ROBERT	S LIBERTY	05/02/2014	09/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-041	506.00	CL	
201401176401		VALENCE	TCHOUPITOULAS	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-032	179.00	CL	
201401176501		CONSTANCE	LYONS	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-042	570.40	CL	
201401176601		SONIAT	LASALLE	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-059	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-059	179.00	CL	
201401176701		S LIBERTY	ROBERT	05/02/2014	09/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-065	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-065	179.00	CL	
201401176801		CADIZ	TCHOUPITOULAS	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 091-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 091-002	179.00	CL	
201401176901		TCHOUPITOULAS	VALENCE	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 091-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 091-002	487.60	CL	
201401177001		LEAKE AV	NAPOLEON AV	05/02/2014	04/01/2015	SMBG	NAPFORM ADJUSTMENTS AND REPAIRS TO SMH 091-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 091-012		CL	
201401177101		CADIZ	CONSTANCE	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-006	598.00	CL	
201401177201		ROBERT	S CLAIBORNE AV	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-022	368.00	CL	
201401177301		S CLAIBORNE AV	SONIAT	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-025	179.00	CL	
201401177401		CLARA	ROBERT	05/02/2014	10/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-001	179.00	CL	
201401177501		MAGNOLIA	ROBERT	05/02/2014	10/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-031	179.00	CL	
201401177601		ROBERT	FRERET	05/02/2014	09/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-035	460.00	CL	
201401177701		CADIZ	LAUREL	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-024	179.00	CL	
201401177801		CADIZ	BARONNE	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-001	736.00	CL	
201401177901		NAPOLEON AV	CARONDELET	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-004		CL	
201401178001		CARONDELET	JENA	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-011	368.00	CL	
201401178101		CARONDELET	VALENCE	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-014	552.00	CL	
201401178201		CADIZ	PERRIER	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-006	828.00	CL	
201401178301		COLISEUM	JENA	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-010	644.00	CL	
201401178401		CHESTNUT	NAPOLEON AV	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-014	179.00	CL	
201401178501		JENA	CAMP	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-016	179.00	CL	
201401178601		PERRIER	VALENCE	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-021	552.00	CL	
201401178701		COLISEUM	VALENCE	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-024	644.00	CL	
201401178801		CONSTANCE	NAPOLEON AV	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-016	460.00	CL	
201401178901		LAUREL	NAPOLEON AV	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-019	368.00	CL	
201401179001		COLISEUM	LYONS	05/02/2014	08/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-041		CL	
201401179101		ANNUNCIATION	NORMAN CANAL	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-022	432.40	CL	
201401179201		S LIBERTY	UPPERLINE	05/02/2014	09/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-016	782.00	CL	
201401179301		DRYADES	BORDEAUX	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-008	179.00	CL	
201401179401		CADIZ	LOYOLA AV	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-011	920.00	CL	
201401179501		NAPOLEON AV	BARONNE	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-054	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-054	331.20	CL	
201401179601		JENA	S SARATOGA	05/02/2014	09/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-016	368.00	CL	
201401179701		S SARATOGA	JENA	05/02/2014	09/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-020	552.00	CL	
201401179801		DANNEEL	VALENCE	05/02/2014	08/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-024	524.40	CL	
201401179901		JENA	PITT	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-023	552.00	CL	
201401180001		PITT	JENA	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-027	460.00	CL	
201401180101		VALENCE	ST CHARLES AV	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-030	368.00	CL	
201401180201		BARONNE	BORDEAUX	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-033	524.40	CL	
201401180301		VALENCE	PITT	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-050	179.00	CL	
201401180401		JENA	BARONNE	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-053	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-053	414.00	CL	
201401180501		LASALLE	CADIZ	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-011	179.00	CL	
201401180601		PERRIER	BORDEAUX	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-038	460.00	CL	
201401180701		CLARA	UPPERLINE	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-033	179.00	CL	
201401180801		UPPERLINE	CLARA	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-035	179.00	CL	
201401180901		JENA	S PRIEUR	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 098-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 098-001	179.00	CL	
201401181001		NAPOLEON AV	S DERBIGNY	05/02/2014	09/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 098-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 098-034	506.00	CL	
201401181101		UPPERLINE	S ROBERTSON	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-027	179.00	CL	
201401181201		JENA	FRERET	05/02/2014	09/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-034	782.00	CL	
201401181301		LASALLE	NAPOLEON AV	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-037	179.00	CL	
201401181401		S LIBERTY	CADIZ	05/02/2014	09/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-042	179.00	CL	
201401181501		CLARA	JENA	05/02/2014	09/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-003	506.00	CL	
201401181601		NAPOLEON AV	CLARA	05/02/2014	05/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-006		CL	
201401181701		DRYADES	JENA	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-032	616.40	CL	
201401181801		VALENCE	S ROBERTSON	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-001	179.00	CL	
201401181901		VALENCE	FRERET	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-005	179.00	CL	
201401182001		JENA	MAGNOLIA	05/02/2014	09/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-024	179.00	CL	
201401182101		CADIZ	LASALLE	05/02/2014	09/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-008	460.00	CL	
201401182201		GEN PERSHING	CAMP	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-022	395.60	CL	
201401182301		NAPOLEON AV	TCHOUPITOULAS	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-021	179.00	CL	
201401182401		CONSTANCE	MARENGO	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-010	487.60	CL	
201401182501		ANNUNCIATION	MARENGO	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-028	598.00	CL	
201401182601		GEN TAYLOR	MAGAZINE	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-038	179.00	CL	
201401182701		CONSTANTINOPLE	CONSTANCE	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-041	460.00	CL	
201401182801		S GALVEZ	NAPOLEON AV	05/02/2014	09/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-027	736.00	CL	
201401182901		S GALVEZ	JENA	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-041	179.00	CL	
201401183001		MILAN	LEAKE AV	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 101-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 101-006	179.00	CL	
201401183101		S JOHNSON	NAPOLEON AV	05/02/2014	09/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-001	920.00	CL	
201401183201		NAPOLEON AV	TCHOUPITOULAS	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 101-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 101-021	179.00	CL	
201401183301		CONSTANCE	GEN PERSHING	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-008	179.00	CL	
201401183401		CADIZ	CLARA	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-021	179.00	CL	
201401183501		COLISEUM	CONSTANTINOPLE	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-018	736.00	CL	
201401183601		CONSTANTINOPLE	BARONNE	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-006	368.00	CL	
201401183701		GEN PERSHING	ST CHARLES AV	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-034	179.00	CL	
201401183801		MILAN	ST CHARLES AV	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-043	763.60	CL	
201401183901		PITT	CONSTANTINOPLE	05/02/2014	03/31/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-046		CL	
201401184001		PERRIER	CONSTANTINOPLE	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-034	524.40	CL	
201401184101		AUSTERLITZ	COLISE								

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201401184601		MARENGO	PRYTANIA	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-005	179.00	CL	
201401184701		PERRIER	NAPOLEON AV	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-009	460.00	CL	
201401184801		MILAN	COLISEUM	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-013	736.00	CL	
201401184901		CONSTANTINOPLE	PITT	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-015	460.00	CL	
201401186001		OCTAVIA	ST CHARLES AV	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-070	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-070	179.00	CL	
201401186101		S SARATOGA	JEFFERSON AV	05/02/2014	09/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-006	966.00	CL	
201401186301		S SARATOGA	OCTAVIA	05/02/2014	09/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-010	1,012.00	CL	
201401186401		JOSEPH	LOYOLA AV	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-014	179.00	CL	
201401186501		JOSEPH	DANNEEL	05/02/2014	09/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-017	1,012.00	CL	
201401203501		MARENGO	PITT	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-045	460.00	CL	
201401412601		WILLOW	UPPERLINE	06/06/2014	05/29/2014	SLEAD	MWH-ID. 7463-647 SERVICE POINT REPAIR 124' FROM 097-018 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE POINT REPAIR 124' FROM 097-018	8,580.00	CL	
201401412801		WILLOW	UPPERLINE	06/06/2014	05/30/2014	SLEAD	MWH-ID. 7463-647 POINT REPAIR 328' TO 340' FROM 097-018 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 328' TO 340' FROM 097-018	8,580.00	CL	
201401413001		WILLOW	UPPERLINE	06/06/2014	05/28/2014	SLEAD	MWH-ID. 7463-533 POINT REPAIR REPLACE SERVICE 99' FROM SMH 097-044 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 99' FROM SMH 097-044	8,580.00	CL	
201401413101		SONIAT	S LIBERTY	06/06/2014	06/09/2014	SMAIN	MWH-ID. 7463-422 REPLACE PIPE FOR SEWER LINE SEGMENT 090-063 TO 090-062 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR SEWER LINE SEGMENT 090-063 TO 090-062	77,774.00	CL	
201401413301		JENA	S CLAIBORNE AV	06/06/2014	06/02/2014	SLEAD	MWH-ID. 7463-646 POINT REPAIR 264' TO 276' FROM 097-012 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 264' TO 276' FROM 097-012	8,465.00	CL	
201401413401		NAPOLEON AV	S ROMAN	06/06/2014	06/25/2014	SLEAD	MWH-ID. 7463-126 POINT REPAIR REPLACE SERVICE 45' FROM SMH 098-033 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 45' FROM SMH 098-033	8,580.00	CL	
201401413501		NAPOLEON AV	S ROMAN	06/06/2014	03/11/2014	SLEAD	MWH-ID. 7463-126 POINT REPAIR REPLACE SERVICE 179' FROM SMH 098-033 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 179' FROM SMH 098-033		CL	
201401413601		PERRIER	ROBERT	06/06/2014	07/21/2014	SMAIN	MWH-ID. 7463-728 POINT REPAIR REPLACE SERVICE 244' FROM SMH 087-035 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 244' FROM SMH 087-035	9,910.00	CL	
201401413701		NASHVILLE AV	CHESTNUT	06/06/2014	07/22/2014	SLEAD	MWH-ID. 7463-722 POINT REPAIR REPLACE SERVICE 18' FROM SMH 080-011 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 18' FROM SMH 080-011	9,280.00	CL	
201401413801		WILLOW	GEN PERSHING	06/06/2014	05/19/2014	SMAIN	MWH-ID. 7463-644 POINT REPAIR 219' TO 231' FROM 107-041 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 219' TO 231' FROM 107-041	8,960.00	CL	
201401413901		WILLOW	GEN PERSHING	06/06/2014	05/20/2014	SMAIN	MWH-ID. 7463-644 POINT REPAIR 290' TO 308' FROM 107-041 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 290' TO 308' FROM 107-041	8,960.00	CL	
201401414001		WILLOW	GEN PERSHING	06/06/2014	08/28/2014	SLINE	MWH-ID. 7463-644 FULL LINING OF SMH 107-041 TO 107-038 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 107-041 TO 107-038		CL	
201401414201		PITT	MARENGO	06/06/2014	10/13/2014	SMAIN	MWH-ID. 7463-581 POINT REPAIR 75' TO 94' FROM SMH 104-046 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 75' TO 94' FROM SMH 104-046		CL	
201401414301		PITT	MARENGO	06/06/2014	10/14/2014	SLEAD	MWH-ID. 7463-581 POINT REPAIR REPLACE SERVICE 138' FROM SMH 104-046 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 138' FROM SMH 104-046		CL	
201401414401		PITT	MARENGO	06/06/2014	10/14/2014	SMAIN	MWH-ID. 7463-581 POINT REPAIR 190' - 202' FROM SMH 104-046 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 190' - 202' FROM SMH 104-046		CL	
201401414501		PITT	MARENGO	06/06/2014	02/06/2014	SMAIN	MWH-ID. 7463-581 POINT REPAIR 254' - 279' FROM SMH 104-046 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 254' - 279' FROM SMH 104-046		CL	
201401414601		PITT	MARENGO	06/06/2014	12/22/2014	SLINE	MWH-ID. 7463-581 FULL LINING OF SMH 104-046 TO 104-045 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 104-046 TO 104-045		CL	
201401414701		LASALLE	GEN TAYLOR	06/06/2014	05/30/2014	SLEAD	MWH-ID. 7463-470 POINT REPAIR REPLACE SERVICE 149' FROM SMH 106-016 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 149' FROM SMH 106-016	8,968.00	CL	
201401414801		LASALLE	GEN TAYLOR	06/06/2014	06/03/2014	SLEAD	MWH-ID. 7463-470 POINT REPAIR REPLACE SERVICE 184' FROM SMH 106-016 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 184' FROM SMH 106-016	8,980.00	CL	
201401414901		S LIBERTY	NAPOLEON AV	06/06/2014	06/16/2014	SMAIN	MWH-ID. 7463-537 POINT REPAIR 290' - 302' FROM SMH 106-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 290' - 302' FROM SMH 106-042	8,960.00	CL	
201401415001		S LIBERTY	NAPOLEON AV	06/06/2014	06/17/2014	SLINE	MWH-ID. 7463-537 FULL LINING OF SMH 106-042 TO 106-041 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 106-042 TO 106-041	9,283.00	CL	
201401415101		MAGNOLIA	GEN PERSHING	06/06/2014	05/29/2014	SMAIN	MWH-ID. 7463-584 POINT REPAIR 52' TO 64' FROM SMH 107-033 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETEDPOINT REPAIR 52' TO 64' FROM SMH 107-033	8,960.00	CL	
201401415201		MARENGO	S SARATOGA	06/06/2014	06/17/2014	SLEAD	MWH-ID. 7463-621 POINT REPAIR 294' TO 306' FROM SMH 105-013 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 294' TO 306' FROM SMH 105-013	9,160.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022	201401415401	JENA	S ROCHEBLAVE	06/06/2014	05/04/2014	SLEAD	MWH-ID. 7463-111 POINT REPAIR 76' TO 88' FROM SMH 110-030 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 76' TO 88' FROM SMH 110-030	8,996.00	CL	
							/** NO WATER METER/TAP INFO FOUND IN AUTO LOOKUP. ****/				
	201401415601	PENISTON	DRYADES	06/06/2014	01/08/2015	SLEAD	MWH-ID. 7463-475 SERVICE POINT REPAIR VIA LINING 81' FROM SMH 115-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE POINT REPAIR VIA LINING 81' FROM SMH 115-042		CL	
							/** NO WATER METER/TAP INFO FOUND IN AUTO LOOKUP. ****/				
	201401667201	LOYOLA AV	AMELIA	07/24/2014	04/03/2014	SLINE	MWH-ID. 7463-471 FULL LINING OF SMH PIPE FROM SMH 115-033 TO 115-031 ESSA 2 - BASIN 4 - UPTOWN - STATION 14"	COMPLETED FULL LINING OF SMH PIPE FROM SMH 115-033 TO 115-031	6,501.00	CL	
	201401860401	AUDUBON PARK	EAST DR	08/21/2014	05/22/2015	SLINE	MWH-ID. 7463-880 FULL LINING OF SMH 061-003 TO 067-041 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF SMH 061-003 TO 067-041		CL	
	201401868401	VALMONT	LASALLE	08/22/2014	06/27/2014	SLEAD	MWH-ID. 7463-576 POINT REPAIR 42' FROM SMH 090-052 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 42' FROM SMH 090-052	8,460.00	CL	
	201401868501	VALMONT	LASALLE	08/22/2014	06/30/2014	SLEAD	MWH-ID. 7463-576 POINT REPAIR 72' FROM SMH 090-052 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 72' FROM SMH 090-05	8,452.00	CL	
	201401868701	VALMONT	LASALLE	08/22/2014	06/28/2014	SLEAD	MWH-ID. 7463-576 POINT REPAIR 177' FROM SMH 090-052 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 177' FROM SMH 090-052	9,058.00	CL	
	201401868801	VALMONT	LASALLE	08/22/2014	07/03/2014	SLEAD	MWH-ID. 7463-576 POINT REPAIR 241' FROM SMH 090-052 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	POINT REPAIR 241' FROM SMH 090-052	8,455.00	CL	
	201401868901	VALMONT	LASALLE	08/22/2014	07/09/2014	SMAIN	MWH-ID. 7463-576 POINT REPAIR 111' - 123' FROM SMH 090-052 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 111' - 123' FROM SMH 090-052	8,480.00	CL	
	201401869001	VALMONT	LASALLE	08/22/2014	07/09/2014	SMAIN	MWH-ID. 7463-576 POINT REPAIR 142' - 154' FROM SMH 090-052 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 142' - 154' FROM SMH 090-052	8,476.00	CL	
	201401869101	VALMONT	LASALLE	08/22/2014	07/01/2014	SMAIN	MWH-ID. 7463-576 POINT REPAIR 205' - 217' FROM SMH 090-052 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 205' - 217' FROM SMH 090-052	8,463.00	CL	
	201401876101	JENA	S CLAIBORNE AV	08/25/2014	06/03/2014	SMAIN	MWH-ID. 7463-646 POINT REPAIR 301' TO 319' FROM 097-012 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 301' TO 319' FROM 097-012	8,440.00	CL	
	201401947401	S GALVEZ	JEFFERSON AV	09/05/2014	02/10/2015	SLINE	MWH-ID. 7463-976 FULL LINING OF PIPE FROM SMH 075-003 TO 075-001 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF PIPE FROM SMH 075-003 TO 075-001		CL	
	201402234401	WEBSTER	MAGAZINE	10/21/2014	02/20/2015	SLINE	MWH-ID. 7463-998 FULL LINING OF PIPE FROM SMH 067-001 TO 068-021 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF PIPE FROM SMH 067-001 TO 068-021		CL	
	201402234501	WEBSTER	MAGAZINE	10/21/2014	12/22/2014	SMAIN	MWH-ID. 7463-998 POINT REPAIR 163' TO 192' FROM SMH 067-001 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 163' TO 192' FROM SMH 067-001	28,008.00	CL	
	201402234601	WEBSTER	MAGAZINE	10/21/2014	12/19/2014	SMAIN	MWH-ID. 7463-998 POINT REPAIR 205' TO 217' FROM SMH 067-001 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 205' TO 217' FROM SMH 067-001	15,420.00	CL	
	201402234701	WEBSTER	MAGAZINE	10/21/2014	12/22/2014	SMAIN	MWH-ID. 7463-998 POINT REPAIR 63' TO 75' FROM SMH 067-001 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 63' TO 75' FROM SMH 067-001	13,200.00	CL	
	201402313001	LASALLE	S PRIEUR	11/03/2014	08/06/2014	SMAIN	MWH-ID. 7463-304 POINT REPAIR 212' TO 224' FROM SMH 098-020 ESSA 2 - BASIN 4 - UPTOWN - STATION 14 /** 1) MN: A305710 SN: 0074987, *TAP:SIZE: B LOC: 28 FEET FROM P LINE AT HOWARD AVE, *MB: CODE: AEH5 LOC: ON TOLEDANO 27.6FT FROM LASALLE ****/	COMPLETED POINT REPAIR 212' TO 224' FROM SMH 098-020		CL	
	201402313201	LASALLE	S PRIEUR	11/03/2014	08/07/2014	SMAIN	MWH-ID. 7463-304 POINT REPAIR 327' TO 339' FROM SMH 098-020 ESSA 2 - BASIN 4 - UPTOWN - STATION 14 /** 1) MN: A305710 SN: 0074987, *TAP:SIZE: B LOC: 28 FEET FROM P LINE AT HOWARD AVE, *MB: CODE: AEH5 LOC: ON TOLEDANO 27.6FT FROM LASALLE ****/	COMPLETED POINT REPAIR 327' TO 339' FROM SMH 098-020	8,440.00	CL	
	201402313801	S JOHNSON	JENA	11/03/2014	09/19/2014	SMAIN	MWH-ID. 7463-127 POINT REPAIR 321' TO333' FROM SMH 099-003 ESSA 2 - BASIN 4 - UPTOWN - STATION 14 /** NO WATER METER/TAP INFO FOUND IN AUTO LOOKUP. ****/	COMPLETED POINT REPAIR 321' TO333' FROM SMH 099-003		CL	
	201402313901	ST CHARLES AV	MILAN	11/03/2014	07/28/2014	SMAIN	MWH-ID. 7463-306 SERVICE POINT REPAIR 136' FROM SMH 104-040 ESSA 2 - BASIN 4 - UPTOWN - STATION 14" /** 1) MN: A301756 SN: 0159589, *TAP:SIZE: B LOC: 69 FEET FROM P LINE AT ST CHARLES AVE, *MB: CODE: AHT LOC: ON MARENGO 48FT FROM PL ST CHARLES 2FT OUTSD PL ****/	COMPLETED SERVICE POINT REPAIR 136' FROM SMH 104-040	8,965.00	CL	
	201402314101	PENISTON	LASALLE	11/03/2014	08/18/2014	SMAIN	MWH-ID. 7463-480 POINT REPAIR 280-292' FROM SMH 116-008 ESSA 2 - BASIN 4 - UPTOWN - STATION 14 /** 1) MN: A331028 SN: 0055511, *TAP:SIZE: A LOC: 54 FEET FROM P LINE AT PENISTON, *MB: CODE: ADHM LOC: ON LASALLE,51' FROM U.P.L. PENISTON ****/	COMPLETED POINT REPAIR 284-290' FROM SMH 116-008	8,960.00	CL	
	201402317501	CALHOUN	LASALLE PL	11/03/2014	08/06/2014	SLINE	MWH-ID. 7463-804 FULL LINING OF PIPE FROM SMH071-030 TO SMH071-024 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF PIPE FROM SMH071-030 TO SMH071-024	13,824.00	CL	
	201402407701	VALMONT	FRERET	11/17/2014	09/11/2014	SLINE	MWH-ID. 7463-576 FULL LINING OF SMH 090-052 TO 090-051 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 090-052 TO 090-051	8,392.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022	201402408401	LASALLE	S PRIEUR	11/17/2014	09/30/2014	SLEAD	MWH-ID: 7463-304 POINT REPAIR (REPLACE SERVICE AT 187' FROM SMH 098-020 ESSA 2 - BASIN 4 - UPTOWN - STATION 14" /** 1) MN: A305710 SN: 0074987, *TAP:SIZE: B LOC: 28 FEET FROM P LINE AT HOWARD AVE, *MB: CODE: AEH5 LOC: ON TOLEDANO 27.6FT FROM LASALLE ****/	POINT REPAIR (REPLACE SERVICE AT 187' FROM SMH 098-020	8,446.00	CL	
	201402408601	LASALLE	S PRIEUR	11/17/2014	09/29/2014	SLEAD	MWH-ID: 7463-304 POINT REPAIR (REPLACE SERVICE) AT 249' FROM SMH 098-020 ESSA 2 - BASIN 4 - UPTOWN - STATION 14" /** 1) MN: A305710 SN: 0074987, *TAP:SIZE: B LOC: 28 FEET FROM P LINE AT HOWARD AVE, *MB: CODE: AEH5 LOC: ON TOLEDANO 27.6FT FROM LASALLE ****/	COMPLETED POINT REPAIR (REPLACE SERVICE) AT 249' FROM SMH 098-020	8,464.00	CL	
	201402408901	LASALLE	S PRIEUR	11/17/2014	08/06/2014	SMAIN	MWH-ID: 7463-304 POINT REPAIR 264' TO 286' FROM SMH 098-020 ESSA 2 - BASIN 4 - UPTOWN - STATION 14" /** 1) MN: A305710 SN: 0074987, *TAP:SIZE: B LOC: 28 FEET FROM P LINE AT HOWARD AVE, *MB: CODE: AEH5 LOC: ON TOLEDANO 27.6FT FROM LASALLE ****/	COMPLETED POINT REPAIR 264' TO 286' FROM SMH 098-020	11,442.00	CL	
	201402415901	ROSA PARK	ST CHARLES AV	11/18/2014	11/14/2014	SMAIN	MWH-ID: 7463-889 POINT REPAIR REPLACE SERVICE 11' FROM SMH 082-033 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR REPLACE SERVICE 11' FROM SMH 082-033	4,624.00	CL	
	201402416101	ROSA PARK	ST CHARLES AV	11/18/2014	11/12/2014	SMAIN	MWH-ID: 7463-889 POINT REPAIR REPLACE SERVICE 254' FROM SMH 082-033 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR REPLACE SERVICE 254' FROM SMH 082-033	4,500.00	CL	
	201402416201	ROSA PARK	ST CHARLES AV	11/18/2014	11/11/2014	SMAIN	MWH-ID: 7463-889 POINT REPAIR REPLACE SERVICE 312' FROM SMH 082-033 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR REPLACE SERVICE 312' FROM SMH 082-033	5,120.00	CL	
	201402416301	ROSA PARK	ST CHARLES AV	11/18/2014	12/15/2014	SLINE	MWH-ID: 7463-889 FULL LINING OF PIPE FROM SMH 082-033 TO SMH 082-032 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF PIPE FROM SMH 082-033 TO SMH 082-032	14,014.00	CL	
	201500141801	NASHVILLE AV	S CLAIBORNE AV	01/26/2015	01/21/2015	SMAIN	MWH-ID: 7463-718 POINT REPAIR 0' - 12' FROM SMH 074-005 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 25' - 37' FROM SMH 074-005	10,000.00	CL	
	201500141901	NASHVILLE AV	S CLAIBORNE AV	01/26/2015	01/21/2015	SMAIN	MWH-ID: 7463-718 POINT REPAIR 109'-126' FROM SMH 074-005 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 109-126 - 37' FROM SMH 074-005	11,502.00	CL	
	201500142101	COLISEUM	STATE	01/26/2015	01/20/2015	SMAIN	MWH-ID: 7463-803 POINT REPAIR 180-192 FROM SMH 068-054 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 180-192 FROM SMH 068-054	4,500.00	CL	
	201500142201	COLISEUM	STATE	01/26/2015	04/06/2015	SMAIN	MWH-ID: 7463-803 SERVICE REPAIR VIA LINING 25 FEET FROM SMH 068-054 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED SERVICE REPAIR VIA LINING 25 FEET FROM SMH 068-054		CL	
	201500142301	COLISEUM	STATE	01/26/2015	02/12/2015	SLINE	MWH-ID: 7463-803 FULL LINING OF PIPE FROM SMH 068-054 TO 068-015 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF PIPE FROM SMH 068-054 TO 068-015		CL	
	201500142401	STORY	CALHOUN	01/26/2015	01/05/2015	SMAIN	MWH-ID: 7463-975 POINT REPAIR 150' TO 162' FROM SMH 073-044 ESSA 2-BASIN 4-UPTOWN-SPS-14	COMPLETED POINT REPAIR 150' TO 162' FROM SMH 073-044	5,120.00	CL	
	201500142501	STORY	CALHOUN	01/26/2015	02/10/2015	SLINE	MWH-ID: 7463-975 FULL LINING FROM SMH 073-044 TO SMH 073-043 ESSA 2-BASIN 4-UPTOWN-SPS-14	COMPLETED FULL LINING FROM SMH 073-044 TO SMH 073-043		CL	
	201500405901	GEN PERSHING	S CLAIBORNE AV	02/19/2015	01/28/2015	SLINE	MWH-ID: 7463-631 FULL LINING FROM SMH 107-050 TO 107-049 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED FULL LINING FROM SMH 107-050 TO 107-049		CL	
	201500406001	GEN PERSHING	S CLAIBORNE AV	02/19/2015	10/07/2014	SMAIN	MWH-ID: 7463-631 POINT REPAIR 202' TO 224' FROM SMH 107-050 TO 107-049 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED POINT REPAIR 202' TO 224' FROM SMH 107-050 TO 107-049		CL	
	201500451101	S CLAIBORNE AV	UPPERLINE	02/25/2015	07/20/2015	SLINE	MWH-ID: 7463-1013 FULL LINING OF PIPE FROM SMH 090-023 TO 090-022 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF PIPE FROM SMH 090-023 TO 090-022		CL	
	201500509701	PITT	JOSEPH	03/06/2015	01/27/2015	SMAIN	MWH-ID: 7463-726 POINT REPAIR 100' - 126' FROM SMH 081-023 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 100' - 126' FROM SMH 081-023	14,200.00	CL	
	201500509801	PITT	JOSEPH	03/06/2015	01/29/2015	SMAIN	MWH-ID: 7463-726 POINT REPAIR 138' - 150' FROM SMH 081-023 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 138' - 150' FROM SMH 081-023	10,000.00	CL	
	201500524601	COLISEUM	STATE	03/09/2015	01/22/2015	SMAIN	MWH-ID: 7463-803 POINT REPAIR 12-24 FROM SMH 068-054 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 12-24 FROM SMH 068-054	4,500.00	CL	
	201501044401	NAPOLEON AV	MAGNOLIA	06/05/2015	05/27/2015	SMAIN	MWH-ID: 7463-536 POINT REPAIR 219' - 229' FROM SMH 106-030 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 219' - 229' FROM SMH 106-030		CL	
	201501320401	NAPOLEON AV	MAGNOLIA	07/21/2015	07/21/2015	SLINE	MWH-ID: 7463-536 FULL LINING OF SMH 106-030 TO 106-029 ESSA 2 - BASIN 4 - UPTOWN - STATION 14"	COMPLETED FULL LINING OF SMH 106-030 TO 106-029		CL	
	201501320601	NAPOLEON AV	MAGNOLIA	07/21/2015	07/09/2015	SMAIN	MWH-ID: 7463-536 POINT REPAIR 40' - 52' FROM SMH 106-030 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	MWH-ID: 7463-536 POINT REPAIR 40' - 52' FROM SMH 106-030 ESSA 2 - BASIN 4 - UPTOWN - STATION 14		CL	
	201501320701	S CLAIBORNE AV	UPPERLINE	07/21/2015	07/15/2015	SMAIN	MWH-ID: 7463-1013 POINT REPAIR 260' TO 272' FROM SMH 090-023 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 260' TO 272' FROM SMH 090-023		CL	
	201501320801	S CLAIBORNE AV	UPPERLINE	07/21/2015	07/15/2015	SMAIN	MWH-ID: 7463-1013 NEW SMH 206' FROM SMH 090-022 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14	PUT NEW SMH 206' FROM SMH 090-022		CL	
	201501320901	S CLAIBORNE AV	UPPERLINE	07/21/2015	07/15/2015	SMAIN	MWH-ID: 7463-1013 NEW SMH 20' FROM SMH 090-022 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14	PUT NEW SMH 20' FROM SMH 090-022		CL	
	201502839901	PERRIER	OCTAVIA	10/07/2015	03/23/2015	SMAIN	MWH-ID: 7463-749 POINT REPAIR 126' - 140' FROM SMH 080-043 ESSA 2 - BASIN 4-UPTOWN - SPS 14	COMPLETED POINT REPAIR 126' - 140' FROM SMH 080-043	12,400.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
	201502840001	PERRIER	OCTAVIA	10/07/2015	03/23/2015	SMAIN	MWH-ID. 7463-749 POINT REPAIR 20' - 32' FROM SMH 080-043 ESSA 2 - BASIN 4-UPTOWN - SPS 14	COMPLETED POINT REPAIR 20' - 32' FROM SMH 080-043	13,100.00	CL	
	201502840101	PERRIER	OCTAVIA	10/07/2015	05/31/2015	SMAIN	MWH-ID. 7463-749 POINT REPAIR 140' - 152' FROM SMH 080-043 ESSA 2 - BASIN 4-UPTOWN - SPS 14	COMPLETED POINT REPAIR 140' - 152' FROM SMH 080-043	10,000.00	CL	
	201502840201	PERRIER	OCTAVIA	10/07/2015	03/23/2015	SMAIN	MWH-ID. 7463-749 POINT REPAIR 154' - 166' FROM SMH 080-043 ESSA 2 - BASIN 4-UPTOWN - SPS 14	COMPLETED POINT REPAIR 154' - 166' FROM SMH 080-043	10,012.00	CL	
	1,632										6,596,708.80
ESSA 2 - BASIN 5 - MIDCITY	201202337801	N TONTI	ST BERNARD AV	10/25/2012	03/20/2022	SMAIN	MWH-ID. 7463-715 PERFORM REPLACEMENT OF MSL FROM SMH 310-044 TO 310-039	REPLACEMENT OF MSL COMPLETED CONTRACT RR004		CL	
	201304992801	S CARROLLTON AV	PALMYRA	11/21/2013		SMAIN	MWH-ID. 7463-785 REPLACE PIPE FROM SMH 205-017 TO 205-015 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			PR	
	201304992901	D'HEMECOURT	S OLYMPIA	11/21/2013		SMAIN	MWH-ID. 7463-782 REPLACE PIPE FROM SMH 194-032 TO 194-028 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
	201304993401	N HENNESSEY	ST LOUIS	11/21/2013		SMAIN	MWH-ID. 7463-788 REPLACE PIPE FROM SMH 217-015 TO 217-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
	201304993501	ST PETER	N MURAT	11/21/2013	03/30/2022	SMAIN	MWH-ID. 7463-789 REPLACE PIPE FROM SMH 217-023 TO 217-022 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6	REPLACEMENT OF MSL COMPLETED CONTRACT RR025		CL	
	201304993601	CONTI	N ANTHONY	11/21/2013	12/16/2014	SMAIN	MWH-ID. 7463-787 REPLACE PIPE FROM SMH 208-016 TO 208-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6	REPLACED PIPE FROM SMH 208-016 TO 208-014	61,637.00	CL	
	201304993701	N ST PATRICK	BIENVILLE	11/21/2013		SMAIN	MWH-ID. 7463-786 REPLACE PIPE FROM SMH 206-024 TO 206-022 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
	201304993801	S SALCEDO	CANAL	11/21/2013		SMAIN	MWH-ID. 7463-783 POINT REPAIR 0' TO 12' FROM SMH 202-025 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
	201304993901	N SALCEDO	BIENVILLE	11/21/2013		SLINE	MWH-ID. 7463-784 FULL LINING OF PIPE FROM SMH 202-051 TO 202-049 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
	201304994001	BAUDIN	S SOLOMON	11/21/2013		SMAIN	MWH-ID. 7463-781 REPLACE PIPE FROM SMH 193-025 TO 193-024 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
	201304994101	S WHITE	TULANE AV	11/21/2013		SMAIN	MWH-ID. 7463-780 REPLACE PIPE FROM SMH 189-029 TO 189-028 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
	201305188901	S DUPRE	TULANE AV	12/18/2013		SMAIN	MWH-ID. 7463-806 POINT REPAIR 0' TO 12' FROM SMH 190-040 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
	201305189001	S JEFFERSON DAVIS PK	D'HEMECOURT	12/18/2013		SMAIN	MWH-ID. 7463-808 POINT REPAIR 299' TO 311' FROM SMH 191-039 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
	201305189101	CANAL	S GENOIS	12/18/2013		SMAIN	MWH-ID. 7463-811 POINT REPAIR 0' TO 12' FROM SMH 203-054 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
	201305189401	BAUDIN	S BROAD	12/18/2013	05/26/2014	SLINE	MWH-ID. 7463-805 FULL LINING OF PIPE FROM SMH 189-035 TO 189-034 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15	COMPLETED FULL LINING OF PIPE FROM SMH 189-035 TO 189-034	9,520.00	CL	
	201305190201	N GAYOSO	ORLEANS AV	12/18/2013		SLINE	MWH-ID. 7463-817 FULL LINING OF PIPE FROM SMH 273-010 TO 273-009 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8			OP	
	201305190501	CANAL	S GENOIS	12/18/2013		SMAIN	MWH-ID. 7463-811 POINT REPAIR 243' TO 255' FROM SMH 203-054 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
	201305190601	CANAL	S GENOIS	12/18/2013		SLEAD	MWH-ID. 7463-811 SERVICE POINT REPAIR 104' FROM SMH 203-054 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
	201305190701	CLEVELAND AV	S CARROLLTON AV	12/18/2013		SMAIN	MWH-ID. 7463-812 REPLACE PIPE FROM SMH 205-021 TO 204-035 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			PR	
	201305191001	N ALEXANDER	BIENVILLE	12/18/2013		SMAIN	MWH-ID. 7463-815 REPLACE PIPE FROM SMH 206-002 TO 206-001 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
	201305191101	IBERVILLE	N OLYMPIA	12/18/2013		SMAIN	MWH-ID. 7463-816 REPLACE PIPE FROM SMH 206-016 TO 206-011 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
	201305191201	N GAYOSO	ORLEANS AV	12/18/2013		SMAIN	MWH-ID. 7463-817 POINT REPAIR 0' TO 12' FROM SMH 273-010 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8			OP	
	201305191301	ST PETER	N SALCEDO	12/18/2013		SMAIN	MWH-ID. 7463-818 REPLACE PIPE FROM SMH 273-016 TO 273-009 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8			OP	
	201305191801	S TELEMACHUS	TULANE AV	12/18/2013		SMAIN	MWH-ID. 7463-790 REPLACE PIPE FROM SMH 191-050 TO 191-049 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
	201305192501	S DUPRE	TULANE AV	12/18/2013		SMAIN	MWH-ID. 7463-806 POINT REPAIR 188' TO 200' FROM SMH 190-040 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
	201305192601	BANKS	S JEFFERSON DAVIS PK	12/18/2013		SMAIN	MWH-ID. 7463-807 POINT REPAIR 222' TO 291' FROM SMH 191-035 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
	201305192701	BAUDIN	S CARROLLTON AV	12/18/2013		SMAIN	MWH-ID. 7463-809 REPLACE PIPE FROM SMH 193-009 TO 193-008 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
	201305192801	D'HEMECOURT	ST PATRICK	12/18/2013		SMAIN	MWH-ID. 7463-810 REPLACE PIPE FROM SMH 194-033 TO 194-032 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
	201305192901	CANAL	S GENOIS	12/18/2013		SLINE	MWH-ID. 7463-811 FULL LINING OF PIPE FROM SMH 203-054 TO 203-053 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
	201305193001	CANAL	S GENOIS	12/18/2013		SMAIN	MWH-ID. 7463-811 POINT REPAIR 164' TO 206' FROM SMH 203-054 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
	201305194301	S DUPRE	TULANE AV	12/18/2013		SLINE	MWH-ID. 7463-806 FULL LINING OF PIPE FROM SMH 190-040 TO 190-029 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
	201400096601	PERDIDO	S MIRO	01/14/2014		SMAIN	MWH-ID. 7463-826 REPLACE PIPE FROM SMH 183-016 TO 183-010 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
	201400096701	N HENNESSEY	ST ANN	01/14/2014	03/30/2022	SMAIN	MWH-ID. 7463-833 POINT REPAIR 152' TO 164' FROM SMH 241-040 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6	MSL REPAIR COMPLETED CONTRACT RR025		CL	
	201400096801	N HENNESSEY	ST ANN	01/14/2014	03/30/2022	SLINE	MWH-ID. 7463-833 FULL LINING OF PIPE FROM SMH 241-040 TO 217-029 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6	FULL LINER INSTALLATION COMPLETED RR025		CL	
	201400096901	DELGADO DR	TAFT PL	01/14/2014	03/30/2022	SMAIN	MWH-ID. 7463-832 REPLACE PIPE FROM SMH 240-035 TO 241-017 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6	REPLACEMENT OF MSL COMPLETED CONTRACT RR025		CL	
	201400097001	S RENDON	BANKS	01/14/2014		SLINE	MWH-ID. 7463-829 FULL LINING OF PIPE FROM SMH 190-037 TO 202-007 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
	201400097101	S RENDON	BANKS	01/14/2014		SMAIN	MWH-ID. 7463-829 POINT REPAIR 0' TO 12' FROM SMH 190-037 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201400097201		S RENDON	BANKS	01/14/2014		SLEAD	MWH-ID. 7463-829 SERVICE POINT REPAIR 192' FROM SMH 190-037 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
201400097301		S RENDON	BANKS	01/14/2014		SMAIN	MWH-ID. 7463-829 POINT REPAIR 357' TO 369' FROM SMH 190-037 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
201400097901		N OLYMPIA	ST LOUIS	01/14/2014		SMAIN	MWH-ID. 7463-831 POINT REPAIR 3' TO 15' FROM SMH 218-015 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
201400098501		N HENNESSEY	DUMAINE	01/14/2014	03/30/2022	SMAIN	MWH-ID. 7463-834 REPLACE PIPE FROM SMH 241-042 TO 241-040 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6	REPLACEMENT OF MSL COMPLETED CONTRACT RR025		CL	
201400098601		N OLYMPIA	ST LOUIS	01/14/2014		SMAIN	MWH-ID. 7463-831 POINT REPAIR 89' TO 101' FROM SMH 218-015 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
201400098701		ULLOA	S CARROLLTON AV	01/14/2014		SMAIN	MWH-ID. 7463-830 REPLACE PIPE FROM SMH 193-016 TO 193-015 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			OP	
201400098801		BANKS	S BROAD	01/14/2014		SLEAD	MWH-ID. 7463-828 SERVICE POINT REPAIR 257' FROM SMH 189-009 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
201400098901		GRAVIER	S GALVEZ	01/14/2014		SMAIN	MWH-ID. 7463-827 REPLACE PIPE FROM SMH 183-017 TO 183-012 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
201400099001		VERNA CT	MARIE	01/14/2014		SMAIN	MWH-ID. 7463-835 REPLACE PIPE FROM SMH 291-042 TO 291-041 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8			OP	
201400099101		N HENNESSEY	ST ANN	01/14/2014	03/30/2022	SLEAD	MWH-ID. 7463-833 SERVICE POINT REPAIR 55' FROM SMH 241-040 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6	SERVICE REPAIR COMPLETED CONTRACT RR025		CL	
201400099201		N HENNESSEY	ST ANN	01/14/2014	03/30/2022	SMAIN	MWH-ID. 7463-833 POINT REPAIR 92' TO 104' FROM SMH 241-040 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6	MSL REPAIR COMPLETED CONTRACT RR025		CL	
201400208601		BANKS	S BROAD	01/24/2014		SMAIN	MWH-ID. 7463-854 REPLACE PIPE FROM SMH 189-018 TO 189-017 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
201400208701		PALMYRA	S DORGENOIS	01/24/2014		SLEAD	MWH-ID. 7463-856 SERVICE POINT REPAIR 191' FROM SMH 201-018 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
201400209101		N ALEXANDER	ST LOUIS	01/24/2014		SLEAD	MWH-ID. 7463-840 SERVICE POINT REPAIR 226' FROM SMH 217-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
201400209201		N ALEXANDER	ST LOUIS	01/24/2014		SMAIN	MWH-ID. 7463-840 POINT REPAIR 111' TO 123' FROM SMH 217-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
201400209901		DUMAINE	N RENDON	01/24/2014		SLEAD	MWH-ID. 7463-841 SERVICE POINT REPAIR 120' FROM SMH 273-039 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8			OP	
201400211301		PALMYRA	S DORGENOIS	01/24/2014		SLINE	MWH-ID. 7463-856 FULL LINING OF PIPE FROM SMH 201-018 TO 200-004 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
201400211401		PALMYRA	S DORGENOIS	01/24/2014		SLEAD	MWH-ID. 7463-856 SERVICE POINT REPAIR 268' FROM SMH 201-018 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
201400211501		N ROMAN	PAUGER	01/24/2014	03/30/2022	SMAIN	MWH-ID. 7463-859 REPLACE PIPE FROM SMH 326-006 TO 326-001 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9	REPLACEMENT OF MSL COMPLETED CONTRACT RR004		CL	
201400212701		N ALEXANDER	ST LOUIS	01/24/2014		SMAIN	MWH-ID. 7463-840 POINT REPAIR 0' TO 23' FROM SMH 217-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
201400212801		N ALEXANDER	ST LOUIS	01/24/2014		SLINE	MWH-ID. 7463-840 FULL LINING OF PIPE FROM SMH 217-021 TO 217-020 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
201400212901		N ALEXANDER	ST LOUIS	01/24/2014		SLEAD	MWH-ID. 7463-840 SERVICE POINT REPAIR 190' FROM SMH 217-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
201400213001		N ALEXANDER	ST LOUIS	01/24/2014		SMAIN	MWH-ID. 7463-840 POINT REPAIR 152' TO 164' FROM SMH 217-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
201400213101		DUMAINE	N RENDON	01/24/2014		SLINE	MWH-ID. 7463-841 FULL LINING OF PIPE FROM SMH 273-039 TO 273-072 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8			OP	
201400213201		DUMAINE	N RENDON	01/24/2014		SLEAD	MWH-ID. 7463-841 SERVICE POINT REPAIR 189' FROM SMH 273-039 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8			OP	
201400213301		DUMAINE	N RENDON	01/24/2014		SLEAD	MWH-ID. 7463-841 SERVICE POINT REPAIR 94' FROM SMH 273-039 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8			OP	
201400213401		MAUREPAS	N LOPEZ	01/24/2014	11/23/2018	SMAIN	MWH-ID. 7463-842 REPLACE PIPE FROM SMH 291-016 TO 291-015 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8	MWH-ID. 7463-842. REPLACE PIPE FROM SMH 291-016 TO 291-015 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8. THIS WORK WAS COMPLETED 11/23/2018 AT KELLEY SERVICES INC. THE COST OF REPLACEMENT WAS \$0.00 - WORK COMPLETED AT CITY OF NEW ORLEANS DPW COST. PER MARLON CARRIO.		CL	
201400213501		FORTIN	SAUVAGE	01/24/2014	03/30/2022	SMAIN	MWH-ID. 7463-843 REPLACE PIPE FROM SMH 291-032 TO 291-027 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8	REPLACEMENT OF MSL COMPLETED CONTRACT RR004		CL	
201400213601		N ROCHEBLAVE	CANAL	01/24/2014		SMAIN	MWH-ID. 7463-855 REPLACE PIPE FROM SMH 200-010 TO 200-006 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
201400213701		PALMYRA	S DORGENOIS	01/24/2014		SLEAD	MWH-ID. 7463-856 SERVICE POINT REPAIR 352' FROM SMH 201-018 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
201400213801		PALMYRA	S DORGENOIS	01/24/2014		SMAIN	MWH-ID. 7463-856 POINT REPAIR 98' TO 110' FROM SMH 201-018 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
201400595001		BANKS	S SCOTT	03/20/2014		SMAIN	MWH-ID. 7463-875 POINT REPAIR 248' TO 265' FROM SMH 192-003 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
201400595101		BANKS	S SCOTT	03/20/2014		SLINE	MWH-ID. 7463-875 FULL LINING OF PIPE FROM SMH 192-003 TO 192-001 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
201400595401		N BROAD	ST PHILIP	03/20/2014		SMAIN	MWH-ID. 7463-877 REPLACE PIPE FROM SMH 272-078 TO 272-022 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8			OP	
201400595501		N JOHNSON	FRENCHMEN	03/20/2014		SMAIN	MWH-ID. 7463-869 REPLACE PIPE FROM SMH 327-012 TO 327-011 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9			OP	
201400597501		BANKS	S SCOTT	03/20/2014		SMAIN	MWH-ID. 7463-875 POINT REPAIR 8' TO 20' FROM SMH 192-003 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
201400884901		S MIRO	TULANE AV	05/02/2014	07/22/2014	SMAIN	MWH-ID. 7463-914 POINT REPAIR 0' TO 12' FROM SMH 183-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 183-013	6,550.00	CL	
201400885001		S MIRO	TULANE AV	05/02/2014	07/22/2014	SMAIN	MWH-ID. 7463-914 POINT REPAIR 182' TO 194' FROM SMH 183-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15	COMPLETED POINT REPAIR 182' TO 194' FROM SMH 183-013	5,040.00	CL	
201400885101		S MIRO	TULANE AV	05/02/2014	08/28/2014	SLINE	MWH-ID. 7463-914 FULL LINING OF PIPE FROM SMH 183-013 TO 183-012 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15	COMPLETED FULL LINING OF PIPE FROM SMH 183-013 TO 183-012	8,376.00	CL	
201401529701		BANKS	S BERNADOTTE	06/30/2014		SMAIN	MWH-ID. 7463-954 REPLACE PIPE FROM SMH 195-004 TO 195-003 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
201401529801		N GALVEZ	IBERVILLE	06/30/2014		SMAIN	MWH-ID. 7463-955 POINT REPAIR 46' TO 58' FROM SMH 200-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
201401530001		N TONTI	GRAVIER	06/30/2014		SMAIN	MWH-ID. 7463-942 REPLACE PIPE FROM SMH 183-011 TO 183-010 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022	201401530101	CYPRESS	S MIRO	06/30/2014		SMAIN	MWH-ID. 7463-945 POINT REPAIR 152' TO 175' FROM SMH 183-035 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
	201401530801	FLORIDA AV	ST ANTHONY AV	06/30/2014		SMAIN	MWH-ID. 7463-970 POINT REPAIR 191' TO 215' FROM SMH 329-020 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9			PR	
	201401530901	FLORIDA AV	ST ANTHONY AV	06/30/2014		SMAIN	MWH-ID. 7463-970 POINT REPAIR 234' TO 246' FROM SMH 329-020 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9			PR	
	201401531001	FLORIDA AV	ST ANTHONY AV	06/30/2014		SMAIN	MWH-ID. 7463-970 POINT REPAIR 335' TO 347' FROM SMH 329-020 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9			PR	
	201401531101	FLORIDA AV	ST ANTHONY AV	06/30/2014		SMAIN	MWH-ID. 7463-970 POINT REPAIR 90' TO 102' FROM SMH 329-020 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9			PR	
	201401531201	BIENVILLE	N SALCEDO	06/30/2014	07/08/2014	SMAIN	MWH-ID. 7463-971 POINT REPAIR 163' TO 175' FROM SMH 202-042 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15	COMPLETED POINT REPAIR 163' TO 175' FROM SMH 202-042	4,500.00	CL	
	201401531301	CANAL	S CLARK	06/30/2014	07/29/2014	SMAIN	MWH-ID. 7463-972 POINT REPAIR 326' TO 338' FROM SMH 203-007 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15	COMPLETED POINT REPAIR 326' TO 338' FROM SMH 203-007	5,580.00	CL	
	201401531401	TOULOUSE	N DORGENOIS	06/30/2014	07/09/2014	SMAIN	MWH-ID. 7463-973 POINT REPAIR 252' TO 264' FROM SMH 272-041 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8	COMPLETED POINT REPAIR 252' TO 264' FROM SMH 272-041		CL	
	201401531601	N OLYMPIA	ST PETER	06/30/2014	03/30/2022	SMAIN	MWH-ID. 7463-963 POINT REPAIR 0' TO 12' FROM SMH 218-016 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6	MSL REPAIR COMPLETED CONTRACT RR025		CL	
	201401531701	INDUSTRY	N BROAD	06/30/2014	03/30/2022	SMAIN	MWH-ID. 7463-965 POINT REPAIR 78' TO 90' FROM SMH 311-022 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9	MSL REPAIR COMPLETED CONTRACT RR004		CL	
	201401531801	ALLEN	LAW	06/30/2014	03/30/2022	SMAIN	MWH-ID. 7463-969 REPLACE PIPE FROM SMH 328-067 TO 329-002 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9	REPLACEMENT OF MSL COMPLETED CONTRACT RR004		CL	
	201401532001	CLEVELAND AV	S DORGENOIS	06/30/2014		SMAIN	MWH-ID. 7463-956 REPLACE PIPE FROM SMH 201-003 TO 200-005 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
	201401532101	IBERVILLE	N DORGENOIS	06/30/2014		SMAIN	MWH-ID. 7463-957 REPLACE PIPE FROM SMH 201-024 TO 200-015 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
	201401532201	BIENVILLE	N BROAD	06/30/2014		SMAIN	MWH-ID. 7463-958 REPLACE PIPE FROM SMH 201-043 TO 201-042 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
	201401532301	CLEVELAND AV	S ALEXANDER	06/30/2014		SMAIN	MWH-ID. 7463-960 REPLACE PIPE FROM SMH 206-029 TO 205-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
	201401532401	CANAL	CITY PARK AV	06/30/2014		SMAIN	MWH-ID. 7463-961 REPLACE PIPE FROM SMH 207-010 TO 207-009 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
	201401532501	N ANTHONY	BIENVILLE	06/30/2014		SMAIN	MWH-ID. 7463-962 REPLACE PIPE FROM SMH 208-013 TO 208-011 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
	201401532601	ST ANN	N MURAT	06/30/2014	03/30/2022	SMAIN	MWH-ID. 7463-964 REPLACE PIPE FROM SMH 218-031 TO 241-045 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6	REPLACEMENT OF MSL COMPLETED CONTRACT RR025		CL	
	201401532701	INDUSTRY	N BROAD	06/30/2014		SLINE	MWH-ID. 7463-965 FULL LINING OF PIPE FROM SMH 311-022 TO 311-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9			OP	
	201401532801	INDUSTRY	N BROAD	06/30/2014	03/30/2022	SMAIN	MWH-ID. 7463-965 POINT REPAIR 192' TO 204' FROM SMH 311-022 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9	MSL REPAIR COMPLETED CONTRACT RR004		CL	
	201401532901	NEW ORLEANS	INDUSTRY	06/30/2014	03/30/2022	SMAIN	MWH-ID. 7463-966 REPLACE PIPE FROM SMH 311-024 TO 311-015 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9	REPLACEMENT OF MSL COMPLETED CONTRACT RR004		CL	
	201401533001	AGRICULTURE	A P TUREAUD AV	06/30/2014	03/30/2022	SMAIN	MWH-ID. 7463-967 REPLACE PIPE FROM SMH 311-029 TO 311-027 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9	REPLACEMENT OF MSL COMPLETED CONTRACT RR004		CL	
	201401533101	ELYSIAN FIELDS AV	LAW	06/30/2014		SMAIN	MWH-ID. 7463-968 REPLACE PIPE FROM SMH 328-063 TO 328-062 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9			OP	
	201401533201	FLORIDA AV	ST ANTHONY AV	06/30/2014		SLINE	MWH-ID. 7463-970 FULL LINING OF PIPE FROM SMH 329-020 TO 329-019 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9			PR	
	201401533301	S DORGENOIS	GRAVIER	06/30/2014		SMAIN	MWH-ID. 7463-946 REPLACE PIPE FROM SMH 184-015 TO 184-016 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
	201401533401	TULANE AV	S CARROLLTON AV	06/30/2014		SLINE	MWH-ID. 7463-947 FULL LINING OF PIPE FROM SMH 193-022 TO 193-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
	201401533501	S ALEXANDER	JULIA	06/30/2014		SMAIN	MWH-ID. 7463-948 POINT REPAIR 54' TO 87' FROM SMH 194-015 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
	201401533601	ULLOA	S MURAT	06/30/2014		SLINE	MWH-ID. 7463-949 FULL LINING OF PIPE FROM SMH 194-016 TO 194-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
	201401533701	ULLOA	S MURAT	06/30/2014		SMAIN	MWH-ID. 7463-949 POINT REPAIR 0' TO 12' FROM SMH 194-016 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
	201401533801	ULLOA	S MURAT	06/30/2014		SMAIN	MWH-ID. 7463-949 POINT REPAIR 188' TO 200' FROM SMH 194-016 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
	201401533901	ULLOA	S MURAT	06/30/2014		SMAIN	MWH-ID. 7463-949 POINT REPAIR 94' TO 106' FROM SMH 194-016 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
	201401534001	S DORGENOIS	GRAVIER	06/30/2014		SMAIN	MWH-ID. 7463-951 REPLACE PIPE FROM SMH 184-016 TO 189-037 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
	201401534101	S OLYMPIA	BANKS	06/30/2014		SMAIN	MWH-ID. 7463-952 REPLACE PIPE FROM SMH 194-041 TO 206-040 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
	201401534201	S ST PATRICK	BANKS	06/30/2014		SMAIN	MWH-ID. 7463-953 REPLACE PIPE FROM SMH 195-003 TO 195-001 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
	201401534301	N GALVEZ	IBERVILLE	06/30/2014		SLINE	MWH-ID. 7463-955 FULL LINING OF PIPE FROM SMH 200-014 TO 200-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
	201401534401	N GALVEZ	IBERVILLE	06/30/2014		SMAIN	MWH-ID. 7463-955 POINT REPAIR 268' TO 280' FROM SMH 200-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
	201401534501	N GALVEZ	IBERVILLE	06/30/2014		SMAIN	MWH-ID. 7463-955 POINT REPAIR 73' TO 85' FROM SMH 200-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
	201401535401	N TONTI	GRAVIER	06/30/2014		SMAIN	MWH-ID. 7463-941 REPLACE PIPE FROM SMH 183-005 TO 183-011 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
	201401535501	S MIRO	TULANE AV	06/30/2014		SMAIN	MWH-ID. 7463-943 REPLACE PIPE FROM SMH 183-014 TO 183-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
	201401535601	N TONTI	POYDRAS	06/30/2014		SMAIN	MWH-ID. 7463-944 REPLACE PIPE FROM SMH 183-034 TO 183-033 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
	201401535701	CYPRESS	S MIRO	06/30/2014		SLINE	MWH-ID. 7463-945 FULL LINING OF PIPE FROM SMH 183-035 TO 183-034 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
	201401535801	CYPRESS	S MIRO	06/30/2014		SMAIN	MWH-ID. 7463-945 POINT REPAIR 249' TO 261' FROM SMH 183-035 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
	201401973501	N GALVEZ	IBERVILLE	09/09/2014		SLEAD	MWH-ID. 7463-955 SERVICE POINT REPAIR 188' FROM SMH 200-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502259501		N JOHNSON	PAUGER	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 327-016	MANHOLE REHAB COMPLETED CONTRACT RR003		CL	
201502259601		N MIRO	PAUGER	07/30/2015		SMBG	REHAB SEWER MANHOLE 327-024			OP	
201502259701		ANNETTE	LAW	07/30/2015		SMBG	REHAB SEWER MANHOLE 328-006			OP	
201502259801		ALLEN	N ROCHEBLAVE	07/30/2015		SMBG	REHAB SEWER MANHOLE 328-013			OP	
201502259901		N TONTI	ALLEN	07/30/2015		SMBG	REHAB SEWER MANHOLE 328-027			OP	
201502260001		N TONTI	TOURO	07/30/2015		SMBG	REHAB SEWER MANHOLE 328-036			OP	
201502260101		FLORIDA AV	ST ANTHONY AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 329-020			PR	
201502260201		PAUGER	FLORIDA AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 329-030			PR	
201502260301		NEW ORLEANS	FLORIDA AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 331-052			OP	
201502260401		FLORIDA AV	NEW ORLEANS	07/30/2015		SMBG	REHAB SEWER MANHOLE 331-053			OP	
201502260601		ST CLAUDE AV	ELYSIAN FIELDS AV	07/30/2015	01/23/2018	SMBG	REHAB SEWER MANHOLE 344-040	COMPLETED REHAB SEWER MANHOLE 344-040	250.00	CL	
201502260701		N DERBIGNY	ALLEN	07/30/2015		SMBG	REHAB SEWER MANHOLE 326-047			OP	
201502260801		ST CLAUDE AV	MARIGNY	07/30/2015	01/23/2018	SMBG	REHAB SEWER MANHOLE 344-042	COMPLETED REHAB SEWER MANHOLE 344-042	300.00	CL	
201502260901		MYSTERY	MAUREPAS	07/30/2015		SMBG	REHAB SEWER MANHOLE 291-012			OP	
201502261001		MAUREPAS	ESPLANADE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 291-013			OP	
201502261101		ESPLANADE AV	VERNA	07/30/2015		SMBG	REHAB SEWER MANHOLE 291-039			OP	
201502261201		ESPLANADE AV	VERNA	07/30/2015		SMBG	REHAB SEWER MANHOLE 291-040			OP	
201502261301		VERNA CT	ST VINCENT	07/30/2015		SMBG	REHAB SEWER MANHOLE 291-044			OP	
201502261401		NEW ORLEANS	N DERBIGNY	07/30/2015		SMBG	REHAB SEWER MANHOLE 303-027			OP	
201502261501		CRETE	GRAND RTE ST JOHN	07/30/2015		SMBG	REHAB SEWER MANHOLE 306-040			OP	
201502261601		N BROAD	LAPEYROUSE	07/30/2015		SMBG	REHAB SEWER MANHOLE 306-041			OP	
201502261701		ONZAGA	PAUL MORPHY	07/30/2015		SMBG	REHAB SEWER MANHOLE 306-051			OP	
201502261801		PAUL MORPHY	LAPEYROUSE	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 306-052	MANHOLE REHAB COMPLETED CONTRACT RR003		CL	
201502261901		ALLEN	N MIRO	07/30/2015		SMBG	REHAB SEWER MANHOLE 309-001			OP	
201502262001		OLD PRIEUR	A P TUREAUD AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 309-025			OP	
201502262101		A P TUREAUD AV	N MIRO	07/30/2015		SMBG	REHAB SEWER MANHOLE 309-048			OP	
201502262201		A P TUREAUD AV	AUBRY	07/30/2015		SMBG	REHAB SEWER MANHOLE 309-055			OP	
201502262301		NEW ORLEANS	N ROCHEBLAVE	07/30/2015		SMBG	REHAB SEWER MANHOLE 310-028			OP	
201502262401		N TONTI	A P TUREAUD AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 310-031			OP	
201502262501		NEW ORLEANS	HOPE	07/30/2015		SMBG	REHAB SEWER MANHOLE 311-016			OP	
201502262701		N CLAIBORNE AV	BAYOU RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 285-033			OP	
201502262801		N CLAIBORNE AV	ESPLANADE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 285-034			OP	
201502262901		N CLAIBORNE AV	ESPLANADE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 285-035			OP	
201502263001		ESPLANADE AV	N DERBIGNY	07/30/2015		SMBG	REHAB SEWER MANHOLE 285-036			OP	
201502263101		CRETE	ESPLANADE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 288-024			OP	
201502263201		ESPLANADE AV	N WHITE	07/30/2015		SMBG	REHAB SEWER MANHOLE 288-025			OP	
201502263301		ST PHILIP	N GAYOSO	07/30/2015		SMBG	REHAB SEWER MANHOLE 289-002			OP	
201502263401		N DUPRE	BELLECHASSE	07/30/2015		SMBG	REHAB SEWER MANHOLE 289-006			OP	
201502263501		ST PHILIP	N SALCEDO	07/30/2015		SMBG	REHAB SEWER MANHOLE 289-017			OP	
201502263601		URSULINES AV	HAGAN AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 289-025			OP	
201502263701		MYSTERY	ESPLANADE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 289-045			OP	
201502263801		GRAND RTE ST JOHN	VIGNAUD	07/30/2015		SMBG	REHAB SEWER MANHOLE 289-046			OP	
201502263901		N WHITE	DESOTO	07/30/2015		SMBG	REHAB SEWER MANHOLE 289-062			OP	
201502264001		N RENDON	DESOTO	07/30/2015		SMBG	REHAB SEWER MANHOLE 289-068			OP	
201502264101		GRAND RTE ST JOHN	N DUPRE	07/30/2015		SMBG	REHAB SEWER MANHOLE 290-007			OP	
201502264201		GRAND RTE ST JOHN	CRETE	07/30/2015		SMBG	REHAB SEWER MANHOLE 290-009			OP	
201502264301		URSULINES AV	N DERBIGNY	07/30/2015		SMBG	REHAB SEWER MANHOLE 285-032			OP	
201502264401		MAUREPAS	SALVAGE	07/30/2015		SMBG	REHAB SEWER MANHOLE 290-026			OP	
201502264501		CONTI	N BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 272-068			OP	
201502264601		ST LOUIS	N BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 272-071			OP	
201502264701		ST LOUIS	N WHITE	07/30/2015		SMBG	REHAB SEWER MANHOLE 272-073			OP	
201502264801		CONTI	N WHITE	07/30/2015		SMBG	REHAB SEWER MANHOLE 272-074			OP	
201502264901		DUMAINE	N WHITE	07/30/2015		SMBG	REHAB SEWER MANHOLE 272-079			OP	
201502265001		TOULOUSE	N DUPRE	07/30/2015		SMBG	REHAB SEWER MANHOLE 273-001			OP	
201502265101		ST PETER	N DUPRE	07/30/2015		SMBG	REHAB SEWER MANHOLE 273-004			OP	
201502265201		TOULOUSE	N LOPEZ	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 273-018	MANHOLE REHAB COMPLETED CONTRACT RR003		CL	
201502265301		DUMAINE	N LOPEZ	07/30/2015		SMBG	REHAB SEWER MANHOLE 273-038			OP	
201502265401		DUMAINE	N DUPRE	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 273-051	MANHOLE REHAB COMPLETED CONTRACT RR003		CL	
201502265501		ST ANN	N GAYOSO	07/30/2015		SMBG	REHAB SEWER MANHOLE 273-054			OP	
201502265601		N DUPRE	CONTI	07/30/2015		SMBG	REHAB SEWER MANHOLE 273-067			OP	
201502265701		N DUPRE	LAFITTE	07/30/2015		SMBG	REHAB SEWER MANHOLE 273-068			OP	
201502265801		LAFITTE	MOSS	07/30/2015		SMBG	REHAB SEWER MANHOLE 274-010			OP	
201502265901		DUMAINE	HAGAN AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 274-020			OP	
201502266001		ESPLANADE AV	LEDA CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 275-010			OP	
201502266101		LEDA CT	ST VINCENT	07/30/2015		SMBG	REHAB SEWER MANHOLE 275-013			OP	
201502266201		GOV NICHOLLS	N CLAIBORNE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 285-030			OP	
201502266301		DELGADO DR	WILSON DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 240-028			OP	
201502266401		DELGADO DR	ST MARKS CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 240-029			OP	
201502266501		ST MARKS CT	W MOSS	07/30/2015		SMBG	REHAB SEWER MANHOLE 240-030			OP	
201502266601		ROOSEVELT PL	DUMAINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 240-036			OP	
201502266701		DUMAINE	TAFT PL	07/30/2015	03/20/2022	SMBG	REHAB SEWER MANHOLE 240-039	MANHOLE REHAB COMPLETED CONTRACT RR025		CL	
201502266801		OLGA	DUMAINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 240-042			OP	
201502266901		DUMAINE	N CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 240-044			OP	
201502267001		WILSON	DELGADO DR	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 240-046	MANHOLE REHAB COMPLETED CONTRACT RR025		CL	
201502267101		DUMAINE	MARQUEDA PL	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 241-011	MANHOLE REHAB COMPLETED CONTRACT RR025		CL	
201502267201		ST ANN	N HENNESSEY	07/30/2015		SMBG	REHAB SEWER MANHOLE 241-022			OP	
201502267301		ST ANN	MARQUEDA PL	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 241-023	MANHOLE REHAB COMPLETED CONTRACT RR025		CL	
201502267401		MARQUEDA PL	ST ANN	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 241-027	MANHOLE REHAB COMPLETED CONTRACT RR025		CL	
201502267501		ST LOUIS	N MIRO	07/30/2015		SMBG	REHAB SEWER MANHOLE 271-051			OP	
201502267601		TOULOUSE	N BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 272-001			OP	
201502267701		TOULOUSE	N WHITE	07/30/2015		SMBG	REHAB SEWER MANHOLE 272-008			OP	
201502267801		N BROAD	ST ANN	07/30/2015		SMBG	REHAB SEWER MANHOLE 272-018			OP	
201502267901		HARDING DR	DELGADO DR	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 240-023	MANHOLE REHAB COMPLETED CONTRACT RR025		CL	
201502268001		N BROAD	DUMAINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 272-021			OP	
201502268101		N ALEXANDER	ST LOUIS	07/30/2015		SMBG	REHAB SEWER MANHOLE 217-021			OP	
201502268201		N SOLOMON	ORLEANS AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 217-028			OP	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502268301		N HENNESSEY	CONTI	07/30/2015		SMBG	REHAB SEWER MANHOLE 217-037			OP	
201502268401		ST LOUIS	N CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 217-041			OP	
201502268501		N CARROLLTON AV	TOULOUSE	07/30/2015		SMBG	REHAB SEWER MANHOLE 217-042			OP	
201502268601		TOULOUSE	N CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 217-043			OP	
201502268701		TOULOUSE	N MURAT	07/30/2015		SMBG	REHAB SEWER MANHOLE 218-001			OP	
201502268801		N MURAT	ST PETER	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 218-003	MANHOLE REHAB COMPLETED CONTRACT RR025		CL	
201502268901		TOULOUSE	N MURAT	07/30/2015		SMBG	REHAB SEWER MANHOLE 218-005			OP	
201502269001		TOULOUSE	N OLYMPIA	07/30/2015		SMBG	REHAB SEWER MANHOLE 218-014			OP	
201502269101		N MURAT	CONTI	07/30/2015		SMBG	REHAB SEWER MANHOLE 218-028			OP	
201502269201		TOULOUSE	N OLYMPIA	07/30/2015		SMBG	REHAB SEWER MANHOLE 218-034			OP	
201502269301		LELONG DR	DREYFOUS DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 239-004			OP	
201502269401		LELONG DR	DULLING OAKS DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 239-006			OP	
201502269501		W MOSS	ST JOHN CT	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 240-014	MANHOLE REHAB COMPLETED CONTRACT RR025		CL	
201502269601		W MOSS	ST JOHN CT	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 240-017	MANHOLE REHAB COMPLETED CONTRACT RR025		CL	
201502269701		ST JOHN CT	HARDING DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 240-018			OP	
201502269801		W MOSS	HARDING DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 240-020			OP	
201502269901		CONTI	MOSS	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-006			OP	
201502270001		N CORTEZ	ST LOUIS	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-007			OP	
201502270101		ST LOUIS	N SCOTT	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-008			OP	
201502270201		N SCOTT	TOULOUSE	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-009			OP	
201502270301		ST LOUIS	N PIERCE	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-010			OP	
201502270501		N CORTEZ	TOULOUSE	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-012			OP	
201502270601		TOULOUSE	N GENOIS	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-014			OP	
201502270701		TOULOUSE	N GENOIS	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-015			OP	
201502270801		TOULOUSE	N SCOTT	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-021			OP	
201502270901		N PIERCE	TOULOUSE	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-023			OP	
201502271001		ORLEANS AV	N CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-026			OP	
201502271101		N CORTEZ	ORLEANS AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-028			OP	
201502271201		ORLEANS AV	MOSS	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-030			OP	
201502271301		ORLEANS AV	MOSS	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-031			OP	
201502271401		ROOSEVELT AL	ORLEANS AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-033			OP	
201502271501		CONTI	N CLARK	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-005			OP	
201502271601		ORLEANS AV	IDA	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-037			OP	
201502271701		IBERVILLE	N MURAT	07/30/2015		SMBG	REHAB SEWER MANHOLE 206-011			OP	
201502271801		N MURAT	CANAL	07/30/2015		SMBG	REHAB SEWER MANHOLE 206-012			OP	
201502271901		CANAL	N OLYMPIA	07/30/2015		SMBG	REHAB SEWER MANHOLE 206-013			OP	
201502272001		BIENVILLE	N OLYMPIA	07/30/2015		SMBG	REHAB SEWER MANHOLE 206-015			OP	
201502272101		IBERVILLE	N OLYMPIA	07/30/2015		SMBG	REHAB SEWER MANHOLE 206-016			OP	
201502272201		IBERVILLE	N OLYMPIA	07/30/2015		SMBG	REHAB SEWER MANHOLE 206-017			OP	
201502272301		IBERVILLE	N ST PATRICK	07/30/2015		SMBG	REHAB SEWER MANHOLE 206-021			OP	
201502272401		BIENVILLE	N BERNADOTTE	07/30/2015		SMBG	REHAB SEWER MANHOLE 206-023			OP	
201502272501		N ST PATRICK	CANAL	07/30/2015		SMBG	REHAB SEWER MANHOLE 206-025			OP	
201502272601		PALMYRA	S MURAT	07/30/2015		SMBG	REHAB SEWER MANHOLE 206-036			OP	
201502272701		CANAL	S OLYMPIA	07/30/2015		SMBG	REHAB SEWER MANHOLE 206-039			OP	
201502272801		N MURAT	BIENVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 206-053			OP	
201502272901		TOULOUSE	N BERNADOTTE	07/30/2015		SMBG	REHAB SEWER MANHOLE 208-002			OP	
201502273001		N BERNADOTTE	ST LOUIS	07/30/2015		SMBG	REHAB SEWER MANHOLE 208-004			OP	
201502273101		BIENVILLE	N ANTHONY	07/30/2015		SMBG	REHAB SEWER MANHOLE 208-021			OP	
201502273201		BIENVILLE	HELENA	07/30/2015		SMBG	REHAB SEWER MANHOLE 208-025			OP	
201502273301		N CORTEZ	CONTI	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-001			OP	
201502273401		CONTI	N TELEMACHUS	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-002			OP	
201502273501		CLEVELAND AV	S PIERCE	07/30/2015		SMBG	REHAB SEWER MANHOLE 204-037			OP	
201502273601		CLEVELAND AV	S CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 205-006			OP	
201502273701		CLEVELAND AV	S HENNESSEY	07/30/2015		SMBG	REHAB SEWER MANHOLE 205-013			OP	
201502273901		PALMYRA	S CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 205-015			OP	
201502274001		S CARROLLTON AV	PALMYRA	07/30/2015		SMBG	REHAB SEWER MANHOLE 205-017			OP	
201502274101		S CARROLLTON AV	CLEVELAND AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 205-018			OP	
201502274201		IBERVILLE	N CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 205-023			OP	
201502274301		N CARROLLTON AV	IBERVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 205-024			OP	
201502274401		N SOLOMON	CANAL	07/30/2015		SMBG	REHAB SEWER MANHOLE 205-028			OP	
201502274501		N SOLOMON	IBERVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 205-031			OP	
201502274601		BIENVILLE	DAVID	07/30/2015		SMBG	REHAB SEWER MANHOLE 205-044			OP	
201502274701		BIENVILLE	N CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 205-046			OP	
201502274801		N HENNESSEY	BIENVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 205-050			OP	
201502274901		N ALEXANDER	BIENVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 206-002			OP	
201502275001		CANAL	N MURAT	07/30/2015		SMBG	REHAB SEWER MANHOLE 206-005			OP	
201502275101		N MURAT	CANAL	07/30/2015		SMBG	REHAB SEWER MANHOLE 206-007			OP	
201502275201		N MURAT	BIENVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 206-008			OP	
201502275301		S JEFFERSON DAVIS PK	CANAL	07/30/2015		SMBG	REHAB SEWER MANHOLE 203-029			OP	
201502275401		IBERVILLE	N TELEMACHUS	07/30/2015		SMBG	REHAB SEWER MANHOLE 203-030			OP	
201502275501		N TELEMACHUS	BIENVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 203-031			OP	
201502275601		BIENVILLE	N GENOIS	07/30/2015		SMBG	REHAB SEWER MANHOLE 203-032			OP	
201502275701		N TELEMACHUS	CANAL	07/30/2015		SMBG	REHAB SEWER MANHOLE 203-033			OP	
201502275801		IBERVILLE	N GENOIS	07/30/2015		SMBG	REHAB SEWER MANHOLE 203-035			OP	
201502275901		IBERVILLE	N CLARK	07/30/2015		SMBG	REHAB SEWER MANHOLE 203-040			OP	
201502276001		N CLARK	BIENVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 203-041			OP	
201502276101		CANAL	N JEFFERSON DAVIS PK	07/30/2015		SMBG	REHAB SEWER MANHOLE 203-044			OP	
201502276201		N JEFFERSON DAVIS PK	BIENVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 203-046			OP	
201502276301		CANAL	S TELEMACHUS	07/30/2015		SMBG	REHAB SEWER MANHOLE 203-053			OP	
201502276401		CANAL	S PIERCE	07/30/2015		SMBG	REHAB SEWER MANHOLE 204-005			OP	
201502276501		CANAL	N PIERCE	07/30/2015		SMBG	REHAB SEWER MANHOLE 204-012			OP	
201502276601		N SCOTT	IBERVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 204-015			OP	
201502276701		IBERVILLE	N PIERCE	07/30/2015		SMBG	REHAB SEWER MANHOLE 204-017			OP	
201502276801		BIENVILLE	N SCOTT	07/30/2015		SMBG	REHAB SEWER MANHOLE 204-026			OP	
201502276901		CANAL	S JEFFERSON DAVIS PK	07/30/2015		SMBG	REHAB SEWER MANHOLE 203-027			OP	
201502277001		PALMYRA	S SCOTT	07/30/2015		SMBG	REHAB SEWER MANHOLE 204-031			OP	

W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502277101	IBERVILLE	N GAYOSO	07/30/2015		SMBG	REHAB SEWER MANHOLE 202-046			OP	
201502277201	N GAYOSO	BIENVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 202-047			OP	
201502277301	N SALCEDO	BIENVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 202-049			OP	
201502277401	N SALCEDO	BIENVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 202-051			OP	
201502277501	BIENVILLE	N GAYOSO	07/30/2015		SMBG	REHAB SEWER MANHOLE 202-052			OP	
201502277601	PALMYRA	S JEFFERSON DAVIS PK	07/30/2015		SMBG	REHAB SEWER MANHOLE 203-001			OP	
201502277801	PALMYRA	S JEFFERSON DAVIS PK	07/30/2015		SMBG	REHAB SEWER MANHOLE 203-004			OP	
201502277901	S JEFFERSON DAVIS PK	CLEVELAND AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 203-005			OP	
201502278001	CANAL	S CLARK	07/30/2015		SMBG	REHAB SEWER MANHOLE 203-007			OP	
201502278101	CANAL	S GENOIS	07/30/2015		SMBG	REHAB SEWER MANHOLE 203-008			OP	
201502278201	N LOPEZ	BIENVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 202-041			OP	
201502278301	CLEVELAND AV	S CLARK	07/30/2015		SMBG	REHAB SEWER MANHOLE 203-010			OP	
201502278401	PALMYRA	S TELEMACHUS	07/30/2015		SMBG	REHAB SEWER MANHOLE 203-015			OP	
201502278501	CLEVELAND AV	S TELEMACHUS	07/30/2015		SMBG	REHAB SEWER MANHOLE 203-016			OP	
201502278601	S TELEMACHUS	PALMYRA	07/30/2015		SMBG	REHAB SEWER MANHOLE 203-019			OP	
201502278701	N JEFFERSON DAVIS PK	CANAL	07/30/2015		SMBG	REHAB SEWER MANHOLE 203-021			OP	
201502278801	N JEFFERSON DAVIS PK	CONTI	07/30/2015		SMBG	REHAB SEWER MANHOLE 203-024			OP	
201502278901	N WHITE	CANAL	07/30/2015		SMBG	REHAB SEWER MANHOLE 201-058			OP	
201502279001	N WHITE	BIENVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 201-063			OP	
201502279201	CLEVELAND AV	N BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 201-065			OP	
201502279301	PALMYRA	S DUPRE	07/30/2015		SMBG	REHAB SEWER MANHOLE 202-001			OP	
201502279401	PALMYRA	S GAYOSO	07/30/2015		SMBG	REHAB SEWER MANHOLE 202-002			OP	
201502279501	S GAYOSO	CANAL	07/30/2015		SMBG	REHAB SEWER MANHOLE 202-011			OP	
201502279601	S DUPRE	CANAL	07/30/2015		SMBG	REHAB SEWER MANHOLE 202-014			OP	
201502279701	N DUPRE	BIENVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 202-016			OP	
201502279801	N DUPRE	BIENVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 202-017			OP	
201502279901	S WHITE	CANAL	07/30/2015		SMBG	REHAB SEWER MANHOLE 201-055			OP	
201502280001	S LOPEZ	CLEVELAND AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 202-020			OP	
201502280101	S LOPEZ	CANAL	07/30/2015		SMBG	REHAB SEWER MANHOLE 202-026			OP	
201502280201	CANAL	S RENDON	07/30/2015		SMBG	REHAB SEWER MANHOLE 202-027			OP	
201502280301	CANAL	N RENDON	07/30/2015		SMBG	REHAB SEWER MANHOLE 202-031			OP	
201502280401	CANAL	N GAYOSO	07/30/2015		SMBG	REHAB SEWER MANHOLE 202-033			OP	
201502280501	N RENDON	BIENVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 202-036			OP	
201502280601	N LOPEZ	BIENVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 202-038			OP	
201502280701	S DORGENOIS	CANAL	07/30/2015		SMBG	REHAB SEWER MANHOLE 201-004			OP	
201502280801	CLEVELAND AV	N BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 201-005			OP	
201502280901	S BROAD	CANAL	07/30/2015		SMBG	REHAB SEWER MANHOLE 201-006			OP	
201502281001	S BROAD	PALMYRA	07/30/2015		SMBG	REHAB SEWER MANHOLE 201-007			OP	
201502281101	PALMYRA	JANE AL	07/30/2015		SMBG	REHAB SEWER MANHOLE 201-012			OP	
201502281201	JANE AL	PALMYRA	07/30/2015		SMBG	REHAB SEWER MANHOLE 201-013			OP	
201502281301	S WHITE	PALMYRA	07/30/2015		SMBG	REHAB SEWER MANHOLE 201-015			OP	
201502281401	CANAL	N DORGENOIS	07/30/2015		SMBG	REHAB SEWER MANHOLE 201-022			OP	
201502281501	N DORGENOIS	BIENVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 201-026			OP	
201502281601	N BROAD	CANAL	07/30/2015		SMBG	REHAB SEWER MANHOLE 201-030			OP	
201502281701	BIENVILLE	N DORGENOIS	07/30/2015		SMBG	REHAB SEWER MANHOLE 201-031			OP	
201502281801	BIENVILLE	N DORGENOIS	07/30/2015		SMBG	REHAB SEWER MANHOLE 200-058			OP	
201502281901	IBERVILLE	N BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 201-039			OP	
201502282001	N WHITE	BIENVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 201-041			OP	
201502282101	BIENVILLE	N BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 201-043			OP	
201502282201	BIENVILLE	N BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 201-047			OP	
201502282301	CANAL	N WHITE	07/30/2015		SMBG	REHAB SEWER MANHOLE 201-049			OP	
201502282401	CANAL	S BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 201-051			OP	
201502282501	D'HEMECOURT	S ALEXANDER	07/30/2015		SMBG	REHAB SEWER MANHOLE 194-009			OP	
201502282601	ULLOA	S HENNESSEY	07/30/2015		SMBG	REHAB SEWER MANHOLE 194-011			OP	
201502282801	BAUDIN	S MURAT	07/30/2015		SMBG	REHAB SEWER MANHOLE 194-017			OP	
201502282901	D'HEMECOURT	S ALEXANDER	07/30/2015		SMBG	REHAB SEWER MANHOLE 194-020			OP	
201502283001	S MURAT	D'HEMECOURT	07/30/2015		SMBG	REHAB SEWER MANHOLE 194-022			OP	
201502283101	BAUDIN	S MURAT	07/30/2015		SMBG	REHAB SEWER MANHOLE 194-025			OP	
201502283201	S MURAT	D'HEMECOURT	07/30/2015		SMBG	REHAB SEWER MANHOLE 194-028			OP	
201502283301	D'HEMECOURT	S OLYMPIA	07/30/2015		SMBG	REHAB SEWER MANHOLE 194-032			OP	
201502283501	S ST PATRICK	JULIA	07/30/2015		SMBG	REHAB SEWER MANHOLE 195-002			OP	
201502283601	S HENNESSEY	D'HEMECOURT	07/30/2015		SMBG	REHAB SEWER MANHOLE 194-008			OP	
201502283701	S BERNADOTTE	BANKS	07/30/2015		SMBG	REHAB SEWER MANHOLE 195-013			OP	
201502283801	PALMYRA	S ROCHEBLAVE	07/30/2015		SMBG	REHAB SEWER MANHOLE 200-001			OP	
201502283901	N TONTI	IBERVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 200-016			OP	
201502284101	N TONTI	BIENVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 200-028			OP	
201502284201	BIENVILLE	N MIRO	07/30/2015		SMBG	REHAB SEWER MANHOLE 200-029			OP	
201502284301	TULANE AV	S CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 192-027			OP	
201502284401	TULANE AV	S SCOTT	07/30/2015		SMBG	REHAB SEWER MANHOLE 192-030			OP	
201502284501	TULANE AV	S CORTEZ	07/30/2015		SMBG	REHAB SEWER MANHOLE 192-031			OP	
201502284601	S CORTEZ	BANKS	07/30/2015		SMBG	REHAB SEWER MANHOLE 192-034			OP	
201502284701	S SCOTT	BANKS	07/30/2015		SMBG	REHAB SEWER MANHOLE 192-038			OP	
201502284801	BANKS	S CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 192-040			OP	
201502284901	BANKS	S CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 193-007			OP	
201502285001	BAUDIN	S CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 193-009			OP	
201502285101	D'HEMECOURT	S CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 193-012			OP	
201502285201	S CARROLLTON AV	D'HEMECOURT	07/30/2015		SMBG	REHAB SEWER MANHOLE 193-017			OP	
201502285301	S CARROLLTON AV	BAUDIN	07/30/2015		SMBG	REHAB SEWER MANHOLE 193-024			OP	
201502285401	S CARROLLTON AV	BANKS	07/30/2015		SMBG	REHAB SEWER MANHOLE 193-026			OP	
201502285501	BANKS	S CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 193-027			OP	
201502285601	BAUDIN	S CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 193-029			OP	
201502285701	S CARROLLTON AV	D'HEMECOURT	07/30/2015		SMBG	REHAB SEWER MANHOLE 193-030			OP	
201502285801	S CARROLLTON AV	ULLOA	07/30/2015		SMBG	REHAB SEWER MANHOLE 193-032			OP	
201502285901	BAUDIN	S HENNESSEY	07/30/2015		SMBG	REHAB SEWER MANHOLE 194-001			OP	
201502286101	D'HEMECOURT	S CLARK	07/30/2015		SMBG	REHAB SEWER MANHOLE 191-028			OP	
201502286201	D'HEMECOURT	HAGAN AL	07/30/2015		SMBG	REHAB SEWER MANHOLE 191-030			OP	

W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502286301	S JEFFERSON DAVIS PK	BANKS	07/30/2015		SMBG	REHAB SEWER MANHOLE 191-032			OP	
201502286401	BANKS	S JEFFERSON DAVIS PK	07/30/2015		SMBG	REHAB SEWER MANHOLE 191-036			OP	
201502286501	BAUDIN	S JEFFERSON DAVIS PK	07/30/2015		SMBG	REHAB SEWER MANHOLE 191-038			OP	
201502286601	S TELEMACHUS	BANKS	07/30/2015		SMBG	REHAB SEWER MANHOLE 191-042			OP	
201502286701	BANKS	S TELEMACHUS	07/30/2015		SMBG	REHAB SEWER MANHOLE 191-044			OP	
201502286801	S TELEMACHUS	D'HEMECOURT	07/30/2015		SMBG	REHAB SEWER MANHOLE 191-049			OP	
201502286901	S CLARK	BANKS	07/30/2015		SMBG	REHAB SEWER MANHOLE 191-051			OP	
201502287001	BANKS	S JEFFERSON DAVIS PK	07/30/2015		SMBG	REHAB SEWER MANHOLE 191-052			OP	
201502287101	BANKS	S SCOTT	07/30/2015		SMBG	REHAB SEWER MANHOLE 192-006			OP	
201502287201	TULANE AV	S CLARK	07/30/2015		SMBG	REHAB SEWER MANHOLE 191-026			OP	
201502287301	BANKS	S CORTEZ	07/30/2015		SMBG	REHAB SEWER MANHOLE 192-008			OP	
201502287401	BAUDIN	S CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 192-010			OP	
201502287501	S SCOTT	D'HEMECOURT	07/30/2015		SMBG	REHAB SEWER MANHOLE 192-013			OP	
201502287601	S PIERCE	ULLOA	07/30/2015		SMBG	REHAB SEWER MANHOLE 192-019			OP	
201502287701	ULLOA	S SCOTT	07/30/2015		SMBG	REHAB SEWER MANHOLE 192-021			OP	
201502287801	S SCOTT	ULLOA	07/30/2015		SMBG	REHAB SEWER MANHOLE 192-022			OP	
201502287901	BANKS	S GAYOSO	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-019			OP	
201502288001	S SALCEDO	TULANE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-021			OP	
201502288101	TULANE AV	S LOPEZ	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-022			OP	
201502288201	S DUPRE	BANKS	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-024			OP	
201502288401	S GAYOSO	BAUDIN	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-028			OP	
201502288501	S DUPRE	BAUDIN	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-029			OP	
201502288601	TULANE AV	S DUPRE	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-034			OP	
201502288701	S GAYOSO	BANKS	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-035			OP	
201502288801	S DUPRE	TULANE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-040			OP	
201502288901	S DUPRE	TULANE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-042			OP	
201502289001	S GENOIS	BANKS	07/30/2015		SMBG	REHAB SEWER MANHOLE 191-003			OP	
201502289101	S TELEMACHUS	BAUDIN	07/30/2015		SMBG	REHAB SEWER MANHOLE 191-010			OP	
201502289301	S TELEMACHUS	D'HEMECOURT	07/30/2015		SMBG	REHAB SEWER MANHOLE 191-016			OP	
201502289501	S GENOIS	TULANE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 191-021			OP	
201502289601	TULANE AV	S TELEMACHUS	07/30/2015		SMBG	REHAB SEWER MANHOLE 191-022			OP	
201502289701	BANKS	S BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 189-017			OP	
201502289801	BANKS	S BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 189-018			OP	
201502289901	S BROAD	BAUDIN	07/30/2015		SMBG	REHAB SEWER MANHOLE 189-019			OP	
201502290001	S WHITE	PALMYRA	07/30/2015		SMBG	REHAB SEWER MANHOLE 189-021			OP	
201502290101	BANKS	S WHITE	07/30/2015		SMBG	REHAB SEWER MANHOLE 189-022			OP	
201502290201	BAUDIN	S WHITE	07/30/2015		SMBG	REHAB SEWER MANHOLE 189-028			OP	
201502290301	S WHITE	TULANE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 189-029			OP	
201502290401	S WHITE	TULANE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 189-032			OP	
201502290501	BAUDIN	S BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 189-034			OP	
201502290601	S WHITE	BAUDIN	07/30/2015		SMBG	REHAB SEWER MANHOLE 189-016			OP	
201502290701	S WHITE	BANKS	07/30/2015		SMBG	REHAB SEWER MANHOLE 189-040			OP	
201502290801	S WHITE	BAUDIN	07/30/2015		SMBG	REHAB SEWER MANHOLE 189-041			OP	
201502290901	BANKS	S SALCEDO	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-006			OP	
201502291001	S LOPEZ	BAUDIN	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-007			OP	
201502291101	S RENDON	BANKS	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-010			OP	
201502291201	TULANE AV	S SALCEDO	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-014			OP	
201502291301	S RENDON	TULANE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-016			OP	
201502291401	BAUDIN	S SALCEDO	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-017			OP	
201502291601	S SALCEDO	PERDIDO	07/30/2015		SMBG	REHAB SEWER MANHOLE 185-023			OP	
201502291701	RENDON	GRAVIER	07/30/2015		SMBG	REHAB SEWER MANHOLE 185-028			OP	
201502291801	GRAVIER	S DUPRE	07/30/2015		SMBG	REHAB SEWER MANHOLE 185-029			OP	
201502291901	S DUPRE	GRAVIER	07/30/2015		SMBG	REHAB SEWER MANHOLE 185-030			OP	
201502292001	S DUPRE	PERDIDO	07/30/2015		SMBG	REHAB SEWER MANHOLE 185-033			OP	
201502292101	S DUPRE	PERDIDO	07/30/2015		SMBG	REHAB SEWER MANHOLE 185-035			OP	
201502292201	S GENOIS	GRAVIER	07/30/2015		SMBG	REHAB SEWER MANHOLE 186-007			OP	
201502292301	S CLARK	PERDIDO	07/30/2015		SMBG	REHAB SEWER MANHOLE 186-009			OP	
201502292401	GRAVIER	S JEFFERSON DAVIS PK	07/30/2015		SMBG	REHAB SEWER MANHOLE 186-015			OP	
201502292501	S JEFFERSON DAVIS PK	PERDIDO	07/30/2015		SMBG	REHAB SEWER MANHOLE 186-016			OP	
201502292601	GRAVIER	S CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 187-004			OP	
201502292701	S CORTEZ	GRAVIER	07/30/2015		SMBG	REHAB SEWER MANHOLE 187-008			OP	
201502292801	BANKS	S ROCHEBLAVE	07/30/2015		SMBG	REHAB SEWER MANHOLE 188-002			OP	
201502292901	TULANE AV	S TONTI	07/30/2015		SMBG	REHAB SEWER MANHOLE 188-017			OP	
201502293001	S ROCHEBLAVE	BANKS	07/30/2015		SMBG	REHAB SEWER MANHOLE 188-038			OP	
201502293101	TULANE AV	S BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 189-006			OP	
201502293201	BANKS	S WHITE	07/30/2015		SMBG	REHAB SEWER MANHOLE 189-013			OP	
201502293301	LAFAYETTE	S GALVEZ	07/30/2015		SMBG	REHAB SEWER MANHOLE 183-040			OP	
201502293401	S WHITE	GRAVIER	07/30/2015		SMBG	REHAB SEWER MANHOLE 184-003			OP	
201502293501	PERDIDO	JANE AL	07/30/2015		SMBG	REHAB SEWER MANHOLE 184-004			OP	
201502293601	GRAVIER	S WHITE	07/30/2015		SMBG	REHAB SEWER MANHOLE 184-008			OP	
201502293701	S WHITE	TULANE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 184-009			OP	
201502293801	GRAVIER	S BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 184-011			OP	
201502293901	GRAVIER	S DORGENOIS	07/30/2015		SMBG	REHAB SEWER MANHOLE 184-015			OP	
201502294001	S DORGENOIS	GRAVIER	07/30/2015		SMBG	REHAB SEWER MANHOLE 184-016			OP	
201502294101	GRAVIER	S BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 184-017			OP	
201502294201	PERDIDO	S BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 184-022			OP	
201502294301	S DORGENOIS	GRAVIER	07/30/2015		SMBG	REHAB SEWER MANHOLE 184-026			OP	
201502294401	S DORGENOIS	GRAVIER	07/30/2015		SMBG	REHAB SEWER MANHOLE 184-027			OP	
201502294501	POYDRAS	S DORGENOIS	07/30/2015		SMBG	REHAB SEWER MANHOLE 184-029			OP	
201502294601	PERDIDO	S WHITE	07/30/2015		SMBG	REHAB SEWER MANHOLE 184-037			OP	
201502294701	PERDIDO	S WHITE	07/30/2015		SMBG	REHAB SEWER MANHOLE 184-038			OP	
201502294801	S GAYOSO	GRAVIER	07/30/2015		SMBG	REHAB SEWER MANHOLE 185-001			OP	
201502294901	S GAYOSO	GRAVIER	07/30/2015		SMBG	REHAB SEWER MANHOLE 185-002			OP	
201502295001	S DUPRE	GRAVIER	07/30/2015		SMBG	REHAB SEWER MANHOLE 185-004			OP	
201502295601	S ROCHEBLAVE	BRADISH AL	07/30/2015		SMBG	REHAB SEWER MANHOLE 183-001			OP	
201502295701	BRADISH AL	S TONTI	07/30/2015		SMBG	REHAB SEWER MANHOLE 183-002			OP	

W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502295801	GRAVIER	S DORGENOIS	07/30/2015		SMBG	REHAB SEWER MANHOLE 183-004			OP	
201502295901	GRAVIER	S TONTI	07/30/2015		SMBG	REHAB SEWER MANHOLE 183-005			OP	
201502296001	S ROCHEBLAVE	PERDIDO	07/30/2015		SMBG	REHAB SEWER MANHOLE 183-007			OP	
201502296201	PERDIDO	S ROCHEBLAVE	07/30/2015		SMBG	REHAB SEWER MANHOLE 183-009			OP	
201502296301	GRAVIER	S MIRO	07/30/2015		SMBG	REHAB SEWER MANHOLE 183-012			OP	
201502296501	S MIRO	GRAVIER	07/30/2015		SMBG	REHAB SEWER MANHOLE 183-015			OP	
201502296601	PERDIDO	S GALVEZ	07/30/2015		SMBG	REHAB SEWER MANHOLE 183-020			OP	
201502296701	S TONTI	JULIA	07/30/2015		SMBG	REHAB SEWER MANHOLE 183-030			OP	
201502296801	S MIRO	POYDRAS	07/30/2015		SMBG	REHAB SEWER MANHOLE 183-036			OP	
201502297201	HOWARD AV	S GALVEZ	07/30/2015		SMBG	REHAB SEWER MANHOLE 166-001			OP	
201502310801	CLEVELAND AV	S BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 201-061			OP	
201502310901	BANKS	S WHITE	07/30/2015		SMBG	REHAB SEWER MANHOLE 189-020			OP	
201502323701	POYDRAS	S GALVEZ	07/30/2015		SMBG	REHAB SEWER MANHOLE 183-037			OP	
201502324901	S ROCHEBLAVE	LAFAYETTE	07/30/2015		SMBG	REHAB SEWER MANHOLE 183-026			OP	
201502325301	S ROCHEBLAVE	TULANE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 188-016			OP	
201502325401	TULANE AV	MANASSES AL	07/30/2015		SMBG	REHAB SEWER MANHOLE 189-005			OP	
201502325501	S WHITE	BAUDIN	07/30/2015		SMBG	REHAB SEWER MANHOLE 189-014			OP	
201502325701	PERDIDO	S BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 184-021			OP	
201502325801	LAFAYETTE	S TONTI	07/30/2015		SMBG	REHAB SEWER MANHOLE 183-038			OP	
201502325901	S DORGENOIS	JULIA	07/30/2015		SMBG	REHAB SEWER MANHOLE 184-030			OP	
201502326001	S WHITE	TULANE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 184-040			OP	
201502326101	GRAVIER	S DUPRE	07/30/2015		SMBG	REHAB SEWER MANHOLE 185-003			OP	
201502326201	S GAYOSO	PERDIDO	07/30/2015		SMBG	REHAB SEWER MANHOLE 185-008			OP	
201502326301	S ROCHEBLAVE	GRAVIER	07/30/2015		SMBG	REHAB SEWER MANHOLE 183-003			OP	
201502326501	S SCOTT	GRAVIER	07/30/2015		SMBG	REHAB SEWER MANHOLE 187-005			OP	
201502326601	S ROCHEBLAVE	PERDIDO	07/30/2015		SMBG	REHAB SEWER MANHOLE 183-008			OP	
201502326701	N TONTI	GRAVIER	07/30/2015		SMBG	REHAB SEWER MANHOLE 183-011			OP	
201502326801	S MIRO	TULANE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 183-013			OP	
201502326901	S SALCEDO	BANKS	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-018			OP	
201502327001	BANKS	S CLARK	07/30/2015		SMBG	REHAB SEWER MANHOLE 191-006			OP	
201502327101	S GENOIS	D'HEMECOURT	07/30/2015		SMBG	REHAB SEWER MANHOLE 191-015			OP	
201502327201	D'HEMECOURT	S CLARK	07/30/2015		SMBG	REHAB SEWER MANHOLE 191-019			OP	
201502327301	S TELEMACHUS	TULANE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 191-025			OP	
201502327401	S BROAD	BANKS	07/30/2015		SMBG	REHAB SEWER MANHOLE 189-027			OP	
201502327501	BAUDIN	S WHITE	07/30/2015		SMBG	REHAB SEWER MANHOLE 189-031			OP	
201502327601	TULANE AV	S BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 189-033			OP	
201502327701	TULANE AV	S WHITE	07/30/2015		SMBG	REHAB SEWER MANHOLE 189-036			OP	
201502327801	S LOPEZ	BANKS	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-004			OP	
201502327901	BAUDIN	S RENDON	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-008			OP	
201502328001	TULANE AV	S RENDON	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-015			OP	
201502328101	S RENDON	BANKS	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-037			OP	
201502328201	S GENOIS	GRAVIER	07/30/2015		SMBG	REHAB SEWER MANHOLE 186-005			OP	
201502328301	S JEFFERSON DAVIS PK	GRAVIER	07/30/2015		SMBG	REHAB SEWER MANHOLE 186-014			OP	
201502328401	PERDIDO	S DUPRE	07/30/2015		SMBG	REHAB SEWER MANHOLE 185-010			OP	
201502328501	S SOLOMON	BANKS	07/30/2015		SMBG	REHAB SEWER MANHOLE 193-001			OP	
201502328601	S SOLOMON	BAUDIN	07/30/2015		SMBG	REHAB SEWER MANHOLE 193-008			OP	
201502328701	S SOLOMON	ULLOA	07/30/2015		SMBG	REHAB SEWER MANHOLE 193-015			OP	
201502328801	TULANE AV	S CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 192-026			OP	
201502328901	S CARROLLTON AV	BAUDIN	07/30/2015		SMBG	REHAB SEWER MANHOLE 193-028			OP	
201502329001	D'HEMECOURT	S CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 193-031			OP	
201502329101	S ALEXANDER	D'HEMECOURT	07/30/2015		SMBG	REHAB SEWER MANHOLE 194-005			OP	
201502329201	BANKS	S CORTEZ	07/30/2015		SMBG	REHAB SEWER MANHOLE 191-043			OP	
201502329301	S TELEMACHUS	TULANE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 191-050			OP	
201502329401	BAUDIN	S JEFFERSON DAVIS PK	07/30/2015		SMBG	REHAB SEWER MANHOLE 191-053			OP	
201502329501	S SCOTT	BAUDIN	07/30/2015		SMBG	REHAB SEWER MANHOLE 192-007			OP	
201502329601	BAUDIN	S CORTEZ	07/30/2015		SMBG	REHAB SEWER MANHOLE 192-012			OP	
201502329701	PALMYRA	S ROCHEBLAVE	07/30/2015		SMBG	REHAB SEWER MANHOLE 200-041			OP	
201502329801	ULLOA	S CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 192-020			OP	
201502329901	ULLOA	S CORTEZ	07/30/2015		SMBG	REHAB SEWER MANHOLE 192-024			OP	
201502330001	TULANE AV	S DUPRE	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-032			OP	
201502330101	CANAL	S SALCEDO	07/30/2015		SMBG	REHAB SEWER MANHOLE 202-028			OP	
201502330201	N LOPEZ	IBERVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 202-034			OP	
201502330301	CANAL	S BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 201-021			OP	
201502330401	N BROAD	BIENVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 201-029			OP	
201502330501	N WHITE	CANAL	07/30/2015		SMBG	REHAB SEWER MANHOLE 201-035			OP	
201502330601	IBERVILLE	N BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 201-040			OP	
201502330701	N BROAD	IBERVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 201-044			OP	
201502330801	CANAL	S WHITE	07/30/2015		SMBG	REHAB SEWER MANHOLE 201-050			OP	
201502330901	CLEVELAND AV	S WHITE	07/30/2015		SMBG	REHAB SEWER MANHOLE 201-054			OP	
201502331001	S MURAT	D'HEMECOURT	07/30/2015		SMBG	REHAB SEWER MANHOLE 194-023			OP	
201502331101	BAUDIN	S OLYMPIA	07/30/2015		SMBG	REHAB SEWER MANHOLE 194-029			OP	
201502331201	D'HEMECOURT	ST PATRICK	07/30/2015		SMBG	REHAB SEWER MANHOLE 194-033			OP	
201502331301	BANKS	S BERNADOTTE	07/30/2015		SMBG	REHAB SEWER MANHOLE 195-011			OP	
201502331401	CLEVELAND AV	S RENDON	07/30/2015		SMBG	REHAB SEWER MANHOLE 202-021			OP	
201502331501	S ROCHEBLAVE	CANAL	07/30/2015		SMBG	REHAB SEWER MANHOLE 200-006			OP	
201502331601	N TONTI	BIENVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 200-017			OP	
201502331701	N CLARK	CANAL	07/30/2015		SMBG	REHAB SEWER MANHOLE 203-043			OP	
201502331801	N JEFFERSON DAVIS PK	CANAL	07/30/2015		SMBG	REHAB SEWER MANHOLE 203-047			OP	
201502331901	N SCOTT	CANAL	07/30/2015		SMBG	REHAB SEWER MANHOLE 204-011			OP	
201502332001	N SCOTT	BIENVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 204-016			OP	
201502332101	BIENVILLE	N PIERCE	07/30/2015		SMBG	REHAB SEWER MANHOLE 204-027			OP	
201502332201	S PIERCE	CANAL	07/30/2015		SMBG	REHAB SEWER MANHOLE 204-034			OP	
201502332301	PALMYRA	S JEFFERSON DAVIS PK	07/30/2015		SMBG	REHAB SEWER MANHOLE 203-002			OP	
201502332401	S JEFFERSON DAVIS PK	CANAL	07/30/2015		SMBG	REHAB SEWER MANHOLE 203-006			OP	
201502332501	PALMYRA	S CLARK	07/30/2015		SMBG	REHAB SEWER MANHOLE 203-009			OP	
201502332801	N JEFFERSON DAVIS PK	BIENVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 203-022			OP	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502332901		CLEVELAND AV	S GAYOSO	07/30/2015		SMBG	REHAB SEWER MANHOLE 202-010			OP	
201502333001		N GENOIS	BIENVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 203-036			OP	
201502333101		N DUPRE	IBERVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 202-015			OP	
201502333201		N GAYOSO	CONTI	07/30/2015		SMBG	REHAB SEWER MANHOLE 202-019			OP	
201502333301		ORLEANS AV	N SCOTT	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-032			OP	
201502333401		ORLEANS AV	ROOSEVELT AL	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-035			OP	
201502333501		N SCOTT	CONTI	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-039			OP	
201502333601		N ST PATRICK	BIENVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 206-022			OP	
201502333701		PALMYRA	S MURAT	07/30/2015		SMBG	REHAB SEWER MANHOLE 206-034			OP	
201502333801		PALMYRA	S OLYMPIA	07/30/2015		SMBG	REHAB SEWER MANHOLE 206-040			OP	
201502333901		BIENVILLE	N OLYMPIA	07/30/2015		SMBG	REHAB SEWER MANHOLE 206-055			OP	
201502334001		N BERNADOTTE	CONTI	07/30/2015		SMBG	REHAB SEWER MANHOLE 208-014			OP	
201502334101		BIENVILLE	N MURAT	07/30/2015		SMBG	REHAB SEWER MANHOLE 206-009			OP	
201502334201		CONTI	N GENOIS	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-004			OP	
201502334301		CLEVELAND AV	S CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 205-021			OP	
201502334401		N CARROLLTON AV	BIENVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 205-027			OP	
201502334501		BIENVILLE	N CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 205-039			OP	
201502334601		BIENVILLE	N HENNESSEY	07/30/2015		SMBG	REHAB SEWER MANHOLE 205-048			OP	
201502334701		BIENVILLE	N MURAT	07/30/2015		SMBG	REHAB SEWER MANHOLE 206-003			OP	
201502334801		PALMYRA	S CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 204-036			OP	
201502334901		DUMAINE	N HENNESSEY	07/30/2015		SMBG	REHAB SEWER MANHOLE 241-025			OP	
201502335001		BUNGALOW CT	DUMAINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 241-049			OP	
201502335101		TOULOUSE	N BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 272-002			OP	
201502335201		N BROAD	ORLEANS AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 272-020			OP	
201502335301		TOULOUSE	N BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 272-038			OP	
201502335401		N CARROLLTON AV	ST PETER	07/30/2015		SMBG	REHAB SEWER MANHOLE 217-045			OP	
201502335501		N MURAT	ORLEANS AV	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 218-004	MANHOLE REHAB COMPLETED CONTRACT RR025		CL	
201502335601		N ST PATRICK	ST LOUIS	07/30/2015		SMBG	REHAB SEWER MANHOLE 218-021			OP	
201502335701		N CARROLLTON AV	ESPLANADE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 239-003			OP	
201502335801		CITY PARK AV	N CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 239-051			OP	
201502335901		TOULOUSE	N HENNESSEY	07/30/2015		SMBG	REHAB SEWER MANHOLE 217-014			OP	
201502336001		HARDING DR	DELGADO DR	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 240-022	MANHOLE REHAB COMPLETED CONTRACT RR025		CL	
201502336101		TOULOUSE	N TELEMACHUS	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-013			OP	
201502336201		N CLARK	ST LOUIS	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-020			OP	
201502336301		N PIERCE	ORLEANS AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-024			OP	
201502336401		ORLEANS AV	N CORTEZ	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-029			OP	
201502336501		CRETE	LEPAGE	07/30/2015		SMBG	REHAB SEWER MANHOLE 288-032			OP	
201502336601		URSULINES AV	N LOPEZ	07/30/2015		SMBG	REHAB SEWER MANHOLE 289-008			OP	
201502336701		DESOTO	HAGAN AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 289-032			OP	
201502336801		ST PHILIP	HAGAN AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 289-050			OP	
201502336901		N DUPRE	BELL	07/30/2015		SMBG	REHAB SEWER MANHOLE 289-066			OP	
201502337001		GRAND RTE ST JOHN	N WHITE	07/30/2015		SMBG	REHAB SEWER MANHOLE 290-008			OP	
201502337101		SAUVAGE	MAUREPAS	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 290-021	MANHOLE REHAB COMPLETED CONTRACT RR003		CL	
201502337201		N RENDON	ST ANN	07/30/2015		SMBG	REHAB SEWER MANHOLE 273-048			OP	
201502337301		N LOPEZ	CONTI	07/30/2015		SMBG	REHAB SEWER MANHOLE 273-059			OP	
201502337401		TOULOUSE	MOSS	07/30/2015		SMBG	REHAB SEWER MANHOLE 274-008			OP	
201502337501		ESPLANADE AV	LEDA CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 275-001			OP	
201502337601		N BROAD	CONTI	07/30/2015		SMBG	REHAB SEWER MANHOLE 272-061			OP	
201502337701		N CLAIBORNE AV	URSULINES AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 285-031			OP	
201502337801		IDA	N CARROLLTON AV	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 240-045	MANHOLE REHAB COMPLETED CONTRACT RR025		CL	
201502338001		IDA	N CARROLLTON AV	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 241-020	MANHOLE REHAB COMPLETED CONTRACT RR025		CL	
201502338101		ANNETTE	N ROCHEBLAVE	07/30/2015		SMBG	REHAB SEWER MANHOLE 328-014			OP	
201502338201		TOURO	N TONTI	07/30/2015		SMBG	REHAB SEWER MANHOLE 328-037			OP	
201502338301		N BROAD	FLORIDA AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 331-051			OP	
201502338401		ELYSIAN FIELDS AV	N RAMPART	07/30/2015	01/23/2018	SMBG	REHAB SEWER MANHOLE 344-041	COMPLETED REHAB SEWER MANHOLE 344-041	250.00	CL	
201502338501		CRETE	GRAND RTE ST JOHN	07/30/2015		SMBG	REHAB SEWER MANHOLE 306-039			OP	
201502338601		ONZAGA	PAUL MORPHY	07/30/2015		SMBG	REHAB SEWER MANHOLE 306-050			OP	
201502338701		ONZAGA	N DUPRE	07/30/2015		SMBG	REHAB SEWER MANHOLE 306-053			OP	
201502338801		ALLEN	N JOHNSON	07/30/2015		SMBG	REHAB SEWER MANHOLE 309-027			OP	
201502338901		N TONTI	NEW ORLEANS	07/30/2015		SMBG	REHAB SEWER MANHOLE 310-025			OP	
201502339001		PONCE DE LEON	N LOPEZ	07/30/2015		SMBG	REHAB SEWER MANHOLE 291-007			OP	
201502339101		A P TUREAUD AV	INDUSTRY	07/30/2015		SMBG	REHAB SEWER MANHOLE 311-021			OP	
201603401001		N MURAT	BIENVILLE	01/13/2016		SLEAD	MWH-ID. 7463-001 SERVICE POINT REPAIR 169' FROM SM206-014 ESSA 2 - BAS5 -			OP	
201603401101		CLEVELAND AV	S GAYOSO	01/13/2016		SLEAD	MWH-ID. 7463-959 SERVICE POINT REPAIR 94' FROM SM202-024 ESSA 2 - BAS 5 -			OP	
201603739701		S DORGENOIS	BANKS	02/24/2016		SMBG	ESSA MH REHAB: Adjust Manhole to Grade			OP	
201603746401		IBERVILLE	N WHITE	02/24/2016		SMBG	ESSA MH REHAB: Install Full Depth Liner			OP	
201603751801		BANKS	MANASSES AL	02/24/2016		SMBG	ESSA MH REHAB: Install Full Depth Liner			OP	
201603787301		CLEVELAND AV	BOTTINELLI PL	03/01/2016		SMAIN	MWH-ID. 7463-1031 POINT REPAIR 171' TO 186' FROM SMH 207-004 ESSA 2 - BASIN 5 - MID CITY			OP	
201603788601		CLEVELAND AV	BOTTINELLI PL	03/01/2016		SLINE	MWH-ID. 7463-1031 FULL LINING OF PIPE FROM 207-004 TO 207-002 ESSA 2 - BASIN 5 - MID-CITY - SPS 3			OP	
201603788701		CLEVELAND AV	BOTTINELLI PL	03/01/2016		SMAIN	MWH-ID. 7463-1031 POINT REPAIR 16' TO 28' FROM SMH 207-004 ESSA 2 - BASIN 5 - MID CITY			OP	
201603788801		CLEVELAND AV	BOTTINELLI PL	03/01/2016		SMAIN	MWH-ID. 7463-1031 POINT REPAIR 225' TO 251' FROM SMH 207-004 ESSA 2 - BASIN 5 - MID CITY			OP	
201603788901		CLEVELAND AV	BOTTINELLI PL	03/01/2016		SMAIN	MWH-ID. 7463-1031 POINT REPAIR REPLACE SERVICE '56 FROM 207-004 ESSA 2 - BASIN 5 - MID CITY			OP	
201603789001		CLEVELAND AV	BOTTINELLI PL	03/01/2016		SLINE	MWH-ID. 7463-1031 SERVICE REPAIR VIA LINING 143' FROM 207-004 ESSA 2 - BASIN 5 - MID CITY			OP	
201603789301		CLEVELAND AV	N BROAD	03/01/2016		SMAIN	MWH-ID. 7463-1057 POINT REPAIR 159' TO 171' FROM SMH 201-065 ESSA 2 - BASIN 7 - CARROLLTON - SPS 15			OP	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022				9:22:26 AM							
ESSA 2 - BASIN 6 - NINTH WARD	201000479401	N ROCHEBLAVE	ANDRY	03/10/2010	05/05/2011	SMAIN	MWH-ID. 7463-026 POINT REPAIR 73' TO 85' FROM SMH 445-043 ESSA 2 - BASIN 6 - NINTH WARD - STATION 25	POINT REPAIR MADE 73' TO 85' FROM SMH 445-043	7,104.10	CL	
	201000479501	ANDRY	N MIRO	03/10/2010	04/28/2011	SLEAD	MWH-ID. 7463-027 SERVICE POINT REPAIR 27' FROM SMH 445-061 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	SERVICE POINT REPAIR MADE 27' FROM SMH 445-061	5,200.80	CL	
	201000479601	ANDRY	N GALVEZ	03/10/2010	12/28/2010	SMAIN	MWH-ID. 7463-028 REPLACE PIPE FOR LINE SEGMENT 444-006 TO 444-005 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	REPLACE PIPE FOR LINE SEGMENT 444-006 TO 444-005 COMPLETED	113,030.35	CL	
	201000479701	N MIRO	CHOCTAW	03/10/2010	03/19/2011	SLEAD	MWH-ID. 7463-029 SERVICE POINT REPAIR 89' FROM SMH 444-007 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	SERVICE POINT REPAIR MADE 89' FROM SMH 444-007	7,953.60	CL	
	201000479901	CHOCTAW	N MIRO	03/10/2010	03/02/2011	SMAIN	MWH-ID. 7463-030 REPLACE PIPE FOR LINE SEGMENT 444-008 TO 444-007 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	REPLACE PIPE	62,328.30	CL	
	201000480001	ANDRY	N GALVEZ	03/10/2010	12/09/2010	SMAIN	MWH-ID. 7463-031 REPLACE PIPE FOR LINE SEGMENT 444-014 TO 444-013 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	REPLACE PIPE	64,573.55	CL	
	201000480101	CHOCTAW	N GALVEZ	03/10/2010	02/28/2011	SMAIN	MWH-ID. 7463-032 REPLACE PIPE FOR LINE SEGMENT 444-016 TO 444-015 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	REPLACE PIPE	48,254.40	CL	
	201000480501	LIZARDI	N JOHNSON	03/10/2010	03/16/2011	SMAIN	MWH-ID. 7463-035 POINT REPAIR 28' TO 40' FROM SMH 444-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 28' TO 40' FROM SMH 444-017	12,103.20	CL	
	201000480601	LIZARDI	N PRIEUR	03/10/2010	03/24/2011	SLEAD	MWH-ID. 7463-036 SERVICE POINT REPAIR 65' SMH 444-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	SERVICE POINT REPAIR MADE 65' SMH 444-022	9,502.50	CL	
	201000480701	N PRIEUR	ANDRY	03/10/2010	04/01/2011	SLEAD	MWH-ID. 7463-037 SERVICE POINT REPAIR 160' FROM 444-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED SERVICE POINT REPAIR MADE 160' FROM 444-027	5,202.50	CL	
	201000480801	EGANIA	N JOHNSON	03/10/2010	08/11/2011	SMAIN	MWH-ID. 7463-038 REPLACE PIPE FOR LINE SGMENT 444-021 TO 444-019 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	REPLACED PIPE FOR LINE SGMENT 444-021 TO 444-019	55,494.00	CL	
	201000481001	N ROMAN	JOURDAN RD	03/10/2010	04/17/2011	SMAIN	MWH-ID. 7463-040 POINT REPAIR 75' TO 87' FROM SMH 436-019 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 75' TO 87' FROM SMH 436-019	7,152.95	CL	
	201000481201	N CLAIBORNE AV	JOURDAN RD	03/10/2010	04/18/2011	SLEAD	MWH-ID. 7463-041 SERVICE POINT REPAIR 9' FROM SMH 436-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED SERVICE POINT REPAIR MADE 9' FROM SMH 436-027	5,200.40	CL	
	201000481301	DESLONDE	N GALVEZ	03/10/2010	04/17/2011	SLEAD	MWH-ID. 7463-042 SERVICE POINT REPAIR 51' FROM SMH 437-004 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	SERVICE POINT REPAIR MADE 51' FROM SMH 437-004	7,703.50	CL	
	201000481401	DESLONDE	FLORIDA AV	03/10/2010	04/26/2011	SMAIN	MWH-ID. 7463-043 REPLACE PIPE FOR LINE SEGMENT 439-003 TO 438-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	REPLACED PIPE FOR LINE SEGMENT 439-003 TO 438-017	90,130.00	CL	
	201000481601	EGANIA	N DERBIGNY	03/10/2010	04/13/2011	SLEAD	MWH-ID. 7463-044 SERVICE POINT REPAIR 39' FROM SMH 443-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	SERVICE POINT REPAIR MADE 39' FROM SMH 443-023	5,751.40	CL	
	201000481801	REYNES	LAW	03/10/2010	04/12/2011	SMAIN	MWH-ID. 7463-046 REPLACE PIPE FOR LINE SEGMENT 445-009 TO 445-006 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	REPLACED PIPE FOR LINE SEGMENT 445-009 TO 445-006	96,623.20	CL	
	201000482001	CHOCTAW	FLORIDA AV	03/10/2010	10/09/2012	SMAIN	MWH-ID. 7463-047 REPLACE PIPE FOR LINE SEGMENT 446-011 TO 445-051 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	REPLACE PIPE FOR LINE SEGMENT 446-011 TO 445-051 COMPLETED	63,930.00	CL	
	201000482101	N DERBIGNY	JOURDAN RD	03/10/2010	05/04/2011	SMAIN	MWH-ID. 7463-048 POINT REPAIR 50' TO 66' FROM SMH 436-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 50' TO 66' FROM SMH 436-022	5,650.40	CL	
	201000482201	N PRIEUR	DESLONDE	03/10/2010	04/28/2011	SLEAD	MWH-ID. 7463-051 SERVICE POINT REPAIR 6' FROM SMH 437-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	SERVICE POINT REPAIR MADE 6' FROM SMH 437-022	6,903.10	CL	
	201000482301	N DORGENOIS	JOURDAN RD	03/10/2010	05/02/2011	SMAIN	MWH-ID. 7463-052 POINT REPAIR 0' TO 12' FROM SMH 438-015 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 0' TO 12' FROM SMH 438-015	3,700.00	CL	
	201000482401	N DERBIGNY	ST MAURICE AV	03/10/2010	05/11/2011	SLEAD	MWH-ID. 7463-055 SERVICE POINT REPAIR 10' FROM SMH 455-069 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	SERVICE POINT REPAIR MADE 10' FROM SMH 455-069	5,701.80	CL	
	201000482601	N ROMAN	DELERY	03/10/2010	05/19/2011	SMAIN	MWH-ID. 7463-056 POINT REPAIR 3' TO 15' FROM SMH 455-072 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED POINT REPAIR 3' TO 15' FROM SMH 455-072	6,703.80	CL	
	201000482801	N PRIEUR	DELERY	03/10/2010	05/12/2011	SMAIN	MWH-ID. 7463-057 POINT REPAIR 12' TO 24' FROM SMH 456-024 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED POINT REPAIR 12' TO 24' FROM SMH 456-024	5,401.80	CL	
	201000482901	TRICOU	N ROMAN	03/10/2010	03/23/2011	SMAIN	MWH-ID. 7463-058 REPLACE PIPE FOR LINE SEGMENT 456-026 TO 456-025 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	REPLACED PIPE FOR LINE SEGMENT 456-026 TO 456-025 COMPLETED	70,605.00	CL	
	201000483001	LAW	DUBREUIL	03/10/2010	05/11/2011	SMAIN	MWH-ID. 7463-060 REPLACE PIPE FOR LINE SEGMENT 457-043 TO 457-042 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	REPLACED PIPE FOR LINE SEGMENT 457-043 TO 457-042	83,505.00	CL	
	201000497001	N DORGENOIS	DELERY	03/12/2010	05/16/2011	SLEAD	MWH-ID. 7463-059 SERVICE POINT REPAIR 7' FROM SMH 457-015 ESSA 2 - BASIN 6 - NINTH WARD	COMPLETED SERVICE POINT REPAIR 7' FROM SMH 457-015	5,601.85	CL	
	201000559501	N ROCHEBLAVE	ANDRY	03/20/2010	05/09/2011	SLEAD	MWH-ID. 7463-026 SERVICE POINT REPAIR 117' SMH 445-043 ESSA 2 - BASIN 6 - NINTH WARD - STATION 25	SERVICE POINT REPAIR MADE 117' SMH 445-043	5,272.10	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022	201000559801	ANDRY	N MIRO	03/20/2010	04/27/2011	SLEAD	MWH-ID. 7463-027 SERVICE POINT REPAIR 92' FROM SMH 445-061 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	SERVICE POINT REPAIR MADE 92' FROM SMH 445-061	5,201.00	CL	
9:22:26 AM	201000559901	ANDRY	N MIRO	03/20/2010	04/26/2011	SLEAD	MWH-ID. 7463-027 SERVICE POINT REPAIR 155' FROM SMH 445-061 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	SERVICE POINT REPAIR MADE 155' FROM SMH 445-061	5,202.40	CL	
	201000560001	ANDRY	N MIRO	03/20/2010	04/26/2011	SLEAD	MWH-ID. 7463-027 SERVICE POINT REPAIR 221' FROM SMH 445-061 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	SERVICE POINT REPAIR 221' FROM SMH 445-061	5,702.10	CL	
	201000560101	ANDRY	N MIRO	03/20/2010	08/19/2016	SLINE	MWH-ID. 7463-027 FULL LINING OF SMH 445-061 TO 444-005 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED FULL LINING OF SMH 445-061 TO 444-005	9,113.00	CL	
	201000560201	N MIRO	CHOCTAW	03/20/2010	03/10/2011	SLEAD	MWH-ID. 7463-029 SERVICE POINT REPAIR 154' FROM SMH 444-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	SERVICE POINT REPAIR MADE 154' FROM SMH 444-027	7,953.60	CL	
	201000560301	N MIRO	CHOCTAW	03/20/2010	06/01/2011	SLINE	MWH-ID. 7463-029 FULL LINING OF SMH 444-007 TO 444-005 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED FULL LINING OF SMH 444-007 TO 444-005	6,703.50	CL	
	201000560401	LIZARDI	N JOHNSON	03/20/2010	03/17/2011	SLEAD	MWH-ID. 7463-035 SERVICE POINT REPAIR 184' FROM SMH 444-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED SERVICE POINT REPAIR MADE 184' FROM SMH 444-017	9,501.80	CL	
	201000560501	LIZARDI	N JOHNSON	03/20/2010	03/15/2011	SLEAD	MWH-ID. 7463-035 SERVICE POINT REPAIR 157' FROM SMH 444-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED SERVICE POINT REPAIR MADE 157' FROM SMH 444-017	11,503.20	CL	
	201000560601	LIZARDI	N JOHNSON	03/20/2010	03/14/2011	SLEAD	MWH-ID. 7463-035 SERVICE POINT REPAIR 324' FROM SMH 444-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED SERVICE POINT REPAIR MADE 324' FROM SMH 444-017	11,603.60	CL	
	201000560701	LIZARDI	N JOHNSON	03/20/2010	06/09/2016	SLINE	MWH-ID. 7463-035 FULL LINING OF SMH 444-017 TO 444-009 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED FULL LINING OF SMH 444-017 TO 444-009	11,397.00	CL	
	201000560801	LIZARDI	N PRIEUR	03/20/2010	03/24/2011	SLEAD	MWH-ID. 7463-036 SERVICE POINT REPAIR 80' FROM SMH 444-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED SERVICE POINT REPAIR MADE 80' FROM SMH 444-022	9,502.50	CL	
	201000560901	LIZARDI	N PRIEUR	03/20/2010	03/22/2011	SLEAD	MWH-ID. 7463-036 SERVICE POINT REPAIR 283' FROM SMH 444-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED SERVICE POINT REPAIR MADE 283' FROM SMH 444-022	9,502.50	CL	
	201000561001	LIZARDI	N PRIEUR	03/20/2010	03/11/2011	SLEAD	MWH-ID. 7463-036 SERVICE POINT REPAIR 135' FROM SMH 444-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED SERVICE POINT REPAIR MADE 135' FROM SMH 444-022	9,502.50	CL	
	201000561101	LIZARDI	N PRIEUR	03/20/2010	03/24/2011	SMAIN	MWH-ID. 7463-036 POINT REPAIR 157' TO 216' FROM SMH 444-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETEDPOINT REPAIR MADE 157' TO 216' FROM SMH 444-022	18,900.00	CL	
	201000561201	LIZARDI	N PRIEUR	03/20/2010	03/24/2011	SMAIN	MWH-ID. 7463-036 POINT REPAIR 340' TO 371' FROM SMH 444-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 340' TO 371' FROM SMH 444-022 COMPLETED	13,300.00	CL	
	201000561301	LIZARDI	N PRIEUR	03/20/2010	03/03/2011	SMAIN	MWH-ID. 7463-036 POINT REPAIR 37' TO 51' FROM SMH 444-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 37' TO 51' FROM SMH 444-022 COMPLETED	9,900.00	CL	
	201000561401	LIZARDI	N PRIEUR	03/20/2010	06/23/2011	SLINE	MWH-ID. 7463-036 FULL LINING OF SMH 444-022 TO 444-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED FULL LINING OF SMH 444-022 TO 444-017	11,326.00	CL	
	201000561501	N PRIEUR	ANDRY	03/20/2010	03/31/2011	SLEAD	MWH-ID. 7463-037 SERVICE POINT REPAIR 182' FROM SMH 444-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED SERVICE POINT REPAIR MADE 182' FROM SMH 444-027	5,202.50	CL	
	201000561601	N PRIEUR	ANDRY	03/20/2010	04/01/2011	SLEAD	MWH-ID. 7463-037 SERVICE POINT REPAIR 327' FROM SMH 444-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED SERVICE POINT REPAIR MADE 327' FROM SMH 444-027	5,202.50	CL	
	201000561701	N PRIEUR	ANDRY	03/20/2010	02/28/2011	SMAIN	MWH-ID. 7463-037 POINT REPAIR 301' TO 313' FROM SMH 444-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 301' TO 313' FROM SMH 444-027 COMPLETED	5,202.50	CL	
	201000561801	N PRIEUR	ANDRY	03/20/2010	03/29/2011	SMAIN	MWH-ID. 7463-037 POINT REPAIR 201' TO 219' FROM SMH 444-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 201' TO 219' FROM SMH 444-027	10,602.60	CL	
	201000561901	N PRIEUR	ANDRY	03/20/2010	04/01/2011	SLINE	MWH-ID. 7463-037 FULL LINING OF SMH 444-027 TO 444-024 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	FULL LINING OF SMH 444-027 TO 444-024	10,235.50	CL	
	201000562201	N ROMAN	JOURDAN RD	03/20/2010	04/18/2011	SMAIN	MWH-ID. 7463-040 POINT REPAIR 101' TO 113' FROM SMH 436-019 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 101' TO 113' FROM SMH 436-019	4,150.00	CL	
	201000562301	N ROMAN	JOURDAN RD	03/20/2010	04/25/2011	SMAIN	MWH-ID. 7463-040 POINT REPAIR 133' TO 203' FROM SMH 436-019 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 133' TO 203' FROM SMH 436-019	14,303.30	CL	
	201000562401	N ROMAN	JOURDAN RD	03/20/2010	04/18/2011	SMAIN	MWH-ID. 7463-040 POINT REPAIR 293' TO 316' FROM SMH 436-019 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 293' TO 316' FROM SMH 436-019	4,800.00	CL	
	201000562501	N ROMAN	JOURDAN RD	03/20/2010	01/05/2012	SLINE	MWH-ID. 7463-040 FULL LINING OF SMH 436-019 TO 436-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED FULL LINING OF SMH 436-019 TO 436-017	9,724.00	CL	
	201000562601	N CLAIBORNE AV	JOURDAN RD	03/20/2010	04/18/2011	SMAIN	MWH-ID. 7463-041 POINT REPAIR 42' TO 58' FROM SMH 436-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 42' TO 58' FROM SMH 436-027	5,400.00	CL	
	201000562701	N CLAIBORNE AV	JOURDAN RD	03/20/2010	04/18/2011	SMAIN	MWH-ID. 7463-041 POINT REPAIR 155' TO 178' FROM SMH 436-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 155' TO 178' FROM SMH 436-027	4,700.00	CL	

DATA DATE/TIME	4/8/2022		9:22:26 AM							
W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201000562801	N CLAIBORNE AV	JOURDAN RD	03/20/2010	01/05/2012	SLINE	MWH-ID. 7463-041 FULL LINING OF SMH 436-027 TO 436-026 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED FULL LINING OF SMH 436-027 TO 436-026	13,352.00	CL	
201000562901	DESLOHDE	N GALVEZ	03/20/2010	04/18/2011	SLEAD	MWH-ID. 7463-042 SERVICE POINT REPAIR 283' FROM SMH 437-004 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	SERVICE POINT REPAIR MADE 283' FROM SMH 437-004	5,701.40	CL	
201000563101	DESLOHDE	N GALVEZ	03/20/2010	04/20/2011	SMAIN	MWH-ID. 7463-042 POINT REPAIR 312' TO 350' FROM SMH 437-004 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 312' TO 350' FROM SMH 437-004	9,603.30	CL	
201000563201	DESLOHDE	N GALVEZ	03/20/2010	01/05/2012	SLINE	MWH-ID. 7463-042 FULL LINING OF SMH 437-004 TO 437-001 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED FULL LINING OF SMH 437-004 TO 437-001	9,977.00	CL	
201000563301	EGANIA	N DERBIGNY	03/20/2010	04/05/2011	SLEAD	MWH-ID. 7463-044 SERVICE POINT REPAIR 167' FROM SMH 443-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	SERVICE POINT REPAIR MADE 167' FROM SMH 443-023	5,902.20	CL	
201000563501	EGANIA	N DERBIGNY	03/20/2010	04/04/2011	SLEAD	MWH-ID. 7463-044 SERVICE POINT REPAIR 211' FROM SMH 443-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	SERVICE POINT REPAIR MADE 211' FROM SMH 443-023	5,901.60	CL	
201000563601	EGANIA	N DERBIGNY	03/20/2010	04/14/2011	SMAIN	MWH-ID. 7463-044 POINT REPAIR 11' TO 23' FROM SMH 443-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 11' TO 23' FROM SMH 443-023	8,003.10	CL	
201000563701	EGANIA	N DERBIGNY	03/20/2010	04/07/2011	SMAIN	MWH-ID. 7463-044 POINT REPAIR 73' TO 85' FROM SMH 443-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 73' TO 85' FROM SMH 443-023	6,203.20	CL	
201000563801	EGANIA	N DERBIGNY	03/20/2010	04/06/2011	SMAIN	MWH-ID. 7463-044 POINT REPAIR 121' TO 150' FROM SMH 443-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 121' TO 150' FROM SMH 443-023	11,654.95	CL	
201000563901	EGANIA	N DERBIGNY	03/20/2010	05/31/2011	SLINE	MWH-ID. 7463-044 FULL LINING OF SMH 443-023 TO 443-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED FULL LINING OF SMH 443-023 TO 443-022	9,276.50	CL	
201000564101	N DERBIGNY	JOURDAN RD	03/20/2010	05/03/2011	SMAIN	MWH-ID. 7463-048 POINT REPAIR 156' TO 192' FROM SMH 436-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 156' TO 192' FROM SMH 436-022	12,404.50	CL	
201000564201	N PRIEUR	DESLOHDE	03/20/2010	04/27/2011	SMAIN	MWH-ID. 7463-051 POINT REPAIR 64' TO 88' FROM SMH 437-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 64' TO 88' FROM SMH 437-022	8,153.30	CL	
201000564301	N PRIEUR	DESLOHDE	03/20/2010	04/26/2011	SMAIN	MWH-ID. 7463-051 POINT REPAIR 144' TO 176' FROM SMH 437-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 144' TO 176' FROM SMH 437-022	5,700.00	CL	
201000564401	N PRIEUR	DESLOHDE	03/20/2010	10/28/2011	SLINE	MWH-ID. 7463-051 FULL LINING OF SMH 437-022 TO 437-021 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	FULL LINING OF SMH 437-022 TO 437-021 COMPLETED	7,129.00	CL	
201000564501	N DORGENOIS	JOURDAN RD	03/20/2010	05/03/2011	SLEAD	MWH-ID. 7463-052 SERVICE POINT REPAIR 185' FROM SMH 438-015 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	SERVICE POINT REPAIR MADE 185' FROM SMH 438-015	9,502.80	CL	
201000564601	N DORGENOIS	JOURDAN RD	03/20/2010	05/05/2011	SMAIN	MWH-ID. 7463-052 POINT REPAIR 329' TO 338' FROM SMH 438-015 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED POINT REPAIR 329' TO 338' FROM SMH 438-015	7,500.00	CL	
201000564701	N DORGENOIS	JOURDAN RD	03/20/2010	07/27/2011	SLINE	MWH-ID. 7463-052 FULL LINING OF SMH 438-015 TO 438-013 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	FULL LINING OF SMH 438-015 TO 438-013 COMPLETED	9,666.50	CL	
201000564801	N DERBIGNY	ST MAURICE AV	03/20/2010	05/12/2011	SMAIN	MWH-ID. 7463-055 POINT REPAIR 84' TO 96' FROM SMH 455-069 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED POINT REPAIR 84' TO 96' FROM SMH 455-069	7,002.50	CL	
201000564901	N DERBIGNY	ST MAURICE AV	03/20/2010	05/12/2011	SMAIN	MWH-ID. 7463-055 POINT REPAIR 253' TO 265' FROM SMH 455-069 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED POINT REPAIR 253' TO 265' FROM SMH 455-069	4,300.00	CL	
201000565001	N DERBIGNY	ST MAURICE AV	03/20/2010	06/03/2011	SLINE	MWH-ID. 7463-055 FULL LINING OF SMH 455-069 TO 455-066 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED FULL LINING OF SMH 455-069 TO 455-066	7,299.00	CL	
201000565101	N ROMAN	DELERY	03/20/2010	05/24/2011	SLEAD	MWH-ID. 7463-056 SERVICE POINT REPAIR 96' FROM SMH 455-072 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED SERVICE POINT REPAIR 96' FROM SMH 455-072	5,201.40	CL	
201000565201	N ROMAN	DELERY	03/20/2010	05/20/2011	SMAIN	MWH-ID. 7463-056 POINT REPAIR 37' TO 49' FROM SMH 455-072 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED POINT REPAIR 37' TO 49' FROM SMH 455-072	6,703.00	CL	
201000565301	N ROMAN	DELERY	03/20/2010	05/23/2011	SLEAD	MWH-ID. 7463-056 SERVICE POINT REPAIR 83' FROM SMH 455-072 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED SERVICE POINT REPAIR 83' FROM SMH 455-072	5,201.70	CL	
201000565401	N ROMAN	DELERY	03/20/2010	05/26/2011	SMAIN	MWH-ID. 7463-056 POINT REPAIR 132' TO 146' FROM SMH 455-072 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED POINT REPAIR 132' TO 146' FROM SMH 455-072	6,702.80	CL	
201000565501	N ROMAN	DELERY	03/20/2010	06/02/2011	SLINE	MWH-ID. 7463-056 FULL LINING OF SMH 455-072 TO 455-071 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED FULL LINING OF SMH 455-072 TO 455-071	8,159.00	CL	
201000565601	N PRIEUR	DELERY	03/20/2010	05/09/2011	SLEAD	MWH-ID. 7463-057 SERVICE POINT REPAIR 172' FROM SMH 456-024 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED SERVICE POINT REPAIR 172' FROM SMH 456-024	5,201.40	CL	
201000565701	N PRIEUR	DELERY	03/20/2010	05/11/2011	SMAIN	MWH-ID. 7463-057 POINT REPAIR 70' TO 82' FROM SMH 456-024 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED POINT REPAIR 70' TO 82' FROM SMH 456-024	3,700.00	CL	
201000565801	N PRIEUR	DELERY	03/20/2010	05/10/2011	SLEAD	MWH-ID. 7463-057 SERVICE POINT REPAIR 114' FROM SMH 456-024 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED SERVICE POINT REPAIR 114' FROM SMH 456-024	5,202.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022				9:22:26 AM							
201000565901		N PRIEUR	DELERY	03/20/2010	06/02/2011	SLINE	MWH-ID. 7463-057 FULL LINING OF SMH 456-024 TO 456-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	FULL LINING OF SMH 456-024 TO 456-023 COMPLETED	7,186.00	CL	
201000566001		N DORGENOIS	DELERY	03/20/2010	05/17/2011	SLEAD	MWH-ID. 7463-059 SERVICE POINT REPAIR 50' FROM SMH 457-015 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED SERVICE POINT REPAIR 50' FROM SMH 457-015	5,701.75	CL	
201000566101		N DORGENOIS	DELERY	03/20/2010	05/18/2011	SMAIN	MWH-ID. 7463-059 POINT REPAIR 97' TO 127' FROM SMH 457-015 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED POINT REPAIR 97' TO 127' FROM SMH 457-015	8,903.40	CL	
201000566201		N DORGENOIS	DELERY	03/20/2010	05/19/2011	SMAIN	MWH-ID. 7463-059 POINT REPAIR 233' TO 240' FROM SMH 457-015 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED POINT REPAIR 233' TO 240' FROM SMH 457-015	4,100.00	CL	
201000566301		N DORGENOIS	DELERY	03/20/2010	11/03/2011	SLINE	MWH-ID. 7463-059 FULL LINING OF SMH 457-015 TO 457-014 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	FULL LINING OF SMH 457-015 TO 457-014 COMPLETED	6,847.00	CL	
201001211301		ANDRY	N JOHNSON	06/16/2010	03/31/2011	SMAIN	MWH-ID. 7463-033 POINT REPAIR 10' TO 22' FROM SMH 444-028 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 10' TO 22' FROM SMH 444-028	6,703.20	CL	
201001211401		ANDRY	N JOHNSON	06/16/2010	04/05/2011	SMAIN	MWH-ID. 7463-033 POINT REPAIR 114' TO 175' FROM SMH 444-028 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 114' TO 175' FROM SMH 444-028	11,303.90	CL	
201001211601		ANDRY	N JOHNSON	06/16/2010	01/21/2011	SMAIN	MWH-ID. 7463-033 POINT REPAIR 319' TO 331' FROM SMH 444-028 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 319' TO 331' FROM SMH 444-028	7,204.80	CL	
201001211701		ANDRY	N JOHNSON	06/16/2010	11/03/2011	SLINE	MWH-ID. 7463-033 FULL LINING OF SMH 444-028 TO 444-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED FULL LINING OF SMH 444-028 TO 444-027	10,701.50	CL	
201101190201		N DERBIGNY	POLAND AV	07/21/2011	11/08/2011	SMAIN	MWH-ID. 7463-101 REPLACE PIPE FOR LINE SEGMENT 416-022 TO 416-021 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	REPLACE PIPE FOR LINE SEGMENT 416-022 TO 416-021 COMPLETED	56,006.60	CL	
201101297101		ANDRY	N JOHNSON	08/10/2011	09/30/2011	SMAIN	MWH-ID. 7463-033 POINT REPAIR 178' TO 188' FROM SMH 444-028 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR 178' TO 188' FROM SMH 444-028 COMPLETED	3,700.00	CL	
201101468901		DESLONDE	N GALVEZ	09/06/2011	09/26/2011	SMAIN	MWH-ID. 7463-042 POINT REPAIR 168' TO 178' FROM SMH 437-004 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR 168' TO 178' FROM SMH 437-004 COMPLETED	3,700.00	CL	
201101469001		DESLONDE	N GALVEZ	09/06/2011	09/26/2011	SMAIN	MWH-ID. 7463-042 POINT REPAIR 344' TO 354' FROM SMH 437-004 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR 344' TO 354' FROM SMH 437-004 COMPLETED	4,200.00	CL	
201101469101		N ROMAN	JOURDAN RD	09/06/2011	09/27/2011	SMAIN	MWH-ID. 7463-040 POINT REPAIR 276' TO 288' FROM SMH 436-019 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR 276' TO 288' FROM SMH 436-019 COMPLETED	1,242.96	CL	
201101469201		N DORGENOIS	DELERY	09/06/2011	09/28/2011	SMAIN	MWH-ID. 7463-059 POINT REPAIR 181' TO 193' FROM SMH 457-015 ESSA 2 - BASIN 6 - NINTH WARD	POINT REPAIR 181' TO 193' FROM SMH 457-015 COMPLETED	5,201.70	CL	
201101933301		PORT	URQUHART	11/09/2011	11/07/2013	SLEAD	MWH-ID. 7463-100 SERVICE REPAIR VIA LINING 147' FROM SMH 383-042 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE REPAIR VIA LINING 147' FROM SMH 383-042	5,250.00	CL	
201101933401		PORT	URQUHART	11/09/2011	11/07/2013	SLEAD	MWH-ID. 7463-100 SERVICE REPAIR VIA LINING 356' FROM SMH 383-042 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE REPAIR VIA LINING 356' FROM SMH 383-042	5,750.00	CL	
201101933501		PORT	URQUHART	11/09/2011	02/27/2013	SMAIN	MWH-ID. 7463-100 POINT REPAIR 86' TO 114' FROM SMH 383-042 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	POINT REPAIR 86' TO 114' FROM SMH 383-042		CL	
201101933601		PORT	URQUHART	11/09/2011	03/06/2012	SMAIN	MWH-ID. 7463-100 POINT REPAIR 262' TO 296' FROM SMH 383-042 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 262' TO 296' FROM SMH 383-042	12,311.00	CL	
201101933701		PORT	URQUHART	11/09/2011	02/20/2013	SLEAD	MWH-ID. 7463-100 POINT REPAIR REPLACE SERVICE 225' TO 237' FROM SMH 383-042 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 225' TO 237' FROM SMH 383-042	8,296.00	CL	
201101933801		PORT	URQUHART	11/09/2011	02/21/2012	SLEAD	MWH-ID. 7463-100 POINT REPAIR REPLACE SERVICE 322' TO 334' FROM SMH 383-042 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 322' TO 334' FROM SMH 383-042	8,223.50	CL	
201101934001		PORT	URQUHART	11/09/2011	10/03/2013	SLINE	MWH-ID. 7463-100 FULL LINING OF SMH 383-042 TO 383-041 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 383-042 TO 383-041	9,910.00	CL	
201102010001		URQUHART	ST FERDINAND	11/15/2011	11/26/2012	SMAIN	MWH-ID. 7463-175 REPLACE PIPE FOR LINE SEGMENT 383-035 TO 383-034 ESSA 2 - BASIN 6 - NINTH WARD - B	REPLACED PIPE FOR LINE SEGMENT 383-035 TO 383-034	33,474.00	CL	
201102010101		MARAIS	PRESS	11/15/2011	07/12/2012	SLEAD	MWH-ID. 7463-176 POINT REPAIR REPLACE SERVICE 99' FROM SMH 383-037 ESSA 2 - BASIN 6 - NINTH WARD - B	POINT REPAIR REPLACE SERVICE 99' FROM SMH 383-037 COMPLETED	6,770.00	CL	
201102010201		MARAIS	PRESS	11/15/2011	07/12/2012	SLEAD	MWH-ID. 7463-176 POINT REPAIR REPLACE SERVICE 162' FROM SMH 383-037 ESSA 2 - BASIN 6 - NINTH WARD - B	POINT REPAIR REPLACE SERVICE 162' FROM SMH 383-037 COMPLETED	7,080.00	CL	
201102010301		MARAIS	PRESS	11/15/2011	07/06/2012	SMAIN	MWH-ID. 7463-176 POINT REPAIR 1' TO 13' FROM SMH 383-037 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR 1' TO 13' FROM SMH 383-037 COMPLETED	8,140.00	CL	
201102010401		MARAIS	PRESS	11/15/2011	07/12/2012	SLINE	MWH-ID. 7463-176 FULL LINING OF SMH 383-037 TO 383-036 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	FULL LINING OF SMH 383-037 TO 383-036 COMPLETED	17,635.00	CL	
201102010501		PORT	MARAIS	11/15/2011	12/27/2012	SMAIN	MWH-ID. 7463-177 REPLACE PIPE FOR LINE SEGMENT 383-043 TO 383-042 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FOR LINE SEGMENT 383-043 TO 383-042		CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022	9:22:26 AM										
201102022501		RODER	DELERY	11/16/2011	05/02/2012	SLEAD	MWH-ID. 7463-204 POINT REPAIR REPLACE SERVICE 141' FROM SMH 455-074 ESSA 2 - BASIN 6 - NINTH WARD - 26	COMPLETED POINT REPAIR REPLACE SERVICE 141' FROM SMH 455-074	6,670.00	CL	
201102022601		RODER	DELERY	11/16/2011	05/03/2012	SMAIN	MWH-ID. 7463-204 POINT REPAIR 34' TO 57' FROM SMH 455-074 ESSA 2 - BASIN 6 - NINTH WARD - 26	COMPLETED POINT REPAIR 34' TO 57' FROM SMH 455-074	8,690.00	CL	
201102022701		RODER	DELERY	11/16/2011	06/01/2012	SLINE	MWH-ID. 7463-204 FULL LINING OF SMH 455-074 TO 455-073 ESSA 2 - BASIN 6 - NINTH WARD - 26	FULL LINING OF SMH 455-074 TO 455-073 COMPLETED	16,280.00	CL	
201102022901		N JOHNSON	ST MAURICE AV	11/16/2011	08/09/2012	SMAIN	MWH-ID. 7463-205 REPLACE PIPE FOR LINE SEGMENT 456-014 TO 456-013 ESSA 2 - BASIN 6 - NINTH WARD - B	REPLACE PIPE FOR LINE SEGMENT 456-014 TO 456-013	96,270.00	CL	
201102023101		TENNESSEE	ROBERTSON	11/16/2011	05/22/2012	SMAIN	MWH-ID. 7463-206 REPLACE PIPE FOR LINE SEGMENT 436-015 TO 435-046 ESSA 2 - BASIN 6 - NINTH WARD - B	REPLACE PIPE FOR LINE SEGMENT 436-015 TO 435-046	92,545.00	CL	
201102023301		FORSTALL	URQUHART	11/16/2011	05/07/2012	SLEAD	MWH-ID. 7463-207 POINT REPAIR REPLACE SERVICE 31' FROM SMH 442-014 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 31' FROM SMH 442-014	7,220.00	CL	
201102023501		FORSTALL	URQUHART	11/16/2011	05/08/2012	SLEAD	MWH-ID. 7463-207 POINT REPAIR REPLACE SERVICE 181' FROM SMH 442-014 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 181' FROM SMH 442-014	7,080.00	CL	
201102023601		FORSTALL	URQUHART	11/16/2011	05/09/2012	SLEAD	MWH-ID. 7463-207 POINT REPAIR REPLACE SERVICE 209' FROM SMH 442-014 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 209' FROM SMH 442-014	7,120.00	CL	
201102023701		FORSTALL	URQUHART	11/16/2011	05/09/2012	SLEAD	MWH-ID. 7463-207 POINT REPAIR REPLACE SERVICE 321' FROM SMH 442-014 ESSA 2 - BASIN 6 - NINTH WARD - B	POINT REPAIR REPLACE SERVICE 321' FROM SMH 442-014	7,100.00	CL	
201102023801		FORSTALL	URQUHART	11/16/2011	05/07/2012	SMAIN	MWH-ID. 7463-207 POINT REPAIR 97' TO 109' FROM SMH 442-014 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR 97' TO 109' FROM SMH 442-014	7,680.00	CL	
201102023901		FORSTALL	URQUHART	11/16/2011	05/15/2012	SLINE	MWH-ID. 7463-207 FULL LINING OF SMH 442-014 TO 442-012 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED FULL LINING OF SMH 442-014 TO 442-012	28,956.00	CL	
201102024101		FORSTALL	MARAIS	11/16/2011	04/30/2012	SMAIN	MWH-ID. 7463-208 REPLACE PIPE FOR LINE SEGMENT 442-015 TO 442-014 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED REPLACE PIPE FOR LINE SEGMENT 442-015 TO 442-014	84,778.00	CL	
201102024201		URQUHART	ANDRY	11/16/2011	04/18/2012	SLEAD	MWH-ID. 7463-209 POINT REPAIR REPLACE SERVICE 99' FROM SMH 442-034 ESSA 2 - BASIN 6 - NINTH WARD - B	POINT REPAIR REPLACE SERVICE 99' FROM SMH 442-034 COMPLETED	6,488.00	CL	
201102024301		URQUHART	ANDRY	11/16/2011	04/18/2012	SLEAD	MWH-ID. 7463-209 POINT REPAIR REPLACE SERVICE 136' FROM SMH 442-034 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 136' FROM SMH 442-034	6,760.00	CL	
201102024401		URQUHART	ANDRY	11/16/2011	04/18/2012	SLEAD	MWH-ID. 7463-209 POINT REPAIR REPLACE SERVICE 173' FROM SMH 442-034 ESSA 2 - BASIN 6 - NINTH WARD - B	POINT REPAIR REPLACE SERVICE 173' FROM SMH 442-034 COMPLETED	7,210.00	CL	
201102024501		URQUHART	ANDRY	11/16/2011	04/18/2012	SLEAD	MWH-ID. 7463-209 POINT REPAIR REPLACE SERVICE 293' FROM SMH 442-034 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 293' FROM SMH 442-034	6,680.00	CL	
201102024701		URQUHART	ANDRY	11/16/2011	04/18/2012	SMAIN	MWH-ID. 7463-209 POINT REPAIR 219' TO 237' FROM SMH 442-034 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR 219' TO 237' FROM SMH 442-034	8,640.00	CL	
201102024801		URQUHART	ANDRY	11/16/2011	05/16/2012	SLINE	MWH-ID. 7463-209 FULL LINING OF SMH 442-034 TO 442-029 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED FULL LINING OF SMH 442-034 TO 442-029	27,900.00	CL	
201102025201		ANDRY	URQUHART	11/16/2011	04/17/2012	SMAIN	MWH-ID. 7463-210 REPLACE PIPE FOR LINE SEGMENT 442-034 TO 442-033 ESSA 2 - BASIN 6 - NINTH WARD - B	REPLACED PIPE FOR LINE SEGMENT 442-034 TO 442-033	83,295.00	CL	
201102025401		MARAIS	CAFFIN AV	11/16/2011	02/16/2012	SMAIN	MWH-ID. 7463-211 POINT REPAIR 4' TO 16' FROM SMH 442-058 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR 4' TO 16' FROM SMH 442-058	6,200.00	CL	
201102025501		TENNESSEE	N CLAIBORNE AV	11/16/2011	01/03/2012	SMAIN	MWH-ID. 7463-212 REPLACE PIPE FOR LINE SEGMENT 436-016 TO 436-015 ESSA 2 - BASIN 6 - NINTH WARD - B	REPLACED PIPE FOR LINE SEGMENT 436-016 TO 436-015	49,730.00	CL	
201102025601		EGANIA	URQUHART	11/16/2011	02/22/2012	SLEAD	MWH-ID. 7463-213 POINT REPAIR REPLACE SERVICE 178' FROM SMH 442-029 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 178' FROM SMH 442-029	6,780.00	CL	
201102025701		EGANIA	URQUHART	11/16/2011	02/16/2012	SLEAD	MWH-ID. 7463-213 POINT REPAIR REPLACE SERVICE 195' FROM SMH 442-029 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 195' FROM SMH 442-029	7,980.00	CL	
201102025801		EGANIA	URQUHART	11/16/2011	05/18/2012	SLINE	MWH-ID. 7463-213 FULL LINING OF SMH 442-029 TO 442-028 ESSA 2 - BASIN 6 - NINTH WARD - B	FULL LINING OF SMH 442-029 TO 442-028 COMPLETED	29,560.00	CL	
201102025901		EGANIA	ST CLAUDE AV	11/16/2011	02/24/2012	SLEAD	MWH-ID. 7463-214 POINT REPAIR REPLACE SERVICE 184' FROM SMH 442-031 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 184' FROM SMH 442-031	6,600.00	CL	
201102026001		EGANIA	ST CLAUDE AV	11/16/2011	02/24/2012	SMAIN	MWH-ID. 7463-214 POINT REPAIR 82' TO 94' FROM SMH 442-031 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR 82' TO 94' FROM SMH 442-031	7,220.00	CL	
201102026101		EGANIA	ST CLAUDE AV	11/16/2011	03/29/2012	SLINE	MWH-ID. 7463-214 FULL LINING OF SMH 442-031 TO 442-030 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED FULL LINING OF SMH 442-031 TO 442-030	17,403.00	CL	
201102026301		ANDRY	ST CLAUDE AV	11/16/2011	05/18/2012	SLINE	MWH-ID. 7463-215 FULL LINING OF SMH 442-036 TO 442-035 ESSA 2 - BASIN 6 - NINTH WARD - B	FULL LINING OF SMH 442-036 TO 442-035 COMPLETED	19,801.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022				9:22:26 AM							
201102026401		ANDRY	ST CLAUDE AV	11/16/2011	03/08/2012	SLEAD	MWH-ID. 7463-215 POINT REPAIR REPLACE SERVICE 173' FROM SMH 442-036 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 173' FROM SMH 442-036	6,500.00	CL	
201102026601		ST CLAUDE AV	EGANIA	11/16/2011	03/13/2012	SLEAD	MWH-ID. 7463-216 POINT REPAIR REPLACE SERVICE 11' FROM SMH 442-037 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 11' FROM SMH 442-037	6,278.00	CL	
201102026701		ST CLAUDE AV	EGANIA	11/16/2011	03/08/2012	SLEAD	MWH-ID. 7463-216 POINT REPAIR REPLACE SERVICE 231' FROM SMH 442-037 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 231' FROM SMH 442-037	6,380.00	CL	
201102026801		ST CLAUDE AV	EGANIA	11/16/2011	03/13/2012	SMAIN	MWH-ID. 7463-216 POINT REPAIR 266' TO 289' FROM SMH 442-037 ESSA 2 - BASIN 6 - NINTH WARD - B	POINT REPAIR 266' TO 289' FROM SMH 442-037 COMPLETED	8,335.00	CL	
201102026901		ST CLAUDE AV	EGANIA	11/16/2011	03/29/2012	SLINE	MWH-ID. 7463-216 FULL LINING OF SMH 442-037 TO 442-036 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED FULL LINING OF SMH 442-037 TO 442-036	21,154.00	CL	
201102027001		MARAIS	FLOOD	11/16/2011	07/06/2012	SLINE	MWH-ID. 7463-217 FULL LINING OF SMH 442-050 TO 442-049 ESSA 2 - BASIN 6 - NINTH WARD - B	FULL LINING OF SMH 442-050 TO 442-049 COMPLETED	18,757.00	CL	
201102027201		MARAIS	FLOOD	11/16/2011	02/20/2012	SLEAD	MWH-ID. 7463-217 POINT REPAIR REPLACE SERVICE 119' TO 131' FROM SMH 442-050 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 119' TO 131' FROM SMH 442-050	6,835.00	CL	
201102027301		MARAIS	FLOOD	11/16/2011	02/20/2012	SMAIN	MWH-ID. 7463-217 POINT REPAIR 30' FROM SMH 442-050 ESSA 2 - BASIN 6 - NINTH WARD - B	POINT REPAIR 30' FROM SMH 442-050	6,540.00	CL	
201102027401		URQUHART	FLOOD	11/16/2011	01/17/2012	SMAIN	MWH-ID. 7463-218 REPLACE PIPE FOR LINE SEGMENT 442-051 TO 442-034 ESSA 2 - BASIN 6 - NINTH WARD - B	REPLACED PIPE FOR LINE SEGMENT 442-051 TO 442-034	53,675.00	CL	
201102027501		URQUHART	CAFFIN AV	11/16/2011	02/23/2012	SMAIN	MWH-ID. 7463-219 POINT REPAIR 32' TO 44' FROM SMH 442-056 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR 32' TO 44' FROM SMH 442-056	6,200.00	CL	
201102027601		CAFFIN AV	URQUHART	11/16/2011	03/08/2012	SLEAD	MWH-ID. 7463-220 POINT REPAIR REPLACE SERVICE 194' FROM SMH 442-056 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 194' FROM SMH 442-056	6,950.00	CL	
201102027701		CAFFIN AV	URQUHART	11/16/2011	03/14/2012	SLEAD	MWH-ID. 7463-220 POINT REPAIR REPLACE SERVICE 281' FROM SMH 442-056 ESSA 2 - BASIN 6 - NINTH WARD - B	POINT REPAIR REPLACE SERVICE 281' FROM SMH 442-056 COMPLETED	6,950.00	CL	
201102027901		CAFFIN AV	URQUHART	11/16/2011	03/15/2012	SLEAD	MWH-ID. 7463-220 POINT REPAIR REPLACE SERVICE 350' FROM SMH 442-056 ESSA 2 - BASIN 6 - NINTH WARD - B	POINT REPAIR REPLACE SERVICE 350' FROM SMH 442-056 COMPLETED	6,200.00	CL	
201102028001		CAFFIN AV	URQUHART	11/16/2011	03/18/2012	SLINE	MWH-ID. 7463-220 FULL LINING OF SMH 442-056 TO 442-054 ESSA 2 - BASIN 6 - NINTH WARD - B		29,561.00	CL	
201102038101		FLOOD	MARAIS	11/18/2011	01/23/2012	SMAIN	MWH-ID. 7463-221 REPLACE PIPE FOR LINE SEGMENT 442-057 TO 442-055 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FOR LINE SEGMENT 442-057 TO 442-055	81,350.00	CL	
201102038301		N JOHNSON	FORSTALL	11/18/2011	08/23/2012	SMAIN	MWH-ID. 7463-222 POINT REPAIR 0' TO 12' FROM SMH 444-053 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR 0' TO 12' FROM SMH 444-053 COMPLETED	6,200.00	CL	
201102038401		N JOHNSON	FORSTALL	11/18/2011	06/13/2016	SLINE	MWH-ID. 7463-222 FULL LINING OF SMH 444-053 TO 444-052 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED FULL LINING OF SMH 444-053 TO 444-052	5,949.00	CL	
201102038501		CHOCTAW	N TONTI	11/18/2011	04/11/2012	SMAIN	MWH-ID. 7463-223 POINT REPAIR 42' FROM SMH 445-060 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED POINT REPAIR 42' FROM SMH 445-060	7,215.00	CL	
201102038601		CHOCTAW	N TONTI	11/18/2011	04/24/2012	SMAIN	MWH-ID. 7463-223 POINT REPAIR 66' TO 78' FROM SMH 445-060 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR 66' TO 78' FROM SMH 445-060 COMPLETED	6,495.00	CL	
201102038701		CHOCTAW	N TONTI	11/18/2011	04/11/2012	SMAIN	MWH-ID. 7463-223 POINT REPAIR 224' TO 236' FROM SMH 445-060 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR 224' TO 236' FROM SMH 445-060 COMPLETED	7,720.00	CL	
201102038801		CHOCTAW	N TONTI	11/18/2011	11/07/2012	SLINE	MWH-ID. 7463-223 FULL LINING OF SMH 445-060 TO 444-007 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED FULL LINING OF SMH 445-060 TO 444-007	22,956.00	CL	
201102039001		LAMANICHE	ST CLAUDE AV	11/18/2011	03/13/2012	SMAIN	MWH-ID. 7463-224 POINT REPAIR 222' TO 234' FROM SMH 445-060 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 222' TO 234' FROM SMH 445-060	6,200.00	CL	
201102039101		CHARBONNET	MARAIS	11/18/2011	03/08/2012	SLEAD	MWH-ID. 7463-225 POINT REPAIR REPLACE SERVICE 152' FROM SMH 448-008 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 152' FROM SMH 448-008	6,970.00	CL	
201102039201		CHARBONNET	MARAIS	11/18/2011	03/08/2012	SLEAD	MWH-ID. 7463-225 POINT REPAIR REPLACE SERVICE 217' FROM SMH 448-008 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 217' FROM SMH 448-008	7,370.00	CL	
201102039301		CHARBONNET	MARAIS	11/18/2011	03/08/2012	SLEAD	MWH-ID. 7463-225 POINT REPAIR REPLACE SERVICE 345' FROM SMH 448-008 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 345' FROM SMH 448-008	7,690.00	CL	
201102039401		CHARBONNET	MARAIS	11/18/2011	03/30/2012	SLINE	MWH-ID. 7463-225 FULL LINING OF SMH 448-008 TO 448-007 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF SMH 448-008 TO 448-007	29,486.00	CL	
201102039501		MARAIS	ALABO	11/18/2011	03/07/2012	SLEAD	MWH-ID. 7463-226 POINT REPAIR REPLACE SERVICE 39' FROM SMH 436-010 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 39' FROM SMH 436-010	6,750.00	CL	
201102039601		MARAIS	ALABO	11/18/2011	03/08/2012	SMAIN	MWH-ID. 7463-226 POINT REPAIR 166' TO 178' FROM SMH 448-009 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 166' TO 178' FROM SMH 448-009	6,200.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022				9:22:26 AM							
201102039701		MARAIS	ALABO	11/18/2011	03/30/2012	SMAIN	MWH-ID. 7463-226 POINT REPAIR 0' TO 227' FROM SMH 448-009 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 0' TO 227' FROM SMH 448-009	17,105.00	CL	
201102039801		ST CLAUDE AV	LAMANICHE	11/18/2011	03/15/2012	SLEAD	MWH-ID. 7463-227 POINT REPAIR REPLACE SERVICE 84' FROM SMH 448-011 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 84' FROM SMH 448-011	6,257.00	CL	
201102039901		ST CLAUDE AV	LAMANICHE	11/18/2011	03/15/2012	SMAIN	MWH-ID. 7463-227 POINT REPAIR 18' TO 30' FROM SMH 448-011 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 18' TO 30' FROM SMH 448-011	6,200.00	CL	
201102040001		ST CLAUDE AV	LAMANICHE	11/18/2011	07/02/2012	SLINE	MWH-ID. 7463-227 FULL LINING OF SMH 448-011 TO 448-010 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	FULL LINING OF SMH 448-011 TO 448-010 COMPLETED	16,579.00	CL	
201102040301		CHARBONNET	ST CLAUDE AV	11/18/2011	03/30/2012	SMAIN	MWH-ID. 7463-228 POINT REPAIR 10' FROM SMH 448-013 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 10' FROM SMH 448-013	6,200.00	CL	
201102040401		CHARBONNET	ST CLAUDE AV	11/18/2011	07/24/2012	SMAIN	MWH-ID. 7463-228 POINT REPAIR 100' TO 116' FROM SMH 448-013 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR 100' TO 116' FROM SMH 448-013 COMPLETED	7,000.00	CL	
201102040501		ALABO	MARAIS	11/18/2011	03/21/2012	SLEAD	MWH-ID. 7463-229 POINT REPAIR REPLACE SERVICE 190' FROM SMH 448-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR REPLACE SERVICE 190' FROM SMH 448-022 COMPLETED	6,992.00	CL	
201102040601		ALABO	MARAIS	11/18/2011	03/21/2012	SLEAD	MWH-ID. 7463-229 POINT REPAIR REPLACE SERVICE 223' FROM SMH 448-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 223' FROM SMH 448-022	8,294.00	CL	
201102040701		ALABO	MARAIS	11/18/2011	05/31/2012	SLINE	MWH-ID. 7463-229 FULL LINING OF SMH 448-022 TO 448-021 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF SEGMENT	29,561.00	CL	
201102040801		ST MAURICE AV	N CLAIBORNE AV	11/18/2011	02/22/2012	SMAIN	MWH-ID. 7463-230 REPLACE PIPE FOR LINE SEGMENT 455-012 TO 455-011 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FOR LINE SEGMENT 455-012 TO 455-011	68,930.00	CL	
201102040901		STRAND CT	N ROBERTSON	11/18/2011	02/13/2012	SMAIN	MWH-ID. 7463-231 REPLACE PIPE FOR LINE SEGMENT 455-034 TO 454-013 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FOR LINE SEGMENT 455-034 TO 454-013	71,110.00	CL	
201102079801		DELERY	N ROBERTSON	11/29/2011	04/30/2012	SMAIN	MWH-ID. 7463-232 POINT REPAIR 67' TO 79' FROM SMH 455-039 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR 67' TO 79' FROM SMH 455-039 COMPLETED	7,090.00	CL	
201102079901		ST MAURICE AV	N CLAIBORNE AV	11/29/2011	01/26/2012	SMAIN	MWH-ID. 7463-233 REPLACE PIPE FOR LINE SEGMENT 455-070 TO 455-066 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FOR LINE SEGMENT 455-070 TO 455-066	65,205.00	CL	
201102080001		DELERY	LAW	11/29/2011	09/24/2012	SMAIN	MWH-ID. 7463-234 POINT REPAIR 9' TO 21' FROM SMH 457-042 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	POINT REPAIR 9' TO 21' FROM SMH 457-042	6,200.00	CL	
201102080101		DELERY	LAW	11/29/2011	09/24/2012	SMAIN	MWH-ID. 7463-234 POINT REPAIR 307' TO 344' FROM SMH 457-042 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	POINT REPAIR 307' TO 344' FROM SMH 457-042 COMPLETED	12,950.00	CL	
201102080201		DELERY	LAW	11/29/2011	12/26/2016	SLINE	MWH-ID. 7463-234 FULL LINING OF SMH 457-042 TO 457-039 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED FULL LINING OF SMH 457-042 TO 457-039	11,232.00	CL	
201102080301		ALABO	ST CLAUDE AV	11/29/2011	08/29/2013	SLEAD	MWH-ID. 7463-235 POINT REPAIR REPLACE SERVICE 69' FROM SMH 448-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 69' FROM SMH 448-023	8,231.00	CL	
201102080701		N ROBERTSON	JOURDAN AV	11/29/2011	04/03/2012	SLEAD	MWH-ID. 7463-236 POINT REPAIR REPLACE SERVICE 60' FROM SMH 436-002 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR REPLACE SERVICE 60' FROM SMH 436-002	6,710.00	CL	
201102080901		JOURDAN AV	N CLAIBORNE AV	11/29/2011	04/10/2012	SMAIN	MWH-ID. 7463-237 POINT REPAIR 0' TO 12' FROM SMH 436-003 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 436-003	7,090.00	CL	
201102081001		JOURDAN AV	N CLAIBORNE AV	11/29/2011	04/10/2012	SLEAD	MWH-ID. 7463-237 POINT REPAIR REPLACE SERVICE 36' FROM SMH 463-003 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 36' FROM SMH 463-003	6,380.00	CL	
201102081101		JOURDAN AV	N CLAIBORNE AV	11/29/2011	04/09/2012	SLEAD	MWH-ID. 7463-237 POINT REPAIR REPLACE SERVICE 91' FROM SMH 463-003 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 91' FROM SMH 463-003	6,810.00	CL	
201102081301		JOURDAN AV	N CLAIBORNE AV	11/29/2011	04/09/2012	SLEAD	MWH-ID. 7463-237 POINT REPAIR REPLACE SERVICE 126' FROM SMH 463-003 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 126' FROM SMH 463-003	6,440.00	CL	
201102081401		JOURDAN AV	N CLAIBORNE AV	11/29/2011	05/18/2012	SLINE	MWH-ID. 7463-237 FULL LINING OF SMH 436-003 TO 436-001 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF SMH 436-003 TO 436-001	18,455.00	CL	
201102081501		ANDRY	N CLAIBORNE AV	11/29/2011	03/07/2012	SLEAD	MWH-ID. 7463-238 POINT REPAIR REPLACE SERVICE 38' FROM SMH 443-047 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR REPLACE SERVICE 38' FROM SMH 443-047	6,200.00	CL	
201102081601		ANDRY	N CLAIBORNE AV	11/29/2011	05/31/2012	SLINE	MWH-ID. 7463-238 FULL LINING OF SMH 443-047 TO 443-044 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF SMH 443-047 TO 443-044	18,607.00	CL	
201102081701		FORSTALL	MARAIS	11/29/2011	03/06/2012	SMAIN	MWH-ID. 7463-239 POINT REPAIR 191' TO 213' FROM SMH 442-026 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 191' TO 213' FROM SMH 442-026	7,520.00	CL	
201102081801		FORSTALL	MARAIS	11/29/2011	03/06/2012	SLEAD	MWH-ID. 7463-239 POINT REPAIR REPLACE SERVICE 117' FROM SMH 442-026 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETEDPOINT REPAIR REPLACE SERVICE 117' FROM SMH 442-026	6,950.00	CL	
201102081901		FORSTALL	MARAIS	11/29/2011	03/29/2012	SLINE	MWH-ID. 7463-239 FULL LINING OF SMH 442-026 TO 442-025 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	FULL LINING OF SMH 442-026 TO 442-025 COMPLETED	18,544.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022				9:22:26 AM							
201102082001		GORDON	MARAIS	11/29/2011	05/17/2012	SLINE	MWH-ID. 7463-240 FULL LINING OF SMH 454-004 TO 454-002 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF SMH 454-004 TO 454-002	29,411.00	CL	
201102082101		GORDON	MARAIS	11/29/2011	04/12/2012	SLEAD	MWH-ID. 7463-240 POINT REPAIR REPLACE SERVICE 196' FROM SMH 454-004 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 196' FROM SMH 454-004	7,370.00	CL	
201102082201		GORDON	MARAIS	11/29/2011	04/16/2012	SLEAD	MWH-ID. 7463-240 POINT REPAIR REPLACE SERVICE 275' FROM SMH 454-004 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 275' FROM SMH 454-004	7,980.00	CL	
201102082301		FORSTALL	N ROBERTSON	11/29/2011	03/07/2012	SLEAD	MWH-ID. 7463-241 POINT REPAIR REPLACE SERVICE 295' FROM SMH 443-008 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR REPLACE SERVICE 295' FROM SMH 443-008 COMPLETED	7,475.00	CL	
201102082401		FORSTALL	N ROBERTSON	11/29/2011	03/08/2012	SLEAD	MWH-ID. 7463-241 POINT REPAIR REPLACE SERVICE 337' FROM SMH 443-008 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 337' FROM SMH 443-008	6,965.00	CL	
201102082501		FRANKLIN AV	ST CLAUDE AV	11/29/2011	10/15/2012	SLEAD	MWH-ID. 7463-242 POINT REPAIR REPLACE SERVICE 7' FROM SMH 363-038 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR REPLACE SERVICE 7' FROM SMH 363-038 COMPLETED	6,200.00	CL	
201102082601		FRANKLIN AV	ST CLAUDE AV	11/29/2011	10/15/2012	SLEAD	MWH-ID. 7463-242 POINT REPAIR REPLACE SERVICE 29' FROM SMH 363-038 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR REPLACE SERVICE 29' FROM SMH 363-038 COMPLETED	6,200.00	CL	
201102082701		FRANKLIN AV	ST CLAUDE AV	11/29/2011	10/15/2012	SLEAD	MWH-ID. 7463-242 POINT REPAIR REPLACE SERVICE 142' FROM SMH 363-038 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR REPLACE SERVICE 142' FROM SMH 363-038 COMPLETED	6,200.00	CL	
201102082901		MARAIS	FRANKLIN AV	11/29/2011	11/17/2012	SMAIN	MWH-ID. 7463-243 REPLACE PIPE FOR LINE SEGMENT 363-027 TO 383-043 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FOR LINE SEGMENT 363-027 TO 383-043	40,814.00	CL	
201102083401		CLOUET	MARAIS	11/29/2011	11/12/2013	SMAIN	MWH-ID. 7463-247 REPLACE PIPE FOR LINE SEGMENT 383-006 TO 383-004 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACE PIPE FOR LINE SEGMENT 383-006 TO 383-004	55,737.00	CL	
201102083501		ST CLAUDE AV	MONTEGUT	11/29/2011	12/19/2012	SMAIN	MWH-ID. 7463-248 REPLACE PIPE FOR LINE SEGMENT 383-011 TO 383-010 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACE PIPE FOR LINE SEGMENT 383-011 TO 383-010	50,570.00	CL	
201102083601		URQUHART	FELICIANA	11/29/2011	12/17/2012	SLEAD	MWH-ID. 7463-249 POINT REPAIR REPLACE SERVICE 146' FROM SMH 383-013 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 146' FROM SMH 383-013	8,246.00	CL	
201102083701		URQUHART	FELICIANA	11/29/2011	12/13/2012	SMAIN	MWH-ID. 7463-249 POINT REPAIR 107' TO 125' FROM SMH 383-013 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 107' TO 125' FROM SMH 383-013	8,381.00	CL	
201102083801		URQUHART	FELICIANA	11/29/2011	12/18/2012	SMAIN	MWH-ID. 7463-249 POINT REPAIR 200' TO 212' FROM SMH 383-013 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 200' TO 212' FROM SMH 383-013	8,299.75	CL	
201102083901		URQUHART	FELICIANA	11/29/2011	02/19/2013	SLINE	MWH-ID. 7463-249 FULL LINING OF SMH 383-013 TO 383-004 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF SMH 383-013 TO 383-004	7,056.00	CL	
201102084001		MARAIS	FELICIANA	11/29/2011	01/24/2013	SMAIN	MWH-ID. 7463-250 REPLACE PIPE FOR SEWER LINE SEGMENT 383-015 TO 383-006 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FOR SEWER LINE SEGMENT 383-015 TO 383-006	39,685.00	CL	
201102084101		MONTEGUT	ST CLAUDE AV	11/29/2011	11/12/2013	SMAIN	MWH-ID. 7463-251 REPLACE PIPE FOR SEWER LINE SEGMENT 383-026 TO 383-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FOR SEWER LINE SEGMENT 383-026 TO 383-023	38,740.00	CL	
201102084201		ST FERDINAND	MARAIS	11/29/2011	11/30/2012	SMAIN	MWH-ID. 7463-252 REPLACE PIPE FOR SEWER LINE SEGMENT 383-045 TO 383-033 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FOR SEWER LINE SEGMENT 383-045 TO 383-033	55,130.00	CL	
201102084301		ST CLAUDE AV	FELICIANA	11/29/2011	12/30/2012	SMAIN	MWH-ID. 7463-253 REPLACE PIPE FOR SEWER LINE SEGMENT 383-058 TO 383-056 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FOR SEWER LINE SEGMENT 383-058 TO 383-056	53,268.00	CL	
201102084401		N CLAIBORNE AV	PORT	11/29/2011	03/06/2013	SMAIN	MWH-ID. 7463-254 REPLACE PIPE FOR SEWER LINE SEGMENT 384-010 TO 384-009 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FOR SEWER LINE SEGMENT 384-010 TO 384-009	17,206.99	CL	
201102084501		ST FERDINAND	N ROBERTSON	11/29/2011	01/19/2013	SMAIN	MWH-ID. 7463-255 REPLACE PIPE FOR SEWER LINE SEGMENT 384-011 TO 383-032 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FOR SEWER LINE SEGMENT 384-011 TO 383-032	61,350.00	CL	
201102084601		ST FERDINAND	N ROBERTSON	11/29/2011	07/12/2012	SLINE	MWH-ID. 7463-256 FULL LINING OF SMH 384-014 TO 384-011 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	FULL LINING OF SMH 384-014 TO 384-011 COMPLETED	3,975.00	CL	
201102084701		N ROBERTSON	ST FERDINAND	11/29/2011	08/22/2012	SLEAD	MWH-ID. 7463-257 POINT REPAIR REPLACE SERVICE 58' FROM SMH 384-016 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR REPLACE SERVICE 58' FROM SMH 384-016 COMPLETED	6,400.00	CL	
201102084801		N ROBERTSON	ST FERDINAND	11/29/2011	08/22/2012	SLEAD	MWH-ID. 7463-257 POINT REPAIR REPLACE SERVICE 109' FROM SMH 384-016 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR REPLACE SERVICE 109' FROM SMH 384-016 COMPLETED	6,830.00	CL	
201102084901		N ROBERTSON	ST FERDINAND	11/29/2011	08/22/2012	SLEAD	MWH-ID. 7463-257 POINT REPAIR REPLACE SERVICE 161' FROM SMH 384-016 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR REPLACE SERVICE 161' FROM SMH 384-016 COMPLETED	6,830.00	CL	
201102085001		N ROBERTSON	ST FERDINAND	11/29/2011	08/22/2012	SMAIN	MWH-ID. 7463-257 POINT REPAIR 20' TP 32' FROM SMH 384-016 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR 20' TP 32' FROM SMH 384-016 COMPLETED	6,230.00	CL	
201102085101		N ROBERTSON	ST FERDINAND	11/29/2011	11/08/2012	SLINE	MWH-ID. 7463-257 FULL LINING OF SMH 384-016 TO 384-015 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF SMH 384-016 TO 384-015	17,178.00	CL	
201102085201		ST FERDINAND	N CLAIBORNE AV	11/29/2011	12/17/2012	SLEAD	MWH-ID. 7463-258 POINT REPAIR REPLACE SERVICE 190' FROM SMH 384-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 190' FROM SMH 384-017	8,161.00	CL	

DATA DATE/TIME	4/8/2022		9:22:26 AM							
W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201102085301	ST FERDINAND	N CLAIBORNE AV	11/29/2011	12/18/2012	SLEAD	MWH-ID. 7463-258 POINT REPAIR REPLACE SERVICE 314' FROM SMH 384-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 314' FROM SMH 384-017	8,161.00	CL	
201102085401	ST FERDINAND	N CLAIBORNE AV	11/29/2011	12/14/2012	SMAIN	MWH-ID. 7463-258 POINT REPAIR 0' TO 12' FROM SMH 384-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 384-017	8,161.00	CL	
201102085501	ST FERDINAND	N CLAIBORNE AV	11/29/2011	12/17/2012	SMAIN	MWH-ID. 7463-258 POINT REPAIR 146' TO 162' FROM SMH 384-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 146' TO 162' FROM SMH 384-017	8,171.00	CL	
201102085701	ST FERDINAND	N CLAIBORNE AV	11/29/2011	10/01/2013	SLINE	MWH-ID. 7463-258 FULL LINING OF SMH 384-017 TO 384-015 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF SMH 384-017 TO 384-015	8,730.00	CL	
201102085801	ST FERDINAND	N CLAIBORNE AV	11/29/2011	12/11/2012	SMAIN	MWH-ID. 7463-259 POINT REPAIR 0' TO 12' FROM SMH 384-020 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 384-020	8,161.00	CL	
201102085901	ST FERDINAND	N CLAIBORNE AV	11/29/2011	12/11/2012	SMAIN	MWH-ID. 7463-259 POINT REPAIR 58' TO 70' FROM SMH 384-020 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 58' TO 70' FROM SMH 384-020	8,266.00	CL	
201102086001	ST FERDINAND	N CLAIBORNE AV	11/29/2011	12/12/2012	SMAIN	MWH-ID. 7463-259 POINT REPAIR 152' TO 164' FROM SMH 384-020 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 152' TO 164' FROM SMH 384-020	8,206.00	CL	
201102086101	ST FERDINAND	N CLAIBORNE AV	11/29/2011	12/13/2012	SMAIN	MWH-ID. 7463-259 POINT REPAIR 314' TO 326' FROM SMH 384-020 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 314' TO 326' FROM SMH 384-020	8,161.00	CL	
201102086201	ST FERDINAND	N CLAIBORNE AV	11/29/2011	02/20/2013	SLINE	MWH-ID. 7463-259 FULL LINING OF SMH 384-020 TO 384-014 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF SMH 384-020 TO 384-014	9,031.00	CL	
201102086301	N ROBERTSON	FRANKLIN AV	11/29/2011	09/05/2012	SLEAD	MWH-ID. 7463-260 POINT REPAIR REPLACE SERVICE 153' FROM SMH 384-025 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR REPLACE SERVICE 153' FROM SMH 384-025 COMPLETED	6,800.00	CL	
201102086401	N ROBERTSON	FRANKLIN AV	11/29/2011	09/05/2012	SMAIN	MWH-ID. 7463-260 POINT REPAIR 113' TO 125' FROM SMH 384-025 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR 113' TO 125' FROM SMH 384-025 COMPLETED	6,890.00	CL	
201102086501	N ROBERTSON	FRANKLIN AV	11/29/2011	09/05/2012	SMAIN	MWH-ID. 7463-260 POINT REPAIR 205' TO 241' FROM SMH 384-025 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR 205' TO 241' FROM SMH 384-025 COMPLETED	9,690.00	CL	
201102086601	N ROBERTSON	FRANKLIN AV	11/29/2011	09/05/2012	SLINE	MWH-ID. 7463-260 FULL LINING OF SMH 384-025 TO 384-064 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF SMH 384-025 TO 384-064	18,091.00	CL	
201102086701	PORT	N CLAIBORNE AV	11/29/2011	04/12/2013	SMAIN	MWH-ID. 7463-261 REPLACE PIPE FOR SEWER LINE SEGMENT 384-026 TO 384-024 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FOR SEWER LINE SEGMENT 384-026 TO 384-024	51,765.00	CL	
201102086801	N CLAIBORNE AV	FELICIANA	11/29/2011	05/02/2013	SMAIN	MWH-ID. 7463-262 REPLACE PIPE FOR SEWER LINE SEGMENT 384-056 TO 384-055 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FOR SEWER LINE SEGMENT 384-056 TO 384-055	18,070.00	CL	
201102086901	ST CLAUDE AV	CLOUET	11/29/2011	06/06/2012	SMAIN	MWH-ID. 7463-263 REPLACE PIPE FOR SEWER LINE SEGMENT 383-008 TO 383-007 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACE PIPE FOR SEWER LINE SEGMENT 383-008 TO 383-007 COMPLETED	53,360.00	CL	
201102087101	FELICIANA	MARAIS	11/29/2011	03/12/2013	SMAIN	MWH-ID. 7463-264 REPLACE PIPE FOR SEWER LINE SEGMENT 383-015 TO 383-013 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FOR SEWER LINE SEGMENT 383-015 TO 383-013	55,620.00	CL	
201102087401	BURGUNDY	LOUISA	11/29/2011	12/27/2012	SLEAD	MWH-ID. 7463-266 POINT REPAIR REPLACE SERVICE 31' FROM SMH 382-041 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 31' FROM SMH 382-041	8,171.00	CL	
201102087501	BURGUNDY	LOUISA	11/29/2011	12/27/2012	SLEAD	MWH-ID. 7463-266 POINT REPAIR REPLACE SERVICE 64' FROM SMH 382-041 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 64' FROM SMH 382-041	8,181.00	CL	
201102087601	BURGUNDY	LOUISA	11/29/2011	01/02/2013	SLEAD	MWH-ID. 7463-266 POINT REPAIR REPLACE SERVICE 124' FROM SMH 382-041 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 124' FROM SMH 382-041	8,171.00	CL	
201102087701	BURGUNDY	LOUISA	11/29/2011	02/28/2013	SLINE	MWH-ID. 7463-266 FULL LINING OF SMH 382-041 TO 401-012 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF SMH 382-041 TO 401-012	7,329.00	CL	
201102087801	FELICIANA	ST CLAUDE AV	11/29/2011	12/19/2012	SLEAD	MWH-ID. 7463-267 POINT REPAIR REPLACE SERVICE 35' FROM SMH 383-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 35' FROM SMH 383-017	8,231.00	CL	
201102087901	FELICIANA	ST CLAUDE AV	11/29/2011	12/20/2012	SLEAD	MWH-ID. 7463-267 POINT REPAIR REPLACE SERVICE 96' FROM SMH 383-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 96' FROM SMH 383-017	8,231.00	CL	
201102088001	FELICIANA	ST CLAUDE AV	11/29/2011	12/21/2012	SLEAD	MWH-ID. 7463-267 POINT REPAIR REPLACE SERVICE 149' TO 161' FROM SMH 383-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 149' TO 161' FROM SMH 383-017	8,261.00	CL	
201102088101	FELICIANA	ST CLAUDE AV	11/29/2011	02/19/2013	SLINE	MWH-ID. 7463-267 FULL LINING OF SMH 383-017 TO 383-015 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF SMH 383-017 TO 383-015	5,779.00	CL	
201102088401	URQUHART	PRESS	11/29/2011	12/23/2016	SLINE	MWH-ID. 7463-268 FULL LINING OF SMH 383-020 TO 383-019 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF SMH 383-020 TO 383-019	5,945.00	CL	
201102088501	MONTEGUT	MARAIS	11/29/2011	12/28/2012	SLEAD	MWH-ID. 7463-269 POINT REPAIR REPLACE SERVICE 271' FROM SMH 383-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 271' FROM SMH 383-023	8,221.00	CL	
201102088601	MONTEGUT	MARAIS	11/29/2011	12/27/2012	SLEAD	MWH-ID. 7463-269 POINT REPAIR REPLACE SERVICE 304' FROM SMH 383-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 304' FROM SMH 383-023	8,236.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022				9:22:26 AM							
201102088701		MONTEGUT	MARAIS	11/29/2011	12/26/2012	SLEAD	MWH-ID. 7463-269 POINT REPAIR REPLACE SERVICE 334' FROM SMH 383-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 334' FROM SMH 383-023	8,231.00	CL	
201102088801		MONTEGUT	MARAIS	11/29/2011	01/05/2013	SMAIN	MWH-ID. 7463-269 POINT REPAIR 132' TO 144' FROM SMH 383-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 132' TO 144' FROM SMH 383-023	8,161.00	CL	
201102088901		MONTEGUT	MARAIS	11/29/2011	01/04/2013	SMAIN	MWH-ID. 7463-269 POINT REPAIR 163' TO 175' FROM SMH 383-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 163' TO 175' FROM SMH 383-023	8,206.00	CL	
201102089001		MONTEGUT	MARAIS	11/29/2011	01/03/2013	SMAIN	MWH-ID. 7463-269 POINT REPAIR 198' TO 216' FROM SMH 383-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 198' TO 216' FROM SMH 383-023	9,001.00	CL	
201102089101		MONTEGUT	MARAIS	11/29/2011	12/01/2013	SLINE	MWH-ID. 7463-269 FULL LINING OF SMH 383-023 TO 383-019 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF SMH 383-023 TO 383-019	9,832.00	CL	
201102089301		ST CLAUDE AV	MONTEGUT	11/29/2011	07/12/2012	SLEAD	MWH-ID. 7463-271 POINT REPAIR REPLACE SERVICE 95' FROM SMH 383-029 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR REPLACE SERVICE 95' FROM SMH 383-029 COMPLETED	6,790.00	CL	
201102089401		ST CLAUDE AV	MONTEGUT	11/29/2011	07/12/2012	SLINE	MWH-ID. 7463-271 FULL LINING OF SMH 383-029 TO 383-028 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	FULL LINING OF SMH 383-029 TO 383-028 COMPLETED	18,601.00	CL	
201102089501		ST FERDINAND	N ROMAN	11/29/2011	06/04/2013	SLEAD	MWH-ID. 7463-272 POINT REPAIR REPLACE SERVICE 200' FROM SMH 384-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 200' FROM SMH 384-027	8,356.00	CL	
201102089601		ST FERDINAND	N ROMAN	11/29/2011	06/12/2013	SLEAD	MWH-ID. 7463-272 POINT REPAIR REPLACE SERVICE 237' FROM SMH 384-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 237' FROM SMH 384-027	10,116.00	CL	
201102089701		ST FERDINAND	N ROMAN	11/29/2011	06/07/2013	SLEAD	MWH-ID. 7463-272 POINT REPAIR REPLACE SERVICE 327' FROM SMH 384-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 327' FROM SMH 384-027	8,336.00	CL	
201102089801		ST FERDINAND	N ROMAN	11/29/2011	06/03/2013	SMAIN	MWH-ID. 7463-272 POINT REPAIR 94' TO 106' FROM SMH 384-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 94' TO 106' FROM SMH 384-027	8,336.00	CL	
201102089901		ST FERDINAND	N ROMAN	11/29/2011	06/06/2013	SMAIN	MWH-ID. 7463-272 POINT REPAIR 295' TO 309' FROM SMH 384-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 295' TO 309' FROM SMH 384-027	8,881.00	CL	
201102090001		ST FERDINAND	N ROMAN	11/29/2011	10/03/2013	SLINE	MWH-ID. 7463-272 FULL LINING OF SMH 384-027 TO 385-053 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF SMH 384-027 TO 385-053	9,783.00	CL	
201102091601		DREUX AV	NIGHTHART	11/29/2011	04/16/2013	SMAIN	MWH-ID. 7463-278 REPLACE PIPE FOR SEWER LINE SEGMENT 475-029 TO 475-028 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS	REPLACED PIPE FOR SEWER LINE SEGMENT 475-029 TO 475-028	21,340.00	CL	
201102216901		EGANIA	ST CLAUDE AV	12/20/2011	04/27/2012	SMAIN	MWH-ID. 7463-290 REPLACE PIPE FOR LINE SEGMENT 442-024 TO 442-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACE PIPE FOR LINE SEGMENT 442-024 TO 442-023 COMPLETED	44,320.00	CL	
201102217001		ST CLAUDE AV	ANDRY	12/20/2011	07/24/2012	SMAIN	MWH-ID. 7463-291 REPLACE PIPE FOR LINE SEGMENT 442-039 TO 442-036 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACE PIPE FOR LINE SEGMENT 442-039 TO 442-036 COMPLETED	62,940.00	CL	
201102226001		MONTEGUT	N GALVEZ	12/20/2011	01/17/2013	SLEAD	MWH-ID. 7463-318 POINT REPAIR REPLACE SERVICE 254' TO 266' FROM SMH 385-030 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 254' TO 266' FROM SMH 385-030	8,421.00	CL	
201102226101		MONTEGUT	N GALVEZ	12/20/2011	05/21/2013	SLINE	MWH-ID. 7463-318 FULL LINING OF SMH 385-030 TO 385-028 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 385-030 TO 385-028	9,283.00	CL	
201102226401		PORT	N JOHNSON	12/20/2011	10/14/2013	SMAIN	MWH-ID. 7463-319 POINT REPAIR 66' TO 78' FROM SMH 385-049 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 66' TO 78' FROM SMH 385-049	8,251.00	CL	
201102226501		PORT	N JOHNSON	12/20/2011	10/21/2013	SMAIN	MWH-ID. 7463-319 POINT REPAIR 100' TO 112' FROM SMH 385-049 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 100' TO 112' FROM SMH 385-049	8,251.00	CL	
201102226601		PORT	N JOHNSON	12/20/2011	10/18/2013	SMAIN	MWH-ID. 7463-319 POINT REPAIR 199' TO 211' FROM SMH 385-049 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 199' TO 211' FROM SMH 385-049	8,261.00	CL	
201102226701		PORT	N JOHNSON	12/20/2011	10/16/2013	SLEAD	MWH-ID. 7463-319 POINT REPAIR REPLACE SERVICE 138' TO 150' FROM SMH 385-049 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 138' TO 150' FROM SMH 385-049	8,161.00	CL	
201102226801		PORT	N JOHNSON	12/20/2011	10/22/2013	SLEAD	MWH-ID. 7463-319 POINT REPAIR REPLACE SERVICE 229' TO 241' FROM SMH 385-049 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 229' TO 241' FROM SMH 385-049	236.25	CL	
201102226901		PORT	N JOHNSON	12/20/2011	10/24/2013	SLEAD	MWH-ID. 7463-319 POINT REPAIR REPLACE SERVICE 261' TO 273' FROM SMH 385-049 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 261' TO 273' FROM SMH 385-049	8,161.00	CL	
201102227001		PORT	N JOHNSON	12/20/2011	09/12/2016	SLINE	MWH-ID. 7463-319 FULL LINING OF SMH 385-049 TO 385-046 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 385-049 TO 385-046		CL	
201102227201		ST FERDINAND DR	N JOHNSON	12/20/2011	06/27/2013	SMAIN	MWH-ID. 7463-320 POINT REPAIR 269' TO 285' FROM SMH 385-050 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 269' TO 285' FROM SMH 385-050	9,176.00	CL	
201102227501		ST FERDINAND DR	N JOHNSON	12/20/2011	06/26/2013	SLEAD	MWH-ID. 7463-320 POINT REPAIR REPLACE SERVICE 190' TO 202' FROM SMH 385-050 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 190' TO 202' FROM SMH 385-050	8,556.00	CL	
201102227601		ST FERDINAND DR	N JOHNSON	12/20/2011	06/21/2013	SLEAD	MWH-ID. 7463-320 POINT REPAIR REPLACE SERVICE 167' TO 179' FROM SMH 385-050 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 167' TO 179' FROM SMH 385-050	8,421.00	CL	

DATA DATE/TIME	4/8/2022	9:22:26 AM										
W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE		
201102227701	ST FERDINAND DR	N JOHNSON	12/20/2011	06/20/2013	SLEAD	MWH-ID. 7463-320 POINT REPAIR REPLACE SERVICE 34' TO 46' FROM SMH 385-050 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 34' TO 46' FROM SMH 385-050	8,246.00	CL			
201102227801	ST FERDINAND DR	N JOHNSON	12/20/2011	09/27/2013	SLINE	MWH-ID. 7463-320 FULL LINING OF SMH 385-050 TO 385-047 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 385-050 TO 385-047	8,733.00	CL			
201102227901	N JOHNSON	ST FERDINAND DR	12/20/2011	06/19/2013	SMAIN	MWH-ID. 7463-321 POINT REPAIR 100' TO 112' FROM SMH 385-050 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 100' TO 112' FROM SMH 385-050	8,311.00	CL			
201102228901	N JOHNSON	ST FERDINAND DR	12/20/2011	06/18/2013	SLEAD	MWH-ID. 7463-321 POINT REPAIR REPLACE SERVICE 161' TO 173' FROM SMH 385-050 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 161' TO 173' FROM SMH 385-050	8,556.00	CL			
201102229001	N JOHNSON	ST FERDINAND DR	12/20/2011	09/26/2013	SLINE	MWH-ID. 7463-321 FULL LINING OF SMH 385-050 TO 385-049 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 385-050 TO 385-049	7,631.00	CL			
201102229101	N DORGENOIS	CLOUET	12/20/2011	01/03/2013	SMAIN	MWH-ID. 7463-322 POINT REPAIR 148' TO 160' FROM SMH 386-011 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 148' TO 160' FROM SMH 386-011	8,301.00	CL			
201102229201	N DORGENOIS	CLOUET	12/20/2011	12/27/2012	SLEAD	MWH-ID. 7463-322 POINT REPAIR REPLACE SERVICE 5' TO 17' FROM SMH 386-011 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 5' TO 17' FROM SMH 386-011	8,216.00	CL			
201102229301	N DORGENOIS	CLOUET	12/20/2011	12/28/2012	SLEAD	MWH-ID. 7463-322 POINT REPAIR REPLACE SERVICE 84' TO 96' FROM SMH 386-011 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 84' TO 96' FROM SMH 386-011	8,221.00	CL			
201102229401	N DORGENOIS	CLOUET	12/20/2011	12/28/2012	SLEAD	MWH-ID. 7463-322 POINT REPAIR REPLACE SERVICE 121' TO 133' FROM SMH 386-011 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 121' TO 133' FROM SMH 386-011	8,221.00	CL			
201102229501	N DORGENOIS	CLOUET	12/20/2011	01/04/2013	SLEAD	MWH-ID. 7463-322 POINT REPAIR REPLACE SERVICE 243' TO 255' FROM SMH 386-011 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 243' TO 255' FROM SMH 386-011	8,201.00	CL			
201102229601	N DORGENOIS	CLOUET	12/20/2011	02/18/2013	SLINE	MWH-ID. 7463-322 FULL LINING OF SMH 386-011 TO 386-012 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 386-011 TO 386-012	6,505.00	CL			
201102229701	MONTEGUT	LAW	12/20/2011	12/26/2012	SMAIN	MWH-ID. 7463-323 POINT REPAIR 91' TO 103' FROM SMH 386-014 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 91' TO 103' FROM SMH 386-014	8,226.00	CL			
201102230001	MONTEGUT	LAW	12/20/2011	02/21/2013	SLINE	MWH-ID. 7463-323 FULL LINING OF SMH 386-014 TO 386-013 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 386-014 TO 386-013	8,456.00	CL			
201102230101	N DORGENOIS	MONTEGUT	12/20/2011	12/14/2016	SMAIN	MWH-ID. 7463-324 PLUG AT MH 386-015 AND ABANDON LINE ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 GENE TO CONTACT NORFOLK SO. RR TO DETERMINE IF LINE IS USED. IF NOT, CREATE WORK ORDER TO ABANDON AND FILL.	PLUGGED AT MH 386-015 AND ABANDON LINE	10,417.00	CL			
201102230201	LAUSSAT PL	CLOUET	12/20/2011	01/07/2013	SMAIN	MWH-ID. 7463-325 POINT REPAIR 0' TO 12' FROM SMH 387-024 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 387-024	8,336.00	CL			
201102230501	LAUSSAT PL	CLOUET	12/20/2011	01/09/2013	SMAIN	MWH-ID. 7463-326 POINT REPAIR 0' TO 12' FROM SMH 387-029 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 387-029	8,206.00	CL			
201102230601	LAUSSAT PL	CLOUET	12/20/2011	01/10/2013	SMAIN	MWH-ID. 7463-326 POINT REPAIR 242' TO 254' FROM SMH 387-029 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 242' TO 254' FROM SMH 387-029	8,161.00	CL			
201102230701	LAUSSAT PL	CLOUET	12/20/2011	01/11/2013	SLEAD	MWH-ID. 7463-326 POINT REPAIR REPLACE SERVICE 407' TO 419' FROM SMH 387-029 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 407' TO 419' FROM SMH 387-029	8,436.00	CL			
201102230801	LAUSSAT PL	CLOUET	12/20/2011	05/22/2013	SLINE	MWH-ID. 7463-326 FULL LINING OF SMH 387-029 TO 406-032 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 387-029 TO 406-032	12,721.00	CL			
201102231001	N ROMAN	LOUISA	12/20/2011	09/10/2012	SMAIN	MWH-ID. 7463-327 POINT REPAIR 250' TO 258' FROM SMH 403-070 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	POINT REPAIR 250' TO 258' FROM SMH 403-070 COMPLETED	6,200.00	CL			
201102231101	N ROMAN	LOUISA	12/20/2011	05/04/2015	SLINE	MWH-ID. 7463-327 FULL LINING OF SMH 403-070 TO 403-061 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 403-070 TO 403-061	19,502.00	CL			
201102231201	N ROMAN	N DERBIGNY	12/20/2011	08/27/2013	SLEAD	MWH-ID. 7463-328 POINT REPAIR REPLACE SERVICE 72' TO 84' FROM SMH 403-078 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 72' TO 84' FROM SMH 403-078	8,216.00	CL			
201102231301	N ROMAN	N DERBIGNY	12/20/2011	08/23/2013	SLEAD	MWH-ID. 7463-328 POINT REPAIR REPLACE SERVICE 254' TO 266' FROM SMH 403-078 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 254' TO 266' FROM SMH 403-078	8,181.00	CL			
201102231501	N ROMAN	N DERBIGNY	12/20/2011	08/22/2013	SLEAD	MWH-ID. 7463-328 POINT REPAIR REPLACE SERVICE 334' TO 346' FROM SMH 403-078 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 334' TO 346' FROM SMH 403-078	10,466.00	CL			
201102231601	N ROMAN	N DERBIGNY	12/20/2011	10/02/2013	SLINE	MWH-ID. 7463-328 FULL LINING OF SMH 403-078 TO 403-077 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 403-078 TO 403-077	9,111.00	CL			
201102231701	N GALVEZ	JAPONICA	12/20/2011	09/30/2014	SLINE	MWH-ID. 7463-329 FULL LINING OF SMH 437-034 TO 437-032 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 437-034 TO 437-032	15,600.00	CL			
201200025501	N RAMPART	LAMANICHE	01/05/2012	08/28/2013	SLEAD	MWH-ID. 7463-365 POINT REPAIR REPLACE SERVICE 116' FROM SMHA 447-023 ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED POINT REPAIR REPLACE SERVICE 116' FROM SMHA 447-023	9,156.00	CL			

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022				9:22:26 AM							
201200052401	ALVAR	N PRIEUR		01/06/2012	07/11/2013	SLEAD	MWH-ID. 7463-376 POINT REPAIR REPLACE SERVICE 251' FROM SMH 404-032 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16	COMPLETED POINT REPAIR REPLACE SERVICE 251' FROM SMH 404-032	8,351.00	CL	
201200052601	ALVAR	N PRIEUR		01/06/2012	07/09/2013	SLEAD	MWH-ID. 7463-376 POINT REPAIR REPLACE SERVICE 155' FROM SMH 404-032 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16	COMPLETED POINT REPAIR REPLACE SERVICE 155' FROM SMH 404-032	8,346.00	CL	
201200052701	ALVAR	N PRIEUR		01/06/2012	07/03/2013	SMAIN	MWH-ID. 7463-376 POINT REPAIR 0' - 12' FROM SMH 404-032 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16	COMPLETED POINT REPAIR 0' - 12' FROM SMH 404-032	8,161.00	CL	
201200052901	ALVAR	N PRIEUR		01/06/2012	07/08/2013	SLEAD	MWH-ID. 7463-376 POINT REPAIR REPLACE SERVICE 33' FROM SMH 404-032 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16	COMPLETED POINT REPAIR REPLACE SERVICE 33' FROM SMH 404-032	8,171.00	CL	
201200053001	ALVAR	N PRIEUR		01/06/2012	07/09/2013	SLEAD	MWH-ID. 7463-376 POINT REPAIR REPLACE SERVICE 93' FROM SMH 404-032 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16	COMPLETED POINT REPAIR REPLACE SERVICE 93' FROM SMH 404-032	8,161.00	CL	
201200053101	ALVAR	N PRIEUR		01/06/2012	10/03/2013	SLINE	MWH-ID. 7463-376 FULL LINING FROM SMH 404-032 TO 404-030 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16	COMPLETED FULL LINING FROM SMH 404-032 TO 404-030	8,680.00	CL	
201200053601	N PRIEUR	LOUISA		01/06/2012	01/22/2013	SLEAD	MWH-ID. 7463-377 POINT REPAIR REPLACE SERVICE 120' FROM SMH 404-089 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16	COMPLETED POINT REPAIR REPLACE SERVICE 120' FROM SMH 404-089	8,196.00	CL	
201200084001	N PRIEUR	LOUISA		01/10/2012	01/22/2013	SLEAD	MWH-ID. 7463-377 POINT REPAIR REPLACE SERVICE 150' FROM SMH 404-089 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16	POINT REPAIR REPLACE SERVICE 150' FROM SMH 404-089	8,351.00	CL	
201200084101	N PRIEUR	LOUISA		01/10/2012	01/23/2013	SLEAD	MWH-ID. 7463-377 POINT REPAIR REPLACE SERVICE 182' FROM SMH 404-089 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16	COMPLETED POINT REPAIR REPLACE SERVICE 182' FROM SMH 404-089	8,371.00	CL	
201200084201	N PRIEUR	LOUISA		01/10/2012	01/25/2013	SLEAD	MWH-ID. 7463-377 POINT REPAIR REPLACE SERVICE 257' FROM SMH 404-089 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16	COMPLETED POINT REPAIR REPLACE SERVICE 257' FROM SMH 404-089	8,361.00	CL	
201200084601	N PRIEUR	LOUISA		01/10/2012	01/24/2013	SMAIN	MWH-ID. 7463-377 POINT REPAIR 199' TO 211' FROM SMH 404-089 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16	COMPLETED POINT REPAIR 199' TO 211' FROM SMH 404-089	8,361.00	CL	
201200085001	N PRIEUR	LOUISA		01/10/2012	02/26/2013	SLINE	MWH-ID. 7463-377 FULL LINING FROM SMH 404-089 TO 385-017 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16	COMPLETED FULL LINING FROM SMH 404-089 TO 385-017	6,580.00	CL	
201200085501	KENTUCKY	N ROMAN		01/10/2012	08/21/2013	SLEAD	MWH-ID. 7463-378 POINT REPAIR REPLACE SERVICE 314' FROM SMH 417-042 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16	COMPLETED POINT REPAIR REPLACE SERVICE 314' FROM SMH 417-042	8,351.00	CL	
201200085601	KENTUCKY	N ROMAN		01/10/2012	08/20/2013	SMAIN	MWH-ID. 7463-378 POINT REPAIR 273' TO 285' FROM SMH 417-042 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16	COMPLETED POINT REPAIR 273' TO 285' FROM SMH 417-042	8,531.00	CL	
201200168701	URQUHART	PIETY		01/23/2012	01/05/2013	SMAIN	MWH-ID. 7463-436 POINT REPAIR 96' - 108' FROM SMH 402-050 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 96' - 108' FROM SMH 402-050	8,161.00	CL	
201200168801	URQUHART	PIETY		01/23/2012	01/04/2013	SMAIN	MWH-ID. 7463-436 POINT REPAIR 211' - 245' FROM SMH 402-050 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 211' - 245' FROM SMH 402-050	12,011.00	CL	
201200168901	URQUHART	PIETY		01/23/2012	01/03/2013	SLEAD	MWH-ID. 7463-436 POINT REPAIR REPLACE SERVICE 73' FROM SMH 402-050 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 73' FROM SMH 402-050	8,246.00	CL	
201200169001	URQUHART	PIETY		01/23/2012	05/22/2013	SLINE	MWH-ID. 7463-436 FULL LINING OF SMH 402-050 TO 402-049 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF SMH 402-050 TO 402-049	7,104.00	CL	
201200172901	LAW	MONTEGUT		01/23/2012	01/15/2013	SLEAD	MWH-ID. 7463-385 POINT REPAIR REPLACE SERVICE 59' FROM SMH 386-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 59' FROM SMH 386-022		CL	
201200173001	LAW	MONTEGUT		01/23/2012	01/16/2013	SLEAD	MWH-ID. 7463-385 POINT REPAIR REPLACE SERVICE 145' FROM SMH 386-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 145' FROM SMH 386-022	8,396.00	CL	
201200173101	LAW	MONTEGUT		01/23/2012	01/14/2013	SMAIN	MWH-ID. 7463-385 POINT REPAIR 0' - 12' FROM SMH 386-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 0' - 12' FROM SMH 386-022	8,161.00	CL	
201200173201	LAW	MONTEGUT		01/23/2012	02/27/2013	SLINE	MWH-ID. 7463-385 FULL LINING OF SMH 386-022 TO 386-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 386-022 TO 386-017	7,863.00	CL	
201200173301	N JOHNSON	ALVAR		01/23/2012	07/02/2013	SMAIN	MWH-ID. 7463-386 POINT REPAIR 58' - 78' FROM SMH 404-049 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 58' - 78' FROM SMH 404-049	9,561.00	CL	
201200173401	N JOHNSON	ALVAR		01/23/2012	07/02/2013	SMAIN	MWH-ID. 7463-386 POINT REPAIR 256' - 263' FROM SMH 404-049 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 256' - 263' FROM SMH 404-049	8,336.00	CL	
201200173501	N JOHNSON	ALVAR		01/23/2012	10/02/2013	SLINE	MWH-ID. 7463-386 FULL LINING OF SMH 404-049 TO 417-019 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 404-049 TO 417-019	6,631.00	CL	
201200181801	LOUISA	N PRIEUR		01/24/2012	01/29/2013	SLEAD	MWH-ID. 7463-394 POINT REPAIR REPLACE SERVICE 10' FROM SMH 404-086 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 10' FROM SMH 404-086	8,168.50	CL	
201200182001	LOUISA	N PRIEUR		01/24/2012	01/29/2013	SLEAD	MWH-ID. 7463-394 POINT REPAIR REPLACE SERVICE 63' FROM SMH 404-086 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 63' FROM SMH 404-086	8,176.00	CL	
201200182101	LOUISA	N PRIEUR		01/24/2012	01/30/2013	SLEAD	MWH-ID. 7463-394 POINT REPAIR REPLACE SERVICE 121' FROM SMH 404-086 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 121' FROM SMH 404-086	8,181.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022				9:22:26 AM							
201200182201		LOUISA	N PRIEUR	01/24/2012	01/30/2013	SLEAD	MWH-ID. 7463-394 POINT REPAIR REPLACE SERVICE 159' FROM SMH 404-086 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 159' FROM SMH 404-086	8,181.00	CL	
201200182301		LOUISA	N PRIEUR	01/24/2012	01/31/2013	SLEAD	MWH-ID. 7463-394 POINT REPAIR REPLACE SERVICE 190' FROM SMH 404-086 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 190' FROM SMH 404-086	8,171.00	CL	
201200182401		LOUISA	N PRIEUR	01/24/2012	01/31/2013	SMAIN	MWH-ID. 7463-394 POINT REPAIR 329' - 348' FROM SMH 404-086 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 329' - 348' FROM SMH 404-086	9,386.00	CL	
201200182501		LOUISA	N PRIEUR	01/24/2012	02/26/2013	SLINE	MWH-ID. 7463-394 FULL LINING OF SMH 404-086 TO 404-085 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPELTED FULL LINING OF SMH 404-086 TO 404-085	8,734.00	CL	
201200182601		ALVAR	N MIRO	01/24/2012	09/12/2012	SMAIN	MWH-ID. 7463-395 POINT REPAIR 0' - 13' FROM SMH 405-064 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	POINT REPAIR 0' - 13' FROM SMH 405-064 COMPLETED	6,400.00	CL	
201200182701		ALVAR	N MIRO	01/24/2012	07/25/2012	SMAIN	MWH-ID. 7463-395 POINT REPAIR 254' - 266' FROM SMH 405-064 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	POINT REPAIR 254' - 266' FROM SMH 405-064 COMPLETED	7,090.00	CL	
201200182801		KENTUCKY	N DERBIGNY	01/24/2012	09/20/2013	SMAIN	MWH-ID. 7463-396 POINT REPAIR 226' - 238' FROM SMH 416-015 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 226' - 238' FROM SMH 416-015	8,181.00	CL	
201200182901		KENTUCKY	N DERBIGNY	01/24/2012	11/08/2013	SLINE	MWH-ID. 7463-396 FULL LINING OF SMH 416-015 TO 416-014 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 416-015 TO 416-014	9,807.00	CL	
201200183001		N DERBIGNY	MAZANT	01/24/2012	04/26/2013	SMAIN	MWH-ID. 7463-397 REPLACE PIPE SEGMENT SMH 416-020 TO 416-019 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	REPLACED PIPE SEGMENT SMH 416-020 TO 416-019	35,840.00	CL	
201200183701		N PRIEUR	FRANCE	01/24/2012	08/08/2013	SMAIN	MWH-ID. 7463-399 REPLACE PIPE FROM SMH 417-024 TO 417-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	REPLACED PIPE FROM SMH 417-024 TO 417-023	33,500.00	CL	
201200183801		FRANCE	N JOHNSON	01/24/2012	08/13/2013	SLEAD	MWH-ID. 7463-400 POINT REPAIR REPLACE SERVICE 107' FROM SMH 417-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 107' FROM SMH 417-027	8,171.00	CL	
201200183901		FRANCE	N JOHNSON	01/24/2012	08/08/2013	SLEAD	MWH-ID. 7463-400 POINT REPAIR REPLACE SERVICE 296' FROM SMH 417-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 296' FROM SMH 417-027	8,206.00	CL	
201200184001		FRANCE	N JOHNSON	01/24/2012	08/16/2013	SMAIN	MWH-ID. 7463-400 POINT REPAIR 73' - 85' FROM SMH 417-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 73' - 85' FROM SMH 417-027	8,216.00	CL	
201200184101		FRANCE	N JOHNSON	01/24/2012	08/19/2013	SMAIN	MWH-ID. 7463-400 POINT REPAIR 168' - 180' FROM SMH 417-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 168' - 180' FROM SMH 417-027	8,426.00	CL	
201200184301		FRANCE	N JOHNSON	01/24/2012	11/08/2013	SLINE	MWH-ID. 7463-400 FULL LINING OF SMH 417-027 TO 417-013 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 417-027 TO 417-013	9,861.00	CL	
201200184401		N JOHNSON	MAZANT	01/24/2012	08/07/2013	SMAIN	MWH-ID. 7463-401 POINT REPAIR 100' - 112' FROM SMH 417-028 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 100' - 112' FROM SMH 417-028	8,241.00	CL	
201200184501		N JOHNSON	MAZANT	01/24/2012	08/06/2013	SLEAD	MWH-ID. 7463-401 POINT REPAIR REPLACE SERVICE 18' FROM SMH 417-028 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 18' FROM SMH 417-028	8,241.00	CL	
201200184601		N JOHNSON	MAZANT	01/24/2012	08/06/2013	SLEAD	MWH-ID. 7463-401 POINT REPAIR REPLACE SERVICE 80' FROM SMH 417-028 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 80' FROM SMH 417-028	8,211.00	CL	
201200184701		N JOHNSON	MAZANT	01/24/2012	08/08/2013	SLEAD	MWH-ID. 7463-401 POINT REPAIR REPLACE SERVICE 141' FROM SMH 417-028 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 141' FROM SMH 417-028	8,301.00	CL	
201200184801		N JOHNSON	MAZANT	01/24/2012	08/08/2013	SLEAD	MWH-ID. 7463-401 POINT REPAIR REPLACE SERVICE 169' FROM SMH 417-028 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 169' FROM SMH 417-028	8,211.00	CL	
201200184901		N JOHNSON	MAZANT	01/24/2012	10/03/2013	SLINE	MWH-ID. 7463-401 FULL LINING OF SMH 417-028 TO 417-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 417-028 TO 417-027	6,407.00	CL	
201200185101		N PRIEUR	POLAND AV	01/24/2012	05/01/2013	SMAIN	MWH-ID. 7463-402 REPLACE PIPE OF SMH 417-030 TO 417-029 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	REPLACED PIPE OF SMH 417-030 TO 417-029	35,160.00	CL	
201200185201		N JOHNSON	POLAND AV	01/24/2012	08/14/2013	SLEAD	MWH-ID. 7463-403 POINT REPAIR REPLACE SERVICE 24' FROM SMH 417-031 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 24' FROM SMH 417-031	9,736.00	CL	
201200185301		N JOHNSON	POLAND AV	01/24/2012	08/14/2013	SLEAD	MWH-ID. 7463-403 POINT REPAIR REPLACE SERVICE 83' FROM SMH 417-031 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 83' FROM SMH 417-031	10,481.00	CL	
201200185401		N JOHNSON	POLAND AV	01/24/2012	08/15/2013	SLEAD	MWH-ID. 7463-403 POINT REPAIR REPLACE SERVICE 115' FROM SMH 417-031 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 115' FROM SMH 417-031	8,401.00	CL	
201200185501		N JOHNSON	POLAND AV	01/24/2012	11/09/2013	SLINE	MWH-ID. 7463-403 FULL LINING OF SMH 417-031 TO 417-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 417-031 TO 417-027	7,635.00	CL	
201200185601		N JOHNSON	POLAND AV	01/24/2012	08/05/2016	SLINE	MWH-ID. 7463-404 FULL LINING OF SMH 417-032 TO 417-031 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16. GENE TO REVISE PLAN SHEET TO INSTALL NEW MH NEAR PL ON NORTH SIDE OF POLAND AVE. AND LINE PIPE FROM NMH TO 417-031.	COMPLETED FULL LINING OF SMH 417-032 TO 417-031		CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022				9:22:26 AM							
201200214201		N ROMAN	ST FERDINAND	01/25/2012	10/01/2013	SLINE	MWH-ID. 7463-513 FULL LINING OF SMH 384-028 TO 384-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 384-028 TO 384-027	6,753.00	CL	
201200214301		ST FERDINAND	N DERBIGNY	01/25/2012	02/18/2013	SMAIN	MWH-ID. 7463-514 POINT REPAIR 192' - 204' FROM SMH 384-029 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 192' - 204' FROM SMH 384-029	8,686.00	CL	
201200214401		ST FERDINAND	N DERBIGNY	01/25/2012	02/21/2013	SLINE	MWH-ID. 7463-514 FULL LINING OF SMH 384-029 TO 384-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 384-029 TO 384-027	9,750.00	CL	
201200246501		MAZANT	N GALVEZ	01/27/2012	08/05/2013	SMAIN	MWH-ID. 7463-595 POINT REPAIR 75' - 112' FROM SMH 417-012 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 75' - 112' FROM SMH 417-012	13,016.00	CL	
201200246601		MAZANT	N GALVEZ	01/27/2012	08/01/2013	SLEAD	MWH-ID. 7463-595 POINT REPAIR REPLACE SERVICE 19' FROM SMH 417-012 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 19' FROM SMH 417-012	8,281.00	CL	
201200246701		MAZANT	N GALVEZ	01/27/2012	08/01/2013	SLEAD	MWH-ID. 7463-595 POINT REPAIR REPLACE SERVICE 49' FROM SMH 417-012 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 49' FROM SMH 417-012	8,226.00	CL	
201200252501		N ROMAN	LOUISA	01/27/2012	04/11/2013	SMAIN	MWH-ID. 7463-616 REPLACE PIPE FROM SMH 384-047 TO 384-046 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	REPLACED PIPE FROM SMH 384-047 TO 384-046	34,530.00	CL	
201200252601		CLOUET	FLORIDA AV	01/27/2012	01/08/2013	SMAIN	MWH-ID. 7463-617 POINT REPAIR 0' - 12' FROM SMH 387-040 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 0' - 12' FROM SMH 387-040	8,161.00	CL	
201200252701		CLOUET	FLORIDA AV	01/27/2012	01/08/2013	SMAIN	MWH-ID. 7463-617 POINT REPAIR 389' - 401' FROM SMH 387-040 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 389' - 401' FROM SMH 387-040	8,686.00	CL	
201200252801		PAULINE	N PRIEUR	01/27/2012	07/15/2013	SMAIN	MWH-ID. 7463-618 POINT REPAIR 45' - 64' FROM SMH 403-001 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 45' - 64' FROM SMH 403-001	9,231.00	CL	
201200252901		PAULINE	N PRIEUR	01/27/2012	07/18/2013	SMAIN	MWH-ID. 7463-618 POINT REPAIR 129' - 147' FROM SMH 403-001 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 129' - 147' FROM SMH 403-001	9,316.00	CL	
201200253001		PAULINE	N PRIEUR	01/27/2012	07/18/2013	SMAIN	MWH-ID. 7463-618 POINT REPAIR 199' - 237' FROM SMH 403-001 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 199' - 237' FROM SMH 403-001	12,676.00	CL	
201200253101		PAULINE	N PRIEUR	01/27/2012	07/19/2013	SMAIN	MWH-ID. 7463-618 POINT REPAIR 295' - 326' FROM SMH 403-001 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 295' - 326' FROM SMH 403-001	11,726.00	CL	
201200253201		PAULINE	N PRIEUR	01/27/2012	07/12/2013	SLEAD	MWH-ID. 7463-618 POINT REPAIR REPLACE SERVICE 77' FROM SMH 403-001 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 77' FROM SMH 403-001	8,176.00	CL	
201200253301		PAULINE	N PRIEUR	01/27/2012	07/16/2013	SLEAD	MWH-ID. 7463-618 POINT REPAIR REPLACE SERVICE 110' FROM SMH 403-001 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 110' FROM SMH 403-001	8,476.00	CL	
201200253501		PAULINE	N PRIEUR	01/27/2012	10/04/2013	SLINE	MWH-ID. 7463-618 FULL LINING OF SMH 403-001 TO 404-042 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 403-001 TO 404-042	9,260.00	CL	
201200362301		N ROCHEBLAVE	MONTEGUT	02/14/2012	11/06/2013	SLEAD	MWH-ID. 7463-633 SERVICE REPAIR VIA LINING 106' FROM SMH 386-007 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE REPAIR VIA LINING 106' FROM SMH 386-007	5,000.00	CL	
201200362401		N ROCHEBLAVE	MONTEGUT	02/14/2012	02/18/2013	SLINE	MWH-ID. 7463-633 FULL LINING OF SMH 386-007 TO 386-005 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 386-007 TO 386-005	6,080.00	CL	
201200362501		LAW	CLOUET	02/14/2012	01/22/2013	SMAIN	MWH-ID. 7463-634 POINT REPAIR 190' - 202' FROM SMH 386-020 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 190' - 202' FROM SMH 386-020	8,236.00	CL	
201200362601		LAW	CLOUET	02/14/2012	01/17/2013	SLEAD	MWH-ID. 7463-634 SERVICE POINT REPAIR 14' FROM SMH 386-020 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 14' FROM SMH 386-020	8,231.00	CL	
201200362701		LAW	CLOUET	02/14/2012	01/21/2013	SLEAD	MWH-ID. 7463-634 SERVICE POINT REPAIR 46' FROM SMH 386-020 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 46' FROM SMH 386-020	8,326.00	CL	
201200362801		LAW	CLOUET	02/14/2012	04/11/2016	SMAIN	MWH-ID. 7463-634 POINT REPAIR VIA LINING 103' FROM SMH 386-020 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR VIA LINING 103' FROM SMH 386-020	6,600.00	CL	
201200362901		LAW	CLOUET	02/14/2012	05/23/2013	SLINE	MWH-ID. 7463-634 FULL LINING OF SMH 386-020 TO 386-090 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 386-020 TO 386-090	6,060.00	CL	
201200363101		ST CLAUDE AV	ALVAR	02/14/2012	02/16/2016	SMAIN	MWH-ID. 7463-635 REPLACE PIPE FROM SMH 402-077 TO 415-045 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FROM SMH 402-077 TO 415-045	73,768.00	CL	
201200363201		INDEPENDENCE	N DERBIGNY	02/14/2012	05/31/2013	SMAIN	MWH-ID. 7463-636 REPLACE PIPE FROM SMH 403-026 TO 403-025 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	REPLACED PIPE FROM SMH 403-026 TO 403-025	56,105.00	CL	
201200363301		PIETY	N CLAIBORNE AV	02/14/2012	11/13/2012	SMAIN	MWH-ID. 7463-637 POINT REPAIR 0' - 12' FROM 403-052 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 0' - 12' FROM 403-052	6,200.00	CL	
201200363401		PIETY	N CLAIBORNE AV	02/14/2012	11/13/2012	SMAIN	MWH-ID. 7463-637 POINT REPAIR 84' - 96' FROM 403-052 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 84' - 96' FROM 403-052	6,200.00	CL	
201200363501		PIETY	N CLAIBORNE AV	02/14/2012	11/13/2012	SMAIN	MWH-ID. 7463-637 POINT REPAIR 315' - 340' FROM 403-052 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 315' - 340' FROM 403-052	8,800.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022	9:22:26 AM										
201200363601		PIETY	N CLAIBORNE AV	02/14/2012	11/13/2012	SLEAD	MWH-ID. 7463-637 SERVICE POINT REPAIR 167' FROM 403-052 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED SERVICE POINT REPAIR 167' FROM 403-052	7,130.00	CL	
201200363701		PIETY	N CLAIBORNE AV	02/14/2012	11/13/2012	SLEAD	MWH-ID. 7463-637 SERVICE POINT REPAIR 274' FROM 403-052 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED SERVICE POINT REPAIR 274' FROM 403-052	6,980.00	CL	
201200363801		PIETY	N CLAIBORNE AV	02/14/2012	09/30/2014	SLINE	MWH-ID. 7463-637 FULL LINING OF SMH 403-052 TO 403-051 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF SMH 403-052 TO 403-051	25,287.00	CL	
201200363901		ALVAR	N GALVEZ	02/14/2012	06/28/2013	SMAIN	MWH-ID. 7463-638 POINT REPAIR 0' - 12' FROM 404-031 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 0' - 12' FROM 404-031	8,161.00	CL	
201200364001		ALVAR	N GALVEZ	02/14/2012	06/28/2013	SMAIN	MWH-ID. 7463-638 POINT REPAIR 320' - 336' FROM 404-031 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 320' - 336' FROM 404-031	8,161.00	CL	
201200364101		ALVAR	N JOHNSON	02/14/2012	07/02/2013	SMAIN	MWH-ID. 7463-639 POINT REPAIR 0' - 12' FROM 404-046 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 0' - 12' FROM 404-046	8,161.00	CL	
201200364301		MAZANT	N CLAIBORNE AV	02/14/2012	11/14/2012	SMAIN	MWH-ID. 7463-640 POINT REPAIR 364' - 373' FROM 416-034 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 364' - 373' FROM 416-034	6,400.00	CL	
201200364401		DOUGLAS	ST MAURICE AV	02/14/2012	11/09/2012	SMAIN	MWH-ID. 7463-641 REPLACE PIPE FROM SMH 452-014 TO 452-004 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FROM SMH 452-014 TO 452-004	5,880.00	CL	
201200364501		TRICOU	ALHAMBRA	02/14/2012	09/03/2013	SMAIN	MWH-ID. 7463-642 POINT REPAIR 43' - 55' FROM 452-024 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 43' - 55' FROM 452-024	8,336.00	CL	
201200364601		TRICOU	ALHAMBRA	02/14/2012	09/04/2013	SMAIN	MWH-ID. 7463-642 POINT REPAIR 161' - 173' FROM 452-024 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 161' - 173' FROM 452-024	8,631.00	CL	
201200364701		TRICOU	ALHAMBRA	02/14/2012	09/06/2013	SMAIN	MWH-ID. 7463-642 POINT REPAIR 196' - 208' FROM 452-024 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 196' - 208' FROM 452-024	8,161.00	CL	
201200364801		TRICOU	ALHAMBRA	02/14/2012	09/09/2013	SMAIN	MWH-ID. 7463-642 POINT REPAIR 251' - 279' FROM 452-024 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 251' - 279' FROM 452-024	11,411.00	CL	
201200364901		TRICOU	ALHAMBRA	02/14/2012	09/03/2013	SLEAD	MWH-ID. 7463-642 SERVICE POINT REPAIR 137' FROM 452-024 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED SERVICE POINT REPAIR 137' FROM 452-024	8,476.00	CL	
201200365001		TRICOU	ALHAMBRA	02/14/2012	09/06/2013	SLEAD	MWH-ID. 7463-642 SERVICE POINT REPAIR 230' FROM 452-024 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	SERVICE POINT REPAIR 230' FROM 452-024	8,451.00	CL	
201200365101		TRICOU	ALHAMBRA	02/14/2012	09/30/2013	SLINE	MWH-ID. 7463-642 FULL LINING OF FROM 452-024 TO 452-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF FROM 452-024 TO 452-023	8,210.00	CL	
201200368701		FELICIANA	N DERBIGNY	02/14/2012	06/05/2013	SMAIN	MWH-ID. 7463-652 REPLACE PIPE FROM 384-037 TO 384-033 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	REPLACED PIPE FROM 384-037 TO 384-033	55,615.00	CL	
201200368901		FELICIANA	N CLAIBORNE AV	02/14/2012	01/25/2013	SMAIN	MWH-ID. 7463-653 POINT REPAIR 213' - 225' FROM 384-040 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 213' - 225' FROM 384-040	8,226.00	CL	
201200369001		FELICIANA	N CLAIBORNE AV	02/14/2012	01/23/2013	SLEAD	MWH-ID. 7463-653 SERVICE POINT REPAIR 37' FROM 384-040 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 37' FROM 384-040	8,226.00	CL	
201200369101		FELICIANA	N CLAIBORNE AV	02/14/2012	01/24/2013	SLEAD	MWH-ID. 7463-653 SERVICE POINT REPAIR 97' FROM 384-040 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 97' FROM 384-040	8,246.00	CL	
201200369301		FELICIANA	N CLAIBORNE AV	02/14/2012	01/28/2013	SLEAD	MWH-ID. 7463-653 SERVICE POINT REPAIR 249' FROM 384-040 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 249' FROM 384-040	8,161.00	CL	
201200369401		FELICIANA	N CLAIBORNE AV	02/14/2012	11/04/2013	SLEAD	MWH-ID. 7463-653 SERVICE REPAIR VIA LINING 160' FROM 384-040 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE REPAIR VIA LINING 160' FROM 384-040	5,000.00	CL	
201200369501		FELICIANA	N CLAIBORNE AV	02/14/2012	02/27/2013	SLINE	MWH-ID. 7463-653 FULL LINING OF SMH 384-040 TO 384-037 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 384-040 TO 384-037	8,662.00	CL	
201200369601		MONTEGUT	N JOHNSON	02/14/2012	01/18/2013	SMAIN	MWH-ID. 7463-654 POINT REPAIR 12' - 24' FROM 385-031 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 12' - 24' FROM 385-031	8,161.00	CL	
201200369701		MONTEGUT	N JOHNSON	02/14/2012	01/18/2013	SLEAD	MWH-ID. 7463-654 SERVICE POINT REPAIR 102' FROM 385-031 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 102' FROM 385-031	8,596.00	CL	
201200369801		MONTEGUT	N JOHNSON	02/14/2012	01/21/2013	SLEAD	MWH-ID. 7463-654 SERVICE POINT REPAIR 144' FROM 385-031 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 144' FROM 385-031	8,246.00	CL	
201200369901		MONTEGUT	N JOHNSON	02/14/2012	04/05/2016	SMAIN	MWH-ID. 7463-654 POINT REPAIR VIA LINING 206' FROM 385-031 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR VIA LINING 206' FROM 385-031	4,500.00	CL	
201200370001		MONTEGUT	N JOHNSON	02/14/2012	02/23/2016	SLEAD	MWH-ID. 7463-654 SERVICE REPAIR VIA LINING 237' FROM 385-031 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE REPAIR VIA LINING 237' FROM 385-031		CL	
201200370101		MONTEGUT	N JOHNSON	02/14/2012	05/23/2013	SLINE	MWH-ID. 7463-654 FULL LINING OF 385-031 TO 385-030 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF 385-031 TO 385-030	9,784.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022				9:22:26 AM							
201200370201		N PRIEUR	ST FERDINAND	02/14/2012	06/14/2013	SLEAD	MWH-ID. 7463-655 SERVICE POINT REPAIR 118' FROM 385-054 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 118' FROM 385-054	8,531.00	CL	
201200370301		N PRIEUR	ST FERDINAND	02/14/2012	06/17/2013	SLEAD	MWH-ID. 7463-655 SERVICE POINT REPAIR 143' FROM 385-054 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 143' FROM 385-054	8,421.00	CL	
201200370401		N PRIEUR	ST FERDINAND	02/14/2012	09/27/2013	SLINE	MWH-ID. 7463-655 FULL LINING OF SMH 385-054 TO 385-053 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 385-054 TO 385-053	6,682.00	CL	
201200370501		BARTHOLOMEW	N CLAIBORNE AV	02/14/2012	07/31/2013	SMAIN	MWH-ID. 7463-656 POINT REPAIR 292' - 319 FROM 416-003 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 292' - 319 FROM 416-003	12,273.50	CL	
201200370601		BARTHOLOMEW	N CLAIBORNE AV	02/14/2012	07/23/2013	SLEAD	MWH-ID. 7463-656 SERVICE POINT REPAIR 110' FROM 416-003 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 110' FROM 416-003	8,221.00	CL	
201200370701		BARTHOLOMEW	N CLAIBORNE AV	02/14/2012	07/24/2013	SLEAD	MWH-ID. 7463-656 SERVICE POINT REPAIR 140' FROM 416-003 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 140' FROM 416-003	8,231.00	CL	
201200370801		BARTHOLOMEW	N CLAIBORNE AV	02/14/2012	07/25/2013	SLEAD	MWH-ID. 7463-656 SERVICE POINT REPAIR 171' FROM 416-003 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 171' FROM 416-003	8,221.00	CL	
201200370901		BARTHOLOMEW	N CLAIBORNE AV	02/14/2012	07/29/2013	SLEAD	MWH-ID. 7463-656 SERVICE POINT REPAIR 230' FROM 416-003 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 230' FROM 416-003	9,481.00	CL	
201200371001		BARTHOLOMEW	N CLAIBORNE AV	02/14/2012	07/29/2013	SLEAD	MWH-ID. 7463-656 SERVICE POINT REPAIR 261' FROM 416-003 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 261' FROM 416-003	8,306.00	CL	
201200371101		BARTHOLOMEW	N CLAIBORNE AV	02/14/2012	11/08/2013	SLINE	MWH-ID. 7463-656 FULL LINING OF SMH 416-003 TO 416-002 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 416-003 TO 416-002	9,764.00	CL	
201200377101		LAW	LOUISA	02/14/2012	01/08/2013	SMAIN	MWH-ID. 7463-676 POINT REPAIR 0' - 36' FROM SMH 386-021 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 0' - 36' FROM SMH 386-021	12,896.00	CL	
201200377201		LAW	LOUISA	02/14/2012	01/09/2013	SLEAD	MWH-ID. 7463-676 SERVICE POINT REPAIR 63' FROM SMH 386-021 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 63' FROM SMH 386-021		CL	
201200377301		LAW	LOUISA	02/14/2012	01/10/2013	SLEAD	MWH-ID. 7463-676 SERVICE POINT REPAIR 94' FROM SMH 386-021 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 94' FROM SMH 386-021	8,186.00	CL	
201200377401		LAW	LOUISA	02/14/2012	01/11/2013	SLEAD	MWH-ID. 7463-676 SERVICE POINT REPAIR 189' FROM SMH 386-021 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 189' FROM SMH 386-021	8,286.00	CL	
201200377501		LAW	LOUISA	02/14/2012	01/16/2013	SLEAD	MWH-ID. 7463-676 SERVICE POINT REPAIR 243' FROM SMH 386-021 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 243' FROM SMH 386-021	8,228.50	CL	
201200377601		LAW	LOUISA	02/14/2012	02/20/2013	SLINE	MWH-ID. 7463-676 FULL LINING OF SMH 386-021 TO 386-020 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 386-021 TO 386-020	6,586.00	CL	
201200381401		FELICIANA	N GALVEZ	02/15/2012	08/14/2013	SLINE	MWH-ID. 7463-684 FULL LINING OF SMH 385-018 TO 385-006 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 385-018 TO 385-006	2,688.00	CL	
201200381501		ALVAR	N ROMAN	02/15/2012	07/10/2013	SMAIN	MWH-ID. 7463-685 POINT REPAIR 358' - 370' FROM SMH 403-014 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 358' - 370' FROM SMH 403-014	8,356.00	CL	
201200866801		EGANIA	URQUHART	03/15/2012	03/28/2012	SMAIN	MWH-ID. 7463-213 POINT REPAIR 12' TO 24' FROM SMH 442-029 ESSA 2 - BASIN 6 - NINTHWARD - STATION B	POINT REPAIR 12' TO 24' FROM SMH 442-029 COMPLETED	6,200.00	CL	
201201233701		ST FERDINAND	N ROBERTSON	05/12/2012	07/11/2012	SMAIN	MWH-ID. 7463-256 POINT REPAIR 44' TO 53' FROM SMH 384-014 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 44' TO 53' FROM SMH 384-014	6,400.00	CL	
201201264901		ANDRY	N CLAIBORNE AV	05/17/2012	04/02/2012	SMAIN	MWH-ID. 7463-238 POINT REPAIR 97' TO 109' FROM SMH 443-047 ESSA 2-BASIN 2-NINTHWARD-STATION B	POINT REPAIR 97' TO 109' FROM SMH 443-047 COMPLETED	6,530.00	CL	
201201266101		ANDRY	N CLAIBORNE AV	05/17/2012	03/28/2012	SMAIN	MWH-ID. 7463-238 POINT REPAIR 238' TO 250' FROM SMH 443-047 ESSA 2-BASIN 2-NINTHWARD-STATION B	POINT REPAIR 238' TO 250' FROM SMH 443-047 COMPLETED	6,200.00	CL	
201201266401		ANDRY	ST CLAUDE AV	05/17/2012	03/26/2012	SMAIN	MWH-ID. 7463-215 POINT REPAIR 0'TO 12' FROM SMH 442-036 ESSA 2-BASIN 2-NINTHWARD-STATION B	MWH-ID.7463-215 POINT REPAIR 0'TO 12' FROM SMH 442-036 ESSA2-BASIN 6-NINTH WARD-STATION B	6,800.00	CL	
201201266701		ANDRY	ST CLAUDE AV	05/17/2012	03/27/2012	SMAIN	MWH-ID. 7463-215 POINT REPAIR 250' TO 262' FROM SMH 442-036 ESSA 2-BASIN 2-NINTHWARD-STATION B	MWH-ID.7463-215 POINT REPAIR 250' TO 262' FROM SMH 442-036 ESSA2-BASIN 6-NINTH WARD-STATION B	6,400.00	CL	
201201566001		N GALVEZ	KENTUCKY	06/27/2012	01/31/2013	SMAIN	MWH-ID. 7463-687 REPLACE PIPE FOR LINE SEGMENT 417-015 TO 417-014 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	REPLACED PIPE FOR LINE SEGMENT 417-015 TO 417-014	66,114.00	CL	
201201570101		FRANCE	LAW	06/27/2012	01/24/2013	SLINE	MWH-ID. 7463-688 FULL LINING FROM SMH 418-011 TO SMH 418-010 ESSA 2-BASIN 6-NINTH WARD-STATION 16	COMPLETED FULL LINING FROM SMH 418-011 TO SMH 418-010	15,827.00	CL	
201201570201		FRANCE	LAW	06/27/2012	09/19/2012	SLEAD	MWH-ID. 7463-688 SERVICE POINT REPAIRS REPLACE SERVICE 53' FROMMSMH 418-011 ESSA 2-BASIN 6-NINTH WARD-STATION 16	POINT REPAIRS REPLACE SERVICE 53' FROMMSMH 418-011 COMPLETED	6,260.00	CL	
201201570301		FRANCE	LAW	06/27/2012	09/19/2012	SLEAD	MWH-ID. 7463-688 SERVICE POINT REPAIR REPLACE SERVICE 84' FROM SMH 418-011 ESSA2-BASIN6-NINTH WARD-STATION 16	POINT REPAIR REPLACE SERVICE 84' FROM SMH 418-011 COMPLETED	6,275.00	CL	

DATA DATE/TIME	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201201768401	CHOCTAW	N TONTI	07/31/2012	09/04/2012	SMAIN	MWH-ID.7463-223 POINT REPAIR 256' TO 268' FROM SMH 445-060 ESSA 2-BASIN 6-NINTH WARD-STATION 24	POINT REPAIR 256' TO 268' FROM SMH 445-060 COMPLETED	6,200.00	CL	
201201873901	N JOHNSON	CHARBONNET	08/15/2012	08/23/2012	SMAIN	MWH-ID. 7463-199 POINT REPAIR 255' TO 267' FROM SMH 449-014 ESSA 2 - BASIN 6 - NINTH WARD - 25	POINT REPAIR 255' TO 267' FROM SMH 449-014 COMPLETED	6,200.00	CL	
201202151301	DOUGLAS	LIZARDI	10/03/2012	10/10/2012	SMAIN	MWH-ID. 7463-707 PERFORM POINT REPAIR 0' TO 13'	MWH-ID. 7463-707 PERFORM POINT REPAIR 0' TO 13' COMPLETED	6,610.00	CL	
201202151401	DOUGLAS	LIZARDI	10/03/2012	10/10/2012	SMAIN	MWH-ID. 7463-707 PERFORM POINT REPAIR 79' TO 91'	MWH-ID. 7463-707 PERFORM POINT REPAIR 79' TO 91' COMPLETED	7,320.00	CL	
201202151501	DOUGLAS	LIZARDI	10/03/2012	10/10/2012	SMAIN	MWH-ID. 7463-707 PERFORM POINT REPAIR 134' TO 170'	MWH-ID. 7463-707 PERFORM POINT REPAIR 134' TO 170'	6,620.00	CL	
201202151601	DOUGLAS	LIZARDI	10/03/2012	12/14/2012	SLINE	MWH-ID. 7463-707 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 123.5	REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 123.5	18,231.00	CL	
201303732401	MONTEGUT	MARAIS	06/07/2013	04/09/2013	SLEAD	MWH-ID. 7463-269 POINT REPAIR REPLACE SERVICE 59' - 71' FROM SMH 383-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 59' - 71' FROM SMH 383-023	8,336.00	CL	
201303732601	CLOUET	FLORIDA AV	06/07/2013	04/02/2013	SMAIN	MWH-ID. 7463-617 POINT REPAIR 200' - 212' FROM SMH 387-040 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 200' - 212' FROM SMH 387-040	8,161.00	CL	
201303732701	CLOUET	FLORIDA AV	06/07/2013	04/02/2013	SMAIN	MWH-ID. 7463-617 POINT REPAIR 16' - 28' FROM SMH 387-040 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 16' - 28' FROM SMH 387-040	10,436.00	CL	
201303958201	N PRIEUR	POLAND AV	07/15/2013	07/09/2013	SMAIN	MWH-ID. 7463-406 POINT REPAIR 226' - 238' FROM SMH 417-034 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 226' - 238' FROM SMH 417-034	6,200.00	CL	
201303958501	POLAND AV	N PRIEUR	07/15/2013	07/10/2013	SMAIN	MWH-ID. 7463-405 POINT REPAIR 146' - 157' FROM SMH 417-033 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 146' - 157' FROM SMH 417-033	6,200.00	CL	
201303958601	POLAND AV	N PRIEUR	07/15/2013	07/11/2013	SMAIN	MWH-ID. 7463-405 POINT REPAIR REPLACE SERVICE 271' FROM SMH 417-033 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED NINTH REPAIR REPLACE SERVICE 271' FROM SMH 417-033	6,800.00	CL	
201303958801	N ROMAN	LOUISA	07/15/2013	08/22/2013	SMAIN	MWH-ID. 7463-327 POINT REPAIR 6' TO 18' FROM SMH 403-070 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 6' TO 18' FROM SMH 403-070	7,200.00	CL	
201303959101	PIETY	N CLAIBORNE AV	07/15/2013	07/05/2013	SMAIN	MWH-ID. 7463-637 POINT REPAIR 120' - 132' FROM 403-052 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 120' - 132' FROM 403-052	6,400.00	CL	
201304029701	N ROCHEBLAVE	SPAIN	07/25/2013	08/19/2013	SMAIN	MWH-ID. 7463-746 POINT REPAIR 343' - 355' FROM SMH 347-025 ESSA 2 - BASIN 6 - NINTH WARD - SPS 9	COMPLETED POINT REPAIR 343' - 355' FROM SMH 347-025	9,500.00	CL	
201304029801	BURGUNDY	JOURDAN AV	07/25/2013	08/20/2013	SMAIN	MWH-ID. 7463-747 POINT REPAIR 53' - 65' FROM SMH 434-009 ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED POINT REPAIR 53' - 65' FROM SMH 434-009		CL	
201304191901	LAUSSAT PL	CLOUET	08/23/2013	04/04/2013	SMAIN	MWH-ID. 7463-326 POINT REPAIR 493' TO 505' FROM SMH 387-029 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 493' TO 505' FROM SMH 387-029	8,161.00	CL	
201304192301	LAUSSAT PL	CLOUET	08/23/2013	04/04/2013	SMAIN	MWH-ID. 7463-326 POINT REPAIR 365' TO 377' FROM SMH 387-029 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED NINTH REPAIR 365' TO 377' FROM SMH 387-029	8,226.00	CL	
201304728701	ST FERDINAND	N CLAIBORNE AV	10/15/2013	09/16/2013	SMAIN	MWH-ID. 7463-258 POINT REPAIR 204' TO 216' FROM SMH 384-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 204' TO 216' FROM SMH 384-017	8,356.00	CL	
201304728801	ST FERDINAND	N JOHNSON	10/15/2013	09/17/2013	SMAIN	MWH-ID. 7463-320 POINT REPAIR REPLACE SERVICE 66' TO 78' FROM SMH 385-050 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 66' TO 78' FROM SMH 385-050	8,293.50	CL	
201304729501	ALVAR	N PRIEUR	10/15/2013	09/18/2013	SMAIN	MWH-ID. 7463-376 POINT REPAIR 176' - 188' FROM SMH 404-032 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16	COMPLETED POINT REPAIR 176' - 188' FROM SMH 404-032		CL	
201304729801	N JOHNSON	ALVAR	10/15/2013	09/19/2013	SMAIN	MWH-ID. 7463-386 POINT REPAIR 95' - 107' FROM SMH 404-049 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	MWH-ID. 7463-386 POINT REPAIR 95' - 107' FROM SMH 404-049 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	8,436.00	CL	
201304730101	MAZANT	N JOHNSON	10/15/2013	09/26/2013	SMAIN	MWH-ID. 7463-595 POINT REPAIR 163' - 175' FROM SMH 417-012 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 134' - 146' FROM SMH 417-012	8,411.00	CL	
201304730201	MAZANT	N JOHNSON	10/15/2013	09/27/2013	SMAIN	MWH-ID. 7463-595 POINT REPAIR 254' - 266' FROM SMH 417-012 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 254' - 266' FROM SMH 417-012	8,616.00	CL	
201305189501	EADS	FLORIDA AV	12/18/2013	02/12/2016	SMAIN	MWH-ID. 7463-822 REPLACE PIPE FROM SMH 366-034 TO 366-033 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9	REPLACED PIPE FROM SMH 366-034 TO 366-033	39,140.00	CL	
201305191701	ARTS	N GALVEZ	12/18/2013	07/25/2016	SMAIN	MWH-ID. 7463-820 POINT REPAIR 7' TO 19' FROM SMH 346-022 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9	POINT REPAIR WAS DONE UNDER DPW PROJECT 2000-03D N.GALVEZ(ELYSIAN TO ALMONASTER PER MARK JOHNSON		CL	
201400097601	N ROCHEBLAVE	SPAIN	01/14/2014	06/24/2016	SMAIN	MWH-ID. 7463-837 POINT REPAIR 7' TO 19' FROM SMH 347-025 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9	POINT REPAIR 7' TO 19' FROM SMH 347-025	7,100.00	CL	
201400097701	N ROCHEBLAVE	SPAIN	01/14/2014	06/22/2016	SMAIN	MWH-ID. 7463-837 POINT REPAIR 62' TO 74' FROM SMH 347-025 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9	CANCEL WORK ORDER PER MWH POINT REPAIR 62' TO 74' FROM SMH 347-025 COMPLETED	8,092.00	CL	
201400097801	N TONTI	SPAIN	01/14/2014	03/31/2016	SMAIN	MWH-ID. 7463-836 REPLACE PIPE FROM SMH 347-019 TO 347-010 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9	REPLACED PIPE FROM SMH 347-019 TO 347-010	60,840.00	CL	
201400209601	ANDRY	ST CLAUDE AV	01/24/2014	06/29/2015	SMAIN	MWH-ID. 7463-845 POINT REPAIR 91' TO 113' FROM SMH 442-041 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED POINT REPAIR 91' TO 113' FROM SMH 442-041	11,440.00	CL	
201400209701	BURGUNDY	GORDON	01/24/2014	04/23/2015	SLINE	MWH-ID. 7463-847 FULL LINING OF PIPE FROM SMH 453-004 TO 453-001 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED FULL LINING OF SMH 444-053 TO 444-052	5,549.00	CL	
201400211601	LOUISA	CHARTRES	01/24/2014	03/19/2015	SLEAD	MWH-ID. 7463-844 SERVICE POINT REPAIR 24' FROM SMH 400-015 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED SERVICE POINT REPAIR 24' FROM SMH 400-015	4,810.00	CL	
201400211701	LOUISA	CHARTRES	01/24/2014	04/29/2015	SLINE	MWH-ID. 7463-844 FULL LINING OF PIPE FROM SMH 400-015 TO 400-014 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED FULL LINING OF PIPE FROM SMH 400-015 TO 400-014	5,616.00	CL	
201400211801	LOUISA	CHARTRES	01/24/2014	03/19/2015	SMAIN	MWH-ID. 7463-844 POINT REPAIR 68' TO 80' FROM SMH 400-015 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED POINT REPAIR 68' TO 80' FROM SMH 400-015	4,500.00	CL	
201400212001	REYNES	ST CLAUDE AV	01/24/2014	09/25/2014	SMAIN	MWH-ID. 7463-846 REPLACE PIPE FROM SMH 442-079 TO 441-050 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B	REPLACED PIPE FROM SMH 442-079 TO 441-050	75,767.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201400212101		BURGUNDY	GORDON	01/24/2014	04/23/2015	SMAIN	MWH-ID. 7463-847 POINT REPAIR 137' TO 172' FROM SMH 453-004 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED POINT REPAIR 137' TO 172' FROM SMH 453-004	8,960.00	CL	
201400594001		ST CLAUDE AV	ALABO	03/20/2014	03/10/2015	SLEAD	MWH-ID. 7463-879 SERVICE POINT REPAIR 29' FROM SMH 454-011 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED SERVICE POINT REPAIR 29' FROM SMH 454-011	4,500.00	CL	
201400594101		ST CLAUDE AV	ALABO	03/20/2014	03/12/2015	SLEAD	MWH-ID. 7463-879 SERVICE POINT REPAIR 117' FROM SMH 454-011 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED SERVICE POINT REPAIR 117' FROM SMH 454-011		CL	
201400594201		ST CLAUDE AV	ALABO	03/20/2014	03/24/2015	SMAIN	MWH-ID. 7463-879 POINT REPAIR 201' TO 219' FROM SMH 454-011 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED POINT REPAIR 201' TO 219' FROM SMH 454-011	4,500.00	CL	
201400594301		ST CLAUDE AV	ALABO	03/20/2014	04/02/2015	SLINE	MWH-ID. 7463-879 FULL LINING OF PIPE FROM SMH 454-011 TO 454-010 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED FULL LINING OF PIPE FROM SMH 454-011 TO 454-010	8,904.00	CL	
201400619101		N DERBIGNY	ST FERDINAND	03/24/2014	10/03/2013	SMAIN	MWH-ID. 7463-460	COMPLETED POINT REPAIR 218' - 230' FROM SMH 384-004	8,161.00	CL	
201400619701		URQUHART	PIETY	03/24/2014	11/08/2013	SMAIN	POINT REPAIR 218' - 230' FROM SMH 384-004 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE REPAIR VIA LINING 206 FROM SMH 402-050	2,500.00	CL	
201400619801		PAULINE	N ROMAN	03/24/2014	10/02/2013	SMAIN	MWH-ID. 7463-618 POINT REPAIR 163' - 175' FROM SMH 403-001 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	POINT REPAIR 163' - 175' FROM SMH 403-001	8,251.00	CL	
201400625401		ALVAR	N ROMAN	03/25/2014	10/11/2013	SMAIN	MWH-ID. 7463-685 POINT REPAIR 304' - 316' FROM SMH 403-014 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 304' - 316' FROM SMH 403-014	9,261.00	CL	
201400626401		ALVAR	N JOHNSON	03/25/2014	10/14/2013	SMAIN	MWH-ID. 7463-639 POINT REPAIR REPLACE SERVICE 206 FROM SMH 404-046 ESSA 2-BASIN 6-NINTH WARD-STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 206 FROM SMH 404-046	8,315.00	CL	
201400626501		ALVAR	N JOHNSON	03/25/2014	10/16/2013	SMAIN	MWH-ID. 7463-639 POINT REPAIR REPLACE SERVICE 115 FROM SMH 404-046 ESSA 2-BASIN 6-NINTH WARD-STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 115 FROM SMH 404-046	8,198.00	CL	
201400626601		ALVAR	N JOHNSON	03/25/2014	10/17/2013	SMAIN	MWH-ID. 7463-639 POINT REPAIR REPLACE SERVICE 236 FROM SMH 404-046 ESSA 2-BASIN 6-NINTH WARD-STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 236 FROM SMH 404-046	8,526.00	CL	
201400626701		ALVAR	N JOHNSON	03/25/2014	10/18/2013	SMAIN	MWH-ID. 7463-639 POINT REPAIR 293-303 FROM SMH 404-046 ESSA 2-BASIN 6-NINTH WARD-STATION B	COMPLETED POINT REPAIR 293-303 FROM SMH 404-046	8,631.00	CL	
201400626801		BARTHOLOMEW	N CLAIBORNE AV	03/25/2014	10/01/2013	SMAIN	MWH-ID. 7463-656 POINT REPAIR 261' FROM 416-003 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 261' FROM 416-003	8,396.00	CL	
201400626901		BARTHOLOMEW	N CLAIBORNE AV	03/25/2014	09/30/2013	SMAIN	MWH-ID. 7463-656 POINT REPAIR 195' - 207' FROM 416-003 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 195' - 207' FROM 416-003	8,181.00	CL	
201400627101		KENTUCKY	N DERBIGNY	03/25/2014	10/10/2013	SMAIN	MWH-ID. 7463-396 POINT REPAIR 191' - 203' FROM SMH 416-015 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 191' - 203' FROM SMH 416-015	8,161.00	CL	
201400627201		KENTUCKY	N DERBIGNY	03/25/2014	10/10/2013	SMAIN	MWH-ID. 7463-396 POINT REPAIR 312' - 331' FROM SMH 416-015 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 312' - 331' FROM SMH 416-015	10,233.50	CL	
201400627401		KENTUCKY	N DERBIGNY	03/25/2014	10/10/2013	SMAIN	MWH-ID. 7463-396 POINT REPAIR REPLACE SERVICE 292' FROM SMH 416-015 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 292' FROM SMH 416-015	8,181.00	CL	
201400627701		FRANCE	N JOHNSON	03/25/2014	10/04/2013	SMAIN	MWH-ID.7463-400 POINT REPAIR 0-12 FROM SMH 417-027 ESSA 2-BASIN 6-NINTHWARD-STATION 16	COMPLETED POINT REPAIR 0-12 FROM SMH 417-027	8,336.00	CL	
201400628101		FRANCE	N JOHNSON	03/25/2014	10/07/2013	SMAIN	MWH-ID.7463-400 POINT REPAIR 63-75 FROM SMH 417-027 ESSA 2-BASIN 6-NINTHWARD-STATION 16	COMPLETED POINT REPAIR 63-75 FROM SMH 417-027	11,151.00	CL	
201400628301		FRANCE	N JOHNSON	03/25/2014	10/07/2013	SMAIN	MWH-ID.7463-400 POINT REPAIR 380-392 FROM SMH 417-027 ESSA 2-BASIN 6-NINTHWARD-STATION 16	COMPLETED POINT REPAIR 380-392 FROM SMH 417-027		CL	
201400629001		N JOHNSON	LESSEPS	03/25/2014	09/24/2013	SMAIN	MWH-ID. 7463-403 POINT REPAIR 275' - 287' FROM SMH 417-031 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 275' - 287' FROM SMH 417-031	8,486.00	CL	
201400629201		N JOHNSON	LESSEPS	03/25/2014	09/23/2013	SMAIN	MWH-ID. 7463-403 POINT REPAIR 183' - 195' FROM SMH 417-031 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 183' - 195' FROM SMH 417-031	8,363.50	CL	
201400800301		ST ROCH AV	N MIRO	04/17/2014	06/16/2016	SMAIN	MWH-ID. 7463-899 POINT REPAIR 61' TO 73' FROM SMH 346-017 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9	COMPLETED POINT REPAIR 61' TO 73' FROM SMH 346-017	4,500.00	CL	
201400800401		SPAIN	N MIRO	04/17/2014	10/29/2014	SMAIN	MWH-ID. 7463-908 POINT REPAIR 0' TO 16' FROM SMH 346-002 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9	COMPLETED POINT REPAIR 0' TO 16' FROM SMH 346-002	5,580.00	CL	
201400800601		BURGUNDY	TUPELO	04/17/2014	03/03/2015	SMAIN	MWH-ID. 7463-901 POINT REPAIR 279' TO 315' FROM SMH 453-011 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED POINT REPAIR 279' TO 315' FROM SMH 453-011		CL	
201400800701		MANDEVILLE	N GALVEZ	04/17/2014	06/30/2016	SMAIN	MWH-ID. 7463-898 POINT REPAIR 311' TO 325' FROM SMH 346-008 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9	COMPLETED POINT REPAIR 311' TO 325' FROM SMH 346-008	15,314.00	CL	
201400800801		MANDEVILLE	N GALVEZ	04/17/2014	06/28/2016	SMAIN	MWH-ID. 7463-898 POINT REPAIR 193' TO 205' FROM SMH 346-008 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9	COMPLETED POINT REPAIR 193' TO 205' FROM SMH 346-008	13,200.00	CL	
201400801001		MANDEVILLE	N GALVEZ	04/17/2014	07/07/2016	SMAIN	MWH-ID. 7463-898 POINT REPAIR 126' TO 142' FROM SMH 346-008 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9	COMPLETED POINT REPAIR 126' TO 142' FROM SMH 346-008	13,940.00	CL	
201400801101		ST ROCH AV	N MIRO	04/17/2014	06/15/2016	SMAIN	MWH-ID. 7463-899 POINT REPAIR 0' TO 21' FROM SMH 346-017 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9	COMPLETED POINT REPAIR 0' TO 21' FROM SMH 346-017	6,930.00	CL	
201400801201		ST ROCH AV	N MIRO	04/17/2014	09/06/2016	SLINE	MWH-ID. 7463-899 FULL LINING OF PIPE FROM SMH 346-017 TO 346-015 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9	COMPLETED FULL LINING OF PIPE FROM SMH 346-017 TO 346-015		CL	
201400801301		ST ROCH AV	N MIRO	04/17/2014	06/20/2016	SMAIN	MWH-ID. 7463-899 POINT REPAIR 331' TO 346' FROM SMH 346-017 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9	COMPLETED POINT REPAIR 331' TO 346' FROM SMH 346-017	5,850.00	CL	
201400801401		EADS	N TONTI	04/17/2014	07/20/2016	SMAIN	MWH-ID. 7463-903 POINT REPAIR 274' TO 286' FROM SMH 365-037 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9	COMPLETED POINT REPAIR 274' TO 286' FROM SMH 365-037		CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022	201400801501	SPAIN	N MIRO	04/17/2014	10/30/2014	SMAIN	MWH-ID. 7463-908 POINT REPAIR 357' TO 369' FROM SMH 346-002 ESSA 2 - BASIN 6 - NINTH WARD - SPS 9	COMPLETED POINT REPAIR 357' TO 369' FROM SMH 346-002	4,500.00	CL	
	201400802801	BURGUNDY	TUPELO	04/17/2014	12/28/2014	SMAIN	MWH-ID. 7463-901 POINT REPAIR 58' TO 79' FROM SMH 453-011 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED POINT REPAIR 58' TO 79' FROM SMH 453-011		CL	
	201400802901	BURGUNDY	TUPELO	04/17/2014	12/29/2014	SLEAD	MWH-ID. 7463-901 SERVICE POINT REPAIR 100' FROM SMH 453-011 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED SERVICE POINT REPAIR 100' FROM SMH 453-011		CL	
	201400803001	BURGUNDY	TUPELO	04/17/2014	12/31/2014	SMAIN	MWH-ID. 7463-901 POINT REPAIR 199' TO 211' FROM SMH 453-011 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED POINT REPAIR 199' TO 211' FROM SMH 453-011		CL	
	201400803101	BURGUNDY	TUPELO	04/17/2014	03/03/2015	SLINE	MWH-ID. 7463-901 FULL LINING OF PIPE FROM SMH 453-011 TO 453-004 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED FULL LINING OF PIPE FROM SMH 453-011 TO 453-004 PER GENE FERRERO MWH THE WORK ORDER CURRENTLY IN CASSWORKS FOR THE FULL LINING CAN BE CLOSED WITH A NOTATION THAT THE WORK WAS PREVIOUSLY IDENTIFIED TO BE COMPLETED ON THE SSERP.		CL	
	201400803201	BURGUNDY	JOURDAN AV	04/17/2014	11/20/2014	SMAIN	MWH-ID. 7463-900 POINT REPAIR 0' - 20' FROM SMH 434-009 ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED POINT REPAIR 0' - 20' FROM SMH 434-009	8,000.00	CL	
	201400803301	MANDEVILLE	N GALVEZ	04/17/2014	11/15/2016	SLINE	MWH-ID. 7463-898 FULL LINING OF PIPE FROM SMH 346-008 TO 346-001 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9	COMPLETED FULL LINING OF PIPE FROM SMH 346-008 TO 346-001	25,871.00	CL	
	201502715801	CAFFIN AV	N CLAIBORNE AV	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-058	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-058	460.00	CL	
	201502716001	MUSIC	N ROMAN	09/24/2015	05/18/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 345-056	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 345-056	179.00	CL	
	201502716101	ST ROCH AV	N ROMAN	09/24/2015	05/18/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 346-041	179.00	CL	
	201502716201	ELYSIAN FIELDS AV	N ROMAN	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 346-036	179.00	CL	
	201502716301	MONTICELLO	N DORGENOIS	09/24/2015	09/04/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-054	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-054	644.00	CL	
	201502716401	CHARBONNET	N CLAIBORNE AV	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-051	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-051	179.00	CL	
	201502716501	TRICOU	N CLAIBORNE AV	09/24/2015	09/03/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-020	524.40	CL	
	201502716601	N ROBERTSON	CHARBONNET	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-060	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-060		CL	
	201502716701	REYNES	N VILLERE	09/24/2015	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-008	179.00	CL	
	201502716801	BURGUNDY	ST FERDINAND	09/24/2015	04/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 382-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 382-020	179.00	CL	
	201502716901	MANDEVILLE	N CLAIBORNE AV	09/24/2015	10/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 345-053	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 345-053	179.00	CL	
	201502717001	REYNES	N CLAIBORNE AV	09/24/2015	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-007	179.00	CL	
	201502717101	BENTON	N CLAIBORNE AV	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-065	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-065	179.00	CL	
	201502717201	FRANCE	N CLAIBORNE AV	09/24/2015	04/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 416-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 416-040	179.00	CL	
	201502717301	ST MAURICE AV	N CLAIBORNE AV	09/24/2015	09/03/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-012	552.00	CL	
	201502717401	CONGRESS	N DORGENOIS	09/24/2015	05/19/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 405-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 405-012	736.00	CL	
	201502717501	ARTS	N DORGENOIS	09/24/2015	05/27/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-049	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-049	179.00	CL	
	201502717601	ALABO	N CLAIBORNE AV	09/24/2015	10/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-048	179.00	CL	
	201502717701	MARIGNY	N CLAIBORNE AV	09/24/2015	10/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 345-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 345-048	179.00	CL	
	201502717801	CONGRESS	N TONTI	09/24/2015	05/15/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 405-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 405-001	920.00	CL	
	201502718101	CONGRESS	N ROCHEBLAVE	09/24/2015	05/15/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 405-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 405-011	179.00	CL	
	201502718301	MONTICELLO	LAW	09/24/2015	03/15/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-058	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-058	682.50	CL	
	201502718401	ST ROCH AV	LAW	09/24/2015	06/16/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-030	500.00	CL	
	201502718501	FLOOD	LAW	09/24/2015	05/14/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-048	828.00	CL	
	201502718601	ST MAURICE AV	LAW	09/24/2015	09/04/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-017	920.00	CL	
	201502718701	JOURDAN AV	N ROBERTSON	09/24/2015	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-007	460.00	CL	
	201502718801	POLAND AV	N ROBERTSON	09/24/2015	10/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 416-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 416-045	179.00	CL	
	201502718901	GORDON	N ROBERTSON	09/24/2015	05/05/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-023	552.00	CL	
	201502719001	DESLONDE	N ROBERTSON	09/24/2015	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-011	179.00	CL	
	201502719101	ST FERDINAND	N ROBERTSON	09/24/2015	05/27/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 384-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 384-011	179.00	CL	
	201502719201	N ROCHEBLAVE	FRANKLIN AV	09/24/2015	05/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 365-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 365-025	179.00	CL	
	201502719301	N ROMAN	FRANKLIN AV	09/24/2015	10/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 363-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 363-037	414.00	CL	
	201502719401	URQUHART	DESLONDE	09/24/2015	04/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-043	460.00	CL	
	201502719501	N VILLERE	DESLONDE	09/24/2015	04/14/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-036	179.00	CL	
	201502719601	FORSTALL	URQUHART	09/24/2015	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-014	552.00	CL	
	201502719701	MAZANT	ST CLAUDE AV	09/24/2015	04/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 415-047	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 415-047	179.00	CL	
	201502719801	FLORIDA AV	SPAIN	09/24/2015	05/27/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 348-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 348-036	179.00	CL	
	201502719901	MAR AIS	SISTER	09/24/2015	04/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-001	179.00	CL	
	201502720101	BARTHOLOMEW	N JOHNSON	09/24/2015	05/20/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 417-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 417-019	1,012.00	CL	
	201502720201	CAFFIN AV	N JOHNSON	09/24/2015	05/13/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-067	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-067	179.00	CL	
	201502720301	N GALVEZ	EGANIA	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-011		CL	
	201502720501	N CLAIBORNE AV	EGANIA	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-041	179.00	CL	
	201502720601	REYNES	N MIRO	09/24/2015	05/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-048	644.00	CL	
	201502720701	ELYSIAN FIELDS AV	N MIRO	09/24/2015	10/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-004	179.00	CL	
	201502720801	ARTS	N MIRO	09/24/2015	05/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 346-023	179.00	CL	
	201502720901	ORIN	DUBREUIL	09/24/2015	03/15/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-029	656.25	CL	
	201502721001	N ROCHEBLAVE	DUBREUIL	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-037	179.00	CL	
	201502721101	N JOHNSON	DELERY	09/24/2015	04/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-048	736.00	CL	
	201502721201	N ROCHEBLAVE	CHOCTAW	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-040	644.00	CL	
	201502721301	N MIRO	ALMONASTER AV	09/24/2015	04/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 364-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 364-024	1,058.00	CL	
	201502721401	N CLAIBORNE AV	ST MAURICE AV	09/24/2015	09/03/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-004	179.00	CL	
	201502721501	N JOHNSON	PAULINE	09/24/2015	05/20/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 404-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 404-025	828.00	CL	
	201502721601	N GALVEZ	LIZARDI	09/24/2015	05/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-010	460.00	CL	
	201502721701	LAW	LIZARDI	09/24/2015	09/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-019	179.00	CL	
	201502721801	N VILLERE	LIZARDI	09/24/2015	06/17/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-016	1,073.00	CL	
	201502721901	LAMANACHE	FLORIDA AV	09/24/2015	09/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 451-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 451-009	179.00	CL	
	201502722001	N DORGENOIS	REYNES	09/24/2015	05/15/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-007	460.00	CL	
	201502722101	JOURDAN AV	N PRIEUR	09/24/2015	12/21/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 437-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 437-015	500.00	CL	
	201502722201	ST ROCH AV	N PRIEUR	09/24/2015	05/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 346-026	179.00	CL	
	201502722301	ELYSIAN FIELDS AV	N PRIEUR	09/24/2015	09/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 346-035	179.00	CL	
	201502722501	N DERBIGNY	FLOOD	09/24/2015	04/20/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-036	506.00	CL	
	201502722601	LAW	FLOOD	09/24/2015	05/14/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-050	179.00	CL	
	201502722701	N CLAIBORNE AV	FLOOD	09/24/2015	10/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-061	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-061	179.00	CL	
	201502722801	N PRIEUR	BENTON	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 449-032	644.00	CL	
	201502722901	N DERBIGNY	ST ROCH AV	09/24/2015	05/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 345-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 345-050	17		

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502723301		DELEREY	ORIN	09/24/2015	05/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-027	920.00	CL	
201502723401		TENNESSEE	N GALVEZ	09/24/2015	09/04/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 437-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 437-023	598.00	CL	
201502723501		N DERBIGNY	FORSTALL	09/24/2015	09/03/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-015	828.00	CL	
201502723601		N TONTI	JOURDAN AV	09/24/2015	09/04/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 438-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 438-006	874.00	CL	
201502723701		N CLAIBORNE AV	JOURDAN AV	09/24/2015	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-027	460.00	CL	
201502723801		INDEPENDENCE	N DERBIGNY	09/24/2015	05/20/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 403-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 403-026	644.00	CL	
201502723901		FLOOD	N DERBIGNY	09/24/2015	05/05/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-068	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-068	644.00	CL	
201502724101		N ROCHEBLAVE	DEERS	09/24/2015	05/27/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 365-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 365-008	179.00	CL	
201502724201		N ROBERTSON	POLAND AV	09/24/2015	10/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 416-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 416-041	179.00	CL	
201502724301		N GALVEZ	PAINTERS	09/24/2015	05/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 364-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 364-001	179.00	CL	
201502724401		URQUHART	MAZANT	09/24/2015	04/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 415-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 415-028	179.00	CL	
201502724601		N GALVEZ	LAMANACHE	09/24/2015	05/13/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 449-009	644.00	CL	
201502724701		N CLAIBORNE AV	LAMANACHE	09/24/2015	10/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-053	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-053	179.00	CL	
201502724801		N DERBIGNY	ALABO	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-042	552.00	CL	
201502724901		N TONTI	ALABO	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-002	179.00	CL	
201502725101		N ROMAN	ALABO	09/24/2015	04/18/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-030	868.00	CL	
201502725201		N DERBIGNY	CAFFIN AV	09/24/2015	04/20/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-069	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-069	506.00	CL	
201502725301		LAW	CAFFIN AV	09/24/2015	05/14/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-054	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-054	179.00	CL	
201502725401		N ROMAN	CAFFIN AV	09/24/2015	04/20/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-072	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-072	552.00	CL	
201502725601		N DERBIGNY	ANDRY	09/24/2015	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-032	179.00	CL	
201502725701		N ROCHEBLAVE	ANDRY	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-043	179.00	CL	
201502725801		N CLAIBORNE AV	ANDRY	04/20/2016	04/20/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-050	COMPLETED PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-050	472.50	CL	
201502725901		BARTHOLOMEW	N GALVEZ	09/24/2015	05/20/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 417-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 417-010	1,012.00	CL	
201502726001		CLOUET	N GALVEZ	09/24/2015	10/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 385-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 385-012	179.00	CL	
201502726101		BENTON	N GALVEZ	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 449-024	179.00	CL	
201502726201		LIZARDI	N GALVEZ	09/24/2015	03/21/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-009	840.00	CL	
201502726301		N DORGENOIS	ANDRY	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-047	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-047		CL	
201502726401		N GALVEZ	LOUISA	09/24/2015	05/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 385-060	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 385-060	552.00	CL	
201502726501		N MIRO	LOUISA	09/24/2015	05/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 404-093	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 404-093	179.00	CL	
201502726601		N ROMAN	LOUISA	09/24/2015	05/27/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 384-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 384-046	179.00	CL	
201502726701		ALABO	HAMLIN	09/24/2015	03/15/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 451-012	COMPLETED PERFORM ADJUSTMENTS AND REPAIRS TO SMH 451-012	420.00	CL	
201502726801		ROFFIGNAC	HAMLIN	09/24/2015	09/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 451-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 451-001	736.00	CL	
201502726901		FRANKLIN AV	DAUPHINE	09/24/2015	04/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 343-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 343-005	179.00	CL	
201502727001		GALLIER	BURGUNDY	09/24/2015	04/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 401-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 401-009	506.00	CL	
201502727101		N VILLERE	BARTHOLOMEW	09/24/2015	04/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 415-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 415-031	179.00	CL	
201502727201		N DERBIGNY	ALABO	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-036	179.00	CL	
201502727301		FLORIDA AV	ALABO	09/24/2015	09/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 451-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 451-004	460.00	CL	
201502727401		N JOHNSON	ALABO	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 449-016	179.00	CL	
201502727501		N ROCHEBLAVE	ALABO	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-029	179.00	CL	
201502727601		N ROBERTSON	ALABO	09/24/2015	10/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-050	506.00	CL	
201502727701		N CLAIBORNE AV	ALABO	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-055	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-055	460.00	CL	
201502727801		N DORGENOIS	ALABO	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-012	179.00	CL	
201502727901		URQUHART	FORSTALL	09/24/2015	04/10/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-007	179.00	CL	
201502728001		S TONTI	FORSTALL	09/24/2015	04/01/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-001	500.00	CL	
201502728101		N VILLERE	FORSTALL	09/24/2015	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-011	179.00	CL	
201502728201		N VILLERE	FORSTALL	09/24/2015	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-018	179.00	CL	
201502728301		N ROMAN	FORSTALL	09/24/2015	04/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-021		CL	
201502728401		N GALVEZ	CAFFIN AV	09/24/2015	05/13/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-036	179.00	CL	
201502728501		N DERBIGNY	CAFFIN AV	09/24/2015	09/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-071	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-071	460.00	CL	
201502728601		LAW	CAFFIN AV	09/24/2015	05/14/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-053	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-053	179.00	CL	
201502728701		N VILLERE	CAFFIN AV	09/24/2015	04/27/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-054	COMPLETED PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-054	1,155.00	CL	
201502728801		N CLAIBORNE AV	CAFFIN AV	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-079	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-079	179.00	CL	
201502728901		N ROMAN	CAFFIN AV	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-076	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-076	179.00	CL	
201502729001		N GALVEZ	ANDRY	09/24/2015	05/13/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-013	644.00	CL	
201502729101		N PRIEUR	ANDRY	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-027	179.00	CL	
201502729201		N MIRO	ANDRY	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-005	782.00	CL	
201502729301		N ROBERTSON	ANDRY	09/24/2015	04/13/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-045	552.00	CL	
201502729401		N CLAIBORNE AV	ANDRY	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-048	179.00	CL	
201502729501		URQUHART	CLOUET	09/24/2015	04/26/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 383-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 383-003	868.00	CL	
201502729601		N PRIEUR	ALVAR	09/24/2015	05/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 404-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 404-050	460.00	CL	
201502729701		N ROCHEBLAVE	ALVAR	09/24/2015	11/30/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 405-068	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 405-068	500.00	CL	
201502729901		N JOHNSON	MUSIC	09/24/2015	04/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 346-024	598.00	CL	
201502730001		N CLAIBORNE AV	MUSIC	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 345-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 345-034		CL	
201502730101		CAFFIN AV	N GALVEZ	09/24/2015	05/13/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-066	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-066	179.00	CL	
201502730201		ALVAR	N GALVEZ	09/24/2015	05/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 404-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 404-009	179.00	CL	
201502730301		REYNES	N GALVEZ	09/24/2015	05/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-049	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-049	506.00	CL	
201502730401		REYNES	N GALVEZ	09/24/2015	09/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-054	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-054	460.00	CL	
201502730501		TUPELO	N GALVEZ	09/24/2015	05/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-003	460.00	CL	
201502730601		CONGRESS	N GALVEZ	09/24/2015	05/19/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 404-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 404-017	1,012.00	CL	
201502730701		ST MAURICE AV	N GALVEZ	09/24/2015	04/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-007	736.00	CL	
201502730801		DESLOSNE	N GALVEZ	09/24/2015	05/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 437-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 437-004	736.00	CL	
201502730901		PIETY	N GALVEZ	09/24/2015	05/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 404-066	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 404-066	179.00	CL	
201502731001		CHARBONNET	N GALVEZ	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 449-008	179.00	CL	
201502731101		N DERBIGNY	JOURDAN AV	09/24/2015	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-022	460.00	CL	
20150273											

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502732401		ST MAURICE AV	N DERBIGNY	09/24/2015	04/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-066	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-066	179.00	CL	
201502732501		TRICOU	N DERBIGNY	09/24/2015	10/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-022	414.00	CL	
201502732601		LAW	DEERS	09/24/2015	05/27/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 365-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 365-020	179.00	CL	
201502732701		FRANKLIN AV	N PRIEUR	09/24/2015	05/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 364-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 364-006	179.00	CL	
201502732801		FRANKLIN AV	N PRIEUR	09/24/2015	05/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 364-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 364-020	368.00	CL	
201502732901		TENNESSEE	N PRIEUR	09/24/2015	05/14/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 437-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 437-021	179.00	CL	
201502733001		TRICOU	N PRIEUR	09/24/2015	04/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-018	179.00	CL	
201502733101		TRICOU	N PRIEUR	09/24/2015	10/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-025	552.00	CL	
201502733201		N ROBERTSON	POLAND AV	09/24/2015	10/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 416-051	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 416-051	179.00	CL	
201502733301		N ROMAN	POLAND AV	09/24/2015	11/28/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 416-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 416-013	500.00	CL	
201502733401		N CLAIBORNE AV	PAINTERS	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 363-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 363-004		CL	
201502733501		N GALVEZ	MAZANT	09/24/2015	10/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 417-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 417-011	736.00	CL	
201502733601		N CLAIBORNE AV	MAZANT	09/24/2015	10/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 416-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 416-004	368.00	CL	
201502733701		N TONTI	MANDEVILLE	09/24/2015	05/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-010	1,012.00	CL	
201502733801		N GALVEZ	LESSEPS	09/24/2015	10/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 417-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 417-014	736.00	CL	
201502733901		N VILLERE	LESSEPS	09/24/2015	04/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 415-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 415-017	179.00	CL	
201502734001		N TONTI	LAMANICHE	09/24/2015	05/13/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-034	179.00	CL	
201502734101		N ROBERTSON	LAMANICHE	09/24/2015	05/05/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-059	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-059	460.00	CL	
201502734201		N CLAIBORNE AV	LAMANICHE	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-058	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-058	179.00	CL	
201502734401		N CLAIBORNE AV	ST ROCH AV	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 345-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 345-025		CL	
201502734501		N CLAIBORNE AV	ST ROCH AV	09/24/2015	10/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 345-063	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 345-063	179.00	CL	
201502734601		N ROMAN	ST ROCH AV	09/24/2015	05/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 345-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 345-042	179.00	CL	
201502734701		URQUHART	REYNES	09/24/2015	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-001	552.00	CL	
201502734801		URQUHART	REYNES	09/24/2015	04/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-006	506.00	CL	
201502734901		LAW	REYNES	09/24/2015	09/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-010	552.00	CL	
201502735001		ALABO	N PRIEUR	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 449-017	179.00	CL	
201502735101		AVENUE E	N PRIEUR	09/24/2015	10/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-053	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-053	552.00	CL	
201502735201		JOURDAN AV	N PRIEUR	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 437-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 437-019		CL	
201502735301		REYNES	N PRIEUR	09/24/2015	05/13/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-050	179.00	CL	
201502735401		ST ROCH AV	N PRIEUR	09/24/2015	05/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 346-040	179.00	CL	
201502735501		GORDON	N PRIEUR	09/24/2015	04/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-037	828.00	CL	
201502735601		LIZARDI	N PRIEUR	09/24/2015	05/13/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-022	920.00	CL	
201502735701		ST MAURICE AV	N PRIEUR	09/24/2015	04/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-019	828.00	CL	
201502735901		FRANKLIN AV	N MIRO	09/24/2015	09/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 364-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 364-015	179.00	CL	
201502736001		WINTHROP	N MIRO	09/24/2015	09/04/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-018	552.00	CL	
201502736101		CHARBONNET	N MIRO	09/24/2015	04/22/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-001	COMPLETED PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-001	868.00	CL	
201502736201		TRICOU	N MIRO	09/24/2015	05/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-022	552.00	CL	
201502736301		N TONTI	FRANCE	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 418-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 418-004		CL	
201502736401		N PRIEUR	FLOOD	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-029	179.00	CL	
201502736501		N TONTI	FLOOD	09/24/2015	03/15/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-035	COMPLETED PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-035	205.00	CL	
201502736601		N ROBERTSON	FLOOD	09/24/2015	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-046	179.00	CL	
201502736701		N VILLERE	FLOOD	09/24/2015	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-053	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-053	179.00	CL	
201502736801		N CLAIBORNE AV	FLOOD	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-063	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-063	432.40	CL	
201502736901		N DERBIGNY	BENTON	09/24/2015	04/19/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-041	868.00	CL	
201502737001		N JOHNSON	BENTON	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 449-029	179.00	CL	
201502737101		N CLAIBORNE AV	BENTON	09/24/2015	10/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-031	179.00	CL	
201502737201		PEACE CT	ST ROCH AV	09/24/2015	05/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-043	179.00	CL	
201502737301		FLORIDA AV	ST ROCH AV	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 348-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 348-033		CL	
201502737401		N TONTI	ST ROCH AV	09/24/2015	05/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-040	552.00	CL	
201502737501		N VILLERE	ALMONASTER AV	09/24/2015	05/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 363-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 363-021	179.00	CL	
201502737601		N GALVEZ	TUPELO	09/24/2015	05/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-008	552.00	CL	
201502737701		N GALVEZ	TUPELO	09/24/2015	05/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-032	460.00	CL	
201502737801		N DERBIGNY	TUPELO	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-050	179.00	CL	
201502737901		N TONTI	TUPELO	09/24/2015	05/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-002	552.00	CL	
201502738001		LAW	TUPELO	09/24/2015	09/04/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-018	828.00	CL	
201502738101		N ROCHEBLAVE	TUPELO	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-051	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-051	179.00	CL	
201502738201		N CLAIBORNE AV	TUPELO	09/24/2015	09/03/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-033	487.60	CL	
201502738301		N TONTI	ROFFIGNAC	09/24/2015	09/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-005	1,012.00	CL	
201502738501		DELERY	ORIN	09/24/2015	05/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-031	920.00	CL	
201502738601		INDEPENDENCE	N MIRO	09/24/2015	05/15/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 404-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 404-013	460.00	CL	
201502738701		ST ROCH AV	N MIRO	09/24/2015	05/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-021	179.00	CL	
201502738801		TUPELO	N MIRO	09/24/2015	05/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-048	179.00	CL	
201502738901		LIZARDI	N MIRO	09/24/2015	05/13/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-001	179.00	CL	
201502739001		ST MAURICE AV	N MIRO	09/24/2015	09/04/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-001	782.00	CL	
201502739101		FLOOD	FLORIDA AV	09/24/2015	09/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 446-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 446-012	179.00	CL	
201502739201		CHOCTAW	FLORIDA AV	09/24/2015	05/14/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 446-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 446-011	460.00	CL	
201502739301		LIZARDI	FLORIDA AV	09/24/2015	09/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 446-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 446-005	179.00	CL	
201502739401		ST MAURICE AV	FLORIDA AV	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 458-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 458-006	644.00	CL	
201502739501		SPAIN	FLORIDA AV	09/24/2015	10/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 348-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 348-038	179.00	CL	
201502739601		EGANIA	FLORIDA AV	09/24/2015	09/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-020	179.00	CL	
201502739701		ORIN	DUBREUIL	09/24/2015	05/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-028	552.00	CL	
201502739801		ORIN	DUBREUIL	09/24/2015	04/20/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-033	868.00	CL	
201502739901		N TONTI	DUBREUIL	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-034	179.00	CL	
201502740001		N DORGENOIS	DUBREUIL	09/24/2015	09/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-040	322.00	CL	
201502740101		N GALVEZ	DELERY								

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502741601		N DORGENOIS	PAULINE	09/24/2015	05/19/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 405-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 405-016	179.00	CL	
201502741701		N PRIEUR	LIZARDI	09/24/2015	09/04/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-023	818.90	CL	
201502741801		N MIRO	LIZARDI	09/24/2015	05/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-002	179.00	CL	
201502742001		BURGUNDY	GALLIER	09/24/2015	04/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 401-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 401-035	460.00	CL	
201502742101		N GALVEZ	GALLIER	09/24/2015	05/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 404-059	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 404-059	179.00	CL	
201502742201		ST ROCH AV	FLORIDA AV	09/24/2015	05/27/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 348-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 348-035	368.00	CL	
201502742301		LAMANACHE	N JOHNSON	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-010	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-010	179.00	CL	
201502742401		REYNES	N JOHNSON	09/24/2015	09/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-052	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-052	506.00	CL	
201502742501		ST ROCH AV	N JOHNSON	09/24/2015	04/15/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-016	COMPLETED PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-016	868.00	CL	
201502742601		FRANCE	N JOHNSON	09/24/2015	05/20/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 417-027	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 417-027	1,012.00	CL	
201502742701		TUPELO	N JOHNSON	09/24/2015	05/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-033	179.00	CL	
201502742801		FRANKLIN AV	N JOHNSON	09/24/2015	09/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 364-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 364-019	179.00	CL	
201502742901		N GALVEZ	FRANKLIN AV	09/24/2015	04/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 364-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 364-014	552.00	CL	
201502743001		N VILLERE	FRANKLIN AV	09/24/2015	05/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 363-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 363-008	179.00	CL	
201502743101		N VILLERE	FRANKLIN AV	09/24/2015	05/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 363-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 363-022	179.00	CL	
201502743201		N PRIEUR	DESLONGE	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 437-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 437-022		CL	
201502743301		URQUHART	DESLONGE	09/24/2015	04/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-039	179.00	CL	
201502743401		N JOHNSON	DESLONGE	09/24/2015	09/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 437-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 437-013	179.00	CL	
201502743501		N TONTI	DESLONGE	09/24/2015	09/04/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 438-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 438-005	1,104.00	CL	
201502743601		N CLAIBORNE AV	DESLONGE	09/24/2015	11/22/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-010	1,288.00	CL	
201502743801		JOURDAN AV	URQUHART	09/24/2015	04/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-028	368.00	CL	
201502744001		URQUHART	TENNESSEE	09/24/2015	04/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-045	179.00	CL	
201502744101		N TONTI	TENNESSEE	09/24/2015	09/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 438-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 438-001	690.00	CL	
201502744201		N CLAIBORNE AV	TENNESSEE	09/24/2015	05/05/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-028	1,368.00	CL	
201502744301		MAZANT	ST CLAUDE AV	09/24/2015	04/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 415-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 415-043	179.00	CL	
201502744401		N GALVEZ	SPAIN	09/24/2015	05/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 346-012	920.00	CL	
201502744501		N MIRO	SPAIN	09/24/2015	05/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 346-002	552.00	CL	
201502744601		N CLAIBORNE AV	SPAIN	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 345-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 345-024		CL	
201502744701		URQUHART	SISTER	09/24/2015	04/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-031	179.00	CL	
201502744801		MARAIS	SISTER	09/24/2015	04/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-026	179.00	CL	
201502744901		N VILLERE	SISTER	09/24/2015	11/07/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-033	500.00	CL	
201502745001		DAUPHINE	PRESS	09/24/2015	04/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 382-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 382-023	179.00	CL	
201502745101		JOURDAN AV	MARAIS	09/24/2015	04/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-037	179.00	CL	
201502745201		FELICIANA	N JOHNSON	09/24/2015	05/19/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 385-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 385-019	828.00	CL	
201502745301		ANDRY	N JOHNSON	09/24/2015	05/14/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-014	460.00	CL	
201502745401		ANDRY	N JOHNSON	09/24/2015	05/13/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-028	644.00	CL	
201502745501		SPAIN	LAW	09/24/2015	06/07/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-033	1,118.00	CL	
201502745601		SPAIN	LAW	09/24/2015	10/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-035	179.00	CL	
201502745701		CHARBONNET	LAW	09/24/2015	09/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-033	828.00	CL	
201502745801		TRICOU	LAW	09/24/2015	05/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-016	460.00	CL	
201502746001		MARAIS	JOURDAN RD	09/24/2015	04/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-025	179.00	CL	
201502746101		N PRIEUR	EGANIA	09/24/2015	09/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-024	920.00	CL	
201502746201		URQUHART	EGANIA	09/24/2015	05/05/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-020	460.00	CL	
201502746301		N ROBERTSON	EGANIA	09/24/2015	04/13/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-038	179.00	CL	
201502746401		N VILLERE	EGANIA	09/24/2015	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-028	179.00	CL	
201502746501		BARTHOLOMEW	N TONTI	09/24/2015	05/15/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 418-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 418-001	920.00	CL	
201502746601		MARGINY	N TONTI	09/24/2015	04/28/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-007	945.00	CL	
201502746701		DUBREUIL	N TONTI	09/24/2015	05/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-030	179.00	CL	
201502747001		ST FERDINAND	N TONTI	09/24/2015	05/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 386-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 386-045	179.00	CL	
201502747101		LOUISA	N ROCHEBLAVE	09/24/2015	05/19/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 405-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 405-041	179.00	CL	
201502747201		CAFFIN AV	N ROCHEBLAVE	09/24/2015	05/13/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-032	179.00	CL	
201502747301		FORSTALL	N ROCHEBLAVE	09/24/2015	09/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-013	828.00	CL	
201502747501		MUSIC	N ROCHEBLAVE	09/24/2015	05/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-046	179.00	CL	
201502747601		FRANCE	N ROCHEBLAVE	09/24/2015	05/19/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 418-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 418-016	552.00	CL	
201502747701		DUBREUIL	N ROCHEBLAVE	09/24/2015	09/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-035	368.00	CL	
201502747901		N GALVEZ	PIETY	09/24/2015	05/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 404-060	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 404-060	179.00	CL	
201502748001		LOUISA	LAW	09/24/2015	09/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 405-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 405-043	179.00	CL	
201502748101		FORSTALL	LAW	09/24/2015	09/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-018	179.00	CL	
201502748201		ST ROCH AV	LAW	09/24/2015	05/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-029	460.00	CL	
201502748301		ST ROCH AV	LAW	09/24/2015	05/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-052	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-052	179.00	CL	
201502748401		BENTON	LAW	09/24/2015	05/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-026	179.00	CL	
201502748501		FRANCE	LAW	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 418-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 418-012		CL	
201502748601		TUPELO	LAW	09/24/2015	05/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-013	506.00	CL	
201502748701		ALABO	N ROBERTSON	09/24/2015	05/05/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-047	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-047	506.00	CL	
201502748801		DESIRE	N ROBERTSON	09/24/2015	10/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 403-049	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 403-049	644.00	CL	
201502748901		FELICIANA	N ROBERTSON	09/24/2015	11/28/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 384-061	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 384-061	500.00	CL	
201502749001		ANDRY	N ROBERTSON	09/24/2015	04/13/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-044	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-044	552.00	CL	
201502749101		FORSTALL	N ROBERTSON	09/24/2015	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-008	179.00	CL	
201502749201		INDEPENDENCE	N ROBERTSON	09/24/2015	10/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 403-082	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 403-082	690.00	CL	
201502749301		LAMANACHE	N ROBERTSON	09/24/2015	05/05/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-062	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-062		CL	
201502749401		LESSEPS	N ROBERTSON	09/24/2015	10/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 416-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 416-038	644.00	CL	
201502749501		MAZANT	N ROBERTSON	09/24/2015	10/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 416-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 416-032	552.00	CL	
201502749601		BENTON	N ROBERTSON	09/24/2015	05/05/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-044	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-044	644.00	CL	
201502749701		FLOOD	N ROBERTSON	09/24/2015	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-056	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-056	179.00	CL	
201502749801		CONGRESS	N ROBERTSON	09/24/2015	10/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 403-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 403-039	644.00	CL	
201502749901		LIZARDI	N ROBERTSON	09/24/2015	04/13/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-037	552.00	CL	
201502750001		EGANIA	N ROBERTSON	09/24/2015	08/31/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-042	1,603.00	CL	
201502750101		PIETY	N ROBERTSON	09/24/2015	05/27/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 403-053	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 403-053	179.00	CL	
201502750201		CHARBONNET	N ROBERTSON	09/24/2015	05/05/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-049	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-049	552.00	CL	
201502750301		DESLONGE	N CLAIBORNE AV	09/24/2015	04/14/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-013	179.00	CL	
201502750401		DESLONGE	N CLAIBORNE AV	09/24/2015	04/25/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-025	868.00	CL	
201502750501		SPAIN									

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
	201502751001	CHARBONNET	N CLAIBORNE AV	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-056	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-056	368.00	CL	
	201502751101	TRICOU	N CLAIBORNE AV	09/24/2015	09/03/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-036	179.00	CL	
	201502751201	TRICOU	N CLAIBORNE AV	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-084	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-084	179.00	CL	
	201502751301	LAW	WINTHROP	09/24/2015	03/15/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-027	205.00	CL	
	201502751401	JOURDAN AV	N VILLERE	09/24/2015	04/10/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-032	644.00	CL	
	201502751501	REYNES	N VILLERE	09/24/2015	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-009	179.00	CL	
	201502751601	LIZARDI	N VILLERE	09/24/2015	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-017	179.00	CL	
	201502751701	BURGUNDY	ST FERDINAND	09/24/2015	04/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 382-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 382-027	179.00	CL	
	201502751801	FLORIDA AV	ST FERDINAND	09/24/2015	03/16/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 387-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 387-039	630.00	CL	
	201502751901	FORSTALL	N CLAIBORNE AV	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-009	179.00	CL	
	201502752001	FORSTALL	N CLAIBORNE AV	09/24/2015	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-075	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-075	179.00	CL	
	201502752101	JOURDAN AV	N CLAIBORNE AV	09/24/2015	04/14/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-003	179.00	CL	
	201502752201	JOURDAN AV	N CLAIBORNE AV	09/24/2015	04/10/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-005	460.00	CL	
	201502752301	JOURDAN AV	N CLAIBORNE AV	09/24/2015	04/10/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-009	460.00	CL	
	201502752401	JOURDAN AV	N CLAIBORNE AV	09/24/2015	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-023	CL		
	201502752501	REYNES	N CLAIBORNE AV	09/24/2015	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-005	179.00	CL	
	201502752601	REYNES	N CLAIBORNE AV	09/24/2015	10/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-006	179.00	CL	
	201502752701	BENTON	N CLAIBORNE AV	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-043	179.00	CL	
	201502752801	BENTON	N CLAIBORNE AV	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-045	179.00	CL	
	201502752901	BENTON	N CLAIBORNE AV	09/24/2015	10/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-066	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-066	179.00	CL	
	201502753001	FLOOD	N CLAIBORNE AV	09/24/2015	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-060	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-060	179.00	CL	
	201502753101	GORDON	N CLAIBORNE AV	09/24/2015	09/03/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-081	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-081	179.00	CL	
	201502753201	LIZARDI	N CLAIBORNE AV	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-039	432.00	CL	
	201502753301	PAULINE	N CLAIBORNE AV	09/24/2015	10/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 403-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 403-008	179.00	CL	
	201502753401	ST MAURICE AV	N CLAIBORNE AV	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-082	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-082	CL		
	201502753501	FORSTALL	N DORGENOIS	09/24/2015	09/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-015	179.00	CL	
	201502753601	LAMANACHE	N DORGENOIS	09/24/2015	09/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-037	920.00	CL	
	201502753701	BENTON	N DORGENOIS	09/24/2015	05/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-025	179.00	CL	
	201502753801	TUPELO	N DORGENOIS	09/24/2015	05/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-009	414.00	CL	
	201502753901	TUPELO	N DORGENOIS	09/24/2015	05/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-052	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-052	414.00	CL	
	201502754001	TUPELO	N DORGENOIS	09/24/2015	03/15/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-062	COMPLETED ADJUSTMENTS AND REPAIRS TO SMH 457-062	205.00	CL	
	201502754101	CHOCTAW	N DORGENOIS	09/24/2015	05/14/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-052	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-052	460.00	CL	
	201502754201	DUBREUIL	N DORGENOIS	09/24/2015	09/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-038	322.00	CL	
	201502754301	ST MAURICE AV	N DORGENOIS	09/24/2015	05/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-010	828.00	CL	
	201502754401	DESLOUDE	N DORGENOIS	09/24/2015	09/03/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 438-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 438-013	920.00	CL	
	201502754501	FRANKLIN AV	N DORGENOIS	09/24/2015	05/27/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 365-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 365-011	460.00	CL	
	201502754601	BARTHOLOMEW	N CLAIBORNE AV	09/24/2015	10/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 416-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 416-031	179.00	CL	
	201502754701	DESIRE	N CLAIBORNE AV	09/24/2015	10/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 403-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 403-050	179.00	CL	
	201502754801	ANDRY	N CLAIBORNE AV	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-047	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-047	179.00	CL	
	201502754901	ANDRY	N CLAIBORNE AV	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-049	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-049	460.00	CL	
	201502755001	CAFFIN AV	N CLAIBORNE AV	09/24/2015	10/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-070	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-070	179.00	CL	
	201502755101	N DERBIGNY	TRICOU	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-069	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-069	179.00	CL	
	201502755201	N MIRO	TRICOU	09/24/2015	05/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-002	179.00	CL	
	201502755301	FLORIDA AV	TRICOU	09/24/2015	05/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 458-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 458-008	552.00	CL	
	201502755401	N JOHNSON	TRICOU	09/24/2015	04/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-016	460.00	CL	
	201502755501	N ROCHEBLAVE	TRICOU	09/24/2015	09/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-025	368.00	CL	
	201502755601	N CLAIBORNE AV	TRICOU	09/24/2015	09/03/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-015	179.00	CL	
	201502755701	N DORGENOIS	TRICOU	09/24/2015	05/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-014	552.00	CL	
	201502755801	ANDRY	N ROMAN	09/24/2015	04/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-078	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-078	179.00	CL	
	201502755901	CAFFIN AV	N ROMAN	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-071	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-071	506.00	CL	
	201502756001	JOURDAN AV	N ROMAN	09/24/2015	09/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 437-020	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 437-020	179.00	CL	
	201502756101	MANDEVILLE	N ROMAN	09/24/2015	05/18/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 345-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 345-036	179.00	CL	
	201502756201	BENTON	N ROMAN	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 449-033	179.00	CL	
	201502756301	FLOOD	N ROMAN	09/24/2015	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-067	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-067	179.00	CL	
	201502756401	ST MAURICE AV	N ROMAN	09/24/2015	04/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-054	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-054	179.00	CL	
	201502756501	PORT	N RAMPART	09/24/2015	04/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 383-062	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 383-062	179.00	CL	
	201502756601	ANDRY	N DORGENOIS	09/24/2015	05/14/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-044	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-044	460.00	CL	
	201603464601	BURGUNDY	JOURDAN AV	01/22/2016	01/21/2015	SLINE	MWH-ID. 7463-900 FULL LINING FROM SMH 434-009 TO 434-008 ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED FULL LINING FROM SMH 434-009 TO 434-008	1,740.00	CL	
	201603698101	N JOHNSON	ALVAR	02/23/2016	03/09/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
	201603698201	MUSIC	FLORIDA AV	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
	201603698301	N ROMAN	MUSIC	02/23/2016	04/28/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
	201603698401	N PETERS	MARIGNY	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
	201603698501	N CLAIBORNE AV	MUSIC	02/23/2016	04/20/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
	201603698601	N GALVEZ	MUSIC	02/23/2016	04/22/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
	201603698701	N MIRO	EADS	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
	201603698801	N ROBERTSON	ST MAURICE	02/23/2016	03/30/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
	201603698901	TRICOU	N RAMPART	02/23/2016	03/30/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
	201603699001	N RAMPART	ALABO	02/23/2016	03/22/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	CL		
	201603699101	ALVAR	N ROBERTSON	02/23/2016	04/21/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	868.00	CL	
	201603699201	DESLOUDE	N JOHNSON	02/23/2016	04/27/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
	201603699301	EGANIA	CHARTRES	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
	201603699401	EGANIA	DOUGLAS	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
	201603699501	CHARTRES	LIZARDI	02/23/2016	03/31/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER.	205.00	CL	
	201603699601	FRANCE	BURGUNDY	02/23/2016	03/10/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
	201603699701	BARTHOLOMEW	N CLAIBORNE AV	02/23/2016	04/21/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
	201603699801	POLAND AV	N GALVEZ	02/23/2016	03/10/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
	201603699901	DESLOUDE	ROYAL	02/23/2016	03/22/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
	201603700001	N RAMPART	JOURDAN AV	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
	201603700101	BURGUNDY	SISTER	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
	201603700201	FRANKLIN AV	IDEAL CT	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
	201603700301	PORT	DECATUR	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
	201603700401	DECATUR	ST FERDINAND	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
	201603700501	ST FERDINAND	N ROBERTSON	02/23/2016	03/16/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	690.90	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201603700701		ANDRY	ST CLAUDE AV	02/23/2016	04/19/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner	ESSA MH REHAB: INSTALL FULL DEPTH LINER	630.00	CL	
201603700801		ROYAL	ANDRY	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603700901		FLOOD	N RAMPART	02/23/2016	03/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603701001		N RAMPART	CAFFIN AV	02/23/2016	03/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	630.00	CL	
201603701101		ANDRY	ROYAL	02/23/2016	03/10/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603701201		ROYAL	FLOOD	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603701301		DAUPHINE	ANDRY	02/23/2016	04/27/2016	SMBG	ESSA MH REHAB: Install Partial Liner	ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603701401		CHARTRES	FLOOD	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603701501		BURGUNDY	FORSTALL	02/23/2016	08/29/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner	COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER	1,260.00	CL	
201603701601		BURGUNDY	LIZARDI	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603701701		EGANIA	N RAMPART	02/23/2016	03/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603701801		DAUPHINE	ELMIRA AV	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	840.00	CL	
201603701901		DAUPHINE	FORSTALL	02/23/2016	04/27/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	630.00	CL	
201603702001		JOURDAN AV	ST CLAUDE AV	02/23/2016	04/16/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603702101		ST CLAUDE AV	EGANIA	02/23/2016	04/27/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603702201		CAFFIN AV	N DORGENOIS	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603702301		FLORIDA AV	LIZARDI	02/23/2016	04/21/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603702401		BURGUNDY	CHARBONNET	02/23/2016	03/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER.	205.00	CL	
201603702501		N RAMPART	ALABO	02/23/2016	03/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER.	205.00	CL	
201603702601		URQUHART	FLOOD	02/23/2016	04/19/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner	COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER	472.50	CL	
201603702701		FLOOD	MARAIS	02/23/2016	04/19/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner	COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER	630.00	CL	
201603702801		CAFFIN AV	ST CLAUDE AV	02/23/2016	03/29/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER.	205.00	CL	
201603702901		CAFFIN AV	ST CLAUDE AV	02/23/2016	03/29/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER.	205.00	CL	
201603703001		LIZARDI	ST CLAUDE AV	02/23/2016	04/27/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603703101		ST CLAUDE AV	EGANIA	02/23/2016	04/20/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603703201		N VILLERE	REYNES	02/23/2016	04/27/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603703301		MARAIS	EGANIA	02/23/2016	03/29/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER.	205.00	CL	
201603703401		ST CLAUDE AV	REYNES	02/23/2016	03/22/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner	COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER	420.00	CL	
201603703501		ANDRY	URQUHART	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner	COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER	735.00	CL	
201603703601		LAW	FORSTALL	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603703701		ST MAURICE AV	DAUPHINE	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603703801		ROFFIGNAC	LAW	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603703901		CHARBONNET	N DORGENOIS	02/23/2016	03/15/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner	COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER	1,050.00	CL	
201603704001		DOUGLAS	ALABO	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603704101		TUPELO	ALHAMBRA	02/23/2016	05/16/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade	COMPLETED ESSA MH REHAB: ADJUST MANHOLE TO GRADE	500.00	CL	
201603704201		DOUGLAS	ST MAURICE AV	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603704301		DELERY	DOUGLAS	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603704401		DOUGLAS	LAMANACHE	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603704501		LAMANACHE	MARAIS	02/23/2016	04/19/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner	COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER	315.00	CL	
201603704601		CHARBONNET	MARAIS	02/23/2016	03/31/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner	COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER.	577.50	CL	
201603704701		ST CLAUDE AV	ALABO	02/23/2016	03/31/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner	COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER.	525.00	CL	
201603704801		CHARBONNET	ST CLAUDE AV	02/23/2016	03/31/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner	COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER.	735.00	CL	
201603704901		ALABO	URQUHART	02/23/2016	03/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner	COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER.	735.00	CL	
201603705001		N ROBERTSON	FORSTALL	02/23/2016	03/16/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603705101		N RAMPART	ST MAURICE AV	02/23/2016	04/19/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603705201		TUPELO	URQUHART	02/23/2016	08/25/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner	ESSA MH REHAB: INSTALLED FULL DEPTH LINER	525.00	CL	
201603705301		ST MAURICE	MARAIS	02/23/2016	04/18/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner	COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER	525.00	CL	
201603705401		N VILLERE	TRICOU	02/23/2016	04/18/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner	COMPLETD ESSA MH REHAB: INSTALL FULL DEPTH LINER	945.00	CL	
201603705501		ST CLAUDE AV	DELERY	02/23/2016	03/30/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER.	205.00	CL	
201603705601		GORDON	MARAIS	02/23/2016	03/31/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner	COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER.	630.00	CL	
201603705701		DAUPHINE	DELERY	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603705801		DELERY	DAUPHINE	02/23/2016	04/19/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603705901		BURGUNDY	DELERY	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603706001		ROYAL	DELERY	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603706101		DAUPHINE	ALABO	02/23/2016	04/19/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603706201		DELERY	ALHAMBRA	02/23/2016	04/27/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603706301		ALABO	N RAMPART	02/23/2016	03/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER.	205.00	CL	
201603706401		N RAMPART	GORDON	02/23/2016	03/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner	COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER.	787.50	CL	
201603706501		BURGUNDY	TUPELO	02/23/2016	04/19/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER.	205.00	CL	
201603706601		ST CLAUDE AV	TUPELO	02/23/2016	03/30/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER.	0.00	CL	
201603706701		DELERY	N CLAIBORNE AV	02/23/2016	04/20/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603706801		DELERY	N CLAIBORNE AV	02/23/2016	04/21/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603706901		ST MAURICE AV	N JOHNSON	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner	COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER	205.00	CL	
201603707001		N JOHNSON	DELERY	02/23/2016	08/24/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade	ESSA MH REHAB: ADJUST MANHOLE TO GRADE INSTALLED FULL DEPTH LINER	205.00	CL	
201603707101		GORDON	N MIRO	02/23/2016	04/27/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603707201		ORIN	DUBREUIL	02/23/2016	05/25/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603707301		GORDON	N TONTI	02/23/2016	03/15/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	1,243.20	CL	
201603707401		N DORGENOIS	TUPELO	02/23/2016	03/15/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603707501		GORDON	LAW	02/23/2016	03/15/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603707601		TUPELO	N CLAIBORNE AV	02/23/2016	04/21/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603707701		N CLAIBORNE AV	TRICOU	02/23/2016	04/21/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603707801		N CLAIBORNE AV	DELERY	02/23/2016	04/20/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603708001		DELERY	N DERBIGNY	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603708101		DELERY	N CLAIBORNE AV	02/23/2016	04/20/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603708301		ST CLAUDE AV	DELERY	02/23/2016	03/30/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER.	0.00	CL	
201603708401		DELERY	ST CLAUDE AV	02/23/2016	03/30/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603708501		ST CLAUDE AV	TUPELO	02/23/2016	03/30/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603708601		ST CLAUDE AV	TRICOU	02/23/2016	03/30/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	CL		
201603708701		GORDON	EL DORADO	02/23/2016	03/30/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603708801		TRICOU	N VILLERE	02/23/2016	03/30/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603709001		N ROBERTSON	TRICOU	02/23/2016	04/18/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner	COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER	735.00	CL	
201603709101		N ROBERTSON	DELERY	02/23/2016	03/30/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603709201		N ROBERTSON	TUPELO	02/23/2016	03/16/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	472.50	CL	
201603709301		TUPELO	N ROBERTSON	02/23/2016	03/16/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner	COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER	577.50	CL	
201603709401		DELERY	ROCLAY	02/23/2016	04/18/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner	COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER	735.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201603272001		CHARTRES	ANDRY	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603272101		ANDRY	DOUGLAS	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603272201		DOUGLAS	LIZARDI	02/23/2016	04/01/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603272301		DOUGLAS	ANDRY	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603272401		N GALVEZ	LOUISA	02/23/2016	04/20/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603272501		LOUISA	N GALVEZ	02/23/2016	04/20/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603272601		INDEPENDENCE	N ROCHEBLAVE	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603272701		LOUISA	FLORIDA AV	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603272801		MAZANT	CHARTRES	02/23/2016	04/20/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603272901		BARTHOLOMEW	CHARTRES	02/23/2016	04/20/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603280001		LESSEPS	DAUPHINE	02/23/2016	03/10/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160328101		MARAIS	KENTUCKY	02/23/2016	03/09/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160328201		N CLAIBORNE AV	BARTHOLOMEW	02/23/2016	03/09/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160328301		N ROBERTSON	FRANCE	02/23/2016	04/15/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160328401		MAZANT	N PRIEUR	02/23/2016	03/09/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160328501		FRANCE	LAW	02/23/2016	03/16/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160328701		SISTER	BURGUNDY	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160328801		DESLONDE	BURGUNDY	02/23/2016	04/15/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160328901		JOURDAN AV	BURGUNDY	02/23/2016	04/28/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	1,732.50	CL	
201603290001		N MIRO	ALMONASTER AV	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160329101		COMUS CT	EADS	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160329201		N ROCHEBLAVE	PAINTERS	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160329301		ALMONASTER AV	N ROCHEBLAVE	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160329401		DEERS	FLORIDA AV	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160329501		FLORIDA AV	DEERS	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160329601		FLORIDA AV	PAINTERS	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160329701		ALMONASTER AV	FLORIDA AV	02/23/2016	04/22/2016	SMBG	ESSA MH REHAB: Install Partial Liner	ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160329801		DECATUR	FRANKLIN AV	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160329901		ST FERDINAND	DECATUR	02/23/2016	04/27/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160330001		N ROBERTSON	ST FERDINAND	02/23/2016	03/16/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160330101		LOUISA	CHARTRES	02/23/2016	04/28/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	682.50	CL	
20160330201		N ROMAN	ALVAR	02/23/2016	03/09/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160330301		N ROBERTSON	ALVAR	02/23/2016	04/21/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	868.00	CL	
20160330401		INDEPENDENCE	N ROBERTSON	02/23/2016	04/21/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	868.00	CL	
20160330501		N PRIEUR	ALVAR	02/23/2016	04/15/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160330601		N MIRO	ARTS	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160330701		MANDEVILLE	N DORGENOIS	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160330801		LAW	ST ROCH AV	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160330901		N ROCHEBLAVE	ST ROCH AV	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160331001		N DORGENOIS	MUSIC	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160331101		LAW	MUSIC	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160331201		SPAIN	IDEAL CT	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160331301		ALMONASTER AV	ST CLAUDE AV	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160331401		CHARTRES	MARIGNY	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160331501		DECATUR	ELYSIAN FIELDS AV	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160331601		CHARTRES	ST ROCH AV	02/23/2016	04/27/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160331701		MUSIC	N CLAIBORNE AV	02/23/2016	03/16/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160331801		ST ROCH AV	N GALVEZ	02/23/2016	04/15/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160331901		ST ROCH AV	N MIRO	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160332001		N GALVEZ	FRANKLIN AV	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
20160332101		N MIRO	PAINTERS	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	205.00	CL	
201603903201		LOUISA	N CLAIBORNE AV	03/21/2016	04/06/2016	SLEAD	MWH-ID. 7463-461 POINT REPAIR REPLACE SERVICE AT 16' SMH 403-074 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE AT 16' SMH 403-074	8,965.00	CL	
201603903301		LOUISA	N CLAIBORNE AV	03/21/2016	04/05/2016	SLEAD	MWH-ID. 7463-461 POINT REPAIR REPLACE SERVICE AT 138' SMH 403-074 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE AT 138' SMH 403-074	8,964.00	CL	
201603903401		N JOHNSON	FORSTALL	03/21/2016	04/26/2016	SLEAD	MWH-ID. 7463-222 POINT REPAIR REPLACE SERVICE AT 46' OF SMH 444-053 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED POINT REPAIR REPLACE SERVICE AT 46' OF SMH 444-053	8,988.00	CL	
201603903501		N JOHNSON	FORSTALL	03/21/2016	04/26/2016	SLEAD	MWH-ID. 7463-222 POINT REPAIR REPLACE SERVICE AT 63' OF SMH 444-053 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED POINT REPAIR REPLACE SERVICE AT 63' OF SMH 444-053	8,988.00	CL	
201603903601		N JOHNSON	FORSTALL	03/21/2016	04/25/2016	SLEAD	MWH-ID. 7463-222 POINT REPAIR REPLACE SERVICE AT 80' OF SMH 444-053 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED POINT REPAIR REPLACE SERVICE AT 80' OF SMH 444-053	8,982.00	CL	
201603903701		N JOHNSON	FORSTALL	03/21/2016	04/25/2016	SLEAD	MWH-ID. 7463-222 POINT REPAIR REPLACE SERVICE AT 107' OF SMH 444-053 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED POINT REPAIR REPLACE SERVICE AT 107' OF SMH 444-053	8,988.00	CL	
201603903801		ANDRY	N TONTI	03/21/2016	04/20/2016	SLEAD	MWH-ID. 7463-027 POINT REPAIR REPLACE SERVICE AT 247' FROM SMH 445-061 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETEDPOINT REPAIR REPLACE SERVICE AT 247' FROM SMH 445-061	8,990.00	CL	
201603903901		ANDRY	N TONTI	03/21/2016	04/21/2016	SMAIN	MWH-ID. 7463-027 POINT REPAIR FROM 301' TO 313' FROM SMH 445-061 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED POINT REPAIR FROM 301' TO 313' FROM SMH 445-061	9,310.00	CL	
201603962301		FRANKLIN AV	ROYAL	04/01/2016	04/14/2016	SMBG	REHAB SEWER MANHOLE 343-007 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 343-007	205.00	CL	
201603962401		SISTER	ST CLAUDE AV	04/01/2016	04/15/2016	SMBG	REHAB SEWER MANHOLE 435-002 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 435-002	205.00	CL	
201603962501		DAUPHINE	DESLONDE	04/01/2016	04/15/2016	SMBG	REHAB SEWER MANHOLE 434-021 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 434-021	205.00	CL	
201603962601		N MIRO	LOUISA	04/01/2016	11/07/2016	SMBG	REHAB SEWER MANHOLE 385-057 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 385-057 ESSA MH REHAB: PARTIAL DEPTH MANHOLE LINER	205.00	CL	
201603962701		WINTHROP	N DORGENOIS	04/01/2016	04/20/2016	SMBG	REHAB SEWER MANHOLE 450-020 ESSA MH Rehab: Adjust Frame and Cover	COMPLETED REHAB SEWER MANHOLE 450-020	500.00	CL	
201603962801		ELYSIAN FIELDS AV	N DERBIGNY	04/01/2016	04/20/2016	SMBG	REHAB SEWER MANHOLE 345-039 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 345-039	205.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022	201603962901	TRICOU	N CLAIBORNE AV	04/01/2016	10/05/2016	SMBG	REHAB SEWER MANHOLE 455-018 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 455-018 ESSA MH REHAB: PARTIAL DEPTH MANHOLE LINER	205.00	CL	
9:22:26 AM	201603963001	CAFFIN AV	MARAIS	04/01/2016	10/10/2016	SMBG	REHAB SEWER MANHOLE 442-060 ESSA MH Rehab: Full Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 442-060 ESSA MH REHAB: FULL DEPTH MANHOLE LINER	10,500.00	CL	
	201603963101	BURGUNDY	POLAND AV	04/01/2016	04/15/2016	SMBG	REHAB SEWER MANHOLE 414-026 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 414-026	205.00	CL	
	201603963201	ALVAR	N VILLERE	04/01/2016	04/15/2016	SMBG	REHAB SEWER MANHOLE 402-004 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 402-004	205.00	CL	
	201603963301	TRICOU	N ROCHEBLAVE	04/01/2016	04/21/2016	SMBG	REHAB SEWER MANHOLE 457-023 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 457-023	205.00	CL	
	201603963401	ST FERDINAND	N RAMPART	04/01/2016	04/26/2016	SMBG	REHAB SEWER MANHOLE 383-049 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 383-049	205.00	CL	
	201603963501	LAW	TRICOU	04/01/2016	04/21/2016	SMBG	REHAB SEWER MANHOLE 457-019 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 457-019	205.00	CL	
	201603963601	MARAIS	ST MAURICE	04/01/2016	06/15/2016	SMBG	REHAB SEWER MANHOLE 454-022 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 454-022 ESSA MH REHAB: PARTIAL DEPTH MANHOLE LINER	205.00	CL	
	201603963701	ST CLAUDE AV	EGANIA	04/01/2016	12/07/2016	SMBG	REHAB SEWER MANHOLE 442-024 ESSA MH Rehab: Full Depth Manhole Liner	COMPLETD REHAB SEWER MANHOLE 442-024 ESSA MH REHAB: FULL DEPTH MANHOLE LINER	420.00	CL	
	201603963801	N DERBIGNY	DELERY	04/01/2016	12/21/2016	SMBG	REHAB SEWER MANHOLE 455-046 ESSA MH Rehab: Full Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 455-046 ESSA MH REHAB	525.00	CL	
	201603963901	ALHAMBRA	DELERY	04/01/2016	04/26/2016	SMBG	REHAB SEWER MANHOLE 452-028 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 452-028	205.00	CL	
	201603964001	PORT	DAUPHINE	04/01/2016	04/12/2016	SMBG	REHAB SEWER MANHOLE 382-001 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 382-001	205.00	CL	
	201603964101	FRANKLIN AV	DAUPHINE	04/01/2016	04/14/2016	SMBG	REHAB SEWER MANHOLE 343-006 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 343-006	205.00	CL	
	201603964201	ST FERDINAND	DAUPHINE	04/01/2016	04/12/2016	SMBG	REHAB SEWER MANHOLE 382-011 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 382-011	205.00	CL	
	201603964301	FRANKLIN AV	BURGUNDY	04/01/2016	04/14/2016	SMBG	REHAB SEWER MANHOLE 343-003 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETEDREHAB SEWER MANHOLE 343-003	205.00	CL	
	201603964401	FRANKLIN AV	BURGUNDY	04/01/2016	04/14/2016	SMBG	REHAB SEWER MANHOLE 343-004 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 343-004	205.00	CL	
	201603964501	ALABO	BIENVENUE	04/01/2016	04/26/2016	SMBG	REHAB SEWER MANHOLE 452-057 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 452-057	205.00	CL	
	201603964601	LAW	ALABO	04/01/2016	05/16/2016	SMBG	REHAB SEWER MANHOLE 450-016 ESSA MH Rehab: Adjust Frame and Cover	COMPLETED REHAB SEWER MANHOLE 450-016 ESSA MH REHAB: ADJUST FRAME AND COVER	500.00	CL	
	201603964701	CHARTRES	ALABO	04/01/2016	04/26/2016	SMBG	REHAB SEWER MANHOLE 452-055 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 452-055	205.00	CL	
	201603964801	WHIPPLE	ALABO	04/01/2016	11/09/2016	SMBG	REHAB SEWER MANHOLE 450-014 ESSA MH Rehab: Full Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 450-014 ESSA MH REHAB: FULL DEPTH MANHOLE LINER	205.00	CL	
	201603964901	ANDRY	FLORIDA AV	04/01/2016	03/16/2016	SMBG	REHAB SEWER MANHOLE 446-009 ESSA MH Rehab: Full Depth Manhole Liner	REHAB SEWER MANHOLE 446-009 ESSA MH REHAB: FULL DEPTH MANHOLE LINER	577.50	CL	
	201603965001	URQUHART	DELERY	04/01/2016	05/05/2016	SMBG	REHAB SEWER MANHOLE 454-040 ESSA MH Rehab: Replace Frame and Cover	COMPLETED REHAB SEWER MANHOLE 454-040	868.00	CL	
	201603965101	SPAIN	LAW	04/01/2016	12/02/2016	SMBG	REHAB SEWER MANHOLE 347-032 ESSA MH Rehab: Replace Cover Full Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 347-032 ESSA MH REHAB: REPLACE COVER FULL DEPTH MANHOLE LINER	1,007.00	CL	
	201603965201	N JOHNSON	LAMANICHE	04/01/2016	04/21/2016	SMBG	REHAB SEWER MANHOLE 449-014 ESSA MH Rehab: Adjust Frame and Cover	COMPLETED REHAB SEWER MANHOLE 449-014	868.00	CL	
	201603965301	BURGUNDY	JOURDAN AV	04/01/2016	04/15/2016	SMBG	REHAB SEWER MANHOLE 434-009 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 434-009	205.00	CL	
	201603965401	MARAIS	GORDON	04/01/2016	12/06/2016	SMBG	REHAB SEWER MANHOLE 454-056 ESSA MH Rehab: Full Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 454-056 ESSA MH REHAB	1,288.00	CL	
	201603965501	N VILLERE	FRANKLIN AV	04/01/2016	04/27/2016	SMBG	REHAB SEWER MANHOLE 363-023 ESSA MH Rehab: Full Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 363-023	893.00	CL	
	201603965601	TUPELO	FLORIDA AV	04/01/2016	04/28/2016	SMBG	REHAB SEWER MANHOLE 458-004 ESSA MH Rehab: Full Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 458-004	998.00	CL	
	201603965701	N VILLERE	ELYSIAN FIELDS AV	04/01/2016	04/14/2016	SMBG	REHAB SEWER MANHOLE 344-003 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 344-003	205.00	CL	
	201603965801	BURGUNDY	ELYSIAN FIELDS AV	04/01/2016	04/14/2016	SMBG	REHAB SEWER MANHOLE 343-050 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 343-007	205.00	CL	
	201603965901	ST CLAUDE AV	EGANIA	04/01/2016	04/22/2016	SMBG	REHAB SEWER MANHOLE 442-037 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 442-037	205.00	CL	
	201603966001	ALABO	DOUGLAS	04/01/2016	04/26/2016	SMBG	REHAB SEWER MANHOLE 452-056 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 452-056	205.00	CL	
	201603966101	MARAIS	DESLONDE	04/01/2016	04/22/2016	SMBG	REHAB SEWER MANHOLE 435-038 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 435-038	205.00	CL	
	201603966201	N ROBERTSON	DELERY	04/01/2016	10/05/2016	SMBG	REHAB SEWER MANHOLE 455-040 ESSA MH Rehab: Full Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 455-040 ESSA MH REHAB: FULL DEPTH MANHOLE LINER	205.00	CL	
	201603966301	N RAMPART	DELERY	04/01/2016	06/15/2016	SMBG	REHAB SEWER MANHOLE 453-062 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 453-062 ESSA MH REHAB: PARTIAL DEPTH MANHOLE LINER	205.00	CL	
	201603966401	NINA	DELERY	04/01/2016	04/21/2016	SMBG	REHAB SEWER MANHOLE 455-044 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 455-044	205.00	CL	
	201603966501	CHOCTAW	N JOHNSON	04/01/2016	04/22/2016	SMBG	REHAB SEWER MANHOLE 444-016 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 444-016	205.00	CL	
	201603966601	GORDON	N JOHNSON	04/01/2016	05/05/2016	SMBG	REHAB SEWER MANHOLE 456-034 ESSA MH Rehab: Replace Frame and Cover	COMPLETED REHAB SEWER MANHOLE 456-034	868.00	CL	
	201603966701	ALABO	N JOHNSON	04/01/2016	04/22/2016	SMBG	REHAB SEWER MANHOLE 449-012 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 449-012	205.00	CL	
	201603967001	ROFFIGNAC	N GALVEZ	04/01/2016	04/20/2016	SMBG	REHAB SEWER MANHOLE 449-005 ESSA MH Rehab: Adjust Frame and Cover	COMPLETED REHAB SEWER MANHOLE 449-005	500.00	CL	
	201603967101	DELERY	N DORGENOIS	04/01/2016	04/22/2016	SMBG	REHAB SEWER MANHOLE 457-039 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 457-039	205.00	CL	
	201603967201	TENNESSEE	N DORGENOIS	04/01/2016	06/17/2016	SMBG	REHAB SEWER MANHOLE 438-003 ESSA MH Rehab: Adjust Frame and Cover Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 438-003	1,368.00	CL	
	201603967301	ARTS	N CLAIBORNE AV	04/01/2016	04/16/2016	SMBG	REHAB SEWER MANHOLE 363-002 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 363-002	205.00	CL	
	201603967401	SPAIN	N CLAIBORNE AV	04/01/2016	04/18/2016	SMBG	REHAB SEWER MANHOLE 345-020 ESSA MH Rehab: Full Depth Manhole Liner	COMPELTD REHAB SEWER MANHOLE 345-020	1,155.00	CL	
	201603967501	ALABO	N CLAIBORNE AV	04/01/2016	04/18/2016	SMBG	REHAB SEWER MANHOLE 448-037 ESSA MH Rehab: Adjust Frame and Cover	COMPLETED REHAB SEWER MANHOLE 448-037 ESSA MH REHAB: ADJUST FRAME AND COVER	868.00	CL	
	201603967601	N PRIEUR	MUSIC	04/01/2016	04/22/2016	SMBG	REHAB SEWER MANHOLE 346-031 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 346-031	205.00	CL	
	201603967701	TRICOU	MARAIS	04/01/2016	10/06/2016	SMBG	REHAB SEWER MANHOLE 454-032 ESSA MH Rehab: Full Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 454-032 ESSA MH REHAB: FULL DEPTH MANHOLE LINER	525.00	CL	
	201603967801	N TONTI	MANDEVILLE	04/01/2016	04/20/2016	SMBG	REHAB SEWER MANHOLE 347-009 ESSA MH Rehab: Adjust Frame and Cover	COMPLETED REHAB SEWER MANHOLE 347-009	500.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201603967901		PIETY	ROSALIE AL	04/01/2016	11/30/2016	SMBG	REHAB SEWER MANHOLE 402-067 ESSA MH Rehab: Adjust Frame and Cover	COMPLETED REHAB SEWER MANHOLE 402-067 ESSA MH REHAB: ADJUST FRAME AND COVER	500.00	CL	
201603968001		N MIRO	ROFFIGNAC	04/01/2016	04/27/2016	SMBG	REHAB SEWER MANHOLE 449-004 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 449-004	205.00	CL	
201603968101		BURGUNDY	PRESS	04/01/2016	04/12/2016	SMBG	REHAB SEWER MANHOLE 382-019 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 382-019	205.00	CL	
201603968201		ST CLAUDE AV	PRESS	04/01/2016	04/26/2016	SMBG	REHAB SEWER MANHOLE 383-051 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 383-051	205.00	CL	
201603968301		DELERY	PRARO	04/01/2016	10/06/2016	SMBG	REHAB SEWER MANHOLE 456-051 ESSA MH Rehab: Full Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 456-051 ESSA MH REHAB: FULL DEPTH MANHOLE LINER	1,050.00	CL	
201603968401		N ROBERTSON	PORT	04/01/2016	12/07/2016	SMBG	REHAB SEWER MANHOLE 384-063 ESSA MH Rehab: Full Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 384-063 ESSA MH REHAB: FULL DEPTH MANHOLE LINER	840.00	CL	
201603968501		ST FERDINAND	N VILLERE	04/01/2016	04/16/2016	SMBG	REHAB SEWER MANHOLE 384-013 ESSA MH Rehab: Replace Cover	COMPLETED REHAB SEWER MANHOLE 384-013	272.00	CL	
201603968601		ST ROCH AV	N VILLERE	04/01/2016	04/14/2016	SMBG	REHAB SEWER MANHOLE 344-043 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 344-043	205.00	CL	
201603968701		INDEPENDENCE	N TONTI	04/01/2016	05/16/2016	SMBG	REHAB SEWER MANHOLE 405-071 ESSA MH Rehab: Replace Cover	COMPLETED REHAB SEWER MANHOLE 405-071	272.00	CL	
201603968801		BENTON	N ROCHEBLAVE	04/01/2016	06/15/2016	SMBG	REHAB SEWER MANHOLE 450-024 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 450-024 ESSA MH REHAB: PARTIAL DEPTH MANHOLE LINER	205.00	CL	
201603968901		DELERY	N ROCHEBLAVE	04/01/2016	04/22/2016	SMBG	REHAB SEWER MANHOLE 457-036 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 457-036	205.00	CL	
201603969001		DESLONDE	N RAMPART	04/01/2016	04/15/2016	SMBG	REHAB SEWER MANHOLE 434-005 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 434-005	205.00	CL	
201603969101		SISTER	N RAMPART	04/01/2016	04/27/2016	SMBG	REHAB SEWER MANHOLE 435-061 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 435-061	205.00	CL	
201603969201		CHOCTAW	N JOHNSON	04/01/2016	10/04/2016	SMBG	REHAB SEWER MANHOLE 444-041 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 444-041 ESSA MH REHAB: PARTIAL DEPTH MANHOLE LINER	205.00	CL	
201603969301		ST FERDINAND	URQUHART	04/01/2016	04/26/2016	SMBG	REHAB SEWER MANHOLE 383-033 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 383-033	205.00	CL	
201603969401		SPAIN	URQUHART	04/01/2016	04/14/2016	SMBG	REHAB SEWER MANHOLE 344-009 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 344-009	205.00	CL	
201603969501		FLORIDA AV	TUPELO	04/01/2016	04/15/2016	SMBG	REHAB SEWER MANHOLE 458-003 ESSA MH Rehab: Adjust Frame and Cover	COMPLETED REHAB SEWER MANHOLE 458-003	500.00	CL	
201603969601		N JOHNSON	TUPELO	04/01/2016	04/28/2016	SMBG	REHAB SEWER MANHOLE 456-035 ESSA MH Rehab: Full Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 456-035	1,024.00	CL	
201603969701		N ROCHEBLAVE	TUPELO	04/01/2016	04/28/2016	SMBG	REHAB SEWER MANHOLE 457-008 ESSA MH Rehab: Full Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 457-008	1,918.00	CL	
201603969801		N CLAIBORNE AV	TENNESSEE	04/01/2016	03/10/2016	SMBG	REHAB SEWER MANHOLE 436-014 ESSA MH Rehab: Full Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 436-014 ESSA MH REHAB: FULL DEPTH MANHOLE LINER	525.00	CL	
201603969901		IDEAL PL	ST ROCH AV	04/01/2016	12/21/2016	SMBG	REHAB SEWER MANHOLE 348-039 ESSA MH Rehab: Adjust Frame and Cover	COMPLETED REHAB SEWER MANHOLE 348-039 ESSA MH REHAB	500.00	CL	
201603970001		MARAIS	ST ROCH AV	04/01/2016	04/14/2016	SMBG	REHAB SEWER MANHOLE 344-017 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 344-017	205.00	CL	
201603970101		N CLAIBORNE AV	ST FERDINAND	04/01/2016	04/26/2016	SMBG	REHAB SEWER MANHOLE 384-021 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 384-021	205.00	CL	
201603970201		ST CLAUDE AV	ST FERDINAND	04/01/2016	04/26/2016	SMBG	REHAB SEWER MANHOLE 383-048 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 383-048	205.00	CL	
201603970301		ST ROCH AV	ST CLAUDE AV	04/01/2016	04/14/2016	SMBG	REHAB SEWER MANHOLE 344-046 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 344-046	205.00	CL	
201603970401		ST MAURICE AV	ST CLAUDE AV	04/01/2016	06/15/2016	SMBG	REHAB SEWER MANHOLE 454-051 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 454-051 ESSA MH REHAB: PARTIAL DEPTH MANHOLE LINER	205.00	CL	
201603970501		PORT	ROYAL	04/01/2016	04/12/2016	SMBG	REHAB SEWER MANHOLE 382-005 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 382-005	205.00	CL	
201603970601		GORDON	ROYAL	04/01/2016	06/15/2016	SMBG	REHAB SEWER MANHOLE 453-010 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 453-010 ESSA MH REHAB: PARTIAL DEPTH MANHOLE LINER	205.00	CL	
201604996001		ALVAR	N ROMAN	07/12/2016	08/04/2016	SMAIN	MWH-ID. 7463-685 POINT REPAIR FROM 0' TO 12' FROM SMH 403-014 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR FROM 0' TO 12' FROM SMH 403-014	8,960.00	CL	
201604996101		ALVAR	N ROMAN	07/12/2016	08/04/2016	SMAIN	MWH-ID. 7463-685 POINT REPAIR FROM 31' TO 50' FROM SMH 403-014 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR FROM 31' TO 50' FROM SMH 403-014	10,016.00	CL	
201604996201		ALVAR	N ROMAN	07/12/2016	08/04/2016	SMAIN	MWH-ID. 7463-685 POINT REPAIR FROM 79' TO 91' FROM SMH 403-014 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR FROM 79' TO 91' FROM SMH 403-014	8,966.00	CL	
201604996301		ALVAR	N ROMAN	07/12/2016	08/04/2016	SMAIN	MWH-ID. 7463-685 REPLACE SERVICE AT 216' FROM SMH 403-014 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	REPLACED SERVICE AT 216' FROM SMH 403-014	8,969.00	CL	
201604996501		ALVAR	N ROMAN	07/12/2016	08/04/2016	SMAIN	"MWH-ID. 7463-685 POINT REPAIR FROM 258' TO 270' FROM SMH 403-014 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16"	COMPLETED POINT REPAIR FROM 258' TO 270' FROM SMH 403-014	8,968.00	CL	
201604996601		ALVAR	N ROMAN	07/12/2016	12/02/2016	SLINE	MWH-ID. 7463-027 FULL LINING OF SMH 403-014 TO 404-051 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 403-014 TO 404-051	10,737.00	CL	
201604996701		ALVAR	N ROMAN	07/12/2016	08/04/2016	SMAIN	MWH-ID. 7463-685 POINT REPAIR FROM 120' TO 132' AND REPLACE SERVICE AT 122' FROM SMH 403-014 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR FROM 120' TO 132' AND REPLACE SERVICE AT 122'	8,975.00	CL	
201605196601		ST ROCH AV	N MIRO	08/19/2016	08/18/2016	SMAIN	MWH-ID. 7463-899 SERVICE POINT REPAIR 104' FROM SMH 346-017 ESSA 2 - BASIN 6 - NINTH WARD - SPS 9	COMPLETED SERVICE POINT REPAIR 104' FROM SMH 346-017		CL	
201605196701		ST ROCH AV	N MIRO	08/19/2016	08/18/2016	SMAIN	MWH-ID. 7463-899 SERVICE POINT REPAIR 140' FROM SMH 346-017 ESSA 2 - BASIN 6 - NINTH WARD - SPS 9	COMPLETED SERVICE POINT REPAIR 140' FROM SMH 346-017		CL	
201605196801		ST ROCH AV	N MIRO	08/19/2016	08/17/2016	SMAIN	MWH-ID. 7463-899 SERVICE POINT REPAIR 270' FROM SMH 346-017 ESSA 2 - BASIN 6 - NINTH WARD - SPS 9	COMPLETED SERVICE POINT REPAIR 270' FROM SMH 346-017		CL	
201700001001		FRANKLIN AV	MARAIS	01/03/2017	12/27/2016	SLEAD	MWH-ID. 7463-265 REPAIR SERVICE AT 5' BY RELOCATING LATERAL TO CONNECT TO SMH 363-026 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPAIRED SERVICE AT 5' BY RELOCATING LATERAL TO CONNECT TO SMH 363-026	8,973.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
	201700001101	FRANKLIN AV	MARAIS	01/03/2017	12/15/2016	SLEAD	MWH-ID. 7463-265 REPLACE SERVICE 33' FROM SMH 363-026 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED SERVICE 33' FROM SMH 363-026	8,962.00	CL	
	201700001201	FRANKLIN AV	MARAIS	01/03/2017	12/15/2016	SLEAD	MWH-ID. 7463-265 REPLACE SERVICE 84' FROM SMH 363-026 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED SERVICE 84' FROM SMH 363-026	8,962.00	CL	
	201700001301	FRANKLIN AV	MARAIS	01/03/2017	12/16/2016	SLEAD	MWH-ID. 7463-265 REPLACE SERVICE 138' FROM SMH 363-026 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED SERVICE 138' FROM SMH 363-026		CL	
	201700001401	FRANKLIN AV	MARAIS	01/03/2017	12/16/2016	SLEAD	MWH-ID. 7463-265 REPLACE SERVICE 159' FROM SMH 363-026 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED SERVICE 159' FROM SMH 363-026	8,962.00	CL	
	201700001501	FRANKLIN AV	MARAIS	01/03/2017	12/19/2016	SLEAD	MWH-ID. 7463-265 REPLACE SERVICE 208' FROM SMH 363-026 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED SERVICE 208' FROM SMH 363-026	8,962.00	CL	
	201700001801	DELERY	LAW	01/03/2017	12/20/2016	SLEAD	MWH-ID. 7463-234 POINT REPAIR REPLACE SERVICE 43' FROM SMH 457-042 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED POINT REPAIR REPLACE SERVICE 43' FROM SMH 457-042	8,975.00	CL	
	201700001901	DELERY	LAW	01/03/2017	12/20/2016	SLEAD	MWH-ID. 7463-234 POINT REPAIR REPLACE SERVICE 66' FROM SMH 457-042 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED POINT REPAIR REPLACE SERVICE 66' FROM SMH 457-042	8,973.00	CL	
	201700002001	DELERY	LAW	01/03/2017	12/21/2016	SLEAD	MWH-ID. 7463-234 POINT REPAIR REPLACE SERVICE 83' FROM SMH 457-042 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED POINT REPAIR REPLACE SERVICE 83' FROM SMH 457-042	8,975.00	CL	
	201700002101	DELERY	LAW	01/03/2017	12/22/2016	SLEAD	MWH-ID. 7463-234 POINT REPAIR REPLACE SERVICE 195' FROM SMH 457-042 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED POINT REPAIR REPLACE SERVICE 195' FROM SMH 457-042	8,974.00	CL	
	ESSA 2 - BASIN 7 - CARROLLTON	1,403									8,405,112.05
	201102215901	BURDETTE	ZIMPEL	12/20/2011	05/08/2014	SLEAD	MWH-ID. 7463-288 POINT REPAIR REPLACE SERVICE 193' FROM SMH 043-027 ESSA 2 - BASIN 7 - CARROLLTON - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 193' FROM SMH 043-027	8,972.00	CL	
	201102216001	BURDETTE	ZIMPEL	12/20/2011	08/29/2014	SLINE	MWH-ID. 7463-288 FULL LINING OF SMH 043-027 TO 043-025 ESSA 2 - BASIN 7 - CARROLLTON - STATION 14	COMPLETED FULL LINING OF SMH 043-027 TO 043-025	7,809.00	CL	
	201102221801	GEN PERSHING	S DUPRE	12/20/2011	05/15/2014	SLEAD	MWH-ID. 7463-305 POINT REPAIR REPLACE SERVICE 43' TO 55' FROM SMH 100-021 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED POINT REPAIR REPLACE SERVICE 43' TO 55' FROM SMH 100-021	10,019.00	CL	
	201102222001	GEN PERSHING	S DUPRE	12/20/2011	05/16/2014	SLEAD	MWH-ID. 7463-305 POINT REPAIR REPLACE SERVICE 172' TO 185' FROM SMH 100-021 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED POINT REPAIR REPLACE SERVICE 172' TO 185' FROM SMH 100-021	16,639.00	CL	
	201102222101	GEN PERSHING	S DUPRE	12/20/2011	05/19/2014	SLEAD	MWH-ID. 7463-305 POINT REPAIR REPLACE SERVICE 289' TO 301' FROM SMH 100-021 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED POINT REPAIR REPLACE SERVICE 289' TO 301' FROM SMH 100-021	10,039.00	CL	
	201102222301	GEN PERSHING	S DUPRE	12/20/2011	09/29/2014	SLINE	MWH-ID. 7463-305 FULL LINING OF SMH 100-021 TO 100-017 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED FULL LINING OF SMH 100-021 TO 100-017	16,544.00	CL	
	201200049901	ST CHARLES AV	HUSO	01/06/2012	01/05/2015	SLINE	MWH-ID. 7463-371 FULL LINING FROM SMH 030-020 TO 030-018 ESSA 2 - BASIN 7 - CARROLLTON - SPS 14	COMPLETED FULL LINING FROM SMH 030-020 TO 030-018	4,582.00	CL	
	201200050001	PANOLA	LOWERLINE	01/06/2012	03/18/2014	SLEAD	MWH-ID. 7463-372 POINT REPAIR REPLACE SERVICE 106' FROM SMH 057-019 ESSA 2 - BASIN 7 - CARROLLTON - SPS 14	COMPLETED POINT REPAIR REPLACE SERVICE 106' FROM SMH 057-019	10,023.00	CL	
	201200050101	PANOLA	LOWERLINE	01/06/2012	03/19/2014	SLEAD	MWH-ID. 7463-372 POINT REPAIR REPLACE SERVICE 137' FROM SMH 057-019 ESSA 2 - BASIN 7 - CARROLLTON - SPS 14	COMPLETED POINT REPAIR REPLACE SERVICE 137' FROM SMH 057-019	10,002.00	CL	
	201200050301	PANOLA	LOWERLINE	01/06/2012	03/19/2014	SMAIN	MWH-ID. 7463-372 POINT REPAIR 0' TO 26' FROM SMH 057-019 ESSA 2 - BASIN 7 - CARROLLTON - SPS 14	COMPLETED POINT REPAIR 0' TO 26' FROM SMH 057-019	14,805.00	CL	
	201200050401	PANOLA	LOWERLINE	01/06/2012	06/30/2014	SLINE	MWH-ID. 7463-372 FULL LINING FROM SMH 057-019 TO 057-018 ESSA 2 - BASIN 7 - CARROLLTON - SPS 14	COMPLETED FULL LINING FROM SMH 057-019 TO 057-018	11,536.00	CL	
	201200171901	ZIMPEL	HILLARY	01/23/2012	05/06/2014	SLEAD	MWH-ID. 7463-382 POINT REPAIR REPLACE SERVICE 20' FROM SMH 043-011 ESSA 2 - BASIN 7 - CARROLLTON - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 20' FROM SMH 043-011	8,991.00	CL	
	201200172001	ZIMPEL	HILLARY	01/23/2012	05/07/2014	SLEAD	MWH-ID. 7463-382 POINT REPAIR REPLACE SERVICE 109' FROM SMH 043-011 ESSA 2 - BASIN 7 - CARROLLTON - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 109' FROM SMH 043-011	9,024.00	CL	
	201200172201	ZIMPEL	HILLARY	01/23/2012	01/06/2015	SLINE	MWH-ID. 7463-382 FULL LINING OF SMH 043-011 TO 043-010 ESSA 2 - BASIN 7 - CARROLLTON - STATION 14	COMPLETED FULL LINING OF SMH 043-011 TO 043-010	7,374.00	CL	
	201200246901	S DERBIGNY	WASHINGTON AV	01/27/2012	05/01/2014	SMAIN	MWH-ID. 7463-596 POINT REPAIR 58' - 70' FROM SMH 131-026 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPELTED POINT REPAIR 58' - 70' FROM SMH 131-026	10,016.00	CL	
	201200247001	S DERBIGNY	WASHINGTON AV	01/27/2012	05/05/2014	SMAIN	MWH-ID. 7463-596 POINT REPAIR 426' - 439' FROM SMH 131-026 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED POINT REPAIR 426' - 439' FROM SMH 131-026	12,100.00	CL	
	201200372701	FORSHEY	SHORT	02/14/2012	04/14/2014	SMAIN	MWH-ID. 7463-659 REPLACE PIPE FROM 037-013 TO 037-012 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	REPLACED PIPE FROM 037-013 TO 037-012	76,015.00	CL	
	201200372801	STROELITZ	FERN	02/14/2012	07/15/2014	SMAIN	MWH-ID. 7463-660 POINT REPAIR 0' - 28' FROM 038-023 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED POINT REPAIR 0' - 28' FROM 038-023	8,974.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201200372901		STROELITZ	FERN	02/14/2012	07/17/2014	SLEAD	MWH-ID. 7463-660 SERVICE POINT REPAIR 120' FROM 038-023 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED SERVICE POINT REPAIR 120' FROM 038-023	8,960.00	CL	
201200373001		STROELITZ	FERN	02/14/2012	08/21/2014	SLINE	MWH-ID. 7463-660 FULL LINING OF SMH 038-023 TO 049-025 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED FULL LINING OF SMH 038-023 TO 049-025		CL	
201200373101		AUDUBON	PRITCHARD PL	02/14/2012	05/23/2014	SMAIN	MWH-ID. 7463-661 REPLACE PIPE FROM 047-022 TO 047-021 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	REPLACED PIPE FROM 047-022 TO 047-021	64,107.00	CL	
201200373201		AUDUBON	OLIVE	02/14/2012	07/07/2014	SMAIN	MWH-ID. 7463-662 REPLACE PIPE FROM 048-007 TO 048-006 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	REPLACED PIPE FROM 048-007 TO 048-006	51,585.00	CL	
201200373301		STATE STREET DR	PRITCHARD PL	02/14/2012	03/05/2015	SMAIN	MWH-ID. 7463-663 REPLACE PIPE FROM 077-029 TO 077-028 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	REPLACED PIPE FROM 077-029 TO 077-028	41,630.00	CL	
201200373401		CADIZ	S GAYOSO	02/14/2012	05/31/2014	SMAIN	MWH-ID. 7463-664 REPLACE PIPE FROM 100-033 TO 100-031 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	REPLACED PIPE FROM 100-033 TO 100-031	37,084.00	CL	
201200373701		JENA	S GAYOSO	02/14/2012	05/07/2014	SMAIN	MWH-ID. 7463-665 POINT REPAIR 317' - 335' FROM SMH 100-034 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED POINT REPAIR 317' - 335' FROM SMH 100-034	11,800.00	CL	
201200373901		JENA	S GAYOSO	02/14/2012	05/13/2014	SLEAD	MWH-ID. 7463-665 SERVICE POINT REPAIR 113' FROM SMH 100-034 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED SERVICE POINT REPAIR 113' FROM SMH 100-034	11,519.00	CL	
201200374001		JENA	S GAYOSO	02/14/2012	05/12/2014	SLEAD	MWH-ID. 7463-665 SERVICE POINT REPAIR 209' FROM SMH 100-034 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED SERVICE POINT REPAIR 209' FROM SMH 100-034	11,518.00	CL	
201200374101		JENA	S GAYOSO	02/14/2012	05/09/2014	SLEAD	MWH-ID. 7463-665 SERVICE POINT REPAIR 237' FROM SMH 100-034 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED SERVICE POINT REPAIR 237' FROM SMH 100-034	10,015.00	CL	
201200374201		JENA	S GAYOSO	02/14/2012	05/12/2014	SLEAD	MWH-ID. 7463-665 SERVICE POINT REPAIR 268' FROM SMH 100-034 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED SERVICE POINT REPAIR 268' FROM SMH 100-034	10,918.00	CL	
201200374301		JENA	S GAYOSO	02/14/2012	06/30/2014	SLINE	MWH-ID. 7463-665 FULL LINING OF SMH 100-034 TO 100-027 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED FULL LINING OF SMH 100-034 TO 100-027	16,475.00	CL	
201200374501		S MIRO	4TH	02/14/2012	04/14/2014	SMAIN	MWH-ID. 7463-666 REPLACE PIPE FROM SMH 132-015 TO 132-014 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	REPLACED PIPE FROM SMH 132-015 TO 132-014	41,260.00	CL	
201200374601		4TH	S GALVEZ	02/14/2012	03/31/2014	SMAIN	MWH-ID. 7463-667 REPLACE PIPE FROM SMH 132-016 TO 132-015 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	REPLACED PIPE FROM SMH 132-016 TO 132-015	37,889.00	CL	
201200374801		JACKSON AV	S ROMAN	02/14/2012		SMAIN	MWH-ID. 7463-668 REPLACE PIPE FROM SMH 144-016 TO 144-015 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5			OP	
201200374901		JOSEPHINE	S CLAIBORNE AV	02/14/2012	04/25/2014	SMAIN	MWH-ID. 7463-669 POINT REPAIR 156' - 192' FROM SMH 144-027 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED POINT REPAIR 156' - 192' FROM SMH 144-027	17,240.00	CL	
201200375001		JOSEPHINE	S CLAIBORNE AV	02/14/2012	04/24/2014	SMAIN	MWH-ID. 7463-669 POINT REPAIR 236' - 248' FROM SMH 144-027 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	CANCEL THIS WOKR ORDER PER MARK JOHNSON COMPLETED POINT REPAIR 236' - 248' FROM SMH 144-027	10,020.00	CL	
201200375101		JOSEPHINE	S CLAIBORNE AV	02/14/2012	04/23/2014	SLEAD	MWH-ID. 7463-669 SERVICE POINT REPAIR 25' FROM SMH 144-027 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	CANCEL THIS WOKR ORDER PER MARK JOHNSON COMPLETED SERVICE POINT REPAIR 25' FROM SMH 144-027	10,000.00	CL	
201200375201		JOSEPHINE	S CLAIBORNE AV	02/14/2012	04/28/2014	SLEAD	MWH-ID. 7463-669 SERVICE POINT REPAIR 56' FROM SMH 144-027 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	CANCEL THIS WOKR ORDER PER MARK JOHNSON COMPLETED SERVICE POINT REPAIR 56' FROM SMH 144-027	10,018.00	CL	
201200375301		JOSEPHINE	S CLAIBORNE AV	02/14/2012	04/24/2014	SLEAD	MWH-ID. 7463-669 SERVICE POINT REPAIR 102' FROM SMH 144-027 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	CANCEL THIS WOKR ORDER PER MARK JOHNSON COMPLETED SERVICE POINT REPAIR 102' FROM SMH 144-027	10,020.00	CL	
201200375401		JOSEPHINE	S CLAIBORNE AV	02/14/2012	04/28/2014	SLEAD	MWH-ID. 7463-669 SERVICE POINT REPAIR 281' FROM SMH 144-027 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	CANCEL THIS WOKR ORDER PER MARK JOHNSON COMPLETED SERVICE POINT REPAIR 281' FROM SMH 144-027	10,022.00	CL	
201200375501		JOSEPHINE	S CLAIBORNE AV	02/14/2012	06/30/2014	SLINE	MWH-ID. 7463-669 FULL LINING OF SMH 144-027 TO 144-023 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	CANCEL THIS WOKR ORDER PER MARK JOHNSON COMPLETED FULL LINING OF SMH 144-027 TO 144-023	15,525.00	CL	
201200375601		S MIRO	1ST	02/14/2012	04/21/2014	SMAIN	MWH-ID. 7463-670 REPLACE PIPE FROM SMH 145-029 TO 132-013 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	REPLACED PIPE FROM SMH 145-029 TO 132-013	39,958.00	CL	
201200375701		CLIO	S SALCEDO	02/14/2012	06/12/2014	SMAIN	MWH-ID. 7463-671 REPLACE PIPE FROM SMH 168-025 TO 168-022 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	REPLACED PIPE FROM SMH 168-025 TO 168-022	44,879.00	CL	
201200375801		S JEFFERSON DAVIS PK	DIXON	02/14/2012	12/12/2014	SLEAD	MWH-ID. 7463-672 SERVICE POINT REPAIR 83' FROM SMH 169-014 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED SERVICE POINT REPAIR 83' FROM SMH 169-014	10,014.00	CL	
201200375901		S JEFFERSON DAVIS PK	DIXON	02/14/2012	12/12/2014	SLEAD	MWH-ID. 7463-672 SERVICE POINT REPAIR 181' FROM SMH 169-014 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED SERVICE POINT REPAIR 181' FROM SMH 169-014	10,009.00	CL	
201200376001		S JEFFERSON DAVIS PK	DIXON	02/14/2012	02/11/2015	SLINE	MWH-ID. 7463-672 FULL LINING OF SMH 169-014 TO 169-013 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED FULL LINING OF SMH 169-014 TO 169-013	17,954.00	CL	
201200376101		S JEFFERSON DAVIS PK	HOWARD AV	02/14/2012	12/15/2014	SMAIN	MWH-ID. 7463-673 POINT REPAIR 0' - 12' FROM SMH 169-015 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED POINT REPAIR 0' - 12' FROM SMH 169-015	10,000.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201200376201		S JEFFERSON DAVIS PK	HOWARD AV	02/14/2012	12/15/2014	SMAIN	MWH-ID. 7463-673 POINT REPAIR 84' - 96' FROM SMH 169-015 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED POINT REPAIR 84' - 96' FROM SMH 169-015	10,000.00	CL	
201200376301		S JEFFERSON DAVIS PK	HOWARD AV	02/14/2012	02/11/2015	SLINE	MWH-ID. 7463-673 FULL LINING OF SMH 169-015 TO 169-014 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED FULL LINING OF SMH 169-015 TO 169-014	10,702.00	CL	
201200380201		SHORT	PALM	02/15/2012	05/05/2014	SMAIN	MWH-ID. 7463-677 REPLACE PIPE PIPE FROM SMH 037-011 TO 037-009 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	REPLACED PIPE FROM SMH 037-011 TO 037-009	73,038.00	CL	
201200380301		SHORT	OLIVE	02/15/2012	03/10/2014	SMAIN	MWH-ID. 7463-678 REPLACE PIPE PIPE FROM SMH 037-014 TO 037-013 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	REPLACED PIPE PIPE FROM SMH 037-014 TO 037-013	69,645.00	CL	
201200380401		FORSHEY	S CARROLLTON AV	02/15/2012	05/09/2014	SMAIN	MWH-ID. 7463-679 POINT REPAIR 0' - 12' FROM SMH 037-015 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED POINT REPAIR 0' - 12' FROM SMH 037-015	8,960.00	CL	
201200380501		FORSHEY	S CARROLLTON AV	02/15/2012	05/12/2014	SMAIN	MWH-ID. 7463-679 POINT REPAIR 277' - 289' FROM SMH 037-015 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED POINT REPAIR 277' - 289' FROM SMH 037-015	10,010.00	CL	
201200380601		OLEANDER	S CARROLLTON AV	02/15/2012	04/22/2014	SMAIN	MWH-ID. 7463-680 REPLACE PIPE FROM SMH 037-019 TO 037-018 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	REPLACED PIPE FROM SMH 037-019 TO 037-018	74,484.00	CL	
201201735801		S JEFFERSON DAVIS PK	DIXON	07/25/2012	12/15/2015	SLEAD	MWH-ID. 7463-672 POINT REPAIR REPLACE SERVICE 12' FROM SMH 169-014 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED POINT REPAIR REPLACE SERVICE 12' FROM SMH 169-014	10,000.00	CL	
201202086301		S ROMAN	TOLEDANO	09/24/2012	05/05/2014	SMAIN	MWH-ID. 7463-695 PERFORM POINT REPAIR 371' TO 380'	PERFORMED POINT REPAIR 371' TO 380'	10,000.00	CL	
201202088001		S ROMAN	TOLEDANO	09/24/2012	05/05/2014	SMAIN	MWH-ID. 7463-695 PERFORM POINT REPAIR 0' TO 12'	PERFORMED POINT REPAIR 0' TO 12'	10,022.00	CL	
201302802001		HILLARY	OAK	01/15/2013	08/12/2014	SMAIN	MWH-ID. 7463-289 REPLACE PIPE FOR LINE SEGMENT 044-020 TO 044-019 ESSA 2 - BASIN 7 - CARROLLTON - STATION 14	REPLACED PIPE FOR LINE SEGMENT 044-020 TO 044-019	81,629.00	CL	
201302802301		FERN	NELSON	01/15/2013	06/11/2014	SMAIN	WH-ID. 7463-658 REPLACE PIPE FOR LINE SEGMENT 035-021 TO 035-009 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	CANCEL THIS WORK ORDER PER MARK JOHNSON ON 1/17/13 BUT WORK WAS STILL DONE	75,688.00	CL	
201304029301		LOWERLINE	MAPLE	07/25/2013	08/15/2013	SMAIN	MWH-ID. 7463-742 POINT REPAIR 260' - 272' FROM SMH 043-002 ESSA 2 - BASIN 7 - CARROLLTON - SPS 14	COMPLETED POINT REPAIR 260' - 272' FROM SMH 043-002	6,200.00	CL	
201304029401		LOWERLINE	DIXON	07/25/2013	08/29/2013	SMAIN	MWH-ID. 7463-743 POINT REPAIR 135' - 147' FROM SMH 049-012 ESSA 2 - BASIN 7 - CARROLLTON - SPS 5	COMPLETED POINT REPAIR 135' - 147' FROM SMH 049-012	6,200.00	CL	
201304029501		NASHVILLE AV	FONTAINEBLEAU DR	07/25/2013	08/27/2013	SMAIN	MWH-ID. 7463-744 POINT REPAIR 272' - 284' FROM SMH 076-030 ESSA 2 - BASIN 7 - CARROLLTON - SPS 5	COMPLETED POINT REPAIR 272' - 284' FROM SMH 076-030	6,200.00	CL	
201304299501		S CLARK	WASHINGTON AV	09/12/2013	10/02/2014	SLINE	MWH-ID. 7463-709 FULL LINING OF SEGEMENT 169-026 TO 169-025 ESSA 2 - BASIN 7 - Uptown- SPS 14	COMPLETED FULL LINING OF SEGEMENT 169-026 TO 169-025	5,498.00	CL	
201304299601		PEARL	LOWERLINE	09/12/2013	09/25/2014	SLINE	MWH-ID. 7463-708 FULL LINING OF SEGEMENT 042-015 TO 042-014	COMPLETED FULL LINING OF SEGEMENT 042-015 TO 042-014	9,389.00	CL	
201304318801		LEONIDAS	PANOLA	09/16/2013	05/31/2014	SLINE	MWH-ID. 7463-760 FULL LINING OF SEGEMENT 024-011 TO 024-010 ESSA 2 - BASIN 7 - CARROLLTON - SPS 1	COMPLETED FULL LINING OF SEGEMENT 024-011 TO 024-010	14,122.00	CL	
201304318901		LEONIDAS	PANOLA	09/16/2013	03/13/2014	SLEAD	MWH-ID. 7463-760 POINT REPAIR REPLACE SERVICE 100' FROM SMH 024-011 ESSA 2 - BASIN 7 - CARROLLTON - SPS 1	COMPETED POINT REPAIR REPLACE SERVICE 100' FROM SMH 024-011	10,002.00	CL	
201304319001		LEONIDAS	PANOLA	09/16/2013	03/13/2014	SMAIN	MWH-ID. 7463-761 POINT REPAIR 283' - 295' FROM SMH 024-020 ESSA 2 - BASIN 7 - CARROLLTON - SPS 1	COMPETED POINT REPAIR 283' - 295' FROM SMH 024-020	11,200.00	CL	
201304319101		CHEROKEE	BENJAMIN	09/16/2013	04/30/2015	SMAIN	MWH-ID. 7463-762 REPLACE PIPE FROM SMH 041-001 TO 042-020 ESSA 2 - BASIN 7 - CARROLLTON - SPS 14	REPLACED PIPE FROM SMH 041-001 TO 042-020	201,802.00	CL	
201304320801		HICKORY	GEN OGDEN	09/16/2013	03/19/2014	SMAIN	MWH-ID. 7463-759 POINT REPAIR 308' - 320' FROM SMH 023-034 ESSA 2 - BASIN 7 - CARROLLTON - SPS 1	COMPETED POINT REPAIR 308' - 320' FROM SMH 023-034	16,900.00	CL	
201304422401		FORSHEY	MISTLETOE	09/30/2013	02/18/2015	SMAIN	MWH-ID. 7463-765 REPLACE PIPE FROM SMH 003-007 TO 027-030 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	REPLACED PIPE FROM SMH 003-007 TO 027-030	46,555.00	CL	
201304422601		CHERRY	AIRLINE HW	09/30/2013	02/18/2015	SMAIN	MWH-ID. 7463-764 POINT REPAIR 54' TO 67' FROM SMH 003-003 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 54' TO 67' FROM SMH 003-003	10,017.00	CL	
201304422701		DOMINICAN	LOWERLINE	09/30/2013	04/10/2014	SMAIN	MWH-ID. 7463-766 POINT REPAIR 79' TO 99' FROM SMH 042-047 ESSA 2 - BASIN 7 - CARROLLTON - SPS 14	COMPETED POINT REPAIR 79' TO 99' FROM SMH 042-047	13,000.00	CL	
201304422801		LEONIDAS	PANOLA	09/30/2013	06/30/2014	SLINE	MWH-ID. 7463-769 FULL LINING OF PIPE FROM SMH 024-016 TO 024-015 ESSA 2 - BASIN 7 - CARROLLTON - SPS 1	COMPLETED FULL LINING OF PIPE FROM SMH 024-016 TO 024-015	15,093.00	CL	
201304422901		LEONIDAS	PANOLA	09/30/2013	03/12/2014	SMAIN	MWH-ID. 7463-769 POINT REPAIR 80' TO 95' FROM SMH 024-016 ESSA 2 - BASIN 7 - CARROLLTON - SPS 1	COMPETED POINT REPAIR 80' TO 95' FROM SMH 024-016	10,900.00	CL	
201304423001		LEONIDAS	PANOLA	09/30/2013	03/12/2014	SLEAD	MWH-ID. 7463-769 SERVICE POINT REPAIR 66' FROM SMH 024-016 ESSA 2 - BASIN 7 - CARROLLTON - SPS 1	COMPETED SERVICE POINT REPAIR 66' FROM SMH 024-016	10,002.00	CL	
201304423501		CHERRY	AIRLINE HW	09/30/2013	02/02/2015	SMAIN	MWH-ID. 7463-764 POINT REPAIR 167' TO 179' FROM SMH 003-003 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 167' TO 179' FROM SMH 003-003	10,000.00	CL	
201304423601		CHERRY	AIRLINE HW	09/30/2013	03/09/2015	SLINE	MWH-ID. 7463-764 FULL LINING OF PIPE FROM SMH 003-003 TO 003-002 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED FULL LINING OF PIPE FROM SMH 003-003 TO 003-002	8,830.00	CL	
201304423701		DOMINICAN	LOWERLINE	09/30/2013	05/31/2014	SLINE	MWH-ID. 7463-766 FULL LINING OF PIPE FROM SMH 042-047 TO 053-008 ESSA 2 - BASIN 7 - CARROLLTON - SPS 14	COMPLETED FULL LINING OF PIPE FROM SMH 042-047 TO 053-008	13,711.00	CL	
201304423801		DOMINICAN	LOWERLINE	09/30/2013	04/14/2014	SMAIN	MWH-ID. 7463-766 POINT REPAIR 38' TO 50' FROM SMH 042-047 ESSA 2 - BASIN 7 - CARROLLTON - SPS 14	COMPETED POINT REPAIR 38' TO 50' FROM SMH 042-047	10,000.00	CL	
201304423901		DOMINICAN	LOWERLINE	09/30/2013	04/11/2014	SLEAD	MWH-ID. 7463-766 SERVICE POINT REPAIR 139' FROM SMH 042-047 ESSA 2 - BASIN 7 - CARROLLTON - SPS 14	COMPETED SERVICE POINT REPAIR 139' FROM SMH 042-047	10,017.00	CL	
201304424001		DOMINICAN	LOWERLINE	09/30/2013	04/09/2014	SLEAD	MWH-ID. 7463-766 SERVICE POINT REPAIR 198' FROM SMH 042-047 ESSA 2 - BASIN 7 - CARROLLTON - SPS 14	COMPETED SERVICE POINT REPAIR 198' FROM SMH 042-047	10,000.00	CL	
201304992301		S CLAIBORNE AV	HAMILTON	11/21/2013	03/16/2016	SMAIN	MWH-ID. 7463-776 REPLACE PIPE FROM SMH 025-018 TO 025-016 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	REPLACED PIPE FROM SMH 025-018 TO 025-016	49,736.00	CL	
201304992401		LAST	PONTCHARTRAIN BL	11/21/2013		SMAIN	MWH-ID. 7463-774 REPLACE PIPE FROM SMH 017-004 TO 017-003 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201304992501		PEACH	HOLLYGROVE	11/21/2013		SMAIN	MWH-ID. 7463-777 POINT REPAIR 66' TO 78' FROM SMH 028-039 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201304992601		PEACH	HOLLYGROVE	11/21/2013		SMAIN	MWH-ID. 7463-777 POINT REPAIR 307' TO 319' FROM SMH 028-039 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201304992701		PEACH	HOLLYGROVE	11/21/2013		SLINE	MWH-ID. 7463-777 FULL LINING OF PIPE FROM SMH 028-039 TO 028-030 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022	20130493001	BELFAST	DUBLIN	11/21/2013		SMAIN	MWH-ID. 7463-779 REPLACE PIPE FROM SMH 035-050 TO 035-049 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
	201304993101	OAKLAND DR	METAIRIE RD	11/21/2013		SLEAD	MWH-ID. 7463-775 SERVICE POINT REPAIR 127' FROM SMH 018-007 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
	201304993201	OAKLAND DR	METAIRIE RD	11/21/2013		SMAIN	MWH-ID. 7463-775 POINT REPAIR 174' TO 186' FROM SMH 018-007 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
	201304993301	OAKLAND DR	METAIRIE RD	11/21/2013		SLINE	MWH-ID. 7463-775 FULL LINING OF PIPE FROM SMH 018-007 TO 018-006 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
	201304994201	PALMETTO	LIVINGSTON	11/21/2013		SMAIN	MWH-ID. 7463-773 REPLACE PIPE FROM SMH 004-029 TO 004-028 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
	201304994301	HOLLYGROVE	HEATON	11/21/2013		SMAIN	MWH-ID. 7463-778 REPLACE PIPE FROM SMH 029-026 TO 029-025 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
	201305189201	CAMBRONNE	S CLAIBORNE AV	12/18/2013	06/25/2014	SMAIN	MWH-ID. 7463-800 POINT REPAIR 289' TO 301' FROM SMH 035-034 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 289' TO 301' FROM SMH 035-034	4,500.00	CL	
	201305190801	EAGLE	BIRCH	12/18/2013		SMAIN	MWH-ID. 7463-813 REPLACE PIPE FROM SMH 023-015 TO 023-014 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
	201305190901	BIRCH	MONROE	12/18/2013		SMAIN	MWH-ID. 7463-814 REPLACE PIPE FROM SMH 023-016 TO 023-015 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
	201305191901	HOLLYGROVE	BELFAST	12/18/2013	06/19/2014	SMAIN	MWH-ID. 7463-791 REPLACE PIPE FROM SMH 025-008 TO 025-010 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	REPLACED PIPE FROM SMH 025-008 TO 025-010	127,636.00	CL	
	201305192001	HAMILTON	BELFAST	12/18/2013	05/08/2014	SMAIN	MWH-ID. 7463-792 POINT REPAIR 0' TO 12' FROM SMH 025-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 025-009	4,500.00	CL	
	201305192101	HAMILTON	BELFAST	12/18/2013	05/08/2014	SMAIN	MWH-ID. 7463-792 POINT REPAIR 341' TO 353' FROM SMH 025-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 341' TO 353' FROM SMH 025-009	4,770.00	CL	
	201305192201	HOLLYGROVE	PRITCHARD PL	12/18/2013	06/30/2014	SMAIN	MWH-ID. 7463-793 REPLACE PIPE FROM SMH 026-017 TO 026-016 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	REPLACED PIPE FROM SMH 026-017 TO 026-016	121,176.00	CL	
	201305192301	EAGLE	PALMETTO	12/18/2013	01/20/2015	SMAIN	MWH-ID. 7463-794 REPLACE PIPE FROM SMH 028-004 TO 028-002 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	REPLACED PIPE FROM SMH 028-004 TO 028-002	22,950.00	CL	
	201305193201	MONROE	PALMETTO	12/18/2013	06/03/2014	SMAIN	MWH-ID. 7463-796 REPLACE PIPE FROM SMH 028-051 TO 028-050 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	REPLACED PIPE FROM SMH 028-051 TO 028-050	41,023.00	CL	
	201305193301	MONROE	AIRLINE HW	12/18/2013	07/02/2014	SMAIN	MWH-ID. 7463-797 POINT REPAIR 50' TO 68' FROM SMH 028-026 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR FROM 50' TO 68' FROM SMH 028-026	6,120.00	CL	
	201305193401	PEAR	HOLLYGROVE	12/18/2013		SMAIN	MWH-ID. 7463-798 POINT REPAIR 283' TO 295' FROM SMH 029-011 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
	201305193601	CAMBRONNE	S CLAIBORNE AV	12/18/2013	08/14/2014	SLINE	MWH-ID. 7463-800 FULL LINING OF PIPE FROM SMH 035-034 TO 035-033 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED FULL LINING OF PIPE FROM SMH 035-034 TO 035-033	14,344.00	CL	
	201305193701	CAMBRONNE	S CLAIBORNE AV	12/18/2013	06/25/2014	SMAIN	MWH-ID. 7463-800 POINT REPAIR 0' TO 12' FROM SMH 035-034 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	POINT REPAIR 0' TO 12' FROM SMH 035-034	7,200.00	CL	
	201305193801	CAMBRONNE	S CLAIBORNE AV	12/18/2013	06/25/2014	SMAIN	MWH-ID. 7463-800 POINT REPAIR 317' TO 340' FROM SMH 035-034 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 317' TO 340' FROM SMH 035-034		CL	
	201305193901	DANTE	OLEANDER	12/18/2013	07/29/2014	SMAIN	MWH-ID. 7463-801 REPLACE PIPE FROM SMH 036-056 TO 036-055 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	REPLACED PIPE FROM SMH 036-056 TO 036-055	58,955.00	CL	
	201400097401	DANTE	SYCAMORE	01/14/2014		SMAIN	MWH-ID. 7463-824 REPLACE PIPE FROM SMH 034-012 TO 034-006 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
	201400209301	EAGLE	APRICOT	01/24/2014	03/30/2022	SMAIN	MWH-ID. 7463-850 POINT REPAIR 223' TO 238' FROM SMH 026-042 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	MSL REPAIR COMPLETED CONTRACT RR067		CL	
	201400209401	PANOLA	DUBLIN	01/24/2014		SMAIN	MWH-ID. 7463-851 POINT REPAIR 362' TO 374' FROM SMH 034-007 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
	201400209801	DUBLIN	HICKORY	01/24/2014		SMAIN	MWH-ID. 7463-839 REPLACE PIPE FROM SMH 033-030 TO 033-029 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
	201400210001	APPLE	GEN OGDEN	01/24/2014		SLINE	MWH-ID. 7463-849 FULL LINING OF PIPE FROM SMH 025-005 TO 025-004 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
	201400210101	APPLE	GEN OGDEN	01/24/2014		SLEAD	MWH-ID. 7463-849 SERVICE POINT REPAIR 41' FROM SMH 025-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
	201400210201	APPLE	GEN OGDEN	01/24/2014		SMAIN	MWH-ID. 7463-849 POINT REPAIR 4' TO 16' FROM SMH 025-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
	201400210301	APPLE	GEN OGDEN	01/24/2014		SLEAD	MWH-ID. 7463-849 SERVICE POINT REPAIR 160' FROM SMH 025-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
	201400210401	APPLE	GEN OGDEN	01/24/2014		SLEAD	MWH-ID. 7463-849 SERVICE POINT REPAIR 189' FROM SMH 025-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
	201400210501	EAGLE	APRICOT	01/24/2014		SLINE	MWH-ID. 7463-850 FULL LINING OF PIPE FROM SMH 026-042 TO 026-030 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
	201400210601	EAGLE	APRICOT	01/24/2014	03/30/2022	SMAIN	MWH-ID. 7463-850 POINT REPAIR 62' TO 89' FROM SMH 026-042 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	MSL REPAIR COMPLETED CONTRACT RR067		CL	
	201400210701	EAGLE	APRICOT	01/24/2014		SMAIN	MWH-ID. 7463-850 POINT REPAIR 0' TO 18' FROM SMH 026-042 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
	201400210801	PANOLA	DUBLIN	01/24/2014		SMAIN	MWH-ID. 7463-851 POINT REPAIR 284' TO 327' FROM SMH 034-007 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
	201400210901	PANOLA	CAMBRONNE	01/24/2014		SMAIN	MWH-ID. 7463-852 REPLACE PIPE FROM SMH 034-009 TO 034-006 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
	201400211001	S CLAIBORNE AV	S CARROLLTON AV	01/24/2014		SMAIN	MWH-ID. 7463-853 REPLACE PIPE FROM SMH 034-056 TO 034-055 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			OP	
	201400212201	HICKORY	S CARROLLTON AV	01/24/2014		SMAIN	MWH-ID. 7463-838 POINT REPAIR 60' TO 79' FROM SMH 033-010 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
	201400212301	HICKORY	S CARROLLTON AV	01/24/2014		SLINE	MWH-ID. 7463-838 FULL LINING OF PIPE FROM SMH 033-010 TO 033-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
	201400212401	HICKORY	S CARROLLTON AV	01/24/2014		SMAIN	MWH-ID. 7463-838 POINT REPAIR 176' TO 193' FROM SMH 033-010 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
	201400212501	APPLE	GEN OGDEN	01/24/2014		SLEAD	MWH-ID. 7463-849 SERVICE POINT REPAIR 99' FROM SMH 025-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
	201400594701	S CLAIBORNE AV	CAMBRONNE	03/20/2014		SMAIN	MWH-ID. 7463-862 POINT REPAIR 89' TO 116' FROM SMH 034-032 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
	201400594801	SHORT	SPRUCE	03/20/2014		SMAIN	MWH-ID. 7463-863 REPLACE PIPE FROM SMH 034-039 TO 033-003 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
	201400596301	GEN OGDEN	JEANNETTE	03/20/2014		SMAIN	MWH-ID. 7463-874 POINT REPAIR 0' TO 12' FROM SMH 022-037 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	

DATA DATE/TIME	4/8/2022		9:22:26 AM								
W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE	
201400596401	GEN OGDEN	JEANNETTE	03/20/2014		SMAIN	MWH-ID. 7463-874 POINT REPAIR 29' TO 69' FROM SMH 022-037 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR		
201400596501	GEN OGDEN	JEANNETTE	03/20/2014		SMAIN	MWH-ID. 7463-874 POINT REPAIR 273' TO 285' FROM SMH 022-037 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR		
201400596601	GEN OGDEN	JEANNETTE	03/20/2014		SLINE	MWH-ID. 7463-874 FULL LINING OF PIPE FROM SMH 022-037 TO 023-020 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR		
201400596701	DUBLIN	NERON PL	03/20/2014		SMAIN	MWH-ID. 7463-861 REPLACE PIPE FROM SMH 034-014 TO 034-013 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR		
201400596801	S CLAIBORNE AV	CAMBRONNE	03/20/2014		SLEAD	MWH-ID. 7463-862 SERVICE POINT REPAIR 8' FROM SMH 034-032 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR		
201400596901	S CLAIBORNE AV	CAMBRONNE	03/20/2014		SMAIN	MWH-ID. 7463-862 POINT REPAIR 22' TO 34' FROM SMH 034-032 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR		
201400597001	S CLAIBORNE AV	CAMBRONNE	03/20/2014		SLEAD	MWH-ID. 7463-862 SERVICE POINT REPAIR 159' FROM SMH 034-032 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR		
201400597101	S CLAIBORNE AV	CAMBRONNE	03/20/2014		SLINE	MWH-ID. 7463-862 FULL LINING OF PIPE FROM SMH 034-032 TO 034-031 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR		
201400597201	ADAMS	HICKORY	03/20/2014		SMAIN	MWH-ID. 7463-864 REPLACE PIPE FROM SMH 045-013 TO 045-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR		
201400597301	ADAMS	BIRCH	03/20/2014		SMAIN	MWH-ID. 7463-865 REPLACE PIPE FROM SMH 045-017 TO 045-016 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR		
201400597401	LOWERLINE	NELSON	03/20/2014		SMAIN	MWH-ID. 7463-866 REPLACE PIPE FROM SMH 046-028 TO 046-029 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			OP		
201400798001	LOWERLINE	S CLAIBORNE AV	04/17/2014		SMAIN	MWH-ID. 7463-888 REPLACE PIPE VIA PIPEBURSTING FROM SMH 046-026 TO 046-025 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR		
201400798101	CHERRY	DIXON	04/17/2014		SMAIN	MWH-ID. 7463-885 POINT REPAIR 269' TO 281' FROM SMH 004-027 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR		
201400798201	CHERRY	DIXON	04/17/2014		SMAIN	MWH-ID. 7463-885 POINT REPAIR 216' TO 259' FROM SMH 004-027 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR		
201400798301	CHERRY	DIXON	04/17/2014		SMAIN	MWH-ID. 7463-885 POINT REPAIR 0' TO 12' FROM SMH 004-027 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR		
201400798401	PALM	MONTICELLO AV	04/17/2014		SMAIN	MWH-ID. 7463-884 REPLACE PIPE FROM SMH 003-035 TO 003-034 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR		
201400798501	APPLE	LEONIDAS	04/17/2014		SLEAD	MWH-ID. 7463-887 SERVICE POINT REPAIR 292' FROM SMH 025-024 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR		
201400798601	APPLE	LEONIDAS	04/17/2014		SMAIN	MWH-ID. 7463-887 POINT REPAIR 235' TO 250' FROM SMH 025-024 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR		
201400798701	APPLE	LEONIDAS	04/17/2014		SLEAD	MWH-ID. 7463-887 SERVICE POINT REPAIR 174' FROM SMH 025-024 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR		
201400798801	APPLE	LEONIDAS	04/17/2014		SMAIN	MWH-ID. 7463-887 POINT REPAIR 149' TO 161' FROM SMH 025-024 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR		
201400800501	LIVINGSTON	STROELITZ	04/17/2014	03/30/2022	SMAIN	MWH-ID. 7463-886 POINT REPAIR 0' TO 12' FROM SMH 004-033 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	MSL REPAIR COMPLETED CONTRACT RR062		CL		
201400801601	CHERRY	DIXON	04/17/2014		SLINE	MWH-ID. 7463-885 FULL LINING OF PIPE FROM SMH 004-027 TO 004-026 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR		
201400801701	APPLE	LEONIDAS	04/17/2014		SLINE	MWH-ID. 7463-887 FULL LINING OF PIPE FROM SMH 025-024 TO 025-021 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR		
201400801801	APPLE	LEONIDAS	04/17/2014		SMAIN	MWH-ID. 7463-887 POINT REPAIR 0' TO 12' FROM SMH 025-024 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR		
201400802101	BELFAST	MONTICELLO AV	04/17/2014		SMAIN	MWH-ID. 7463-883 REPLACE PIPE FROM SMH 001-013 TO 001-012 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR		
201400802201	NELSON	MONTICELLO AV	04/17/2014		SMAIN	MWH-ID. 7463-882 REPLACE PIPE FROM SMH 001-004 TO 001-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR		
201400802301	S CLAIBORNE AV	MONTICELLO AV	04/17/2014	03/03/2016	SMAIN	MWH-ID. 7463-881 REPLACE PIPE FROM SMH 001-003 TO 001-002 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	REPLACED PIPE FROM SMH 001-003 TO 001-002	60,729.00	CL		
201400802401	LIVINGSTON	STROELITZ	04/17/2014		SLINE	MWH-ID. 7463-886 FULL LINING OF PIPE FROM SMH 004-033 TO 003-032 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR		
201400802501	LIVINGSTON	STROELITZ	04/17/2014		SLEAD	MWH-ID. 7463-886 SERVICE POINT REPAIR 94' FROM SMH 004-033 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR		
201400802601	LIVINGSTON	STROELITZ	04/17/2014		SLEAD	MWH-ID. 7463-886 SERVICE POINT REPAIR 142' FROM SMH 004-033 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR		
201400802701	LIVINGSTON	STROELITZ	04/17/2014	03/30/2022	SMAIN	MWH-ID. 7463-886 POINT REPAIR 254' TO 266' FROM SMH 004-033 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	MSL REPAIR COMPLETED CONTRACT RR062		CL		
201400885201	FORSHEY	LIVINGSTON	05/02/2014	06/24/2014	SMAIN	MWH-ID. 7463-910 POINT REPAIR 281' TO 293' FROM SMH 003-013 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 281' TO 293'	5,580.00	CL		
201400885301	HOLLYGROVE	COLAPISSA	05/02/2014	07/07/2014	SMAIN	MWH-ID. 7463-911 POINT REPAIR 336' TO 348' FROM SMH 026-004 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 336' TO 348' FROM SMH 026-004	5,310.00	CL		
201400885401	APPLE	JOLIET	05/02/2014	07/10/2014	SMAIN	MWH-ID. 7463-912 POINT REPAIR 190' TO 214' FROM SMH 035-030 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 190' TO 214'	18,010.00	CL		
201400885501	BELFAST	MISTLETOE	05/02/2014	06/23/2014	SMAIN	MWH-ID. 7463-909 POINT REPAIR 243' TO 255' FROM SMH 001-015 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	POINT REPAIR 243' TO 255' FROM SMH 001-015	4,624.00	CL		
201400885601	COLAPISSA	CAMBRONNE	05/02/2014	06/30/2014	SMAIN	MWH-ID. 7463-913 POINT REPAIR 185' TO 197' FROM SMH 036-053 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 185' TO 197'	4,500.00	CL		
201400885701	COLAPISSA	CAMBRONNE	05/02/2014	06/30/2014	SMAIN	MWH-ID. 7463-913 POINT REPAIR 281' TO 293' FROM SMH 036-053 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 281' TO 293'	4,770.00	CL		
201401529901	JOLIET	OLEANDER	06/30/2014		SMAIN	MWH-ID. 7463-939 POINT REPAIR 0' TO 26' FROM SMH 037-067 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR		
201401530201	PEAR	GEN OGDEN	06/30/2014		SMAIN	MWH-ID. 7463-930 REPLACE PIPE FROM SMH 029-010 TO 029-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR		
201401530301	DUBLIN	PANOLA	06/30/2014	03/30/2022	SLINE	MWH-ID. 7463-932 FULL LINING OF PIPE FROM SMH 034-005 TO 034-004 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1	FULL LINER INSTALLATION COMPLETED RR067		CL		
201401530401	JOLIET	S CLAIBORNE AV	06/30/2014		SMAIN	MWH-ID. 7463-934 REPLACE PIPE FROM SMH 034-030 TO 034-029 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR		
201401530501	GEN OGDEN	LEAKE AV	06/30/2014		SMAIN	MWH-ID. 7463-920 REPLACE PIPE FROM SMH 022-008 TO 022-040 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR		
201401530601	LEONIDAS	APRICOT	06/30/2014		SMAIN	MWH-ID. 7463-922 POINT REPAIR 155' TO 171' FROM SMH 025-026 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR		

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201401530701		APRICOT	LEONIDAS	06/30/2014		SMAIN	MWH-ID. 7463-924 REPLACE PIPE FROM SMH 026-041 TO 026-040 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201401531901		WILLOW	S CARROLLTON AV	06/30/2014		SMAIN	MWH-ID. 7463-950 REPLACE PIPE FROM SMH 032-020 TO 032-018 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201401534601		APRICOT	CAMBRONNE	06/30/2014		SLINE	MWH-ID. 7463-936 FULL LINING OF PIPE FROM SMH 036-016 TO 036-015 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201401534701		APRICOT	CAMBRONNE	06/30/2014	03/30/2022	SMAIN	MWH-ID. 7463-936 POINT REPAIR 232' TO 244' FROM SMH 036-016 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	MSL REPAIR COMPLETED CONTRACT RR067		CL	
201401534801		APRICOT	CAMBRONNE	06/30/2014	03/30/2022	SMAIN	MWH-ID. 7463-936 POINT REPAIR 267' TO 279' FROM SMH 036-016 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	MSL REPAIR COMPLETED CONTRACT RR067		CL	
201401534901		APRICOT	CAMBRONNE	06/30/2014	03/30/2022	SMAIN	MWH-ID. 7463-936 POINT REPAIR 44' TO 56' FROM SMH 036-016 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	MSL REPAIR COMPLETED CONTRACT RR067		CL	
201401535001		PRITCHARD PL	DUBLIN	06/30/2014		SMAIN	MWH-ID. 7463-937 REPLACE PIPE FROM SMH 036-028 TO 036-023 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201401535101		CAMBRONNE	APRICOT	06/30/2014		SMAIN	MWH-ID. 7463-938 REPLACE PIPE FROM SMH 036-047 TO 035-047 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201401535201		JOLIET	OLEANDER	06/30/2014		SLINE	MWH-ID. 7463-939 FULL LINING OF PIPE FROM SMH 037-067 TO 036-052 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201401535301		JEANNETTE	BURDETTE	06/30/2014		SMAIN	MWH-ID. 7463-940 REPLACE PIPE FROM SMH 044-038 TO 032-028 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201401536101		PEAR	PONTCHARTRAIN BL	06/30/2014		SMAIN	MWH-ID. 7463-928 REPLACE PIPE FROM SMH 029-008 TO 029-007 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201401536201		EAGLE	PEAR	06/30/2014		SLINE	MWH-ID. 7463-929 FULL LINING OF PIPE FROM SMH 029-009 TO 029-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201401536301		EAGLE	PEAR	06/30/2014		SMAIN	MWH-ID. 7463-929 POINT REPAIR 213' TO 237' FROM SMH 029-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201401536401		EAGLE	PEAR	06/30/2014		SMAIN	MWH-ID. 7463-929 POINT REPAIR 266' TO 278' FROM SMH 029-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201401536501		EAGLE	PEAR	06/30/2014		SMAIN	MWH-ID. 7463-929 POINT REPAIR 337' TO 349' FROM SMH 029-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201401536601		LEAKE AV	HAMPSON	06/30/2014		SLINE	MWH-ID. 7463-931 FULL LINING OF PIPE FROM SMH 030-002 TO 030-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201401536701		LEAKE AV	HAMPSON	06/30/2014		SMAIN	MWH-ID. 7463-931 POINT REPAIR 0' TO 16' FROM SMH 030-002 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201401536801		LEAKE AV	HAMPSON	06/30/2014		SMAIN	MWH-ID. 7463-931 POINT REPAIR 47' TO 59' FROM SMH 030-002 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201401536901		DUBLIN	PANOLA	06/30/2014	03/30/2022	SMAIN	MWH-ID. 7463-932 POINT REPAIR 42' TO 54' FROM SMH 034-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1	MSL REPAIR COMPLETED CONTRACT RR067		CL	
201401537001		JOLIET	SYCAMORE	06/30/2014		SMAIN	MWH-ID. 7463-933 REPLACE PIPE FROM SMH 034-029 TO 034-028 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201401537101		JOLIET	S CLAIBORNE AV	06/30/2014		SMAIN	MWH-ID. 7463-935 REPLACE PIPE FROM SMH 034-031 TO 034-030 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201401537201		OLIVE	CAMPBOR	06/30/2014		SLINE	MWH-ID. 7463-915 FULL LINING OF PIPE FROM SMH 003-028 TO 003-027 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201401537301		OLIVE	CAMPBOR	06/30/2014		SMAIN	MWH-ID. 7463-915 POINT REPAIR 11' TO 23' FROM SMH 003-028 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201401537401		OLIVE	CAMPBOR	06/30/2014		SLINE	MWH-ID. 7463-916 FULL LINING OF PIPE FROM SMH 003-029 TO 003-028 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201401537501		OAKLAND DR	METAIRIE RD	06/30/2014		SMAIN	MWH-ID. 7463-917 REPLACE PIPE FROM SMH 018-005 TO 018-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201401537601		PONTCHARTRAIN BL	OAKLAND DR	06/30/2014		SLINE	MWH-ID. 7463-918 FULL LINING OF PIPE FROM SMH 018-010 TO 017-004 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201401537701		PONTCHARTRAIN BL	OAKLAND DR	06/30/2014		SMAIN	MWH-ID. 7463-918 POINT REPAIR 120' TO 132' FROM SMH 018-010 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201401537801		MONROE	ZIMPEL	06/30/2014		SMAIN	MWH-ID. 7463-919 REPLACE PIPE FROM SMH 021-007 TO 022-003 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201401537901		COHN	LEONIDAS	06/30/2014		SMAIN	MWH-ID. 7463-921 POINT REPAIR 148' TO 183' FROM SMH 023-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201401538001		COHN	LEONIDAS	06/30/2014		SMAIN	MWH-ID. 7463-921 POINT REPAIR 227' TO 239' FROM SMH 023-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201401538101		LEONIDAS	APRICOT	06/30/2014		SLINE	MWH-ID. 7463-922 FULL LINING OF PIPE FROM SMH 025-026 TO 025-025 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201401538201		LEONIDAS	APRICOT	06/30/2014		SMAIN	MWH-ID. 7463-922 POINT REPAIR 256' TO 268' FROM SMH 025-026 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201401538301		APPLE	LEONIDAS	06/30/2014		SMAIN	MWH-ID. 7463-923 REPLACE PIPE FROM SMH 025-029 TO 025-024 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201401947201		LEONIDAS	APRICOT	09/05/2014	10/27/2014	SMAIN	MWH-ID. 7463-978 POINT REPAIR 344' TO 356' FROM SMH 026-037 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 344' TO 356' FROM SMH 026-037	4,770.00	CL	
201401947901		LEONIDAS	APRICOT	09/05/2014	10/28/2014	SMAIN	MWH-ID. 7463-978 POINT REPAIR 0' TO 12' FROM SMH 026-037 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 026-037	4,500.00	CL	
201401973201		OLIVE	CAMPBOR	09/09/2014		SLEAD	MWH-ID. 7463-916 SERVICE POINT REPAIR 9' FROM SMH 003-029 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201401973301		LEONIDAS	APRICOT	09/09/2014		SLEAD	MWH-ID. 7463-922 SERVICE POINT REPAIR 202' FROM SMH 025-026 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201401973401		JOLIET	OLEANDER	09/09/2014		SLEAD	MWH-ID. 7463-939 SERVICE POINT REPAIR 75' FROM SMH 037-067 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201401973601		OLIVE	CAMPBOR	09/09/2014		SLEAD	MWH-ID. 7463-915 SERVICE POINT REPAIR 161' FROM SMH 003-028 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201401974001		DUBLIN	PANOLA	09/09/2014	03/30/2022	SLEAD	MWH-ID. 7463-932 SERVICE POINT REPAIR 19' FROM SMH 034-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1	SERVICE REPAIR COMPLETED CONTRACT RR067		CL	
201401974101		DUBLIN	PANOLA	09/09/2014	03/30/2022	SLEAD	MWH-ID. 7463-932 SERVICE POINT REPAIR 180' FROM SMH 034-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1	SERVICE REPAIR COMPLETED CONTRACT RR067		CL	
201401974201		DUBLIN	PANOLA	09/09/2014	03/30/2022	SLEAD	MWH-ID. 7463-932 SERVICE POINT REPAIR 100' FROM SMH 034-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1	SERVICE REPAIR COMPLETED CONTRACT RR067		CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022	201402046901	MISTLETOE	EDINBURGH	09/19/2014	03/19/2014	SMAIN	MWH-ID. 7463-722 POINT REPAIR 0' TO 12' FROM SMH 003-005 ESSA 2 - BASIN 7 - CARROLLTON - STATION 3	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 003-005	17,900.00	CL	
	201402047201	MISTLETOE	EDINBURGH	09/19/2014	07/31/2014	SMAIN	MWH-ID. 7463-722 POINT REPAIR 35' TO 60' FROM SMH 003-005 ESSA 2 - BASIN 7 - CARROLLTON - STATION 3	COMPLETED POINT REPAIR 35' TO 60' FROM SMH 003-005	31,700.00	CL	
	201402233801	SYCAMORE	DUBLIN	10/21/2014		SMAIN	MWH-ID. 7463-993 POINT REPAIR 47' TO 70' FROM SMH 034-038 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
	201402233901	GARFIELD	WALNUT	10/21/2014		SMAIN	MWH-ID. 7463-994 POINT REPAIR 27' TO 49' FROM SMH 052-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 14			OP	
	201402235201	SYCAMORE	DUBLIN	10/21/2014		SLINE	MWH-ID. 7463-993 FULL LINING OF PIPE FROM SMH 034-038 TO 034-037 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
	201402235601	CAMBRONNE	SYCAMORE	10/21/2014		SLINE	MWH-ID. 7463-991 FULL LINING OF PIPE FROM SMH 034-011 TO 034-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
	201402235701	CAMBRONNE	SYCAMORE	10/21/2014		SMAIN	MWH-ID. 7463-991 POINT REPAIR 276' TO 288' FROM SMH 034-011 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
	201402235801	CAMBRONNE	SYCAMORE	10/21/2014		SLEAD	MWH-ID. 7463-991 SERVICE POINT REPAIR 215' FROM SMH 034-011 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
	201402235901	SYCAMORE	JOLIET	10/21/2014		SMAIN	MWH-ID. 7463-992 REPLACE PIPE FROM SMH 034-016 TO 034-015 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
	201402236001	SYCAMORE	DUBLIN	10/21/2014		SMAIN	MWH-ID. 7463-993 POINT REPAIR 0' TO 12' FROM SMH 034-038 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
	201402236101	SYCAMORE	DUBLIN	10/21/2014		SMAIN	MWH-ID. 7463-993 POINT REPAIR 107' TO 135' FROM SMH 034-038 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
	201402236201	SYCAMORE	DUBLIN	10/21/2014		SLEAD	MWH-ID. 7463-993 SERVICE POINT REPAIR 233' FROM SMH 034-038 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
	201402236301	GARFIELD	WALNUT	10/21/2014		SLINE	MWH-ID. 7463-994 FULL LINING OF PIPE FROM SMH 052-009 TO 052-008 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 14			PR	
	201402236401	GARFIELD	WALNUT	10/21/2014		SMAIN	MWH-ID. 7463-994 POINT REPAIR 192' TO 232' FROM SMH 052-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 14			PR	
	201402236501	GARFIELD	WALNUT	10/21/2014		SMAIN	MWH-ID. 7463-994 POINT REPAIR 99' TO 147' FROM SMH 052-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 14			PR	
	201402317101	S CLAIBORNE AV	CAMBRONNE	11/03/2014	10/23/2014	SMAIN	MWH-ID. 7463-799 POINT REPAIR 268' TO 290' FROM SMH 035-029 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 268' TO 290' FROM SMH 035-029	7,200.00	CL	
	201402317201	S CLAIBORNE AV	CAMBRONNE	11/03/2014	10/22/2014	SMAIN	MWH-ID. 7463-799 POINT REPAIR 154' TO 166' FROM SMH 035-029 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 154' TO 166' FROM SMH 035-029	5,554.00	CL	
	201402317301	S CLAIBORNE AV	CAMBRONNE	11/03/2014	10/21/2014	SMAIN	MWH-ID. 7463-799 POINT REPAIR 103' TO 115' FROM SMH 035-029 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 103' TO 115' FROM SMH 035-029	4,996.00	CL	
	201402317401	S CLAIBORNE AV	CAMBRONNE	11/03/2014	10/22/2014	SMAIN	MWH-ID. 7463-799 POINT REPAIR 40' TO 52' FROM SMH 035-029 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 40' TO 52' FROM SMH 035-029	5,306.00	CL	
	201402500501	S CLAIBORNE AV	CAMBRONNE	12/02/2014	01/13/2015	SLINE	MWH-ID. 7463-799 FULL LINING FROM SMH 035-029 TO 035-028 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED FULL LINING FROM SMH 035-029 TO 035-028	12,072.00	CL	
	201500441901	OLEANDER	CHERRY	02/25/2015		SLINE	MWH-ID. 7463-1004 FULL LINING OF PIPE FROM SMH 003-009 TO 003-008 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
	201500442001	FORSHEY	HOLLYGROVE	02/25/2015		SMAIN	MWH-ID. 7463-1007 REPLACE PIPE FROM SMH 027-027 TO 027-026 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
	201500442101	PONTCHARTRAIN BL	OAKLAND DR	02/25/2015		SLEAD	MWH-ID. 7463-1005 SERVICE POINT REPAIR 247' FROM SMH 018-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
	201500442201	SHORT	PANOLA	02/25/2015		SMAIN	MWH-ID. 7463-1010 POINT REPAIR 60' TO 77' FROM SMH 034-043 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
	201500442301	PANOLA	S CARROLLTON AV	02/25/2015		SLINE	MWH-ID. 7463-1012 FULL LINING OF PIPE FROM SMH 034-045 TO 034-043 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
	201500442401	PANOLA	FERN	02/25/2015		SLINE	MWH-ID. 7463-1011 FULL LINING OF PIPE FROM SMH 034-044 TO 034-043 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
	201500442501	PANOLA	JOLIET	02/25/2015		SMAIN	MWH-ID. 7463-1009 REPLACE PIPE FROM SMH 034-010 TO 034-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
	201500442601	DUBLIN	SYCAMORE	02/25/2015		SLINE	MWH-ID. 7463-1008 FULL LINING OF PIPE FROM SMH 034-008 TO 034-007 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
	201500442701	S CARROLLTON AV	S CLAIBORNE AV	02/25/2015		SMAIN	MWH-ID. 7463-1016 POINT REPAIR 127' TO 139' FROM SMH 034-054 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			OP	
	201500442801	S DUPRE	MARTIN LUTHER KING BL	02/25/2015		SMAIN	MWH-ID. 7463-1025 POINT REPAIR 218' TO 230' FROM SMH 134-006 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 5			OP	
	201500442901	HICKORY	HILLARY	02/25/2015		SLEAD	MWH-ID. 7463-1024 SERVICE POINT REPAIR 73' FROM SMH 045-014 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
	201500443001	S CLAIBORNE AV	DUBLIN	02/25/2015	09/19/2016	SLINE	MWH-ID. 7463-1019 FULL LINING OF PIPE FROM SMH 035-038 TO 035-037 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED FULL LINING OF PIPE FROM SMH 035-038 TO 035-037	13,184.00	CL	
	201500443101	APPLE	JOLIET	02/25/2015		SLINE	MWH-ID. 7463-1039 FULL LINING OF PIPE FROM SMH 035-030 TO 025-029 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
	201500443201	APPLE	JOLIET	02/25/2015	03/30/2022	SMAIN	MWH-ID. 7463-1039 POINT REPAIR 76' TO 91' FROM SMH 035-030 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	MSL REPAIR COMPLETED CONTRACT RR067		CL	
	201500443301	OLIVE	MISTLETOE	02/25/2015		SLINE	MWH-ID. 7463-1003 FULL LINING OF PIPE FROM SMH 003-001 TO 027-025 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
	201500443401	BELFAST	MISTLETOE	02/25/2015	03/30/2022	SLEAD	MWH-ID. 7463-1035 SERVICE POINT REPAIR 192' FROM SMH 001-015 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	SERVICE REPAIR COMPLETED CONTRACT RR067		CL	
	201500443501	BELFAST	MISTLETOE	02/25/2015	03/20/2022	SLEAD	MWH-ID. 7463-1035 SERVICE POINT REPAIR 164' FROM SMH 001-015 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	SERVICE REPAIR COMPLETED CONTRACT RR067		CL	
	201500443601	BELFAST	MISTLETOE	02/25/2015	03/30/2022	SMAIN	MWH-ID. 7463-1035 POINT REPAIR 0' TO 26' FROM SMH 001-015 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	MSL REPAIR COMPLETED CONTRACT RR067		CL	
	201500443701	BELFAST	MISTLETOE	02/25/2015	03/30/2022	SLINE	MWH-ID. 7463-1035 FULL LINING OF PIPE FROM SMH 001-015 TO 025-009 - ESSA 2 - FULL LINER INSTALLATION COMPLETED	RR067		CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201500443801		FIG	JOLIET	02/25/2015		SLINE	MWH-ID. 7463-1021 FULL LINING OF PIPE FROM SMH 036-022 TO 036-021 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201500443901		FIG	JOLIET	02/25/2015		SMAIN	MWH-ID. 7463-1021 POINT REPAIR 179' TO 191' FROM SMH 036-022 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201500444001		FIG	JOLIET	02/25/2015		SMAIN	MWH-ID. 7463-1021 POINT REPAIR 247' TO 259' FROM SMH 036-022 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201500444101		APRICOT	DANTE	02/25/2015	03/30/2022	SMAIN	MWH-ID. 7463-1023 POINT REPAIR 228' TO 246' FROM SMH 036-048 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	MSL REPAIR COMPLETED CONTRACT RR067		CL	
201500444201		APRICOT	DANTE	02/25/2015		SLINE	MWH-ID. 7463-1023 FULL LINING OF PIPE FROM SMH 036-048 TO 036-047 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201500444301		FERN	S CLAIBORNE AV	02/25/2015		SMAIN	MWH-ID. 7463-1018 POINT REPAIR 136' TO 148' FROM SMH 034-065 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201500444401		FERN	S CLAIBORNE AV	02/25/2015		SMAIN	MWH-ID. 7463-1018 POINT REPAIR 191' TO 208' FROM SMH 034-065 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201500444501		FERN	S CLAIBORNE AV	02/25/2015		SLINE	MWH-ID. 7463-1018 FULL LINING OF PIPE FROM SMH 034-065 TO 034-064 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201500444601		FERN	S CLAIBORNE AV	02/25/2015		SLEAD	MWH-ID. 7463-1018 SERVICE POINT REPAIR 128' FROM SMH 034-065 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201500444701		MISTLETOE	EDINBURGH	02/25/2015		SLINE	MWH-ID. 7463-1036 FULL LINING OF PIPE FROM SMH 003-005 TO 003-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201500444801		OLEANDER	CHERRY	02/25/2015		SMAIN	MWH-ID. 7463-1004 POINT REPAIR 282' TO 576' FROM SMH 003-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201500444901		OLEANDER	CHERRY	02/25/2015		SMAIN	MWH-ID. 7463-1004 POINT REPAIR 0' TO 12' FROM SMH 003-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201500445001		PEACH	MONROE	02/25/2015		SLINE	MWH-ID. 7463-1038 FULL LINING OF PIPE FROM SMH 028-026 TO 028-025 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201500445101		PEACH	MONROE	02/25/2015		SMAIN	MWH-ID. 7463-1038 POINT REPAIR 338' TO 347' FROM SMH 028-026 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201500445201		PEACH	MONROE	02/25/2015		SMAIN	MWH-ID. 7463-1038 POINT REPAIR 231' TO 243' FROM SMH 028-026 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201500445301		HOLLYGROVE	COLAPISSA	02/25/2015		SMAIN	MWH-ID. 7463-1037 REPLACE PIPE FROM SMH 026-004 TO 026-016 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201500445401		PONTCHARTRAIN BL	OAKLAND DR	02/25/2015		SLEAD	MWH-ID. 7463-1005 SERVICE POINT REPAIR 110' FROM SMH 018-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201500445501		PONTCHARTRAIN BL	OAKLAND DR	02/25/2015		SLINE	MWH-ID. 7463-1005 FULL LINING OF PIPE FROM SMH 018-001 TO 018-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201500445601		S CARROLLTON AV	NERON PL	02/25/2015		SLINE	MWH-ID. 7463-1015 FULL LINING OF PIPE FROM SMH 034-050 TO 034-049 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201500445701		S CARROLLTON AV	NERON PL	02/25/2015		SLEAD	MWH-ID. 7463-1015 SERVICE POINT REPAIR 210' FROM SMH 034-050 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201500445801		S CARROLLTON AV	NERON PL	02/25/2015		SLEAD	MWH-ID. 7463-1015 SERVICE POINT REPAIR 116' FROM SMH 034-050 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201500445901		S CARROLLTON AV	NERON PL	02/25/2015		SLEAD	MWH-ID. 7463-1015 SERVICE POINT REPAIR 15' FROM SMH 034-050 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201500446001		SHORT	PANOLA	02/25/2015		SLEAD	MWH-ID. 7463-1010 SERVICE POINT REPAIR 241' FROM SMH 034-043 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201500446101		SHORT	PANOLA	02/25/2015		SMAIN	MWH-ID. 7463-1010 POINT REPAIR 129' TO 148' FROM SMH 034-043 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201500446201		SHORT	PANOLA	02/25/2015		SMAIN	MWH-ID. 7463-1010 POINT REPAIR 270' TO 292' FROM SMH 034-043 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201500446301		SHORT	PANOLA	02/25/2015		SLINE	MWH-ID. 7463-1010 FULL LINING OF PIPE FROM SMH 034-043 TO 034-039 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201500446401		PANOLA	S CARROLLTON AV	02/25/2015		SMAIN	MWH-ID. 7463-1012 POINT REPAIR 106' TO 123' FROM SMH 034-045 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201500446501		PANOLA	S CARROLLTON AV	02/25/2015		SMAIN	MWH-ID. 7463-1012 POINT REPAIR 22' TO 40' FROM SMH 034-045 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201500446601		PANOLA	S CARROLLTON AV	02/25/2015		SMAIN	MWH-ID. 7463-1012 POINT REPAIR 243' TO 257' FROM SMH 034-045 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201500446701		PANOLA	S CARROLLTON AV	02/25/2015		SMAIN	MWH-ID. 7463-1012 POINT REPAIR 212' TO 227' FROM SMH 034-045 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201500446801		PANOLA	FERN	02/25/2015		SMAIN	MWH-ID. 7463-1011 POINT REPAIR 91' TO 116' FROM SMH 034-044 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201500446901		S CLAIBORNE AV	DUBLIN	02/25/2015	03/21/2016	SLEAD	MWH-ID. 7463-1019 SERVICE POINT REPAIR 225' FROM SMH 035-038 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED SERVICE POINT REPAIR 225' FROM SMH 035-03	4,810.00	CL	
201500447001		S CLAIBORNE AV	DUBLIN	02/25/2015	03/22/2016	SLEAD	MWH-ID. 7463-1019 SERVICE POINT REPAIR 92' FROM SMH 035-038 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED SERVICE POINT REPAIR 92' FROM SMH 035-038	4,748.00	CL	
201500447101		S CLAIBORNE AV	DUBLIN	02/25/2015	03/22/2016	SLEAD	MWH-ID. 7463-1019 SERVICE POINT REPAIR 133' FROM SMH 035-038 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED SERVICE POINT REPAIR 133' FROM SMH 035-03	4,748.00	CL	
201500447201		S CLAIBORNE AV	FERN	02/25/2015		SMAIN	MWH-ID. 7463-1017 POINT REPAIR 249' TO 261' FROM SMH 034-057 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201500447301		S CLAIBORNE AV	FERN	02/25/2015		SLEAD	MWH-ID. 7463-1017 SERVICE POINT REPAIR 86' FROM SMH 034-057 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201500447401		S CLAIBORNE AV	FERN	02/25/2015		SLEAD	MWH-ID. 7463-1017 SERVICE POINT REPAIR 25' FROM SMH 034-057 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201500447501		S CLAIBORNE AV	FERN	02/25/2015		SLINE	MWH-ID. 7463-1017 FULL LINING OF PIPE FROM SMH 034-057 TO 034-055 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201500447601		DUBLIN	SYCAMORE	02/25/2015		SMAIN	MWH-ID. 7463-1008 POINT REPAIR 76' TO 88' FROM SMH 034-008 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201500447701		DUBLIN	SYCAMORE	02/25/2015		SLEAD	MWH-ID. 7463-1008 SERVICE POINT REPAIR 7' FROM SMH 034-008 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201500447801		DUBLIN	SYCAMORE	02/25/2015		SLEAD	MWH-ID. 7463-1008 SERVICE POINT REPAIR 174' FROM SMH 034-008 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201500447901		S CARROLLTON AV	S CLAIBORNE AV	02/25/2015		SLINE	MWH-ID. 7463-1016 FULL LINING OF PIPE FROM SMH 034-054 TO 034-053 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			OP	
201500448001		S CARROLLTON AV	S CLAIBORNE AV	02/25/2015		SLEAD	MWH-ID. 7463-1016 SERVICE POINT REPAIR 179' FROM SMH 034-054 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			OP	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022	201500448101	S CARROLLTON AV	S CLAIBORNE AV	02/25/2015		SMAIN	MWH-ID. 7463-1016 POINT REPAIR 160' TO 172' FROM SMH 034-054 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			OP	
	201500448701	S DUPRE	MARTIN LUTHER KING BL	02/25/2015		SLINE	MWH-ID. 7463-1025 FULL LINING OF PIPE FROM SMH 134-006 TO 134-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 5			OP	
	201500448801	S DUPRE	MARTIN LUTHER KING BL	02/25/2015		SMAIN	MWH-ID. 7463-1025 POINT REPAIR 21' TO 46' FROM SMH 134-006 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 5			OP	
	201500448901	LOWERLINE	DIXON	02/25/2015		SLINE	MWH-ID. 7463-1040 FULL LINING OF PIPE FROM SMH 049-012 TO 049-011 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 5			PR	
	201500449001	HICKORY	HILLARY	02/25/2015		SLINE	MWH-ID. 7463-1024 FULL LINING OF PIPE FROM SMH 045-014 TO 045-013 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
	201500449101	HICKORY	HILLARY	02/25/2015		SLEAD	MWH-ID. 7463-1024 SERVICE POINT REPAIR 86' FROM SMH 045-014 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
	201500449201	CAMBRONNE	APRICOT	02/25/2015	03/30/2022	SLINE	MWH-ID. 7463-1020 FULL LINING OF PIPE FROM SMH 036-019 TO 036-018 - ESSA 2 - FULL LINER INSTALLATION COMPLETED RR067			CL	
	201500449301	CAMBRONNE	APRICOT	02/25/2015		SMAIN	MWH-ID. 7463-1020 POINT REPAIR 284' TO 299' FROM SMH 036-019 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
	201500449401	CAMBRONNE	APRICOT	02/25/2015	03/30/2022	SMAIN	MWH-ID. 7463-1020 POINT REPAIR 0' TO 12' FROM SMH 036-019 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	MSL REPAIR COMPLETED CONTRACT RR067		CL	
	201500450801	SYCAMORE	S CARROLLTON AV	02/25/2015		SMAIN	MWH-ID. 7463-1014 REPLACE PIPE FROM SMH 034-049 TO 034-047 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
	201500450901	PONTCHARTRAIN BL	METAIRIE RD	02/25/2015		SLEAD	MWH-ID. 7463-1006 SERVICE POINT REPAIR 7' FROM SMH 018-002 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
	201500451001	PONTCHARTRAIN BL	METAIRIE RD	02/25/2015		SLINE	MWH-ID. 7463-1006 FULL LINING OF PIPE FROM SMH 018-002 TO 018-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
	201500524101	MAPLE	LOWERLINE	03/09/2015	02/19/2014	SMAIN	MWH-ID. 7463-802 POINT REPAIR 90-102 FROM SMH 054-017	COMPLETED POINT REPAIR 90-102 FROM SMH 054-017	5,988.00	CL	
	201500524201	MAPLE	LOWERLINE	03/09/2015	02/23/2014	SMAIN	MWH-ID. 7463-802 POINT REPAIR 186-198 FROM SMH 054-017	COMPLETED POINT REPAIR 186-198 FROM SMH 054-017	6,236.00	CL	
	201500524301	MAPLE	LOWERLINE	03/09/2015	02/24/2014	SMAIN	MWH-ID. 7463-802 POINT REPAIR 158-170 FROM SMH 054-017	COMPLETED POINT REPAIR 158-170 FROM SMH 054-017	4,872.00	CL	
	201500524401	MAPLE	LOWERLINE	03/09/2015	03/03/2015	SLINE	MWH-ID. 7463-802 FULL LINE FROM SMH 043-032 TO 054-017	COMPLETED FULL LINE FROM SMH 043-032 TO 054-017	11,552.00	CL	
	201501237601	COHN	PINE	07/07/2015		SMAIN	MWH-ID. 7463-1054 POINT REPAIR 80' TO 92' FROM SMH 056-028 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
	201501238301	COHN	PINE	07/07/2015		SLINE	MWH-ID. 7463-1054 FULL LINING OF PIPE FROM SMH 056-028 TO 056-026 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
	201502295101	N SALCEDO	EARHART BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 168-027			OP	
	201502295201	EUPHROSINE	S SALCEDO	07/30/2015		SMBG	REHAB SEWER MANHOLE 168-032			OP	
	201502295301	EUPHROSINE	S GAYOSO	07/30/2015		SMBG	REHAB SEWER MANHOLE 168-033			OP	
	201502295401	CALLIOPE	S JEFFERSON DAVIS PK	07/30/2015		SMBG	REHAB SEWER MANHOLE 169-007			OP	
	201502295501	WASHINGTON AV	S GENOIS	07/30/2015		SMBG	REHAB SEWER MANHOLE 169-027			OP	
	201502296101	CLIO	S SALCEDO	07/30/2015		SMBG	REHAB SEWER MANHOLE 168-025			OP	
	201502296901	S ROCHEBLAVE	ERATO	07/30/2015		SMBG	REHAB SEWER MANHOLE 145-022			OP	
	201502297001	JACKSON AV	S GALVEZ	07/30/2015		SMBG	REHAB SEWER MANHOLE 145-025			OP	
	201502297101	S TONTI	1ST	07/30/2015		SMBG	REHAB SEWER MANHOLE 145-032			OP	
	201502297301	CALLIOPE HOUSING PRJ	ERATO	07/30/2015		SMBG	REHAB SEWER MANHOLE 166-014			OP	
	201502297401	CALLIOPE HOUSING PRJ	ERATO	07/30/2015		SMBG	REHAB SEWER MANHOLE 166-015			OP	
	201502297601	CALLIOPE HOUSING PRJ	ERATO	07/30/2015		SMBG	REHAB SEWER MANHOLE 166-022			OP	
	201502297701	S DORGENOIS	EARHART BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 167-012			OP	
	201502297801	S DORGENOIS	EUPHROSINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 167-014			OP	
	201502297901	S CLAIBORNE AV	MARTIN LUTHER KING BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 144-028			OP	
	201502298001	EUPHROSINE	S BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 167-016			OP	
	201502298101	S BROAD	PALMETTO	07/30/2015		SMBG	REHAB SEWER MANHOLE 167-031			OP	
	201502298201	CLIO PL	S BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 167-033			OP	
	201502298301	PALMETTO	S DUPRE	07/30/2015		SMBG	REHAB SEWER MANHOLE 168-007			OP	
	201502298401	PALMETTO	S GAYOSO	07/30/2015		SMBG	REHAB SEWER MANHOLE 168-008			OP	
	201502298501	S DUPRE	CLIO	07/30/2015		SMBG	REHAB SEWER MANHOLE 168-019			OP	
	201502298601	S DUPRE	EARHART BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 168-020			OP	
	201502298701	S DUPRE	WALMSLEY AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 134-059			OP	
	201502298801	S DUPRE	ERATO	07/30/2015		SMBG	REHAB SEWER MANHOLE 134-067			OP	
	201502298901	MARTIN LUTHER KING BL	S DUPRE	07/30/2015		SMBG	REHAB SEWER MANHOLE 134-070			OP	
	201502299001	S DUPRE	WASHINGTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 134-071			OP	
	201502299101	MARTIN LUTHER KING BL	S DUPRE	07/30/2015		SMBG	REHAB SEWER MANHOLE 134-073			OP	
	201502299201	S RENDON	WASHINGTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 134-076			OP	
	201502299301	ERATO	S JEFFERSON DAVIS PK	07/30/2015		SMBG	REHAB SEWER MANHOLE 135-002			OP	
	201502299401	VENDOME PL	THALIA	07/30/2015		SMBG	REHAB SEWER MANHOLE 135-004			OP	
	201502299501	VENDOME PL	EARHART BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 135-006			OP	
	201502299601	S JEFFERSON DAVIS PK	MARTIN LUTHER KING BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 135-015			OP	
	201502299701	S JEFFERSON DAVIS PK	MARTIN LUTHER KING BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 135-018			OP	
	201502299801	VENDOME PL	MARTIN LUTHER KING BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 135-023			OP	
	201502299901	WASHINGTON AV	EARHART BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 135-034			OP	
	201502300001	S PRIEUR	JACKSON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 144-006			OP	
	201502300101	DRYADES	S PRIEUR	07/30/2015		SMBG	REHAB SEWER MANHOLE 144-016			OP	
	201502300201	S DERBIGNY	JACKSON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 144-021			OP	
	201502300301	JOSEPHINE	S CLAIBORNE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 144-027			OP	
	201502300401	S BROAD	ERATO	07/30/2015		SMBG	REHAB SEWER MANHOLE 133-037			OP	
	201502300501	ERATO	S WHITE	07/30/2015		SMBG	REHAB SEWER MANHOLE 133-042			OP	
	201502300601	S DORGENOIS	ERATO	07/30/2015		SMBG	REHAB SEWER MANHOLE 133-080			OP	
	201502300701	MARTIN LUTHER KING BL	S WHITE	07/30/2015		SMBG	REHAB SEWER MANHOLE 133-083			OP	
	201502300801	ERATO	S DORGENOIS	07/30/2015		SMBG	REHAB SEWER MANHOLE 133-085			OP	
	201502300901	ERATO	S DUPRE	07/30/2015		SMBG	REHAB SEWER MANHOLE 134-001			OP	
	201502301001	ERATO	S DUPRE	07/30/2015		SMBG	REHAB SEWER MANHOLE 134-002			OP	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502301101		ERATO	S DORGENOIS	07/30/2015		SMBG	REHAB SEWER MANHOLE 133-032			OP	
201502301201		ERATO	S GAYOSO	07/30/2015		SMBG	REHAB SEWER MANHOLE 134-004			OP	
201502301301		THALIA	WASHINGTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 134-012			OP	
201502301401		WASHINGTON AV	S LOPEZ	07/30/2015		SMBG	REHAB SEWER MANHOLE 134-013			OP	
201502301501		S RENDON	THALIA	07/30/2015		SMBG	REHAB SEWER MANHOLE 134-023			OP	
201502301601		S RENDON	MARTIN LUTHER KING BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 134-024			OP	
201502301701		MARTIN LUTHER KING BL	S LOPEZ	07/30/2015		SMBG	REHAB SEWER MANHOLE 134-027			OP	
201502301801		MARTIN LUTHER KING BL	WASHINGTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 134-028			OP	
201502301901		S DERBIGNY	4TH	07/30/2015		SMBG	REHAB SEWER MANHOLE 131-022			OP	
201502302001		4TH	S CLAIBORNE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 131-024			OP	
201502302101		S DERBIGNY	TOLEDANO	07/30/2015		SMBG	REHAB SEWER MANHOLE 131-026			OP	
201502302201		WASHINGTON AV	S CLAIBORNE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 131-027			OP	
201502302301		SECOND	S JOHNSON	07/30/2015		SMBG	REHAB SEWER MANHOLE 131-030			OP	
201502302501		MOMUS CT	S ROMAN	07/30/2015		SMBG	REHAB SEWER MANHOLE 131-055			OP	
201502302601		4TH	S TONTI	07/30/2015		SMBG	REHAB SEWER MANHOLE 132-005			OP	
201502302701		S GALVEZ	4TH	07/30/2015		SMBG	REHAB SEWER MANHOLE 132-027			OP	
201502302801		S GALVEZ	4TH	07/30/2015		SMBG	REHAB SEWER MANHOLE 132-033			OP	
201502302901		WASHINGTON AV	S DERBIGNY	07/30/2015		SMBG	REHAB SEWER MANHOLE 131-021			OP	
201502303001		S DORGENOIS	THALIA	07/30/2015		SMBG	REHAB SEWER MANHOLE 133-002			OP	
201502303101		S DORGENOIS	ERATO	07/30/2015		SMBG	REHAB SEWER MANHOLE 133-004			OP	
201502303201		S BROAD	ERATO	07/30/2015		SMBG	REHAB SEWER MANHOLE 133-008			OP	
201502303301		S DORGENOIS	MARTIN LUTHER KING BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 133-013			OP	
201502303401		SECOND	S DORGENOIS	07/30/2015		SMBG	REHAB SEWER MANHOLE 133-015			OP	
201502303501		WASHINGTON AV	S BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 133-029			OP	
201502303601		S DORGENOIS	ERATO	07/30/2015		SMBG	REHAB SEWER MANHOLE 133-030			OP	
201502303701		OCTAVIA	HEVES	07/30/2015		SMBG	REHAB SEWER MANHOLE 076-017			OP	
201502303801		HEVES	S RENDON	07/30/2015		SMBG	REHAB SEWER MANHOLE 076-018			OP	
201502303901		VINCENNES PL	FONTAINEBLEAU DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 076-036			OP	
201502304001		FONTAINEBLEAU DR	RENDON	07/30/2015		SMBG	REHAB SEWER MANHOLE 076-053			OP	
201502304101		VENDOME PL	GRAPE	07/30/2015		SMBG	REHAB SEWER MANHOLE 077-005			OP	
201502304201		VENDOME PL	DART	07/30/2015		SMBG	REHAB SEWER MANHOLE 077-007			OP	
201502304301		DART	VINCENNES PL	07/30/2015		SMBG	REHAB SEWER MANHOLE 077-034			OP	
201502304401		RENDON	GEN PERSHING	07/30/2015		SMBG	REHAB SEWER MANHOLE 100-001			OP	
201502304501		S LOPEZ	FONTAINEBLEAU DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 100-004			OP	
201502304601		FONTAINEBLEAU DR	S SALCEDO	07/30/2015		SMBG	REHAB SEWER MANHOLE 100-006			OP	
201502304701		VINCENNES PL	FONTAINEBLEAU DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 076-007			OP	
201502304801		FONTAINEBLEAU DR	S SALCEDO	07/30/2015		SMBG	REHAB SEWER MANHOLE 100-008			OP	
201502304901		S GAYOSO	FONTAINEBLEAU DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 100-019			OP	
201502305001		FONTAINEBLEAU DR	S LOPEZ	07/30/2015		SMBG	REHAB SEWER MANHOLE 100-026			OP	
201502305101		S LOPEZ	CADIZ	07/30/2015		SMBG	REHAB SEWER MANHOLE 100-030			OP	
201502305201		MOMUS CT	S ROMAN	07/30/2015		SMBG	REHAB SEWER MANHOLE 131-015			OP	
201502305301		WASHINGTON AV	S ROMAN	07/30/2015		SMBG	REHAB SEWER MANHOLE 131-016			OP	
201502305401		S ROMAN	TOLEDANO	07/30/2015		SMBG	REHAB SEWER MANHOLE 131-017			OP	
201502305501		BROADWAY	PANOLA	07/30/2015		SMBG	REHAB SEWER MANHOLE 057-004			OP	
201502305601		BROADWAY	PANOLA	07/30/2015		SMBG	REHAB SEWER MANHOLE 057-006			OP	
201502305701		BROADWAY	SYCAMORE	07/30/2015		SMBG	REHAB SEWER MANHOLE 057-009			OP	
201502305801		SYCAMORE	LOWERLINE	07/30/2015	03/11/2022	SMBG	REHAB SEWER MANHOLE 057-021	MANHOLE REHAB COMPLETED CONTRACT RR001		CL	
201502305901		S CLAIBORNE AV	PINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 057-026			OP	
201502306001		VERSAILLES BL	S CLAIBORNE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 058-011			OP	
201502306101		AUDUBON BL	WALMSLEY AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 059-016			OP	
201502306201		AUDUBON PARK	MISSISSIPPI RIVER	07/30/2015		SMBG	REHAB SEWER MANHOLE 060-001			OP	
201502306301		AUDUBON PARK	MISSISSIPPI RIVER	07/30/2015		SMBG	REHAB SEWER MANHOLE 060-003			OP	
201502306401		AUDUBON PARK	MISSISSIPPI RIVER	07/30/2015		SMBG	REHAB SEWER MANHOLE 060-004			OP	
201502306501		AUDUBON PARK	MISSISSIPPI RIVER	07/30/2015		SMBG	REHAB SEWER MANHOLE 060-006			OP	
201502306601		AUDUBON PARK	MISSISSIPPI RIVER	07/30/2015		SMBG	REHAB SEWER MANHOLE 060-007			OP	
201502306701		MAGAZINE	AUDUBON PARK	07/30/2015		SMBG	REHAB SEWER MANHOLE 061-013			OP	
201502306801		MAGAZINE	AUDUBON PARK	07/30/2015		SMBG	REHAB SEWER MANHOLE 061-014			OP	
201502306901		S JOHNSON	STATE STREET DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 074-027			OP	
201502307001		S ROCHEBLAVE	ROBERT	07/30/2015		SMBG	REHAB SEWER MANHOLE 075-017			OP	
201502307101		CALHOUN	S TONTI	07/30/2015		SMBG	REHAB SEWER MANHOLE 075-043			OP	
201502311001		S JEFFERSON DAVIS PK	EVE	07/30/2015		SMBG	REHAB SEWER MANHOLE 135-017			OP	
201502311101		LAW RD	ST CHARLES AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 065-009			OP	
201502315801		MONROE	WILLOW	07/30/2015		SMBG	REHAB SEWER MANHOLE 022-015			OP	
201502315901		GEN OGDEN	JEANNETTE	07/30/2015		SMBG	REHAB SEWER MANHOLE 022-037			OP	
201502316001		BIRCH	MONROE	07/30/2015		SMBG	REHAB SEWER MANHOLE 023-016			OP	
201502316101		HOLLYGROVE	CARROLLTON WATER PLANT	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 023-032	MANHOLE REHAB COMPLETED CONTRACT RR067		CL	
201502316201		BIRCH	JOLIET	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 023-066	MANHOLE REHAB COMPLETED CONTRACT RR067		CL	
201502316301		GREEN	GEN OGDEN	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 023-069	MANHOLE REHAB COMPLETED CONTRACT RR067		CL	
201502316401		BELFAST	GEN OGDEN	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 025-002	MANHOLE REHAB COMPLETED CONTRACT RR067		CL	
201502316501		PRITCHARD PL	LIVE OAK	07/30/2015		SMBG	REHAB SEWER MANHOLE 002-013			OP	
201502316601		MISTLETOE	EDINBURGH	07/30/2015		SMBG	REHAB SEWER MANHOLE 003-005			OP	
201502316701		OLIVE	CAMPHOR	07/30/2015		SMBG	REHAB SEWER MANHOLE 003-029			OP	
201502316801		PALM	CAMPHOR	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 003-033	MANHOLE REHAB COMPLETED CONTRACT RR067		CL	
201502316901		CECIL	OLIVE	07/30/2015		SMBG	REHAB SEWER MANHOLE 003-038			OP	
201502317001		STROELITZ	LIVINGSTON	07/30/2015		SMBG	REHAB SEWER MANHOLE 004-006			OP	
201502317101		MISTLETOE	DIXON	07/30/2015		SMBG	REHAB SEWER MANHOLE 004-024			OP	
201502317401		FERN	COLAPISSA	07/30/2015		SMBG	REHAB SEWER MANHOLE 036-003			OP	
201502317501		PRITCHARD PL	JOLIET	07/30/2015		SMBG	REHAB SEWER MANHOLE 036-014			OP	
201502317601		APRICOT	CAMBRONNE	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 036-025	MANHOLE REHAB COMPLETED CONTRACT RR067		CL	
201502317701		COHN	FERN	07/30/2015		SMBG	REHAB SEWER MANHOLE 033-001			OP	
201502317801		S CARROLLTON AV	SPRUCE	07/30/2015		SMBG	REHAB SEWER MANHOLE 033-006			OP	
201502317901		S CARROLLTON AV	GREEN	07/30/2015		SMBG	REHAB SEWER MANHOLE 033-022			OP	
201502318001		DUBLIN	LEAKE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 030-004			OP	
201502318101		ST CHARLES AV	SHORT	07/30/2015		SMBG	REHAB SEWER MANHOLE 030-016			OP	
201502318201		DANTE	ZIMPEL	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 031-001	MANHOLE REHAB COMPLETED CONTRACT RR067		CL	
201502318301		PRITCHARD PL	LEONIDAS	07/30/2015		SMBG	REHAB SEWER MANHOLE 026-034			OP	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502318401		APRICOT	MONROE	07/30/2015		SMBG	REHAB SEWER MANHOLE 026-040			OP	
201502318501		EAGLE	EDINBURGH	07/30/2015		SMBG	REHAB SEWER MANHOLE 027-010			OP	
201502318601		EDINBURGH	HOLLYGROVE	07/30/2015		SMBG	REHAB SEWER MANHOLE 027-020			OP	
201502318701		HOLLYGROVE	OLEANDER	07/30/2015		SMBG	REHAB SEWER MANHOLE 027-032			OP	
201502318801		OLEANDER	HAMILTON	07/30/2015		SMBG	REHAB SEWER MANHOLE 027-043			OP	
201502318901		EAGLE	OLIVE	07/30/2015		SMBG	REHAB SEWER MANHOLE 027-068			OP	
201502319001		BROADWAY	BIRCH	07/30/2015		SMBG	REHAB SEWER MANHOLE 056-001			OP	
201502319101		OLIVE	PINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 048-016			OP	
201502319201		BROADWAY	FORSHEY	07/30/2015		SMBG	REHAB SEWER MANHOLE 048-052			OP	
201502319301		LOWERLINE	PERRIER	07/30/2015		SMBG	REHAB SEWER MANHOLE 040-001			OP	
201502319401		LOWERLINE	GARFIELD	07/30/2015		SMBG	REHAB SEWER MANHOLE 041-033			OP	
201502319501		ST CHARLES AV	LOWERLINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 042-002			OP	
201502319601		HILLARY	ST CHARLES AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 042-030			OP	
201502319701		HILLARY	HAMPSON	07/30/2015		SMBG	REHAB SEWER MANHOLE 042-055			OP	
201502319801		HAMPSON	BURDETTE	07/30/2015		SMBG	REHAB SEWER MANHOLE 042-072			OP	
201502319901		PALM	JOLIET	07/30/2015		SMBG	REHAB SEWER MANHOLE 037-052			OP	
201502320001		EDINBURGH	DUBLIN	07/30/2015		SMBG	REHAB SEWER MANHOLE 037-072			OP	
201502320101		CAMBRONNE	PALMETTO	07/30/2015		SMBG	REHAB SEWER MANHOLE 038-016			OP	
201502320201		SPRUCE	FERN	07/30/2015		SMBG	REHAB SEWER MANHOLE 034-040			OP	
201502320301		APPLE	JOLIET	07/30/2015		SMBG	REHAB SEWER MANHOLE 035-030			OP	
201502320401		NELSON	DUBLIN	07/30/2015		SMBG	REHAB SEWER MANHOLE 035-039			OP	
201502320501		DUBLIN	BELFAST	07/30/2015		SMBG	REHAB SEWER MANHOLE 035-046			OP	
201502320601		S LOPEZ	CADIZ	07/30/2015		SMBG	REHAB SEWER MANHOLE 100-015			OP	
201502320701		S DUPRE	FONTAINEBLEAU DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 100-023			OP	
201502320801		S JOHNSON	MOMUS CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 131-004			OP	
201502321001		FONTAINEBLEAU DR	AUDUBON BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 059-015			OP	
201502321101		AUDUBON PARK	MISSISSIPPI RIVER	07/30/2015		SMBG	REHAB SEWER MANHOLE 060-002			OP	
201502321201		AUDUBON PARK	MISSISSIPPI RIVER	07/30/2015		SMBG	REHAB SEWER MANHOLE 060-005			OP	
201502321301		AUDUBON PARK	MISSISSIPPI RIVER	07/30/2015		SMBG	REHAB SEWER MANHOLE 060-008			OP	
201502321401		NASHVILLE AV	S CLAIBORNE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 074-023			OP	
201502321501		S ROCHEBLAVE	VERSAILLES BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 075-041			OP	
201502321601		LOWERLINE	DIXON	07/30/2015		SMBG	REHAB SEWER MANHOLE 049-012			OP	
201502321801		PINE	DIXON	07/30/2015		SMBG	REHAB SEWER MANHOLE 049-040			OP	
201502321901		WALNUT	LEAKE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 050-008			OP	
201502322001		BROADWAY	PRYTANIA	07/30/2015		SMBG	REHAB SEWER MANHOLE 052-020			OP	
201502322101		PINE	BURTHE	07/30/2015		SMBG	REHAB SEWER MANHOLE 054-027			OP	
201502322201		ERATO	S GAYOSO	07/30/2015		SMBG	REHAB SEWER MANHOLE 134-003			OP	
201502322301		WASHINGTON AV	S SALCEDO	07/30/2015		SMBG	REHAB SEWER MANHOLE 134-011			OP	
201502322401		S LOPEZ	WASHINGTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 134-020			OP	
201502322501		S RENDON	MARTIN LUTHER KING BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 134-026			OP	
201502322601		S RENDON	EVE	07/30/2015		SMBG	REHAB SEWER MANHOLE 134-029			OP	
201502322701		THIRD	S CLAIBORNE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 131-038			OP	
201502322801		S GALVEZ	TOLEDANO	07/30/2015		SMBG	REHAB SEWER MANHOLE 132-020			OP	
201502322901		S GALVEZ	TOLEDANO	07/30/2015		SMBG	REHAB SEWER MANHOLE 132-035			OP	
201502323101		MARTIN LUTHER KING BL	S BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 133-012			OP	
201502323201		WASHINGTON AV	S DORGENOIS	07/30/2015		SMBG	REHAB SEWER MANHOLE 133-027			OP	
201502323301		ERATO	S BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 133-031			OP	
201502323401		PANAMA CT	WALMSLEY AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 077-021			OP	
201502323501		S LOPEZ	FONTAINEBLEAU DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 100-003			OP	
201502323601		FONTAINEBLEAU DR	S SALCEDO	07/30/2015		SMBG	REHAB SEWER MANHOLE 100-007			OP	
201502323801		CALLIOPE HOUSING PRJ	ERATO	07/30/2015		SMBG	REHAB SEWER MANHOLE 166-016			OP	
201502323901		S BROAD	ERATO	07/30/2015		SMBG	REHAB SEWER MANHOLE 167-010			OP	
201502324001		S DORGENOIS	EUPHROSINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 167-015			OP	
201502324101		EUPHROSINE	S BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 167-020			OP	
201502324201		S WHITE	EUPHROSINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 168-003			OP	
201502324301		S DUPRE	HOWARD AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 168-009			OP	
201502324501		ERATO	S JEFFERSON DAVIS PK	07/30/2015		SMBG	REHAB SEWER MANHOLE 135-003			OP	
201502324601		ERATO	S CLARK	07/30/2015		SMBG	REHAB SEWER MANHOLE 135-011			OP	
201502324701		S LOPEZ	EVE	07/30/2015		SMBG	REHAB SEWER MANHOLE 134-033			OP	
201502324801		WALMSLEY AV	OCTAVIA	07/30/2015		SMBG	REHAB SEWER MANHOLE 135-031			OP	
201502325001		S ROMAN	JACKSON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 144-014			OP	
201502325101		JACKSON AV	S DERBIGNY	07/30/2015		SMBG	REHAB SEWER MANHOLE 144-017			OP	
201502325201		S DORGENOIS	ERATO	07/30/2015		SMBG	REHAB SEWER MANHOLE 133-084			OP	
201502350901		BROADWAY	HICKORY	07/30/2015		SMBG	REHAB SEWER MANHOLE 056-008			OP	
201502351001		COHN	LOWERLINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 056-023			OP	
201502351101		COHN	PINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 056-033			OP	
201502351201		BROADWAY	EARHART BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 048-057			OP	
201502351301		PINE	FORSHEY	07/30/2015		SMBG	REHAB SEWER MANHOLE 048-076			OP	
201502351401		THALIA	S TELEMACHUS	07/30/2015		SMBG	REHAB SEWER MANHOLE 048-084			OP	
201502351501		THALIA	S TELEMACHUS	07/30/2015		SMBG	REHAB SEWER MANHOLE 048-085			OP	
201502351601		WASHINGTON AV	PALMETTO	07/30/2015		SMBG	REHAB SEWER MANHOLE 049-005			OP	
201502351701		DIXON	LOWERLINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 049-011			OP	
201502351801		PINE	HOWARD	07/30/2015		SMBG	REHAB SEWER MANHOLE 049-013			OP	
201502351901		PINE	HOWARD	07/30/2015		SMBG	REHAB SEWER MANHOLE 049-014			OP	
201502352001		PALMETTO	S GENOIS	07/30/2015		SMBG	REHAB SEWER MANHOLE 049-030			OP	
201502352101		S GENOIS	WASHINGTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 049-038			OP	
201502352201		DIXON	LOWERLINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 049-041			OP	
201502352301		CONSTANCE	LEAKE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 050-006			OP	
201502352401		CHESTNUT	BROADWAY	07/30/2015		SMBG	REHAB SEWER MANHOLE 051-021			OP	
201502352501		AUDUBON	ST CHARLES AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 053-004			OP	
201502352601		ZIMPEL	AUDUBON	07/30/2015		SMBG	REHAB SEWER MANHOLE 054-024			OP	
201502352701		PINE	OAK	07/30/2015		SMBG	REHAB SEWER MANHOLE 055-025			OP	
201502352801		PINE	JEANNETTE	07/30/2015		SMBG	REHAB SEWER MANHOLE 055-030			OP	
201502352901		BROADWAY	GREEN	07/30/2015		SMBG	REHAB SEWER MANHOLE 056-007			OP	
201502353001		BURDETTE	SPRUCE	07/30/2015		SMBG	REHAB SEWER MANHOLE 046-001			OP	
201502353101		ADAMS	S CLAIBORNE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 046-021			OP	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502353201		LOWERLINE	NELSON	07/30/2015		SMBG	REHAB SEWER MANHOLE 046-028			OP	
201502353301		ADAMS	S CLAIBORNE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 046-043			OP	
201502353401		BROADWAY	COLAPISSA	07/30/2015		SMBG	REHAB SEWER MANHOLE 047-001			OP	
201502353501		BROADWAY	FIG	07/30/2015		SMBG	REHAB SEWER MANHOLE 047-010			OP	
201502353601		FIG	PINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 047-011			OP	
201502353701		BROADWAY	PRITCHARD PL	07/30/2015		SMBG	REHAB SEWER MANHOLE 047-014			OP	
201502353801		AUDUBON	WALMSLEY AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 047-020			OP	
201502353901		BROADWAY	WALMSLEY AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 047-026			OP	
201502354001		BROADWAY	WALMSLEY AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 047-027			OP	
201502354101		COLLEGE CT	FIG	07/30/2015		SMBG	REHAB SEWER MANHOLE 047-033			OP	
201502354201		BURDETTE	FIG	07/30/2015		SMBG	REHAB SEWER MANHOLE 047-038			OP	
201502354301		BURDETTE	FIG	07/30/2015		SMBG	REHAB SEWER MANHOLE 047-044			OP	
201502354401		PALM	BROADWAY	07/30/2015		SMBG	REHAB SEWER MANHOLE 048-026			OP	
201502354501		CLIO	AUDUBON	07/30/2015		SMBG	REHAB SEWER MANHOLE 048-041			OP	
201502354601		HAMPSON	LOWERLINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 042-076			OP	
201502354701		LOWERLINE	MAPLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 043-002			OP	
201502354801		BURTHE	CHEROKEE	07/30/2015		SMBG	REHAB SEWER MANHOLE 043-004			OP	
201502354901		CHEROKEE	MAPLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 043-005			OP	
201502355001		LOWERLINE	FRERET	07/30/2015		SMBG	REHAB SEWER MANHOLE 043-006			OP	
201502355101		CHEROKEE	ZIMPEL	07/30/2015		SMBG	REHAB SEWER MANHOLE 043-010			OP	
201502355201		BURTHE	HILLARY	07/30/2015		SMBG	REHAB SEWER MANHOLE 043-012			OP	
201502355301		HILLARY	ZIMPEL	07/30/2015		SMBG	REHAB SEWER MANHOLE 043-014			OP	
201502355401		BURTHE	ADAMS	07/30/2015		SMBG	REHAB SEWER MANHOLE 043-021			OP	
201502355501		FRERET	LOWERLINE	07/30/2015	03/11/2022	SMBG	REHAB SEWER MANHOLE 043-036	MANHOLE REHAB COMPLETED CONTRACT RR001		CL	
201502355601		LOWERLINE	ZIMPEL	07/30/2015		SMBG	REHAB SEWER MANHOLE 043-045			OP	
201502355701		LOWERLINE	PLUM	07/30/2015		SMBG	REHAB SEWER MANHOLE 044-003			OP	
201502355801		JEANNETTE	BURDETTE	07/30/2015		SMBG	REHAB SEWER MANHOLE 044-034			OP	
201502356001		BURDETTE	GREEN	07/30/2015		SMBG	REHAB SEWER MANHOLE 045-032			OP	
201502356101		DIXON	FERN	07/30/2015		SMBG	REHAB SEWER MANHOLE 038-025			OP	
201502356201		PALMETTO	CAMBRONNE	07/30/2015		SMBG	REHAB SEWER MANHOLE 038-032			OP	
201502356301		CAMBRONNE	PALMETTO	07/30/2015		SMBG	REHAB SEWER MANHOLE 038-035			OP	
201502356401		PALMETTO	DANTE	07/30/2015		SMBG	REHAB SEWER MANHOLE 038-039			OP	
201502356501		PALMETTO	DUBLIN	07/30/2015		SMBG	REHAB SEWER MANHOLE 038-040			OP	
201502356701		STROELITZ	CAMBRONNE	07/30/2015		SMBG	REHAB SEWER MANHOLE 038-050			OP	
201502356801		HILLARY	GARFIELD	07/30/2015		SMBG	REHAB SEWER MANHOLE 041-004			OP	
201502356901		ALVIN CALLENDER	PRYTANIA	07/30/2015		SMBG	REHAB SEWER MANHOLE 041-024			OP	
201502357001		HURST	LOWERLINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 041-039			OP	
201502357101		LOWERLINE	GARFIELD	07/30/2015		SMBG	REHAB SEWER MANHOLE 041-041			OP	
201502357201		ST CHARLES AV	MILLAUDON	07/30/2015		SMBG	REHAB SEWER MANHOLE 042-009			OP	
201502357301		ST CHARLES AV	HILLARY	07/30/2015		SMBG	REHAB SEWER MANHOLE 042-010			OP	
201502357401		PEARL	ADAMS	07/30/2015		SMBG	REHAB SEWER MANHOLE 042-032			OP	
201502357501		DOMINICAN	LOWERLINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 042-047			OP	
201502357601		HILLARY	ST CHARLES AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 042-056			OP	
201502357701		ADAMS	HAMPSON	07/30/2015		SMBG	REHAB SEWER MANHOLE 042-071			OP	
201502357801		HAMPSON	LOWERLINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 042-074			OP	
201502357901		S CARROLLTON AV	PALMETTO	07/30/2015		SMBG	REHAB SEWER MANHOLE 038-018			OP	
201502358001		STROELITZ	FERN	07/30/2015		SMBG	REHAB SEWER MANHOLE 038-023			OP	
201502358101		FERN	STROELITZ	07/30/2015		SMBG	REHAB SEWER MANHOLE 038-024			PR	
201502358201		FIG	S CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 036-043			OP	
201502358301		SHORT	EARHART BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 036-062			OP	
201502358401		OLIVE	FERN	07/30/2015		SMBG	REHAB SEWER MANHOLE 037-001			OP	
201502358501		OLIVE	SHORT	07/30/2015		SMBG	REHAB SEWER MANHOLE 037-004			OP	
201502358601		SHORT	PALM	07/30/2015		SMBG	REHAB SEWER MANHOLE 037-007			OP	
201502358701		FERN	FORSHEY	07/30/2015		SMBG	REHAB SEWER MANHOLE 037-012			OP	
201502358801		FERN	OLEANDER	07/30/2015		SMBG	REHAB SEWER MANHOLE 037-017			OP	
201502358901		OLIVE	S CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 037-021			OP	
201502359001		OLIVE	S CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 037-023			OP	
201502359101		OLIVE	DUBLIN	07/30/2015		SMBG	REHAB SEWER MANHOLE 037-032			OP	
201502359201		OLEANDER	DANTE	07/30/2015		SMBG	REHAB SEWER MANHOLE 037-035			OP	
201502359301		OLIVE	DANTE	07/30/2015		SMBG	REHAB SEWER MANHOLE 037-038			OP	
201502359401		DANTE	OLEANDER	07/30/2015		SMBG	REHAB SEWER MANHOLE 037-041			OP	
201502359501		OLEANDER	DANTE	07/30/2015		SMBG	REHAB SEWER MANHOLE 037-045			OP	
201502359601		OLIVE	JOLIET	07/30/2015		SMBG	REHAB SEWER MANHOLE 037-047			OP	
201502359701		EDINBURGH	CAMBRONNE	07/30/2015		SMBG	REHAB SEWER MANHOLE 037-061			OP	
201502359801		STROELITZ	CAMBRONNE	07/30/2015		SMBG	REHAB SEWER MANHOLE 038-002			OP	
201502359901		DUBLIN	PALM	07/30/2015		SMBG	REHAB SEWER MANHOLE 038-004			OP	
201502360001		PRITCHARD PL	DUBLIN	07/30/2015		SMBG	REHAB SEWER MANHOLE 036-028			OP	
201502360101		PRITCHARD PL	DUBLIN	07/30/2015		SMBG	REHAB SEWER MANHOLE 036-029			OP	
201502360201		S CARROLLTON AV	FIG	07/30/2015		SMBG	REHAB SEWER MANHOLE 036-036			OP	
201502360301		FIG	DUBLIN	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 036-040	MANHOLE REHAB COMPLETED CONTRACT RR067		CL	
201502360401		DUBLIN	BIRCH	07/30/2015		SMBG	REHAB SEWER MANHOLE 033-033			OP	
201502360501		BIRCH	JOLIET	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 033-046	MANHOLE REHAB COMPLETED CONTRACT RR067		CL	
201502360601		GREEN	JOLIET	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 033-051	MANHOLE REHAB COMPLETED CONTRACT RR067		CL	
201502360701		COHN	JOLIET	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 033-054	MANHOLE REHAB COMPLETED CONTRACT RR067		CL	
201502360801		DANTE	SPRUCE	07/30/2015		SMBG	REHAB SEWER MANHOLE 034-001			OP	
201502360901		DUBLIN	SYCAMORE	07/30/2015		SMBG	REHAB SEWER MANHOLE 034-008			OP	
201502361001		DUBLIN	NERON PL	07/30/2015		SMBG	REHAB SEWER MANHOLE 034-014			OP	
201502361101		PANOLA	FERN	07/30/2015		SMBG	REHAB SEWER MANHOLE 034-044			OP	
201502361201		NELSON	CAMBRONNE	07/30/2015		SMBG	REHAB SEWER MANHOLE 035-033			OP	
201502361401		APPLE	CAMBRONNE	07/30/2015		SMBG	REHAB SEWER MANHOLE 035-042			OP	
201502361501		DUBLIN	NELSON	07/30/2015		SMBG	REHAB SEWER MANHOLE 035-045			OP	
201502361601		FERN	EARHART BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 036-001			OP	
201502361701		FERN	EARHART BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 036-002			OP	
201502361801		FERN	WALMSLEY AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 036-010			OP	
201502361901		PRITCHARD PL	NOTRE DAME	07/30/2015		SMBG	REHAB SEWER MANHOLE 036-011			OP	
201502362001		FIG	JOLIET	07/30/2015		SMBG	REHAB SEWER MANHOLE 036-022			OP	

W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502362101	DANTE	APRICOT	07/30/2015		SMBG	REHAB SEWER MANHOLE 036-024			OP	
201502362201	JOLIET	FRERET	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 031-004	MANHOLE REHAB COMPLETED CONTRACT RR067		CL	
201502362301	FRERET	JOLIET	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 031-007	MANHOLE REHAB COMPLETED CONTRACT RR067		CL	
201502362401	CAMBRONNE	LEAKE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 031-013			OP	
201502362501	S CARROLLTON AV	MAPLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 031-016			OP	
201502362601	MAPLE	DUBLIN	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 031-021	MANHOLE REHAB COMPLETED CONTRACT RR067		CL	
201502362701	S CARROLLTON AV	FRERET	07/30/2015		SMBG	REHAB SEWER MANHOLE 031-024			OP	
201502362801	FRERET	S CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 031-039			OP	
201502362901	CAMBRONNE	PLUM	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 032-009	MANHOLE REHAB COMPLETED CONTRACT RR067		CL	
201502363001	DANTE	WILLOW	07/30/2015		SMBG	REHAB SEWER MANHOLE 032-010			OP	
201502363101	PLUM	JOLIET	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 032-013	MANHOLE REHAB COMPLETED CONTRACT RR067		CL	
201502363201	SHORT	WILLOW	07/30/2015		SMBG	REHAB SEWER MANHOLE 032-034			OP	
201502363301	S CARROLLTON AV	PLUM	07/30/2015		SMBG	REHAB SEWER MANHOLE 032-039			OP	
201502363401	SHORT	OAK	07/30/2015		SMBG	REHAB SEWER MANHOLE 032-043			OP	
201502363601	COHN	SHORT	07/30/2015		SMBG	REHAB SEWER MANHOLE 033-003			OP	
201502363701	COHN	S CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 033-004			OP	
201502363801	SHORT	GREEN	07/30/2015		SMBG	REHAB SEWER MANHOLE 033-011			OP	
201502363901	FERN	BIRCH	07/30/2015		SMBG	REHAB SEWER MANHOLE 033-017			OP	
201502364001	PALMETTO	HAMILTON	07/30/2015		SMBG	REHAB SEWER MANHOLE 028-068			OP	
201502364101	EAGLE	MARKS	07/30/2015		SMBG	REHAB SEWER MANHOLE 029-001			OP	
201502364201	MARKS	HAMILTON	07/30/2015		SMBG	REHAB SEWER MANHOLE 029-004			OP	
201502364301	MONROE	MARKS	07/30/2015		SMBG	REHAB SEWER MANHOLE 029-005			OP	
201502364501	GEN OGDEN	PEAR	07/30/2015		SMBG	REHAB SEWER MANHOLE 029-010			OP	
201502364701	PONTCHARTRAIN BL	LEONIDAS	07/30/2015		SMBG	REHAB SEWER MANHOLE 029-015			OP	
201502364801	EAGLE	HEATON	07/30/2015		SMBG	REHAB SEWER MANHOLE 029-016			OP	
201502364901	HOLLYGROVE	PEAR	07/30/2015		SMBG	REHAB SEWER MANHOLE 029-022			OP	
201502365001	HOLLYGROVE	QUINCE	07/30/2015		SMBG	REHAB SEWER MANHOLE 029-029			OP	
201502365101	HEATON	COUNTRY CLUB DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 029-030			OP	
201502365201	DANTE	LEAKE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 030-001			OP	
201502365301	LEAKE AV	HAMPSON	07/30/2015		SMBG	REHAB SEWER MANHOLE 030-002			OP	
201502365401	LEAKE AV	ST CHARLES AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 030-005			OP	
201502365501	SHORT	ST CHARLES AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 030-012			OP	
201502365601	ST CHARLES AV	FERN	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 030-018	MANHOLE REHAB COMPLETED CONTRACT RR008		CL	
201502365701	SHORT	PEARL	07/30/2015		SMBG	REHAB SEWER MANHOLE 030-025			OP	
201502365801	OLEANDER	MONROE	07/30/2015		SMBG	REHAB SEWER MANHOLE 027-074			OP	
201502365901	EDINBURGH	GEN OGDEN	07/30/2015		SMBG	REHAB SEWER MANHOLE 027-075			OP	
201502366001	OLIVE	EAGLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 027-X05			OP	
201502366101	STROELITZ	MONROE	07/30/2015		SMBG	REHAB SEWER MANHOLE 028-003			OP	
201502366201	EAGLE	PALMETTO	07/30/2015		SMBG	REHAB SEWER MANHOLE 028-007			OP	
201502366301	PALMETTO	JOLIET	07/30/2015		SMBG	REHAB SEWER MANHOLE 028-019			OP	
201502366401	LEONIDAS	DIXON	07/30/2015		SMBG	REHAB SEWER MANHOLE 028-020			OP	
201502366501	DIXON	AIRLINE HW	07/30/2015		SMBG	REHAB SEWER MANHOLE 028-022			OP	
201502366601	MONROE	AIRLINE HW	07/30/2015		SMBG	REHAB SEWER MANHOLE 028-028			OP	
201502366701	GEN OGDEN	AIRLINE HW	07/30/2015		SMBG	REHAB SEWER MANHOLE 028-033			OP	
201502366801	HOLLYGROVE	PALMETTO	07/30/2015		SMBG	REHAB SEWER MANHOLE 028-035			OP	
201502366901	PALMETTO	HAMILTON	07/30/2015		SMBG	REHAB SEWER MANHOLE 028-037			OP	
201502367001	PEACH	HOLLYGROVE	07/30/2015		SMBG	REHAB SEWER MANHOLE 028-039			OP	
201502367101	PEACH	HOLLYGROVE	07/30/2015		SMBG	REHAB SEWER MANHOLE 028-040			OP	
201502367201	GEN OGDEN	PALMETTO	07/30/2015		SMBG	REHAB SEWER MANHOLE 028-047			OP	
201502367301	STROELITZ	LEONIDAS	07/30/2015		SMBG	REHAB SEWER MANHOLE 028-055			OP	
201502367401	EDINBURGH	HAMILTON	07/30/2015		SMBG	REHAB SEWER MANHOLE 027-072			OP	
201502367501	OLIVE	MONROE	07/30/2015		SMBG	REHAB SEWER MANHOLE 027-073			OP	
201502367601	HAMILTON	COLAPISSA	07/30/2015		SMBG	REHAB SEWER MANHOLE 026-021			OP	
201502367701	HAMILTON	COLAPISSA	07/30/2015		SMBG	REHAB SEWER MANHOLE 026-025			OP	
201502367801	COLAPISSA	HAMILTON	07/30/2015		SMBG	REHAB SEWER MANHOLE 026-026			OP	
201502367901	EAGLE	FIG	07/30/2015		SMBG	REHAB SEWER MANHOLE 026-027			OP	
201502368001	FIG	EAGLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 026-028			OP	
201502368101	PRITCHARD PL	MONROE	07/30/2015		SMBG	REHAB SEWER MANHOLE 026-032			OP	
201502368201	PRITCHARD PL	LEONIDAS	07/30/2015		SMBG	REHAB SEWER MANHOLE 026-035			OP	
201502368401	APRICOT	GEN OGDEN	07/30/2015		SMBG	REHAB SEWER MANHOLE 026-043			OP	
201502368501	MONROE	FORSHEY	07/30/2015		SMBG	REHAB SEWER MANHOLE 027-003			OP	
201502368701	HAMILTON	PALM	07/30/2015		SMBG	REHAB SEWER MANHOLE 027-022			OP	
201502368801	HAMILTON	OLEANDER	07/30/2015		SMBG	REHAB SEWER MANHOLE 027-031			OP	
201502368901	OLEANDER	HOLLYGROVE	07/30/2015		SMBG	REHAB SEWER MANHOLE 027-035			OP	
201502369001	OLEANDER	HOLLYGROVE	07/30/2015		SMBG	REHAB SEWER MANHOLE 027-042			OP	
201502369101	MONROE	OLEANDER	07/30/2015		SMBG	REHAB SEWER MANHOLE 027-047			OP	
201502369201	LEONIDAS	OLIVE	07/30/2015		SMBG	REHAB SEWER MANHOLE 027-054			OP	
201502369301	LEONIDAS	EDINBURGH	07/30/2015		SMBG	REHAB SEWER MANHOLE 027-071			OP	
201502369401	BELFAST	GEN OGDEN	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 025-007	MANHOLE REHAB COMPLETED CONTRACT RR067		CL	
201502369501	MONROE	BELFAST	07/30/2015		SMBG	REHAB SEWER MANHOLE 025-022			OP	
201502369601	LEONIDAS	APRICOT	07/30/2015		SMBG	REHAB SEWER MANHOLE 025-026			OP	
201502369701	MONROE	S CLAIBORNE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 025-038			OP	
201502369801	HOLLYGROVE	OLEANDER	07/30/2015		SMBG	REHAB SEWER MANHOLE 026-005			OP	
201502369901	COLAPISSA	HAMILTON	07/30/2015		SMBG	REHAB SEWER MANHOLE 026-006			OP	
201502370001	HAMILTON	FIG	07/30/2015		SMBG	REHAB SEWER MANHOLE 026-020			OP	
201502370101	LEAKE AV	MONROE	07/30/2015		SMBG	REHAB SEWER MANHOLE 021-006			OP	
201502370201	MONROE	ZIMPEL	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 021-007	MANHOLE REHAB COMPLETED CONTRACT RR067		CL	
201502370301	GEN OGDEN	LEAKE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 022-008			OP	
201502370401	GEN OGDEN	LEAKE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 022-009			OP	
201502370501	GEN OGDEN	OAK	07/30/2015		SMBG	REHAB SEWER MANHOLE 022-010			OP	
201502370601	OAK	MONTICELLO AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 022-011			OP	
201502370701	MONROE	BIRCH	07/30/2015		SMBG	REHAB SEWER MANHOLE 022-031			OP	
201502370801	JEANNETTE	EAGLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 022-032			OP	
201502370901	GEN OGDEN	PLUM	07/30/2015		SMBG	REHAB SEWER MANHOLE 022-040			OP	
201502371001	LEONIDAS	HICKORY	07/30/2015		SMBG	REHAB SEWER MANHOLE 023-003			OP	
201502371101	GEN OGDEN	CARROLLTON WATER PLANT	07/30/2015		SMBG	REHAB SEWER MANHOLE 023-028			OP	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502371201		BIRCH	MONROE	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 023-059	MANHOLE REHAB COMPLETED CONTRACT RR067		CL	
201502371301		BIRCH	MONROE	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 023-061	MANHOLE REHAB COMPLETED CONTRACT RR067		CL	
201502371401		GREEN	LEONIDAS	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 023-064	MANHOLE REHAB COMPLETED CONTRACT RR067		CL	
201502371501		COHN	HOLLYGROVE	07/30/2015		SMBG	REHAB SEWER MANHOLE 023-068			OP	
201502371601		SPRUCE	GEN OGDEN	07/30/2015		SMBG	REHAB SEWER MANHOLE 024-028			OP	
201502371701		SPRUCE	GEN OGDEN	07/30/2015		SMBG	REHAB SEWER MANHOLE 024-029			OP	
201502371801		BELFAST	MONROE	07/30/2015		SMBG	REHAB SEWER MANHOLE 025-003			OP	
201502371901		GARDEN LN	METAIRIE RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 006-004			OP	
201502372001		BAMBOO RD	METAIRIE RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 006-012			OP	
201502372101		BAMBOO RD	METAIRIE RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 006-014			OP	
201502372201		GEN OGDEN	QUINCE	07/30/2015		SMBG	REHAB SEWER MANHOLE 017-008			OP	
201502372301		PONTCHARTRAIN BL	METAIRIE RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 018-002			OP	
201502372401		PONTCHARTRAIN BL	METAIRIE RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 018-003			OP	
201502372501		PONTCHARTRAIN BL	METAIRIE RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 018-004			OP	
201502372601		OAKLAND DR	METAIRIE RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 018-005			OP	
201502372701		OAKLAND DR	METAIRIE RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 018-006			OP	
201502372801		OAKLAND DR	METAIRIE RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 018-007			OP	
201502372901		PONTCHARTRAIN BL	OAKLAND DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 018-009			OP	
201502373001		PONTCHARTRAIN BL	OAKLAND DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 018-010			OP	
201502373101		LEAKE AV	JOLIET	07/30/2015		SMBG	REHAB SEWER MANHOLE 021-005			OP	
201502374701		PALMETTO	NORTHLINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 004-010			OP	
201502374801		APPLE	MISTLETOE	07/30/2015		SMBG	REHAB SEWER MANHOLE 001-007			OP	
201502374901		APPLE	MONTICELLO AV	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 001-009	MANHOLE REHAB COMPLETED CONTRACT RR067		CL	
201502375001		CHERRY	APRICOT	07/30/2015		SMBG	REHAB SEWER MANHOLE 002-007			OP	
201502375201		MONTICELLO AV	PRITCHARD PL	07/30/2015		SMBG	REHAB SEWER MANHOLE 002-011			OP	
201502375301		LIVE OAK	OLEANDER	07/30/2015		SMBG	REHAB SEWER MANHOLE 002-018			OP	
201502375401		CHERRY	AIRLINE HW	07/30/2015		SMBG	REHAB SEWER MANHOLE 003-003			OP	
201502375501		FORSHEY	LIVINGSTON	07/30/2015		SMBG	REHAB SEWER MANHOLE 003-013			OP	
201502375601		OLEANDER	LIVINGSTON	07/30/2015		SMBG	REHAB SEWER MANHOLE 003-015			OP	
201502375701		PALM	LIVINGSTON	07/30/2015		SMBG	REHAB SEWER MANHOLE 003-032			OP	
201502375801		PALM	CECIL	07/30/2015		SMBG	REHAB SEWER MANHOLE 003-034			OP	
201502375901		PALM	MONTICELLO AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 003-035			OP	
201502376001		FORSHEY	MISTLETOE	07/30/2015		SMBG	REHAB SEWER MANHOLE 003-039			OP	
201502376101		PALMETTO	CHERRY	07/30/2015		SMBG	REHAB SEWER MANHOLE 004-005			OP	
201502376201		MISTLETOE	STROELITZ	07/30/2015		SMBG	REHAB SEWER MANHOLE 004-015			OP	
201502376301		STROELITZ	CHERRY	07/30/2015	03/30/2022	SMBG	REHAB SEWER MANHOLE 004-016	MANHOLE REHAB COMPLETED CONTRACT RR067		CL	
201502376401		MISTLETOE	PALMETTO	07/30/2015		SMBG	REHAB SEWER MANHOLE 004-025			OP	
201603568601		GEN OGDEN	LEAKE AV	02/05/2016		SMAIN	MWH-ID. 7463-1060 REPLACE PIPE FROM SMH 022-009 TO 022-008 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			OP	
201603743501		S DORGENOIS	ERATO	02/24/2016		SMBG	ESSA MH REHAB: Adjust Manhole to Grade			OP	
201603743601		S DORGENOIS	ERATO	02/24/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603746701		LOWERLINE	S CLAIBORNE AV	02/24/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603787401		SPRUCE	DUBLIN	03/01/2016		SMAIN	MWH-ID. 7463-990REPLACE PIPE FROM SMH 034-001 TO 034-004 ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			OP	
201603787501		MONROE	NELSON	03/01/2016		SLINE	MWH-ID. 7463-985 FULL LINING OF PIPE FROM 025-021 to 025-036 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP	
201603787601		MONROE	NELSON	03/01/2016		SMAIN	MWH-ID. 7463-985 POINT REPAIR 203' TO 223' FROM SMH 025-021 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP	
201603787701		MONROE	NELSON	03/01/2016		SMAIN	MWH-ID. 7463-985 POINT REPAIR 256' TO 271' FROM SMH 025-021 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP	
201603787801		EARHART BL	DUBLIN	03/01/2016		SLINE	MWH-ID. 7463-1051 SERVICE REPAIR VIA LINING 28' FROM 036-045 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP	
201603787901		FIG	DUBLIN	03/01/2016		SMAIN	MWH-ID. 7463-1049 REPLACE PIPE FROM SMH 036-038 TO 036-039 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP	
201603788001		CAMBRONNE	GREEN	03/01/2016		SMAIN	MWH-ID. 7463-988 REPLACE PIPE FROM SMH 033-048 TO 033-050 ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			OP	
201603788101		HICKORY	S CARROLLTON AV	03/01/2016		SMAIN	MWH-ID. 7463-989 REPLACE PIPE FROM SMH 033-030 TO 033-060 ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			OP	
201603788201		DUBLIN	LEAKE AV	03/01/2016		SMAIN	MWH-ID. 7463-987 REPLACE PIPE FROM SMH 030-033 to 030-004 ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	
201603788301		APRICOT	DUBLIN	03/01/2016		SLINE	MWH-ID. 7463-1053 SERVICE REPAIR VIA LINING 45' FROM SMH 036-065 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP	
201603788401		PEACH	AIRLINE HW	03/01/2016		SLINE	MWH-ID. 7463-986 POINT REPAIR REPLACE SERVICE '74 FROM 028-029 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP	
201603788501		OAKLAND DR	METAIRIE RD	03/01/2016		SMAIN	MWH-ID. 7463-984 POINT REPAIR REPLACE SERVICE 43' FROM 018-007 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP	
201603789101		MONROE	NELSON	03/01/2016		SMAIN	MWH-ID. 7463-985 POINT REPAIR 284' TO 305' FROM SMH 025-021 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP	
201603789201		S CARROLLTON AV	FIG	03/01/2016		SMAIN	MWH-ID. 7463-1050 POINT REPAIR 0' TO 3' FROM SMH 036-043 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP	
201603789401		APRICOT	DUBLIN	03/01/2016	03/30/2022	SLEAD	MWH-ID. 7463-1053 SERVICE POINT REPAIR 251' FROM SMH 036-065 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	SERVICE REPAIR COMPLETED CONTRACT RR067		CL	
201603789501		APRICOT	DUBLIN	03/01/2016	03/30/2022	SLEAD	MWH-ID. 7463-1053 SERVICE POINT REPAIR 61' FROM SMH 036-065 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	SERVICE REPAIR COMPLETED CONTRACT RR067		CL	
201603789601		APRICOT	DUBLIN	03/01/2016	03/30/2022	SLEAD	MWH-ID. 7463-1053 SERVICE POINT REPAIR 201' FROM SMH 036-065 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	SERVICE REPAIR COMPLETED CONTRACT RR067		CL	
201603789701		APRICOT	DUBLIN	03/01/2016	03/30/2022	SLEAD	MWH-ID. 7463-1053 SERVICE POINT REPAIR 151' FROM SMH 036-65 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	SERVICE REPAIR COMPLETED CONTRACT RR067		CL	
201603789801		PEACH	AIRLINE HW	03/01/2016		SLINE	MWH-ID. 7463-986 FULL LINING OF PIPE FROM 028-026 to 028-029 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP	
201603789901		OAKLAND DR	METAIRIE RD	03/01/2016		SLINE	MWH-ID. 7463-984 FULL LINING OF PIPE FROM 018-007 to 018-008 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP	
201603790001		APRICOT	DUBLIN	03/01/2016		SLINE	MWH-ID. 7463-1053 FULL LINING OF PIPE FROM 036-065 to 036-064 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP	
201603790101		OAKLAND DR	METAIRIE RD	03/01/2016		SMAIN	MWH-ID. 7463-984 POINT REPAIR REPLACE SERVICE 101' FROM 018-007 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP	

DATA DATE/TIME	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201603790201	EARHART BL	DUBLIN	03/01/2016		SLINE	MWH-ID. 7463-1051 SERVICE REPAIR VIA LINING 99' FROM 036-045 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP	
201801412901	GEN OGDEN	LEAKE AV	08/06/2018		SLINE	FEMA REPAIR MSL INTERNALLY INSTALL FULL LENGTH CIPP LINER FROM 022-009 TO 022-008 - CARROLLTON			OP	
	768									2,440,268.00
ESSA 2 - BASIN 8 - NEW ORLEANS EAST 201001211801	BONITA DR	HAMMOND	06/16/2010	06/23/2011	SLEAD	MWH-ID. 7463-061 SERVICE POINT REPAIR 101' FROM SMH 465-051 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR	COMPLETED SERVICE POINT REPAIR 101' FROM SMH 465-051	5,201.80	CL	
201001211901	BONITA DR	HAMMOND	06/16/2010	06/21/2011	SLEAD	MWH-ID. 7463-061 SERVICE POINT REPAIR 253' FROM SMH 465-051 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR	COMPLETED SERVICE POINT REPAIR 253' FROM SMH 465-051	5,601.90	CL	
201001212001	BONITA DR	HAMMOND	06/16/2010	06/20/2011	SLEAD	MWH-ID. 7463-061 SERVICE POINT REPAIR 271' FROM SMH 465-051 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR	COMPLETED SERVICE POINT REPAIR 271' FROM SMH 465-051	5,401.30	CL	
201001212101	BONITA DR	HAMMOND	06/16/2010	10/27/2011	SLINE	MWH-ID. 7463-061 FULL LINING OF SMH 465-051 TO 465-050 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR	FULL LINING OF SMH 465-051 TO 465-050 COMPLETED	10,154.00	CL	
201001212301	GAWAIN DR	GRANT	06/16/2010	06/02/2011	SLEAD	MWH-ID. 7463-062 SERVICE POINT REPAIR 72' FROM SMH 471-004 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR	COMPLETED SERVICE POINT REPAIR 72' FROM SMH 471-004	6,902.90	CL	
201001212401	GAWAIN DR	GRANT	06/16/2010	05/31/2011	SLEAD	MWH-ID. 7463-062 SERVICE POINT REPAIR 132' FROM SMH 471-004 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR	COMPLETED SERVICE POINT REPAIR 132' FROM SMH 471-004	6,902.80	CL	
201001212501	GAWAIN DR	GRANT	06/16/2010	06/15/2011	SLEAD	MWH-ID. 7463-062 SERVICE POINT REPAIR 190' FROM SMH 471-004 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR	COMPLETED SERVICE POINT REPAIR 190' FROM SMH 471-004	6,802.90	CL	
201001212601	GAWAIN DR	GRANT	06/16/2010	03/07/2012	SLINE	MWH-ID. 7463-062 FULL LINING OF SMH 471-004 TO 471-003 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR	FULL LINING OF SMH 471-004 TO 471-003	10,725.00	CL	
201001212701	LAIN AV	LEEDS	06/16/2010	05/25/2011	SLEAD	MWH-ID. 7463-063 SERVICE POINT REPAIR 159' FROM SMH 471-042 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR	COMPLETED SERVICE POINT REPAIR 159' FROM SMH 471-042	6,701.50	CL	
201001212801	LAIN AV	LEEDS	06/16/2010	05/25/2011	SLEAD	MWH-ID. 7463-063 SERVICE POINT REPAIR 199' FROM SMH 471-042 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR	COMPLETED SERVICE POINT REPAIR 199' FROM SMH 471-042	5,201.40	CL	
201001212901	LAIN AV	LEEDS	06/16/2010	05/24/2011	SLEAD	MWH-ID. 7463-063 SERVICE POINT REPAIR 255' FROM SMH 471-042 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR	COMPLETED SERVICE POINT REPAIR 255' FROM SMH 471-042	5,201.50	CL	
201001213001	LAIN AV	LEEDS	06/16/2010	05/23/2011	SLEAD	MWH-ID. 7463-063 SERVICE POINT REPAIR 276' FROM SMH 471-042 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR	COMPLETED SERVICE POINT REPAIR 276' FROM SMH 471-042	5,202.50	CL	
201001213101	LAIN AV	LEEDS	06/16/2010	10/27/2011	SLINE	MWH-ID. 7463-063 FULL LINING OF SMH 471-042 TO 471-041 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR	COMPLETED FULL LINING OF SMH 471-042 TO 471-041	9,331.50	CL	
201100554701	ARTHUR DR	CHEF MENTEUR HW	04/05/2011	06/06/2011	SLEAD	MWH-ID. 7463-065 SERVICE POINT REPAIR 58' FROM SMH 472-114 ESSA 2 - BASIN 8 - NEW ORLEANS EAST	COMPLETED SERVICE POINT REPAIR 58' FROM SMH 472-114	6,753.00	CL	
201100554801	ARTHUR DR	CHEF MENTEUR HW	04/05/2011	06/13/2011	SMAIN	MWH-ID. 7463-065 POINT REPAIR 168' TO 188' FROM SMH 472-114 ESSA 2 - BASIN 8 - NEW ORLEANS EAST	COMPLETED POINT REPAIR 168' TO 188' FROM SMH 472-114	7,502.10	CL	
201100554901	ARTHUR DR	CHEF MENTEUR HW	04/05/2011	06/13/2011	SLEAD	MWH-ID. 7463-065 SERVICE POINT REPAIR 305' FROM SMH 472-114 ESSA 2 - BASIN 8 - NEW ORLEANS EAST	COMPLETED SERVICE POINT REPAIR 305' FROM SMH 472-114	6,702.90	CL	
201100555001	ARTHUR DR	CHEF MENTEUR HW	04/05/2011	06/13/2011	SLEAD	MWH-ID. 7463-065 SERVICE POINT REPAIR 336' FROM SMH 472-114 ESSA 2 - BASIN 8 - NEW ORLEANS EAST	COMPLETED SERVICE POINT REPAIR 336' FROM SMH 472-114	5,201.50	CL	
201100555101	ARTHUR DR	CHEF MENTEUR HW	04/05/2011	06/13/2011	SLEAD	MWH-ID. 7463-065 SERVICE POINT REPAIR 354' FROM SMH 472-114 ESSA 2 - BASIN 8 - NEW ORLEANS EAST	COMPLETED SERVICE POINT REPAIR 354' FROM SMH 472-114	5,201.30	CL	
201100555201	ARTHUR DR	CHEF MENTEUR HW	04/05/2011	07/22/2011	SLINE	MWH-ID. 7463-065 FULL LINING OF SMH 472-114 TO 472-113 ESSA 2 - BASIN 8 - NEW ORLEANS EAST	FULL LINING OF SMH 472-114 TO 472-113 COMPLETED	11,669.50	CL	
201100555301	ARTHUR DR	GRANT	04/05/2011	06/07/2011	SMAIN	MWH-ID. 7463-066 POINT REPAIR 47' TO 68' FROM SMH 472-112 ESSA 2 - BASIN 8 - NEW ORLEANS EAST	COMPLETED POINT REPAIR 47' TO 68' FROM SMH 472-112	7,504.00	CL	
201100555401	ARTHUR DR	GRANT	04/05/2011	06/09/2011	SMAIN	MWH-ID. 7463-066 POINT REPAIR 118' TO 130' FROM SMH 472-112 ESSA 2 - BASIN 8 - NEW ORLEANS EAST	COMPLETED POINT REPAIR 118' TO 130' FROM SMH 472-112	6,704.00	CL	
201100555501	ARTHUR DR	GRANT	04/05/2011	06/13/2011	SMAIN	MWH-ID. 7463-066 POINT REPAIR 250' TO 269' FROM SMH 472-112 ESSA 2 - BASIN 8 - NEW ORLEANS EAST	COMPLETED POINT REPAIR 250' TO 269' FROM SMH 472-112	5,701.70	CL	
201100555701	ARTHUR DR	GRANT	04/05/2011	06/14/2011	SLEAD	MWH-ID. 7463-066 SERVICE POINT REPAIR 303' FROM SMH 472-112 ESSA 2 - BASIN 8 - NEW ORLEANS EAST	COMPLETED SERVICE POINT REPAIR 303' FROM SMH 472-112	5,201.30	CL	
201100555901	ARTHUR DR	GRANT	04/05/2011	06/16/2011	SMAIN	MWH-ID. 7463-066 POINT REPAIR 349' TO 361' FROM SMH 472-112 ESSA 2 - BASIN 8 - NEW ORLEANS EAST	COMPLETED POINT REPAIR 349' TO 361' FROM SMH 472-112	6,702.10	CL	
201100556001	ARTHUR DR	GRANT	04/05/2011	07/26/2011	SLINE	MWH-ID. 7463-066 FULL LINING OF SMH 472-112 TO 472-111 ESSA 2 - BASIN 8 - NEW ORLEANS EAST	FULL LINING OF SMH 472-112 TO 472-111 COMPLETED	10,785.00	CL	
201100556401	REYNES	SELMA	04/05/2011	06/02/2011	SMAIN	MWH-ID. 7463-068 POINT REPAIR 0' TO 12' FROM SMH 431-069 ESSA 2 - BASIN 8 - NEW ORLEANS EAST	POINT REPAIR 0' TO 12' FROM SMH 431-069 COMPLETED	3,700.00	CL	

DATA DATE/TIME	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201200187801	NOTTINGHAM DR	OLD SPANISH TRAIL	01/24/2012	03/04/2015	SLINE	MWH-ID. 7463-412 FULL LINING OF SMH 476-010 TO 476-009 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS	COMPLETED FULL LINING OF SMH 476-010 TO 476-009	141,777.00	CL	
201200188001	ROBIN HOOD DR	PRESSBURG	01/24/2012	03/27/2013	SMAIN	MWH-ID. 7463-413 POINT REPAIR 0' - 12' FROM SMH 476-049 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS	COMPLETED POINT REPAIR 0' - 12' FROM SMH 476-049	6,200.00	CL	
201200371201	WRIGHT	PRENTISS AV	02/14/2012	05/26/2017	SMAIN	MWH-ID. 7463-657 POINT REPAIR 27' - 39' FROM 476-017 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS	COMPLETED POINT REPAIR 27' - 39' FROM 476-017	6,500.00	CL	
201200371401	WRIGHT	PRENTISS AV	02/14/2012	05/30/2017	SLEAD	MWH-ID. 7463-657 SERVICE POINT REPAIR 197' FROM 476-017 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS	COMPLETED SERVICE POINT REPAIR 197' FROM 476-017	6,925.00	CL	
201200371501	WRIGHT	PRENTISS AV	02/14/2012	05/31/2017	SLEAD	MWH-ID. 7463-657 SERVICE POINT REPAIR 300' FROM 476-017 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS	COMPLETED MWH-ID. 7463-657 SERVICE POINT REPAIR 300' FROM 476-017 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS	6,840.00	CL	
201200371601	WRIGHT	PRENTISS AV	02/14/2012	06/01/2017	SLEAD	MWH-ID. 7463-657 SERVICE POINT REPAIR 359' FROM 476-017 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS	COMPLETED SERVICE POINT REPAIR 359' FROM 476-017 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS	6,925.00	CL	
201200371701	WRIGHT	PRENTISS AV	02/14/2012	07/19/2017	SLINE	MWH-ID. 7463-657 FULL LINING OF SMH 476-017 TO 476-016 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS	COMPLETED FULL LINING OF SMH 476-017 TO 476-016	12,469.00	CL	
201200376901	WILLOWBROOK DR	DOMINIC MAI DR	02/14/2012	04/08/2013	SMAIN	MWH-ID. 7463-675 POINT REPAIR 10' - 22' FROM SMH 486A-027 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - ALCEE FORTIER	COMPLETED POINT REPAIR 10' - 22' FROM SMH 486A-027	6,600.00	CL	
201200377001	WILLOWBROOK DR	DOMINIC MAI DR	02/14/2012	05/21/2013	SLINE	MWH-ID. 7463-675 FULL LINING OF SMH 486A-027 TO 486A-022 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - ALCEE FORTIER	COMPLETED FULL LINING OF SMH 486A-027 TO 486A-022	10,876.00	CL	
201200958101	GAWAIN DR	GRANT	04/01/2012	01/13/2012	SMAIN	MWH-ID. 7462-062 POINT REPAIR 361' TO 373' FROM SMH 471-004 ESSA 2-BASIN 8-NEW ORLEANS EAST-STATION CASTLE MANOR	POINT REPAIR 361' TO 373' FROM SMH 471-004 COMPLETED	3,700.00	CL	
201201569501	W CAVELIER DR	N CAVELIER DR	06/27/2012	04/09/2013	SLEAD	MWH-ID. 7463-692 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 42	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 42	7,220.00	CL	
201201570401	GRANT	VIOLA	06/27/2012	09/30/2014	SLINE	MWH-ID. 7463-689 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 161	REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 161	19,142.00	CL	
201201570501	GRANT	VIOLA	06/27/2012	05/13/2013	SLEAD	MWH-ID. 7463-689 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 112	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 112	6,200.00	CL	
201201570601	BULLARD AV	I-10 SERVICE RD	06/27/2012	08/07/2013	SLINE	MWH-ID. 7463-690 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 88	REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 88	13,125.00	CL	
201201570701	BULLARD AV	I-10 SERVICE RD	06/27/2012	05/21/2013	SLEAD	MWH-ID. 7463-690 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 91	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 91	6,200.00	CL	
201201570801	I-10 SERVICE RD	BULLARD AV	06/27/2012	03/04/2015	SLINE	MWH-ID. 7463-691 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 88	COMPLETED POINT REPAIR 86' TO 114' FROM SMH 383-042		CL	
201201570901	W CAVELIER DR	N CAVELIER DR	06/27/2012	05/29/2013	SLINE	MWH-ID. 7463-692 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 80	REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 80	11,928.00	CL	
201201571001	W CAVELIER DR	N CAVELIER DR	06/27/2012	04/10/2013	SLEAD	MWH-ID. 7463-692 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 95	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 95	7,190.00	CL	
201303957001	WILLOWBROOK DR	DOMINIC MAI DR	07/15/2013	04/08/2013	SMAIN	MWH-ID. 7463-675 POINT REPAIR REPLACE SERVICE 44' FROM SMH 486A-027 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - ALCEE FORTIER	COMPLETED POINT REPAIR REPLACE SERVICE 44' FROM SMH 486A-027	6,230.00	CL	
201303957801	ST HELENA PL	WILLOWBROOK DR	07/15/2013	05/21/2013	SLINE	MWH-ID. 7463-160 FULL LINING OF SMH 524-041 TO 524-040 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - WILLOWBROOK	COMPLETED FULL LINING OF SMH 524-041 TO 524-040	16,808.00	CL	
201303958401	OLD SPANISH TRAIL	WRIGHT RD	07/15/2013	07/16/2013	SMAIN	MWH-ID. 7463-380 POINT REPAIR 0' TO 6' FROM SMH 476-012 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS GENTILLY OAKS	COMPLETED POINT REPAIR 0' TO 6' FROM SMH 476-012	6,200.00	CL	
201305189601	DWYER RD	TOULON	12/18/2013	07/18/2017	SLINE	MWH-ID. 7463-823 FULL LINING OF PIPE FROM SMH 484-033 TO 484-029 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST	COMPLETED MWH-ID. 7463-823 FULL LINING OF PIPE FROM SMH 484-033 TO 484-029 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST	10,367.00	CL	
201305189701	DWYER RD	TOULON	12/18/2013	04/20/2017	SMAIN	MWH-ID. 7463-823 POINT REPAIR 154' TO 166' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST	COMPLETED MWH-ID. 7463-823 POINT REPAIR 154' TO 166' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST	8,000.00	CL	
201305189801	DWYER RD	TOULON	12/18/2013	04/24/2017	SMAIN	MWH-ID. 7463-823 POINT REPAIR 181' TO 193' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST	COMPLETED MWH-ID. 7463-823 POINT REPAIR 181' TO 193' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST	9,400.00	CL	
201305189901	DWYER RD	TOULON	12/18/2013	04/25/2017	SLEAD	MWH-ID. 7463-823 SERVICE POINT REPAIR 115' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST	COMPLETED MWH-ID. 7463-823 SERVICE POINT REPAIR 115' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST	8,650.00	CL	
201305190001	DWYER RD	TOULON	12/18/2013	04/20/2017	SLEAD	MWH-ID. 7463-823 SERVICE POINT REPAIR 298' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST	COMPLETED MWH-ID. 7463-823 SERVICE POINT REPAIR 298' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST	10,000.00	CL	
201305190101	DWYER RD	TOULON	12/18/2013	04/24/2017	SLEAD	MWH-ID. 7463-823 SERVICE POINT REPAIR 58' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST	COMPLETED MWH-ID. 7463-823 SERVICE POINT REPAIR 58' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST	8,950.00	CL	
201400208801	DWYER RD	TOULON	01/24/2014	05/02/2017	SMAIN	MWH-ID. 7463-848 POINT REPAIR 267' TO 279' FROM SMH 484-029 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST	COMPLETED MWH-ID. 7463-848 POINT REPAIR 267' TO 279' FROM SMH 484-029 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST	10,000.00	CL	
201400209501	DWYER RD	TOULON	01/24/2014	04/25/2017	SLEAD	MWH-ID. 7463-848 SERVICE POINT REPAIR 37' FROM SMH 484-029 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST	COMPLETED MWH-ID. 7463-848 SERVICE POINT REPAIR 37' FROM SMH 484-029 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST	10,000.00	CL	
201400211101	DWYER RD	TOULON	01/24/2014	11/06/2017	SLINE	MWH-ID. 7463-848 FULL LINING OF PIPE FROM SMH 484-029 TO 484-025 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST	COMPLETED MWH-ID. 7463-848 FULL LINING OF PIPE FROM SMH 484-029 TO 484-025 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST	9,539.00	CL	
201400211201	DWYER RD	TOULON	01/24/2014	04/26/2017	SLEAD	MWH-ID. 7463-848 SERVICE POINT REPAIR 99' FROM SMH 484-029 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST	COMPLETED MWH-ID. 7463-848 SERVICE POINT REPAIR 99' FROM SMH 484-029 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST	10,000.00	CL	
201400797601	READ BL	ROSEWOOD DR	04/17/2014	03/02/2017	SMAIN	MWH-ID. 7463-902 POINT REPAIR 55' TO 71' FROM SMH 474-047 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS LAKELAND TERRACE	COMPLETED MWH-ID. 7463-902 POINT REPAIR 55' TO 71' FROM SMH 474-047 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS LAKELAND TERRACE	8,500.00	CL	
201400797701	READ BL	ROSEWOOD DR	04/17/2014	03/21/2017	SLINE	MWH-ID. 7463-902 FULL LINING OF PIPE FROM SMH 474-047 TO 474-045 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS LAKELAND TERRACE	COMPLETED MWH-ID. 7463-902 FULL LINING OF PIPE FROM SMH 474-047 TO 474-045 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS LAKELAND TERRACE	5,736.00	CL	
201502080701	DWYER RD	CARDENAS	07/30/2015	10/18/2017	SMBG	REHAB SEWER MANHOLE 474-003	COMPLETED REHAB SEWER MANHOLE 474-003	250.00	CL	
201502080801	CARDENAS	CHEF MENTEUR HW	07/30/2015	09/29/2017	SMBG	REHAB SEWER MANHOLE 474-011	COMPLETED REHAB SEWER MANHOLE 474-011	800.00	CL	
201502080901	CHEF MENTEUR HW	CORONADO DR	07/30/2015	05/22/2017	SMBG	REHAB SEWER MANHOLE 474-016	COMPLETED REHAB SEWER MANHOLE 474-016	500.00	CL	
201502081001	CHEF MENTEUR HW	READ BL	07/30/2015	10/03/2017	SMBG	REHAB SEWER MANHOLE 474-019	COMPLETED REHAB SEWER MANHOLE 474-019	650.00	CL	
201502081101	DWYER RD	SIERRA MADRE DR	07/30/2015	10/18/2017	SMBG	REHAB SEWER MANHOLE 474-023	COMPLETED REHAB SEWER MANHOLE 474-023	1,000.00	CL	
201502081201	HAMMOND	CHARLMARK DR	07/30/2015	04/04/2017	SMBG	REHAB SEWER MANHOLE 473-077	COMPLETED REHAB SEWER MANHOLE 473-077	275.00	CL	C-143

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502081301		MARQUE DR	GRANT	07/30/2015	10/04/2017	SMBG	REHAB SEWER MANHOLE 473-011	REHAB SEWER MANHOLE 473-011		CL	
201502081401		EUNICE	HAMMOND	07/30/2015	09/21/2017	SMBG	REHAB SEWER MANHOLE 473-031	REHAB SEWER MANHOLE 473-031		CL	
201502081501		DWYER RD	CITRUS DR	07/30/2015	05/19/2017	SMBG	REHAB SEWER MANHOLE 473-036	COMPLETED REHAB SEWER MANHOLE 473-036	1,615.00	CL	
201502081601		CITRUS DR	HAMMOND	07/30/2015	09/22/2017	SMBG	REHAB SEWER MANHOLE 473-039	REHAB SEWER MANHOLE 473-039		CL	
201502081701		DONNA DR	HAMMOND	07/30/2015	04/04/2017	SMBG	REHAB SEWER MANHOLE 473-050	COMPLETED REHAB SEWER MANHOLE 473-050	275.00	CL	
201502081801		GALAHAD DR	GRANT	07/30/2015	03/29/2017	SMBG	REHAB SEWER MANHOLE 472-095	COMPLETED REHAB SEWER MANHOLE 472-095	275.00	CL	
201502081901		PERELLI	HAMMOND	07/30/2015	06/09/2017	SMBG	REHAB SEWER MANHOLE 473-072	REHAB SEWER MANHOLE 473-072		CL	
201502082001		DWYER RD	PERRAULT WALK	07/30/2015	01/23/2018	SMBG	REHAB SEWER MANHOLE 472-048	REHAB SEWER MANHOLE 472-048		CL	
201502082101		LONGFELLOW DR	GRANT	07/30/2015	10/04/2017	SMBG	REHAB SEWER MANHOLE 472-055	REHAB SEWER MANHOLE 472-055		CL	
201502082201		BROOKWOOD	READ BL	07/30/2015	08/31/2017	SMBG	REHAB SEWER MANHOLE 474-065	COMPLETED REHAB SEWER MANHOLE 474-065	250.00	CL	
201502082301		DWYER RD	LURLINE	07/30/2015	04/05/2017	SMBG	REHAB SEWER MANHOLE 474-110	COMPLETED REHAB SEWER MANHOLE 474-110	275.00	CL	
201502082401		CHEF MENTEUR HW	GOOD DR	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 475-035	Cancelled due to no rehabilitation required		CL	
201502082501		WARREN DR	SPRINGWOOD	07/30/2015	10/10/2017	SMBG	REHAB SEWER MANHOLE 474-081	REHAB SEWER MANHOLE 474-081		CL	
201502082601		READ BL	GRANT	07/30/2015	10/03/2017	SMBG	REHAB SEWER MANHOLE 474-086	COMPLETED REHAB SEWER MANHOLE 474-086	250.00	CL	
201502082701		ROSEWOOD DR	READ BL	07/30/2015	08/02/2017	SMBG	REHAB SEWER MANHOLE 474-090	COMPLETED REHAB SEWER MANHOLE 474-090	250.00	CL	
201502082801		DWYER RD	REDWOOD	07/30/2015	04/06/2017	SMBG	REHAB SEWER MANHOLE 474-094	COMPLETED REHAB SEWER MANHOLE 474-094	910.00	CL	
201502082901		REDWOOD	GRANT	07/30/2015	04/05/2017	SMBG	REHAB SEWER MANHOLE 474-100	COMPLETED REHAB SEWER MANHOLE 474-100	275.00	CL	
201502083001		SANDALWOOD	BROOKWOOD	07/30/2015	08/10/2018	SMBG	REHAB SEWER MANHOLE 474-102	REHAB SEWER MANHOLE 474-102		CL	
201502083101		GRANT	READ BL	07/30/2015	04/06/2017	SMBG	REHAB SEWER MANHOLE 474-108	COMPLETED REHAB SEWER MANHOLE 474-108	910.00	CL	
201502083201		CORONADO DR	CHEF MENTEUR HW	07/30/2015	10/03/2017	SMBG	REHAB SEWER MANHOLE 474-038	COMPLETED REHAB SEWER MANHOLE 474-038	250.00	CL	
201502083301		READ BL	ROSEWOOD DR	07/30/2015	08/02/2017	SMBG	REHAB SEWER MANHOLE 474-044	COMPLETED REHAB SEWER MANHOLE 474-044	600.00	CL	
201502083401		READ BL	ROSEWOOD DR	07/30/2015	01/10/2018	SMBG	REHAB SEWER MANHOLE 474-047	REHAB SEWER MANHOLE 474-047		CL	
201502083501		LAKEWOOD	READ BL	07/30/2015	08/02/2017	SMBG	REHAB SEWER MANHOLE 474-054	COMPLETED REHAB SEWER MANHOLE 474-054	250.00	CL	
201502083601		LAKEWOOD	READ BL	07/30/2015	04/05/2017	SMBG	REHAB SEWER MANHOLE 474-057	COMPLETED REHAB SEWER MANHOLE 474-057	780.00	CL	
201502083701		WARREN DR	BROOKWOOD	07/30/2015	06/06/2017	SMBG	REHAB SEWER MANHOLE 474-063	REHAB SEWER MANHOLE 474-063	250.00	CL	
201502083801		PRESSBURG	BRIGHT DR	07/30/2015	08/17/2017	SMBG	REHAB SEWER MANHOLE 475-015	COMPLETED REHAB SEWER MANHOLE 475-015	250.00	CL	
201502084301		CHEF MENTEUR HW	GOOD DR	07/30/2015	01/10/2018	SMBG	REHAB SEWER MANHOLE 475-058	REHAB SEWER MANHOLE 475-058		CL	
201502084401		DWYER RD	HAUCK DR	07/30/2015	11/02/2017	SMBG	REHAB SEWER MANHOLE 475-070	REHAB SEWER MANHOLE 475-070		CL	
201502084501		HAUCK DR	PRESSBURG	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 475-073	Cancelled due to no rehabilitation required		CL	
201502084601		HAUCK DR	CHEF MENTEUR HW	07/30/2015	09/28/2017	SMBG	REHAB SEWER MANHOLE 475-078	COMPLETED REHAB SEWER MANHOLE 475-078	800.00	CL	
201502084701		GOOD DR	CHEF MENTEUR HW	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 475-085	Cancelled due to no rehabilitation required		CL	
201502084801		VIENNA	NIGHTHART	07/30/2015	11/10/2017	SMBG	REHAB SEWER MANHOLE 475-092	REHAB SEWER MANHOLE 475-092		CL	
201502084901		NIGHTHART	PRESSBURG	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 475-095	Cancelled due to no rehabilitation required		CL	
201502085001		LURLINE	CHEF MENTEUR HW	07/30/2015	04/05/2017	SMBG	REHAB SEWER MANHOLE 474-119	COMPLETED REHAB SEWER MANHOLE 474-119	1,170.00	CL	
201502085101		PAPANIA DR	VIENNA	07/30/2015	02/16/2018	SMBG	REHAB SEWER MANHOLE 475-002	REHAB SEWER MANHOLE 475-002		CL	
201502085201		DWYER RD	WRIGHT RD	07/30/2015	07/02/2018	SMBG	REHAB SEWER MANHOLE 475-005	REHAB SEWER MANHOLE 475-005		CL	
201502085301		PAPANIA DR	VIENNA	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 475-012	Cancelled due to no rehabilitation required		CL	
201502086801		MAID MARIAN DR	PRESSBURG	07/30/2015	10/10/2017	SMBG	REHAB SEWER MANHOLE 476-040	COMPLETED REHAB SEWER MANHOLE 476-040	600.00	CL	
201502086901		PRESSBURG	SHERWOOD DR	07/30/2015	11/13/2017	SMBG	REHAB SEWER MANHOLE 476-066	REHAB SEWER MANHOLE 476-066		CL	
201502088701		MICHOUD BL	DWYER RD	07/30/2015	11/10/2017	SMBG	REHAB SEWER MANHOLE 484-026	REHAB SEWER MANHOLE 484-026		CL	
201502088801		DWYER RD	TOULON	07/30/2015	07/05/2018	SMBG	REHAB SEWER MANHOLE 484-034	REHAB SEWER MANHOLE 484-034		CL	
201502088901		DWYER RD	TOULON	07/30/2015	09/13/2017	SMBG	REHAB SEWER MANHOLE 484-035	REHAB SEWER MANHOLE 484-035		CL	
201502089001		ALMONASTER AV	ELAINE	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 479-004	Cancelled due to no rehabilitation required		CL	
201502089101		ALMONASTER AV	JOURDAN RD	07/30/2015	11/07/2017	SMBG	REHAB SEWER MANHOLE 479-007	COMPLETED REHAB SEWER MANHOLE 479-007	1,750.00	CL	
201502089301		AMERICA	OLD GENTILLY RD	07/30/2015	09/06/2017	SMBG	REHAB SEWER MANHOLE 479-025	COMPLETED REHAB SEWER MANHOLE 479-025	250.00	CL	
201502089401		OLD GENTILLY RD	AMERICA	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 479-033	Cancelled due to no rehabilitation required		CL	
201502089601		REYNES	HAYDEL	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 479-043	Cancelled due to no rehabilitation required		CL	
201502090201		DWYER RD	MICHOUD BL	07/30/2015	11/10/2017	SMBG	REHAB SEWER MANHOLE 484-020	REHAB SEWER MANHOLE 484-020		CL	
201502090301		MARSEILLE	PELTIER	07/30/2015	02/14/2018	SMBG	REHAB SEWER MANHOLE 486-052	REHAB SEWER MANHOLE 486-052		CL	
201502090401		CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 486-066	Cancelled due to no rehabilitation required		CL	
201502090501		ALCEE FORTIER BL	PELTIER	07/30/2015	03/15/2018	SMBG	REHAB SEWER MANHOLE 486-073	REHAB SEWER MANHOLE 486-073		CL	
201502090601		ALCEE FORTIER BL	DWYER RD	07/30/2015	03/15/2018	SMBG	REHAB SEWER MANHOLE 486-080	REHAB SEWER MANHOLE 486-080		CL	
201502090701		CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	03/19/2015	SMBG	REHAB SEWER MANHOLE 485-085	REHAB SEWER MANHOLE 485-085		CL	
201502090801		STRASBOURG PL	LOURDES	07/30/2015	07/19/2017	SMBG	REHAB SEWER MANHOLE 485-006	REHAB SEWER MANHOLE 485-006		CL	
201502090901		BERGERAC	LOURDES	07/30/2015	09/20/2017	SMBG	REHAB SEWER MANHOLE 485-011	REHAB SEWER MANHOLE 485-011		CL	
201502091001		DWYER BL	BERGERAC	07/30/2015	08/16/2017	SMBG	REHAB SEWER MANHOLE 485-017	REHAB SEWER MANHOLE 485-017		CL	
201502091101		DWYER BL	CERNAY	07/30/2015	10/03/2017	SMBG	REHAB SEWER MANHOLE 485-034	REHAB SEWER MANHOLE 485-034		CL	
201502091201		BRITTANY CT	LOURDES	07/30/2015	06/02/2017	SMBG	REHAB SEWER MANHOLE 485-045	REHAB SEWER MANHOLE 485-045		CL	
201502091301		CERNAY	CORSICA PL	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 485-065	Cancelled due to no rehabilitation required		CL	
201502091401		CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 485-083	Cancelled due to no rehabilitation required		CL	
201502091501		DWYER RD	WEST ACCESS RD	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 482-046	Cancelled due to no rehabilitation required		CL	
201502091601		DWYER RD	WEST ACCESS RD	07/30/2015	01/23/2018	SMBG	REHAB SEWER MANHOLE 482-054	REHAB SEWER MANHOLE 482-054		CL	
201502091701		BULLARD AV	CHEF MENTEUR HW	07/30/2015	01/23/2018	SMBG	REHAB SEWER MANHOLE 482-064	REHAB SEWER MANHOLE 482-064		CL	
201502091801		DWYER RD	PALACE	07/30/2015	09/20/2017	SMBG	REHAB SEWER MANHOLE 486-011	REHAB SEWER MANHOLE 486-011		CL	
201502092601		QUEEN MARY DR	KIM DR	07/30/2015	09/21/2017	SMBG	REHAB SEWER MANHOLE 486A-014	REHAB SEWER MANHOLE 486A-014		CL	
201502092701		KIM DR	VANCHU DR	07/30/2015	08/02/2017	SMBG	REHAB SEWER MANHOLE 486A-021	REHAB SEWER MANHOLE 486A-021		CL	
201502092801		VANCHU DR	KIM DR	07/30/2015	02/12/2018	SMBG	REHAB SEWER MANHOLE 486A-026	REHAB SEWER MANHOLE 486A-026		CL	
201502092901		WILLOWBROOK DR	VANCHU DR	07/30/2015	05/16/2017	SMBG	REHAB SEWER MANHOLE 486A-029	REHAB SEWER MANHOLE 486A-029		CL	
201502098201		CHEF MENTEUR HW	LAFON DR	07/30/2015	09/14/2017	SMBG	REHAB SEWER MANHOLE 495-009	COMPLETED REHAB SEWER MANHOLE 495-009	250.00	CL	
201502098301		CHEF MENTEUR HW	LAFON DR	07/30/2015	09/13/2017	SMBG	REHAB SEWER MANHOLE 495-012	COMPLETED REHAB SEWER MANHOLE 495-012	500.00	CL	
201502098401		CHEF MENTEUR HW	LAFON DR	07/30/2015	09/13/2017	SMBG	REHAB SEWER MANHOLE 495-015	COMPLETED REHAB SEWER MANHOLE 495-015	700.00	CL	
201502098501		WILSON	OLD GENTILLY RD	07/30/2015	09/01/2017	SMBG	REHAB SEWER MANHOLE 495-018	COMPLETED REHAB SEWER MANHOLE 495-018	250.00	CL	
201502098601		OLD GENTILLY RD	PARKWAY DR	07/30/2015	04/23/2018	SMBG	REHAB SEWER MANHOLE 495-023	REHAB SEWER MANHOLE 495-023		CL	
201502098601		ALMONASTER AV	ELAINE	07/30/2015	09/21/2017	SMBG	REHAB SEWER MANHOLE 495-028	COMPLETED REHAB SEWER MANHOLE 495-027	650.00	CL	
201502098701		CHEF MENTEUR HW	OLD GENTILLY RD	07/30/2015	04/23/2018	SMBG	REHAB SEWER MANHOLE 502-013	REHAB SEWER MANHOLE 502-013		CL	
201502098901		INDUSTRIAL PK	CHEF MENTEUR HW	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 503-004	Cancelled due to no rehabilitation required		CL	
201502098901		INDUSTRIAL PK	INTRACOASTAL DR	07/30/2015	10/30/2017	SMBG	REHAB SEWER MANHOLE 503-010	COMPLETED CLOSED SSERP BULK WORK ORDERS FROM MWH	2,000.00	CL	
201502100101		MICHOUD BL	CHEF MENTEUR HW	07/30/2015	08/31/2017	SMBG	REHAB SEWER MANHOLE 500-003	REHAB SEWER MANHOLE 500-003		CL	
201502100201		CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	07/26/2017	SMBG	REHAB SEWER MANHOLE 500-009	COMPLETED REHAB SEWER MANHOLE 500-009	400.00	CL	
201502100301		CHEF MENTEUR HW	PARIS RD	07/30/2015	05/24/2017	SMBG	REHAB SEWER MANHOLE 500-013	COMPLETED REHAB SEWER MANHOLE 500-013	2,000.00	CL	
201502100401		CARRERE CT	MICHOUD BL	07/30/2015	08/23/2017	SMBG	REHAB SEWER MANHOLE 500-030	COMPLETED REHAB SEWER MANHOLE 500-030	250.00	CL	
201502100501		L&N RAILROAD	W POCHÉ CT	07/30/2015	07/27/2017	SMBG	REHAB SEWER MANHOLE 501-001	COMPLETED REHAB SEWER MANHOLE 501-001	400.00	CL	
201502100601		W POCHÉ CT	L&N RAILROAD	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 501-009	Cancelled due to no rehabilitation required		CL	
201502100701		CHEF MENTEUR HW	GENTILLY RD	07/30/2015	09/28/2017	SMBG	REHAB SEWER MANHOLE 496-004	COMPLETED REHAB SEWER MANHOLE 496-004	400.00	CL	
201502100801		DDT AV	OLD GENTILLY RD	07/30/2015	12/22/2017	SMBG	REHAB SEWER MANHOLE 496-010	COMPLETED REHAB SEWER MANHOLE 496-010	2,000.00	CL	
201502100901		OLD GENTILLY RD	CROWDER BL	07/30/2015	09/25/2017	SMBG	REHAB SEWER MANHOLE 496-013	COMPLETED REHAB SEWER MANHOLE 496-013	250.00	CL	

W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502101001	OLD GENTILLY RD	CAMELIA	07/30/2015	10/06/2017	SMBG	REHAB SEWER MANHOLE 496-018	COMPLETED REHAB SEWER MANHOLE 496-018	250.00	CL	
201502101101	OLD GENTILLY RD	SATURN BL	07/30/2015	10/11/2017	SMBG	REHAB SEWER MANHOLE 502-007	COMPLETED REHAB SEWER MANHOLE 502-007	3,100.00	CL	
201502106001	I-10 SERVICE RD	BULLARD AV	07/30/2015	06/23/2017	SMBG	REHAB SEWER MANHOLE 510-025	COMPLETED REHAB SEWER MANHOLE 510-025	800.00	CL	
201502106101	I-10 SERVICE RD	BULLARD AV	07/30/2015	07/13/2017	SMBG	REHAB SEWER MANHOLE 510-028	COMPLETED REHAB SEWER MANHOLE 510-028	250.00	CL	
201502106201	I-10 SERVICE RD	BULLARD AV	07/30/2015	04/28/2017	SMBG	REHAB SEWER MANHOLE 510-031	COMPLETED REHAB SEWER MANHOLE 510-031	850.00	CL	
201502106301	BULLARD AV	LEVY DR	07/30/2015	05/15/2017	SMBG	REHAB SEWER MANHOLE 510-005	COMPLETED REHAB SEWER MANHOLE 510-005	250.00	CL	
201502107001	BULLARD AV	LEVY DR	07/30/2015	04/26/2017	SMBG	REHAB SEWER MANHOLE 510-003	COMPLETED REHAB SEWER MANHOLE 510-003	250.00	CL	
201502107501	BULLARD AV	I-10 SERVICE RD	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 510-022	Cancelled due to no rehabilitation required		CL	
201502107601	LAKE FOREST BL	READ BL	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 513-006	Cancelled due to no rehabilitation required		CL	
201502107701	READ BL	LAKE FOREST BL	07/30/2015	07/28/2017	SMBG	REHAB SEWER MANHOLE 513-008	COMPLETED REHAB SEWER MANHOLE 513-008	1,200.00	CL	
201502107801	BULLARD AV	LAKE FOREST BL	07/30/2015	04/26/2017	SMBG	REHAB SEWER MANHOLE 511-035	COMPLETED REHAB SEWER MANHOLE 511-035	250.00	CL	
201502107901	BULLARD AV	MELVIN PL	07/30/2015	07/27/2017	SMBG	REHAB SEWER MANHOLE 511-040	COMPLETED REHAB SEWER MANHOLE 511-040	250.00	CL	
201502108001	BULLARD AV	WINROCK DR	07/30/2015	07/26/2017	SMBG	REHAB SEWER MANHOLE 511-043	COMPLETED REHAB SEWER MANHOLE 511-043	1,100.00	CL	
201502108101	WINROCK DR	STILLWATER DR	07/30/2015	04/25/2017	SMBG	REHAB SEWER MANHOLE 511-046	COMPLETED REHAB SEWER MANHOLE 511-046	250.00	CL	
201502108201	STILLWATER DR	LAKE FOREST BL	07/30/2015	04/26/2017	SMBG	REHAB SEWER MANHOLE 511-049	COMPLETED REHAB SEWER MANHOLE 511-049	250.00	CL	
201502108301	E LOUIS PRIMA DR	LAKE FOREST BL	07/30/2015	06/22/2017	SMBG	REHAB SEWER MANHOLE 511-028	COMPLETED REHAB SEWER MANHOLE 511-028	1,150.00	CL	
201502108401	LAKE FOREST BL	BULLARD AV	07/30/2015	09/26/2017	SMBG	REHAB SEWER MANHOLE 511-009	COMPLETED REHAB SEWER MANHOLE 511-009	250.00	CL	
201502108501	BULLARD AV	LAKE FOREST BL	07/30/2015	09/27/2017	SMBG	REHAB SEWER MANHOLE 511-014	COMPLETED REHAB SEWER MANHOLE 511-014	1,100.00	CL	
201502108601	LAKE FOREST BL	BULLARD AV	07/30/2015	09/26/2017	SMBG	REHAB SEWER MANHOLE 511-017	COMPLETED REHAB SEWER MANHOLE 511-017	2,750.00	CL	
201502108701	LAKE FOREST BL	BULLARD AV	07/30/2015	09/28/2017	SMBG	REHAB SEWER MANHOLE 511-020	COMPLETED REHAB SEWER MANHOLE 511-020	250.00	CL	
201502108801	LAKE FOREST BL	BULLARD AV	07/30/2015	04/26/2017	SMBG	REHAB SEWER MANHOLE 511-023	COMPLETED REHAB SEWER MANHOLE 511-023	250.00	CL	
201502108901	LAKE FOREST BL	E LOUIS PRIMA DR	07/30/2015	04/24/2017	SMBG	REHAB SEWER MANHOLE 511-026	COMPLETED REHAB SEWER MANHOLE 511-026	900.00	CL	
201502109001	BULLARD AV	LEVY DR	07/30/2015	09/28/2018	SMBG	REHAB SEWER MANHOLE 510-019	REHAB SEWER MANHOLE 510-019		CL	
201502109101	CITRUS DR	DWYER RD	07/30/2015	09/27/2017	SMBG	REHAB SEWER MANHOLE 512-057	REHAB SEWER MANHOLE 512-057		CL	
201502109201	DEER PARK BL	LAKE FOREST BL	07/30/2015	06/05/2017	SMBG	REHAB SEWER MANHOLE 514-024	COMPLETED REHAB SEWER MANHOLE 514-024	250.00	CL	
201502109301	LAKE FOREST BL	DEER PARK BL	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 514-031	Cancelled due to no rehabilitation required		CL	
201502109401	LAKE FOREST BL	WRIGHT RD	07/30/2015	09/29/2017	SMBG	REHAB SEWER MANHOLE 515-002	COMPLETED REHAB SEWER MANHOLE 515-002	600.00	CL	
201502109501	WATERFORD BL	KENSINGTON BL	07/30/2015	05/11/2017	SMBG	REHAB SEWER MANHOLE 515-010	COMPLETED REHAB SEWER MANHOLE 515-010	250.00	CL	
201502109601	E DEER PARK BL	DEER PARK BL	07/30/2015	07/12/2017	SMBG	REHAB SEWER MANHOLE 513-076	COMPLETED REHAB SEWER MANHOLE 513-076	250.00	CL	
201502109701	READ BL	LAKE FOREST BL	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 513-022	Cancelled due to no rehabilitation required		CL	
201502109801	READ BL	LAKE FOREST BL	07/30/2015	04/10/2017	SMBG	REHAB SEWER MANHOLE 513-025	COMPLETED REHAB SEWER MANHOLE 513-025	275.00	CL	
201502109901	LAKE FOREST BL	READ BL	07/30/2015	10/16/2017	SMBG	REHAB SEWER MANHOLE 513-031	COMPLETED REHAB SEWER MANHOLE 513-031	1,430.00	CL	
201502110001	LAKE FOREST BL	READ BL	07/30/2015	04/10/2017	SMBG	REHAB SEWER MANHOLE 513-036	COMPLETED REHAB SEWER MANHOLE 513-036	275.00	CL	
201502110101	LAKE FOREST BL	READ BL	07/30/2015	11/27/2017	SMBG	REHAB SEWER MANHOLE 513-041	COMPLETED REHAB SEWER MANHOLE 513-041	1,300.00	CL	
201502110201	LAKE FOREST BL	READ BL	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 513-045	Cancelled due to no rehabilitation required		CL	
201502110301	MELVIN PL	LUCY CT	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 511-066	Cancelled due to no rehabilitation required		CL	
201502110401	LUCY CT	CAMPBELL LN	07/30/2015	09/08/2017	SMBG	REHAB SEWER MANHOLE 511-070	COMPLETED REHAB SEWER MANHOLE 511-07	250.00	CL	
201502110501	NORGATE RD	TILFORD RD	07/30/2015	02/08/2017	SMBG	REHAB SEWER MANHOLE 512-009	COMPLETED REHAB SEWER MANHOLE 512-009	275.00	CL	
201502110601	WRIGHT RD	WINCHESTER PARK DR	07/30/2015	07/12/2017	SMBG	REHAB SEWER MANHOLE 515-048	OMPLETED REHAB SEWER MANHOLE 515-048	250.00	CL	
201502110701	EASTERLYN PL	BULLARD AV	07/30/2015	02/06/2018	SMBG	REHAB SEWER MANHOLE 517-081	REHAB SEWER MANHOLE 517-081		CL	
201502110801	LIGGETT RD	MURFIELD DR	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 518-052	Cancelled due to no rehabilitation required		CL	
201502110901	MURFIELD DR	LIGGETT RD	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 518-060	Cancelled due to no rehabilitation required		CL	
201502111001	MURFIELD DR	LIGGETT RD	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 518-062	Cancelled due to no rehabilitation required		CL	
201502111101	W HARDY	CHAUCER	07/30/2015	07/13/2017	SMBG	REHAB SEWER MANHOLE 515-058	COMPLETED REHAB SEWER MANHOLE 515-058	250.00	CL	
201502111201	WRIGHT RD	N HARDY	07/30/2015	05/02/2017	SMBG	REHAB SEWER MANHOLE 515-069	OMPLETED REHAB SEWER MANHOLE 515-069	250.00	CL	
201502111301	I-10 SERVICE RD	WRIGHT RD	07/30/2015	06/23/2017	SMBG	REHAB SEWER MANHOLE 515-073	COMPLETED REHAB SEWER MANHOLE 515-073	400.00	CL	
201502111401	WRIGHT RD	N HARDY	07/30/2015	05/02/2017	SMBG	REHAB SEWER MANHOLE 515-077	COMPLETED REHAB SEWER MANHOLE 515-077	250.00	CL	
201502111501	WRIGHT RD	WINCHESTER PARK DR	07/30/2015	05/02/2017	SMBG	REHAB SEWER MANHOLE 515-082	COMPLETED REHAB SEWER MANHOLE 515-082	250.00	CL	
201502111601	WRIGHT RD	S PARKWOOD CT	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 516-009	Cancelled due to no rehabilitation required		CL	
201502111701	WRIGHT RD	N IDLEWOOD CT	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 516-017	Cancelled due to no rehabilitation required		CL	
201502111801	WINCHESTER PARK DR	WRIGHT RD	07/30/2015	07/19/2017	SMBG	REHAB SEWER MANHOLE 515-033	COMPLETED REHAB SEWER MANHOLE 515-033	250.00	CL	
201502111901	WINCHESTER PARK DR	FOXCROFT DR	07/30/2015	05/08/2017	SMBG	REHAB SEWER MANHOLE 515-040	COMPLETED REHAB SEWER MANHOLE 515-040	250.00	CL	
201502112001	WINCHESTER PARK DR	FOXCROFT DR	07/30/2015	05/08/2017	SMBG	REHAB SEWER MANHOLE 515-043	COMPLETED REHAB SEWER MANHOLE 515-043	250.00	CL	
201502112101	S ST ANDREWS CI	PAR FOUR DR	07/30/2015	08/25/2017	SMBG	REHAB SEWER MANHOLE 517-059	COMPLETED REHAB SEWER MANHOLE 517-059	250.00	CL	
201502112201	OLD GENTILLY RD	MARS DR	07/30/2015	08/25/2017	SMBG	REHAB SEWER MANHOLE 529-001	REHAB SEWER MANHOLE 529-001		CL	
201502112301	ST HELENA PL	ST HELENA PL	07/30/2015	03/03/2015	SMBG	REHAB SEWER MANHOLE 524-042	REHAB SEWER MANHOLE 524-042		CL	
201502112401	GRANVILLE	CANNES	07/30/2015	06/05/2017	SMBG	REHAB SEWER MANHOLE 524-048	REHAB SEWER MANHOLE 524-048		CL	
201502112501	E NEMOURS	CANNES	07/30/2015	06/26/2017	SMBG	REHAB SEWER MANHOLE 524-053	REHAB SEWER MANHOLE 524-053		CL	
201502112601	CANNES	E NEMOURS	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 524-057	Cancelled due to no rehabilitation required		CL	
201502112701	N NEMOURS	E NEMOURS	07/30/2015	06/27/2017	SMBG	REHAB SEWER MANHOLE 524-062	REHAB SEWER MANHOLE 524-062		CL	
201502112801	N LEMANS	CANNES	07/30/2015	04/04/2018	SMBG	REHAB SEWER MANHOLE 524-069	REHAB SEWER MANHOLE 524-069		CL	
201502112901	GRANVILLE	CANNES	07/30/2015	05/16/2017	SMBG	REHAB SEWER MANHOLE 524-073	REHAB SEWER MANHOLE 524-073		CL	
201502113001	WILLOWBROOK DR	MICHOUD BL	07/30/2015	08/23/2017	SMBG	REHAB SEWER MANHOLE 524-007	REHAB SEWER MANHOLE 524-007		CL	
201502113101	GRAND BAYOU DR	WILLOWBROOK DR	07/30/2015	09/19/2017	SMBG	REHAB SEWER MANHOLE 524-013	REHAB SEWER MANHOLE 524-013		CL	
201502113201	WILLOWBROOK DR	PATIO WAY	07/30/2015	10/03/2017	SMBG	REHAB SEWER MANHOLE 524-018	REHAB SEWER MANHOLE 524-018		CL	
201502113301	AVOYELLES PL	WILLOWBROOK DR	07/30/2015	08/24/2017	SMBG	REHAB SEWER MANHOLE 524-023	REHAB SEWER MANHOLE 524-023		CL	
201502113401	PATIO WAY	WILLOWBROOK DR	07/30/2015	01/04/2018	SMBG	REHAB SEWER MANHOLE 524-027	REHAB SEWER MANHOLE 524-027		CL	
201502113501	DWYER RD	BULLARD AV	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 517-041	Cancelled due to no rehabilitation required		CL	
201502113601	INDUSTRIAL PK	GULF DR	07/30/2015	12/05/2017	SMBG	REHAB SEWER MANHOLE 528-001	COMPLETED REHAB SEWER MANHOLE 528-001	0.00	CL	
201502113901	CHEF MENTEUR HW	INDUSTRIAL PK	07/30/2015	10/05/2017	SMBG	REHAB SEWER MANHOLE 549-003	COMPLETED REHAB SEWER MANHOLE 549-003	250.00	CL	
201502114001	CHEF MENTEUR HW	INDUSTRIAL PK	07/30/2015	08/21/2017	SMBG	REHAB SEWER MANHOLE 549-006	COMPLETED REHAB SEWER MANHOLE 549-006	250.00	CL	
201502114101	INTREPID	ADVENTURE AV	07/30/2015	02/01/2018	SMBG	REHAB SEWER MANHOLE 543-027	REHAB SEWER MANHOLE 543-027		CL	
201502114201	TRAPPERS CT	W CAVELIER DR	07/30/2015	08/16/2017	SMBG	REHAB SEWER MANHOLE 538-004	REHAB SEWER MANHOLE 538-004		CL	
201502114401	INTREPID	SAUVOLE DR	07/30/2015	05/24/2017	SMBG	REHAB SEWER MANHOLE 543-008	REHAB SEWER MANHOLE 543-008		CL	
201502114501	EXPLORERS AV	SAUVOLE DR	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 543-011	Cancelled due to no rehabilitation required		CL	
201502114601	MICHOUD BL	ADVENTURE AV	07/30/2015	09/21/2017	SMBG	REHAB SEWER MANHOLE 543-020	REHAB SEWER MANHOLE 543-020		CL	
201502114701	MAPLE WOOD DR	OAK RIDGE DR	07/30/2015	02/20/2018	SMBG	REHAB SEWER MANHOLE 536-005	REHAB SEWER MANHOLE 536-005		CL	
201502114801	E LEMANS	DWYER BL	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 524-093	Cancelled due to no rehabilitation required		CL	
201502114901	CHEF MENTEUR HW	RECOVERY RD	07/30/2015	10/05/2017	SMBG	REHAB SEWER MANHOLE 525A-001	COMPLETED REHAB SEWER MANHOLE 525A-001	800.00	CL	
201502115101	INTRACOASTAL DR	INDUSTRIAL PK	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 526-008	Cancelled due to no rehabilitation required		CL	
201502115201	S PIERRE CT	S PIERRE CT	07/30/2015	09/28/2017	SMBG	REHAB SEWER MANHOLE 543-041	REHAB SEWER MANHOLE 543-041		CL	
201502115301	LUCRINO RD	MURANO RD	07/30/2015	08/16/2017	SMBG	REHAB SEWER MANHOLE 560-048	REHAB SEWER MANHOLE 560-048		CL	
201502115401	MURANO RD	OLD SPANISH TRAIL	07/30/2015	08/15/2017	SMBG	REHAB SEWER MANHOLE 560-049	REHAB SEWER MANHOLE 560-049		CL	
201502115501	OLD SPANISH TRAIL	MURANO RD	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 560-050	Cancelled due to no rehabilitation required		CL	
201502115601	OLD SPANISH TRAIL	MURANO RD	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 560-051	Cancelled due to no rehabilitation required		CL	
201502115701	OLD SPANISH TRAIL	MURANO RD	07/30/2015	07/24/2017	SMBG	REHAB SEWER MANHOLE 560-052	REHAB SEWER MANHOLE 560-052		CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502115801		MURANO RD	GENOA RD	07/30/2015	09/11/2017	SMBG	REHAB SEWER MANHOLE 560-059	REHAB SEWER MANHOLE 560-059		CL	
201502115901		CHEF MENTEUR HW	SAN MARCO RD	07/30/2015	07/09/2017	SMBG	REHAB SEWER MANHOLE 561-002	REHAB SEWER MANHOLE 561-002		CL	
201502116001		CHEF MENTEUR HW	SAN MARCO RD	07/30/2015	10/18/2017	SMBG	REHAB SEWER MANHOLE 561-006	REHAB SEWER MANHOLE 561-006		CL	
201502116101		CHEF MENTEUR HW	SAN MARCO RD	07/30/2015	10/18/2017	SMBG	REHAB SEWER MANHOLE 561-007	REHAB SEWER MANHOLE 561-007		CL	
201502116201		TRIESTE	SAN ROCCO	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 559-015	Cancelled due to no rehabilitation required		CL	
201502116301		OLD SPANISH TRAIL	SAN MARCO RD	07/30/2015	06/02/2017	SMBG	REHAB SEWER MANHOLE 560-004	REHAB SEWER MANHOLE 560-004		CL	
201502116401		SAN MARCO RD	NAPLES	07/30/2015	08/09/2017	SMBG	REHAB SEWER MANHOLE 560-015	REHAB SEWER MANHOLE 560-015		CL	
201502116501		VERONESE	FORT MACOMB RD	07/30/2015	08/25/2017	SMBG	REHAB SEWER MANHOLE 560-022	REHAB SEWER MANHOLE 560-022		CL	
201502116601		ALBA RD	E ALBA RD	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 560-043	Cancelled due to no rehabilitation required		CL	
201502116701		W ALBA RD	ALBA RD	07/30/2015	06/09/2017	SMBG	REHAB SEWER MANHOLE 560-047	REHAB SEWER MANHOLE 560-047		CL	
201502116801		SAN REMO RD	OLD SPANISH TRAIL	07/30/2015	05/18/2017	SMBG	REHAB SEWER MANHOLE 559-003	REHAB SEWER MANHOLE 559-003		CL	
201502116901		SAN REMO RD	OLD SPANISH TRAIL	07/30/2015	08/17/2017	SMBG	REHAB SEWER MANHOLE 559-004	REHAB SEWER MANHOLE 559-004		CL	
201502117001		CHEF MENTEUR HW	SAN TROVASO	07/30/2015	05/17/2017	SMBG	REHAB SEWER MANHOLE 559-008	REHAB SEWER MANHOLE 559-008		CL	
201502117101		SAN TROVASO	SAN ROCCO	07/30/2015	07/05/2017	SMBG	REHAB SEWER MANHOLE 559-009	REHAB SEWER MANHOLE 559-009		CL	
201502117201		SAN TROVASO	SAN ROCCO	07/30/2015	06/01/2017	SMBG	REHAB SEWER MANHOLE 559-010	REHAB SEWER MANHOLE 559-010		CL	
201502117301		SAN ROCCO	SAN GIORGIO	07/30/2015	05/31/2017	SMBG	REHAB SEWER MANHOLE 559-011	REHAB SEWER MANHOLE 559-011		CL	
201502117401		SAN ROCCO	TRIESTE	07/30/2015	05/30/2017	SMBG	REHAB SEWER MANHOLE 559-013	REHAB SEWER MANHOLE 559-013		CL	
201502117501		TRIESTE	SAN ROCCO	07/30/2015	05/26/2017	SMBG	REHAB SEWER MANHOLE 559-016	REHAB SEWER MANHOLE 559-016		CL	
201502117701		OLD SPANISH TRAIL	SAN MARCO RD	07/30/2015	09/19/2017	SMBG	REHAB SEWER MANHOLE 560-005	REHAB SEWER MANHOLE 560-005		CL	
201502117801		NAPLES	SAN MARCO RD	07/30/2015	06/01/2018	SMBG	REHAB SEWER MANHOLE 560-008	REHAB SEWER MANHOLE 560-008		CL	
201502117901		VERONESE	FORT MACOMB RD	07/30/2015	05/02/2015	SMBG	REHAB SEWER MANHOLE 560-021	REHAB SEWER MANHOLE 560-021		CL	
201502118001		FORT MACOMB RD	BURTON RD	07/30/2015	09/15/2017	SMBG	REHAB SEWER MANHOLE 560-026	REHAB SEWER MANHOLE 560-026		CL	
201502118101		FRANCESCO RD	E ALBA RD	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 560-037	Cancelled due to no rehabilitation required		CL	
201502118201		SAN REMO RD	OLD SPANISH TRAIL	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 559-002	Cancelled due to no rehabilitation required		CL	
201502118301		W ALBA RD	LUCRINO RD	07/30/2015	06/08/2017	SMBG	REHAB SEWER MANHOLE 560-046	REHAB SEWER MANHOLE 560-046		CL	
201502118401		INTREPID	FOUNDERS CT	07/30/2015	03/12/2015	SMBG	REHAB SEWER MANHOLE 543-028	REHAB SEWER MANHOLE 543-028		CL	
201502118501		INTREPID	FOUNDERS CT	07/30/2015	08/16/2017	SMBG	REHAB SEWER MANHOLE 543-029	REHAB SEWER MANHOLE 543-029		CL	
201502118601		FOUNDERS CT	INTREPID	07/30/2015	06/27/2017	SMBG	REHAB SEWER MANHOLE 543-030	REHAB SEWER MANHOLE 543-030		CL	
201502118701		FOUNDERS CT	INTREPID	07/30/2015	06/26/2017	SMBG	REHAB SEWER MANHOLE 543-031	REHAB SEWER MANHOLE 543-031		CL	
201502118801		HORIZON CT	WAYFARER	07/30/2015	09/27/2017	SMBG	REHAB SEWER MANHOLE 543-038	REHAB SEWER MANHOLE 543-038		CL	
201502118901		WAYFARER	HORIZON DR	07/30/2015	09/28/2017	SMBG	REHAB SEWER MANHOLE 543-039	REHAB SEWER MANHOLE 543-039		CL	
201502119401		CHEF MENTEUR HW	INDUSTRIAL PK	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 549-002	Cancelled due to no rehabilitation required		CL	
201502119501		CHEF MENTEUR HW	INDUSTRIAL PK	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 549-004	Cancelled due to no rehabilitation required		CL	
201502119601		CHEF MENTEUR HW	INDUSTRIAL PK	07/30/2015	10/05/2017	SMBG	REHAB SEWER MANHOLE 549-005	COMPLETED REHAB SEWER MANHOLE 549-005	1,100.00	CL	
201502119701		CHEF MENTEUR HW	INDUSTRIAL PK	07/30/2015	08/21/2017	SMBG	REHAB SEWER MANHOLE 549-007	COMPLETED REHAB SEWER MANHOLE 549-007	250.00	CL	
201502119801		CHEF MENTEUR HW	INDUSTRIAL PK	07/30/2015	08/21/2017	SMBG	REHAB SEWER MANHOLE 549-008	COMPLETED REHAB SEWER MANHOLE 549-008	250.00	CL	
201502119901		CHEF MENTEUR HW	INDUSTRIAL PK	07/30/2015	10/05/2017	SMBG	REHAB SEWER MANHOLE 549-009	OMPLETED REHAB SEWER MANHOLE 549-009	250.00	CL	
201502120101		MAPLE WOOD DR	NEW ENGLAND DR	07/30/2015	02/19/2018	SMBG	REHAB SEWER MANHOLE 536-007	REHAB SEWER MANHOLE 536-007		CL	
201502120201		RED MAPLE DR	NEW HAMPSHIRE DR	07/30/2015	08/14/2018	SMBG	REHAB SEWER MANHOLE 536-013	REHAB SEWER MANHOLE 536-013		CL	
201502120301		MAPLE RIDGE DR	WILLOWBROOK DR	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 536-014	Cancelled due to no rehabilitation required		CL	
201502120401		LEEDS	NEW HAMPSHIRE DR	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 536-015	Cancelled due to no rehabilitation required		CL	
201502120501		NEW HAMPSHIRE DR	WILLOW RIDGE DR	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 536-016	Cancelled due to no rehabilitation required		CL	
201502120601		NEW HAMPSHIRE DR	NEW ENGLAND DR	07/30/2015	05/17/2017	SMBG	REHAB SEWER MANHOLE 536-017	REHAB SEWER MANHOLE 536-017		CL	
201502120701		TRAPPERS CT	W CAVELIER DR	07/30/2015	05/17/2017	SMBG	REHAB SEWER MANHOLE 538-003	REHAB SEWER MANHOLE 538-003		CL	
201502120801		ST MARIE DR	ST MARIE DR	07/30/2015	05/18/2017	SMBG	REHAB SEWER MANHOLE 538-006	REHAB SEWER MANHOLE 538-006		CL	
201502120901		N CAVELIER DR	W CAVELIER DR	07/30/2015	03/01/2018	SMBG	REHAB SEWER MANHOLE 538-010	REHAB SEWER MANHOLE 538-010		CL	
201502121101		INTREPID	SALVOLE DR	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 543-009	Cancelled due to no rehabilitation required		CL	
201502121201		INTREPID	ENDEAVORS CT	07/30/2015	08/16/2017	SMBG	REHAB SEWER MANHOLE 543-012	REHAB SEWER MANHOLE 543-012		CL	
201502121301		ENDEAVORS CT	INTREPID	07/30/2015	03/06/2015	SMBG	REHAB SEWER MANHOLE 543-015	REHAB SEWER MANHOLE 543-015		CL	
201502121401		ADVENTURE AV	MICHOUD BL	07/30/2015	09/22/2017	SMBG	REHAB SEWER MANHOLE 543-023	REHAB SEWER MANHOLE 543-023		CL	
201502121501		ADVENTURE AV	HORIZON DR	07/30/2015	03/17/2015	SMBG	REHAB SEWER MANHOLE 543-024	REHAB SEWER MANHOLE 543-024		CL	
201502121601		ADVENTURE AV	HORIZON DR	07/30/2015	07/05/2017	SMBG	REHAB SEWER MANHOLE 543-025	REHAB SEWER MANHOLE 543-025		CL	
201502121701		ADVENTURE AV	INTREPID	07/30/2015	07/07/2017	SMBG	REHAB SEWER MANHOLE 543-026	REHAB SEWER MANHOLE 543-026		CL	
201502121801		REVEL	N NEMOURS	07/30/2015	08/17/2017	SMBG	REHAB SEWER MANHOLE 524-078	REHAB SEWER MANHOLE 524-078		CL	
201502121901		N NEMOURS	CANNES	07/30/2015	05/10/2017	SMBG	REHAB SEWER MANHOLE 524-081	REHAB SEWER MANHOLE 524-081		CL	
201502122001		N NEMOURS	CANNES	07/30/2015	02/02/2018	SMBG	REHAB SEWER MANHOLE 524-082	REHAB SEWER MANHOLE 524-082		CL	
201502122101		REVEL	N LEMANS	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 524-085	Cancelled due to no rehabilitation required		CL	
201502122201		N LEMANS	REVEL	07/30/2015	05/09/2015	SMBG	REHAB SEWER MANHOLE 524-086	REHAB SEWER MANHOLE 524-086		CL	
201502122301		N LEMANS	REVEL	07/30/2015	03/07/2018	SMBG	REHAB SEWER MANHOLE 524-087	REHAB SEWER MANHOLE 524-087		CL	
201502122401		N LEMANS	CANNES	07/30/2015	08/25/2017	SMBG	REHAB SEWER MANHOLE 524-091	REHAB SEWER MANHOLE 524-091		CL	
201502122501		N LEMANS	CANNES	07/30/2015	08/25/2017	SMBG	REHAB SEWER MANHOLE 524-092	REHAB SEWER MANHOLE 524-092		CL	
201502122601		GRAND BAYOU DR	WILLOWBROOK DR	07/30/2015	08/24/2017	SMBG	REHAB SEWER MANHOLE 524-101	REHAB SEWER MANHOLE 524-101		CL	
201502122701		CHEF MENTEUR HW	RECOVERY RD	07/30/2015	10/10/2017	SMBG	REHAB SEWER MANHOLE 525A-003	COMPLETED REHAB SEWER MANHOLE 525A-003	700.00	CL	
201502122801		INDUSTRIAL PK	INTRACOASTAL DR	07/30/2015	02/25/2017	SMBG	REHAB SEWER MANHOLE 526-001	COMPLETED REHAB SEWER MANHOLE 526-001	0.00	CL	
201502122901		INDUSTRIAL PK	INTRACOASTAL DR	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 526-005	Cancelled due to no rehabilitation required		CL	
201502123001		INTRACOASTAL DR	GULF DR	07/30/2015	05/25/2017	SMBG	REHAB SEWER MANHOLE 526-007	COMPLETED REHAB SEWER MANHOLE 526-007	0.00	CL	
201502123101		INTRACOASTAL DR	INDUSTRIAL PK	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 526-009	Cancelled due to no rehabilitation required		CL	
201502123201		INDUSTRIAL PK	GULF DR	07/30/2015	11/13/2017	SMBG	REHAB SEWER MANHOLE 526-024	COMPLETED REHAB SEWER MANHOLE 526-024	0.00	CL	
201502123301		INTRACOASTAL DR	GULF DR	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 527-011	Cancelled due to no rehabilitation required		CL	
201502123401		INDUSTRIAL PK	GULF DR	07/30/2015	12/05/2017	SMBG	REHAB SEWER MANHOLE 528-002	COMPLETED REHAB SEWER MANHOLE 528-002	0.00	CL	
201502123501		REVEL	GRANVILLE	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 524-077	Cancelled due to no rehabilitation required		CL	
201502123601		WILLOWBROOK DR	PROVINCIAL PL	07/30/2015	05/15/2018	SMBG	REHAB SEWER MANHOLE 524-033	REHAB SEWER MANHOLE 524-033		CL	
201502123701		ASSUMPTION PL	WILLOWBROOK DR	07/30/2015	05/19/2017	SMBG	REHAB SEWER MANHOLE 524-035	REHAB SEWER MANHOLE 524-035		CL	
201502123801		PROVINCIAL PL	WILLOWBROOK DR	07/30/2015	05/04/2018	SMBG	REHAB SEWER MANHOLE 524-037	REHAB SEWER MANHOLE 524-037		CL	
201502123901		PROVINCIAL PL	WILLOWBROOK DR	07/30/2015	10/03/2017	SMBG	REHAB SEWER MANHOLE 524-038	REHAB SEWER MANHOLE 524-038		CL	
201502124001		ST HELENA PL	ST HELENA PL	07/30/2015	05/19/2017	SMBG	REHAB SEWER MANHOLE 524-039	REHAB SEWER MANHOLE 524-039		CL	
201502124101		ST HELENA PL	WILLOWBROOK DR	07/30/2015	03/03/2015	SMBG	REHAB SEWER MANHOLE 524-041	REHAB SEWER MANHOLE 524-041		CL	
201502124201		WILLOWBROOK DR	ST HELENA PL	07/30/2015	05/17/2017	SMBG	REHAB SEWER MANHOLE 524-045	REHAB SEWER MANHOLE 524-045		CL	
201502124301		WILLOWBROOK DR	ST HELENA PL	07/30/2015	06/05/2017	SMBG	REHAB SEWER MANHOLE 524-046	REHAB SEWER MANHOLE 524-046		CL	
201502124401		E NEMOURS	CANNES	07/30/2015	05/17/2017	SMBG	REHAB SEWER MANHOLE 524-049	REHAB SEWER MANHOLE 524-049		CL	
201502124501		E NEMOURS	CANNES	07/30/2015	08/18/2017	SMBG	REHAB SEWER MANHOLE 524-052	REHAB SEWER MANHOLE 524-052		CL	
201502124601		CANNES	E NEMOURS	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 524-056	Cancelled due to no rehabilitation required		CL	
201502124701		CANNES	E NEMOURS	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 524-058	Cancelled due to no rehabilitation required		CL	
201502124801		E NEMOURS	CANNES	07/30/2015	08/17/2017	SMBG	REHAB SEWER MANHOLE 524-061	REHAB SEWER MANHOLE 524-061		CL	
201502124901		N NEMOURS	CANNES	07/30/2015	05/01/2015	SMBG	REHAB SEWER MANHOLE 524-064	REHAB SEWER MANHOLE 524-064		CL	
201502125001		E LEMANS	CANNES	07/30/2015	08/17/2017	SMBG	REHAB SEWER MANHOLE 524-067	REHAB SEWER MANHOLE 524-067		CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502125101		GRAND BAYOU DR	WILLOWBROOK DR	07/30/2015	06/27/2017	SMBG	REHAB SEWER MANHOLE 524-031	REHAB SEWER MANHOLE 524-031		CL	
201502125201		GRANVILLE	REVEL	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 524-076	Cancelled due to no rehabilitation required		CL	
201502125301		BEAUCAIRE	CHATEAU CT	07/30/2015	06/05/2017	SMBG	REHAB SEWER MANHOLE 523-009	REHAB SEWER MANHOLE 523-009		CL	
201502125401		BEAUCAIRE	BISCAY	07/30/2015	02/05/2018	SMBG	REHAB SEWER MANHOLE 523-013	REHAB SEWER MANHOLE 523-013		CL	
201502125501		BISCAY	BEAUCAIRE	07/30/2015	02/06/2018	SMBG	REHAB SEWER MANHOLE 523-014	REHAB SEWER MANHOLE 523-014		CL	
201502125601		BISCAY	BEAUCAIRE	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 523-015	Cancelled due to no rehabilitation required		CL	
201502125801		ACADIANA PL	WILLOWBROOK DR	07/30/2015	08/23/2017	SMBG	REHAB SEWER MANHOLE 524-004	REHAB SEWER MANHOLE 524-004		CL	
201502125901		WILLOWBROOK DR	PETIT BAYOU LN	07/30/2015	09/18/2017	SMBG	REHAB SEWER MANHOLE 524-005	REHAB SEWER MANHOLE 524-005		CL	
201502126001		PETIT BAYOU LN	WILLOWBROOK DR	07/30/2015	09/18/2017	SMBG	REHAB SEWER MANHOLE 524-010	REHAB SEWER MANHOLE 524-010		CL	
201502126101		GRAND BAYOU DR	WILLOWBROOK DR	07/30/2015	09/19/2017	SMBG	REHAB SEWER MANHOLE 524-012	REHAB SEWER MANHOLE 524-012		CL	
201502126201		GRAND BAYOU DR	WILLOWBROOK DR	07/30/2015	10/03/2017	SMBG	REHAB SEWER MANHOLE 524-014	REHAB SEWER MANHOLE 524-014		CL	
201502126301		PATIO WAY	WILLOWBROOK DR	07/30/2015	02/17/2018	SMBG	REHAB SEWER MANHOLE 524-020	REHAB SEWER MANHOLE 524-020		CL	
201502126401		WILLOWBROOK DR	PATIO WAY	07/30/2015	02/19/2018	SMBG	REHAB SEWER MANHOLE 524-022	REHAB SEWER MANHOLE 524-022		CL	
201502126501		PATIO WAY	WILLOWBROOK DR	07/30/2015	10/17/2017	SMBG	REHAB SEWER MANHOLE 524-024	REHAB SEWER MANHOLE 524-024		CL	
201502126601		PATIO WAY	WILLOWBROOK DR	07/30/2015	06/30/2017	SMBG	REHAB SEWER MANHOLE 524-026	REHAB SEWER MANHOLE 524-026		CL	
201502126701		E GREENBRIER DR	GREENBRIER DR	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 518-065	Cancelled due to no rehabilitation required		CL	
201502126801		WILLOWBROOK DR	GRAND BAYOU DR	07/30/2015	08/02/2017	SMBG	REHAB SEWER MANHOLE 524-028	REHAB SEWER MANHOLE 524-028		CL	
201502126901		WOODVINE LN	WRIGHT RD	07/30/2015	08/15/2017	SMBG	REHAB SEWER MANHOLE 516-032	REHAB SEWER MANHOLE 516-032		CL	
201502127001		WOODVINE LN	E IDLEWOOD CT	07/30/2015	06/05/2017	SMBG	REHAB SEWER MANHOLE 516-033	COMPLETED REHAB SEWER MANHOLE 516-033	600.00	CL	
201502127101		BULLARD DR	ASPHODEL DR	07/30/2015	08/26/2017	SMBG	REHAB SEWER MANHOLE 517-016	OMPLETED REHAB SEWER MANHOLE 517-016	250.00	CL	
201502127201		NOTAWAY DR	BEAVER DR	07/30/2015	08/15/2017	SMBG	REHAB SEWER MANHOLE 517-020	REHAB SEWER MANHOLE 517-020		CL	
201502127301		ASPHODEL DR	OAK ALLEY DR	07/30/2015	08/15/2017	SMBG	REHAB SEWER MANHOLE 517-025	REHAB SEWER MANHOLE 517-025		CL	
201502127401		BULLARD AV	MIDPOINT DR	07/30/2015	08/15/2017	SMBG	REHAB SEWER MANHOLE 517-036	REHAB SEWER MANHOLE 517-036		CL	
201502127501		BULLARD AV	DWYER RD	07/30/2015	02/09/2018	SMBG	REHAB SEWER MANHOLE 517-040	REHAB SEWER MANHOLE 517-040		CL	
201502127601		FAIRWAY BL	W ST ANDREWS CI	07/30/2015	02/09/2018	SMBG	REHAB SEWER MANHOLE 517-047	REHAB SEWER MANHOLE 517-047		CL	
201502127701		E ST ANDREWS CI	LONGVIEW DR	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 517-053	Cancelled due to no rehabilitation required		CL	
201502127801		E ST ANDREWS CI	S ST ANDREWS CI	07/30/2015	08/26/2017	SMBG	REHAB SEWER MANHOLE 517-069	COMPLETED REHAB SEWER MANHOLE 517-069	250.00	CL	
201502128001		EASTERLYN PL	BULLARD AV	07/30/2015	08/26/2017	SMBG	REHAB SEWER MANHOLE 517-082	OMPLETED REHAB SEWER MANHOLE 517-082	250.00	CL	
201502128101		MURFIELD DR	LIGGETT RD	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 518-058	Cancelled due to no rehabilitation required		CL	
201502128201		MURFIELD DR	LIGGETT RD	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 518-059	Cancelled due to no rehabilitation required		CL	
201502128301		MURFIELD DR	LIGGETT RD	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 518-061	Cancelled due to no rehabilitation required		CL	
201502128401		E IDLEWOOD CT	S IDLEWOOD CT	07/30/2015	08/15/2017	SMBG	REHAB SEWER MANHOLE 516-025	REHAB SEWER MANHOLE 516-025		CL	
201502128501		E GREENBRIER DR	GREENBRIER DR	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 518-064	Cancelled due to no rehabilitation required		CL	
201502128601		WRIGHT RD	KENSINGTON BL	07/30/2015	05/03/2017	SMBG	REHAB SEWER MANHOLE 515-051	COMPLETED REHAB SEWER MANHOLE 515-051	0.00	CL	
201502128701		WRIGHT RD	KENSINGTON BL	07/30/2015	05/09/2017	SMBG	REHAB SEWER MANHOLE 515-052	COMPLETED REHAB SEWER MANHOLE 515-052	0.00	CL	
201502128801		WRIGHT RD	S HARDY	07/30/2015	05/02/2017	SMBG	REHAB SEWER MANHOLE 515-054	COMPLETED REHAB SEWER MANHOLE 515-054	250.00	CL	
201502128901		S HARDY	W HARDY	07/30/2015	05/02/2017	SMBG	REHAB SEWER MANHOLE 515-056	COMPLETED REHAB SEWER MANHOLE 515-056	0.00	CL	
201502129001		S HARDY	W HARDY	07/30/2015	05/02/2017	SMBG	REHAB SEWER MANHOLE 515-057	COMPLETED REHAB SEWER MANHOLE 515-057	250.00	CL	
201502129101		CHAUCER	W HARDY	07/30/2015	05/02/2017	SMBG	REHAB SEWER MANHOLE 515-062	COMPLETED REHAB SEWER MANHOLE 515-062	250.00	CL	
201502129201		N HARDY	W HARDY	07/30/2015	05/02/2017	SMBG	REHAB SEWER MANHOLE 515-067	COMPLETED REHAB SEWER MANHOLE 515-067	250.00	CL	
201502129301		WRIGHT RD	I-10 SERVICE RD	07/30/2015	06/23/2017	SMBG	REHAB SEWER MANHOLE 515-071	COMPLETED REHAB SEWER MANHOLE 515-071	250.00	CL	
201502129401		I-10 SERVICE RD	WRIGHT RD	07/30/2015	06/23/2017	SMBG	REHAB SEWER MANHOLE 515-072	COMPLETED REHAB SEWER MANHOLE 515-072	250.00	CL	
201502129501		I-10 SERVICE RD	WRIGHT RD	07/30/2015	02/26/2018	SMBG	REHAB SEWER MANHOLE 515-074	OMPLETED REHAB SEWER MANHOLE 515-074	250.00	CL	
201502129601		WRIGHT RD	S HARDY	07/30/2015	04/26/2017	SMBG	REHAB SEWER MANHOLE 515-075	OMPLETED REHAB SEWER MANHOLE 515-075	250.00	CL	
201502129701		WRIGHT RD	KENSINGTON BL	07/30/2015	05/05/2017	SMBG	REHAB SEWER MANHOLE 515-080	COMPLETED REHAB SEWER MANHOLE 515-080	650.00	CL	
201502129801		WRIGHT RD	KENSINGTON BL	07/30/2015	05/05/2017	SMBG	REHAB SEWER MANHOLE 515-081	COMPLETED REHAB SEWER MANHOLE 515-081	600.00	CL	
201502129901		WRIGHT RD	N HARDY	07/30/2015	07/13/2017	SMBG	REHAB SEWER MANHOLE 515-083	COMPLETED REHAB SEWER MANHOLE 515-083	250.00	CL	
201502130001		WRIGHT RD	S PARKWOOD CT	07/30/2015	08/15/2017	SMBG	REHAB SEWER MANHOLE 516-004	REHAB SEWER MANHOLE 516-004		CL	
201502130101		WRIGHT RD	WINCHESTER PARK DR	07/30/2015	05/05/2017	SMBG	REHAB SEWER MANHOLE 515-050	COMPLETED REHAB SEWER MANHOLE 515-050	0.00	CL	
201502130201		WRIGHT RD	LAKE FOREST BL	07/30/2015	08/15/2017	SMBG	REHAB SEWER MANHOLE 516-015	REHAB SEWER MANHOLE 516-015		CL	
201502130301		WRIGHT RD	N IDLEWOOD CT	07/30/2015	08/15/2017	SMBG	REHAB SEWER MANHOLE 516-018	REHAB SEWER MANHOLE 516-018		CL	
201502130401		WRIGHT RD	LAKE FOREST BL	07/30/2015	05/01/2017	SMBG	REHAB SEWER MANHOLE 515-021	COMPLETED REHAB SEWER MANHOLE 515-021	0.00	CL	
201502130501		WRIGHT RD	LAKE FOREST BL	07/30/2015	06/15/2017	SMBG	REHAB SEWER MANHOLE 515-023	COMPLETED REHAB SEWER MANHOLE 515-023	900.00	CL	
201502130601		LAKE FOREST BL	WRIGHT RD	07/30/2015	05/13/2017	SMBG	REHAB SEWER MANHOLE 515-024	COMPLETED REHAB SEWER MANHOLE 515-024	250.00	CL	
201502130701		LAKE FOREST BL	FOXCROFT DR	07/30/2015	05/11/2017	SMBG	REHAB SEWER MANHOLE 515-026	COMPLETED REHAB SEWER MANHOLE 515-026	500.00	CL	
201502130801		LAKE FOREST BL	WRIGHT RD	07/30/2015	05/11/2017	SMBG	REHAB SEWER MANHOLE 515-028	COMPLETED REHAB SEWER MANHOLE 515-028	600.00	CL	
201502130901		LAKE FOREST BL	FOXCROFT DR	07/30/2015	05/11/2017	SMBG	REHAB SEWER MANHOLE 515-029	COMPLETED REHAB SEWER MANHOLE 515-029	600.00	CL	
201502131001		WINCHESTER PARK DR	WRIGHT RD	07/30/2015	04/26/2017	SMBG	REHAB SEWER MANHOLE 515-032	COMPLETED REHAB SEWER MANHOLE 515-032	250.00	CL	
201502131101		WINCHESTER PARK DR	FOXCROFT DR	07/30/2015	06/07/2017	SMBG	REHAB SEWER MANHOLE 515-034	COMPLETED REHAB SEWER MANHOLE 515-034	250.00	CL	
201502131201		WINCHESTER PARK DR	FOXCROFT DR	07/30/2015	05/08/2017	SMBG	REHAB SEWER MANHOLE 515-039	COMPLETED REHAB SEWER MANHOLE 515-039	250.00	CL	
201502131301		WINCHESTER PARK DR	FOXCROFT DR	07/30/2015	05/08/2017	SMBG	REHAB SEWER MANHOLE 515-041	REHAB SEWER MANHOLE 515-041		CL	
201502131401		WINCHESTER PARK DR	FOXCROFT DR	07/30/2015	08/22/2017	SMBG	REHAB SEWER MANHOLE 515-042	COMPLETED REHAB SEWER MANHOLE 515-042	250.00	CL	
201502131501		WINCHESTER PARK DR	I-10 SERVICE RD	07/30/2015	05/08/2017	SMBG	REHAB SEWER MANHOLE 515-044	COMPLETED REHAB SEWER MANHOLE 515-044	250.00	CL	
201502131601		WINCHESTER PARK DR	I-10 SERVICE RD	07/30/2015	08/22/2017	SMBG	REHAB SEWER MANHOLE 515-045	COMPLETED REHAB SEWER MANHOLE 515-045	250.00	CL	
201502131701		WINCHESTER PARK DR	I-10 SERVICE RD	07/30/2015	08/22/2017	SMBG	REHAB SEWER MANHOLE 515-046	COMPLETED REHAB SEWER MANHOLE 515-046	500.00	CL	
201502131801		KENSINGTON BL	WATERFORD BL	07/30/2015	05/09/2017	SMBG	REHAB SEWER MANHOLE 515-020	COMPLETED REHAB SEWER MANHOLE 515-020	500.00	CL	
201502131901		WRIGHT RD	WINCHESTER PARK DR	07/30/2015	05/05/2017	SMBG	REHAB SEWER MANHOLE 515-049	COMPLETED REHAB SEWER MANHOLE 515-049	0.00	CL	
201502132001		DWYER RD	READ BL	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 514-002	Cancelled due to no rehabilitation required		CL	
201502132101		READ BL	DWYER RD	07/30/2015	02/28/2018	SMBG	REHAB SEWER MANHOLE 514-007	COMPLETED REHAB SEWER MANHOLE 514-007	400.00	CL	
201502132401		READ BL	DWYER RD	07/30/2015	08/15/2017	SMBG	REHAB SEWER MANHOLE 514-016	REHAB SEWER MANHOLE 514-016		CL	
201502132601		LAKE FOREST BL	DEER PARK BL	07/30/2015	10/13/2017	SMBG	REHAB SEWER MANHOLE 514-022	COMPLETED REHAB SEWER MANHOLE 514-022	0.00	CL	
201502132701		LAKE FOREST BL	DEER PARK BL	07/30/2015	07/28/2017	SMBG	REHAB SEWER MANHOLE 514-023	COMPLETED REHAB SEWER MANHOLE 514-023	0.00	CL	
201502132801		LAKE FOREST BL	DEER PARK BL	07/30/2015	08/15/2017	SMBG	REHAB SEWER MANHOLE 514-025	REHAB SEWER MANHOLE 514-025		CL	
201502132901		LAKE FOREST BL	DEER PARK BL	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 514-026	Cancelled due to no rehabilitation required		CL	
201502133001		L.A. NATURE CENTER	READ BL	07/30/2015	08/01/2017	SMBG	REHAB SEWER MANHOLE 514-037	COMPLETED REHAB SEWER MANHOLE 514-037	250.00	CL	
201502133101		WRIGHT RD	LAKE FOREST BL	07/30/2015	09/29/2017	SMBG	REHAB SEWER MANHOLE 515-001	COMPLETED REHAB SEWER MANHOLE 515-001	700.00	CL	
201502133201		LAKE FOREST BL	WATERFORD BL	07/30/2015	05/31/2017	SMBG	REHAB SEWER MANHOLE 515-005	COMPLETED REHAB SEWER MANHOLE 515-005	600.00	CL	
201502133301		WATERFORD BL	KENSINGTON BL	07/30/2015	05/09/2017	SMBG	REHAB SEWER MANHOLE 515-011	COMPLETED REHAB SEWER MANHOLE 515-011	500.00	CL	
201502133401		LAKE FOREST BL	KENSINGTON BL	07/30/2015	06/01/2017	SMBG	REHAB SEWER MANHOLE 515-015	COMPLETED REHAB SEWER MANHOLE 515-015	0.00	CL	
201502133501		KENSINGTON BL	WATERFORD BL	07/30/2015	07/12/2017	SMBG	REHAB SEWER MANHOLE 515-019	COMPLETED REHAB SEWER MANHOLE 515-019	250.00	CL	
201502133601		READ BL	LAKE FOREST BL	07/30/2015	11/09/2017	SMBG	REHAB SEWER MANHOLE 513-011	REHAB SEWER MANHOLE 513-011		CL	
201502133701		READ BL	LAKE FOREST BL	07/30/2015	11/09/2017	SMBG	REHAB SEWER MANHOLE 513-012	COMPLETED REHAB SEWER MANHOLE 513-012	250.00	CL	
201502133801		READ BL	I-10 SERVICE RD	07/30/2015	07/20/2017	SMBG	REHAB SEWER MANHOLE 513-013	COMPLETED REHAB SEWER MANHOLE 513-013	250.00	CL	
201502133901		LAKE FOREST BL	READ BL	07/30/2015	06/27/2018	SMBG	REHAB SEWER MANHOLE 513-018	REHAB SEWER MANHOLE 513-018		CL	
201502134001		LAKE FOREST BL	READ BL	07/30/2015	09/07/2017	SMBG	REHAB SEWER MANHOLE 513-019	COMPLETED REHAB SEWER MANHOLE 513-019	1,200.00	CL	
201502134101		READ BL	LAKE FOREST BL	07/30/2015	05/19/2017	SMBG	REHAB SEWER MANHOLE 513-020	COMPLETED REHAB SEWER MANHOLE 513-020	250.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502134201		READ BL	LAKE FOREST BL	07/30/2015	09/19/2017	SMBG	REHAB SEWER MANHOLE 513-021	COMPLETED REHAB SEWER MANHOLE 513-021	250.00	CL	
201502134301		LAKE FOREST BL	READ BL	07/30/2015	04/10/2017	SMBG	REHAB SEWER MANHOLE 513-023	COMPLETED REHAB SEWER MANHOLE 513-023	275.00	CL	
201502134401		READ BL	LAKE FOREST BL	07/30/2015	04/10/2017	SMBG	REHAB SEWER MANHOLE 513-024	COMPLETED REHAB SEWER MANHOLE 513-024	1,445.00	CL	
201502134501		LAKE FOREST BL	READ BL	07/30/2015	08/31/2017	SMBG	REHAB SEWER MANHOLE 513-029	REHAB SEWER MANHOLE 513-029		CL	
201502134701		LAKE FOREST BL	READ BL	07/30/2015	10/16/2017	SMBG	REHAB SEWER MANHOLE 513-034	COMPLETED REHAB SEWER MANHOLE 513-034	1,820.00	CL	
201502134801		LAKE FOREST BL	READ BL	07/30/2015	04/06/2017	SMBG	REHAB SEWER MANHOLE 513-035	COMPLETED REHAB SEWER MANHOLE 513-035	275.00	CL	
201502134901		LAKE FOREST BL	READ BL	07/30/2015	11/27/2017	SMBG	REHAB SEWER MANHOLE 513-037	COMPLETED REHAB SEWER MANHOLE 513-037	275.00	CL	
201502135001		LAKE FOREST BL	READ BL	07/30/2015	04/10/2017	SMBG	REHAB SEWER MANHOLE 513-039	COMPLETED REHAB SEWER MANHOLE 513-039	275.00	CL	
201502135101		LAKE FOREST BL	READ BL	07/30/2015	04/10/2017	SMBG	REHAB SEWER MANHOLE 513-044	COMPLETED REHAB SEWER MANHOLE 513-044	1,170.00	CL	
201502135201		READ BL	LAKE FOREST BL	07/30/2015	09/27/2017	SMBG	REHAB SEWER MANHOLE 513-010	REHAB SEWER MANHOLE 513-010		CL	
201502135301		STILLWATER DR	WINROCK DR	07/30/2015	04/26/2017	SMBG	REHAB SEWER MANHOLE 511-055	COMPLETED REHAB SEWER MANHOLE 511-055	250.00	CL	
201502135401		STILLWATER DR	WAVERLY DR	07/30/2015	08/26/2017	SMBG	REHAB SEWER MANHOLE 511-056	COMPLETED REHAB SEWER MANHOLE 511-056	250.00	CL	
201502135501		STILLWATER DR	WAVERLY DR	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 511-057	Cancelled due to no rehabilitation required		CL	
201502135601		STILLWATER DR	WAVERLY DR	07/30/2015	08/17/2017	SMBG	REHAB SEWER MANHOLE 511-058	COMPLETED REHAB SEWER MANHOLE 511-058	250.00	CL	
201502135701		LAKE FOREST BL	BULLARD AV	07/30/2015	09/17/2017	SMBG	REHAB SEWER MANHOLE 511-059	COMPLETED REHAB SEWER MANHOLE 511-059	1,100.00	CL	
201502135801		CAMPBELL LN	LUCY CT	07/30/2015	09/28/2017	SMBG	REHAB SEWER MANHOLE 511-063	COMPLETED REHAB SEWER MANHOLE 511-063	250.00	CL	
201502135901		LUCY CT	TANNER S DAVIS DR	07/30/2015	09/26/2017	SMBG	REHAB SEWER MANHOLE 511-064	COMPLETED REHAB SEWER MANHOLE 511-064	250.00	CL	
201502136001		MELVIN PL	LUCY CT	07/30/2015	09/28/2017	SMBG	REHAB SEWER MANHOLE 511-067	COMPLETED REHAB SEWER MANHOLE 511-067	250.00	CL	
201502136101		MELVIN PL	LUCY CT	07/30/2015	09/28/2017	SMBG	REHAB SEWER MANHOLE 511-068	COMPLETED REHAB SEWER MANHOLE 511-068	250.00	CL	
201502136201		DWYER RD	BUNDY RD	07/30/2015	09/27/2017	SMBG	REHAB SEWER MANHOLE 512-003	REHAB SEWER MANHOLE 512-003		CL	
201502136301		DWYER RD	BUNDY RD	07/30/2015	04/20/2017	SMBG	REHAB SEWER MANHOLE 512-004	COMPLETED REHAB SEWER MANHOLE 512-004	800.00	CL	
201502136401		NORGATE RD	EDENBORO RD	07/30/2015	02/08/2017	SMBG	REHAB SEWER MANHOLE 512-040	COMPLETED REHAB SEWER MANHOLE 512-040	390.00	CL	
201502136501		HEMPSTEAD RD	CHRISTY LN	07/30/2015	05/04/2017	SMBG	REHAB SEWER MANHOLE 512-047	COMPLETED REHAB SEWER MANHOLE 512-047	1,075.00	CL	
201502136601		LAKE FOREST BL	READ BL	07/30/2015	07/02/2017	SMBG	REHAB SEWER MANHOLE 513-001	COMPLETED REHAB SEWER MANHOLE 513-001	1,300.00	CL	
201502136701		LAKE FOREST BL	DEER PARK BL	07/30/2015	06/01/2017	SMBG	REHAB SEWER MANHOLE 513-004	COMPLETED REHAB SEWER MANHOLE 513-004	1,200.00	CL	
201502136801		READ BL	LAKE FOREST BL	07/30/2015	07/31/2017	SMBG	REHAB SEWER MANHOLE 513-007	COMPLETED REHAB SEWER MANHOLE 513-007	250.00	CL	
201502136901		STILLWATER DR	WINROCK DR	07/30/2015	04/26/2017	SMBG	REHAB SEWER MANHOLE 511-054	COMPLETED REHAB SEWER MANHOLE 511-054	250.00	CL	
201502137001		LAKE FOREST BL	LOUIS PRIMA CT	07/30/2015	04/25/2017	SMBG	REHAB SEWER MANHOLE 511-029	COMPLETED REHAB SEWER MANHOLE 511-029	800.00	CL	
201502137101		LOUIS PRIMA CT	LAKE FOREST BL	07/30/2015	04/25/2017	SMBG	REHAB SEWER MANHOLE 511-030	COMPLETED REHAB SEWER MANHOLE 511-030	250.00	CL	
201502137201		LAKE FOREST BL	W LOUIS PRIMA DR	07/30/2015	07/17/2017	SMBG	REHAB SEWER MANHOLE 511-031	COMPLETED REHAB SEWER MANHOLE 511-031	800.00	CL	
201502137301		W LOUIS PRIMA DR	LAKE FOREST BL	07/30/2015	04/25/2017	SMBG	REHAB SEWER MANHOLE 511-033	COMPLETED REHAB SEWER MANHOLE 511-033	600.00	CL	
201502137401		W LOUIS PRIMA DR	LAKE FOREST BL	07/30/2015	04/24/2017	SMBG	REHAB SEWER MANHOLE 511-034	COMPLETED REHAB SEWER MANHOLE 511-034	500.00	CL	
201502137501		BULLARD AV	TANNER S DAVIS DR	07/30/2015	07/27/2017	SMBG	REHAB SEWER MANHOLE 511-036	COMPLETED REHAB SEWER MANHOLE 511-036	250.00	CL	
201502137601		BULLARD AV	MELVIN PL	07/30/2015	08/01/2017	SMBG	REHAB SEWER MANHOLE 511-039	COMPLETED REHAB SEWER MANHOLE 511-039	250.00	CL	
201502137701		BULLARD AV	CAMPBELL LN	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 511-041	Cancelled due to no rehabilitation required		CL	
201502137801		BULLARD AV	WINROCK DR	07/30/2015	07/27/2017	SMBG	REHAB SEWER MANHOLE 511-042	COMPLETED REHAB SEWER MANHOLE 511-042	250.00	CL	
201502137901		WINROCK DR	BULLARD AV	07/30/2015	04/25/2017	SMBG	REHAB SEWER MANHOLE 511-044	COMPLETED REHAB SEWER MANHOLE 511-044	250.00	CL	
201502138001		WINROCK DR	BULLARD AV	07/30/2015	04/25/2017	SMBG	REHAB SEWER MANHOLE 511-045	COMPLETED REHAB SEWER MANHOLE 511-045	250.00	CL	
201502138101		WINROCK DR	STILLWATER DR	07/30/2015	04/25/2017	SMBG	REHAB SEWER MANHOLE 511-047	COMPLETED REHAB SEWER MANHOLE 511-047	250.00	CL	
201502138201		WINROCK DR	STILLWATER DR	07/30/2015	04/25/2017	SMBG	REHAB SEWER MANHOLE 511-048	COMPLETED REHAB SEWER MANHOLE 511-048	600.00	CL	
201502138301		LAKE FOREST BL	LOUIS PRIMA CT	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 511-050	Cancelled due to no rehabilitation required		CL	
201502138401		LAKE FOREST BL	E LOUIS PRIMA DR	07/30/2015	05/15/2017	SMBG	REHAB SEWER MANHOLE 511-051	COMPLETED REHAB SEWER MANHOLE 511-051	400.00	CL	
201502138501		LAKE FOREST BL	E LOUIS PRIMA DR	07/30/2015	06/23/2017	SMBG	REHAB SEWER MANHOLE 511-052	COMPLETED REHAB SEWER MANHOLE 511-052	250.00	CL	
201502138601		LAKE FOREST BL	BULLARD AV	07/30/2015	04/26/2017	SMBG	REHAB SEWER MANHOLE 511-053	COMPLETED REHAB SEWER MANHOLE 511-053	250.00	CL	
201502138701		I-10 SERVICE RD	BULLARD AV	07/30/2015	06/23/2017	SMBG	REHAB SEWER MANHOLE 510-036	COMPLETED REHAB SEWER MANHOLE 510-036	250.00	CL	
201502138801		BULLARD AV	LAKE FOREST BL	07/30/2015	08/01/2017	SMBG	REHAB SEWER MANHOLE 511-004	COMPLETED REHAB SEWER MANHOLE 511-004	1,200.00	CL	
201502138901		BULLARD AV	LAKE FOREST BL	07/30/2015	08/31/2017	SMBG	REHAB SEWER MANHOLE 511-005	COMPLETED REHAB SEWER MANHOLE 511-005	1,000.00	CL	
201502139001		BULLARD AV	LAKE FOREST BL	07/30/2015	09/27/2017	SMBG	REHAB SEWER MANHOLE 511-006	COMPLETED REHAB SEWER MANHOLE 511-006	1,100.00	CL	
201502139101		LAKE FOREST BL	BULLARD AV	07/30/2015	09/26/2017	SMBG	REHAB SEWER MANHOLE 511-007	COMPLETED REHAB SEWER MANHOLE 511-007	250.00	CL	
201502139201		LAKE FOREST BL	BULLARD AV	07/30/2015	09/26/2017	SMBG	REHAB SEWER MANHOLE 511-008	COMPLETED REHAB SEWER MANHOLE 511-008	250.00	CL	
201502139301		LAKE FOREST BL	BULLARD AV	07/30/2015	09/26/2017	SMBG	REHAB SEWER MANHOLE 511-010	COMPLETED REHAB SEWER MANHOLE 511-010	250.00	CL	
201502139401		LAKE FOREST BL	BULLARD AV	07/30/2015	09/26/2017	SMBG	REHAB SEWER MANHOLE 511-015	COMPLETED REHAB SEWER MANHOLE 511-015	250.00	CL	
201502139501		LAKE FOREST BL	BULLARD AV	07/30/2015	09/26/2017	SMBG	REHAB SEWER MANHOLE 511-016	COMPLETED REHAB SEWER MANHOLE 511-016	250.00	CL	
201502139601		LAKE FOREST BL	BULLARD AV	07/30/2015	09/24/2017	SMBG	REHAB SEWER MANHOLE 511-018	COMPLETED REHAB SEWER MANHOLE 511-018	250.00	CL	
201502139701		LAKE FOREST BL	BULLARD AV	07/30/2015	09/26/2017	SMBG	REHAB SEWER MANHOLE 511-019	COMPLETED REHAB SEWER MANHOLE 511-019	250.00	CL	
201502139801		BULLARD AV	LAKE FOREST BL	07/30/2015	05/01/2017	SMBG	REHAB SEWER MANHOLE 511-021	COMPLETED REHAB SEWER MANHOLE 511-021	1,050.00	CL	
201502139901		BULLARD AV	LAKE FOREST BL	07/30/2015	05/01/2017	SMBG	REHAB SEWER MANHOLE 511-022	COMPLETED REHAB SEWER MANHOLE 511-022	1,000.00	CL	
201502140001		BULLARD AV	LAKE FOREST BL	07/30/2015	04/26/2017	SMBG	REHAB SEWER MANHOLE 511-024	COMPLETED REHAB SEWER MANHOLE 511-024	250.00	CL	
201502140101		LAKE FOREST BL	BULLARD AV	07/30/2015	04/26/2017	SMBG	REHAB SEWER MANHOLE 511-025	COMPLETED REHAB SEWER MANHOLE 511-025	250.00	CL	
201502140201		BULLARD AV	I-10 SERVICE RD	07/30/2015	06/23/2017	SMBG	REHAB SEWER MANHOLE 510-035	COMPLETED REHAB SEWER MANHOLE 510-035	250.00	CL	
201502140301		E LOUIS PRIMA DR	LAKE FOREST BL	07/30/2015	04/26/2017	SMBG	REHAB SEWER MANHOLE 511-027	COMPLETED REHAB SEWER MANHOLE 511-027	250.00	CL	
201502140401		BULLARD AV	LEVY DR	07/30/2015	07/17/2017	SMBG	REHAB SEWER MANHOLE 510-006	COMPLETED REHAB SEWER MANHOLE 510-006	900.00	CL	
201502140501		BULLARD AV	LEVY DR	07/30/2015	07/17/2017	SMBG	REHAB SEWER MANHOLE 510-007	COMPLETED REHAB SEWER MANHOLE 510-007	250.00	CL	
201502140601		LEVY DR	BULLARD AV	07/30/2015	04/28/2017	SMBG	REHAB SEWER MANHOLE 510-008	COMPLETED REHAB SEWER MANHOLE 510-008	1,000.00	CL	
201502140701		LEVY DR	BULLARD AV	07/30/2015	05/17/2017	SMBG	REHAB SEWER MANHOLE 510-012	COMPLETED REHAB SEWER MANHOLE 510-012	250.00	CL	
201502140801		LEVY DR	BULLARD AV	07/30/2015	07/17/2017	SMBG	REHAB SEWER MANHOLE 510-014	COMPLETED REHAB SEWER MANHOLE 510-014	250.00	CL	
201502140901		LEVY DR	BULLARD AV	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 510-016	Cancelled due to no rehabilitation required		CL	
201502141001		BULLARD AV	LEVY DR	07/30/2015	04/28/2017	SMBG	REHAB SEWER MANHOLE 510-018	COMPLETED REHAB SEWER MANHOLE 510-018	950.00	CL	
201502141101		BULLARD AV	I-10 SERVICE RD	07/30/2015	04/28/2017	SMBG	REHAB SEWER MANHOLE 510-020	COMPLETEDREHAB SEWER MANHOLE 510-020	850.00	CL	
201502141201		BULLARD AV	I-10 SERVICE RD	07/30/2015	07/17/2017	SMBG	REHAB SEWER MANHOLE 510-021	COMPLETED REHAB SEWER MANHOLE 510-021	250.00	CL	
201502141301		BULLARD AV	I-10 SERVICE RD	07/30/2015	07/17/2017	SMBG	REHAB SEWER MANHOLE 510-023	COMPLETED REHAB SEWER MANHOLE 510-023	250.00	CL	
201502141401		I-10 SERVICE RD	BULLARD AV	07/30/2015	06/23/2017	SMBG	REHAB SEWER MANHOLE 510-024	COMPLETED REHAB SEWER MANHOLE 510-024	800.00	CL	
201502141501		I-10 SERVICE RD	BULLARD AV	07/30/2015	12/13/2017	SMBG	REHAB SEWER MANHOLE 510-026	COMPLETED REHAB SEWER MANHOLE 510-026	2,750.00	CL	
201502141601		I-10 SERVICE RD	BULLARD AV	07/30/2015	05/15/2017	SMBG	REHAB SEWER MANHOLE 510-027	COMPLETED REHAB SEWER MANHOLE 510-027	250.00	CL	
201502141701		I-10 SERVICE RD	BULLARD AV	07/30/2015	07/13/2017	SMBG	REHAB SEWER MANHOLE 510-029	COMPLETED REHAB SEWER MANHOLE 510-029	250.00	CL	
201502141801		I-10 SERVICE RD	BULLARD AV	07/30/2015	06/23/2017	SMBG	REHAB SEWER MANHOLE 510-030	COMPLETED REHAB SEWER MANHOLE 510-030	250.00	CL	
201502141901		BULLARD AV	LEVY DR	07/30/2015	07/14/2017	SMBG	REHAB SEWER MANHOLE 510-032	COMPLETED REHAB SEWER MANHOLE 510-032	400.00	CL	
201502142001		BULLARD AV	I-10 SERVICE RD	07/30/2015	04/28/2017	SMBG	REHAB SEWER MANHOLE 510-034	COMPLETED REHAB SEWER MANHOLE 510-034	750.00	CL	
201502143601		BULLARD AV	LAKE FOREST BL	07/30/2015	07/14/2017	SMBG	REHAB SEWER MANHOLE 510-001	COMPLETED REHAB SEWER MANHOLE 510-001	250.00	CL	
201502143701		BULLARD AV	LEVY DR	07/30/2015	07/14/2017	SMBG	REHAB SEWER MANHOLE 510-002	COMPLETED REHAB SEWER MANHOLE 510-002	250.00	CL	
201502143801		BULLARD AV	LEVY DR	07/30/2015	04/26/2017	SMBG	REHAB SEWER MANHOLE 510-004	COMPLETED REHAB SEWER MANHOLE 510-004	250.00	CL	
201502157901		CHEF MENTEUR HW	MICHOUD BL	07/30/2015	05/24/2017	SMBG	REHAB SEWER MANHOLE 501-019	COMPLETED REHAB SEWER MANHOLE 501-019	400.00	CL	
201502158001		CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	08/21/2017	SMBG	REHAB SEWER MANHOLE 501-020	COMPLETED REHAB SEWER MANHOLE 501-020	250.00	CL	
201502158101		CHEF MENTEUR HW	MICHOUD BL	07/30/2015	11/09/2017	SMBG	REHAB SEWER MANHOLE 501-023	COMPLETED REHAB SEWER MANHOLE 501-023	2,750.00	CL	
201502158201		OLD GENTILLY RD	SATURN BL								

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502158401		OLD GENTILLY RD	SATURN BL	07/30/2015	05/18/2017	SMBG	REHAB SEWER MANHOLE 502-006	COMPLETED REHAB SEWER MANHOLE 502-006	400.00	CL	
201502158501		CHEF MENTEUR HW	OLD GENTILLY RD	07/30/2015	05/18/2017	SMBG	REHAB SEWER MANHOLE 502-010	COMPLETED REHAB SEWER MANHOLE 502-010	2,000.00	CL	
201502158701		INDUSTRIAL PK	CHEF MENTEUR HW	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 503-002	Cancelled due to no rehabilitation required		CL	
201502159001		INDUSTRIAL PK	CHEF MENTEUR HW	07/30/2015	10/23/2017	SMBG	REHAB SEWER MANHOLE 503-008	COMPLETED REHAB SEWER MANHOLE 503-008	250.00	CL	
201502159101		INDUSTRIAL PK	INTRACOASTAL DR	07/30/2015	10/23/2017	SMBG	REHAB SEWER MANHOLE 503-009	COMPLETED REHAB SEWER MANHOLE 503-008	250.00	CL	
201502159301		OLD GENTILLY RD	MICHOUD BL	07/30/2015	10/12/2017	SMBG	REHAB SEWER MANHOLE 504-017	COMPLETED REHAB SEWER MANHOLE 504-017	250.00	CL	
201502159601		DODT AV	OLD GENTILLY RD	07/30/2015	09/19/2017	SMBG	REHAB SEWER MANHOLE 496-029	COMPLETED REHAB SEWER MANHOLE 496-029	250.00	CL	
201502159801		CHEF MENTEUR HW	GENTILLY RD	07/30/2015	10/03/2017	SMBG	REHAB SEWER MANHOLE 497-018	COMPLETED REHAB SEWER MANHOLE 497-018	250.00	CL	
201502159901		LURLINE	CHEF MENTEUR HW	07/30/2015	10/03/2017	SMBG	REHAB SEWER MANHOLE 497-021	COMPLETED REHAB SEWER MANHOLE 497-021	250.00	CL	
201502160001		MICHOUD BL	CHEF MENTEUR HW	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 500-001	Cancelled due to no rehabilitation required		CL	
201502160101		MICHOUD BL	CHEF MENTEUR HW	07/30/2015	07/30/2017	SMBG	REHAB SEWER MANHOLE 500-002	COMPLETED REHAB SEWER MANHOLE 500-002	2,000.00	CL	
201502160201		MICHOUD BL	CHEF MENTEUR HW	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 500-006	Cancelled due to no rehabilitation required		CL	
201502160301		CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	07/26/2017	SMBG	REHAB SEWER MANHOLE 500-008	COMPLETED REHAB SEWER MANHOLE 500-008	500.00	CL	
201502160401		CHEF MENTEUR HW	PARIS RD	07/30/2015	08/21/2017	SMBG	REHAB SEWER MANHOLE 500-010	COMPLETED REHAB SEWER MANHOLE 500-010	650.00	CL	
201502160501		CHEF MENTEUR HW	PARIS RD	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 500-011	Cancelled due to no rehabilitation required		CL	
201502160601		MICHOUD BL	CARRERE CT	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 500-016	Cancelled due to no rehabilitation required		CL	
201502160701		MICHOUD BL	OLD GENTILLY RD	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 500-031	Cancelled due to no rehabilitation required		CL	
201502160801		MICHOUD BL	CHEF MENTEUR HW	07/30/2015	06/28/2018	SMBG	REHAB SEWER MANHOLE 500-035	REHAB SEWER MANHOLE 500-035		CL	
201502160901		W POCHE CT	L&N RAILROAD	07/30/2015	08/23/2017	SMBG	REHAB SEWER MANHOLE 501-004	COMPLETED REHAB SEWER MANHOLE 501-004	250.00	CL	
201502161001		W POCHE CT	L&N RAILROAD	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 501-006	Cancelled due to no rehabilitation required		CL	
201502161101		DODT AV	OLD GENTILLY RD	07/30/2015	06/27/2018	SMBG	REHAB SEWER MANHOLE 496-028	REHAB SEWER MANHOLE 496-028		CL	
201502161201		L&N RAILROAD	W POCHE CT	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 501-011	Cancelled due to no rehabilitation required		CL	
201502161301		ALMONASTER AV	ELAINE	07/30/2015	09/14/2017	SMBG	REHAB SEWER MANHOLE 495-033	COMPLETED REHAB SEWER MANHOLE 495-033	2,000.00	CL	
201502161401		ALMONASTER AV	ELAINE	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 495-038	Cancelled due to no rehabilitation required		CL	
201502161501		ELAINE	OLD GENTILLY RD	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 495-041	Cancelled due to no rehabilitation required		CL	
201502161601		ELAINE	OLD GENTILLY RD	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 495-042	Cancelled due to no rehabilitation required		CL	
201502161701		ALMONASTER AV	ELAINE	07/30/2015	11/07/2017	SMBG	REHAB SEWER MANHOLE 495-046	COMPLETED REHAB SEWER MANHOLE 495-046	3,200.00	CL	
201502161801		CHEF MENTEUR HW	LAFON DR	07/30/2015	09/13/2017	SMBG	REHAB SEWER MANHOLE 495-052	COMPLETED REHAB SEWER MANHOLE 495-052	250.00	CL	
201502161901		DODT AV	CHEF MENTEUR HW	07/30/2015	09/18/2017	SMBG	REHAB SEWER MANHOLE 496-001	COMPLETED REHAB SEWER MANHOLE 496-001	250.00	CL	
201502162001		CHEF MENTEUR HW	GENTILLY RD	07/30/2015	08/26/2017	SMBG	REHAB SEWER MANHOLE 496-003	COMPLETED REHAB SEWER MANHOLE 496-003	250.00	CL	
201502162101		CHEF MENTEUR HW	GENTILLY RD	07/30/2015	10/19/2017	SMBG	REHAB SEWER MANHOLE 496-005	COMPLETED REHAB SEWER MANHOLE 496-005	250.00	CL	
201502162201		CHEF MENTEUR HW	GENTILLY RD	07/30/2015	06/23/2017	SMBG	REHAB SEWER MANHOLE 496-007	COMPLETED REHAB SEWER MANHOLE 496-007	750.00	CL	
201502162301		DODT AV	OLD GENTILLY RD	07/30/2015	09/25/2017	SMBG	REHAB SEWER MANHOLE 496-011	COMPLETED REHAB SEWER MANHOLE 496-011	250.00	CL	
201502162401		OLD GENTILLY RD	CROWDER BL	07/30/2015	09/26/2017	SMBG	REHAB SEWER MANHOLE 496-012	COMPLETED REHAB SEWER MANHOLE 496-012	250.00	CL	
201502162501		OLD GENTILLY RD	CAMELIA	07/30/2015	10/06/2017	SMBG	REHAB SEWER MANHOLE 496-017	COMPLETED REHAB SEWER MANHOLE 496-017	250.00	CL	
201502162601		OLD GENTILLY RD	CAMELIA	07/30/2015	10/06/2017	SMBG	REHAB SEWER MANHOLE 496-019	COMPLETED REHAB SEWER MANHOLE 496-019	250.00	CL	
201502162701		OLD GENTILLY RD	VERBENA	07/30/2015	10/06/2017	SMBG	REHAB SEWER MANHOLE 496-022	COMPLETED REHAB SEWER MANHOLE 496-022	250.00	CL	
201502162801		CHEF MENTEUR HW	GENTILLY RD	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 496-027	Cancelled due to no rehabilitation required		CL	
201502162901		CHEF MENTEUR HW	WILSON	07/30/2015	09/18/2017	SMBG	REHAB SEWER MANHOLE 495-002	COMPLETED REHAB SEWER MANHOLE 495-002	250.00	CL	
201502163001		CHEF MENTEUR HW	WILSON	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 495-003	Cancelled due to no rehabilitation required		CL	
201502163101		CHEF MENTEUR HW	WILSON	07/30/2015	09/15/2017	SMBG	REHAB SEWER MANHOLE 495-004	COMPLETED REHAB SEWER MANHOLE 495-004	250.00	CL	
201502163201		CHEF MENTEUR HW	WILSON	07/30/2015	09/15/2017	SMBG	REHAB SEWER MANHOLE 495-005	COMPLETED REHAB SEWER MANHOLE 495-005	250.00	CL	
201502163301		CHEF MENTEUR HW	WILSON	07/30/2015	09/01/2017	SMBG	REHAB SEWER MANHOLE 495-006	COMPLETED REHAB SEWER MANHOLE 495-006	250.00	CL	
201502163401		CHEF MENTEUR HW	WILSON	07/30/2015	09/01/2017	SMBG	REHAB SEWER MANHOLE 495-007	COMPLETED REHAB SEWER MANHOLE 495-007	250.00	CL	
201502163501		CHEF MENTEUR HW	LAFON DR	07/30/2015	09/14/2017	SMBG	REHAB SEWER MANHOLE 495-008	COMPLETED REHAB SEWER MANHOLE 495-008	250.00	CL	
201502163601		CHEF MENTEUR HW	LAFON DR	07/30/2015	09/14/2017	SMBG	REHAB SEWER MANHOLE 495-010	COMPLETED REHAB SEWER MANHOLE 495-009	250.00	CL	
201502163701		CHEF MENTEUR HW	LAFON DR	07/30/2015	09/14/2017	SMBG	REHAB SEWER MANHOLE 495-011	COMPLETED REHAB SEWER MANHOLE 495-011	250.00	CL	
201502163801		CHEF MENTEUR HW	LAFON DR	07/30/2015	09/13/2017	SMBG	REHAB SEWER MANHOLE 495-013	COMPLETEDREHAB SEWER MANHOLE 495-013	250.00	CL	
201502163901		CHEF MENTEUR HW	LAFON DR	07/30/2015	09/13/2017	SMBG	REHAB SEWER MANHOLE 495-014	COMPLETEDREHAB SEWER MANHOLE 495-014	250.00	CL	
201502164001		WILSON	CHEF MENTEUR HW	07/30/2015	08/26/2017	SMBG	REHAB SEWER MANHOLE 495-016	COMPLETED REHAB SEWER MANHOLE 495-016	250.00	CL	
201502164101		WILSON	CHEF MENTEUR HW	07/30/2015	08/26/2017	SMBG	REHAB SEWER MANHOLE 495-017	COMPLETED REHAB SEWER MANHOLE 495-017	250.00	CL	
201502164201		WILSON	OLD GENTILLY RD	07/30/2015	11/06/2017	SMBG	REHAB SEWER MANHOLE 495-019	COMPLETED REHAB SEWER MANHOLE 495-018	250.00	CL	
201502164301		OLD GENTILLY RD	PARKWAY DR	07/30/2015	08/26/2017	SMBG	REHAB SEWER MANHOLE 495-025	COMPLETED REHAB SEWER MANHOLE 495-025	250.00	CL	
201502164401		OLD GENTILLY RD	MIDLOTHAN	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 495-026	Cancelled due to no rehabilitation required		CL	
201502164501		OLD GENTILLY RD	ELAINE	07/30/2015	09/25/2017	SMBG	REHAB SEWER MANHOLE 495-027	COMPLETED REHAB SEWER MANHOLE 495-027	250.00	CL	
201502182101		WILLOWBROOK DR	TUDO DR	07/30/2015	09/21/2017	SMBG	REHAB SEWER MANHOLE 486A-007	REHAB SEWER MANHOLE 486A-007		CL	
201502182201		TUDO DR	VANCHU DR	07/30/2015	02/27/2018	SMBG	REHAB SEWER MANHOLE 486A-008	REHAB SEWER MANHOLE 486A-008		CL	
201502182301		VANCHU DR	MY VIET DR	07/30/2015	02/27/2018	SMBG	REHAB SEWER MANHOLE 486A-009	REHAB SEWER MANHOLE 486A-009		CL	
201502182401		MY VIET DR	VANCHU DR	07/30/2015	03/18/2015	SMBG	REHAB SEWER MANHOLE 486A-011	REHAB SEWER MANHOLE 486A-011		CL	
201502182501		VANCHU DR	DOMINIC MAI DR	07/30/2015	08/02/2017	SMBG	REHAB SEWER MANHOLE 486A-012	REHAB SEWER MANHOLE 486A-012		CL	
201502182601		KIM DR	KIM CT	07/30/2015	02/27/2018	SMBG	REHAB SEWER MANHOLE 486A-018	REHAB SEWER MANHOLE 486A-018		CL	
201502182701		KIM DR	VANCHU DR	07/30/2015	08/02/2017	SMBG	REHAB SEWER MANHOLE 486A-020	REHAB SEWER MANHOLE 486A-020		CL	
201502182801		VANCHU DR	WILLOWBROOK DR	07/30/2015	07/14/2017	SMBG	REHAB SEWER MANHOLE 486A-024	REHAB SEWER MANHOLE 486A-024		CL	
201502182901		VANCHU DR	WILLOWBROOK DR	07/30/2015	08/02/2017	SMBG	REHAB SEWER MANHOLE 486A-025	REHAB SEWER MANHOLE 486A-025		CL	
201502183001		WILLOWBROOK DR	VANCHU DR	07/30/2015	07/02/2018	SMBG	REHAB SEWER MANHOLE 486A-027	REHAB SEWER MANHOLE 486A-027		CL	
201502183101		WILLOWBROOK DR	VANCHU DR	07/30/2015	03/03/2015	SMBG	REHAB SEWER MANHOLE 486A-028	REHAB SEWER MANHOLE 486A-028		CL	
201502183201		CHEF MENTEUR HW	OLD GENTILLY RD	07/30/2015	07/12/2017	SMBG	REHAB SEWER MANHOLE 487-020	REHAB SEWER MANHOLE 487-020		CL	
201502183801		CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	08/15/2017	SMBG	REHAB SEWER MANHOLE 485-086	REHAB SEWER MANHOLE 485-086		CL	
201502183901		CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	10/03/2017	SMBG	REHAB SEWER MANHOLE 485-088	REHAB SEWER MANHOLE 485-088		CL	
201502184001		CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	05/09/2015	SMBG	REHAB SEWER MANHOLE 485-089	REHAB SEWER MANHOLE 485-089		CL	
201502184101		ALCEE FORTIER BL	DWYER RD	07/30/2015	03/20/2015	SMBG	REHAB SEWER MANHOLE 486-001	REHAB SEWER MANHOLE 486-001		CL	
201502184201		DWYER RD	CELESTINE DR	07/30/2015	03/20/2015	SMBG	REHAB SEWER MANHOLE 486-002	REHAB SEWER MANHOLE 486-002		CL	
201502184301		DWYER RD	PROVIDENCE PL	07/30/2015	09/20/2017	SMBG	REHAB SEWER MANHOLE 486-005	REHAB SEWER MANHOLE 486-005		CL	
201502184401		ALCEE FORTIER BL	PELTIER	07/30/2015	08/25/2017	SMBG	REHAB SEWER MANHOLE 486-038	REHAB SEWER MANHOLE 486-038		CL	
201502184501		SAIGON DR	PALACE	07/30/2015	05/11/2017	SMBG	REHAB SEWER MANHOLE 486-058	REHAB SEWER MANHOLE 486-058		CL	
201502184601		PELTIER	MARSEILLE	07/30/2015	08/09/2017	SMBG	REHAB SEWER MANHOLE 486-063	REHAB SEWER MANHOLE 486-063		CL	
201502184801		ALCEE FORTIER BL	PELTIER	07/30/2015	07/09/2017	SMBG	REHAB SEWER MANHOLE 486-072	REHAB SEWER MANHOLE 486-072		CL	
201502184901		CHEF MENTEUR HW	MICHOUD BL	07/30/2015	03/16/2018	SMBG	REHAB SEWER MANHOLE 486-075	REHAB SEWER MANHOLE 486-075		CL	
201502185001		CHEF MENTEUR HW	MICHOUD BL	07/30/2015	03/15/2018	SMBG	REHAB SEWER MANHOLE 486-077	REHAB SE			

W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502205201	AIRWOOD	READ BL	07/30/2015	08/15/2017	SMBG	REHAB SEWER MANHOLE 474-070	COMPLETED REHAB SEWER MANHOLE 474-070	250.00	CL	
201502205301	READ BL	BROOKWOOD	07/30/2015	04/05/2017	SMBG	REHAB SEWER MANHOLE 474-073	COMPLETED REHAB SEWER MANHOLE 474-073	650.00	CL	
201502205401	READ BL	SPRINGWOOD	07/30/2015	04/05/2017	SMBG	REHAB SEWER MANHOLE 474-075	COMPLETED REHAB SEWER MANHOLE 474-075	520.00	CL	
201502205501	READ BL	GRANT	07/30/2015	04/06/2017	SMBG	REHAB SEWER MANHOLE 474-076	COMPLETED REHAB SEWER MANHOLE 474-076	520.00	CL	
201502205601	READ BL	CHEF MENTEUR HW	07/30/2015	04/05/2017	SMBG	REHAB SEWER MANHOLE 474-077	COMPLETED REHAB SEWER MANHOLE 474-077	520.00	CL	
201502205701	DREUX AV	READ BL	07/30/2015	05/18/2017	SMBG	REHAB SEWER MANHOLE 474-080	COMPLETED REHAB SEWER MANHOLE 474-080	500.00	CL	
201502205801	SPRINGWOOD	READ BL	07/30/2015	10/03/2017	SMBG	REHAB SEWER MANHOLE 474-083	COMPLETED REHAB SEWER MANHOLE 474-083	250.00	CL	
201502205901	SPRINGWOOD	READ BL	07/30/2015	10/03/2017	SMBG	REHAB SEWER MANHOLE 474-084	COMPLETED REHAB SEWER MANHOLE 474-084	250.00	CL	
201502206001	DWYER RD	WARREN DR	07/30/2015	08/02/2017	SMBG	REHAB SEWER MANHOLE 474-088	COMPLETED REHAB SEWER MANHOLE 474-088	250.00	CL	
201502206101	DWYER RD	ROSEWOOD DR	07/30/2015	08/24/2017	SMBG	REHAB SEWER MANHOLE 474-089	COMPLETED REHAB SEWER MANHOLE 474-089	250.00	CL	
201502206201	ROSEWOOD DR	READ BL	07/30/2015	05/19/2017	SMBG	REHAB SEWER MANHOLE 474-091	COMPLETED REHAB SEWER MANHOLE 474-091	250.00	CL	
201502206401	REDWOOD	GRANT	07/30/2015	04/05/2017	SMBG	REHAB SEWER MANHOLE 474-098	COMPLETED REHAB SEWER MANHOLE 474-098	1,040.00	CL	
201502206501	REDWOOD	GRANT	07/30/2015	04/05/2017	SMBG	REHAB SEWER MANHOLE 474-099	COMPLETED REHAB SEWER MANHOLE 474-099	275.00	CL	
201502206601	DWYER RD	SANDALWOOD	07/30/2015	09/25/2017	SMBG	REHAB SEWER MANHOLE 474-101	COMPLETED REHAB SEWER MANHOLE 474-101	300.00	CL	
201502206701	WARREN DR	AIRWOOD	07/30/2015	08/31/2017	SMBG	REHAB SEWER MANHOLE 474-068	COMPLETED REHAB SEWER MANHOLE 474-068	250.00	CL	
201502206801	SANDALWOOD	GRANT	07/30/2015	04/05/2017	SMBG	REHAB SEWER MANHOLE 474-106	COMPLETED REHAB SEWER MANHOLE 474-106	275.00	CL	
201502206901	SIERRA MADRE DR	PRENTISS AV	07/30/2015	01/10/2018	SMBG	REHAB SEWER MANHOLE 474-028	REHAB SEWER MANHOLE 474-028		CL	
201502207001	DWYER RD	CORONADO DR	07/30/2015	10/18/2017	SMBG	REHAB SEWER MANHOLE 474-031	COMPLETED REHAB SEWER MANHOLE 474-031	2,900.00	CL	
201502207101	CORONADO DR	PRESSBURG	07/30/2015	06/04/2017	SMBG	REHAB SEWER MANHOLE 474-033	COMPLETED REHAB SEWER MANHOLE 474-033	250.00	CL	
201502207201	CORONADO DR	PRENTISS AV	07/30/2015	06/05/2017	SMBG	REHAB SEWER MANHOLE 474-034	COMPLETED REHAB SEWER MANHOLE 474-034	250.00	CL	
201502207301	CORONADO DR	PRENTISS AV	07/30/2015	06/06/2017	SMBG	REHAB SEWER MANHOLE 474-035	COMPLETED REHAB SEWER MANHOLE 474-035	600.00	CL	
201502207401	CORONADO DR	PRENTISS AV	07/30/2015	08/15/2017	SMBG	REHAB SEWER MANHOLE 474-036	COMPLETED REHAB SEWER MANHOLE 474-036	250.00	CL	
201502207501	SEAWOOD	READ BL	07/30/2015	05/19/2017	SMBG	REHAB SEWER MANHOLE 474-041	COMPLETED REHAB SEWER MANHOLE 474-041	250.00	CL	
201502207601	SEAWOOD	READ BL	07/30/2015	08/24/2017	SMBG	REHAB SEWER MANHOLE 474-042	COMPLETED REHAB SEWER MANHOLE 474-042	750.00	CL	
201502207701	SEAWOOD	READ BL	07/30/2015	05/26/2017	SMBG	REHAB SEWER MANHOLE 474-045	COMPLETED REHAB SEWER MANHOLE 474-045	780.00	CL	
201502207801	READ BL	PRESSBURG	07/30/2015	04/05/2017	SMBG	REHAB SEWER MANHOLE 474-046	COMPLETED REHAB SEWER MANHOLE 474-046	390.00	CL	
201502207901	READ BL	DWYER RD	07/30/2015	04/06/2017	SMBG	REHAB SEWER MANHOLE 474-048	COMPLETED REHAB SEWER MANHOLE 474-048	390.00	CL	
201502208001	PRESSBURG	READ BL	07/30/2015	08/02/2017	SMBG	REHAB SEWER MANHOLE 474-050	COMPLETED REHAB SEWER MANHOLE 474-050	250.00	CL	
201502208101	READ BL	HILLWOOD	07/30/2015	07/02/2018	SMBG	REHAB SEWER MANHOLE 474-055	REHAB SEWER MANHOLE 474-055		CL	
201502208201	READ BL	PRESSBURG	07/30/2015	08/02/2017	SMBG	REHAB SEWER MANHOLE 474-056	COMPLETED REHAB SEWER MANHOLE 474-056	2,250.00	CL	
201502208301	READ BL	BROOKWOOD	07/30/2015	04/05/2017	SMBG	REHAB SEWER MANHOLE 474-059	REHAB SEWER MANHOLE 474-059	275.00	CL	
201502208401	WARREN DR	HILLWOOD	07/30/2015	06/06/2017	SMBG	REHAB SEWER MANHOLE 474-060	COMPLETED REHAB SEWER MANHOLE 474-060	250.00	CL	
201502208501	SIERRA MADRE DR	PRENTISS AV	07/30/2015	08/22/2017	SMBG	REHAB SEWER MANHOLE 474-027	COMPLETED REHAB SEWER MANHOLE 474-027	600.00	CL	
201502208601	BROOKWOOD	READ BL	07/30/2015	08/31/2017	SMBG	REHAB SEWER MANHOLE 474-064	COMPLETED REHAB SEWER MANHOLE 474-064	250.00	CL	
201502208701	CHARLMARK DR	GRANT	07/30/2015	04/04/2017	SMBG	REHAB SEWER MANHOLE 473-078	COMPLETED REHAB SEWER MANHOLE 473-078	275.00	CL	
201502208801	CHARLMARK DR	GRANT	07/30/2015	10/17/2017	SMBG	REHAB SEWER MANHOLE 473-079	COMPLETED REHAB SEWER MANHOLE 473-079	275.00	CL	
201502208901	CHARLMARK DR	GRANT	07/30/2015	10/16/2017	SMBG	REHAB SEWER MANHOLE 473-080	COMPLETED REHAB SEWER MANHOLE 473-080	275.00	CL	
201502209001	PERRAULT WALK	HAMMOND	07/30/2015	04/04/2017	SMBG	REHAB SEWER MANHOLE 473-085	COMPLETED REHAB SEWER MANHOLE 473-085	275.00	CL	
201502209201	DWYER RD	DONNA DR	07/30/2015	09/25/2017	SMBG	REHAB SEWER MANHOLE 473-090	COMPLETED REHAB SEWER MANHOLE 473-090	300.00	CL	
201502209301	PERRAULT WALK	GRANT	07/30/2015	05/09/2017	SMBG	REHAB SEWER MANHOLE 473-094	REHAB SEWER MANHOLE 473-094		CL	
201502209401	CARDENAS	PRENTISS AV	07/30/2015	06/03/2017	SMBG	REHAB SEWER MANHOLE 474-006	COMPLETED REHAB SEWER MANHOLE 474-006	250.00	CL	
201502209501	CARDENAS	PRENTISS AV	07/30/2015	05/16/2017	SMBG	REHAB SEWER MANHOLE 474-008	COMPLETED REHAB SEWER MANHOLE 474-008	250.00	CL	
201502209601	CHEF MENTEUR HW	CARDENAS	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 474-013	Cancelled due to no rehabilitation required		CL	
201502209701	CHEF MENTEUR HW	CARDENAS	07/30/2015	05/22/2017	SMBG	REHAB SEWER MANHOLE 474-014	COMPLETED REHAB SEWER MANHOLE 474-014	2,000.00	CL	
201502209801	CHEF MENTEUR HW	READ BL	07/30/2015	10/09/2017	SMBG	REHAB SEWER MANHOLE 474-017	COMPLETED REHAB SEWER MANHOLE 474-017	250.00	CL	
201502209901	CHEF MENTEUR HW	READ BL	07/30/2015	10/03/2017	SMBG	REHAB SEWER MANHOLE 474-018	COMPLETED REHAB SEWER MANHOLE 474-018	750.00	CL	
201502210001	CHEF MENTEUR HW	READ BL	07/30/2015	10/06/2017	SMBG	REHAB SEWER MANHOLE 474-020	COMPLETED REHAB SEWER MANHOLE 474-020	250.00	CL	
201502210101	DWYER RD	SIERRA MADRE DR	07/30/2015	05/22/2017	SMBG	REHAB SEWER MANHOLE 474-022	COMPLETED REHAB SEWER MANHOLE 474-022	400.00	CL	
201502210201	SIERRA MADRE DR	PRESSBURG	07/30/2015	08/16/2017	SMBG	REHAB SEWER MANHOLE 474-024	COMPLETED REHAB SEWER MANHOLE 474-024	850.00	CL	
201502210301	SIERRA MADRE DR	PRESSBURG	07/30/2015	08/15/2017	SMBG	REHAB SEWER MANHOLE 474-025	COMPLETED REHAB SEWER MANHOLE 474-025	650.00	CL	
201502210401	GALAHAD DR	GRANT	07/30/2015	05/18/2017	SMBG	REHAB SEWER MANHOLE 472-096	COMPLETED REHAB SEWER MANHOLE 472-096	275.00	CL	
201502210501	CHARLENE DR	HAMMOND	07/30/2015	03/29/2017	SMBG	REHAB SEWER MANHOLE 472-118	COMPLETED REHAB SEWER MANHOLE 472-118	650.00	CL	
201502210601	CHARLENE DR	GRANT	07/30/2015	03/29/2017	SMBG	REHAB SEWER MANHOLE 472-120	COMPLETED REHAB SEWER MANHOLE 472-120	275.00	CL	
201502210701	DWYER RD	ARTHUR DR	07/30/2015	11/27/2017	SMBG	REHAB SEWER MANHOLE 472-127	COMPLETED REHAB SEWER MANHOLE 472-127	275.00	CL	
201502210801	DWYER RD	MARQUE DR	07/30/2015	10/04/2017	SMBG	REHAB SEWER MANHOLE 473-005	REHAB SEWER MANHOLE 473-005		CL	
201502210901	MARQUE DR	DWYER RD	07/30/2015	05/19/2017	SMBG	REHAB SEWER MANHOLE 473-006	COMPLETED REHAB SEWER MANHOLE 473-006	575.00	CL	
201502211001	MARQUE DR	HAMMOND	07/30/2015	09/21/2017	SMBG	REHAB SEWER MANHOLE 473-007	REHAB SEWER MANHOLE 473-007		CL	
201502211101	HICKERSON	HAMMOND	07/30/2015	04/20/2017	SMBG	REHAB SEWER MANHOLE 473-023	COMPLETED REHAB SEWER MANHOLE 473-023	500.00	CL	
201502211201	DWYER RD	EUNICE	07/30/2015	05/19/2017	SMBG	REHAB SEWER MANHOLE 473-029	COMPLETED REHAB SEWER MANHOLE 473-029	1,600.00	CL	
201502211301	EUNICE	HAMMOND	07/30/2015	09/20/2017	SMBG	REHAB SEWER MANHOLE 473-032	REHAB SEWER MANHOLE 473-032		CL	
201502211401	EUNICE	SPRINGWOOD	07/30/2015	09/21/2017	SMBG	REHAB SEWER MANHOLE 473-033	REHAB SEWER MANHOLE 473-033		CL	
201502211501	CITRUS DR	HAMMOND	07/30/2015	09/22/2017	SMBG	REHAB SEWER MANHOLE 473-037	REHAB SEWER MANHOLE 473-037		CL	
201502211601	CITRUS DR	HAMMOND	07/30/2015	09/21/2017	SMBG	REHAB SEWER MANHOLE 473-038	REHAB SEWER MANHOLE 473-038		CL	
201502211701	CITRUS DR	GRANT	07/30/2015	05/14/2017	SMBG	REHAB SEWER MANHOLE 473-046	COMPLETED REHAB SEWER MANHOLE 473-046		CL	
201502211801	DWYER RD	DONNA DR	07/30/2015	09/25/2017	SMBG	REHAB SEWER MANHOLE 473-047	COMPLETED REHAB SEWER MANHOLE 473-047	300.00	CL	
201502211901	GRANT	ROSALIA DR	07/30/2015	04/04/2017	SMBG	REHAB SEWER MANHOLE 473-056	COMPLETED REHAB SEWER MANHOLE 473-056	275.00	CL	
201502212001	DWYER RD	ROSALIA DR	07/30/2015	10/17/2017	SMBG	REHAB SEWER MANHOLE 473-058	COMPLETED REHAB SEWER MANHOLE 473-058	275.00	CL	
201502212101	DWYER RD	PERELLI	07/30/2015	10/17/2017	SMBG	REHAB SEWER MANHOLE 473-064	COMPLETED REHAB SEWER MANHOLE 473-064	275.00	CL	
201502212201	BUNDY RD	HAMMOND	07/30/2015	02/01/2018	SMBG	REHAB SEWER MANHOLE 472-036	REHAB SEWER MANHOLE 472-036		CL	
201502212301	BUNDY RD	GRANT	07/30/2015	11/27/2017	SMBG	REHAB SEWER MANHOLE 472-040	REHAB SEWER MANHOLE 472-040		CL	
201502212401	BUNDY RD	CHEF MENTEUR HW	07/30/2015	03/15/2018	SMBG	REHAB SEWER MANHOLE 472-044	REHAB SEWER MANHOLE 472-044		CL	
201502212501	BUNDY RD	CHEF MENTEUR HW	07/30/2015	06/11/2018	SMBG	REHAB SEWER MANHOLE 472-045	REHAB SEWER MANHOLE 472-045		CL	
201502212601	BUNDY RD	CHEF MENTEUR HW	07/30/2015	11/20/2017	SMBG	REHAB SEWER MANHOLE 472-046	REHAB SEWER MANHOLE 472-046		CL	
201502212701	DWYER RD	LONGFELLOW DR	07/30/2015	11/27/2017	SMBG	REHAB SEWER MANHOLE 472-047	REHAB SEWER MANHOLE 472-047		CL	
201502212801	LONGFELLOW DR	GRANT	07/30/2015	01/23/2018	SMBG	REHAB SEWER MANHOLE 472-053	REHAB SEWER MANHOLE 472-053		CL	
201502212901	LONGFELLOW DR	GRANT	07/30/2015	09/22/2017	SMBG	REHAB SEWER MANHOLE 472-054	REHAB SEWER MANHOLE 472-054		CL	
201502213001	LONGFELLOW DR	GRANT	07/30/2015	10/23/2017	SMBG	REHAB SEWER MANHOLE 472-056	REHAB SEWER MANHOLE 472-056		CL	
201502213101	LONGFELLOW DR	CHEF MENTEUR HW	07/30/2015	10/02/2017	SMBG	REHAB SEWER MANHOLE 472-057	REHAB SEWER MANHOLE 472-057		CL	
201502213201	CERISE AV	HAMMOND	07/30/2015	03/29/2017	SMBG	REHAB SEWER MANHOLE 472-060	COMPLETED REHAB SEWER MANHOLE 472-060	1,170.00	CL	
201502213301	CERISE AV	LEEDS	07/30/2015	03/29/2017	SMBG	REHAB SEWER MANHOLE 472-061	COMPLETED REHAB SEWER MANHOLE 472-061	1,160.00	CL	
201502213401	CERISE AV	LEEDS	07/30/2015	10/17/2017	SMBG	REHAB SEWER MANHOLE 472-063	COMPLETED REHAB SEWER MANHOLE 472-063	275.00	CL	
201502213501	CERISE AV	GRANT	07/30/2015	10/17/2017	SMBG	REHAB SEWER MANHOLE 472-064	COMPLETED REHAB SEWER MANHOLE 472-064	275.00	CL	
201502213601	DWYER RD	CAMELOT DR	07/30/2015	05/18/2017	SMBG	REHAB SEWER MANHOLE 472-071	COMPLETED REHAB SEWER MANHOLE 472-071	780.00	CL	
201502213701	DWYER RD	KNIGHT DR	07/30/2015	05/18/2017	SMBG	REHAB SEWER MANHOLE 472-081	COMPLETED REHAB SEWER MANHOLE 472-081	950.00	CL	
201502213801	VIAVANT RD	GRANT	07/30/2015	05/26/2017	SMBG	REHAB SEWER MANHOLE 472-012	COMPLETED REHAB SEWER MANHOLE 472-012	650.00	CL	
201502213901	KNIGHT DR	GRANT	07/30/2015	03/29/2017	SMBG	REHAB SEWER MANHOLE 472-087	COMPLETED REHAB SEWER MANHOLE 472-087	275.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502214001		GAWAIN DR	CHEF MENTEUR HW	07/30/2015	03/29/2017	SMBG	REHAB SEWER MANHOLE 471-015	COMPLETED REHAB SEWER MANHOLE 471-015	275.00	CL	
201502214101		GAWAIN DR	CHEF MENTEUR HW	07/30/2015	03/29/2017	SMBG	REHAB SEWER MANHOLE 471-016	COMPLETED REHAB SEWER MANHOLE 471-016	275.00	CL	
201502214201		CHEF MENTEUR HW	FLAKE AV	07/30/2015	04/11/2017	SMBG	REHAB SEWER MANHOLE 471-018	COMPLETED REHAB SEWER MANHOLE 471-018	275.00	CL	
201502214301		FLAKE AV	LEEDS	07/30/2015	09/20/2017	SMBG	REHAB SEWER MANHOLE 471-028	COMPLETED REHAB SEWER MANHOLE 471-028	400.00	CL	
201502214401		LAINIE AV	HAMMOND	07/30/2015	09/20/2017	SMBG	REHAB SEWER MANHOLE 471-040	COMPLETED REHAB SEWER MANHOLE 471-040	400.00	CL	
201502214501		CHEF MENTEUR HW	FLAKE AV	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 471-049	Cancelled due to no rehabilitation required		CL	
201502214601		CHEF MENTEUR HW	DODT AV	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 471-050	Cancelled due to no rehabilitation required		CL	
201502214701		WERNER DR	CHEF MENTEUR HW	07/30/2015	10/17/2017	SMBG	REHAB SEWER MANHOLE 471-085	COMPLETED REHAB SEWER MANHOLE 471-085	400.00	CL	
201502214801		DWYER RD	CROWDER BL	07/30/2015	03/28/2017	SMBG	REHAB SEWER MANHOLE 471-086	COMPLETED REHAB SEWER MANHOLE 471-086	250.00	CL	
201502214901		CROWDER BL	CHEF MENTEUR HW	07/30/2015	03/28/2017	SMBG	REHAB SEWER MANHOLE 471-088	COMPLETED REHAB SEWER MANHOLE 471-088	275.00	CL	
201502215001		CROWDER BL	CHEF MENTEUR HW	07/30/2015	03/28/2017	SMBG	REHAB SEWER MANHOLE 471-089	COMPLETED REHAB SEWER MANHOLE 471-089	275.00	CL	
201502215101		CROWDER BL	CHEF MENTEUR HW	07/30/2015	03/28/2017	SMBG	REHAB SEWER MANHOLE 471-092	COMPLETED REHAB SEWER MANHOLE 471-092	275.00	CL	
201502215201		CROWDER BL	CHEF MENTEUR HW	07/30/2015	03/28/2017	SMBG	REHAB SEWER MANHOLE 471-093	COMPLETED REHAB SEWER MANHOLE 471-093	275.00	CL	
201502215301		CROWDER BL	CHEF MENTEUR HW	07/30/2015	03/28/2017	SMBG	REHAB SEWER MANHOLE 471-095	COMPLETED REHAB SEWER MANHOLE 471-095	275.00	CL	
201502215401		CROWDER BL	CHEF MENTEUR HW	07/30/2015	10/17/2017	SMBG	REHAB SEWER MANHOLE 471-101	COMPLETED REHAB SEWER MANHOLE 471-101	275.00	CL	
201502216001		CINDY PL	WENDY LN	07/30/2015	02/08/2017	SMBG	REHAB SEWER MANHOLE 470-011	COMPLETED REHAB SEWER MANHOLE 470-011	650.00	CL	
201502216101		LAKE FOREST BL	BENSON RD	07/30/2015	02/08/2017	SMBG	REHAB SEWER MANHOLE 470-015	COMPLETED REHAB SEWER MANHOLE 470-015	275.00	CL	
201502216201		SERVITUDE Q	SERVITUDE V	07/30/2015	04/10/2017	SMBG	REHAB SEWER MANHOLE 470-047	COMPLETED REHAB SEWER MANHOLE 470-047		CL	
201502216301		SERVITUDE Q	SERVITUDE P	07/30/2015	04/10/2017	SMBG	REHAB SEWER MANHOLE 470-048	COMPLETED REHAB SEWER MANHOLE 470-048	450.00	CL	
201502216401		SERVITUDE B	SERVITUDE V	07/30/2015	04/10/2017	SMBG	REHAB SEWER MANHOLE 470-061	COMPLETED REHAB SEWER MANHOLE 470-061	1,170.00	CL	
201502216501		LAKE FOREST BL	BENSON RD	07/30/2015	04/11/2017	SMBG	REHAB SEWER MANHOLE 470-070	COMPLETED REHAB SEWER MANHOLE 470-070	275.00	CL	
201502216601		GAWAIN DR	HAMMOND	07/30/2015	03/30/2017	SMBG	REHAB SEWER MANHOLE 471-002	COMPLETED REHAB SEWER MANHOLE 471-002	275.00	CL	
201502216801		GAWAIN DR	GRANT	07/30/2015	03/29/2017	SMBG	REHAB SEWER MANHOLE 471-004	COMPLETED REHAB SEWER MANHOLE 471-004	275.00	CL	
201502220401		CROWDER BL	DWYER RD	07/30/2015	05/17/2017	SMBG	REHAB SEWER MANHOLE 466-002	COMPLETED REHAB SEWER MANHOLE 466-002	910.00	CL	
201502220501		CROWDER BL	DWYER RD	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 466-006	Cancelled due to no rehabilitation required		CL	
201502220601		CROWDER BL	DWYER RD	07/30/2015	05/17/2017	SMBG	REHAB SEWER MANHOLE 466-009	COMPLETED REHAB SEWER MANHOLE 466-009	910.00	CL	
201502220701		CROWDER BL	DWYER RD	07/30/2015	02/08/2017	SMBG	REHAB SEWER MANHOLE 466-010	COMPLETED REHAB SEWER MANHOLE 466-010	275.00	CL	
201502220801		LAKE FOREST BL	CROWDER BL	07/30/2015	02/08/2017	SMBG	REHAB SEWER MANHOLE 466-017	COMPLETED REHAB SEWER MANHOLE 466-017	1,040.00	CL	
201502220901		LAKE FOREST BL	CROWDER BL	07/30/2015	05/17/2017	SMBG	REHAB SEWER MANHOLE 466-018	COMPLETED REHAB SEWER MANHOLE 466-018	1,040.00	CL	
201502221001		LAKE FOREST BL	CROWDER BL	07/30/2015	02/08/2017	SMBG	REHAB SEWER MANHOLE 466-030	COMPLETED REHAB SEWER MANHOLE 466-030	1,080.00	CL	
201502221101		LAKE FOREST BL	CROWDER BL	07/30/2015	02/08/2017	SMBG	REHAB SEWER MANHOLE 466-031	COMPLETED REHAB SEWER MANHOLE 466-031	275.00	CL	
201502221201		CROWDER BL	LAKE FOREST BL	07/30/2015	03/27/2017	SMBG	REHAB SEWER MANHOLE 466-039	COMPLETED REHAB SEWER MANHOLE 466-039	650.00	CL	
201502221301		CROWDER BL	LAKE FOREST BL	07/30/2015	03/27/2017	SMBG	REHAB SEWER MANHOLE 466-040	COMPLETED REHAB SEWER MANHOLE 466-040	390.00	CL	
201502221401		CROWDER BL	I-10 SERVICE RD	07/30/2015	03/28/2017	SMBG	REHAB SEWER MANHOLE 466-044	COMPLETED REHAB SEWER MANHOLE 466-044	650.00	CL	
201502221501		LAKE FOREST BL	CROWDER BL	07/30/2015	03/28/2017	SMBG	REHAB SEWER MANHOLE 466-095	COMPLETED REHAB SEWER MANHOLE 466-095	275.00	CL	
201502221601		LAKE FOREST BL	SANDHURST DR	07/30/2015	03/28/2017	SMBG	REHAB SEWER MANHOLE 466-096	COMPLETED REHAB SEWER MANHOLE 466-096	275.00	CL	
201502222101		CHEF MENTEUR HW	WILSON DR	07/30/2015	05/08/2017	SMBG	REHAB SEWER MANHOLE 464-045	Completed under CN 30207		CL	
201502222201		PRENTISS AV	LONELY OAK DR	07/30/2015	10/16/2017	SMBG	REHAB SEWER MANHOLE 464-047	COMPLETED REHAB SEWER MANHOLE 464-047	1,000.00	CL	
201502222301		LONELY OAK DR	DWYER RD	07/30/2015	10/11/2017	SMBG	REHAB SEWER MANHOLE 464-048	COMPLETED REHAB SEWER MANHOLE 464-048	625.00	CL	
201502222401		LONELY OAK DR	DWYER RD	07/30/2015	10/11/2017	SMBG	REHAB SEWER MANHOLE 464-049	COMPLETED REHAB SEWER MANHOLE 464-049	500.00	CL	
201502222501		LONELY OAK DR	DREUX AV	07/30/2015	10/11/2017	SMBG	REHAB SEWER MANHOLE 464-050	COMPLETED REHAB SEWER MANHOLE 464-050	500.00	CL	
201502222601		PRENTISS AV	TULIP	07/30/2015	10/20/2017	SMBG	REHAB SEWER MANHOLE 464-056	COMPLETED REHAB SEWER MANHOLE 464-056	1,125.00	CL	
201502222701		GRANT	VIOLA	07/30/2015	10/16/2017	SMBG	REHAB SEWER MANHOLE 465-004	COMPLETED REHAB SEWER MANHOLE 465-004	625.00	CL	
201502222801		TULSA	SAM	07/30/2015	09/22/2017	SMBG	REHAB SEWER MANHOLE 465-010	COMPLETED REHAB SEWER MANHOLE 465-010	500.00	CL	
201502222901		BONITA DR	LEEDS	07/30/2015	09/19/2017	SMBG	REHAB SEWER MANHOLE 465-029	COMPLETED REHAB SEWER MANHOLE 465-029	375.00	CL	
201502223001		DWYER RD	VIOLA	07/30/2015	10/19/2017	SMBG	REHAB SEWER MANHOLE 465-032	COMPLETED REHAB SEWER MANHOLE 465-032	1,000.00	CL	
201502223101		FRANCISCO VERRETT DR	HAMMOND	07/30/2015	10/16/2017	SMBG	REHAB SEWER MANHOLE 465-044	COMPLETED REHAB SEWER MANHOLE 465-044	400.00	CL	
201502223201		CHEF MENTEUR HW	WILSON DR	07/30/2015	10/17/2017	SMBG	REHAB SEWER MANHOLE 465-056	COMPLETED REHAB SEWER MANHOLE 465-056	750.00	CL	
201502223301		CHEF MENTEUR HW	WILSON DR	07/30/2015	10/17/2017	SMBG	REHAB SEWER MANHOLE 465-057	COMPLETED REHAB SEWER MANHOLE 465-057	400.00	CL	
201502223401		CHEF MENTEUR HW	WERNER DR	07/30/2015	10/17/2017	SMBG	REHAB SEWER MANHOLE 465-060	COMPLETED REHAB SEWER MANHOLE 465-060	400.00	CL	
201502223701		RHODES DR	PRENTISS AV	07/30/2015	10/20/2017	SMBG	REHAB SEWER MANHOLE 464-031	COMPLETED REHAB SEWER MANHOLE 464-031	1,125.00	CL	
201502224501		BENTLEY DR	DWYER RD	07/30/2015	05/16/2017	SMBG	REHAB SEWER MANHOLE 463-004	COMPLETED REHAB SEWER MANHOLE 463-004	1,320.00	CL	
201502224601		PARC BRITTANY BL	I-10	07/30/2015	05/16/2017	SMBG	REHAB SEWER MANHOLE 463-042	COMPLETED REHAB SEWER MANHOLE 463-042	275.00	CL	
201502224701		CLEMENTS DR	DWYER RD	07/30/2015	03/10/2017	SMBG	REHAB SEWER MANHOLE 463-053	COMPLETED REHAB SEWER MANHOLE 463-053	800.00	CL	
201502224801		MAYO RD	DWYER RD	07/30/2015	02/06/2017	SMBG	REHAB SEWER MANHOLE 463-058	COMPLETED REHAB SEWER MANHOLE 463-058	275.00	CL	
201502224901		LAKE FOREST BL	RICKERT DR	07/30/2015	11/27/2017	SMBG	REHAB SEWER MANHOLE 463-065	COMPLETED REHAB SEWER MANHOLE 463-065	275.00	CL	
201502225001		RHODES DR	DWYER RD	07/30/2015	02/08/2017	SMBG	REHAB SEWER MANHOLE 463-093	COMPLETED REHAB SEWER MANHOLE 463-093	1,055.00	CL	
201502225101		DWYER RD	WILSON DR	07/30/2015	04/11/2017	SMBG	REHAB SEWER MANHOLE 464-002	COMPLETED REHAB SEWER MANHOLE 464-002	275.00	CL	
201502225201		ST JAMES	WILSON DR	07/30/2015	10/16/2017	SMBG	REHAB SEWER MANHOLE 464-007	COMPLETED REHAB SEWER MANHOLE 464-007	400.00	CL	
201502225301		WILSON DR	MOUND DR	07/30/2015	04/23/2018	SMBG	REHAB SEWER MANHOLE 464-010	COMPLETED REHAB SEWER MANHOLE 464-010		CL	
201502225501		CHEF MENTEUR HW	WILSON DR	07/30/2015	10/17/2017	SMBG	REHAB SEWER MANHOLE 464-017	COMPLETED REHAB SEWER MANHOLE 464-017	400.00	CL	
201502225601		DWYER RD	RHODES DR	07/30/2015	10/20/2017	SMBG	REHAB SEWER MANHOLE 464-028	COMPLETED REHAB SEWER MANHOLE 464-028	400.00	CL	
201502238101		WESTLAKE DR	HARBORVIEW DR	07/30/2015	11/27/2017	SMBG	REHAB SEWER MANHOLE 460-006	COMPLETED REHAB SEWER MANHOLE 460-006	275.00	CL	
201502238201		WESTLAKE DR	BAYOUIVIEW CT	07/30/2015	03/24/2017	SMBG	REHAB SEWER MANHOLE 460-012	COMPLETED REHAB SEWER MANHOLE 460-012	520.00	CL	
201502238301		LAKEVIEW CT	HARBORVIEW DR	07/30/2015	02/07/2017	SMBG	REHAB SEWER MANHOLE 460-040	COMPLETED REHAB SEWER MANHOLE 460-040	650.00	CL	
201502243101		HARBOR RD	FLORIDA AV	07/30/2015	09/29/2015	SMBG	REHAB SEWER MANHOLE 439-010	COMPLETED REHAB SEWER MANHOLE 439-010	179.00	CL	
201502245201		AMERICA	DWYER RD	07/30/2015	09/19/2017	SMBG	REHAB SEWER MANHOLE 431-001	COMPLETED REHAB SEWER MANHOLE 431-001	766.00	CL	
201502245301		DWYER RD	LAFON DR	07/30/2015	10/12/2017	SMBG	REHAB SEWER MANHOLE 431-017	COMPLETED REHAB SEWER MANHOLE 431-017	400.00	CL	
201502245401		AMERICA	RANSOM	07/30/2015	07/26/2017	SMBG	REHAB SEWER MANHOLE 431-032	COMPLETED REHAB SEWER MANHOLE 431-032	1,125.00	CL	
201502245501		AMERICA	CHEF MENTEUR HW	07/30/2015	07/27/2017	SMBG	REHAB SEWER MANHOLE 431-038	COMPLETED REHAB SEWER MANHOLE 431-038	500.00	CL	
201502245601		RANSOM	DALE	07/30/2015	07/26/2017	SMBG	REHAB SEWER MANHOLE 431-045	COMPLETED REHAB SEWER MANHOLE 431-045	625.00	CL	
201502245701		PRESSBURG	DALE	07/30/2015	07/25/2017	SMBG	REHAB SEWER MANHOLE 431-055	COMPLETED REHAB SEWER MANHOLE 431-055	400.00	CL	
201502245801		DALE	DREUX AV	07/30/2015	07/26/2017	SMBG	REHAB SEWER MANHOLE 431-059	COMPLETED REHAB SEWER MANHOLE 431-059	500.00	CL	
201502245901		DALE	RANSOM	07/30/2015	07/26/2017	SMBG	REHAB SEWER MANHOLE 431-062	COMPLETED REHAB SEWER MANHOLE 431-062	500.00	CL	
201502246001		REYNES	RANSOM	07/30/2015	10/10/2017	SMBG	REHAB SEWER MANHOLE 431-072	COMPLETED REHAB SEWER MANHOLE 431-072	750.00	CL	
201502246101		HAYDEL	PRENTISS AV	07/30/2015	07/25/2017	SMBG	REHAB SEWER MANHOLE 431-075	COMPLETED REHAB SEWER MANHOLE 431-075	400.00	CL	
201502246201		PRESSBURG	RAY AV	07/30/2015	07/27/2017	SMBG	REHAB SEWER MANHOLE 431-080	COMPLETED REHAB SEWER MANHOLE 431-080	400.00	CL	
201502246301		CHEF MENTEUR HW	RAY AV	07/30/2015	10/18/2017	SMBG	REHAB SEWER MANHOLE 431-095	COMPLETED REHAB SEWER MANHOLE 431-095	400.00	CL	
201502246401		HARBOR RD	FLORIDA AV	07/30/2015	11/29/2017	SMBG	REHAB SEWER MANHOLE 439-005	COMPLETED REHAB SEWER MANHOLE 439-005	2,250.00	CL	
201502246501		HARBOR RD	FLORIDA AV	07/30/2015	11/29/2017	SMBG	REHAB SEWER MANHOLE 439-006	COMPLETED REHAB SEWER MANHOLE 439-006	2,250.00	CL	
201502246601		HARBOR RD	FLORIDA AV	07/30/2015	11/23/2017	SMBG	REHAB SEWER MANHOLE 439-007	COMPLETED REHAB SEWER MANHOLE 439-007	650.00	CL	
201502248301		HARBOR RD	FLORIDA AV	07/30/2015	05/31/2017	SMBG	REHAB SEWER MANHOLE 429-004	COMPLETED REHAB SEWER MANHOLE 429-004	500.00	CL	
201502248401		HARBOR RD	FLORIDA AV	07/30/2015	05/31/2017	SMBG	REHAB SEWER MANHOLE 429-005	COMPLETED REHAB SEWER MANHOLE 429-005	500.00	CL	
201502257401		DOWNMAN RD	LOMBARD	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 420-012	Cancelled due to no rehabilitation required		CL	
201502257501		DOWNMAN RD	LOMBARD	07/30/2015	09/22/2017	SMBG	REHAB SEWER MANHOLE 42				

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502257801		CHEF MENTEUR HW	DOWNMAN RD	07/30/2015	11/13/2017	SMBG	REHAB SEWER MANHOLE 420-026	COMPLETED REHAB SEWER MANHOLE 420-026	250.00	CL	
201502257901		CHEF MENTEUR HW	DOWNMAN RD	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 420-027	Cancelled due to no rehabilitation required		CL	
201502258001		OLD GENTILLY RD	HESSER	07/30/2015	11/10/2017	SMBG	REHAB SEWER MANHOLE 420-040	COMPLETED REHAB SEWER MANHOLE 420-040	250.00	CL	
201502307201		HARBOR RD	FLORIDA AV	07/30/2015	05/31/2017	SMBG	REHAB SEWER MANHOLE 429-007	COMPLETED REHAB SEWER MANHOLE 429-007	400.00	CL	
201502307301		HARBOR RD	FLORIDA AV	07/30/2015	11/30/2017	SMBG	REHAB SEWER MANHOLE 439-008	COMPLETED REHAB SEWER MANHOLE 439-008	2,750.00	CL	
201502308001		HARBOR RD	FLORIDA AV	07/30/2015	11/10/2017	SMBG	REHAB SEWER MANHOLE 429-006	COMPLETED REHAB SEWER MANHOLE 429-006	250.00	CL	
201502309701		HARBOR RD	FLORIDA AV	07/30/2015	11/29/2017	SMBG	REHAB SEWER MANHOLE 439-009	COMPLETED REHAB SEWER MANHOLE 439-009	2,250.00	CL	
201502309901		CHEF MENTEUR HW	AMERICA	07/30/2015	10/18/2017	SMBG	REHAB SEWER MANHOLE 431-041	COMPLETED REHAB SEWER MANHOLE 431-041	750.00	CL	
201502310001		DALE	DREUX AV	07/30/2015	07/26/2017	SMBG	REHAB SEWER MANHOLE 431-058	COMPLETED REHAB SEWER MANHOLE 431-058	625.00	CL	
201502310101		REYNES	RANSOM	07/30/2015	07/26/2017	SMBG	REHAB SEWER MANHOLE 431-071	COMPLETED REHAB SEWER MANHOLE 431-071	400.00	CL	
201502310201		HAYDEL	DREUX AV	07/30/2015	09/19/2017	SMBG	REHAB SEWER MANHOLE 431-076	COMPLETED REHAB SEWER MANHOLE 431-076	400.00	CL	
201502310301		RAY AV	PRENTISS AV	07/30/2015	07/27/2017	SMBG	REHAB SEWER MANHOLE 431-082	COMPLETED REHAB SEWER MANHOLE 431-082	400.00	CL	
201502310501		HARBOURVIEW DR	WESTLAKE DR	07/30/2015	02/07/2017	SMBG	REHAB SEWER MANHOLE 460-027	COMPLETED REHAB SEWER MANHOLE 460-027	910.00	CL	
201502311201		CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	10/31/2017	SMBG	REHAB SEWER MANHOLE 501-021	COMPLETED REHAB SEWER MANHOLE 501-021	2,000.00	CL	
201502311301		CHEF MENTEUR HW	PARIS RD	07/30/2015	07/25/2017	SMBG	REHAB SEWER MANHOLE 500-014	COMPLETED REHAB SEWER MANHOLE 500-014	2,000.00	CL	
201502311401		OLD GENTILLY RD	CAMELIA	07/30/2015	10/06/2017	SMBG	REHAB SEWER MANHOLE 496-016	COMPLETED REHAB SEWER MANHOLE 496-016	2,250.00	CL	
201502311501		OLD GENTILLY RD	LAFON DR	07/30/2015	11/09/2017	SMBG	REHAB SEWER MANHOLE 495-022	COMPLETED REHAB SEWER MANHOLE 495-022	650.00	CL	
201502312001		ALCEE FORTIER BL	SAIGON DR	07/30/2015	09/21/2017	SMBG	REHAB SEWER MANHOLE 486-020	REHAB SEWER MANHOLE 486-020		CL	
201502312101		SIERRA MADRE DR	PRENTISS AV	07/30/2015	05/18/2017	SMBG	REHAB SEWER MANHOLE 474-026	COMPLETED REHAB SEWER MANHOLE 474-026	900.00	CL	
201502312201		CROWDER BL	CHEF MENTEUR HW	07/30/2015	03/28/2017	SMBG	REHAB SEWER MANHOLE 471-097	COMPLETED REHAB SEWER MANHOLE 471-097	275.00	CL	
201502312301		LAKE FOREST BL	READ BL	07/30/2015	03/28/2017	SMBG	REHAB SEWER MANHOLE 470-064	COMPLETED REHAB SEWER MANHOLE 470-064	275.00	CL	
201502312501		CROWDER BL	I-10 SERVICE RD	07/30/2015	03/27/2017	SMBG	REHAB SEWER MANHOLE 466-057	COMPLETED REHAB SEWER MANHOLE 466-057	390.00	CL	
201502312701		BAYOUVIEW CT	WESTLAKE DR	07/30/2015	01/11/2017	SMBG	REHAB SEWER MANHOLE 460-021	COMPLETED REHAB SEWER MANHOLE 460-021	275.00	CL	
201502312801		LAKEVIEW CT	HARBOURVIEW DR	07/30/2015	02/07/2017	SMBG	REHAB SEWER MANHOLE 460-042	COMPLETED REHAB SEWER MANHOLE 460-042	260.00	CL	
201502314301		EXPEDITION DR	INTREPID	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 543-005	Cancelled due to no rehabilitation required		CL	
201502314401		GRANVILLE	CORTE PL	07/30/2015	05/18/2017	SMBG	REHAB SEWER MANHOLE 524-072	REHAB SEWER MANHOLE 524-072		CL	
201502314501		GRAND BAYOU DR	WILLOWBROOK DR	07/30/2015	03/26/2015	SMBG	REHAB SEWER MANHOLE 524-017	REHAB SEWER MANHOLE 524-017		CL	
201502314601		LIGGETT RD	MURFIELD DR	07/30/2015	02/06/2018	SMBG	REHAB SEWER MANHOLE 518-051	REHAB SEWER MANHOLE 518-051		CL	
201502314701		WRIGHT RD	LAKE FOREST BL	07/30/2015	05/12/2017	SMBG	REHAB SEWER MANHOLE 515-022	COMPLETED REHAB SEWER MANHOLE 515-022	250.00	CL	
201502314801		WATERFORD BL	LAKE FOREST BL	07/30/2015	07/13/2017	SMBG	REHAB SEWER MANHOLE 515-008	COMPLETED REHAB SEWER MANHOLE 515-008	250.00	CL	
201502314901		LAKE FOREST BL	READ BL	07/30/2015	05/23/2017	SMBG	REHAB SEWER MANHOLE 513-046	COMPLETED REHAB SEWER MANHOLE 513-046	275.00	CL	
201502315001		READ BL	LAKE FOREST BL	07/30/2015	09/27/2017	SMBG	REHAB SEWER MANHOLE 513-009	REHAB SEWER MANHOLE 513-009		CL	
201502315101		W LOUIS PRIMA DR	LAKE FOREST BL	07/30/2015	07/17/2017	SMBG	REHAB SEWER MANHOLE 511-032	COMPLETED REHAB SEWER MANHOLE 511-032	700.00	CL	
201502315201		LAKE FOREST BL	BULLARD AV	07/30/2015	09/07/2017	SMBG	REHAB SEWER MANHOLE 511-011	COMPLETED REHAB SEWER MANHOLE 511-011	250.00	CL	
201502315301		BULLARD AV	I-10 SERVICE RD	07/30/2015	04/28/2017	SMBG	REHAB SEWER MANHOLE 510-033	COMPLETED REHAB SEWER MANHOLE 510-033	250.00	CL	
201502317201		OLD SPANISH TRAIL	SAN MARCO RD	07/30/2015	08/09/2017	SMBG	REHAB SEWER MANHOLE 560-017	REHAB SEWER MANHOLE 560-017		CL	
201502338201		OLD GENTILLY RD	CATHERINE	07/30/2015	10/05/2017	SMBG	REHAB SEWER MANHOLE 420-006	COMPLETED REHAB SEWER MANHOLE 420-006	4,250.00	CL	
201502338701		JOURDAN RD	ALMONASTER AV	07/30/2015	11/27/2017	SMBG	REHAB SEWER MANHOLE 339-002	COMPLETED REHAB SEWER MANHOLE 339-002	2,000.00	CL	
201502338901		VICTORIA	OLD GENTILLY RD	07/30/2015	10/23/2017	SMBG	REHAB SEWER MANHOLE 420-003	COMPLETED REHAB SEWER MANHOLE 420-003	250.00	CL	
201502344501		LAKE FOREST BL	SANDHURST DR	07/30/2015	03/28/2017	SMBG	REHAB SEWER MANHOLE 466-062	COMPLETED REHAB SEWER MANHOLE 466-062	1,185.00	CL	
201502344801		PECAN	PRENTISS AV	07/30/2015	08/02/2017	SMBG	REHAB SEWER MANHOLE 464-088	COMPLETED REHAB SEWER MANHOLE 464-088	375.00	CL	
201502344901		TULSA	WILSON DR	07/30/2015	09/21/2017	SMBG	REHAB SEWER MANHOLE 465-026	COMPLETED REHAB SEWER MANHOLE 465-026	500.00	CL	
201502345001		VIOLA	LEEDS	07/30/2015	08/04/2017	SMBG	REHAB SEWER MANHOLE 465-036	COMPLETED REHAB SEWER MANHOLE 465-036	375.00	CL	
201502345101		BONITA DR	LEEDS	07/30/2015	09/19/2017	SMBG	REHAB SEWER MANHOLE 465-053	COMPLETED REHAB SEWER MANHOLE 465-053	500.00	CL	
201502345201		CHEF MENTEUR HW	WILSON DR	07/30/2015	10/17/2017	SMBG	REHAB SEWER MANHOLE 465-058	COMPLETED REHAB SEWER MANHOLE 465-058	400.00	CL	
201502345501		BENTLEY DR	DWYER RD	07/30/2015	02/08/2017	SMBG	REHAB SEWER MANHOLE 463-003	COMPLETED REHAB SEWER MANHOLE 463-003	275.00	CL	
201502345601		LAKE FOREST BL	MAYO RD	07/30/2015	02/08/2017	SMBG	REHAB SEWER MANHOLE 463-050	COMPLETED REHAB SEWER MANHOLE 463-050	275.00	CL	
201502345701		MAYO RD	DWYER RD	07/30/2015	02/08/2017	SMBG	REHAB SEWER MANHOLE 463-061	COMPLETED REHAB SEWER MANHOLE 463-061	275.00	CL	
201502345801		FARWOOD RD	CHADBOURNE DR	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 463-088	Cancelled due to no rehabilitation required		CL	
201502345901		WILSON DR	ST JAMES	07/30/2015	08/31/2017	SMBG	REHAB SEWER MANHOLE 464-006	COMPLETED REHAB SEWER MANHOLE 464-006	1,266.00	CL	
201502346001		WILSON DR	MOUND AV	07/30/2015	10/11/2017	SMBG	REHAB SEWER MANHOLE 464-011	COMPLETED REHAB SEWER MANHOLE 464-011	500.00	CL	
201502346101		GAWAIN DR	HAMMOND	07/30/2015	03/29/2017	SMBG	REHAB SEWER MANHOLE 471-003	COMPLETED REHAB SEWER MANHOLE 471-003	275.00	CL	
201502347401		LAKE FOREST BL	CROWDER BL	07/30/2015	04/20/2017	SMBG	REHAB SEWER MANHOLE 466-023	COMPLETED REHAB SEWER MANHOLE 466-023	2,115.00	CL	
201502347501		CROWDER BL	LAKE FOREST BL	07/30/2015	03/27/2017	SMBG	REHAB SEWER MANHOLE 466-038	COMPLETED REHAB SEWER MANHOLE 466-038	1,170.00	CL	
201502347601		CROWDER BL	LAKE FOREST BL	07/30/2015	03/27/2017	SMBG	REHAB SEWER MANHOLE 466-041	COMPLETED REHAB SEWER MANHOLE 466-041	780.00	CL	
201502348901		HESSER	OLD GENTILLY RD	07/30/2015	10/23/2017	SMBG	REHAB SEWER MANHOLE 420-041	COMPLETED REHAB SEWER MANHOLE 420-041	250.00	CL	
201502373201		CERISE AV	LEEDS	07/30/2015	03/29/2017	SMBG	REHAB SEWER MANHOLE 472-062	COMPLETED REHAB SEWER MANHOLE 472-062	1,030.00	CL	
201502373301		CERISE AV	GRANT	07/30/2015	03/29/2017	SMBG	REHAB SEWER MANHOLE 472-065	COMPLETED REHAB SEWER MANHOLE 472-065	770.00	CL	
201502373401		KNIGHT DR	GRANT	07/30/2015	03/29/2017	SMBG	REHAB SEWER MANHOLE 472-086	COMPLETED REHAB SEWER MANHOLE 472-086	275.00	CL	
201502373501		GALAHAD DR	HAMMOND	07/30/2015	05/18/2017	SMBG	REHAB SEWER MANHOLE 472-093	COMPLETED REHAB SEWER MANHOLE 472-093	275.00	CL	
201502373601		WERNER DR	CHEF MENTEUR HW	07/30/2015	09/20/2017	SMBG	REHAB SEWER MANHOLE 471-084	COMPLETED REHAB SEWER MANHOLE 471-084	400.00	CL	
201502373701		CROWDER BL	CHEF MENTEUR HW	07/30/2015	10/23/2017	SMBG	REHAB SEWER MANHOLE 471-087	COMPLETED REHAB SEWER MANHOLE 471-087	1,210.00	CL	
201502373801		CROWDER BL	CHEF MENTEUR HW	07/30/2015	03/28/2017	SMBG	REHAB SEWER MANHOLE 471-090	COMPLETED REHAB SEWER MANHOLE 471-090	275.00	CL	
201502373901		CROWDER BL	CHEF MENTEUR HW	07/30/2015	03/28/2017	SMBG	REHAB SEWER MANHOLE 471-094	COMPLETED REHAB SEWER MANHOLE 471-094	275.00	CL	
201502374001		CERISE AV	HAMMOND	07/30/2015	03/29/2017	SMBG	REHAB SEWER MANHOLE 472-059	COMPLETED REHAB SEWER MANHOLE 472-059	1,160.00	CL	
201502374101		CROWDER BL	CHEF MENTEUR HW	07/30/2015	03/28/2017	SMBG	REHAB SEWER MANHOLE 471-100	COMPLETED REHAB SEWER MANHOLE 471-100	275.00	CL	
201502374201		GAWAIN DR	TULSA	07/30/2015	05/14/2017	SMBG	REHAB SEWER MANHOLE 471-012	COMPLETED REHAB SEWER MANHOLE 471-012	1,075.00	CL	
201502374401		LAKE FOREST BL	PLAZA DR	07/30/2015	02/08/2017	SMBG	REHAB SEWER MANHOLE 470-046	COMPLETED REHAB SEWER MANHOLE 470-046	275.00	CL	
201502374501		SERVITUDE M	SERVITUDE N	07/30/2015	04/10/2017	SMBG	REHAB SEWER MANHOLE 470-052	COMPLETED REHAB SEWER MANHOLE 470-052	275.00	CL	
201502374601		LAKE FOREST BL	PLAZA DR	07/30/2015	02/08/2017	SMBG	REHAB SEWER MANHOLE 470-068	COMPLETED REHAB SEWER MANHOLE 470-068	275.00	CL	
201603618401		HENRI DR	PELTIER	02/15/2016	06/12/2016	SMAN	MWH-ID. 7463-1061 SERVICE REPAIR VIA LININ 74' FROM SM 487-002 ESSA - BASIN 8 - NEW ORLEANS EAST - SPS ALCEE FORTIER	COMPLETED SERVICE REPAIR VIA LININ 74' FROM SM 487-002 ESSA - BASIN 8 - NEW ORLEANS EAST - SPS ALCEE FORTIER		CL	
201603618501		HENRI DR	PELTIER	02/15/2016	06/12/2016	SMAN	MWH-ID. 7463-1061 SERVICE REPAIR VIA LINING 126' FROM SMH487-002 ESSA2 - BASIN 8 - NEW ORLEANS EAST - SPS ALCEE FORTIER	COMPLETED SERVICE REPAIR VIA LINING 126' FROM SMH487-002 ESSA2 - BASIN 8 - NEW ORLEANS EAST - SPS ALCEE FORTIER		CL	
201603737601		BULLARD AV	MELVIN PL	02/24/2016	08/01/2017	SMBG	ESSA MH REHAB: Install Full Depth Liner	COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER	1,200.00	CL	
201603737801		CHEF MENTEUR HW	LAFON DR	02/24/2016	09/13/2017	SMBG	ESSA MH REHAB: Install Full Depth Liner	COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER	1,200.00	CL	
201603738001		DODT AV	CHEF MENTEUR HW	02/24/2016	08/28/2018	SMBG	ESSA MH REHAB: Install Full Depth Liner	Cancelled due to no rehabilitation required		CL	
201603740601		I-10 SERVICE RD	JAHNCKE CANAL R.O.W.	02/24/2016	08/28/2018	SMBG	ESSA MH REHAB: Install Partial Liner	Cancelled due to no rehabilitation required		CL	
201603740701		LAKE FOREST BL	DEER PARK BL	02/24/2016	06/01/2017	SMBG	ESSA MH REHAB: Install Partial Lin				

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201603746301		I-10 SERVICE RD	GANNON CANAL	02/24/2016	08/28/2018	SMBG	ESSA MH REHAB: Adjust Manhole to Grade	Cancelled due to no rehabilitation required		CL	
201603746501		JOURDAN RD	ALMONASTER AV	02/24/2016	10/20/2017	SMBG	ESSA MH REHAB: Replace Frame and Cover Install Full Depth Liner	COMPLETED ESSA MH REHAB: REPLACE FRAME AND COVER INSTALL FULL DEPTH LINER	3,300.00	CL	
201603750401		DWYER RD	CERISE AV	02/24/2016	08/28/2018	SMBG	ESSA MH REHAB: Adjust Manhole to Grade	Cancelled due to no rehabilitation required		CL	
201603750501		DWYER RD	GAWAIN DR	02/24/2016	09/25/2017	SMBG	ESSA MH REHAB: Replace Cover Install Full Depth Liner	COMPLETED ESSA MH REHAB: REPLACE COVER INSTALL FULL DEPTH LINER	575.00	CL	
201603750601		DWYER RD	MICHOUD BL	02/24/2016	08/15/2018	SMBG	ESSA MH REHAB: Install Partial Liner	ESSA MH REHAB: Install Partial Liner		CL	
201603751701		AMERICA	PRESSBURG	02/24/2016	10/13/2017	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	400.00	CL	
201603752101		BULLARD AV	CAMPBELL LN	02/24/2016	08/01/2017	SMBG	ESSA MH REHAB: Install Full Depth Liner	COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER	1,450.00	CL	
201603752201		BULLARD AV	CAMPBELL LN	02/24/2016	08/01/2017	SMBG	ESSA MH REHAB: Install Full Depth Liner	COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER	1,200.00	CL	
201603752301		BULLARD AV	MELVIN PL	02/24/2016	08/08/2017	SMBG	ESSA MH REHAB: Install Full Depth Liner	COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER	1,300.00	CL	
201603752401		BULLARD AV	MELVIN PL	02/24/2016	08/08/2017	SMBG	ESSA MH REHAB: Install Full Depth Liner	COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER	1,200.00	CL	
201603752501		BULLARD AV	TANNER S DAVIS DR	02/24/2016	07/24/2017	SMBG	ESSA MH REHAB: Install Full Depth Liner	COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER	250.00	CL	
201603752601		BULLARD AV	TANNER S DAVIS DR	02/24/2016	07/24/2017	SMBG	ESSA MH REHAB: Install Full Depth Liner	COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER	1,100.00	CL	
201603752701		CHEF MENTEUR HW	WILSON	02/24/2016	09/18/2017	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	250.00	CL	
201603769601		PELTIER	STREET A	02/26/2016	06/12/2016	SLINE	MWH-ID. 7463-1062 FULL LINING OF SEGMENT 487-007 TO 487-006 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS ALCEE FORTIER	COMPLETED FULL LINING OF SEGMENT 487-007 TO 487-006 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS ALCEE FORTIER		CL	
201603769701		SAIGON DR	STREET A	02/26/2016	06/12/2016	SMAIN	MWH-ID. 7463-1063 FULL LINING OF SEGMENT 487-023 TO 487-001 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS ALCEE FORTIER	COMPLETED FULL LINING OF SEGMENT 487-023 TO 487-001 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS ALCEE FORTIER		CL	
201701778401		GEN OGDEN	LEAKE AV	12/11/2017	08/01/2017	SLINE	FEMA REPAIR REPAIR MSL INTERNALLY INSTALL FULL LENGTH CIPP LINER FROM 022-009 TO 022-008 BASIN 8 - NEW ORLEANS EAST /* NO WATER METER/TAP INFO FOUND IN AUTO LOOKUP. ****/	COMPLETED FEMA REPAIR REPAIR MSL INTERNALLY INSTALL FULL LENGTH CIPP LINER FROM 022-009 TO 022-008 BASIN 8 - NEW ORLEANS EAST	28,470.00	CL	
201800657201		OLD GENTILLY RD	WILSON	03/23/2018	09/01/2017	SMBG	REHAB MANHOLE SMH 495-020	COMPLETED REHAB MANHOLE SMH 495-020	250.00	CL	
201800658401		ALMONASTER AV	ELAINE	03/23/2018	10/25/2017	SMBG	REHAB MANHOLE SMH 495-034	COMPLETED REHAB MANHOLE SMH 495-034	2,250.00	CL	
201800660101		CHEF MENTEUR HW	READ BL	03/23/2018	05/22/2017	SMBG	REHAB MANHOLE SMH 497-012	COMPLETED REHAB MANHOLE SMH 497-012	2,000.00	CL	
201800660301		CHEF MENTEUR HW	LURLINE	03/23/2018	05/19/2017	SMBG	REHAB MANHOLE SMH 497-013	COMPLETED REHAB MANHOLE SMH 497-013	2,000.00	CL	
201800660701		CHEF MENTEUR HW	MICHOUD BL	03/23/2018	10/31/2017	SMBG	REHAB MANHOLE SMH 501-017	COMPLETED REHAB MANHOLE SMH 501-017	2,000.00	CL	
201800661001		OLD GENTILLY RD	SATURN BL	03/23/2018	08/01/2017	SMBG	REHAB MANHOLE SMH 502-001	COMPLETED REHAB MANHOLE SMH 502-001	2,000.00	CL	
201801048401		DWYER RD	WILSON DR	05/24/2018	05/10/2017	SMAIN	FEMA REPAIR PERFORM EXCAVATED REPAIRS TO MSL @ 109' TO 121' FROM 464-002 BASIN 8 - NEW ORLEANS EAST - SPS WILSON	COMPLETED FEMA REPAIR PERFORM EXCAVATED REPAIRS TO MSL @ 109' TO 121' FROM 464-002 BASIN 8 - NEW ORLEANS EAST - SPS WILSON	55,377.00	CL	
201801071101		DWYER RD	GALAHAD DR	05/30/2018	11/01/2017	SMAIN	FEMA REPAIR PERFORM EXCAVATED REPAIRS TO MSL @ 228' TO 240' FROM 472-091 BASIN 8 - NEW ORLEANS EAST - SPS CASTLE MANOR	FEMA REPAIR PERFORM EXCAVATED REPAIRS TO MSL @ 228' TO 240' FROM 472-091 BASIN 8 - NEW ORLEANS EAST - SPS CASTLE MANOR	35,000.00	CL	
201801081501		BASINVIEW DR	HARBOURVIEW DR	05/31/2018	02/07/2018	SMBG	REHAB SEWER MANHOLE 460-051	COMPLETED REHAB SEWER MANHOLE 460-051	780.00	CL	
201801109801		FARWOOD RD	I-10	06/06/2018	10/16/2017	SMBG	REHAB SEWER MANHOLE 463-092	COMPLETED REHAB SEWER MANHOLE 463-092	275.00	CL	
ESSA 2 - BASIN 9 - SOUTH SHORE		977									1,408,781.70
201200169201		UNITY DR	CURRAN BL	01/23/2012	02/28/2013	SMAIN	MWH-ID. 7463-437 POINT REPAIR REPLACE SERVICE 119' FROM SMH 489-060 ESSA 2 - BASIN 9 - SOUTHSHORE - BERG	COMPLETED POINT REPAIR REPLACE SERVICE 119' FROM SMH 489-060	6,830.00	CL	
201200169301		UNITY DR	CURRAN BL	01/23/2012	01/14/2013	SLINE	MWH-ID. 7463-437 FULL LINING OF SMH 489-060 TO 489-059 ESSA 2 - BASIN 9 - SOUTHSHORE - BERG	COMPLETED FULL LINING OF SMH 489-060 TO 489-059	29,786.00	CL	
201200169501		CAMBERLEY DR	MORRISON RD	01/23/2012	05/30/2013	SMAIN	MWH-ID. 7463-438 POINT REPAIR 35' - 47' FROM SMH 492-003 ESSA 2 - BASIN 9 - SOUTHSHORE - BERG	COMPLETED POINT REPAIR 35' - 47' FROM SMH 492-003	6,200.00	CL	
201200376601		HAYNE BL	BURKE RD	02/14/2012	05/31/2013	SMAIN	MWH-ID. 7463-674 POINT REPAIR 0' - 14' FROM SMH 477-084 ESSA 2 - BASIN 9 - SOUTHSHORE - BURKE	COMPLETED POINT REPAIR 0' - 14' FROM SMH 477-084	6,803.11	CL	
201200376701		HAYNE BL	BURKE RD	02/14/2012	06/03/2013	SMAIN	MWH-ID. 7463-674 POINT REPAIR 190' - 213' FROM SMH 477-084 ESSA 2 - BASIN 9 - SOUTHSHORE - BURKE	COMPLETED POINT REPAIR 190' - 213' FROM SMH 477-084	8,663.11	CL	
201200376801		HAYNE BL	BURKE RD	02/14/2012	08/05/2013	SLINE	MWH-ID. 7463-674 FULL LINING OF SMH 477-084 TO 477-083 ESSA 2 - BASIN 9 - SOUTHSHORE - BURKE	COMPLETED FULL LINING OF SMH 477-084 TO 477-083	34,883.00	CL	
201200381101		LAFOURCHE	WALES	02/15/2012	05/23/2013	SLINE	MWH-ID. 7463-682 FULL LINING OF SMH 488-093 TO 488-091 ESSA 2 - BASIN 9 - SOUTHSHORE - WEBER	COMPLETED FULL LINING OF SMH 488-093 TO 488-091	24,159.00	CL	
201201727201		UNITY DR	HAYNE BL	07/24/2012	02/28/2013	SMAIN	MWH-ID. 7463-437 POINT REPAIR REPLACE SERVICE 81' FROM SMH 489-060 ESSA 2 - BASIN 9 - SOUTHSHORE - BERG	COMPLETED POINT REPAIR REPLACE SERVICE 81' FROM SMH 489-060	6,860.00	CL	
201202150601		S LITTLE WOODS	W LITTLE WOODS	10/03/2012	02/08/2013	SLEAD	MWH-ID. 7463-703 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 5'	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 5'	6,320.00	CL	
201202150701		S LITTLE WOODS	W LITTLE WOODS	10/03/2012	02/11/2013	SLEAD	MWH-ID. 7463-703 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 61'	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 61'	7,060.00	CL	
201202150801		S LITTLE WOODS	W LITTLE WOODS	10/03/2012	02/13/2013	SLEAD	MWH-ID. 7463-703 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 113'	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 113'	6,860.00	CL	
201202150901		S LITTLE WOODS	W LITTLE WOODS	10/03/2012	05/30/2013	SLINE	MWH-ID. 7463-703 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 124.5	REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 124.5	18,681.00	CL	
201303956101		S LITTLE WOODS	W LITTLE WOODS	07/15/2013	02/14/2013	SMAIN	MWH-ID. 7463-703 POINT REPAIR REPLACE SERVICE 180' FROM SMH 508-068 ESSA 2 - BASIN 9 - SOUTHSHORE - SHOREWOOD	COMPLETED POINT REPAIR REPLACE SERVICE 180' FROM SMH 508-068		CL	
201303956201		S LITTLE WOODS	W LITTLE WOODS	07/15/2013	12/21/2021	SLEAD	MWH-ID. 7463-703 REPLACE SERVICE VIA LINING FROM 182' FROM SMH 508-068 ESSA 2 - BASIN 9 - SOUTHSHORE - SHOREWOOD	SERVICE LATERAL LINED		CL	
201303956301		S LITTLE WOODS	W LITTLE WOODS	07/15/2013	12/21/2021	SLEAD	MWH-ID. 7463-703 REPLACE SERVICE VIA LINING FROM 226' FROM SMH 508-068 ESSA 2 - BASIN 9 - SOUTHSHORE - SHOREWOOD	SERVICE LATERAL LINED		CL	
201303956501		ROBIN HOOD DR	PRESSBURG	07/15/2013	08/06/2013	SLINE	MWH-ID. 7463-413 FULL LINING OF SMH 476-049 - 476-048 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS	COMPLETED FULL LINING OF SMH 476-049 - 476-048	24,385.00	CL	
201304192701		E BARRINGTON DR	BRIARHEATH DR	08/23/2013	08/05/2013	SLINE	MWH-ID. 7463-701 FULL LINING OF SMH 493-081 - 493-080 ESSA 2 - BASIN 9 - SOUTHSHORE - BERG	COMPLETED POINT REPAIR 86' TO 114' FROM SMH 383-042		CL	
201304423101		E HERMES	PINES BL	09/30/2013	11/04/2014	SLINE	MWH-ID. 7463-771 FULL LINING OF PIPE FROM SMH 425-010 TO 425-009 ESSA 2 - BASIN 9 - SOUTH SHORE - SPS PINES VILLAGE	COMPLETED FULL LINING OF PIPE FROM SMH 425-010 TO 425-009	15,024.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
4/8/2022	201304423201	E HERMES	PINES BL	09/30/2013	10/23/2014	SLEAD	MWH-ID. 7463-771 SERVICE POINT REPAIR 255' FROM SMH 425-010 - ESSA 2 - BASIN 9 - SOUTH SHORE - SPS PINES VILLAGE	COMPLETED SERVICE POINT REPAIR 255' FROM SMH 425-010	6,546.00	CL	
	201304423301	E HERMES	PINES BL	09/30/2013	10/27/2014	SLEAD	MWH-ID. 7463-771 SERVICE POINT REPAIR 319' FROM SMH 425-010 - ESSA 2 - BASIN 9 - SOUTH SHORE - SPS PINES VILLAGE	COMPLETED SERVICE POINT REPAIR 319' FROM SMH 425-010	6,546.00	CL	
	201502083901	DARTMOOR DR	ABERDEEN RD	07/30/2015	10/21/2019	SMBG	REHAB SEWER MANHOLE 477-020	COMPLETED REHAB SEWER MANHOLE 477-020	1,000.00	CL	
	201502084001	AFTON DR	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-025	MANHOLE REHAB COMPLETED		CL	
	201502084101	BENSON	ABERDEEN RD	07/30/2015	10/21/2019	SMBG	REHAB SEWER MANHOLE 477-028	COMPLETED REHAB SEWER MANHOLE 477-028	1,000.00	CL	
	201502084201	KENYON RD	ABERDEEN RD	07/30/2015	10/21/2019	SMBG	REHAB SEWER MANHOLE 477-030	COMPLETED REHAB SEWER MANHOLE 477-030	1,000.00	CL	
	201502085401	MORRISON RD	HEATHER CT	07/30/2015	10/23/2019	SMBG	REHAB SEWER MANHOLE 477-012	COMPLETED REHAB SEWER MANHOLE 477-012	3,250.00	CL	
	201502085501	CROWDER BL	EDGELAKE CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-108	MANHOLE REHAB COMPLETED		CL	
	201502085601	EDGELAKE CT	WALES	07/30/2015	10/22/2019	SMBG	REHAB SEWER MANHOLE 477-111	COMPLETED REHAB SEWER MANHOLE 477-111	1,000.00	CL	
	201502085701	DEVINE AV	FULTON	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 478-004	MANHOLE REHAB COMPLETED		CL	
	201502085901	BURKE AV	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-082	MANHOLE REHAB COMPLETED		CL	
	201502086001	VANDERKLOOT AV	MORRISON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-015	MANHOLE REHAB COMPLETED		CL	
	201502086101	MORRISON CT	MORRISON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-040	MANHOLE REHAB COMPLETED		CL	
	201502086201	BURKE AV	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-049	MANHOLE REHAB COMPLETED		CL	
	201502086301	CURRAN BL	AFTON DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-053	MANHOLE REHAB COMPLETED		CL	
	201502086401	GERVAIS	MEYN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-061	MANHOLE REHAB COMPLETED		CL	
	201502086601	SCOTTSDALE DR	ABERDEEN RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-032	MANHOLE REHAB COMPLETED		CL	
	201502087001	CROWDER BL	ABERDEEN RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-095	MANHOLE REHAB COMPLETED		CL	
	201502087101	HAYNE BL	VANDERKLOOT AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-118	MANHOLE REHAB COMPLETED		CL	
	201502087201	TRAPIER AV	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-067	MANHOLE REHAB COMPLETED		CL	
	201502087301	DINKINS	SHUBRICK	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 478-072	MANHOLE REHAB COMPLETED		CL	
	201502087401	CARTER	HANSBROUGH	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-077	MANHOLE REHAB COMPLETED		CL	
	201502087501	WEAVER AV	IRBY	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 478-081	MANHOLE REHAB COMPLETED		CL	
	201502087601	CARTER	SHAW AV	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 478-085	MANHOLE REHAB COMPLETED		CL	
	201502087701	SHAW AV	IRBY	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-087	MANHOLE REHAB COMPLETED		CL	
	201502087801	POITEVENT	IRBY	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-089	MANHOLE REHAB COMPLETED		CL	
	201502087901	TRAPIER AV	FULTON	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-028	MANHOLE REHAB COMPLETED		CL	
	201502088001	SHUBRICK	MORRISON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-034	MANHOLE REHAB COMPLETED		CL	
	201502088101	FULTON	DEVINE AV	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 478-037	MANHOLE REHAB COMPLETED		CL	
	201502088201	DEVINE AV	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-040	MANHOLE REHAB COMPLETED		CL	
	201502088301	VANDERKLOOT AV	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-044	MANHOLE REHAB COMPLETED		CL	
	201502088401	HICKMAN	FULTON	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 478-017	MANHOLE REHAB COMPLETED		CL	
	201502088501	FULTON	BREVARD AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-055	MANHOLE REHAB COMPLETED		CL	
	201502088601	POITEVENT	IRBY	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-090	MANHOLE REHAB COMPLETED		CL	
	201502089501	HAYNE BL	WEAVER AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-119	MANHOLE REHAB COMPLETED		CL	
	201502089701	MORRISON RD	WEAVER AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-099	MANHOLE REHAB COMPLETED		CL	
	201502089801	WEAVER AV	CARTER	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-102	MANHOLE REHAB COMPLETED		CL	
	201502089901	SHAW AV	CARTER	07/30/2015	10/23/2019	SMBG	REHAB SEWER MANHOLE 478-105	COMPLETED REHAB SEWER MANHOLE 478-105	1,000.00	CL	
	201502090001	POITEVENT	QUEISSER	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 478-108	MANHOLE REHAB COMPLETED		CL	
	201502090101	MORRISON RD	WEAVER AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-111	MANHOLE REHAB COMPLETED		CL	
	201502091901	LADY GRAY	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-086	MANHOLE REHAB COMPLETED		CL	
	201502092001	READ BL	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-034	MANHOLE REHAB COMPLETED		CL	
	201502092101	CURRAN BL	AVALON WAY	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-038	MANHOLE REHAB COMPLETED		CL	
	201502092201	AVALON WAY	HERITAGE DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-040	MANHOLE REHAB COMPLETED		CL	
	201502092301	AVALON WAY	BOULEVARD WAY	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-044	MANHOLE REHAB COMPLETED		CL	
	201502092401	MORRISON RD	FOREST GLEN RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-048	MANHOLE REHAB COMPLETED		CL	
	201502092501	ELMDALE RD	CASTLEWOOD DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-054	MANHOLE REHAB COMPLETED		CL	
	201502093001	MEANS AV	CARTER	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-014	MANHOLE REHAB COMPLETED		CL	
	201502093101	READ BL	CARTER	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-019	MANHOLE REHAB COMPLETED		CL	
	201502093201	MEANS AV	IRBY	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-022	MANHOLE REHAB COMPLETED		CL	
	201502093301	LADY GRAY	WALES	07/30/2015	11/13/2019	SMBG	REHAB SEWER MANHOLE 488-084	COMPLETED REHAB SEWER MANHOLE 488-084	1,400.00	CL	
	201502093401	JAHNCKE RD	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 489-157	MANHOLE REHAB COMPLETED		CL	
	201502093501	MORRISON RD	BERG	07/30/2015	10/14/2019	SMBG	REHAB SEWER MANHOLE 489-016	COMPLETED REHAB SEWER MANHOLE 489-016	2,250.00	CL	
	201502093601	MORRISON RD	DUNE DR	07/30/2015	10/09/2019	SMBG	REHAB SEWER MANHOLE 490-004	COMPLETED REHAB SEWER MANHOLE 490-004	1,000.00	CL	
	201502093701	CURRAN BL	WRIGHT RD	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 488-104	MANHOLE REHAB COMPLETED		CL	
	201502093801	MORRISON RD	LADY GRAY	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 488-109	MANHOLE REHAB COMPLETED		CL	
	201502093901	LEHIGH	ZENITH	07/30/2015	11/14/2019	SMBG	REHAB SEWER MANHOLE 488-119	COMPLETED REHAB SEWER MANHOLE 488-119	2,000.00	CL	
	201502094001	LEHIGH	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-121	MANHOLE REHAB COMPLETED		CL	
	201502094101	MORRISON RD	MACKENZIE	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-127	MANHOLE REHAB COMPLETED		CL	
	201502094201	HAYNE BL	LAFOURCHE	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-088	MANHOLE REHAB COMPLETED		CL	
	201502094301	MORRISON RD	MARYWOOD CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 489-002	MANHOLE REHAB COMPLETED		CL	
	201502094401	FOREST GLEN RD	CASTLEWOOD DR	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 488-064	MANHOLE REHAB COMPLETED		CL	
	201502094501	CASTLEWOOD DR	ELMDALE RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-067	MANHOLE REHAB COMPLETED		CL	
	201502094601	LACOMBE	ZENITH	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-070	MANHOLE REHAB COMPLETED		CL	
	201502094701	CURRAN BL	AVALON WAY	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-074	MANHOLE REHAB COMPLETED		CL	
	201502094801	LACOMBE	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-079	MANHOLE REHAB COMPLETED		CL	
	201502094901	MORRISON RD	BULLARD AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 489-134	MANHOLE REHAB COMPLETED		CL	
	201502095001	WINDWARD CT	PASS DR	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 490-065	MANHOLE REHAB COMPLETED		CL	
	201502095101	SANDBIPER DR	PASS DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-069	MANHOLE REHAB COMPLETED		CL	
	201502095201	TRADE WINDS CT	GANNON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-075	MANHOLE REHAB COMPLETED		CL	
	201502095301	SANDBIPER DR	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-079	MANHOLE REHAB COMPLETED		CL	
	201502095401	GANNON RD	WINNERS CI	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-083	MANHOLE REHAB COMPLETED		CL	
	201502095501	PEBBLE DR	HAYNE BL	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 490-013	MANHOLE REHAB COMPLETED		CL	
	201502095601	WAVE DR	CURRAN BL	07/30/2015	10/10/2019	SMBG	REHAB SEWER MANHOLE 490-017	COMPLETED REHAB SEWER MANHOLE 490-017	1,400.00	CL	
	201502095701	MORRISON RD	BRANCH DR	07/30/2015	11/08/2019	SMBG	REHAB SEWER MANHOLE 490-023	COMPLETED REHAB SEWER MANHOLE 490-023	1,000.00	CL	
	201502095801	BRANCH DR	ZENITH	07/30/2015	10/10/2019	SMBG	REHAB SEWER MANHOLE 490-026	COMPLETED REHAB SEWER MANHOLE 490-026	2,400.00	CL	
	201502095901	BRANCH DR	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-030	MANHOLE REHAB COMPLETED		CL	
	201502096001	BRANCH DR	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-034	MANHOLE REHAB COMPLETED		CL	
	201502096101	PLACID	WALES	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 490-039	MANHOLE REHAB COMPLETED		CL	
	201502096201	BULLARD AV	LAKELAND CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 489-092	MANHOLE REHAB COMPLETED		CL	
	201502096301	LAKELAND CT	BULLARD AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 489-096	MANHOLE REHAB COMPLETED		CL	
	201502096401	CURRAN BL	HONEYSUCKLE LN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 489-109	MANHOLE REHAB COMPLETED		CL	
	201502096501	SANDY COVE DR	PASS DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-060	MANHOLE REHAB COMPLETED		CL	
	201502096601	READ BL	ANDOVER DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER				

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502096801		E WHEATON CI	WEAVER AV	07/30/2015	10/24/2019	SMBG	REHAB SEWER MANHOLE 491-077	COMPLETED REHAB SEWER MANHOLE 491-077	1,000.00	CL	
201502096901		W WHEATON CI	WEAVER AV	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 491-081	MANHOLE REHAB COMPLETED		CL	
201502097001		WEAVER AV	W WHEATON CI	07/30/2015	10/24/2019	SMBG	REHAB SEWER MANHOLE 491-084	COMPLETED REHAB SEWER MANHOLE 491-084	2,000.00	CL	
201502097101		WEAVER AV	ANDOVER DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 491-088	MANHOLE REHAB COMPLETED		CL	
201502097201		READ BL	E ROCKTON CI	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 491-063	MANHOLE REHAB COMPLETED		CL	
201502097301		PARRY	MORRISON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-102	MANHOLE REHAB COMPLETED		CL	
201502097401		MORRISON RD	RESTGATE RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 491-002	MANHOLE REHAB COMPLETED		CL	
201502097501		RESTGATE RD	FLOSSMOOR DR	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 491-005	MANHOLE REHAB COMPLETED		CL	
201502097601		CHEVY CHASE DR	RESTGATE RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 491-014	MANHOLE REHAB COMPLETED		CL	
201502097701		HANOVER RD	CHEVY CHASE DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 491-037	MANHOLE REHAB COMPLETED		CL	
201502097801		READ LN	READ BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 491-047	MANHOLE REHAB COMPLETED		CL	
201502097901		MORRISON RD	READ BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 491-061	MANHOLE REHAB COMPLETED		CL	
201502098001		SANDY COVE DR	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-052	MANHOLE REHAB COMPLETED		CL	
201502098101		WHITESIDE RD	WRIGHT RD	07/30/2015	11/14/2019	SMBG	REHAB SEWER MANHOLE 492-022	COMPLETED REHAB SEWER MANHOLE 492-022	1,400.00	CL	
201502098701		BULLARD AV	I-10 SERVICE RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 493-056	MANHOLE REHAB COMPLETED		CL	
201502098801		LAKE BARRINGTON DR	I-10 SERVICE RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 492-072	MANHOLE REHAB COMPLETED		CL	
201502098901		MORRISON RD	BEACONFIELD DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 493-002	MANHOLE REHAB COMPLETED		CL	
201502099001		NORTHGATE DR	W BARRINGTON CT	07/30/2015	09/03/2019	SMBG	REHAB SEWER MANHOLE 493-014	COMPLETED REHAB SEWER MANHOLE 493-014	400.00	CL	
201502099101		CRANBROOK DR	BEACONFIELD DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 493-032	MANHOLE REHAB COMPLETED		CL	
201502099201		CAMBERLEY DR	LAKE BARRINGTON DR	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 492-004	MANHOLE REHAB COMPLETED		CL	
201502099301		CAMBERLEY DR	CAMBERLEY CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 492-008	MANHOLE REHAB COMPLETED		CL	
201502099401		CAMBERLEY DR	CAMBERLEY CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 492-012	MANHOLE REHAB COMPLETED		CL	
201502099501		SEVEN OAKS RD	LAKE BARRINGTON DR	07/30/2015	10/23/2019	SMBG	REHAB SEWER MANHOLE 492-017	COMPLETED REHAB SEWER MANHOLE 492-017	400.00	CL	
201502101201		MORRISON RD	PINERIDGE	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-056	MANHOLE REHAB COMPLETED		CL	
201502101301		PINERIDGE	QUAIL CREEK LN	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 506-059	MANHOLE REHAB COMPLETED		CL	
201502101401		MORRISON RD	MOREL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-061	MANHOLE REHAB COMPLETED		CL	
201502101501		W RENAISSANCE CT	CHANELLE CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 505-061	MANHOLE REHAB COMPLETED		CL	
201502101601		CHANELLE CT	W RENAISSANCE CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 505-067	MANHOLE REHAB COMPLETED		CL	
201502101701		W RENAISSANCE CT	SHADOWLAWN AV	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 505-074	MANHOLE REHAB COMPLETED		CL	
201502101801		MORRISON RD	SCOTTWOOD DR	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 506-004	MANHOLE REHAB COMPLETED		CL	
201502101901		SCOTTWOOD DR	CURRAN BL	07/30/2015	12/12/2019	SMBG	REHAB SEWER MANHOLE 506-011	COMPLETED REHAB SEWER MANHOLE 506-011	1,500.00	CL	
201502102001		BRIARWOOD DR	CURRAN BL	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 506-018	MANHOLE REHAB COMPLETED		CL	
201502102101		LAKE CARMEL DR	BEAUVOIR CT	07/30/2015	10/17/2019	SMBG	REHAB SEWER MANHOLE 505-014	COMPLETED REHAB SEWER MANHOLE 505-014	1,000.00	CL	
201502102201		LAKE CARMEL DR	CHATELAIN CT	07/30/2015	01/08/2020	SMBG	REHAB SEWER MANHOLE 505-017	COMPLETED REHAB SEWER MANHOLE 505-017	1,000.00	CL	
201502102301		CARMEL PL	CHATELAIN DR	07/30/2015	10/17/2019	SMBG	REHAB SEWER MANHOLE 505-026	COMPLETED REHAB SEWER MANHOLE 505-026	1,650.00	CL	
201502102401		WAYSIDE DR	PARLANGE CT	07/30/2015	11/08/2019	SMBG	REHAB SEWER MANHOLE 505-032	COMPLETED REHAB SEWER MANHOLE 505-032	1,000.00	CL	
201502102501		E RENAISSANCE CT	MC RAVEN CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 505-036	MANHOLE REHAB COMPLETED		CL	
201502102601		E RENAISSANCE CT	PARLANGE CT	07/30/2015	11/22/2019	SMBG	REHAB SEWER MANHOLE 505-044	COMPLETED REHAB SEWER MANHOLE 505-044	2,900.00	CL	
201502102701		TRICIA CT	BRIARWOOD DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-048	MANHOLE REHAB COMPLETED		CL	
201502102801		E TAMARON BL	CORNERSTONE BL	07/30/2015	11/12/2019	SMBG	REHAB SEWER MANHOLE 507-008	COMPLETED REHAB SEWER MANHOLE 507-008	2,400.00	CL	
201502102901		W TAMARON BL	N TAMARON BL	07/30/2015	08/14/2019	SMBG	REHAB SEWER MANHOLE 507-014	COMPLETED REHAB SEWER MANHOLE 507-014	1,400.00	CL	
201502103001		W TAMARON BL	CORNERSTONE BL	07/30/2015	11/12/2019	SMBG	REHAB SEWER MANHOLE 507-017	COMPLETED REHAB SEWER MANHOLE 507-017	1,400.00	CL	
201502103101		MORRISON RD	QUEENSWAY DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 507-023	MANHOLE REHAB COMPLETED		CL	
201502103201		EASTGATE AV	WHITMORE PL	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 507-030	MANHOLE REHAB COMPLETED		CL	
201502103301		MORRISON RD	VINCENT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-070	MANHOLE REHAB COMPLETED		CL	
201502103401		VINCENT	CURRAN BL	07/30/2015	10/08/2019	SMBG	REHAB SEWER MANHOLE 506-074	COMPLETED REHAB SEWER MANHOLE 506-074	1,000.00	CL	
201502103501		WALES	SHAMROCK DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-081	MANHOLE REHAB COMPLETED		CL	
201502103601		VINCENT	WALES	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-084	MANHOLE REHAB COMPLETED		CL	
201502103701		VINCENT	SUPERIOR DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-088	MANHOLE REHAB COMPLETED		CL	
201502103801		VINCENT	SUPERIOR DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-095	MANHOLE REHAB COMPLETED		CL	
201502103901		HAYNE BL	REELFOOT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-100	MANHOLE REHAB COMPLETED		CL	
201502104001		BRIARWOOD DR	TRICIA CT	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 506-033	MANHOLE REHAB COMPLETED		CL	
201502104101		DARLENE CT	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-042	MANHOLE REHAB COMPLETED		CL	
201502104201		TRICIA CT	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-046	MANHOLE REHAB COMPLETED		CL	
201502104301		VINCENT	CURRAN BL	07/30/2015	10/10/2019	SMBG	REHAB SEWER MANHOLE 506-122	COMPLETED REHAB SEWER MANHOLE 506-122	1,000.00	CL	
201502104401		KINGSPORT BL	CURRAN BL	07/30/2015	11/11/2019	SMBG	REHAB SEWER MANHOLE 508-125	COMPLETED REHAB SEWER MANHOLE 508-125	1,400.00	CL	
201502104501		FORUM BL	BEEKMAN RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-127	MANHOLE REHAB COMPLETED		CL	
201502104601		SHOREWOOD BL	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-027	MANHOLE REHAB COMPLETED		CL	
201502104701		BASS	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-052	MANHOLE REHAB COMPLETED		CL	
201502104801		BASS	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-056	MANHOLE REHAB COMPLETED		CL	
201502104901		WALES	SAND	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-060	MANHOLE REHAB COMPLETED		CL	
201502105001		S LITTLE WOODS	VENICE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-067	MANHOLE REHAB COMPLETED		CL	
201502105101		STONEWOOD	PARTRIDGE LN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-014	MANHOLE REHAB COMPLETED		CL	
201502105201		HAYNE BL	VENICE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-074	MANHOLE REHAB COMPLETED		CL	
201502105301		RIDGEFIELD DR	KINGSWOOD DR	07/30/2015	01/13/2020	SMBG	REHAB SEWER MANHOLE 507-052	COMPLETED REHAB SEWER MANHOLE 507-052	1,000.00	CL	
201502105401		RIDGEFIELD DR	KNIGHTWAY DR	07/30/2015	08/14/2019	SMBG	REHAB SEWER MANHOLE 507-058	COMPLETED REHAB SEWER MANHOLE 507-058	400.00	CL	
201502105501		KNIGHTWAY DR	PINEBROOK DR	07/30/2015	10/12/2019	SMBG	REHAB SEWER MANHOLE 507-061	COMPLETED REHAB SEWER MANHOLE 507-061	1,000.00	CL	
201502105601		PINEBROOK DR	EASTGATE AV	07/30/2015	10/11/2019	SMBG	REHAB SEWER MANHOLE 507-064	COMPLETED REHAB SEWER MANHOLE 507-064	1,000.00	CL	
201502105701		AVON PARK BL	CURRAN BL	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 508-008	MANHOLE REHAB COMPLETED		CL	
201502105801		AVON PARK BL	CURRAN BL	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 508-010	MANHOLE REHAB COMPLETED		CL	
201502105901		KINGSPORT BL	CURRAN BL	07/30/2015	12/03/2019	SMBG	REHAB SEWER MANHOLE 508-122	COMPLETED REHAB SEWER MANHOLE 508-122	1,400.00	CL	
201502106401		FORUM BL	DUANE RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-141	MANHOLE REHAB COMPLETED		CL	
201502106501		DUANE RD	BEEKMAN RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-144	MANHOLE REHAB COMPLETED		CL	
201502106601		QUAIL CREEK LN	STONEWOOD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-154	MANHOLE REHAB COMPLETED		CL	
201502106701		PARTRIDGE LN	STONEWOOD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-159	MANHOLE REHAB COMPLETED		CL	
201502106801		MORRISON RD	PARIS RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-164	MANHOLE REHAB COMPLETED		CL	
201502106901		BEEKMAN RD	FORUM BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-128	MANHOLE REHAB COMPLETED		CL	
201502107101		CURRAN BL	SUN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-111	MANHOLE REHAB COMPLETED		CL	
201502107201		STAR	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-114	MANHOLE REHAB COMPLETED		CL	
201502107301		CURRAN BL	PARIS RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-117	MANHOLE REHAB COMPLETED		CL	
201502107401		KINGSPORT BL	MORRISON RD	07/30/2015	12/03/2019	SMBG	REHAB SEWER MANHOLE 508-119	COMPLETED REHAB SEWER MANHOLE 508-119	400.00	CL	
201502114301		PARIS RD	MORRISON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 539-002	MANHOLE REHAB COMPLETED		CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
	201502120001	CHEF MENTEUR HW	INDUSTRIAL PK	07/30/2015	08/06/2016	SMBG	REHAB SEWER MANHOLE 549-010 /** NO WATER METER/TAP INFO FOUND IN AUTO LOOKUP. ****/	EXCAVATED IN MUDPLOT AND STREET WITH MACHINE AND BY HAND AROUND UNDER GROUND UTILITIES. REMOVED BROKEN MANHOLE REBUILT SEWER MANHOLE BOTTOM AND A ROLLS OF BRICKS. LEFT BARALLS AND FLAGS AROUND JOB SITE MWH BULK LOAD ESSA MANHOLE REHAB	7,907.92	CL	
	201502120002	CHEF MENTEUR HW	INDUSTRIAL PK	08/07/2016	08/07/2016	SMBG	EXCAVATED IN MUDPLOT AND STREET WITH MACHINE AND BY HAND AROUND UNDER GROUND UTILITIES. REMOVED BROKEN MANHOLE REBUILT SEWER MANHOLE BOTTOM AND A ROLLS OF BRICKS. LEFT BARALLS AND FLAGS AROUND JOB SITE	REMOVED DEBRIS FROM JOB SITE AND REBUILT SEWER MANHOLE BELOW GRADE FROM 11 FEET DEEP. BACKFILLED AND INSTALLED NEW SEWER MANHOLE CASE COMPLETE	6,688.06	CL	
	201502121001	PARIS RD	MORRISON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 539-004	MANHOLE REHAB COMPLETED		CL	
	201502142101	BEEKMAN RD	FORUM BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-129	MANHOLE REHAB COMPLETED		CL	
	201502142201	BEEKMAN RD	TILBURY RD	07/30/2015	10/07/2019	SMBG	REHAB SEWER MANHOLE 508-130	COMPLETED REHAB SEWER MANHOLE 508-130	1,500.00	CL	
	201502142301	BEEKMAN RD	EMORY RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-133	MANHOLE REHAB COMPLETED		CL	
	201502142401	EMORY RD	PARIS RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-135	MANHOLE REHAB COMPLETED		CL	
	201502142501	FORUM BL	TILBURY RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-137	MANHOLE REHAB COMPLETED		CL	
	201502142601	TILBURY RD	BEEKMAN RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-139	MANHOLE REHAB COMPLETED		CL	
	201502142701	DUANE RD	FORUM BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-142	MANHOLE REHAB COMPLETED		CL	
	201502142801	DUANE RD	FORUM BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-143	MANHOLE REHAB COMPLETED		CL	
	201502142901	FORUM BL	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-148	MANHOLE REHAB COMPLETED		CL	
	201502143001	EMORY RD	FORUM BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-151	MANHOLE REHAB COMPLETED		CL	
	201502143101	QUAIL CREEK LN	STONEWOOD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-155	MANHOLE REHAB COMPLETED		CL	
	201502143201	STONEWOOD	QUAIL CREEK LN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-157	MANHOLE REHAB COMPLETED		CL	
	201502143301	MORRISON RD	SHOREWOOD BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-160	MANHOLE REHAB COMPLETED		CL	
	201502143401	MORRISON RD	SHOREWOOD BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-162	MANHOLE REHAB COMPLETED		CL	
	201502143501	MORRISON RD	PARIS RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-165	MANHOLE REHAB COMPLETED		CL	
	201502143901	VENICE BL	WALES	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-077	MANHOLE REHAB COMPLETED		CL	
	201502144001	VENICE BL	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-078	MANHOLE REHAB COMPLETED		CL	
	201502144101	CURRAN BL	SAIL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-079	MANHOLE REHAB COMPLETED		CL	
	201502144201	SAIL	WALES	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-081	MANHOLE REHAB COMPLETED		CL	
	201502144301	SAND	WALES	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-094	MANHOLE REHAB COMPLETED		CL	
	201502144401	CURRAN BL	SUN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-095	MANHOLE REHAB COMPLETED		CL	
	201502144501	SUN	WALES	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-110	MANHOLE REHAB COMPLETED		CL	
	201502144601	CURRAN BL	STAR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-112	MANHOLE REHAB COMPLETED		CL	
	201502144701	STAR	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-113	MANHOLE REHAB COMPLETED		CL	
	201502144801	STAR	WALES	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-115	MANHOLE REHAB COMPLETED		CL	
	201502144901	CURRAN BL	PARIS RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-116	MANHOLE REHAB COMPLETED		CL	
	201502145001	MORRISON RD	KINGSPORT BL	07/30/2015	10/07/2019	SMBG	REHAB SEWER MANHOLE 508-118	COMPLETED REHAB SEWER MANHOLE 508-118	2,250.00	CL	
	201502145101	KINGSPORT BL	MORRISON RD	07/30/2015	08/15/2019	SMBG	REHAB SEWER MANHOLE 508-120	COMPLETED REHAB SEWER MANHOLE 508-120	500.00	CL	
	201502145201	KINGSPORT BL	MORRISON RD	07/30/2015	12/03/2019	SMBG	REHAB SEWER MANHOLE 508-121	COMPLETED REHAB SEWER MANHOLE 508-121	1,400.00	CL	
	201502145301	KINGSPORT BL	CURRAN BL	07/30/2015	10/08/2019	SMBG	REHAB SEWER MANHOLE 508-123	COMPLETED REHAB SEWER MANHOLE 508-123	1,750.00	CL	
	201502145401	KINGSPORT BL	CURRAN BL	07/30/2015	10/08/2019	SMBG	REHAB SEWER MANHOLE 508-124	COMPLETED REHAB SEWER MANHOLE 508-124	1,500.00	CL	
	201502145501	HAYNE BL	VENICE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-076	MANHOLE REHAB COMPLETED		CL	
	201502145601	MORRISON RD	FORUM BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-126	MANHOLE REHAB COMPLETED		CL	
	201502145701	PARTRIDGE LN	STONEWOOD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-015	MANHOLE REHAB COMPLETED		CL	
	201502145801	PARTRIDGE LN	STONEWOOD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-016	MANHOLE REHAB COMPLETED		CL	
	201502145901	STONEWOOD	PARTRIDGE LN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-018	MANHOLE REHAB COMPLETED		CL	
	201502146001	STONEWOOD	PARTRIDGE LN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-019	MANHOLE REHAB COMPLETED		CL	
	201502146101	STONEWOOD	QUAIL CREEK LN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-020	MANHOLE REHAB COMPLETED		CL	
	201502146201	STONEWOOD	QUAIL CREEK LN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-021	MANHOLE REHAB COMPLETED		CL	
	201502146301	SHAMROCK DR	WALES	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-036	MANHOLE REHAB COMPLETED		CL	
	201502146401	BUFFALO RD	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-043	MANHOLE REHAB COMPLETED		CL	
	201502146501	BASS	WALES	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-053	MANHOLE REHAB COMPLETED		CL	
	201502146601	BASS	WALES	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-055	MANHOLE REHAB COMPLETED		CL	
	201502146701	BASS	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-057	MANHOLE REHAB COMPLETED		CL	
	201502146801	WALES	SAIL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-059	MANHOLE REHAB COMPLETED		CL	
	201502146901	WALES	STAR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-061	MANHOLE REHAB COMPLETED		CL	
	201502147001	VENICE BL	S LITTLE WOODS	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-066	MANHOLE REHAB COMPLETED		CL	
	201502147101	S LITTLE WOODS	W LITTLE WOODS	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-068	MANHOLE REHAB COMPLETED		CL	
	201502147201	VENICE BL	N LITTLE WOODS	07/30/2015	11/12/2019	SMBG	REHAB SEWER MANHOLE 508-069	COMPLETED REHAB SEWER MANHOLE 508-069	1,400.00	CL	
	201502147301	N LITTLE WOODS	VENICE BL	07/30/2015	10/07/2019	SMBG	REHAB SEWER MANHOLE 508-070	COMPLETED REHAB SEWER MANHOLE 508-070	1,000.00	CL	
	201502147401	N LITTLE WOODS	W LITTLE WOODS	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 508-071	MANHOLE REHAB COMPLETED		CL	
	201502147501	EASTGATE AV	EDGEFIELD DR	07/30/2015	11/13/2019	SMBG	REHAB SEWER MANHOLE 507-036	COMPLETED REHAB SEWER MANHOLE 507-036	1,400.00	CL	
	201502147601	EDGEFIELD DR	KINGSWOOD DR	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 507-040	MANHOLE REHAB COMPLETED		CL	
	201502147701	QUEENSWAY DR	EASTGATE AV	07/30/2015	12/19/2019	SMBG	REHAB SEWER MANHOLE 507-042	COMPLETED REHAB SEWER MANHOLE 507-042	1,400.00	CL	
	201502147801	EASTGATE AV	RIDGEFIELD DR	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 507-049	MANHOLE REHAB COMPLETED		CL	
	201502147901	RIDGEFIELD DR	EASTGATE AV	07/30/2015	10/12/2019	SMBG	REHAB SEWER MANHOLE 507-050	COMPLETED REHAB SEWER MANHOLE 507-050	1,000.00	CL	
	201502148001	RIDGEFIELD DR	KINGSWOOD DR	07/30/2015	10/12/2019	SMBG	REHAB SEWER MANHOLE 507-051	COMPLETED REHAB SEWER MANHOLE 507-051	1,000.00	CL	
	201502148101	PINEBROOK DR	EASTGATE AV	07/30/2015	10/12/2019	SMBG	REHAB SEWER MANHOLE 507-054	COMPLETED REHAB SEWER MANHOLE 507-054	1,000.00	CL	
	201502148201	PINEBROOK DR	KINGSWOOD DR	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 507-055	MANHOLE REHAB COMPLETED		CL	
	201502148301	KNIGHTWAY DR	RIDGEFIELD DR	07/30/2015	08/07/2019	SMBG	REHAB SEWER MANHOLE 507-057	COMPLETED REHAB SEWER MANHOLE 507-057	400.00	CL	
	201502148401	RIDGEFIELD DR	EASTGATE AV	07/30/2015	11/13/2019	SMBG	REHAB SEWER MANHOLE 507-059	COMPLETED REHAB SEWER MANHOLE 507-059	1,400.00	CL	
	201502148501	RIDGEFIELD DR	EASTGATE AV	07/30/2015	12/11/2019	SMBG	REHAB SEWER MANHOLE 507-060	COMPLETED REHAB SEWER MANHOLE 507-060	1,400.00	CL	
	201502148601	PINEBROOK DR	EASTGATE AV	07/30/2015	12/05/2019	SMBG	REHAB SEWER MANHOLE 507-063	COMPLETED REHAB SEWER MANHOLE 507-063	1,400.00	CL	
	201502148701	AVON PARK BL	MORRISON RD	07/30/2015	10/22/2019	SMBG	REHAB SEWER MANHOLE 508-006	COMPLETED REHAB SEWER MANHOLE 508-006	400.00	CL	
	201502148801	AVON PARK BL	CURRAN BL	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 508-007	MANHOLE REHAB COMPLETED		CL	
	201502148901	AVON PARK BL	CURRAN BL	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 508-009	MANHOLE REHAB COMPLETED		CL	
	201502149001	WHITMORE PL	EASTGATE AV	07/30/2015	10/12/2019	SMBG	REHAB SEWER MANHOLE 507-032	COMPLETED REHAB SEWER MANHOLE 507-032	1,000.00	CL	
	201502149101	MORRISON RD	PINERIDGE	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 508-013	MANHOLE REHAB COMPLETED		CL	
	201502149201	HAYNE BL	SCOTTWOOD DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-106	MANHOLE REHAB COMPLETED		CL	
	201502149301	ANNE MARIE CT	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-110	MANHOLE REHAB COMPLETED		CL	
	201502149401	MARY JANE LN	ANNE MARIE CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-116	MANHOLE REHAB COMPLETED		CL	
	201502149501	MARY JANE LN	ANNE MARIE CT	07/30/2015	11/06/2019	SMBG	REHAB SEWER MANHOLE 506-117	COMPLETED REHAB SEWER MANHOLE 506-117	1,000.00	CL	
	201502149601	MARY JANE LN	ANNE MARIE CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-118	MANHOLE REHAB COMPLETED		CL	
	201502149701	MARY JANE LN	ANNE MARIE CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-119	MANHOLE REHAB COMPLETED		CL	
	201502149901	MORRISON RD	N TAMARON BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 507-002	MANHOLE REHAB COMPLETED		CL	
	201502150001	E TAMARON BL	S TAMARON BL	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 507-009	MANHOLE REHAB COMPLETED		CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502150101		W TAMARON BL	N TAMARON BL	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 507-013	MANHOLE REHAB COMPLETED		CL	
201502150201		W TAMARON BL	CORNERSTONE BL	07/30/2015	10/11/2019	SMBG	REHAB SEWER MANHOLE 507-016	COMPLETED REHAB SEWER MANHOLE 507-016	1,000.00	CL	
201502150301		W TAMARON BL	S TAMARON BL	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 507-020	MANHOLE REHAB COMPLETED		CL	
201502150401		MORRISON RD	QUEENSWAY DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 507-022	MANHOLE REHAB COMPLETED		CL	
201502150501		QUEENSWAY DR	KNIGHTWAY DR	07/30/2015	12/11/2019	SMBG	REHAB SEWER MANHOLE 507-026	COMPLETED REHAB SEWER MANHOLE 507-026	1,000.00	CL	
201502150601		QUEENSWAY DR	EASTGATE AV	07/30/2015	10/12/2019	SMBG	REHAB SEWER MANHOLE 507-027	COMPLETED REHAB SEWER MANHOLE 507-027	1,500.00	CL	
201502150701		HAYNE BL	REELFOOT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-105	MANHOLE REHAB COMPLETED		CL	
201502150801		WHITMORE PL	EASTGATE AV	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 507-031	MANHOLE REHAB COMPLETED		CL	
201502150901		MOREL	MORRISON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-063	MANHOLE REHAB COMPLETED		CL	
201502151001		MOREL	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-064	MANHOLE REHAB COMPLETED		CL	
201502151101		MOREL	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-065	MANHOLE REHAB COMPLETED		CL	
201502151201		MORRISON RD	ROCHON DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-066	MANHOLE REHAB COMPLETED		CL	
201502151301		ROCHON DR	MORRISON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-067	MANHOLE REHAB COMPLETED		CL	
201502151401		ROCHON DR	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-068	MANHOLE REHAB COMPLETED		CL	
201502151501		ROCHON DR	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-069	MANHOLE REHAB COMPLETED		CL	
201502151601		VINCENT	MORRISON RD	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 506-071	MANHOLE REHAB COMPLETED		CL	
201502151701		VINCENT	CURRAN BL	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 506-073	MANHOLE REHAB COMPLETED		CL	
201502151901		CURRAN BL	VINCENT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-077	MANHOLE REHAB COMPLETED		CL	
201502152001		WALES	VINCENT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-082	MANHOLE REHAB COMPLETED		CL	
201502152101		WALES	VINCENT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-083	MANHOLE REHAB COMPLETED		CL	
201502152201		VINCENT	LINDEN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-086	MANHOLE REHAB COMPLETED		CL	
201502152301		SUPERIOR DR	VINCENT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-089	MANHOLE REHAB COMPLETED		CL	
201502152401		VINCENT	WELLAND	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-094	MANHOLE REHAB COMPLETED		CL	
201502152501		CURRAN BL	PINERIDGE	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-097	MANHOLE REHAB COMPLETED		CL	
201502152601		LINDEN	GANNON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-098	MANHOLE REHAB COMPLETED		CL	
201502152701		SCOTTWOOD DR	HAYNE BL	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 506-022	MANHOLE REHAB COMPLETED		CL	
201502152801		SCOTTWOOD DR	HAYNE BL	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 506-023	MANHOLE REHAB COMPLETED		CL	
201502152901		CURRAN BL	REINDEER	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-024	MANHOLE REHAB COMPLETED		CL	
201502153001		REINDEER	POLYANNA	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-025	MANHOLE REHAB COMPLETED		CL	
201502153101		CHRISTOPHER CT	GANNON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-031	MANHOLE REHAB COMPLETED		CL	
201502153201		CHRISTOPHER CT	GANNON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-032	MANHOLE REHAB COMPLETED		CL	
201502153301		BRIARWOOD DR	TRICIA CT	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 506-034	MANHOLE REHAB COMPLETED		CL	
201502153401		BRIARWOOD DR	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-036	MANHOLE REHAB COMPLETED		CL	
201502153501		DARLENE CT	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-043	MANHOLE REHAB COMPLETED		CL	
201502153601		CURRAN BL	TRICIA CT	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 506-044	MANHOLE REHAB COMPLETED		CL	
201502153701		TRICIA CT	BRIARWOOD DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-047	MANHOLE REHAB COMPLETED		CL	
201502153801		MORRISON RD	TRICIA CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-049	MANHOLE REHAB COMPLETED		CL	
201502153901		TRICIA CT	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-052	MANHOLE REHAB COMPLETED		CL	
201502154001		PINERIDGE	PARTRIDGE LN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-057	MANHOLE REHAB COMPLETED		CL	
201502154101		PINERIDGE	QUAIL CREEK LN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-058	MANHOLE REHAB COMPLETED		CL	
201502154201		PINERIDGE	CURRAN BL	07/30/2015	12/03/2019	SMBG	REHAB SEWER MANHOLE 506-060	COMPLETED REHAB SEWER MANHOLE 506-060	1,650.00	CL	
201502154301		SCOTTWOOD DR	HAYNE BL	07/30/2015	10/09/2019	SMBG	REHAB SEWER MANHOLE 506-021	COMPLETED REHAB SEWER MANHOLE 506-021	1,500.00	CL	
201502154401		MOREL	MORRISON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-062	MANHOLE REHAB COMPLETED		CL	
201502154501		W RENAISSANCE CT	JEANNE CT	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 505-052	MANHOLE REHAB COMPLETED		CL	
201502154601		JEANNE CT	E RENAISSANCE CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 505-055	MANHOLE REHAB COMPLETED		CL	
201502154701		W RENAISSANCE CT	JEANNE CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 505-056	MANHOLE REHAB COMPLETED		CL	
201502154801		W RENAISSANCE CT	PARLANGE CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 505-057	MANHOLE REHAB COMPLETED		CL	
201502154901		PARLANGE CT	E RENAISSANCE CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 505-058	MANHOLE REHAB COMPLETED		CL	
201502155001		W RENAISSANCE CT	CHANELLE CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 505-060	MANHOLE REHAB COMPLETED		CL	
201502155101		CHANELLE CT	BEAUVOIR CT	07/30/2015	10/17/2019	SMBG	REHAB SEWER MANHOLE 505-062	COMPLETED REHAB SEWER MANHOLE 505-062	1,000.00	CL	
201502155201		BEAUVOIR CT	CARMEL PL	07/30/2015	10/17/2019	SMBG	REHAB SEWER MANHOLE 505-063	COMPLETED REHAB SEWER MANHOLE 505-063	1,000.00	CL	
201502155301		W RENAISSANCE CT	ASHLAND DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 505-069	MANHOLE REHAB COMPLETED		CL	
201502155401		CARMEL PL	CHATELAIN DR	07/30/2015	10/17/2019	SMBG	REHAB SEWER MANHOLE 505-079	COMPLETED REHAB SEWER MANHOLE 505-079	1,000.00	CL	
201502155501		W RENAISSANCE CT	MORRISON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 505-083	MANHOLE REHAB COMPLETED		CL	
201502155601		MORRISON RD	JONLEE DR	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 506-005	MANHOLE REHAB COMPLETED		CL	
201502155701		JONLEE DR	MORRISON RD	07/30/2015	12/03/2019	SMBG	REHAB SEWER MANHOLE 506-007	COMPLETED REHAB SEWER MANHOLE 506-007	1,400.00	CL	
201502155801		BRIARWOOD DR	MORRISON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-015	MANHOLE REHAB COMPLETED		CL	
201502155901		BRIARWOOD DR	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 506-016	MANHOLE REHAB COMPLETED		CL	
201502156001		SHADOWLAWN AV	I-10 SERVICE RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 505-051	MANHOLE REHAB COMPLETED		CL	
201502156101		CURRAN BL	SCOTTWOOD DR	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 506-019	MANHOLE REHAB COMPLETED		CL	
201502156201		LAKE CARMEL DR	W RENAISSANCE CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 505-007	MANHOLE REHAB COMPLETED		CL	
201502156301		LAKE CARMEL DR	BEAUVOIR CT	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 505-009	MANHOLE REHAB COMPLETED		CL	
201502156401		BEAUVOIR CT	LAKE CARMEL DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 505-011	MANHOLE REHAB COMPLETED		CL	
201502156501		BEAUVOIR CT	CHANELLE CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 505-012	MANHOLE REHAB COMPLETED		CL	
201502156601		BEAUVOIR CT	CHANELLE CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 505-013	MANHOLE REHAB COMPLETED		CL	
201502156701		LAKE CARMEL DR	BEAUVOIR CT	07/30/2015	10/17/2019	SMBG	REHAB SEWER MANHOLE 505-015	COMPLETED REHAB SEWER MANHOLE 505-015	1,000.00	CL	
201502156801		LAKE CARMEL DR	CHATELAIN CT	07/30/2015	10/01/2019	SMBG	REHAB SEWER MANHOLE 505-016	COMPLETED REHAB SEWER MANHOLE 505-016	2,900.00	CL	
201502156901		CHATELAIN CT	LAKE CARMEL DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 505-018	MANHOLE REHAB COMPLETED		CL	
201502157001		CHATELAIN CT	LAKE CARMEL DR	07/30/2015	01/08/2020	SMBG	REHAB SEWER MANHOLE 505-022	COMPLETED REHAB SEWER MANHOLE 505-022	1,400.00	CL	
201502157101		N LAKE CARMEL DR	W RENAISSANCE CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 505-027	MANHOLE REHAB COMPLETED		CL	
201502157201		N LAKE CARMEL DR	E RENAISSANCE CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 505-028	MANHOLE REHAB COMPLETED		CL	
201502157301		W RENAISSANCE CT	MC RAVEN CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 505-033	MANHOLE REHAB COMPLETED		CL	
201502157401		MC RAVEN CT	W RENAISSANCE CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 505-034	MANHOLE REHAB COMPLETED		CL	
201502157501		E RENAISSANCE CT	JEANNE CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 505-039	MANHOLE REHAB COMPLETED		CL	
201502157601		PARLANGE CT	WAYSIDE DR	07/30/2015	12/03/2019	SMBG	REHAB SEWER MANHOLE 505-042	COMPLETED REHAB SEWER MANHOLE 505-042	1,400.00	CL	
201502157701		W RENAISSANCE CT	LAKE CARMEL DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 505-006	MANHOLE REHAB COMPLETED		CL	
201502157801		E RENAISSANCE CT	SHADOWLAWN AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 505-050	MANHOLE REHAB COMPLETED		CL	
201502164601		LAKE BARRINGTON DR	ENDSTON CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 492-065	MANHOLE REHAB COMPLETED		CL	
201502164701		LAKE BARRINGTON DR	ENDSTON CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 492-067	MANHOLE REHAB COMPLETED		CL	
201502164801		ENDSTON CT	LAKE BARRINGTON DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 492-068	MANHOLE REHAB COMPLETED		CL	
201502164901		LAKE BARRINGTON DR	CONNAUGHT CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 492-069	MANHOLE REHAB COMPLETED		CL	
201502165001		LAKE BARRINGTON DR	CONNAUGHT CT	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 492-070	MANHOLE REHAB COMPLETED		CL	
201502165101		CONNAUGHT CT	LAKE BARRINGTON DR	07/30/2015	12/04/2019	SMBG	REHAB SEWER MANHOLE 492-071	COMPLETED REHAB SEWER MANHOLE 492-071	2,400.00	CL	
201502165201		LAKE BARRINGTON DR	I-10 SERVICE RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 492-073	MANHOLE REHAB COMPLETED		CL	
201502165301		MORRISON RD	CAMBERLEY DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 493-001	MANHOLE REHAB COMPLETED		CL	
201502165401		NORTHGATE DR	W BARRINGTON DR	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 493-005	MANHOLE REHAB COMPLETED		CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502165501		W BARRINGTON DR	W BARRINGTON CT	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 493-010	MANHOLE REHAB COMPLETED		CL	
201502165601		NORTHGATE DR	BARRINGTON CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 493-017	MANHOLE REHAB COMPLETED		CL	
201502165701		BEACONFIELD DR	CRANBROOK DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 493-026	MANHOLE REHAB COMPLETED		CL	
201502165801		CRANBROOK DR	BEACONFIELD DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 493-033	MANHOLE REHAB COMPLETED		CL	
201502165901		CRANBROOK DR	BEACONFIELD DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 493-034	MANHOLE REHAB COMPLETED		CL	
201502166001		MORRISON RD	BULLARD AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 493-036	MANHOLE REHAB COMPLETED		CL	
201502166201		ANDOVER DR	WEAVER AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 491-096	MANHOLE REHAB COMPLETED		CL	
201502166301		ANDOVER DR	WEAVER AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 491-097	MANHOLE REHAB COMPLETED		CL	
201502166401		READ BL	I-10	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 491-099	MANHOLE REHAB COMPLETED		CL	
201502166501		MORRISON RD	WEAVER AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 491-100	MANHOLE REHAB COMPLETED		CL	
201502166601		READ BL	ANDOVER DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 491-103	MANHOLE REHAB COMPLETED		CL	
201502166701		MORRISON RD	CAMBERLEY DR	07/30/2015	01/09/2020	SMBG	REHAB SEWER MANHOLE 492-001	COMPLETED REHAB SEWER MANHOLE 492-001	5,250.00	CL	
201502166801		CAMBERLEY DR	LAKE BARRINGTON DR	07/30/2015	10/15/2019	SMBG	REHAB SEWER MANHOLE 492-003	COMPLETED REHAB SEWER MANHOLE 492-003	1,000.00	CL	
201502166901		LAKE BARRINGTON DR	ENDSTON CT	07/30/2015	10/15/2019	SMBG	REHAB SEWER MANHOLE 492-006	COMPLETED REHAB SEWER MANHOLE 492-006	1,000.00	CL	
201502167001		LAKE BARRINGTON DR	ENDSTON CT	07/30/2015	10/15/2019	SMBG	REHAB SEWER MANHOLE 492-007	COMPLETED REHAB SEWER MANHOLE 492-007	1,000.00	CL	
201502167101		CAMBERLEY DR	CAMBERLEY CT	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 492-009	MANHOLE REHAB COMPLETED		CL	
201502167201		CAMBERLEY DR	CAMBERLEY CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 492-010	MANHOLE REHAB COMPLETED		CL	
201502167301		CAMBERLEY DR	I-10 SERVICE RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 492-015	MANHOLE REHAB COMPLETED		CL	
201502167401		MORRISON RD	SEVEN OAKS RD	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 492-016	MANHOLE REHAB COMPLETED		CL	
201502167501		FINCHLEY RD	WHITESIDE RD	07/30/2015	12/02/2019	SMBG	REHAB SEWER MANHOLE 492-020	COMPLETED REHAB SEWER MANHOLE 492-020	1,400.00	CL	
201502167601		MORRISON RD	WRIGHT RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 492-024	MANHOLE REHAB COMPLETED		CL	
201502167701		MORRISON RD	WRIGHT RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 492-025	MANHOLE REHAB COMPLETED		CL	
201502167801		MORRISON RD	RESTGATE RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 492-031	MANHOLE REHAB COMPLETED		CL	
201502167901		E ROCKTON CI	WEAVER AV	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 491-065	MSL REPAIR AND RESTORATION COMPLETED		CL	
201502168001		E ROCKTON CI	WEAVER AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 491-067	MANHOLE REHAB COMPLETED		CL	
201502168101		E ROCKTON CI	WEAVER AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 491-068	MANHOLE REHAB COMPLETED		CL	
201502168201		E ROCKTON CI	WEAVER AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 491-069	MANHOLE REHAB COMPLETED		CL	
201502168301		E ROCKTON CI	WEAVER AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 491-070	MANHOLE REHAB COMPLETED		CL	
201502168601		W ROCKTON CI	WEAVER AV	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 491-075	MANHOLE REHAB COMPLETED		CL	
201502168701		WEAVER AV	W WHEATON CI	07/30/2015	10/24/2019	SMBG	REHAB SEWER MANHOLE 491-076	COMPLETED REHAB SEWER MANHOLE 491-076	1,000.00	CL	
201502168801		E WHEATON CI	WEAVER AV	07/30/2015	09/17/2019	SMBG	REHAB SEWER MANHOLE 491-078	COMPLETED REHAB SEWER MANHOLE 491-078	1,750.00	CL	
201502168901		E WHEATON CI	WEAVER AV	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 491-079	MANHOLE REHAB COMPLETED		CL	
201502169001		W WHEATON CI	WEAVER AV	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 491-082	MANHOLE REHAB COMPLETED		CL	
201502169101		W WHEATON CI	WEAVER AV	07/30/2015	11/27/2019	SMBG	REHAB SEWER MANHOLE 491-083	COMPLETED REHAB SEWER MANHOLE 491-083	1,900.00	CL	
201502169201		E WHEATON CI	WEAVER AV	07/30/2015	10/24/2019	SMBG	REHAB SEWER MANHOLE 491-086	COMPLETED REHAB SEWER MANHOLE 491-086	1,000.00	CL	
201502169301		E WHEATON CI	WEAVER AV	07/30/2015	10/24/2019	SMBG	REHAB SEWER MANHOLE 491-087	COMPLETED REHAB SEWER MANHOLE 491-087	1,000.00	CL	
201502169401		ANDOVER DR	WEAVER AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 491-089	MANHOLE REHAB COMPLETED		CL	
201502169501		ANDOVER DR	WEAVER AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 491-090	MANHOLE REHAB COMPLETED		CL	
201502169601		READ BL	ANDOVER DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 491-091	MANHOLE REHAB COMPLETED		CL	
201502169701		WINNERS CI	GANNON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-085	MANHOLE REHAB COMPLETED		CL	
201502169801		WINNERS CI	GANNON RD	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 490-086	MANHOLE REHAB COMPLETED		CL	
201502169901		GANNON RD	WINNERS CI	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-088	MANHOLE REHAB COMPLETED		CL	
201502170001		WINNERS CI	GANNON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-089	MANHOLE REHAB COMPLETED		CL	
201502170101		GANNON RD	LINDEN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-093	MANHOLE REHAB COMPLETED		CL	
201502170201		PARRY	HAYNE BL	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 490-099	MANHOLE REHAB COMPLETED		CL	
201502170301		W RENAISSANCE CT	MORRISON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-103	MANHOLE REHAB COMPLETED		CL	
201502170401		MORRISON RD	RESTGATE RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 491-003	MANHOLE REHAB COMPLETED		CL	
201502170501		MORRISON RD	RESTGATE RD	07/30/2015	10/23/2019	SMBG	REHAB SEWER MANHOLE 491-004	COMPLETED REHAB SEWER MANHOLE 491-004	1,000.00	CL	
201502170601		RESTGATE RD	DEERFIELD DR	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 491-009	MANHOLE REHAB COMPLETED		CL	
201502170801		RESTGATE RD	PLAINFIELD DR	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 491-019	MANHOLE REHAB COMPLETED		CL	
201502170901		PLAINFIELD DR	READ LN	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 491-020	MANHOLE REHAB COMPLETED		CL	
201502171001		PLAINFIELD DR	RESTGATE RD	07/30/2015	09/16/2019	SMBG	REHAB SEWER MANHOLE 491-045	COMPLETED REHAB SEWER MANHOLE 491-045	400.00	CL	
201502171101		READ LN	READ BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 491-046	MANHOLE REHAB COMPLETED		CL	
201502171201		READ BL	READ LN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 491-059	MANHOLE REHAB COMPLETED		CL	
201502171301		WINNERS CI	GANNON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-084	MANHOLE REHAB COMPLETED		CL	
201502171401		READ BL	E ROCKTON CI	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 491-062	MANHOLE REHAB COMPLETED		CL	
201502171501		MORRISON RD	SANDY COVE DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-042	MANHOLE REHAB COMPLETED		CL	
201502171601		MORRISON RD	GANNON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-044	MANHOLE REHAB COMPLETED		CL	
201502171701		MORRISON RD	GANNON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-045	MANHOLE REHAB COMPLETED		CL	
201502171801		MORRISON RD	GANNON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-046	MANHOLE REHAB COMPLETED		CL	
201502171901		SANDY COVE DR	SURF	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-048	MANHOLE REHAB COMPLETED		CL	
201502172001		SURF	MORRISON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-051	MANHOLE REHAB COMPLETED		CL	
201502172101		CURRAN BL	PYRAMID	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-056	MANHOLE REHAB COMPLETED		CL	
201502172201		CURRAN BL	PYRAMID	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-057	MANHOLE REHAB COMPLETED		CL	
201502172301		SANDY COVE DR	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-061	MANHOLE REHAB COMPLETED		CL	
201502172401		SANDY COVE DR	HAYNE BL	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 490-062	MANHOLE REHAB COMPLETED		CL	
201502172501		WINDWARD CT	PASS DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-066	MANHOLE REHAB COMPLETED		CL	
201502172601		WINDWARD CT	PASS DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-067	MANHOLE REHAB COMPLETED		CL	
201502172701		SANDPIPER DR	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-070	MANHOLE REHAB COMPLETED		CL	
201502172801		SANDPIPER DR	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-071	MANHOLE REHAB COMPLETED		CL	
201502172901		TRADE WINDS CT	GANNON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-077	MANHOLE REHAB COMPLETED		CL	
201502173001		SANDPIPER DR	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-078	MANHOLE REHAB COMPLETED		CL	
201502173201		CURRAN BL	GANNON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-082	MANHOLE REHAB COMPLETED		CL	
201502173301		DUNE DR	W SANDY COVE DR	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 490-006	MANHOLE REHAB COMPLETED		CL	
201502173401		DUNE DR	CURRAN BL	07/30/2015	11/12/2019	SMBG	REHAB SEWER MANHOLE 490-007	COMPLETED REHAB SEWER MANHOLE 490-007	1,400.00	CL	
201502173501		W SANDY COVE DR	SANDY COVE DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-008	MANHOLE REHAB COMPLETED		CL	
201502173601		PEBBLE DR	CURRAN BL	07/30/2015	10/09/2019	SMBG	REHAB SEWER MANHOLE 490-010	COMPLETED REHAB SEWER MANHOLE 490-010	2,150.00	CL	
201502173701		PEBBLE DR	CURRAN BL	07/30/2015	10/09/2019	SMBG	REHAB SEWER MANHOLE 490-011	COMPLETED REHAB SEWER MANHOLE 490-011	1,000.00	CL	
201502173801		PEBBLE DR	CURRAN BL	07/30/2015	10/09/2019	SMBG	REHAB SEWER MANHOLE 490-012	COMPLETED REHAB SEWER MANHOLE 490-012	1,000.00	CL	
201502173901		PEBBLE DR	HAYNE BL	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 490-014	MANHOLE REHAB COMPLETED		CL	
201502174001		PEBBLE DR	HAYNE BL	07/30/2015	10/09/2019	SMBG	REHAB SEWER MANHOLE 490-015	COMPLETED REHAB SEWER MANHOLE 490-015	1,000.00	CL	
201502174101		WAVE DR	CURRAN BL	07/30/2015	11/12/2019	SMBG	REHAB SEWER MANHOLE 490-018	COMPLETED REHAB SEWER MANHOLE 490-018	2,150.00	CL	
201502174201		WAVE DR	HAYNE BL	07/30/2015	10/10/2019	SMBG	REHAB SEWER MANHOLE 490-020	COMPLETED REHAB SEWER MANHOLE 490-020	1,400.00	CL	
201502174301		MORRISON RD	PARRY	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-024	MANHOLE REHAB COMPLETED		CL	
201502174401		BRANCH DR	ZENITH	07/30/2015	10/10/2019	SMBG	REHAB SEWER MANHOLE 490-025	COMPLETED REHAB SEWER MANHOLE 490-025	2,000.00	CL	
201502174501		ZENITH	INLET LN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-027	MANHOLE REHAB COMPLETED		CL	

W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502174601	INLET LN	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-028	MANHOLE REHAB COMPLETED		CL	
201502174701	BRANCH DR	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-031	MANHOLE REHAB COMPLETED		CL	
201502174801	BRANCH DR	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-032	MANHOLE REHAB COMPLETED		CL	
201502174901	DUNE DR	W SANDY COVE DR	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 490-005	MANHOLE REHAB COMPLETED		CL	
201502175001	PLACID	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-037	MANHOLE REHAB COMPLETED		CL	
201502175101	MORRISON RD	MARQUIIS	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 489-024	MANHOLE REHAB COMPLETED		CL	
201502175301	MICHIGAN	WALES	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 489-045	MANHOLE REHAB COMPLETED		CL	
201502175501	BULLARD AV	MORRISON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 489-087	MANHOLE REHAB COMPLETED		CL	
201502175601	BULLARD AV	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 489-091	MANHOLE REHAB COMPLETED		CL	
201502175701	BULLARD AV	LAKELAND CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 489-094	MANHOLE REHAB COMPLETED		CL	
201502175801	BULLARD AV	BULLARD AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 489-095	MANHOLE REHAB COMPLETED		CL	
201502175901	BULLARD AV	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 489-097	MANHOLE REHAB COMPLETED		CL	
201502176001	HAYNE BL	ONEIDA	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 489-099	MANHOLE REHAB COMPLETED		CL	
201502176101	MORRISON RD	BULLARD AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 489-132	MANHOLE REHAB COMPLETED		CL	
201502176201	MORRISON RD	BULLARD AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 489-133	MANHOLE REHAB COMPLETED		CL	
201502176301	MORRISON RD	BULLARD AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 489-135	MANHOLE REHAB COMPLETED		CL	
201502176401	MORRISON RD	BULLARD AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 489-136	MANHOLE REHAB COMPLETED		CL	
201502176501	HAYNE BL	JAHNCKE RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 489-160	MANHOLE REHAB COMPLETED		CL	
201502176601	MORRISON RD	BULLARD AV	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 489-170	MANHOLE REHAB COMPLETED		CL	
201502176701	MORRISON RD	DUNE DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 490-001	MANHOLE REHAB COMPLETED		CL	
201502176801	MORRISON RD	DUNE DR	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 490-002	MANHOLE REHAB COMPLETED		CL	
201502176901	CURRAN BL	LAFOURCHE	07/30/2015	11/14/2019	SMBG	REHAB SEWER MANHOLE 488-089	COMLETED REHAB SEWER MANHOLE 488-089	1,000.00	CL	
201502177001	WALES	LEHIGH	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-092	MANHOLE REHAB COMPLETED		CL	
201502177101	LAFOURCHE	HAYNE BL	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 488-093	MANHOLE REHAB COMPLETED		CL	
201502177201	LAFOURCHE	HAYNE BL	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 488-094	MANHOLE REHAB COMPLETED		CL	
201502177301	CURRAN BL	LEHIGH	07/30/2015	01/10/2020	SMBG	REHAB SEWER MANHOLE 488-095	COMPLETED REHAB SEWER MANHOLE 488-095	2,000.00	CL	
201502177401	LEHIGH	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-100	MANHOLE REHAB COMPLETED		CL	
201502177501	HAYNE BL	WRIGHT RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-101	MANHOLE REHAB COMPLETED		CL	
201502177601	WRIGHT RD	WALES	07/30/2015	10/14/2019	SMBG	REHAB SEWER MANHOLE 488-106	COMPLETED REHAB SEWER MANHOLE 488-106	2,000.00	CL	
201502177701	WRIGHT RD	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-107	MANHOLE REHAB COMPLETED		CL	
201502177801	LADY GRAY	CURRAN BL	07/30/2015	11/11/2019	SMBG	REHAB SEWER MANHOLE 488-112	COMPLETED REHAB SEWER MANHOLE 488-112	1,000.00	CL	
201502177901	MORRISON RD	LAFOURCHE	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 488-113	MANHOLE REHAB COMPLETED		CL	
201502178001	ZENITH	LAFOURCHE	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-120	MANHOLE REHAB COMPLETED		CL	
201502178101	MORRISON RD	WRIGHT RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-123	MANHOLE REHAB COMPLETED		CL	
201502178201	WRIGHT RD	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-125	MANHOLE REHAB COMPLETED		CL	
201502178301	WALES	WRIGHT RD	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 488-137	MANHOLE REHAB COMPLETED		CL	
201502178401	HAYNE BL	LACOMBE	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-141	MANHOLE REHAB COMPLETED		CL	
201502178501	CURRAN BL	AVALON WAY	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-142	MANHOLE REHAB COMPLETED		CL	
201502178601	WALES	LADY GRAY	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-143	MANHOLE REHAB COMPLETED		CL	
201502178701	HERITAGE DR	DEARBORN RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-057	MANHOLE REHAB COMPLETED		CL	
201502178801	HERITAGE DR	DEARBORN RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-058	MANHOLE REHAB COMPLETED		CL	
201502178901	DEARBORN RD	CASTLEWOOD DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-059	MANHOLE REHAB COMPLETED		CL	
201502179001	DEARBORN RD	CASTLEWOOD DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-060	MANHOLE REHAB COMPLETED		CL	
201502179101	DEARBORN RD	CASTLEWOOD DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-061	MANHOLE REHAB COMPLETED		CL	
201502179201	FOREST GLEN RD	CASTLEWOOD DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-062	MANHOLE REHAB COMPLETED		CL	
201502179301	FOREST GLEN RD	CASTLEWOOD DR	07/30/2015	11/14/2019	SMBG	REHAB SEWER MANHOLE 488-065	COMPLETED REHAB SEWER MANHOLE 488-065	1,400.00	CL	
201502179501	CASTLEWOOD DR	DEARBORN RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-068	MANHOLE REHAB COMPLETED		CL	
201502179601	MORRISON RD	LACOMBE	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-069	MANHOLE REHAB COMPLETED		CL	
201502179701	LACOMBE	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-072	MANHOLE REHAB COMPLETED		CL	
201502179801	LACOMBE	WALES	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-076	MANHOLE REHAB COMPLETED		CL	
201502179901	LACOMBE	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-078	MANHOLE REHAB COMPLETED		CL	
201502180001	LACOMBE	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-081	MANHOLE REHAB COMPLETED		CL	
201502180101	CURRAN BL	LADY GRAY	07/30/2015	11/14/2019	SMBG	REHAB SEWER MANHOLE 488-082	COMPLETED REHAB SEWER MANHOLE 488-082	3,150.00	CL	
201502180201	LADY GRAY	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-085	MANHOLE REHAB COMPLETED		CL	
201502180301	ELMDALE RD	CASTLEWOOD DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-056	MANHOLE REHAB COMPLETED		CL	
201502180401	READ BL	CARTER	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-025	MANHOLE REHAB COMPLETED		CL	
201502180501	READ BL	IRBY	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-026	MANHOLE REHAB COMPLETED		CL	
201502180601	READ BL	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-028	MANHOLE REHAB COMPLETED		CL	
201502180701	HAYNE BL	LACOMBE	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-031	MANHOLE REHAB COMPLETED		CL	
201502180801	HAYNE BL	LACOMBE	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-032	MANHOLE REHAB COMPLETED		CL	
201502180901	CURRAN BL	READ BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-033	MANHOLE REHAB COMPLETED		CL	
201502181001	CURRAN BL	AVALON WAY	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-036	MANHOLE REHAB COMPLETED		CL	
201502181101	CURRAN BL	AVALON WAY	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-037	MANHOLE REHAB COMPLETED		CL	
201502181201	MORRISON RD	AVALON WAY	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-039	MANHOLE REHAB COMPLETED		CL	
201502181301	AVALON WAY	CASTLEWOOD DR	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 488-041	MANHOLE REHAB COMPLETED		CL	
201502181401	AVALON WAY	CASTLEWOOD DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-042	MANHOLE REHAB COMPLETED		CL	
201502181501	AVALON WAY	BOULEVARD WAY	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-045	MANHOLE REHAB COMPLETED		CL	
201502181601	AVALON WAY	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-046	MANHOLE REHAB COMPLETED		CL	
201502181701	MORRISON RD	FOREST GLEN RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-049	MANHOLE REHAB COMPLETED		CL	
201502181801	FOREST GLEN RD	HERITAGE DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-051	MANHOLE REHAB COMPLETED		CL	
201502181901	MEANS AV	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-024	MANHOLE REHAB COMPLETED		CL	
201502182001	ELMDALE RD	CASTLEWOOD DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-055	MANHOLE REHAB COMPLETED		CL	
201502183301	MEANS AV	QUEISSER	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-012	MANHOLE REHAB COMPLETED		CL	
201502183401	READ BL	QUEISSER	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-015	MANHOLE REHAB COMPLETED		CL	
201502183501	BOULEVARD WAY	AVALON WAY	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-018	MANHOLE REHAB COMPLETED		CL	
201502183701	MEANS AV	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-023	MANHOLE REHAB COMPLETED		CL	
201502188901	HAYNE BL	WEAVER AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-120	MANHOLE REHAB COMPLETED		CL	
201502189001	WEAVER AV	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-121	MANHOLE REHAB COMPLETED		CL	
201502189101	SYMMES AV	IRBY	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-125	MANHOLE REHAB COMPLETED		CL	
201502189201	HAYNE BL	CITRUS RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-126	MANHOLE REHAB COMPLETED		CL	
201502190701	SYMMES AV	QUEISSER	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-092	MANHOLE REHAB COMPLETED		CL	
201502190801	SYMMES AV	CARTER	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 478-093	MANHOLE REHAB COMPLETED		CL	
201502190901	MORRISON RD	HANSBROUGH	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-095	MANHOLE REHAB COMPLETED		CL	
201502191001	HANSBROUGH	QUEISSER	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-096	MANHOLE REHAB COMPLETED		CL	
201502191101	HANSBROUGH	CARTER	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-097	MANHOLE REHAB COMPLETED		CL	
201502191201	HANSBROUGH	CARTER	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-098	MANHOLE REHAB COMPLETED		CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502191301		WEAVER AV	QUEISSER	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-100	MANHOLE REHAB COMPLETED		CL	
201502191401		WEAVER AV	CARTER	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-101	MANHOLE REHAB COMPLETED		CL	
201502191501		MORRISON RD	SHAW AV	07/30/2015	10/23/2019	SMBG	REHAB SEWER MANHOLE 478-103	COMPLETED REHAB SEWER MANHOLE 478-103	1,500.00	CL	
201502191601		SHAW AV	QUEISSER	07/30/2015	10/23/2019	SMBG	REHAB SEWER MANHOLE 478-104	COMPLETED REHAB SEWER MANHOLE 478-104	100.00	CL	
201502191701		SHAW AV	CARTER	07/30/2015	10/23/2019	SMBG	REHAB SEWER MANHOLE 478-106	COMPLETED REHAB SEWER MANHOLE 478-106	1,000.00	CL	
201502191801		MORRISON RD	POITEVENT	07/30/2015	10/23/2019	SMBG	REHAB SEWER MANHOLE 478-107	COMPLETED REHAB SEWER MANHOLE 478-107	1,000.00	CL	
201502191901		POITEVENT	CARTER	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-109	MANHOLE REHAB COMPLETED		CL	
201502192001		POITEVENT	CARTER	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-110	MANHOLE REHAB COMPLETED		CL	
201502192101		MORRISON RD	WEAVER AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-112	MANHOLE REHAB COMPLETED		CL	
201502192201		MORRISON RD	WEAVER AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-113	MANHOLE REHAB COMPLETED		CL	
201502192301		MORRISON RD	WEAVER AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-114	MANHOLE REHAB COMPLETED		CL	
201502192401		MORRISON RD	DEVINE AV	07/30/2015	10/22/2019	SMBG	REHAB SEWER MANHOLE 478-117	COMPLETED REHAB SEWER MANHOLE 478-117	1,000.00	CL	
201502192501		BREVARD AV	DINKINS	07/30/2015	01/10/2020	SMBG	REHAB SEWER MANHOLE 478-057	COMPLETED REHAB SEWER MANHOLE 478-057	2,000.00	CL	
201502192601		BREVARD AV	HAYNE BL	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 478-059	MANHOLE REHAB COMPLETED		CL	
201502192701		BREVARD AV	HAYNE BL	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 478-060	MANHOLE REHAB COMPLETED		CL	
201502192801		HAYNE BL	HICKMAN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-061	MANHOLE REHAB COMPLETED		CL	
201502192901		HAYNE BL	TRAPIER AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-062	MANHOLE REHAB COMPLETED		CL	
201502193001		TRAPIER AV	DINKINS	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-065	MANHOLE REHAB COMPLETED		CL	
201502193101		TRAPIER AV	DINKINS	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-066	MANHOLE REHAB COMPLETED		CL	
201502193201		TRAPIER AV	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-068	MANHOLE REHAB COMPLETED		CL	
201502193301		SHUBRICK	DINKINS	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 478-070	MANHOLE REHAB COMPLETED		CL	
201502193401		CARTER	SYMMES AV	07/30/2015	10/22/2019	SMBG	REHAB SEWER MANHOLE 478-073	COMPLETED REHAB SEWER MANHOLE 478-073	1,500.00	CL	
201502193501		SYMMES AV	IRBY	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-075	MANHOLE REHAB COMPLETED		CL	
201502193601		HANSBROUGH	IRBY	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-078	MANHOLE REHAB COMPLETED		CL	
201502193701		HANSBROUGH	IRBY	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-079	MANHOLE REHAB COMPLETED		CL	
201502193801		WEAVER AV	IRBY	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 478-082	MANHOLE REHAB COMPLETED		CL	
201502193901		WEAVER AV	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-084	MANHOLE REHAB COMPLETED		CL	
201502194001		SHAW AV	IRBY	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-086	MANHOLE REHAB COMPLETED		CL	
201502194101		BREVARD AV	DINKINS	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-056	MANHOLE REHAB COMPLETED		CL	
201502194201		CARTER	POITEVENT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-088	MANHOLE REHAB COMPLETED		CL	
201502194301		HICKMAN	MORRISON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-020	MANHOLE REHAB COMPLETED		CL	
201502194401		MORRISON RD	BREVARD AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-021	MANHOLE REHAB COMPLETED		CL	
201502194501		BREVARD AV	FULTON	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-023	MANHOLE REHAB COMPLETED		CL	
201502194601		BREVARD AV	FULTON	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-024	MANHOLE REHAB COMPLETED		CL	
201502194701		BREVARD AV	MORRISON RD	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 478-025	MANHOLE REHAB COMPLETED		CL	
201502194801		BREVARD AV	MORRISON RD	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 478-026	MANHOLE REHAB COMPLETED		CL	
201502194901		TRAPIER AV	FULTON	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-029	MANHOLE REHAB COMPLETED		CL	
201502195001		SHUBRICK	MORRISON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-033	MANHOLE REHAB COMPLETED		CL	
201502195101		SHUBRICK	FULTON	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-035	MANHOLE REHAB COMPLETED		CL	
201502195201		SHUBRICK	FULTON	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-036	MANHOLE REHAB COMPLETED		CL	
201502195301		DEVINE AV	DINKINS	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 478-038	MANHOLE REHAB COMPLETED		CL	
201502195401		DEVINE AV	DINKINS	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-039	MANHOLE REHAB COMPLETED		CL	
201502195701		FULTON	VANDERKLOOT AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-045	MANHOLE REHAB COMPLETED		CL	
201502195801		HICKMAN	DINKINS	07/30/2015	10/22/2019	SMBG	REHAB SEWER MANHOLE 478-050	COMPLETED REHAB SEWER MANHOLE 478-050	1,000.00	CL	
201502195901		HICKMAN	HAYNE BL	07/30/2015	10/23/2019	SMBG	REHAB SEWER MANHOLE 478-051	COMPLETED REHAB SEWER MANHOLE 478-051	1,750.00	CL	
201502196001		HAYNE BL	VANDERKLOOT AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-054	MANHOLE REHAB COMPLETED		CL	
201502196101		BURKE AV	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-083	MANHOLE REHAB COMPLETED		CL	
201502196201		HAYNE BL	BENSON	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-084	MANHOLE REHAB COMPLETED		CL	
201502196301		HAYNE BL	GUS	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-086	MANHOLE REHAB COMPLETED		CL	
201502196501		HAYNE BL	CROWDER BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-088	MANHOLE REHAB COMPLETED		CL	
201502196601		MORRISON RD	CROWDER BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-090	MANHOLE REHAB COMPLETED		CL	
201502196701		LOMOND RD	MEYN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-103	MANHOLE REHAB COMPLETED		CL	
201502196801		CROWDER BL	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-106	MANHOLE REHAB COMPLETED		CL	
201502196901		EDGELAKE CT	CROWDER BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-109	MANHOLE REHAB COMPLETED		CL	
201502197001		EDGELAKE CT	CROWDER BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-110	MANHOLE REHAB COMPLETED		CL	
201502197101		EDGELAKE CT	CROWDER BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-114	MANHOLE REHAB COMPLETED		CL	
201502197201		DEVINE AV	MORRISON RD	07/30/2015	11/26/2019	SMBG	REHAB SEWER MANHOLE 478-003	COMPLETED REHAB SEWER MANHOLE 478-003	2,250.00	CL	
201502197301		DEVINE AV	FULTON	07/30/2015	10/22/2019	SMBG	REHAB SEWER MANHOLE 478-005	COMPLETED REHAB SEWER MANHOLE 478-005	2,000.00	CL	
201502197401		ADELE	VANDERKLOOT AV	07/30/2015	09/12/2019	SMBG	REHAB SEWER MANHOLE 478-006	COMPLETED REHAB SEWER MANHOLE 478-006	500.00	CL	
201502197501		VANDERKLOOT AV	MORRISON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 478-008	MANHOLE REHAB COMPLETED		CL	
201502197601		VANDERKLOOT AV	FULTON	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 478-009	MANHOLE REHAB COMPLETED		CL	
201502197701		VANDERKLOOT AV	FULTON	07/30/2015	10/22/2019	SMBG	REHAB SEWER MANHOLE 478-010	COMPLETED REHAB SEWER MANHOLE 478-010	1,000.00	CL	
201502197801		VANDERKLOOT AV	FULTON	07/30/2015	12/02/2019	SMBG	REHAB SEWER MANHOLE 478-013	COMPLETED REHAB SEWER MANHOLE 478-013	1,400.00	CL	
201502197901		SCOTTSDALE DR	ABERDEEN RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-033	MANHOLE REHAB COMPLETED		CL	
201502198001		SCOTTSDALE DR	ABERDEEN RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-034	MANHOLE REHAB COMPLETED		CL	
201502198101		MORRISON RD	BENSON	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-035	MANHOLE REHAB COMPLETED		CL	
201502198201		MORRISON RD	MORRISON CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-036	MANHOLE REHAB COMPLETED		CL	
201502198301		MORRISON RD	MORRISON CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-037	MANHOLE REHAB COMPLETED		CL	
201502198401		MORRISON RD	MORRISON CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-038	MANHOLE REHAB COMPLETED		CL	
201502198501		MORRISON RD	MORRISON CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-039	MANHOLE REHAB COMPLETED		CL	
201502198601		MORRISON CT	MORRISON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-042	MANHOLE REHAB COMPLETED		CL	
201502198701		BURKE AV	ADELE	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-046	MANHOLE REHAB COMPLETED		CL	
201502198801		CURRAN BL	DANIEL DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-050	MANHOLE REHAB COMPLETED		CL	
201502198901		DANIEL DR	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-051	MANHOLE REHAB COMPLETED		CL	
201502199001		CURRAN BL	MEYN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-056	MANHOLE REHAB COMPLETED		CL	
201502199101		GERVAIS	BENSON	07/30/2015	11/11/2019	SMBG	REHAB SEWER MANHOLE 477-060	COMPLETED REHAB SEWER MANHOLE 477-060	1,000.00	CL	
201502199301		BILL	GUS	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-072	MANHOLE REHAB COMPLETED		CL	
201502199401		BILL	GUS	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-073	MANHOLE REHAB COMPLETED		CL	
201502199501		GUS	CHASE	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-074	MANHOLE REHAB COMPLETED		CL	
201502199601		GUS	CHASE	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-075	MANHOLE REHAB COMPLETED		CL	
201502200401		MORRISON RD	BENSON CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-007	MANHOLE REHAB COMPLETED		CL	
201502200501		MORRISON RD	CROWDER BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-010	MANHOLE REHAB COMPLETED		CL	
201502200601		MORRISON RD	DARTMOOR DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-016	MANHOLE REHAB COMPLETED		CL	
201502200701		DARTMOOR DR	ABERDEEN RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-019	MANHOLE REHAB COMPLETED		CL	
201502200801		ABERDEEN RD	BENSON	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 477-021	MANHOLE REHAB COMPLETED		CL	
201502200901		AFTON DR	LOMOND RD	07/30/2015	10/21/2019	SMBG	REHAB SEWER MANHOLE 477-023	COMPLETED REHAB SEWER MANHOLE 477-023	1,000.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502201001		SCOTTSDALE DR	BENSON	07/30/2015	10/21/2019	SMBG	REHAB SEWER MANHOLE 477-026	COMPLETED REHAB SEWER MANHOLE 477-026	1,000.00	CL	
201502201101		BENSON	ABERDEEN RD	07/30/2015	10/21/2019	SMBG	REHAB SEWER MANHOLE 477-027	COMPLETED REHAB SEWER MANHOLE 477-027	1,000.00	CL	
201502201301		SCOTTSDALE DR	KENYON RD	07/30/2015	10/21/2019	SMBG	REHAB SEWER MANHOLE 477-029	COMPLETED REHAB SEWER MANHOLE 477-029	1,000.00	CL	
201502201401		KENYON RD	ABERDEEN RD	07/30/2015	10/21/2019	SMBG	REHAB SEWER MANHOLE 477-031	COMPLETED REHAB SEWER MANHOLE 477-031	1,000.00	CL	
201502215501		YORKTOWN DR	S BUNKER HILL RD	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 469-040	MANHOLE REHAB COMPLETED		CL	
201502215601		YORKTOWN DR	S BUNKER HILL RD	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 469-041	MANHOLE REHAB COMPLETED		CL	
201502215701		S BUNKER HILL RD	BOSTON DR	07/30/2015	12/07/2019	SMBG	REHAB SEWER MANHOLE 469-043	COMPLETED REHAB SEWER MANHOLE 469-043	1,400.00	CL	
201502215801		N BUNKER HILL RD	W BUNKER HILL RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 469-045	MANHOLE REHAB COMPLETED		CL	
201502216701		YORKTOWN DR	MIDDLEBORO RD	07/30/2015	01/14/2020	SMBG	REHAB SEWER MANHOLE 469-039	COMPLETED REHAB SEWER MANHOLE 469-039	2,250.00	CL	
201502216901		LAWRENCE CT	WILLOW RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 467-071	MANHOLE REHAB COMPLETED		CL	
201502217001		BUNDY RD	MIDDLEBORO RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 469-006	MANHOLE REHAB COMPLETED		CL	
201502217101		BUNDY RD	I-10	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 469-007	MANHOLE REHAB COMPLETED		CL	
201502217201		BUNDY RD	I-10	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 469-008	MANHOLE REHAB COMPLETED		CL	
201502217301		MORRISON RD	BUNDY RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 469-010	MANHOLE REHAB COMPLETED		CL	
201502217401		BUNDY RD	MIDDLEBORO RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 469-012	MANHOLE REHAB COMPLETED		CL	
201502217501		BUNDY RD	MIDDLEBORO RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 469-013	MANHOLE REHAB COMPLETED		CL	
201502217601		BUNDY RD	I-10	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 469-017	MANHOLE REHAB COMPLETED		CL	
201502217701		MORRISON RD	BENSON CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 469-021	MANHOLE REHAB COMPLETED		CL	
201502217801		SALEM DR	MIDDLEBORO RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 469-024	MANHOLE REHAB COMPLETED		CL	
201502217901		SALEM DR	S BUNKER HILL RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 469-026	MANHOLE REHAB COMPLETED		CL	
201502218001		SALEM DR	S BUNKER HILL RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 469-028	MANHOLE REHAB COMPLETED		CL	
201502218101		SALEM DR	S BUNKER HILL RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 469-029	MANHOLE REHAB COMPLETED		CL	
201502218201		BOSTON DR	MIDDLEBORO RD	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 469-032	MANHOLE REHAB COMPLETED		CL	
201502218301		BOSTON DR	MIDDLEBORO RD	07/30/2015	11/27/2019	SMBG	REHAB SEWER MANHOLE 469-033	COMPLETED REHAB SEWER MANHOLE 469-033	2,400.00	CL	
201502218401		BOSTON DR	S BUNKER HILL RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 469-035	MANHOLE REHAB COMPLETED		CL	
201502218501		BOSTON DR	S BUNKER HILL RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 469-036	MANHOLE REHAB COMPLETED		CL	
201502218601		N BUNKER HILL RD	YORKTOWN DR	07/30/2015	10/24/2019	SMBG	REHAB SEWER MANHOLE 469-037	COMPLETED REHAB SEWER MANHOLE 469-037	3,150.00	CL	
201502218701		LAKE WILLOW DR	WESTHAVEN RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 467-010	MANHOLE REHAB COMPLETED		CL	
201502218801		CROWDER BL	I-10 SERVICE RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 467-012	MANHOLE REHAB COMPLETED		CL	
201502218901		CROWDER BL	I-10 SERVICE RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 467-013	MANHOLE REHAB COMPLETED		CL	
201502219001		CROWDER BL	I-10 SERVICE RD	07/30/2015	10/21/2001	SMBG	REHAB SEWER MANHOLE 467-015	MANHOLE REHAB COMPLETED		CL	
201502219101		LAWRENCE CT	WILLOW RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 467-017	MANHOLE REHAB COMPLETED		CL	
201502219201		LAKE WILLOW DR	WESTHAVEN RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 467-018	MANHOLE REHAB COMPLETED		CL	
201502219301		LAKE WILLOW DR	LAWRENCE CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 467-020	MANHOLE REHAB COMPLETED		CL	
201502219501		CROWDER BL	I-10 SERVICE RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 467-025	MANHOLE REHAB COMPLETED		CL	
201502219601		CROWDER BL	BEECHWOOD CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 467-037	MANHOLE REHAB COMPLETED		CL	
201502219701		CROWDER BL	HUNTINGTON PARK DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 467-041	MANHOLE REHAB COMPLETED		CL	
201502219801		BENSON CT	FORDHAM CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 467-051	MANHOLE REHAB COMPLETED		CL	
201502219901		BENSON CT	FORDHAM CT	07/30/2015	11/05/2019	SMBG	REHAB SEWER MANHOLE 467-052	COMPLETED REHAB SEWER MANHOLE 467-052	2,000.00	CL	
201502220001		HUNTINGTON PARK DR	PARKSIDE CT	07/30/2015	09/24/2019	SMBG	REHAB SEWER MANHOLE 467-060	COMPLETED REHAB SEWER MANHOLE 467-060	400.00	CL	
201502220101		HUNTINGTON PARK DR	BENSON CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 467-061	MANHOLE REHAB COMPLETED		CL	
201502220301		WALNUT SQUARE	CROWDER BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 467-065	MANHOLE REHAB COMPLETED		CL	
201502221801		CROWDER BL	HUNTINGTON PARK DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 467-006	MANHOLE REHAB COMPLETED		CL	
201502222001		CROWDER BL	I-10 SERVICE RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 467-008	MANHOLE REHAB COMPLETED		CL	
201502223901		LAKE WILLOW DR	THOR CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 462-045	MANHOLE REHAB COMPLETED		CL	
201502224001		LAKE WILLOW DR	THOR CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 462-046	MANHOLE REHAB COMPLETED		CL	
201502224101		LAKE WILLOW DR	THOR CT	07/30/2015	11/05/2019	SMBG	REHAB SEWER MANHOLE 462-047	COMPLETED REHAB SEWER MANHOLE 462-047	2,250.00	CL	
201502224201		THOR CT	LAKE WILLOW DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 462-048	MANHOLE REHAB COMPLETED		CL	
201502224301		LAKE WILLOW DR	LAWRENCE CT	07/30/2015	11/27/2019	SMBG	REHAB SEWER MANHOLE 462-049	COMPLETED REHAB SEWER MANHOLE 462-049	1,400.00	CL	
201502224401		LAKE WILLOW DR	LAWRENCE CT	07/30/2015	11/05/2019	SMBG	REHAB SEWER MANHOLE 462-050	COMPLETED REHAB SEWER MANHOLE 462-050	1,750.00	CL	
201502225401		LAKE WILLOW DR	THOR CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 462-044	MANHOLE REHAB COMPLETED		CL	
201502225701		MAYO RD	SPRING LAKE DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 462-014	MANHOLE REHAB COMPLETED		CL	
201502225801		MAYO RD	ARBOR DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 462-015	MANHOLE REHAB COMPLETED		CL	
201502226001		MAYO RD	ARBOR DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 462-016	MANHOLE REHAB COMPLETED		CL	
201502226101		MAYO RD	ARBOR DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 462-017	MANHOLE REHAB COMPLETED		CL	
201502226301		ARBOR DR	MAYO RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 462-021	MANHOLE REHAB COMPLETED		CL	
201502226401		ARBOR DR	COVE DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 462-024	MANHOLE REHAB COMPLETED		CL	
201502226501		ARBOR DR	COVE DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 462-025	MANHOLE REHAB COMPLETED		CL	
201502226601		NEPTUNE CT	ARBOR DR	07/30/2015	10/29/2019	SMBG	REHAB SEWER MANHOLE 462-033	COMPLETED REHAB SEWER MANHOLE 462-033	1,000.00	CL	
201502226701		NEPTUNE CT	ARBOR DR	07/30/2015	01/07/2020	SMBG	REHAB SEWER MANHOLE 462-034	COMPLETED REHAB SEWER MANHOLE 462-034	1,400.00	CL	
201502226801		LAKE WILLOW DR	GREY OAKS DR	07/30/2015	12/20/2019	SMBG	REHAB SEWER MANHOLE 462-037	COMPLETED REHAB SEWER MANHOLE 462-037	1,400.00	CL	
201502226901		LAKE WILLOW DR	GREY OAKS DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 462-038	MANHOLE REHAB COMPLETED		CL	
201502227001		MAYO RD	SPRING LAKE DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 462-013	MANHOLE REHAB COMPLETED		CL	
201502227101		GREY OAKS DR	LAKE WILLOW DR	07/30/2015	01/14/2020	SMBG	REHAB SEWER MANHOLE 462-041	COMPLETED REHAB SEWER MANHOLE 462-041	250.00	CL	
201502227201		GREY OAKS DR	LAKE WILLOW DR	07/30/2015	11/06/2019	SMBG	REHAB SEWER MANHOLE 462-043	COMPLETED REHAB SEWER MANHOLE 462-043	1,000.00	CL	
201502227301		MORRISON RD	CRESTMONT RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-174	MANHOLE REHAB COMPLETED		CL	
201502227401		CRESTMONT RD	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-175	MANHOLE REHAB COMPLETED		CL	
201502227601		CRESTMONT RD	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-177	MANHOLE REHAB COMPLETED		CL	
201502227701		WALES	DANUBE RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-179	MANHOLE REHAB COMPLETED		CL	
201502227801		EDGELAKE CT	WALES	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 461-183	MANHOLE REHAB COMPLETED		CL	
201502227901		EDGELAKE CT	WALES	07/30/2015	10/22/2019	SMBG	REHAB SEWER MANHOLE 461-186	COMPLETED REHAB SEWER MANHOLE 461-186	1,000.00	CL	
201502228001		EDGELAKE CT	WALES	07/30/2015	10/22/2019	SMBG	REHAB SEWER MANHOLE 461-187	COMPLETED REHAB SEWER MANHOLE 461-187	1,000.00	CL	
201502228101		EDGELAKE CT	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-189	MANHOLE REHAB COMPLETED		CL	
201502228201		HAYNE BL	EDGELAKE CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-190	MANHOLE REHAB COMPLETED		CL	
201502228301		MAYO RD	SPRING LAKE DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 462-001	MANHOLE REHAB COMPLETED		CL	
201502228401		SPRING LAKE DR	COVE DR	07/30/2015	12/20/2019	SMBG	REHAB SEWER MANHOLE 462-002	COMPLETED REHAB SEWER MANHOLE 462-002	1,400.00	CL	
201502228501		SPRING LAKE DR	COVE DR	07/30/2015	10/29/2019	SMBG	REHAB SEWER MANHOLE 462-004	COMPLETED REHAB SEWER MANHOLE 462-004	1,000.00	CL	
201502228601		SPRING LAKE DR	COVE DR	07/30/2015	11/06/2019	SMBG	REHAB SEWER MANHOLE 462-005	COMPLETED REHAB SEWER MANHOLE 462-005	1,000.00	CL	
201502228701		COVE DR	ARBOR DR	07/30/2015	10/29/2019	SMBG	REHAB SEWER MANHOLE 462-007	COMPLETED REHAB SEWER MANHOLE 462-007	1,000.00	CL	
201502228801		COVE DR	ARBOR DR	07/30/2015	10/29/2019	SMBG	REHAB SEWER MANHOLE 462-008	COMPLETED REHAB SEWER MANHOLE 462-008	1,000.00	CL	
201502228901		BUTTERFIELD	WALES	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-172	MANHOLE REHAB COMPLETED		CL	
201502229001		MAYO RD	ARBOR DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 462-011	MANHOLE REHAB COMPLETED		CL	
201502229101		FLOUNDER	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-136	MANHOLE REHAB COMPLETED		CL	
201502229201		FLOUNDER	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-137	MANHOLE REHAB COMPLETED		CL	
201502229301		HAYNE BL	DRUM	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-138	MANHOLE REHAB COMPLETED		CL	
201502229401		WALES	TROUT RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-140	MANHOLE REHAB COMPLETED		CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502229501		TROUT RD	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-141	MANHOLE REHAB COMPLETED		CL	
201502229601		HAYNE BL	TROUT RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-147	MANHOLE REHAB COMPLETED		CL	
201502229701		DANUBE RD	HAYNE BL	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 461-149	MANHOLE REHAB COMPLETED		CL	
201502229801		DANUBE RD	HAYNE BL	07/30/2015	10/18/2019	SMBG	REHAB SEWER MANHOLE 461-150	COMPLETED REHAB SEWER MANHOLE 461-150	1,000.00	CL	
201502229901		FIELDSTON RD	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-153	MANHOLE REHAB COMPLETED		CL	
201502230001		FIELDSTON RD	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-154	MANHOLE REHAB COMPLETED		CL	
201502230101		EASTMORE RD	CURRAN BL	07/30/2015	12/09/2019	SMBG	REHAB SEWER MANHOLE 461-158	COMPLETED REHAB SEWER MANHOLE 461-158	1,000.00	CL	
201502230201		EASTMORE RD	CURRAN BL	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 461-159	MANHOLE REHAB COMPLETED		CL	
201502230301		EASTMORE RD	CURRAN BL	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 461-161	MANHOLE REHAB COMPLETED		CL	
201502230401		MORRISON RD	DALEWOOD RD	07/30/2015	01/10/2020	SMBG	REHAB SEWER MANHOLE 461-162	COMPLETED REHAB SEWER MANHOLE 461-162	2,000.00	CL	
201502230501		DALEWOOD RD	CURRAN BL	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 461-164	MANHOLE REHAB COMPLETED		CL	
201502230601		DALEWOOD RD	CURRAN BL	07/30/2015	10/29/2019	SMBG	REHAB SEWER MANHOLE 461-165	COMPLETED REHAB SEWER MANHOLE 461-165	1,000.00	CL	
201502230801		CURRAN BL	ALLISON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-167	MANHOLE REHAB COMPLETED		CL	
201502230901		CURRAN BL	DOYLE CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-097	MANHOLE REHAB COMPLETED		CL	
201502231001		CURRAN BL	DUKE CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-099	MANHOLE REHAB COMPLETED		CL	
201502231101		DUKE CT	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-100	MANHOLE REHAB COMPLETED		CL	
201502231201		MAYO RD	WALES	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-102	MANHOLE REHAB COMPLETED		CL	
201502231301		MAYO RD	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-104	MANHOLE REHAB COMPLETED		CL	
201502231401		HAYNE BL	CASTLELAKE DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-107	MANHOLE REHAB COMPLETED		CL	
201502231501		HAYNE BL	CASTLELAKE DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-109	MANHOLE REHAB COMPLETED		CL	
201502231701		EDWARD	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-112	MANHOLE REHAB COMPLETED		CL	
201502231801		WALES	EDWARD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-113	MANHOLE REHAB COMPLETED		CL	
201502231901		CURRAN BL	MAYO RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-116	MANHOLE REHAB COMPLETED		CL	
201502232101		CURRAN BL	DOGWOOD DR	07/30/2015	11/04/2019	SMBG	REHAB SEWER MANHOLE 461-124	COMPLETED REHAB SEWER MANHOLE 461-124	1,400.00	CL	
201502232201		DOGWOOD DR	WALES	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-125	MANHOLE REHAB COMPLETED		CL	
201502232301		POMPANO	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-129	MANHOLE REHAB COMPLETED		CL	
201502232401		POMPANO	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-130	MANHOLE REHAB COMPLETED		CL	
201502232501		HAYNE BL	DRUM	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-131	MANHOLE REHAB COMPLETED		CL	
201502232601		WALES	DRUM	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-132	MANHOLE REHAB COMPLETED		CL	
201502232701		MORRISON RD	EDWARD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-067	MANHOLE REHAB COMPLETED		CL	
201502232801		MORRISON RD	EDWARD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-068	MANHOLE REHAB COMPLETED		CL	
201502232901		EDWARD	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-070	MANHOLE REHAB COMPLETED		CL	
201502233001		EDWARD	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-071	MANHOLE REHAB COMPLETED		CL	
201502233101		EDWARD	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-072	MANHOLE REHAB COMPLETED		CL	
201502233201		MORRISON RD	MAYO RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-073	MANHOLE REHAB COMPLETED		CL	
201502233601		MORRISON RD	MAYO RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-079	MANHOLE REHAB COMPLETED		CL	
201502233701		MORRISON RD	MAYO RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-080	MANHOLE REHAB COMPLETED		CL	
201502233801		COVE DR	MORRISON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-082	MANHOLE REHAB COMPLETED		CL	
201502233901		MAYO RD	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-084	MANHOLE REHAB COMPLETED		CL	
201502234001		MAYO RD	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-086	MANHOLE REHAB COMPLETED		CL	
201502234101		MAYO RD	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-089	MANHOLE REHAB COMPLETED		CL	
201502234201		MAYO RD	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-090	MANHOLE REHAB COMPLETED		CL	
201502234301		DOGWOOD DR	CURRAN BL	07/30/2015	12/13/2019	SMBG	REHAB SEWER MANHOLE 461-066	REHAB SEWER MANHOLE 461-066	1,400.00	CL	
201502234401		MAYO RD	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-094	MANHOLE REHAB COMPLETED		CL	
201502234601		EBBTIDE DR	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-034	MANHOLE REHAB COMPLETED		CL	
201502234701		CURRAN BL	MALVERN DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-035	MANHOLE REHAB COMPLETED		CL	
201502234801		DRIFTWOOD DR	BEACH DR	07/30/2015	10/18/2019	SMBG	REHAB SEWER MANHOLE 461-040	COMPLETED REHAB SEWER MANHOLE 461-040	1,000.00	CL	
201502234901		DRIFTWOOD DR	BEACH DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-042	MANHOLE REHAB COMPLETED		CL	
201502235001		EBBTIDE DR	WALES	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-044	MANHOLE REHAB COMPLETED		CL	
201502235101		EBBTIDE DR	WALES	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-046	MANHOLE REHAB COMPLETED		CL	
201502235201		WALES	EDGE LAKE CT	07/30/2015	11/22/2019	SMBG	REHAB SEWER MANHOLE 461-047	COMPLETED REHAB SEWER MANHOLE 461-047	1,400.00	CL	
201502235301		PRIMROSE DR	WALES	07/30/2015	10/18/2019	SMBG	REHAB SEWER MANHOLE 461-049	COMPLETED REHAB SEWER MANHOLE 461-049	1,000.00	CL	
201502235401		LIGUSTRUM DR	WALES	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-052	MANHOLE REHAB COMPLETED		CL	
201502235501		EBBTIDE DR	MORRISON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-054	MANHOLE REHAB COMPLETED		CL	
201502235601		EBBTIDE DR	MORRISON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-055	MANHOLE REHAB COMPLETED		CL	
201502235801		LIGUSTRUM DR	CURRAN BL	07/30/2015	11/04/2019	SMBG	REHAB SEWER MANHOLE 461-058	COMPLETED REHAB SEWER MANHOLE 461-058	1,400.00	CL	
201502235901		LIGUSTRUM DR	CURRAN BL	07/30/2015	11/06/2019	SMBG	REHAB SEWER MANHOLE 461-060	COMPLETED REHAB SEWER MANHOLE 461-060	1,000.00	CL	
201502236001		LIGUSTRUM DR	CURRAN BL	07/30/2015	10/18/2019	SMBG	REHAB SEWER MANHOLE 461-061	COMPLETED REHAB SEWER MANHOLE 461-061	1,000.00	CL	
201502236101		WOODBINE DR	WALES	07/30/2015	10/18/2019	SMBG	REHAB SEWER MANHOLE 461-031	COMPLETED REHAB SEWER MANHOLE 461-031	1,000.00	CL	
201502236201		DOGWOOD DR	CURRAN BL	07/30/2015	09/25/2019	SMBG	REHAB SEWER MANHOLE 461-064	COMPLETED REHAB SEWER MANHOLE 461-064	1,400.00	CL	
201502236301		MORRISON RD	THORNLEY DR	07/30/2015	11/06/2019	SMBG	REHAB SEWER MANHOLE 461-004	COMPLETED REHAB SEWER MANHOLE 461-004	2,750.00	CL	
201502236501		MORRISON RD	LAKE WILLOW DR	07/30/2015	11/06/2019	SMBG	REHAB SEWER MANHOLE 461-007	COMPLETED REHAB SEWER MANHOLE 461-007	1,000.00	CL	
201502236601		MORRISON RD	LAKE WILLOW DR	07/30/2015	01/15/2020	SMBG	REHAB SEWER MANHOLE 461-008	COMPLETED REHAB SEWER MANHOLE 461-008	1,000.00	CL	
201502236701		MORRISON RD	EBBTIDE DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-009	MANHOLE REHAB COMPLETED		CL	
201502236801		MALVERN DR	AMBERDEEN RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-012	MANHOLE REHAB COMPLETED		CL	
201502236901		MALVERN DR	LOMOND RD	07/30/2015	10/21/2019	SMBG	REHAB SEWER MANHOLE 461-015	COMPLETED REHAB SEWER MANHOLE 461-015	1,000.00	CL	
201502237001		MALVERN DR	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-016	MANHOLE REHAB COMPLETED		CL	
201502237201		MORRISON RD	PRIMROSE DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-019	MANHOLE REHAB COMPLETED		CL	
201502237301		CYNTHIA DR	WOODBINE DR	07/30/2015	11/06/2019	SMBG	REHAB SEWER MANHOLE 461-021	COMPLETED REHAB SEWER MANHOLE 461-021	1,000.00	CL	
201502237401		WOODBINE DR	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-022	MANHOLE REHAB COMPLETED		CL	
201502237501		WOODBINE DR	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-024	MANHOLE REHAB COMPLETED		CL	
201502237701		PRIMROSE DR	CURRAN BL	07/30/2015	11/25/2019	SMBG	REHAB SEWER MANHOLE 461-028	COMPLETED REHAB SEWER MANHOLE 461-028	3,150.00	CL	
201502237801		HAYNE BL	CURTIS DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-125	MANHOLE REHAB COMPLETED		CL	
201502237901		HAYNE BL	CURTIS DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-126	MANHOLE REHAB COMPLETED		CL	
201502238001		HAYNE BL	CURTIS DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-127	MANHOLE REHAB COMPLETED		CL	
201502238401		LAKE KENILWORTH DR	I-10	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 460-081	MANHOLE REHAB COMPLETED		CL	
201502238501		LAKE KENILWORTH DR	MARTIN DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 460-082	MANHOLE REHAB COMPLETED		CL	
201502238601		LAKE KENILWORTH DR	MARTIN DR	07/30/2015	11/06/2019	SMBG	REHAB SEWER MANHOLE 460-086	COMPLETED REHAB SEWER MANHOLE 460-086	2,750.00	CL	
201502238701		LAKE KENILWORTH DR	MARTIN DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 460-089	MANHOLE REHAB COMPLETED		CL	
201502238801		LAKE KENILWORTH DR	MARTIN DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 460-090	MANHOLE REHAB COMPLETED		CL	
201502238901		LAKE KENILWORTH DR	I-10 SERVICE RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 460-104	MANHOLE REHAB COMPLETED		CL	
201502239001		LAKE KENILWORTH DR	I-10 SERVICE RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 460-106	MANHOLE REHAB COMPLETED		CL	
201502239101		LAKE KENILWORTH DR	I-10 SERVICE RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 460-108	MANHOLE REHAB COMPLETED		CL	
201502239201		LAKE KENILWORTH DR	I-10 SERVICE RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 460-109	MANHOLE REHAB COMPLETED		CL	
201502239501		MANCHESTER	SHEFFIELD	07/30/2015	11/08/2019	SMBG	REHAB SEWER MANHOLE 459-084	COMPLETED REHAB SEWER MANHOLE 459-084	2,000.00	CL	
201502239601		MANCHESTER	SHEFFIELD	07/30/2015	12/13/2019	SMBG	REHAB SEWER MANHOLE 459-085	COMPLETED REHAB SEWER MANHOLE 459-085	1,400.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502239701		MANCHESTER	SHEFFIELD	07/30/2015	12/16/2019	SMBG	REHAB SEWER MANHOLE 459-086	COMPLETED REHAB SEWER MANHOLE 459-086	1,650.00	CL	
201502239801		MARTIN DR	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-087	MANHOLE REHAB COMPLETED		CL	
201502239901		CURRAN BL	REDFISH	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-088	MANHOLE REHAB COMPLETED		CL	
201502240001		CURRAN BL	REDFISH	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-089	MANHOLE REHAB COMPLETED		CL	
201502240101		REDFISH	WALE	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-090	MANHOLE REHAB COMPLETED		CL	
201502240201		CURRAN BL	MULLET	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-092	MANHOLE REHAB COMPLETED		CL	
201502240301		CURRAN BL	DANUBE RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-093	MANHOLE REHAB COMPLETED		CL	
201502240401		MULLET	WALE	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-095	MANHOLE REHAB COMPLETED		CL	
201502240501		COVENTRY	MARTIN DR	07/30/2015	12/13/2019	SMBG	REHAB SEWER MANHOLE 459-097	COMPLETED REHAB SEWER MANHOLE 459-097	1,400.00	CL	
201502240601		NEWCASTLE	MANCHESTER	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-103	MANHOLE REHAB COMPLETED		CL	
201502240701		MANCHESTER	MARTIN DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-105	MANHOLE REHAB COMPLETED		CL	
201502240801		MANCHESTER	MARTIN DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-109	MANHOLE REHAB COMPLETED		CL	
201502240901		CURRAN BL	EXETER	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-118	MANHOLE REHAB COMPLETED		CL	
201502241001		EXETER	WALE	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-119	MANHOLE REHAB COMPLETED		CL	
201502241101		EXETER	WALE	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-120	MANHOLE REHAB COMPLETED		CL	
201502241201		CURRAN BL	MARTIN DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-121	MANHOLE REHAB COMPLETED		CL	
201502241301		NEWCASTLE	DORCHESTER	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 459-049	MANHOLE REHAB COMPLETED		CL	
201502241401		DORCHESTER	THAMES	07/30/2015	10/29/2019	SMBG	REHAB SEWER MANHOLE 459-050	COMPLETED REHAB SEWER MANHOLE 459-050	1,000.00	CL	
201502241501		THAMES	BAMBERRY	07/30/2015	11/05/2019	SMBG	REHAB SEWER MANHOLE 459-051	COMPLETED REHAB SEWER MANHOLE 459-051	1,400.00	CL	
201502241601		BAMBERRY	DUNDEE	07/30/2015	12/13/2019	SMBG	REHAB SEWER MANHOLE 459-052	COMPLETED REHAB SEWER MANHOLE 459-052	1,400.00	CL	
201502241701		DUNDEE	DORCHESTER	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-054	MANHOLE REHAB COMPLETED		CL	
201502241801		PERTH	DORCHESTER	07/30/2015	10/29/2019	SMBG	REHAB SEWER MANHOLE 459-056	COMPLETED REHAB SEWER MANHOLE 459-056	1,000.00	CL	
201502241901		DORCHESTER	DUNDEE	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-060	MANHOLE REHAB COMPLETED		CL	
201502242001		DORCHESTER	PERTH	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-061	MANHOLE REHAB COMPLETED		CL	
201502242101		MARTIN DR	BAMBERRY	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-063	MANHOLE REHAB COMPLETED		CL	
201502242201		MORRISON RD	SHEFFIELD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-065	MANHOLE REHAB COMPLETED		CL	
201502242301		BAMBERRY	SHEFFIELD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-068	MANHOLE REHAB COMPLETED		CL	
201502242401		DORCHESTER	CANTERBURY	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-069	MANHOLE REHAB COMPLETED		CL	
201502242501		MARTIN DR	COVENTRY	07/30/2015	10/29/2019	SMBG	REHAB SEWER MANHOLE 459-073	COMPLETED REHAB SEWER MANHOLE 459-073	1,000.00	CL	
201502242601		COVENTRY	SHEFFIELD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-075	MANHOLE REHAB COMPLETED		CL	
201502242801		COVENTRY	SHEFFIELD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-078	MANHOLE REHAB COMPLETED		CL	
201502242901		SHEFFIELD	MANCHESTER	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-079	MANHOLE REHAB COMPLETED		CL	
201502243001		SHEFFIELD	MANCHESTER	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-080	MANHOLE REHAB COMPLETED		CL	
201502243201		LAMB RD	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-004	MANHOLE REHAB COMPLETED		CL	
201502243301		LAMB RD	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-005	MANHOLE REHAB COMPLETED		CL	
201502243401		LAMB RD	WALE	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-009	MANHOLE REHAB COMPLETED		CL	
201502243501		WALE	MARTIN DR	07/30/2015	12/05/2019	SMBG	REHAB SEWER MANHOLE 459-017	COMPLETED REHAB SEWER MANHOLE 459-017	2,150.00	CL	
201502243701		CURTIS DR	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-021	MANHOLE REHAB COMPLETED		CL	
201502243801		CURTIS DR	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-024	MANHOLE REHAB COMPLETED		CL	
201502243901		CURTIS DR	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-025	MANHOLE REHAB COMPLETED		CL	
201502244001		WALE	TARPON	07/30/2015	01/09/2020	SMBG	REHAB SEWER MANHOLE 459-028	COMPLETED REHAB SEWER MANHOLE 459-028	1,000.00	CL	
201502244101		REDFISH	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-032	MANHOLE REHAB COMPLETED		CL	
201502244201		HAYNE BL	TARPON	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-034	MANHOLE REHAB COMPLETED		CL	
201502244301		HAYNE BL	DANUBE RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-036	MANHOLE REHAB COMPLETED		CL	
201502244401		MULLET	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-038	MANHOLE REHAB COMPLETED		CL	
201502244501		MORRISON RD	NEWCASTLE	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-041	MANHOLE REHAB COMPLETED		CL	
201502244601		MORRISON RD	LAKE KENILWORTH DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-042	MANHOLE REHAB COMPLETED		CL	
201502244701		MORRISON RD	MARTIN DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-044	MANHOLE REHAB COMPLETED		CL	
201502244801		MORRISON RD	MARTIN DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-045	MANHOLE REHAB COMPLETED		CL	
201502246701		DOWNMAN RD	MITHRA	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 426-095	MANHOLE REHAB COMPLETED		CL	
201502246801		MITHRA	DOWNMAN RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 426-096	MANHOLE REHAB COMPLETED		CL	
201502246901		DENNY	DOWNMAN RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 426-101	MANHOLE REHAB COMPLETED		CL	
201502247001		DOWNMAN RD	FILMORE AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 426-103	MANHOLE REHAB COMPLETED		CL	
201502247101		PIPER LN	BEECHCRAFT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 426-106	MANHOLE REHAB COMPLETED		CL	
201502247201		PIPER LN	BEECHCRAFT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 426-108	MANHOLE REHAB COMPLETED		CL	
201502247301		PIPER LN	BOING	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 426-110	MANHOLE REHAB COMPLETED		CL	
201502247401		DOWNMAN RD	ROBIN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 426-114	MANHOLE REHAB COMPLETED		CL	
201502247501		ROBIN	PIPER LN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 426-115	MANHOLE REHAB COMPLETED		CL	
201502247601		DOWNMAN RD	SELMA	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 426-122	MANHOLE REHAB COMPLETED		CL	
201502247701		FLITE	SELMA	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 426-124	MANHOLE REHAB COMPLETED		CL	
201502247801		DOWNMAN RD	REEL	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 426-128	MANHOLE REHAB COMPLETED		CL	
201502247901		DOWNMAN RD	MONROE	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 426-130	MANHOLE REHAB COMPLETED		CL	
201502248001		CHEF MENTEUR HW	STEMWAY DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 426-135	MANHOLE REHAB COMPLETED		CL	
201502248501		BABYLON	DEANNE	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-093	MANHOLE REHAB COMPLETED		CL	
201502248601		DEANNE	PINES BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-096	MANHOLE REHAB COMPLETED		CL	
201502248701		PINES BL	DEANNE	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-097	MANHOLE REHAB COMPLETED		CL	
201502248801		DOWNMAN RD	DOROTHEA	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-107	MANHOLE REHAB COMPLETED		CL	
201502248901		MORRISON RD	CHIMNEY WOOD LN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-108	MANHOLE REHAB COMPLETED		CL	
201502249001		MORRISON RD	CHIMNEY WOOD LN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-109	MANHOLE REHAB COMPLETED		CL	
201502249101		CHIMNEY WOOD LN	ERIN DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-112	MANHOLE REHAB COMPLETED		CL	
201502249201		MORRISON RD	ALABAMA	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-117	MANHOLE REHAB COMPLETED		CL	
201502249301		DEANNE	DREUX AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 426-004	MANHOLE REHAB COMPLETED		CL	
201502249401		DEANNE	DREUX AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 426-007	MANHOLE REHAB COMPLETED		CL	
201502249501		RANSOM	SKYVIEW DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 426-021	MANHOLE REHAB COMPLETED		CL	
201502249601		SKYVIEW DR	AIRWAY	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 426-024	MANHOLE REHAB COMPLETED		CL	
201502249701		STEMWAY DR	WARFIELD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 426-033	MANHOLE REHAB COMPLETED		CL	
201502249801		SHALIMAR DR	PRENTISS AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 426-041	MANHOLE REHAB COMPLETED		CL	
201502249901		SHALIMAR DR	SELMA	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 426-043	MANHOLE REHAB COMPLETED		CL	
201502250001		DWYER RD	VIRGILIAN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 426-046	MANHOLE REHAB COMPLETED		CL	
201502250101		MAJESTIC OAKS DR	RANSOM	07/30/2015	01/23/2018	SMBG	REHAB SEWER MANHOLE 426-060	COMPLETED REHAB SEWER MANHOLE 426-060	250.00	CL	
201502250201		FRANCIS DR	DREUX AV	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 426-081	MANHOLE REHAB COMPLETED		CL	
201502250301		VIRGILIAN	PANDORA	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-048	MANHOLE REHAB COMPLETED		CL	
201502250401		VIRGILIAN	PANDORA	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-049	MANHOLE REHAB COMPLETED		CL	
201502250501		PANDORA	E LAVERNE	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-051	MANHOLE REHAB COMPLETED		CL	
201502250601		PANDORA	E HERMES	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-052	MANHOLE REHAB COMPLETED		CL	
201502250701		FOCH RD	DOROTHEA	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-054	MANHOLE REHAB COMPLETED		CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502250801		FOCH RD	DOROTHEA	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-055	MANHOLE REHAB COMPLETED		CL	
201502250901		DOROTHEA	DORIAN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-056	MANHOLE REHAB COMPLETED		CL	
201502251001		MORRISON RD	DOWNMAN RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-060	MANHOLE REHAB COMPLETED		CL	
201502251101		MORRISON RD	DOWNMAN RD	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 425-061	MANHOLE REHAB COMPLETED		CL	
201502251201		MORRISON RD	DOWNMAN RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-063	MANHOLE REHAB COMPLETED		CL	
201502251301		MORRISON RD	DOWNMAN RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-065	MANHOLE REHAB COMPLETED		CL	
201502251401		MORRISON RD	LAMB RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-069	MANHOLE REHAB COMPLETED		CL	
201502251501		S LAVERNE	DORIAN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-075	MANHOLE REHAB COMPLETED		CL	
201502251601		DORIAN	PINES BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-078	MANHOLE REHAB COMPLETED		CL	
201502251701		W LAVERNE	DORIAN	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 425-083	MANHOLE REHAB COMPLETED		CL	
201502251901		LAMB RD	MORRISON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-047	MANHOLE REHAB COMPLETED		CL	
201502252001		W LAVERNE	DORIAN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-090	MANHOLE REHAB COMPLETED		CL	
201502252101		ALABAMA	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 424-085	MANHOLE REHAB COMPLETED		CL	
201502252201		FOCH RD	DWYER RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-001	MANHOLE REHAB COMPLETED		CL	
201502252301		FOCH RD	DWYER RD	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 425-002	MANHOLE REHAB COMPLETED		CL	
201502252401		DWYER RD	VIRGILIAN	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 425-003	MANHOLE REHAB COMPLETED		CL	
201502252501		DWYER RD	MAJESTIC OAKS DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-004	MANHOLE REHAB COMPLETED		CL	
201502252601		DWYER RD	LYNHUBER DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-005	MANHOLE REHAB COMPLETED		CL	
201502252701		DWYER RD	LYNHUBER DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-006	MANHOLE REHAB COMPLETED		CL	
201502252801		LAMB RD	PINES BL	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 425-013	MANHOLE REHAB COMPLETED		CL	
201502252901		LAMB RD	PINES BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-014	MANHOLE REHAB COMPLETED		CL	
201502253001		FOCH RD	S HERMES	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 425-022	MANHOLE REHAB COMPLETED		CL	
201502253101		S HERMES	BABYLON	07/30/2015	01/23/2018	SMBG	REHAB SEWER MANHOLE 425-023	COMPLETED REHAB SEWER MANHOLE 425-023	250.00	CL	
201502253201		BABYLON	DWYER RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-025	MANHOLE REHAB COMPLETED		CL	
201502253301		S LAVERNE	VIRGILIAN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-027	MANHOLE REHAB COMPLETED		CL	
201502253401		VIRGILIAN	PINES BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-029	MANHOLE REHAB COMPLETED		CL	
201502253501		E LAVERNE	PANDORA	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-035	MANHOLE REHAB COMPLETED		CL	
201502253601		PINES BL	E HERMES	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-036	MANHOLE REHAB COMPLETED		CL	
201502253701		ALABAMA	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 424-084	MANHOLE REHAB COMPLETED		CL	
201502253801		E HERMES	DOROTHEA	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-039	MANHOLE REHAB COMPLETED		CL	
201502253901		HAYNE BL	W LAVERNE	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 424-039	MANHOLE REHAB COMPLETED		CL	
201502254001		HAYNE BL	W LAVERNE	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 424-041	MANHOLE REHAB COMPLETED		CL	
201502254101		HAYNE BL	W LAVERNE	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 424-042	MANHOLE REHAB COMPLETED		CL	
201502254201		HAYNE BL	DOWNMAN RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 424-045	MANHOLE REHAB COMPLETED		CL	
201502254301		CURRAN BL	MILL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 424-046	MANHOLE REHAB COMPLETED		CL	
201502254401		CURRAN BL	KEATS	07/30/2015	01/09/2020	SMBG	REHAB SEWER MANHOLE 424-047	COMPLETED REHAB SEWER MANHOLE 424-047	2,250.00	CL	
201502254501		CURRAN BL	SHELLY	07/30/2015	01/09/2020	SMBG	REHAB SEWER MANHOLE 424-048	COMPLETED REHAB SEWER MANHOLE 424-048	1,000.00	CL	
201502254601		CURRAN BL	SWIFT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 424-050	MANHOLE REHAB COMPLETED		CL	
201502254801		CRAIGIE RD	CAROLE LN	07/30/2015	01/09/2020	SMBG	REHAB SEWER MANHOLE 424-057	COMPLETED REHAB SEWER MANHOLE 424-057	1,400.00	CL	
201502254901		CHIMNEY WOOD LN	ERIN DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 424-062	MANHOLE REHAB COMPLETED		CL	
201502255001		CHIMNEY WOOD LN	ERIN DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 424-064	MANHOLE REHAB COMPLETED		CL	
201502255101		CHIMNEY WOOD LN	ERIN DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 424-067	MANHOLE REHAB COMPLETED		CL	
201502255201		BEAU	MORRISON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 424-070	MANHOLE REHAB COMPLETED		CL	
201502255301		ERIN DR	CAROLE LN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 424-073	MANHOLE REHAB COMPLETED		CL	
201502255401		ERIN DR	KAREN LN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 424-075	MANHOLE REHAB COMPLETED		CL	
201502255501		KUEBEL DR	SHUBERT	07/30/2015	10/28/2019	SMBG	REHAB SEWER MANHOLE 424-036	COMPLETED REHAB SEWER MANHOLE 424-036	1,000.00	CL	
201502255601		ALABAMA	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 424-081	MANHOLE REHAB COMPLETED		CL	
201502255701		HAYNE BL	DOWNMAN RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 423-036	MANHOLE REHAB COMPLETED		CL	
201502255801		PRINCESS LN	DOWNMAN REGENCY SERV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 423-038	MANHOLE REHAB COMPLETED		CL	
201502255901		DOWNMAN REGENCY SERV	SEABROOK PL SERV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 423-040	MANHOLE REHAB COMPLETED		CL	
201502256001		COUNT LN	DOWNMAN RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 423-042	MANHOLE REHAB COMPLETED		CL	
201502256101		SEABROOK PL SERV	COUNT LN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 423-044	MANHOLE REHAB COMPLETED		CL	
201502256201		DOWNMAN RD	COUNTLESS LN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 423-046	MANHOLE REHAB COMPLETED		CL	
201502256301		COUNTLESS LN	DOWNMAN SEABROOK SRV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 423-048	MANHOLE REHAB COMPLETED		CL	
201502256401		SEABROOK PL SERV	COUNTLESS LN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 423-050	MANHOLE REHAB COMPLETED		CL	
201502256501		TOWNSEND PL	MORRISON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 423-052	MANHOLE REHAB COMPLETED		CL	
201502256601		WALES	SHUBERT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 424-014	MANHOLE REHAB COMPLETED		CL	
201502256701		W LAVERNE	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 424-023	MANHOLE REHAB COMPLETED		CL	
201502256801		W LAVERNE	HAYNE BL	07/30/2015	12/04/2019	SMBG	REHAB SEWER MANHOLE 424-025	COMPLETED REHAB SEWER MANHOLE 424-025	5,000.00	CL	
201502256901		ALABAMA	CURRAN BL	07/30/2015	10/28/2019	SMBG	REHAB SEWER MANHOLE 424-027	COMPLETED REHAB SEWER MANHOLE 424-027	1,250.00	CL	
201502257001		WALES	DOWNMAN RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 424-030	MANHOLE REHAB COMPLETED		CL	
201502257101		DOWNMAN RD	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 424-031	MANHOLE REHAB COMPLETED		CL	
201502257201		HAYNE BL	TOWNSEND PL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 423-033	MANHOLE REHAB COMPLETED		CL	
201502257301		KUEBEL DR	SHUBERT	07/30/2015	10/24/2019	SMBG	REHAB SEWER MANHOLE 424-035	COMPLETED REHAB SEWER MANHOLE 424-035	2,500.00	CL	
201502258101		CHEF MENTEUR HW	DOWNMAN RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 421-003	MANHOLE REHAB COMPLETED		CL	
201502258201		MORRISON RD	FLORITA CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 422-002	MANHOLE REHAB COMPLETED		CL	
201502258301		REGENCY PLACE SERV	LEWIS RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 422-011	MANHOLE REHAB COMPLETED		CL	
201502258401		REGENCY MALL LOOP	REGENCY PL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 423-006	MANHOLE REHAB COMPLETED		CL	
201502258501		HARBOR CI	TOWNSEND PL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 423-020	MANHOLE REHAB COMPLETED		CL	
201502258601		HARBOR CI	TOWNSEND PL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 423-022	MANHOLE REHAB COMPLETED		CL	
201502258701		TOWNSEND PL	HARBOR CI	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 423-025	MANHOLE REHAB COMPLETED		CL	
201502258801		TOWNSEND PL	HARBOR CI	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 423-026	MANHOLE REHAB COMPLETED		CL	
201502258901		HARBOR CI	TOWNSEND PL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 423-029	MANHOLE REHAB COMPLETED		CL	
201502259001		TOWNSEND PL	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 423-031	MANHOLE REHAB COMPLETED		CL	
201502307401		PIPER LN	BOEING	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 426-112	MANHOLE REHAB COMPLETED		CL	
201502307501		DOWNMAN RD	ALOST	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 426-120	MANHOLE REHAB COMPLETED		CL	
201502307601		FLITE	ALOST	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 426-125	MANHOLE REHAB COMPLETED		CL	
201502307701		REEL	DOWNMAN RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 426-129	MANHOLE REHAB COMPLETED		CL	
201502307901		DOWNMAN RD	MENDEZ	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 426-090	MANHOLE REHAB COMPLETED		CL	
201502308101		MORRISON RD	CHIMNEY WOOD LN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-111	MANHOLE REHAB COMPLETED		CL	
201502308201		BABYLON	DEANNE	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 426-003	MANHOLE REHAB COMPLETED		CL	
201502308301		RANSOM	STEMWAY DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 426-020	MANHOLE REHAB COMPLETED		CL	
201502308401		WARFIELD	STEMWAY DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 426-029	MANHOLE REHAB COMPLETED		CL	
201502308501		SHALIMAR DR	DREUX AV	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 426-042	MANHOLE REHAB COMPLETED		CL	
201502308601		DORIAN	BABYLON	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-092	MANHOLE REHAB COMPLETED		CL	
201502308701		FRANCIS DR	RANSOM	07/30/2015	09/14/2017	SMBG	REHAB SEWER MANHOLE 426-084	REHAB SEWER MANHOLE 426-084	800.00	CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502308801		DORCHESTER	SHEFFIELD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-072	MANHOLE REHAB COMPLETED		CL	
201502308901		COVENTRY	SHEFFIELD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-076	MANHOLE REHAB COMPLETED		CL	
201502309001		MORRISON RD	MARTIN DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-047	MANHOLE REHAB COMPLETED		CL	
201502309101		SHEFFIELD	DORCHESTER	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-081	MANHOLE REHAB COMPLETED		CL	
201502309201		CURTIS DR	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-023	MANHOLE REHAB COMPLETED		CL	
201502309301		CURTIS DR	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-026	MANHOLE REHAB COMPLETED		CL	
201502309401		TARPON	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-029	MANHOLE REHAB COMPLETED		CL	
201502309501		HAYNE BL	MULLET	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-039	MANHOLE REHAB COMPLETED		CL	
201502309601		MULLET	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-035	MANHOLE REHAB COMPLETED		CL	
201502309801		MORRISON RD	MARTIN DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-046	MANHOLE REHAB COMPLETED		CL	
201502310401		WOODEBINE DR	WALES	10/18/2019	SMBG	REHAB SEWER MANHOLE 461-030	COMPLETED REHAB SEWER MANHOLE 461-030		1,000.00	CL	
201502310601		DOWNMAN RD	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 424-033	MANHOLE REHAB COMPLETED		CL	
201502310701		TOWNSEND PL	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 423-030	MANHOLE REHAB COMPLETED		CL	
201502311601		LAKE BARRINGTON DR	ENDSTON CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 492-064	MANHOLE REHAB COMPLETED		CL	
201502311701		MORRISON RD	FINCHLEY RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 492-019	MANHOLE REHAB COMPLETED		CL	
201502311801		LADY GRAY	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-087	MANHOLE REHAB COMPLETED		CL	
201502311901		MEANS AV	IRBY	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 488-021	MANHOLE REHAB COMPLETED		CL	
201502312401		LAKE WILLOW DR	LAWRENCE CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 467-021	MANHOLE REHAB COMPLETED		CL	
201502312601		DOYLE CT	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-098	MANHOLE REHAB COMPLETED		CL	
201502312901		LAKE KENILWORTH DR	MARTIN DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 460-083	MANHOLE REHAB COMPLETED		CL	
201502313101		LAKE KENILWORTH DR	I-10 SERVICE RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 460-107	MANHOLE REHAB COMPLETED		CL	
201502313301		CURRAN BL	MULLET	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-091	MANHOLE REHAB COMPLETED		CL	
201502313401		MULLET	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-094	MANHOLE REHAB COMPLETED		CL	
201502313501		COVENTRY	MARTIN DR	07/30/2015	11/05/2019	SMBG	REHAB SEWER MANHOLE 459-098	COMPLETED REHAB SEWER MANHOLE 459-098	1,400.00	CL	
201502313601		MANCHESTER	MARTIN DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-104	MANHOLE REHAB COMPLETED		CL	
201502313701		CURRAN BL	EXETER	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-117	MANHOLE REHAB COMPLETED		CL	
201502313801		MARTIN DR	MANCHESTER	10/29/2019	SMBG	REHAB SEWER MANHOLE 459-083	COMPLETED REHAB SEWER MANHOLE 459-083		1,000.00	CL	
201502313901		CURRAN BL	MARTIN DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-122	MANHOLE REHAB COMPLETED		CL	
201502314001		BAMBERRY	MARTIN DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-057	MANHOLE REHAB COMPLETED		CL	
201502314101		DORCHESTER	MARTIN DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-062	MANHOLE REHAB COMPLETED		CL	
201502314201		BAMBERRY	SHEFFIELD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 459-067	MANHOLE REHAB COMPLETED		CL	
201502315401		PINEBROOK DR	KNIGHTWAY DR	07/30/2015	12/04/2019	SMBG	REHAB SEWER MANHOLE 507-062	COMPLETED REHAB SEWER MANHOLE 507-062	1,400.00	CL	
201502315501		W TAMARON BL	CORNERSTONE BL	07/30/2015	11/12/2019	SMBG	REHAB SEWER MANHOLE 507-015	COMPLETED REHAB SEWER MANHOLE 507-015	400.00	CL	
201502315601		ASHLAND DR	E RENAISSANCE CT	07/30/2015	12/03/2019	SMBG	REHAB SEWER MANHOLE 505-072	COMPLETED REHAB SEWER MANHOLE 505-072	400.00	CL	
201502315701		LAKE CARMEL DR	BEAUVOIR CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 505-008	MANHOLE REHAB COMPLETED		CL	
201502338101		TOWNSEND PL	HARBOR CI	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 423-027	MANHOLE REHAB COMPLETED		CL	
201502339701		MAYO RD	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-087	MANHOLE REHAB COMPLETED		CL	
201502339801		MAYO RD	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-092	MANHOLE REHAB COMPLETED		CL	
201502339901		MAYO RD	WALES	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-095	MANHOLE REHAB COMPLETED		CL	
201502340001		WALES	EBBTIDE DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-045	MANHOLE REHAB COMPLETED		CL	
201502340101		PRIMROSE DR	WALES	07/30/2015	10/22/2019	SMBG	REHAB SEWER MANHOLE 461-048	COMPLETED REHAB SEWER MANHOLE 461-048	1,000.00	CL	
201502340201		LIGUSTRUM DR	WALES	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-053	MANHOLE REHAB COMPLETED		CL	
201502340301		MORRISON RD	LIGUSTRUM DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-056	MANHOLE REHAB COMPLETED		CL	
201502340401		LIGUSTRUM DR	CURRAN BL	07/30/2015	11/06/2019	SMBG	REHAB SEWER MANHOLE 461-059	COMPLETED REHAB SEWER MANHOLE 461-059	1,000.00	CL	
201502340501		MORRISON RD	DOGWOOD DR	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 461-062	MANHOLE REHAB COMPLETED		CL	
201502340601		DOGWOOD DR	CURRAN BL	07/30/2015	11/06/2019	SMBG	REHAB SEWER MANHOLE 461-065	COMPLETED REHAB SEWER MANHOLE 461-065	1,000.00	CL	
201502340701		MALVERN RD	ABERDEEN RD	07/30/2015	10/21/2019	SMBG	REHAB SEWER MANHOLE 461-013	COMPLETED REHAB SEWER MANHOLE 461-013	1,000.00	CL	
201502340801		LOMOND RD	CROWDER BL	07/30/2015	10/22/2019	SMBG	REHAB SEWER MANHOLE 461-017	COMPLETED REHAB SEWER MANHOLE 461-017	1,000.00	CL	
201502340901		PRIMROSE DR	CYNTHIA DR	07/30/2015	10/28/2019	SMBG	REHAB SEWER MANHOLE 461-020	COMPLETED REHAB SEWER MANHOLE 461-020	1,400.00	CL	
201502341001		WOODEBINE DR	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-023	MANHOLE REHAB COMPLETED		CL	
201502341201		CURRAN BL	WOODEBINE DR	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 461-029	MANHOLE REHAB COMPLETED		CL	
201502341301		MORRISON RD	FIELDSTON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-152	MANHOLE REHAB COMPLETED		CL	
201502341401		MORRISON RD	EASTMORE RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-157	MANHOLE REHAB COMPLETED		CL	
201502341501		EASTMORE RD	CURRAN BL	07/30/2015	01/14/2020	SMBG	REHAB SEWER MANHOLE 461-160	COMPLETED REHAB SEWER MANHOLE 461-160	1,000.00	CL	
201502341601		DALEWOOD RD	CURRAN BL	07/30/2015	01/10/2020	SMBG	REHAB SEWER MANHOLE 461-163	COMPLETED REHAB SEWER MANHOLE 461-163	2,000.00	CL	
201502341701		DALEWOOD RD	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-166	MANHOLE REHAB COMPLETED		CL	
201502341801		ALLISON RD	WALES	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-169	MANHOLE REHAB COMPLETED		CL	
201502341901		HAYNE BL	CASTLELAKE DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-108	MANHOLE REHAB COMPLETED		CL	
201502342101		WALES	CASTLELAKE DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-114	MANHOLE REHAB COMPLETED		CL	
201502342201		EDWARD	WALES	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-121	MANHOLE REHAB COMPLETED		CL	
201502342301		WALES	POMPAHO	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-128	MANHOLE REHAB COMPLETED		CL	
201502342401		MAYO RD	WALES	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-096	MANHOLE REHAB COMPLETED		CL	
201502342701		MORRISON RD	MAYO RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-081	MANHOLE REHAB COMPLETED		CL	
201502342801		MAYO RD	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-083	MANHOLE REHAB COMPLETED		CL	
201502343001		MAYO RD	ARBOR DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 462-020	MANHOLE REHAB COMPLETED		CL	
201502343101		MAYO RD	SPRING LAKE DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 462-022	MANHOLE REHAB COMPLETED		CL	
201502343201		ARBOR DR	NEPTUNE CT	07/30/2015	10/29/2019	SMBG	REHAB SEWER MANHOLE 462-028	COMPLETED REHAB SEWER MANHOLE 462-028	1,000.00	CL	
201502343301		NEPTUNE CT	ARBOR DR	07/30/2015	10/29/2019	SMBG	REHAB SEWER MANHOLE 462-032	COMPLETED REHAB SEWER MANHOLE 462-032	1,000.00	CL	
201502343401		LAKE WILLOW DR	GREY OAKS DR	07/30/2015	12/20/2019	SMBG	REHAB SEWER MANHOLE 462-035	COMPLETED REHAB SEWER MANHOLE 462-035	1,400.00	CL	
201502343501		GREY OAKS DR	LAKE WILLOW DR	07/30/2015	11/05/2019	SMBG	REHAB SEWER MANHOLE 462-039	COMPLETED REHAB SEWER MANHOLE 462-039	1,400.00	CL	
201502343601		GREY OAKS DR	LAKE WILLOW DR	07/30/2015	11/06/2019	SMBG	REHAB SEWER MANHOLE 462-042	COMPLETED REHAB SEWER MANHOLE 462-042	1,000.00	CL	
201502343701		EDGE LAKE CT	WALES	07/30/2015	10/22/2019	SMBG	REHAB SEWER MANHOLE 461-185	COMPLETED REHAB SEWER MANHOLE 461-185	1,000.00	CL	
201502343801		EDGE LAKE CT	HAYNE BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-188	MANHOLE REHAB COMPLETED		CL	
201502343901		HAYNE BL	EDGE LAKE CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 461-191	MANHOLE REHAB COMPLETED		CL	
201502344001		SPRING LAKE DR	COVE DR	07/30/2015	10/29/2019	SMBG	REHAB SEWER MANHOLE 462-003	COMPLETED REHAB SEWER MANHOLE 462-003	1,000.00	CL	
201502344101		SPRING LAKE DR	COVE DR	07/30/2015	12/21/2021	SMBG	REHAB SEWER MANHOLE 462-006	MANHOLE REHAB COMPLETED		CL	
201502344201		COVE DR	ARBOR DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 462-010	MANHOLE REHAB COMPLETED		CL	
201502344301		MAYO RD	ARBOR DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 462-012	MANHOLE REHAB COMPLETED		CL	
201502344401		WALES	DANUBE RD	07/30/2015	01/10/2020	SMBG	REHAB SEWER MANHOLE 461-148	COMPLETED REHAB SEWER MANHOLE 461-148	1,500.00	CL	
201502344601		CROWDER BL	HUNTINGTON PARK DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 467-003	MANHOLE REHAB COMPLETED		CL	
201502344701		CROWDER BL	I-10 SERVICE RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 467-007	MANHOLE REHAB COMPLETED		CL	
201502346201		BUNDY RD	MIDDLEBORO RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 469-014	MANHOLE REHAB COMPLETED		CL	
201502346301		BURKE RD	N BUNKER HILL RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 469-022	MANHOLE REHAB COMPLETED		CL	
201502346401		SALEM DR	S BUNKER HILL RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 469-027	MANHOLE REHAB COMPLETED		CL	
201502346501		S BUNKER HILL RD	SALEM DR	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 469-030	MANHOLE REHAB COMPLETED		CL	
201502346701		WALNUT SQUARE	CROWDER BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 467-069	MANHOLE REHAB COMPLETED		CL	

DATA DATE/TIME	W/O_NO	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS	ACTION TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
201502346801		LAKE WILLOW DR	LAWRENCE CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 467-019	MANHOLE REHAB COMPLETED		CL	
201502346901		LAKE WILLOW DR	LAWRENCE CT	07/30/2015	11/05/2019	SMBG	REHAB SEWER MANHOLE 467-023	COMPLETED REHAB SEWER MANHOLE 467-023	1,750.00	CL	
201502347001		TUDOR CT	WESTHAVEN RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 467-027	MANHOLE REHAB COMPLETED		CL	
201502347101		BENSON CT	FORDHAM CT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 467-050	MANHOLE REHAB COMPLETED		CL	
201502347201		FORDHAM CT	BENSON CT	07/30/2015	11/05/2019	SMBG	REHAB SEWER MANHOLE 467-054	COMPLETED REHAB SEWER MANHOLE 467-054	1,000.00	CL	
201502347301		WALNUT SQUARE	CROWDER BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 467-064	MANHOLE REHAB COMPLETED		CL	
201502347701		CRAIGIE RD	KAREN LN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 424-059	MANHOLE REHAB COMPLETED		CL	
201502347801		CURRAN BL	SHELLY	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 424-065	MANHOLE REHAB COMPLETED		CL	
201502347901		ERIN DR	CAROLE LN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 424-072	MANHOLE REHAB COMPLETED		CL	
201502348001		KAREN LN	CRAIGIE RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 424-077	MANHOLE REHAB COMPLETED		CL	
201502348201		COUNT LN	DOWNMAN RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 423-045	MANHOLE REHAB COMPLETED		CL	
201502348301		DOWNMAN SEABROOK SRV	COUNTLESS LN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 423-049	MANHOLE REHAB COMPLETED		CL	
201502348401		MILL	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 424-006	MANHOLE REHAB COMPLETED		CL	
201502348501		WALES	W LAVERNE	07/30/2015	10/28/2019	SMBG	REHAB SEWER MANHOLE 424-024	COMPLETED REHAB SEWER MANHOLE 424-024	2,000.00	CL	
201502348601		ALABAMA	CURRAN BL	07/30/2015	12/16/2019	SMBG	REHAB SEWER MANHOLE 424-028	COMPLETED REHAB SEWER MANHOLE 424-028	1,650.00	CL	
201502348701		DOWNMAN RD	CURRAN BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 424-032	MANHOLE REHAB COMPLETED		CL	
201502348801		KUEBEL DR	SHUBERT	07/30/2015	10/24/2019	SMBG	REHAB SEWER MANHOLE 424-034	COMPLETED REHAB SEWER MANHOLE 424-034	1,000.00	CL	
201502349001		REGENCY PLACE SERV	LEWIS RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 422-005	MANHOLE REHAB COMPLETED		CL	
201502349101		TOWNSEND PL	HARBOR CI	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 423-019	MANHOLE REHAB COMPLETED		CL	
201502349201		HARBOR CI	TOWNSEND PL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 423-023	MANHOLE REHAB COMPLETED		CL	
201502349301		MORRISON RD	DOWNMAN RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-062	MANHOLE REHAB COMPLETED		CL	
201502349401		MORRISON RD	DOWNMAN RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-064	MANHOLE REHAB COMPLETED		CL	
201502349501		MORRISON RD	LAMB RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-072	MANHOLE REHAB COMPLETED		CL	
201502349601		DORIAN	W LAVERNE	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-081	MANHOLE REHAB COMPLETED		CL	
201502349701		W LAVERNE	GINES BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-087	MANHOLE REHAB COMPLETED		CL	
201502349801		FOCH RD	MORRISON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-059	MANHOLE REHAB COMPLETED		CL	
201502349901		W LAVERNE	DORIAN	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-091	MANHOLE REHAB COMPLETED		CL	
201502350001		DWYER RD	LAMB RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-012	MANHOLE REHAB COMPLETED		CL	
201502350101		DWYER RD	DOWNMAN RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-019	MANHOLE REHAB COMPLETED		CL	
201502350201		S HERMES	BABYLON	07/30/2015	01/23/2018	SMBG	REHAB SEWER MANHOLE 425-024	COMPLETED REHAB SEWER MANHOLE 425-024	250.00	CL	
201502350301		FOCH RD	S LAVERNE	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-026	MANHOLE REHAB COMPLETED		CL	
201502350401		FOCH RD	GINES BL	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-030	MANHOLE REHAB COMPLETED		CL	
201502350501		E HERMES	PANDORA	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-037	MANHOLE REHAB COMPLETED		CL	
201502350601		LAMB RD	MORRISON RD	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 425-045	MANHOLE REHAB COMPLETED		CL	
201502350701		CURRAN BL	SHUBERT	07/30/2015	10/21/2021	SMBG	REHAB SEWER MANHOLE 424-049	MANHOLE REHAB COMPLETED		CL	
201603737901		CURRAN BL	STONEWOOD	02/24/2016	12/21/2021	SMBG	ESSA MH REHAB: Install Partial Liner	MANHOLE REHAB COMPLETED		CL	
201603739901		NEPTUNE CT	ARBOR DR	02/24/2016	11/04/2019	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	1,500.00	CL	
201603740501		HANOVER RD	PLAINFIELD DR	02/24/2016	12/21/2021	SMBG	ESSA MH REHAB: Install Partial Liner	MANHOLE REHAB COMPLETED		CL	
201603742701		PARRY	HAYNE BL	02/24/2016	10/09/2019	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	1,500.00	CL	
201603743401		S BUNKER HILL RD	BOSTON DR	02/24/2016	10/21/2021	SMBG	ESSA MH REHAB: Install Partial Liner	MANHOLE REHAB COMPLETED		CL	
201603746101		HANOVER RD	BROOKFIELD DR	02/24/2016	12/21/2021	SMBG	ESSA MH REHAB: Install Partial Liner	MANHOLE REHAB COMPLETED		CL	
201603746201		HERITAGE DR	ELMDALE RD	02/24/2016	10/21/2021	SMBG	ESSA MH REHAB: Install Partial Liner	MANHOLE REHAB COMPLETED		CL	
201603752801		CRANBROOK DR	BEACONFIELD DR	02/24/2016	10/15/2019	SMBG	ESSA MH REHAB: Install Partial Liner	COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	1,400.00	CL	
201604234001		HANEY DR	WALES	05/04/2016	10/21/2021	SLINE	SSERP REPAIR REPAIR MSL INTERNALLY INSTALL FULL LENGTH CIPP LINER FROM 489-073 TO 489-070 BASIN 9 - SOUTH SHORE - SPS Berg	MSL REPAIRS AND FULL LINER INSTALLATION COMPLETED		CL	
202000262201		CAROLE LN	CRAIGIE RD	02/17/2020	10/28/2019	SMBG	REHAB SEWER MANHOLE 424-074 ESSA MH Rehab: Full Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 424-074 ESSA MH REHAB: FULL DEPTH MANHOLE LINER	1,500.00	CL	
202000262301		BENSON CT	HUNTINGTON PARK DR	02/17/2020	11/05/2019	SMBG	REHAB SEWER MANHOLE 467-056 ESSA MH Rehab: Partial Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 467-056 ESSA MH REHAB: PARTIAL DEPTH MANHOLE LINER	7,000.00	CL	
202000262401		DARTMOOR DR	SCOTTSDALE DR	02/17/2020	11/07/2019	SMBG	REHAB SEWER MANHOLE 477-018 ESSA MH Rehab: Full Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 477-018 ESSA MH REHAB: FULL DEPTH MANHOLE LINER	2,000.00	CL	
202000262701		HAYNE BL	BENSON	02/17/2020	12/21/2021	SMBG	REHAB SEWER MANHOLE 477-085 ESSA MH Rehab: Full Depth Manhole Liner	MANHOLE REHAB COMPLETED		CL	
202000262801		HICKMAN	HAYNE BL	02/17/2020	12/21/2021	SMBG	REHAB SEWER MANHOLE 478-053 ESSA MH Rehab: Partial Depth Manhole Liner	MANHOLE REHAB COMPLETED		CL	
202000262901		MORRISON RD	WAVE DR	02/17/2020	12/21/2021	SMBG	REHAB SEWER MANHOLE 490-016 ESSA MH Rehab: Full Depth Manhole Liner	MANHOLE REHAB COMPLETED		CL	
202000263001		DEERFIELD DR	HANOVER RD	02/17/2020	12/21/2021	SMBG	REHAB SEWER MANHOLE 491-010 ESSA MH Rehab: Partial Depth Manhole Liner	MANHOLE REHAB COMPLETED		CL	
202000263101		DEERFIELD DR	HANOVER RD	02/17/2020	12/21/2021	SMBG	REHAB SEWER MANHOLE 491-011 ESSA MH Rehab: Partial Depth Manhole Liner	MANHOLE REHAB COMPLETED		CL	
202000263201		PLAINFIELD DR	HANOVER RD	02/17/2020	12/21/2021	SMBG	REHAB SEWER MANHOLE 491-021 ESSA MH Rehab: Full Depth Manhole Liner	MANHOLE REHAB COMPLETED		CL	
202000263301		NORTHGATE DR	W BARRINGTON DR	02/17/2020	12/21/2021	SMBG	REHAB SEWER MANHOLE 493-008 ESSA MH Rehab: Full Depth Manhole Liner	MANHOLE REHAB COMPLETED		CL	
202000263401		WAYSIDE DR	ASHLAND DR	02/17/2020	12/21/2021	SMBG	REHAB SEWER MANHOLE 505-043 ESSA MH Rehab: Partial Depth Manhole Liner	MANHOLE REHAB COMPLETED		CL	
202000263501		SCOTTWOOD DR	CURRAN BL	02/17/2020	12/21/2021	SMBG	REHAB SEWER MANHOLE 506-012 ESSA MH Rehab: Partial Depth Manhole Liner	MANHOLE REHAB COMPLETED		CL	
202000263601		WHITMORE PL	KINGSWOOD DR	02/17/2020	12/21/2021	SMBG	REHAB SEWER MANHOLE 507-035 ESSA MH Rehab: Partial Depth Manhole Liner	MANHOLE REHAB COMPLETED		CL	
202000263701		AVON PARK BL	MORRISON RD	02/17/2020	12/21/2021	SMBG	REHAB SEWER MANHOLE 508-055 ESSA MH Rehab: Partial Depth Manhole Liner	MANHOLE REHAB COMPLETED		CL	
202000266001		BAMBERRY	PERTH	02/17/2020	12/13/2019	SMBG	REHAB SEWER MANHOLE 459-055 ESSA MH Rehab: Full Depth Manhole Liner + Adjust MH Frame	COMPLETED REHAB SEWER MANHOLE 459-055 ESSA MH REHAB: FULL DEPTH MANHOLE LINER + ADJUST MH FRAME	2,150.00	CL	
202000267201		HANOVER RD	DEERFIELD DR	02/17/2020	09/16/2019	SMBG	REHAB SEWER MANHOLE 491-036 ESSA MH Rehab: Replace MH Frame and Cover	COMPLETED REHAB SEWER MANHOLE 491-036 ESSA MH REHAB: REPLACE MH FRAME AND COVER	500.00	CL	
202000267301		WALES	ALABAMA	02/17/2020	10/28/2019	SMBG	REHAB SEWER MANHOLE 424-026 ESSA MH Rehab: Full Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 424-026 ESSA MH REHAB: FULL DEPTH MANHOLE LINER	1,750.00	CL	
202000267401		COVENTRY	MARTIN DR	02/17/2020	10/28/2019	SMBG	REHAB SEWER MANHOLE 459-101 ESSA MH Rehab: Full Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 459-101 ESSA MH REHAB: FULL DEPTH MANHOLE LINER	1,250.00	CL	
202000267501		FORDHAM CT	BENSON CT	02/17/2020	11/05/2019	SMBG	REHAB SEWER MANHOLE 467-053 ESSA MH Rehab: Full Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 467-053 ESSA MH REHAB: FULL DEPTH MANHOLE LINER	1,750.00	CL	
202000267801		MORRISON RD	DARTMOOR DR	02/17/2020	11/07/2019	SMBG	REHAB SEWER MANHOLE 477-017 ESSA MH Rehab: Full Depth Manhole Liner	COMPLETED REHAB SEWER MANHOLE 477-017 ESSA MH REHAB: FULL DEPTH MANHOLE LINER	2,250.00	CL	

Submitted to:



Quarterly Report

January 1, 2022 – March 31, 2022

Fluid Bed Incinerator O&M

East Bank WWTP

Of the

Sewerage and Water Board

Of New Orleans

Air Permit #2140-00089-V2, AI #4859

NPDES Permit #LA0038091, Solid Waste Permit #P-071-4582; P-0329



Sewerage & Water Board of New Orleans



April 6, 2022

Ghassan Korban
Executive Director
Sewerage & Water Board of New Orleans
625 St. Joseph Street
New Orleans, LA 70130

Re: Quarterly Report – 1st Qtr. 2022 – Fluid Bed Incinerator, Operation and Maintenance

Dear Mr. Ghassan Korban:

The enclosed report satisfies all conditions set forth in the Fluid Bed Incinerator's Operations and Maintenance Plan. The report is in accordance with 40 CFR Part 60, Subpart A & O; 40 CFR Part 60, Subpart A, §60.7 and 40 CFR Part 503; 40 CFR Part 61, Subpart C & E.

Additionally, this report satisfies paragraphs 15, 16 and 56C of the Third Modified Consent Decree (DOJ case no. 90-5-1-1-4032). Thereby, verifying that the operation and maintenance of the Fluid Bed Incinerator (FBI) was in accordance with the FBI's interim O&M Plan previously submitted.

I certify that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine or imprisonment for knowing violations.

Sincerely,

Scott Gaimann
Senior Project Manager
Veolia – North America, New Orleans

Cc: Francis Dixon, Business Analyst, S&WBNO
Ann Wilson, Chief of Environmental Affairs, S&WBNO
Felicia Bergeron, Mechanical Engineer, S&WBNO

Veolia North America, LLC
53 State Street, 14th Floor
Boston, MA 02109
Tel. 617-849-6600 Fax: 617-482-3269
www.veolianorthamerica.com

Veolia North America, LLC - New Orleans WWTPs
6501 Florida Avenue
New Orleans, LA 70117
Tel. 504-277-5400 ext.(.) Fax: 504-249-4379

Section One

Title V / 503 Regulation's Report January 1, 2022 to March 31, 2022 40 CFR Part 60, Subpart A&O

Please Note: The furnace is currently down due to maintenance rehabilitation through the 1st quarter of 2022.

Data Submitted:

- *SOX CEMS*
- *Scrubber differential pressure*
- *Scrubber exhaust oxygen level*
- *Scrubber exhaust CO level*
- *Scrubber exhaust NOX level*
- *Scrubber water flow rate*
- *Scrubber gas outlet temperature*
- *Bed and freeboard temperatures*
- *Rate of sludge charged into the incinerator*
- *Moisture and volatile solids content*
- *Dry tons incinerated*

New Orleans East Bank WWTP Fluid Bed Incinerator Monthly Report

*January 2022

Date	Sludge Incinerated Tons/d	Landfill Disposal tons	Cake % Solids %	Belt Press Cake % Volatile Solids %	Incineration hours hrs	Oxygen Dry (CEMS) %	Carbon Monoxide Emissions ppm	Oxides of Nitrogen Emissions ppm	Incinerator Temp oF	Air Flow SCFM	Heat Exchanger Gas Out Temp oF	Heat Exchanger Gas In Temp oF	Scrubber Outlet Temp. oF	Total Scrubber DP Inches WC	SOX CEMS ppm
1/1/2022															
1/2/2022															
1/3/2022															
1/4/2022															
1/5/2022															
1/6/2022															
1/7/2022															
1/8/2022															
1/9/2022															
1/10/2022															
1/11/2022															
1/12/2022															
1/13/2022															
1/14/2022															
1/15/2022															
1/16/2022															
1/17/2022															
1/18/2022															
1/19/2022															
1/20/2022															
1/21/2022															
1/22/2022															
1/23/2022															
1/24/2022															
1/25/2022															
1/26/2022															
1/27/2022															
1/28/2022															
1/29/2022															
1/30/2022															
1/31/2022															
Minimum															
Maximum															
Total															
Average															
Limits	40 Tons/day Max					must be ≥2	must be ≤ 64 ppm	must be ≤150 ppm	must be ≤1600 oF	6500<8500 SCFM		must be ≤1600 oF	must be ≤150 oF	must be ≥ 32 in	must be ≤ 15 ppm

**New Orleans East Bank WWTP
Fluid Bed Incinerator Monthly Report**

*February 2022

Date	Sludge Incinerated Tons/d	Landfill Disposal tons	Cake % Solids %	Belt Press Cake % Volatile Solids %	Incineration hours hrs	Oxygen Dry (CEMS) %	Carbon Monoxide Emissions ppm	Oxides of Nitrogen Emissions ppm	Incinerator Temp oF	Air Flow SCFM	Heat Exchanger Gas Out Temp oF	Heat Exchanger Gas In Temp oF	Scrubber Outlet Temp. oF	Total Scrubber DP Inches WC	SOX CEMS ppm
2/1/2022															
2/2/2022															
2/3/2022															
2/4/2022															
2/5/2022															
2/6/2022															
2/7/2022															
2/8/2022															
2/9/2022															
2/10/2022															
2/11/2022															
2/12/2022															
2/13/2022															
2/14/2022															
2/15/2022															
2/16/2022															
2/17/2022															
2/18/2022															
2/19/2022															
2/20/2022															
2/21/2022															
2/22/2022															
2/23/2022															
2/24/2022															
2/25/2022															
2/26/2022															
2/27/2022															
2/28/2022															
Minimum															
Maximum															
Total															
Average															
Limits	40 Tons/day Max					must be ≥ 2	must be ≤ 64 ppm	must be ≤ 150 ppm	must be ≤ 1600 oF	6500-8500 SCFM		must be ≤ 1600 oF	must be ≤ 150 oF	must be ≥ 32 In	must be ≤ 15 ppm

New Orleans East Bank WWTP Fluid Bed Incinerator Monthly Report

*March 2022

Date	Sludge Incinerated Tons/d	Landfill Disposal tons	Cake % Solids %	Belt Press Cake % Volatile Solids %	Incineration hours hrs	Oxygen Dry (CEMS) %	Carbon Monoxide Emissions ppm	Oxides of Nitrogen Emissions ppm	Incinerator Temp oF	Air Flow SCFM	Heat Exchanger Gas Out Temp oF	Heat Exchanger Gas In Temp oF	Scrubber Outlet Temp. oF	Total Scrubber DP Inches WC	SOX CEMS ppm
3/1/2022															
3/2/2022															
3/3/2022															
3/4/2022															
3/5/2022															
3/6/2022															
3/7/2022															
3/8/2022															
3/9/2022															
3/10/2022															
3/11/2022															
3/12/2022															
3/13/2022															
3/14/2022															
3/15/2022															
3/16/2022															
3/17/2022															
3/18/2022															
3/19/2022															
3/20/2022															
3/21/2022															
3/22/2022															
3/23/2022															
3/24/2022															
3/25/2022															
3/26/2022															
3/27/2022															
3/28/2022															
3/29/2022															
3/30/2022															
3/31/2022															
Minimum															
Maximum															
Total															
Average															
Limits	40 Tons/day Max					must be ≥2	must be ≤ 64 ppm	must be ≤150 ppm	must be ≤1600 oF	6500<8500 SCFM		must be ≤1800 oF	must be ≤150 oF	must be ≥ 32 In	must be ≤ 15 ppm

Section Two

***Quarterly CO & NOX Concentration Report
January 1, 2022 to March 31, 2022
40 CFR Part 60, Subpart A, §60.7 and
40CFR Part 503***

The furnace is currently down due to maintenance rehabilitation through the 1st quarter of 2022.

Data Submitted:

- ***CO & NOX Average Quarterly Concentration Report***
- ***Monthly Dry Oxygen CEM report***
- ***Monthly Moisture CEM report***
- ***Monthly CO CEM Report***
- ***Monthly NOX CEM Report***
- ***Monthly SOX CEM Report***
- ***Monthly SO2 Lbs (Gas & Oil) Report***
- ***Monthly System Total Differential Pressure Report***

Quarterly CEMS Concentration Report

New Orleans - East Bank WWTP
January - March 2022



Date/Time	Description	Duration	Peak Value	Operator	Reason
-----------	-------------	----------	------------	----------	--------

Monthly O2 CEM Report



New Orleans - East Bank WWTP
Mar 01, 2022

Average O2 20.81 %

Hourly O2 Averages																								
Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70
2	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70
3	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70
4	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70
5	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70
6	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70
7	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70
8	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70
9	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70
10	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70
11	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70
12	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70
13	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70
14	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70
15	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70
16	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70
17	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.70	21.00	21.00	21.00	21.00	21.00	21.10	21.10	21.10	21.10	21.10	21.10	21.10	21.10	21.10
18	21.10	21.10	21.00	21.00	21.00	21.00	21.00	21.10	21.00	21.00	21.00	21.00	21.00	21.00	21.00	21.00	21.00	21.00	21.00	21.00	21.00	21.00	21.00	21.00
19	21.00	21.00	21.00	21.00	21.00	21.00	21.00	20.90	20.90	20.90	20.90	20.90	20.90	21.00	21.00	21.00	21.00	21.00	21.00	21.00	21.00	21.00	21.00	21.00
20	21.00	21.00	20.90	21.00	20.90	21.00	21.00	21.00	21.00	21.00	20.90	21.00	20.90	20.90	20.90	20.90	20.90	20.90	21.00	21.00	21.00	21.00	21.00	20.90
21	20.90	20.90	20.90	20.90	20.90	20.90	20.90	20.90	20.90	20.90	20.90	20.90	20.90	20.90	20.90	20.90	21.00	21.00	20.90	20.90	20.90	20.90	21.00	21.00
22	21.00	21.00	21.00	21.00	21.00	21.00	21.00	21.00	20.90	21.00	21.00	21.00	21.00	20.80	20.90	21.00	21.00	21.00	21.00	21.00	21.00	21.00	21.00	21.00
23	20.90	20.90	20.90	20.90	20.90	20.90	21.00	20.90	20.90	20.90	20.90	20.80	20.90	20.90	20.90	20.90	20.90	20.90	20.90	20.90	20.90	20.90	20.90	20.90
24	20.90	20.90	20.90	20.90	20.90	20.90	20.90	20.90	20.90	20.90	20.90	20.90	20.80	20.20	19.40	20.50	19.50	19.20	19.10	19.10	19.30	19.40	19.40	19.40
25	19.40	19.40	19.40	19.40	19.50	19.80	19.40	19.40	19.50	19.50	19.50	19.50	19.50	19.50	19.50	19.50	19.50	19.50	19.50	19.60	19.50	19.60	19.50	19.50
26	19.50	19.50	19.50	19.60	19.50	19.80	20.00	20.00	20.00	19.90	19.90	19.50	19.20	18.30	18.30	18.40	18.60	18.60	18.70	18.70	18.70	18.70	18.70	18.70
27	18.70	18.80	18.80	18.80	18.80	18.80	18.80	19.20	19.20	18.80	18.50	18.20	18.40	18.40	18.40	18.50	18.50	18.50	18.50	18.50	18.40	18.50	18.50	18.50
28	18.50	18.50	18.50	18.50	18.50	18.50	18.50	18.10	17.70	17.60	17.60	17.60	17.60	17.60	17.60	17.60	17.60	17.60	17.60	17.60	17.60	17.60	17.60	17.60
29	17.60	17.60	17.60	17.60	17.70	17.60	17.00	16.90	16.70	16.90	16.90	16.90	16.90	16.80	16.80	16.80	16.80	16.90	16.80	16.90	16.90	16.90	16.90	16.90
30	16.80	16.80	16.80	16.80	16.90	16.80	17.90	17.70	17.70	16.90	16.70	17.60	19.00	16.80	17.10	17.00	17.70	17.70	17.70	17.70	17.80	17.80	17.80	17.80
31	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	16.40

Monthly Moisture CEM Report



New Orleans - East Bank WWTP

Average Moisture 4.9

Jan 01, 2022

%

Hourly Moisture Averages																								
Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
2	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
3	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
4	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
5	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
6	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
7	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
8	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
10	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
11	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
12	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
13	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
14	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
15	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
16	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
17	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
18	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
19	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
20	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
21	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
22	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
23	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
24	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
25	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
26	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
27	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
28	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
29	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
30	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
31	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9

Monthly Moisture CEM Report



New Orleans - East Bank WWTP

Average Moisture 4.9
%

Feb 01, 2022

Hourly Moisture Averages																								
Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
2	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
3	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
4	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
5	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
6	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
7	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
8	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
10	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
11	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
12	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
13	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
14	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
15	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
16	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
17	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
18	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
19	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
20	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
21	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
22	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
23	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
24	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
25	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
26	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
27	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
28	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9

Monthly Moisture CEM Report



New Orleans - East Bank WWTP

Average Moisture 3.3

Mar 01, 2022

%

Hourly Moisture Averages																								
Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
2	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
3	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
4	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
5	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
6	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
7	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
8	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
10	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
11	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
12	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
13	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
14	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
15	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
16	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9
17	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.8	1.6	1.7	1.9	1.9	1.9	2.0	2.1	2.1	2.2	2.1	2.1	2.0	1.9	1.9
18	1.8	1.7	1.5	1.4	1.4	1.3	1.3	1.4	1.4	1.6	1.6	1.4	1.0	1.7	1.6	1.5	1.4	1.6	1.6	1.7	1.6	1.6	1.6	1.6
19	1.5	1.4	1.3	1.3	1.1	1.2	1.2	1.1	1.1	0.9	0.9	1.0	1.1	0.6	0.5	0.5	0.7	0.7	0.8	0.7	0.7	0.7	0.8	0.8
20	0.7	0.7	0.6	0.7	0.5	0.8	0.8	1.6	0.5	0.4	0.4	0.4	0.5	0.4	0.4	0.4	0.4	0.4	0.4	0.4	0.4	0.4	0.5	0.4
21	0.4	0.4	0.4	0.4	0.4	0.4	0.5	0.5	0.8	1.8	2.2	2.3	2.2	2.0	0.9	1.0	1.2	1.1	1.1	1.1	1.1	1.1	1.2	1.2
22	1.2	1.2	1.3	1.2	1.4	1.4	1.2	1.4	1.7	1.3	1.3	1.3	1.5	3.1	2.9	1.3	1.6	1.3	4.6	1.4	1.4	1.5	1.5	1.5
23	1.5	3.0	3.1	3.5	3.5	3.1	3.2	3.3	3.4	3.6	3.7	3.8	2.0	2.0	2.0	2.1	2.1	2.1	2.1	2.1	3.0	4.1	2.3	2.4
24	2.6	2.5	2.2	2.5	2.9	2.8	2.3	2.2	2.1	2.2	2.1	2.2	1.8	2.3	2.7	7.1	3.6	2.4	2.3	2.1	3.5	3.7	3.9	3.3
25	3.2	3.4	3.7	3.5	3.6	3.5	3.3	3.4	2.0	2.4	2.3	2.2	2.2	2.1	1.9	2.0	2.0	1.9	1.8	1.8	1.6	1.7	1.6	2.7
26	3.3	3.5	3.7	3.5	3.7	3.7	3.5	3.4	2.1	2.1	2.1	1.6	1.2	0.7	0.6	0.7	0.7	0.7	0.8	0.8	0.8	0.8	2.0	2.0
27	1.3	1.2	1.0	0.9	0.9	1.1	1.2	1.6	1.4	1.1	0.9	0.9	1.2	1.0	0.9	0.9	0.7	0.6	0.5	0.6	0.5	0.5	0.6	2.6
28	2.7	1.8	1.7	2.3	2.1	1.5	1.3	0.6	0.6	0.5	0.5	0.5	0.5	0.5	0.6	0.6	0.6	0.6	0.6	0.6	0.6	0.5	0.5	0.5
29	0.5	0.5	0.5	0.5	0.8	0.5	0.7	0.7	0.6	0.5	0.5	0.6	0.5	0.5	0.5	0.6	0.6	0.5	0.5	0.5	0.5	0.5	0.5	0.5
30	0.5	0.5	0.5	0.5	0.6	0.5	0.7	0.5	0.5	0.7	0.6	0.6	0.6	1.0	0.5	1.1	0.5	0.5	0.5	1.1	1.0	1.2	2.2	2.2
31	0.5	0.5	0.5	0.5	0.7	0.6	0.6	1.6	0.6	0.5	0.5	1.1	0.7	0.6	0.6	0.6	0.6	0.6	0.6	0.5	0.6	1.3	1.6	0.6

Monthly NOX CEM Report



Total NOX 0.0 ppm
Average NOX 0.00 ppm

New Orleans - East Bank WWTP
Jan 01, 2022

Hourly NOX Averages

Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
10	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
11	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
12	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
13	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
14	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
15	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
16	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
17	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
18	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
19	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
20	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
21	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
22	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
23	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
24	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
25	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
26	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
27	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
28	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
29	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
30	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
31	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0

Monthly NOX CEM Report



Total NOX 0.0 ppm
Average NOX 0.00 ppm

New Orleans - East Bank WWTP
Feb 01, 2022

Hourly NOX Averages

Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
10	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
11	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
12	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
13	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
14	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
15	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
16	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
17	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
18	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
19	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
20	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
21	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
22	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
23	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
24	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
25	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
26	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
27	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
28	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0

Monthly NOX CEM Report



Total NOX 0.0 ppm
Average NOX 0.00 ppm

New Orleans - East Bank WWTP
Mar 01, 2022

Hourly NOX Averages

Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
10	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
11	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
12	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
13	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
14	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
15	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
16	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
17	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
18	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
19	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
20	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
21	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
22	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
23	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
24	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
25	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
26	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
27	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
28	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
29	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
30	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
31	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0

Monthly O2 Analyzer Report



New Orleans - East Bank WWTP
Mar 01, 2022

Average O2 21.14 %

Hourly O2 Averages																								
Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79
2	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79
3	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79
4	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79
5	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79
6	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79
7	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79
8	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79
9	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79
10	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79
11	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79
12	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79
13	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79
14	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79
15	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79
16	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79
17	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.79	22.70	20.67	20.67	20.65	20.61	20.64	20.65	20.66	20.66	20.67	20.68	20.68	20.69	20.69	20.69
18	20.70	20.70	20.72	20.74	20.75	20.76	20.75	20.76	20.76	20.70	20.69	20.70	20.80	20.64	20.65	20.67	20.69	20.69	20.67	20.65	20.68	20.66	20.69	20.69
19	20.70	20.72	20.73	20.73	20.74	20.74	20.74	20.73	20.69	20.72	20.73	20.70	20.70	20.82	20.87	20.86	20.85	20.84	20.84	20.83	20.86	20.85	20.84	20.83
20	20.82	20.83	20.81	20.82	20.81	20.81	20.80	21.25	20.89	20.88	20.89	20.92	20.90	20.88	20.93	20.95	20.94	20.93	20.93	20.94	20.93	20.92	20.90	20.90
21	20.90	20.89	20.89	20.89	20.88	20.87	20.87	20.85	20.81	20.60	20.49	20.44	20.44	20.52	20.71	20.73	20.71	20.71	20.70	20.71	20.71	20.70	20.70	20.71
22	20.71	20.71	20.71	20.71	20.71	20.65	20.70	20.69	20.56	20.69	20.69	20.69	20.66	20.17	20.30	20.68	20.63	20.70	19.50	20.70	20.67	20.66	20.65	20.65
23	20.63	20.31	20.26	20.22	20.17	20.27	20.25	20.24	20.22	20.17	20.16	20.05	20.45	20.46	20.47	20.46	20.46	20.45	20.45	20.46	20.32	20.08	20.44	20.43
24	20.38	20.38	20.44	20.40	20.28	20.31	20.44	20.45	20.46	20.43	20.43	20.43	20.41	19.69	18.86	19.05	18.79	18.73	18.65	18.66	18.65	18.67	18.60	18.68
25	18.74	18.71	18.61	18.69	18.82	19.05	18.78	18.75	19.06	19.17	19.11	19.10	19.11	19.13	19.15	19.16	19.14	19.16	19.17	19.20	19.21	19.22	19.22	19.02
26	18.84	18.86	18.79	18.90	18.83	19.03	19.31	19.25	19.54	19.51	19.49	19.25	19.03	18.17	18.18	18.29	18.42	18.47	18.50	18.52	18.53	18.54	18.37	18.34
27	18.49	18.54	18.54	18.60	18.60	18.53	18.55	18.96	18.89	18.63	18.40	18.09	18.20	18.17	18.22	18.36	18.37	18.37	18.37	18.40	18.42	18.42	18.40	18.04
28	18.03	18.16	18.21	18.07	18.13	18.24	18.24	18.01	17.62	17.61	17.59	17.58	17.59	17.54	17.57	17.52	17.54	17.55	17.55	17.57	17.60	17.60	17.61	17.62
29	17.60	17.60	17.59	17.57	17.58	17.56	17.04	16.95	16.79	16.89	16.84	16.83	16.82	16.82	16.80	16.80	16.83	16.84	16.84	16.86	16.86	16.87	16.89	16.88
30	16.88	16.84	16.86	16.84	16.84	16.84	17.87	17.65	17.67	16.97	16.80	17.62	18.92	16.84	17.19	17.04	17.67	17.69	17.66	17.56	17.63	17.57	17.37	17.35
31	17.61	17.67	17.68	17.64	17.65	17.61	16.46	17.82	16.42	16.44	16.54	17.96	16.65	16.61	16.68	16.64	16.69	16.65	16.61	16.63	16.61	17.01	16.93	16.43

Monthly Sulfur Dioxide CEM Report



Total SO2 0.00 ppm
Average SO2 0.00 ppm

New Orleans - East Bank WWTP
Feb 01, 2022

Hourly SO2 Averages

Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
2	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
3	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
4	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
5	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
6	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
7	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
8	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
9	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
10	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
11	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
12	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
13	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
14	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
15	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
16	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
17	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
18	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
19	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
20	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
21	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
22	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
23	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
24	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
25	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
26	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
27	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
28	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Monthly System Total D/P Report



* = Incinerator not processing

New Orleans - East Bank WWTP

Jan 01, 2022

Hourly System D/P Averages

Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	
1	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
2	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
3	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
4	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
5	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
6	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
7	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
8	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
9	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
10	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
11	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
12	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
13	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
14	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
15	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
16	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
17	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
18	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
19	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
20	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
21	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
22	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
23	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
24	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
25	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
26	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
27	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
28	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
29	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
30	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
31	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*

Monthly System Total D/P Report



* = Incinerator not processing

New Orleans - East Bank WWTP

Feb 01, 2022

Hourly System D/P Averages

Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	
1	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
2	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
3	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
4	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
5	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
6	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
7	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
8	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
9	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
10	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
11	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
12	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
13	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
14	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
15	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
16	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
17	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
18	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
19	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
20	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
21	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
22	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
23	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
24	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
25	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
26	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
27	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
28	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*

Monthly System Total D/P Report



* = Incinerator not processing

New Orleans - East Bank WWTP

Mar 01, 2022

Hourly System D/P Averages

Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	
1	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
2	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
3	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
4	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
5	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
6	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
7	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
8	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
9	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
10	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
11	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
12	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
13	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
14	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
15	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
16	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
17	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
18	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
19	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
20	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
21	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
22	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
23	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
24	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
25	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
26	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
27	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
28	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
29	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
30	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
31	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*

Section Three

***Quarterly testing of National Emissions Standards for
Hazardous Air Pollutants (NESHAP) Report
Mercury and Beryllium
January 1, 2022 to March 31, 2022
40 CFR Part 61, Subpart C & E***

Please Note: The furnace is currently down due to maintenance rehabilitation through the 1st quarter of 2022. There was no analytical sampling and testing.

Data Submitted:

- ***NESHAP's analytical results for Mercury and Beryllium.***



**NEW ORLEANS -- East Bank WWTP - Fluidized Bed Incineration
40 CFR Part 61 Regulations - Subpart C Compliance Summary (Q1 - 2022)**

Operating Period	Date	Beryllium	NESHAP Limit	Compliance	Mercury	NESHAP Limit	Compliance
Basis of Units		g/24-hr	g/24-hr	Y or N	g/24-hr	g/24-hr	Y or N
January	No sampling or testing performed for the 1st quarter due to furnace shut down for maintenance rehabilitation						
February							
March	No sampling or testing performed for the 1st quarter due to furnace shut down for maintenance rehabilitation						
April							
May							
June							
July							
August							
September							
October							
November							
December							

Section Four

***Quarterly Fluid Bed Incinerator
Sulfur and Oxides of Nitrogen Report
January 1, 2022 to March 31, 2022
40 CFR Part 61, Subpart C & E***

Please Note: The furnace is currently down due to maintenance rehabilitation through the 1st quarter of 2022.

Data Submitted:

- ***First Quarter analytical results***
- ***First Quarter sludge charging rates***

New SOX report

1/1/2022 to 3/31/2022

Date	Sludge Incinerated Tons/d	Incineration hours hrs	Burn tons hourly tons	Cake % Solids %	Belt Press Cake % Volatile %	SOX CEMS ppm	SOX Emissions (CEMS) lbs/hr
1/1/2022							
1/2/2022							
1/3/2022							
1/4/2022							
1/5/2022							
1/6/2022							
1/7/2022							
1/8/2022							
1/9/2022							
1/10/2022							
1/11/2022							
1/12/2022							
1/13/2022							
1/14/2022							
1/15/2022							
1/16/2022							
1/17/2022							
1/18/2022							
1/19/2022							
1/20/2022							
1/21/2022							
1/22/2022							
1/23/2022							
1/24/2022							
1/25/2022							
1/26/2022							
1/27/2022							
1/28/2022							
1/29/2022							
1/30/2022							
1/31/2022							
2/1/2022							
2/2/2022							
2/3/2022							
2/4/2022							
2/5/2022							
2/6/2022							
2/7/2022							
2/8/2022							
2/9/2022							
2/10/2022							
2/11/2022							
2/12/2022							
2/13/2022							
2/14/2022							
2/15/2022							
2/16/2022							
2/17/2022							
2/18/2022							
2/19/2022							
2/20/2022							
2/21/2022							

Date	Sludge Incinerated Tons/d	Incineration hours hrs	Burn tons hourly tons	Cake % Solids %	Belt Press Cake % Volatile %	SOX CEMS ppm	SOX Emissions (CEMS) lbs/hr
2/22/2022							
2/23/2022							
2/24/2022							
2/25/2022							
2/26/2022							
2/27/2022							
2/28/2022							
3/1/2022							
3/2/2022							
3/3/2022							
3/4/2022							
3/5/2022							
3/6/2022							
3/7/2022							
3/8/2022							
3/9/2022							
3/10/2022							
3/11/2022							
3/12/2022							
3/13/2022							
3/14/2022							
3/15/2022							
3/16/2022							
3/17/2022							
3/18/2022							
3/19/2022							
3/20/2022							
3/21/2022							
3/22/2022							
3/23/2022							
3/24/2022							
3/25/2022							
3/26/2022							
3/27/2022							
3/28/2022							
3/29/2022							
3/30/2022							
3/31/2022							

Minimum							
Maximum							
Average							
Sum							

NOx Report

1/1/2022 to 3/31/2022

Date	NOx lb/hr	Oxides of Nitrogen Emissions ppm	Burn Tons tons	Incinerator Temp oF	Air Flow SCFM
1/1/2022					
1/2/2022					
1/3/2022					
1/4/2022					
1/5/2022					
1/6/2022					
1/7/2022					
1/8/2022					
1/9/2022					
1/10/2022					
1/11/2022					
1/12/2022					
1/13/2022					
1/14/2022					
1/15/2022					
1/16/2022					
1/17/2022					
1/18/2022					
1/19/2022					
1/20/2022					
1/21/2022					
1/22/2022					
1/23/2022					
1/24/2022					
1/25/2022					
1/26/2022					
1/27/2022					
1/28/2022					
1/29/2022					
1/30/2022					
1/31/2022					
2/1/2022					
2/2/2022					
2/3/2022					
2/4/2022					
2/5/2022					
2/6/2022					
2/7/2022					
2/8/2022					
2/9/2022					
2/10/2022					
2/11/2022					
2/12/2022					
2/13/2022					
2/14/2022					
2/15/2022					
2/16/2022					
2/17/2022					
2/18/2022					
2/19/2022					
2/20/2022					
2/21/2022					
2/22/2022					

Date	NOx lb/hr	Oxides of Nitrogen Emissions ppm	Burn Tons tons	Incinerator Temp oF	Air Flow SCFM
2/23/2022					
2/24/2022					
2/25/2022					
2/26/2022					
2/27/2022					
2/28/2022					
3/1/2022					
3/2/2022					
3/3/2022					
3/4/2022					
3/5/2022					
3/6/2022					
3/7/2022					
3/8/2022					
3/9/2022					
3/10/2022					
3/11/2022					
3/12/2022					
3/13/2022					
3/14/2022					
3/15/2022					
3/16/2022					
3/17/2022					
3/18/2022					
3/19/2022					
3/20/2022					
3/21/2022					
3/22/2022					
3/23/2022					
3/24/2022					
3/25/2022					
3/26/2022					
3/27/2022					
3/28/2022					
3/29/2022					
3/30/2022					
3/31/2022					

Minimum					
Maximum					
Average					
Sum					

Section Five

***Quarterly Fluid Bed Incinerator
Preventative Maintenance Records
January 1, 2022 to March 31, 2022
40 CFR Part 60, Subpart A & O and
40 CFR Part 503***

Data Submitted:

- ***Fluid Bed Incinerator Refractory Damage and Repairs Cost***
- ***Preventative maintenance records***

Please Note: The new maintenance software generates multiple tasks for each piece of equipment thus condensing the number of maintenance records

- ***FBI-CEM operation records***
- ***FBI-Daily equipment inspection log***
- ***FBI-Plume observation log***

NOTE:

The furnace is currently down due to maintenance rehabilitation through the 1st quarter of 2022.

The Fluid Bed incinerator operates under 40 CFR Part 69, Subparts A & O and 40 CFR Part 503 regulations. This report satisfies paragraphs 15, 16, and 64B of the consent decree. Verifying operation and maintenance of the FBI is in accord with the Fluid Bed Incineration Operation and Maintenance Plan previously submitted. Section 5 also satisfies Section 8 (Preventative Maintenance) of the FBI Operations & Maintenance plan that is different from the Sewerage & Water Board of New Orleans Preventative Maintenance Program.



Fluid Bed Incinerator PM Report

January 1, 2022 – March 31, 2022

Description	No. of PMs Completed
Total Monthly Preventive Maintenance (P)	12
Total Quarterly Preventive Maintenance (P)	3
Total Semi-Annual Preventive Maintenance (P)	2
Total Annual Preventive Maintenance (P)	1
Total Corrective Maintenance (R)	7
Total Maintenance Work Orders Submitted	25



NEW ORLEANS, LA FLUIDIZED BED INCINERATOR FINISHED WORK ORDER REPORT

4/6/2022

8:48:26AM

WORK REQUIRED DATE	TASK ACTUAL FINISH	WO NO	WORK TYPE	ASSET ID	ASSET_DESC	WORK_DESC	COMMENTS	EMPLOYEE_NAME	REGULAR HOURS	PREMIUM HOURS
3/24/2022	3/24/2022	2200346	P	0000000418	FBI NATURAL GAS FUEL SYSTEM AND INJECTION	QUARTERLY - METER CALIBRATIONS	Completed IAW WO, See reports attached ALSO AWAITING IFCO CERTS FOR INSTRUMENTATION FROM FBI START UP	HENRY,AJ	1.00	0.00
3/24/2022	3/24/2022	2200346	P	0000000419	FBI HIGH PSI WATER SYSTEM	QUARTERLY - METER CALIBRATIONS	Completed IAW WO, See reports attached ALSO AWAITING IFCO CERTS FOR INSTRUMENTATION FROM FBI START UP	HENRY,AJ	4.00	0.00
3/24/2022	3/24/2022	2200346	P	0000000419	FBI HIGH PSI WATER SYSTEM	QUARTERLY - METER CALIBRATIONS	Completed IAW WO, See reports attached ALSO AWAITING IFCO CERTS FOR INSTRUMENTATION FROM FBI START UP	HENRY,AJ	1.00	0.00
3/24/2022	3/24/2022	2200346	P	0000000419	FBI HIGH PSI WATER SYSTEM	QUARTERLY - METER CALIBRATIONS	Completed IAW WO, See reports attached ALSO AWAITING IFCO CERTS FOR INSTRUMENTATION FROM FBI START UP	HENRY,AJ	1.00	0.00
3/24/2022	3/24/2022	2200346	P	0000000418	FBI NATURAL GAS FUEL SYSTEM AND INJECTION	QUARTERLY - METER CALIBRATIONS	Completed IAW WO, See reports attached ALSO AWAITING IFCO CERTS FOR INSTRUMENTATION FROM FBI START UP	HENRY,AJ	1.00	0.00
3/24/2022	3/24/2022	2200346	P	0000000419	FBI HIGH PSI WATER SYSTEM	QUARTERLY - METER CALIBRATIONS	Completed IAW WO, See reports attached ALSO AWAITING IFCO CERTS FOR INSTRUMENTATION FROM FBI START UP	HENRY,AJ	4.00	0.00
3/24/2022	3/24/2022	2200346	P	0000000418	FBI NATURAL GAS FUEL SYSTEM AND INJECTION	QUARTERLY - METER CALIBRATIONS	Completed IAW WO, See reports attached ALSO AWAITING IFCO CERTS FOR INSTRUMENTATION FROM FBI START UP	HENRY,AJ	4.00	0.00
3/24/2022	3/24/2022	2200346	P	0000000418	FBI NATURAL GAS FUEL SYSTEM AND INJECTION	QUARTERLY - METER CALIBRATIONS	Completed IAW WO, See reports attached ALSO AWAITING IFCO CERTS FOR INSTRUMENTATION FROM FBI START UP	HENRY,AJ	4.00	0.00
3/24/2022	3/24/2022	2200346	P	0000000417	FBI DIESEL FUEL SYSTEM AND INJECTION	QUARTERLY - METER CALIBRATIONS	Completed IAW WO, See reports attached ALSO AWAITING IFCO CERTS FOR INSTRUMENTATION FROM FBI START UP	HENRY,AJ	4.00	0.00
3/24/2022	3/24/2022	2200346	P	0000000417	FBI DIESEL FUEL SYSTEM AND INJECTION	QUARTERLY - METER CALIBRATIONS	Completed IAW WO, See reports attached ALSO AWAITING IFCO CERTS FOR INSTRUMENTATION FROM FBI START UP	HENRY,AJ	1.00	0.00
3/24/2022	3/24/2022	2200346	P	0000000417	FBI DIESEL FUEL SYSTEM AND INJECTION	QUARTERLY - METER CALIBRATIONS	Completed IAW WO, See reports attached ALSO AWAITING IFCO CERTS FOR INSTRUMENTATION FROM FBI START UP	HENRY,AJ	1.00	0.00
3/24/2022	3/24/2022	2200346	P	0000000417	FBI DIESEL FUEL SYSTEM AND INJECTION	QUARTERLY - METER CALIBRATIONS	Completed IAW WO, See reports attached ALSO AWAITING IFCO CERTS FOR INSTRUMENTATION FROM FBI START UP	HENRY,AJ	4.00	0.00
3/31/2022	3/22/2022	2200409	R	0000000414	FBI VENTURI SCRUBBER	The light above Envcare Control pannel is not working	Completed IAW WO, replaced breaker	JOHNSON,DURAIN	1.50	0.00
5/13/2022	3/21/2022	2200231	P	0000000425	FBI PREHEAT BLOWER	ANNUAL - FBI INSPECTION PM	Completed IAW WO, FBI down for rebuild	CHAMPAGNE,LARUE	0.50	0.00
5/13/2022	3/21/2022	2200231	P	0000000420	FBI HIGH PSI SPRAY PUMP	ANNUAL - FBI INSPECTION PM	Completed IAW WO, FBI down for rebuild	CHAMPAGNE,LARUE	0.50	0.00
5/13/2022	3/21/2022	2200231	P	0000000419	FBI HIGH PSI WATER SYSTEM	ANNUAL - FBI INSPECTION PM	Completed IAW WO, FBI down for rebuild	CHAMPAGNE,LARUE	0.50	0.00
5/13/2022	3/21/2022	2200231	P	0000000416	FBI EXHAUST STACK	ANNUAL - FBI INSPECTION PM	Completed IAW WO, FBI down for rebuild	CHAMPAGNE,LARUE	0.50	0.00
5/13/2022	3/21/2022	2200231	P	0000000414	FBI VENTURI SCRUBBER	ANNUAL - FBI INSPECTION PM	Completed IAW WO, FBI down for rebuild	CHAMPAGNE,LARUE	0.50	0.00
5/13/2022	3/21/2022	2200231	P	0000000413	FBI HEAT EXCHANGER	ANNUAL - FBI INSPECTION PM	Completed IAW WO, FBI down for rebuild	CHAMPAGNE,LARUE	0.50	0.00
5/13/2022	3/21/2022	2200231	P	0000000412	FBI PIPING & DUCT WORK	ANNUAL - FBI INSPECTION PM	Completed IAW WO, FBI down for rebuild	CHAMPAGNE,LARUE	0.50	0.00
5/13/2022	3/21/2022	2200231	P	0000000411	FBI WINDBOX	ANNUAL - FBI INSPECTION PM	Completed IAW WO, FBI down for rebuild	CHAMPAGNE,LARUE	0.50	0.00
5/13/2022	3/21/2022	2200231	P	0000000410	FBI REACTOR	ANNUAL - FBI INSPECTION PM	Completed IAW WO, FBI down for rebuild	CHAMPAGNE,LARUE	0.50	0.00
5/13/2022	3/21/2022	2200231	P	0000000420	FBI HIGH PSI SPRAY PUMP	ANNUAL - FBI INSPECTION PM	Completed IAW WO, FBI down for rebuild	CHAMPAGNE,LARUE	0.50	0.00
5/13/2022	3/21/2022	2200231	P	0000000423	FBI FLUIDIZED BED AIR BLOWER	ANNUAL - FBI INSPECTION PM	Completed IAW WO, FBI down for rebuild	BARDELL,CHRISHON	0.50	0.00
5/13/2022	3/21/2022	2200231	P	0000000423	FBI FLUIDIZED BED AIR BLOWER	ANNUAL - FBI INSPECTION PM	Completed IAW WO, FBI down for rebuild	CHAMPAGNE,LARUE	0.50	0.00
5/13/2022	3/21/2022	2200231	P	0000000419	FBI HIGH PSI WATER SYSTEM	ANNUAL - FBI INSPECTION PM	Completed IAW WO, FBI down for rebuild	BARDELL,CHRISHON	0.50	0.00
5/13/2022	3/21/2022	2200231	P	0000000425	FBI PREHEAT BLOWER	ANNUAL - FBI INSPECTION PM	Completed IAW WO, FBI down for rebuild	BARDELL,CHRISHON	0.50	0.00



NEW ORLEANS, LA FLUIDIZED BED INCINERATOR FINISHED WORK ORDER REPORT

4/6/2022

8:48:26AM

WORK REQUIRED DATE	TASK ACTUAL FINISH	WO_NO	WORK TYPE	ASSET ID	ASSET_DESC	WORK_DESC	COMMENTS	EMPLOYEE_NAME	REGULAR HOURS	PREMIUM HOURS
5/13/2022	3/21/2022	2200231	P	0000000416	FBI EXHAUST STACK	ANNUAL - FBI INSPECTION PM	Completed IAW WO, FBI down for rebuild	BARDELL,CHRISHON	0.50	0.00
5/13/2022	3/21/2022	2200231	P	0000000414	FBI VENTURI SCRUBBER	ANNUAL - FBI INSPECTION PM	Completed IAW WO, FBI down for rebuild	BARDELL,CHRISHON	0.50	0.00
5/13/2022	3/21/2022	2200231	P	0000000413	FBI HEAT EXCHANGER	ANNUAL - FBI INSPECTION PM	Completed IAW WO, FBI down for rebuild	BARDELL,CHRISHON	0.50	0.00
5/13/2022	3/21/2022	2200231	P	0000000412	FBI PIPING & DUCT WORK	ANNUAL - FBI INSPECTION PM	Completed IAW WO, FBI down for rebuild	BARDELL,CHRISHON	0.50	0.00
5/13/2022	3/21/2022	2200231	P	0000000411	FBI WINDBOX	ANNUAL - FBI INSPECTION PM	Completed IAW WO, FBI down for rebuild	BARDELL,CHRISHON	0.50	0.00
5/13/2022	3/21/2022	2200231	P	0000000410	FBI REACTOR	ANNUAL - FBI INSPECTION PM	Completed IAW WO, FBI down for rebuild	BARDELL,CHRISHON	0.50	0.00
3/27/2022	3/18/2022	2200410	R	0000000425	FBI PREHEAT BLOWER	The wiring on blower needs to be repaired	Completed IAW WO.	JOHNSON,DURAIN	2.00	0.00
3/27/2022	3/18/2022	2200410	R	0000000425	FBI PREHEAT BLOWER	The wiring on blower needs to be repaired	Completed IAW WO.	HENRY,AJ	2.00	0.00
3/20/2022	3/18/2022	2200323	P	0000000410	FBI REACTOR	MONTHLY - FBI INSPECTION PM	Completed IAW WO.	HARRIS,ALVIA	1.00	0.00
3/20/2022	3/18/2022	2200323	P	0000000413	FBI HEAT EXCHANGER	MONTHLY - FBI INSPECTION PM	Completed IAW WO.	HARRIS,ALVIA	1.00	0.00
3/20/2022	3/18/2022	2200323	P	0000000414	FBI VENTURI SCRUBBER	MONTHLY - FBI INSPECTION PM	Completed IAW WO.	HARRIS,ALVIA	1.00	0.00
3/20/2022	3/18/2022	2200323	P	0000000419	FBI HIGH PSI WATER SYSTEM	MONTHLY - FBI INSPECTION PM	Completed IAW WO.	HARRIS,ALVIA	1.00	0.00
3/20/2022	3/18/2022	2200323	P	0000000420	FBI HIGH PSI SPRAY PUMP	MONTHLY - FBI INSPECTION PM	Completed IAW WO.	HARRIS,ALVIA	1.00	0.00
3/20/2022	3/18/2022	2200323	P	0000000423	FBI FLUIDIZED BED AIR BLOWER	MONTHLY - FBI INSPECTION PM	Completed IAW WO.	HARRIS,ALVIA	1.00	0.00
3/20/2022	3/18/2022	2200323	P	0000000425	FBI PREHEAT BLOWER	MONTHLY - FBI INSPECTION PM	Completed IAW WO.	HARRIS,ALVIA	1.00	0.00
3/20/2022	3/18/2022	2200323	P	0000000410	FBI REACTOR	MONTHLY - FBI INSPECTION PM	Completed IAW WO.	HARRIS,ALVIA	1.00	0.00
3/20/2022	3/18/2022	2200323	P	0000000413	FBI HEAT EXCHANGER	MONTHLY - FBI INSPECTION PM	Completed IAW WO.	SANCHEZ,WILBERTH	1.00	0.00
3/20/2022	3/18/2022	2200323	P	0000000414	FBI VENTURI SCRUBBER	MONTHLY - FBI INSPECTION PM	Completed IAW WO.	SANCHEZ,WILBERTH	1.00	0.00
3/20/2022	3/18/2022	2200323	P	0000000420	FBI HIGH PSI SPRAY PUMP	MONTHLY - FBI INSPECTION PM	Completed IAW WO.	SANCHEZ,WILBERTH	1.00	0.00
3/20/2022	3/18/2022	2200323	P	0000000423	FBI FLUIDIZED BED AIR BLOWER	MONTHLY - FBI INSPECTION PM	Completed IAW WO.	SANCHEZ,WILBERTH	1.00	0.00
3/20/2022	3/18/2022	2200323	P	0000000425	FBI PREHEAT BLOWER	MONTHLY - FBI INSPECTION PM	Completed IAW WO.	SANCHEZ,WILBERTH	1.00	0.00
3/20/2022	3/18/2022	2200323	P	0000000419	FBI HIGH PSI WATER SYSTEM	MONTHLY - FBI INSPECTION PM	Completed IAW WO.	SANCHEZ,WILBERTH	1.00	0.00
3/20/2022	3/18/2022	2200326	P	0000000428	FBI ASH PUMP 1	MONTHLY - FBI ASH PUMP PM	Completed IAW WO.	SANCHEZ,WILBERTH	1.00	0.00
3/20/2022	3/18/2022	2200326	P	0000000429	FBI ASH PUMP 2	MONTHLY - FBI ASH PUMP PM	Completed IAW WO.		0.00	0.00
4/1/2022	3/17/2022	2200303	R	0000000415	FBI CEM SYSTEM	inspect and repair CEMS analyzers	Completed IAW W/O.	HENRY,AJ	0.50	0.00
3/14/2022	3/10/2022	2200287	R	0000000414	FBI VENTURI SCRUBBER	The mercury filters need to be taken out and wrapped in plastic	Completed IAW WO.	HARRIS,ALVIA	4.00	0.00
3/14/2022	3/10/2022	2200287	R	0000000414	FBI VENTURI SCRUBBER	The mercury filters need to be taken out and wrapped in plastic	Completed IAW WO.	BARDELL,CHRISHON	4.00	0.00
3/14/2022	3/10/2022	2200298	P	0000000432	ASH POLYMER SYSTEM	MONTHLY - FBI ASH POLYMER SYSTEM PM	Completed IAW WO. Polymer pump install new for rebuild on FBI	CHAMPAGNE,LARUE	4.00	0.00
3/13/2022	3/7/2022	2200294	P	0000000415	FBI CEM SYSTEM	MONTHLY - CEMS INSPECTION PM	Completed IAW WO STICEMS completed Monthly and is ready to come online, awaiting FBI to run	CHAMPAGNE,LARUE	0.50	0.00
4/1/2022	3/4/2022	2100486	R	0000000432	ASH POLYMER SYSTEM	The FBI backup, upper ash polymer injection line needs to be replaced. Measure out pvc, flex line and valves required for replacement.	Completed IAW WO	HENRY,AJ	0.25	0.00
2/18/2022	2/14/2022	2200198	P	0000000425	FBI PREHEAT BLOWER	MONTHLY - FBI INSPECTION PM	Completed IAW WO. FBI overhaul in progress	SHULIN,STEVEN	0.50	0.00
2/18/2022	2/14/2022	2200198	P	0000000423	FBI FLUIDIZED BED AIR BLOWER	MONTHLY - FBI INSPECTION PM	Completed IAW WO. FBI overhaul in progress		0.00	0.00
2/18/2022	2/14/2022	2200198	P	0000000420	FBI HIGH PSI SPRAY PUMP	MONTHLY - FBI INSPECTION PM	Completed IAW WO. FBI overhaul in progress		0.00	0.00
2/18/2022	2/14/2022	2200198	P	0000000419	FBI HIGH PSI WATER SYSTEM	MONTHLY - FBI INSPECTION PM	Completed IAW WO. FBI overhaul in progress		0.00	0.00
2/18/2022	2/14/2022	2200198	P	0000000414	FBI VENTURI SCRUBBER	MONTHLY - FBI INSPECTION PM	Completed IAW WO. FBI overhaul in progress		0.00	0.00
2/18/2022	2/14/2022	2200198	P	0000000413	FBI HEAT EXCHANGER	MONTHLY - FBI INSPECTION PM	Completed IAW WO. FBI overhaul in progress		0.00	0.00
2/18/2022	2/14/2022	2200198	P	0000000410	FBI REACTOR	MONTHLY - FBI INSPECTION PM	Completed IAW WO. FBI overhaul in progress		0.00	0.00
2/18/2022	2/14/2022	2200194	P	0000000428	FBI ASH PUMP 1	MONTHLY - FBI ASH PUMP PM	Completed IAW WO. FBI undergoing overhaul	BARDELL,CHRISHON	0.50	0.00
2/18/2022	2/14/2022	2200194	P	0000000429	FBI ASH PUMP 2	MONTHLY - FBI ASH PUMP PM	Completed IAW WO. FBI undergoing overhaul	BARDELL,CHRISHON	0.50	0.00
2/18/2022	2/14/2022	2200194	P	0000000428	FBI ASH PUMP 1	MONTHLY - FBI ASH PUMP PM	Completed IAW WO. FBI undergoing overhaul	CHAMPAGNE,LARUE	0.50	0.00
2/18/2022	2/14/2022	2200194	P	0000000429	FBI ASH PUMP 2	MONTHLY - FBI ASH PUMP PM	Completed IAW WO. FBI undergoing overhaul	CHAMPAGNE,LARUE	0.50	0.00



NEW ORLEANS, LA FLUIDIZED BED INCINERATOR FINISHED WORK ORDER REPORT

4/6/2022

8:48:26AM


<u>WORK REQUIRED DATE</u>	<u>TASK ACTUAL FINISH</u>	<u>WO_NO</u>	<u>WORK TYPE</u>	<u>ASSET_ID</u>	<u>ASSET_DESC</u>	<u>WORK_DESC</u>	<u>COMMENTS</u>	<u>EMPLOYEE_NAME</u>	<u>REGULAR HOURS</u>	<u>PREMIUM HOURS</u>
4/1/2022	2/8/2022	2001381	R	0000000417	FBI DIESEL FUEL SYSTEM AND INJECTION	Need spare roper pump, both sides	Completed IAW WO, rebuilt spares rcvd 2-8-22. Also new pumps installed 12-21-21	CHAMPAGNE,LARUE	0.25	0.00
2/11/2022	2/8/2022	2200161	P	0000000415	FBI CEM SYSTEM	MONTHLY - CEMS INSPECTION PM	Completed IAW WO.	HENRY,AJ	0.25	0.00
2/12/2022	2/8/2022	2200169	P	0000000432	ASH POLYMER SYSTEM	MONTHLY - FBI ASH POLYMER SYSTEM PM	completed IAW WO.	BARDELL,CHRISHON	0.20	0.00
2/6/2022	2/7/2022	2200092	P	0000000414	FBI VENTURI SCRUBBER	SEMI-ANNUALLY - FBI INSPECTION AND CALIBRATION PM	Furnace is down overhaul from IDA	HENRY,AJ	0.25	0.00
2/6/2022	2/7/2022	2200092	P	0000000410	FBI REACTOR	SEMI-ANNUALLY - FBI INSPECTION AND CALIBRATION PM	Furnace is down overhaul from IDA	HENRY,AJ	0.25	0.00
2/6/2022	2/7/2022	2200092	P	0000000411	FBI WINDBOX	SEMI-ANNUALLY - FBI INSPECTION AND CALIBRATION PM	Furnace is down overhaul from IDA	HENRY,AJ	0.25	0.00
2/6/2022	2/7/2022	2200092	P	0000000413	FBI HEAT EXCHANGER	SEMI-ANNUALLY - FBI INSPECTION AND CALIBRATION PM	Furnace is down overhaul from IDA	HENRY,AJ	0.25	0.00
2/6/2022	2/7/2022	2200092	P	0000000417	FBI DIESEL FUEL SYSTEM AND INJECTION	SEMI-ANNUALLY - FBI INSPECTION AND CALIBRATION PM	Furnace is down overhaul from IDA	HENRY,AJ	0.25	0.00
2/6/2022	2/7/2022	2200092	P	0000000418	FBI NATURAL GAS FUEL SYSTEM AND INJECTION	SEMI-ANNUALLY - FBI INSPECTION AND CALIBRATION PM	Furnace is down overhaul from IDA	HENRY,AJ	0.25	0.00
2/6/2022	2/1/2022	2200135	P	0000000414	FBI VENTURI SCRUBBER	QUARTERLY - FBI INSPECTION PM	Completed IAW WO.	BARDELL,CHRISHON	1.00	0.00
2/6/2022	2/1/2022	2200135	P	0000000410	FBI REACTOR	QUARTERLY - FBI INSPECTION PM	Completed IAW WO.	BARDELL,CHRISHON	1.00	0.00
2/6/2022	2/1/2022	2200135	P	0000000413	FBI HEAT EXCHANGER	QUARTERLY - FBI INSPECTION PM	Completed IAW WO.	BARDELL,CHRISHON	1.00	0.00
12/24/2021	1/27/2022	2101774	P	0000000417	FBI DIESEL FUEL SYSTEM AND INJECTION	QUARTERLY - METER CALIBRATIONS	Completed IAW WO. see Meter calibrations attached to hard copy.	HENRY,AJ	2.50	0.00
12/24/2021	1/27/2022	2101774	P	0000000418	FBI NATURAL GAS FUEL SYSTEM AND INJECTION	QUARTERLY - METER CALIBRATIONS	Completed IAW WO. see Meter calibrations attached to hard copy.	HENRY,AJ	2.50	0.00
12/24/2021	1/27/2022	2101774	P	0000000419	FBI HIGH PSI WATER SYSTEM	QUARTERLY - METER CALIBRATIONS	Completed IAW WO. see Meter calibrations attached to hard copy.	HENRY,AJ	2.50	0.00
4/1/2022	1/27/2022	2200120	R	0000000420	FBI HIGH PSI SPRAY PUMP	test work order not real repair for training fbi pump	Close work order test work order to explain the system to show the process	CHAMPAGNE,LARUE	0.25	0.00
1/19/2022	1/24/2022	2200037	P	0000000429	FBI ASH PUMP 2	MONTHLY - FBI ASH PUMP PM	FBI down for IFCO rebuild		0.00	0.00
1/19/2022	1/24/2022	2200037	P	0000000428	FBI ASH PUMP 1	MONTHLY - FBI ASH PUMP PM	FBI down for IFCO rebuild		0.00	0.00
1/19/2022	1/24/2022	2200034	P	0000000413	FBI HEAT EXCHANGER	MONTHLY - FBI INSPECTION PM	Fbi down due to lda damage, IFCO rehab on going		0.00	0.00
1/19/2022	1/24/2022	2200034	P	0000000410	FBI REACTOR	MONTHLY - FBI INSPECTION PM	Fbi down due to lda damage, IFCO rehab on going		0.00	0.00
1/19/2022	1/24/2022	2200034	P	0000000414	FBI VENTURI SCRUBBER	MONTHLY - FBI INSPECTION PM	Fbi down due to lda damage, IFCO rehab on going		0.00	0.00
1/19/2022	1/24/2022	2200034	P	0000000419	FBI HIGH PSI WATER SYSTEM	MONTHLY - FBI INSPECTION PM	Fbi down due to lda damage, IFCO rehab on going		0.00	0.00
1/19/2022	1/24/2022	2200034	P	0000000425	FBI PREHEAT BLOWER	MONTHLY - FBI INSPECTION PM	Fbi down due to lda damage, IFCO rehab on going		0.00	0.00
1/19/2022	1/24/2022	2200034	P	0000000423	FBI FLUIDIZED BED AIR BLOWER	MONTHLY - FBI INSPECTION PM	Fbi down due to lda damage, IFCO rehab on going		0.00	0.00
1/19/2022	1/24/2022	2200034	P	0000000420	FBI HIGH PSI SPRAY PUMP	MONTHLY - FBI INSPECTION PM	Fbi down due to lda damage, IFCO rehab on going		0.00	0.00
2/6/2022	1/20/2022	2200064	P	0000000415	FBI CEM SYSTEM	SEMI-ANNUALLY - CEMS INSPECTION AND CALIBRATION PM	Furnace is down for repair. Defer	HARRIS,ALVIA	0.50	0.00
1/12/2022	1/13/2022	2200009	P	0000000415	FBI CEM SYSTEM	MONTHLY - CEMS INSPECTION PM	System down for fumace overhaul		0.00	0.00
1/13/2022	1/10/2022	2200012	P	0000000432	ASH POLYMER SYSTEM	MONTHLY - FBI ASH POLYMER SYSTEM PM	FBI ash polymer pumps are being repaired, flooded by IDA		0.00	0.00


WORK ORDER REPORT

04/01/22 08:02

Work Type: PM
 Est. Start Date:
 Required: 24-MAR-22
 Requestor: SYNERGEN
 Crew: MAINT Maintenance
 Task Desc.: QUARTERLY - METER CALIBRATIONS

Priority: 8
 Deficiency Tag:
 Task Status: ACTIVE
 Assigned To:

Work Order
2200346


Task
01


Page: 35

Asset: F / ASSET_LIST - Asset List - New Orleans

<input type="checkbox"/>	Asset: 0000000008 INFLUENT FLOW METER 1 Station D ✓	Split 5.55
<input type="checkbox"/>	Asset: 0000000009 INFLUENT FLOW METER 2 Michoud ✓	Split 5.55
<input type="checkbox"/>	Asset: 0000000010 INFLUENT FLOW METER 3 Station A ✓	Split 5.55
<input type="checkbox"/>	Asset: 0000000112 INFLUENT D.O.METER ✓ <i>REV 4-5- using HANDHELD scope DISTANCE</i>	Split 5.55
<input type="checkbox"/>	Asset: 0000000200 OXYGEN REACTOR D.O.METER #1 > <i>HAND HELD</i>	Split 5.55
<input type="checkbox"/>	Asset: 0000000201 OXYGEN REACTOR D.O.METER #2	Split 5.55
<input type="checkbox"/>	Asset: 0000000307 EFFLUENT CHLORINE METER/ CHEMTRAC (LAB) ✓	Split 5.55
<input type="checkbox"/>	Asset: 0000000308 EFFLUENT TURBIDITY METER ✓	Split 5.55
<input type="checkbox"/>	Asset: 0000000417 FBI DIESEL FUEL SYSTEM AND INJECTION ✓	Split 5.55
<input type="checkbox"/>	Asset: 0000000418 FBI NATURAL GAS FUEL SYSTEM AND INJECTION ✓	Split 5.55
<input type="checkbox"/>	Asset: 0000000419 FBI HIGH PSI WATER SYSTEM ✓	Split 5.55
<input type="checkbox"/>	Asset: 0000000856 BLEACH DISINFECTION SYSTEM, MAGNETIC FLOWMETER <i>WJA</i>	Split 5.65
<input type="checkbox"/>	Asset: 0000000336 EFFLUENT FLOW METER 1 ✓	Split 5.55
<input type="checkbox"/>	Asset: 0000000337 EFFLUENT FLOW METER 2 ✓	Split 5.55
<input type="checkbox"/>	Asset: 0000000351 WAS PUMP FLOW METER ✓	Split 5.55
<input type="checkbox"/>	Asset: 0000000589 INFLUENT FLOW METER ✓	Split 5.55
<input type="checkbox"/>	Asset: 0000000676 TURBIDITY METER ✓	Split 5.55
<input type="checkbox"/>	Asset: 0000000736 EFFLUENT FLOW METER ✓	Split 5.55

Task Note Type

Notes

TASKINST

PERFORM ALL CALIBRATIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS AND RECORD RESULTS ON WORK ORDER.

- Fill out calibration sheet & sign. Record results on WO.
- Place sticker on the unit showing completed work & next due date.
- File the calibration sheet.

For the effluent flow meters also check:

- Perform a zero and span check.
- Record the indicated values for zero and full scale pressure on the calibration sheet and WO.

RESOURCES:

Craft	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
TRADE	1				

MATERIALS:

Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used
<div style="text-align: center; font-size: 2em;">✓</div>					

Submitted by: GOMEZ6616

WORK ORDER REPORT

04/01/22 08:02

Work Type: PM Priority: 8
Est. Start Date: Deficiency Tag:
Required: 24-MAR-22 Task Status: ACTIVE
Requestor: SYNERGEN Assigned To:
Crew: MAINT Maintenance
Task Desc.: QUARTERLY - METER CALIBRATIONS

Work Order
2200346

Task
01

Page: 36

ATTACHMENTS:

PERMITS:

Type Number Acquired Date

COMPLETION COMMENTS: FBI completed up IFCO
Need to send Certs. From IFCO Mike Hinton

Start Date: 3-24-22 Time: Completion Date: 4-4-22 Time:

FAILURE CODES:

Failure: Repair: Component: Mode:
Follow-up Action Required:

Signature: 

Date: 3/24/22

FBI
Completion of
other Cal on
4/4/22



Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2200346 / 01

Description: QUARTERLY - METER CALIBRATIONS

Timekeeping | Direct Charges | Materials Used | Service History | Task Progress | Activity Tracking

Timekeeping Summary

1 - 2 of 2

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
04/04/2022	HE2569	Henry, AJ	Posted	SD01	SCHED	4.00			
03/24/2022	HE2569	Henry, AJ	Posted	SD01	SCHED	1.00			

1 - 2 of 2

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storerroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
04/04/2022	220000000000496	0				F	ASSET_LIST			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

<i>Type</i>	<i>Work Order</i>	<i>Class: PLANNED</i>	<i>Category: PERIODIC</i>	<i>Status: FINISHED</i>	<i>Crew: MAINT</i>
P	2200346	<i>Dept.:</i>	<i>Area:</i>	<i>Shop:</i>	
		<i>Required Date: 24-MAR-22</i>	<i>Start Date: 24-MAR-22</i>	<i>Finish Date: 24-MAR-22</i>	<i>Display Notes: N</i>
<i>Description: QUARTERLY - METER CALIBRATIONS</i>					

ASSET INFORMATION

Asset Type/ID: F / ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /
Description: Asset List - New Orleans

Work Order/Task: 2200346 /01	<i>Desc: QUARTERLY - METER CALIBRATIONS</i>		
<i>Required By: 24-MAR-22</i>			
<i>Task Priority: 8</i>	<i>Assigned To:</i>		
<i>Job Code:</i>	<i>Reason:</i>	<i>Meter Reading:</i>	<i>Meter:</i>
<i>Comp. ID / Desc:</i>			
<i>Warranty Exp Date:</i>			
<i>Comments: Completed IAW WO, See reports attached ALSO AWAITING IFCO CERTS FOR INSTRUMENTATION FROM FBI START UP</i>			

MATERIALS

<i>Mat'l Item</i>	<i>Store</i>	<i>Primary Bin</i>	<i>Stock Type / Code</i>	<i>Item Description</i>	<i>Qty. Est.</i>	<i>UOM</i>
-------------------	--------------	--------------------	--------------------------	-------------------------	------------------	------------

WORK ORDER REPORT

03/21/22 12:03

Work Type: Regular Priority: 15
Est. Start Date: Deficiency Tag:
Required: 31-MAR-22 Task Status: ACTIVE
Requestor: Shulin, Steven Assigned To: AJ/DURAINÉ
Crew: MAINT Maintenance
Task Desc.: The light above Envcare Control pannel is not working

Work Order
2200409 

Task
01 

Page: 109

Asset: E / 0000000414 - FBI VENTURI SCRUBBER
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

Task Note Type	Notes

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
TRADE	2	4	1 1/2	2 1/2	complete

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date

COMPLETION COMMENTS:
complete - BAD breaker

Start Date: 3/23/22 Time: 7:00 Completion Date: 3/22/22 Time: 8:30

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature:  Date: 3/22/22





Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2200409 / 01

Description: The light above Envicare Control pannel is not working

Timekeeping Direct Charges Materials Used Service History Task Progress Activity Tracking

Timekeeping Summary

1 - 1 of 1

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
03/22/2022	DJ8414	Johnson, Duraine	Posted	SD01	SCHED	1.50			

1 - 1 of 1

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	NONE

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
03/22/2022	220000000000394	0				E	000000414			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

05 APR 2022

12:49 PM

Type	Work Order	Class: UNPLANNED	Category: INSPECT	Status: FINISHED	Crew: MAINT
R	2200409	Dept.: STP01THM00	Area: SCB00	Shop:	
	Required Date: 31-MAR-22	Start Date: 22-MAR-22	Finish Date: 22-MAR-22	Display Notes: N	
Description: The light above Envcare Control pannel is not working					

ASSET INFORMATION

Asset Type/ID: E / 0000000414

Warranty Exp. Date:

Parent Asset Type/ID: /

Description: FBI VENTURI SCRUBBER

Work Order/Task: 2200409 /01 Desc: The light above Envcare Control pannel is not working

Required By: 31-MAR-22

Task Priority: 15

Assigned To: AJ/ DURAIN.

Job Code:

Reason:

Meter Reading:

Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: Completed IAW WO, replaced breaker

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

02/21/22 07:42

Work Type: PM	Priority: 8	
Est. Start Date:	Deficiency Tag:	Work Order
Required: 13-MAR-22 5/13/22	Task Status: ACTIVE	2200231
Requestor: SYNERGEN	Assigned To:	Task
Crew: MAINT Maintenance	LaVie, Christian	01
Task Desc.: ANNUAL - FBI INSPECTION PM		



Page: 1

Asset: F / ASSET_LIST - Asset List - New Orleans		
[] Asset: 0000000410	FBI REACTOR	Split 10
[] Asset: 0000000411	FBI WINDBOX	Split 10
[] Asset: 0000000412	FBI PIPING & DUCT WORK	Split 10
[] Asset: 0000000413	FBI HEAT EXCHANGER	Split 10
[] Asset: 0000000414	FBI VENTURI SCRUBBER	Split 10
[] Asset: 0000000416	FBI EXHAUST STACK	Split 10
[] Asset: 0000000419	FBI HIGH PSI WATER SYSTEM	Split 10
[] Asset: 0000000420	FBI HIGH PSI SPRAY PUMP	Split 10
[] Asset: 0000000423	FBI FLUIDIZED BED AIR BLOWER	Split 10
[] Asset: 0000000425	FBI PREHEAT BLOWER	Split 10

- FBI, Down for rebuild/Repair

Task Note Type	Notes
TASKINST	<p>THIS IS THE ANNUAL INCINERATOR SHUT DOWN AND INSPECTION WORK ORDER. CHECK TO ENSURE GOOD WEATHER FOR AT LEAST 3 DAYS FOR THIS WORK TO BE COMPLETED. COORDINATE WITH OPERATIONS PRIOR TO INITIATING WORK. PERFORM ALL INSPECTIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS. FOLLOW ALL LOTO STEPS WHEN PERFORMING THIS PM AND ALLOW FBI TO COOL SUFFICIENTLY BEFORE ENTERING UNIT, heat exchanger, and scrubber.</p> <p><u>Fluidizing Blower and Preheat Blower</u></p> <p>[] Check coupling unit for proper alignment.</p> <p>[] Stop the unit and remove the oil drain plug and fill plug. drain all of the oil out of the unit. Wipe the off the area around the drain plug, and reinstall the plug. Wipe off the area around the fill plug and fill with the correct oil to the proper level, and reinstall the fill plug and wipe any oil that may have been spilled off the unit and around it. Start the unit back up and check for leaks.</p> <p>[] Stop the unit and remove the relief plugs from the bottom of the blower bearings, wipe the old grease off the grease zerks, start the unit up and add a couple of shots of the correct grease. Let run for 30 minutes, then stop the unit wipe grease from the relief holes and reinstall the plugs, also wipe the grease off the zerks, then put the unit back on line. Start the unit back up and check for leaks.</p> <p><u>Preheat blower</u></p> <p>[] Check coupling unit for proper alignment.</p> <p>[] Inspect the roof spray pump for proper operation. <i>Replaced awaiting processing..</i></p> <p>[] Inspect the tuyeres to ensure they are secure. Conduct repairs as required.</p> <p>[] Inspect the windbox area for sand or other debris.</p> <p>[] Inspect for corrosion and conduct repairs as required. Use a metal thickness tester to test any areas suspected of thinning. <i>New 2022 STEEL CLADON</i></p> <p>[] Inspect insulation inside the unit for degradation and conduct repairs as required. <i>New 2022</i></p> <p>[] Inspect the heat exchanger for corrosion and conduct repairs as required. <i>New FY 2021</i></p> <p>[] Inspect the stack for corrosion and conduct repairs as required.</p>

RESOURCES:	# of	Estimated	Actual	Remaining	
Craft	People	Hours	Hours	Hours	Completion
MAINT	3	150	150	0	

Submitted by: IVES07207



Synergen Associates, Inc.
Report c_usf044 v 17153-1

WORK ORDER REPORT

02/21/22 07:42

Work Type: PM Priority: 8
Est. Start Date: Deficiency Tag:
Required: 13-MAR-22 Task Status: ACTIVE
Requestor: SYNERGEN Assigned To:
Crew: MAINT Maintenance
Task Desc.: ANNUAL - FBI INSPECTION PM

Work Order
2200231 
Task
01 

Page: 2

RESOURCES:	# of	Estimated	Actual	Remaining	
Craft	People	Hours	Hours	Hours	Completion


MATERIALS:						
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used	

ATTACHMENTS:

PERMITS:			
Type	Number	Acquired Date	

COMPLETION COMMENTS:
① Spray Guns Await^{ing} Full Load Test ④ LFCO Still in the process
② New cladding and replacement of steel FY22 OF GETTING FBI online
③ New Heat Exchanger FY2021 for wiring.
Start Date: 2/21/22 Time: 12:00 Completion Date: 2/21/22 Time: 12:30

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature:  _____ Date: 2/21/22



Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2200231 / 01
 Description: ANNUAL - FBI INSPECTION PM

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 2 of 2

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
02/21/2022	CH5276	Champagne, LaRue	Posted	SD01	SCHED	0.50			
02/21/2022	BA0310	Bardell, Chrishon	Posted	SD01	SCHED	0.50			

1 - 2 of 2

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
04/01/2022	220000000000495	0				F	ASSET_LIST			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

05 APR 2022

12:49 PM

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	2200231	Dept.:	Area:	Shop:	
	Required Date: 13-MAY-22	Start Date: 21-FEB-22	Finish Date: 21-MAR-22	Display Notes: N	
Description: ANNUAL - FBI INSPECTION PM					

ASSET INFORMATION

Asset Type/ID: F/ASSET_LIST

Warranty Exp. Date:

Parent Asset Type/ID: /

Description: Asset List - New Orleans

Work Order/Task: 2200231 /01 Desc: ANNUAL - FBI INSPECTION PM

Required By: 13-MAR-22

Task Priority: 8

Assigned To:

Job Code:

Reason:

Meter Reading:

Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: Completed IAW WO, FBI down for rebuild

MATERIALS

Mat'l

Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

03/21/22 12:03

Work Type: Regular Priority: 15
Est. Start Date: Deficiency Tag:
Required: 27-MAR-22 Task Status: ACTIVE
Requestor: Shulin, Steven Assigned To: DURAINÉ
Crew: MAINT Maintenance
Task Desc.: The wiring on blower needs to be repaired

Work Order
2200410 

Task
01 

Page: 110

Asset: E / 0000000425 - FBI PREHEAT BLOWER
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

Task Note Type	Notes

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
TRADE	2	2	2	0	complete

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used


ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date

COMPLETION COMMENTS:

Start Date: 3/18/22 Time: 12:00 Completion Date: 3/18/22 Time: 2:00

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature:  _____ Date: 3/18/22
3/18/22



Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2200410 / 01

Description: The wiring on blower needs to be repaired

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 2 of 2

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
03/18/2022	HE2569	Henry, AJ	Posted	SD01	SCHED	2.00			
03/18/2022	DJ8414	Johnson, Duraine	Posted	SD01	SCHED	2.00			

1 - 2 of 2

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	NONE

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
03/22/2022	220000000000396	0	0			E	0000000425			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: UNPLANNED	Category: INSPECT	Status: FINISHED	Crew: MAINT
R	2200410	Dept.: STP01THM00	Area: FBR00	Shop:	
		Required Date: 27-MAR-22	Start Date: 18-MAR-22	Finish Date: 18-MAR-22	Display Notes: N
Description: The wiring on blower needs to be repaired					

ASSET INFORMATION

Asset Type/ID: E / 0000000425 Warranty Exp. Date: Parent Asset Type/ID: /
 Description: FBI PREHEAT BLOWER

Work Order/Task: 2200410 /01 *Desc:* The wiring on blower needs to be repaired

Required By: 27-MAR-22

Task Priority: 15 *Assigned To:* DURAINÉ

Job Code: *Reason:* *Meter Reading:* *Meter:*

Comp. ID / Desc:

Warranty Exp Date:

Comments: Completed IAW WO.

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

04/01/22 08:02

Work Type: PM
 Est. Start Date:
 Required: 20-MAR-22
 Requestor: SYNERGEN
 Crew: MAINT Maintenance
 Task Desc.: MONTHLY - FBI INSPECTION PM

Priority: 8
 Deficiency Tag:
 Task Status: ACTIVE
 Assigned To:

Work Order
2200323



Task
01



Page: 25

Asset: F / ASSET_LIST - Asset List - New Orleans

<input type="checkbox"/> Asset: 0000000410	FBI REACTOR	Split 14.3
<input type="checkbox"/> Asset: 0000000413	FBI HEAT EXCHANGER	Split 14.3
<input type="checkbox"/> Asset: 0000000414	FBI VENTURI SCRUBBER	Split 14.3
<input type="checkbox"/> Asset: 0000000419	FBI HIGH PSI WATER SYSTEM	Split 14.3
<input type="checkbox"/> Asset: 0000000420	FBI HIGH PSI SPRAY PUMP	Split 14.3
<input type="checkbox"/> Asset: 0000000423	FBI FLUIDIZED BED AIR BLOWER	Split 14.3
<input type="checkbox"/> Asset: 0000000425	FBI PREHEAT BLOWER	Split 14.3

Task Note Type

Notes

TASKINST

NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL INSPECTIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS.

- Bed temperature thermal couple control.
- Scrubber thermal couple #1.
- Scrubber thermal couple #2.
- Scrubber thermal couple #3.
- Bed temperature thermal couple #4.
- Bed temperature thermal couple #5.

*IFCO IN THE PROCESS OF BRINGING ON LINE

Fluidizing blower

- Check for any unusual noise or vibration coming from this equipment.
- Visually inspect the condition of the coupling.
- Visually inspect the filters for plugging or blockage. Clean as necessary.
- Clean any buildup from the motor vents.
- Visually inspect for any loose or missing bolts or other hardware.
- Visually inspect the oil level of this equipment and for any leakage

Preheat blower

- Check for any unusual noise or vibration coming from this equipment.
- Visually inspect the condition of the coupling.
- Visually inspect the filters for plugging or blockage. Clean as necessary.
- Clean any buildup from the motor vents.
- Visually inspect for any loose or missing bolts or other hardware.
- Visually inspect the oil level of this equipment and for any leakage

- Roof spray guns. Inspect each gun. With the spray pump operating, check the supply pressure gauge for evidence of leakage past the solenoid valve. Remove each gun and inspect for excessive wear or damage. Reinstall the guns. With the pump operating, check the discharge pressure. Adjust the bypass regulator if needed to establish pressure between 200 and 300 pounds. *In process of coming online
- Observe the water pressure pump for smooth and proper operation. ↳ Will be install when online

RESOURCES:

Craft	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
MAINT	1				

Submitted by: GOMEZ6616



WORK ORDER REPORT

04/01/22 08:02

Work Type: PM Priority: 8
Est. Start Date: Deficiency Tag:
Required: 20-MAR-22 Task Status: ACTIVE
Requestor: SYNERGEN Assigned To:
Crew: MAINT Maintenance
Task Desc.: MONTHLY - FBI INSPECTION PM

Work Order
2200323



Task
01



Page: 26

RESOURCES:	# of	Estimated	Actual	Remaining	Completion
Craft	People	Hours	Hours	Hours	
	2		1	0	

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:

PERMITS:

Type	Number	Acquired Date

COMPLETION COMMENTS:

FBI online but is the beginning of Start up.
Clipping Process begins. Continuous periodic monitoring

Start Date: 03-18-2022 Time: 9:30 Completion Date: 03-18-2022 Time: 10:30

FAILURE CODES:

Failure: _____ Repair: _____ Component: _____ Mode: _____

Follow-up Action Required:

Signature: William Sanchez, Area Mgr

Date: 18-Mar-22



Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2200323 / 01

Description: MONTHLY - FBI INSPECTION PM

Timekeeping | Direct Charges | Materials Used | Service History | Task Progress | Activity Tracking

Timekeeping Summary

1 - 2 of 2

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
03/18/2022	TN-009	Harris, Alvia	Posted	SD01	SCHED	1.00			
03/18/2022	SA5704	Sanchez, Wilberth	Posted	SD01	SCHED	1.00			

1 - 2 of 2

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storerroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1

Activity Tracking Summary

1 - 2 of 2

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
04/04/2022	220000000000497	0	0			F	ASSET_LIST			
04/01/2022	220000000000476	0	0			F	ASSET_LIST			

1 - 2 of 2

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	2200323	Dept.:	Area:	Shop:	
	Required Date: 20-MAR-22	Start Date: 18-MAR-22	Finish Date: 18-MAR-22	Display Notes: N	
Description: MONTHLY - FBI INSPECTION PM					

ASSET INFORMATION

Asset Type/ID: F / ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /
 Description: Asset List - New Orleans

Work Order/Task: 2200323 /01	Desc: MONTHLY - FBI INSPECTION PM				
Required By: 20-MAR-22					
Task Priority: 8	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: Completed IAW WO.					

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

04/01/22 08:02

Work Type: PM
 Est. Start Date: Required: 20-MAR-22
 Requestor: SYNERGEN
 Crew: MAINT Maintenance
 Task Desc.: MONTHLY - FBI ASH PUMP PM

Priority: 8
 Deficiency Tag:
 Task Status: ACTIVE
 Assigned To:

Work Order
 2200326



Task
 01



Page: 27

Asset: F / ASSET_LIST - Asset List - New Orleans

[] Asset: 0000000428 FBI ASH PUMP 1 Split 50
 [] Asset: 0000000429 FBI ASH PUMP 2 Split 50

Task Note Type Notes
 TASKINST Follow all LOTO steps when performing this PM.
 Grease the pump to drive shaft coupling in accordance with the lubrication schedule.
 Clean the cooling air vents on the motor.
 Check the pump packing. Adjust retainer to appropriate water flow. Repack if necessary.
 Check the packing sleeve for excessive wear or damage.

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
MAINT	1				

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date

COMPLETION COMMENTS:

IFCO has pumps in service and in operation
 never ran furnace, still curing.

Start Date: 18 March 22 Time: 08:00 Completion Date: 18 March 22 Time: 08:30

FAILURE CODES:

Failure: _____ Repair: _____ Component: _____ Mode: _____

Follow-up Action Required:

Signature: [Signature] IVEZ Date: 18 March 22



Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- [Search Work Order](#)
- [Results Work Order](#)
- [Summary](#)
- [Timekeeping](#)
- [Direct Charges](#)
- [Material Used](#)
- [Service History](#)
- [Task Progress](#)
- [Activity Tracking](#)

Actions

[Printable Version](#)

Work Order Information

Work Order: 2200326 / 01

Description: MONTHLY - FBI ASH PUMP PM

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 1 of 1

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
03/18/2022	IV7207	Ives, Andrew	Unprocessed	SD01	SCHED	0.50			

1 - 1 of 1

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
04/01/2022	220000000000460	0				F	ASSET_LIST			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	2200326	Dept.:	Area:	Shop:	
	Required Date: 20-MAR-22	Start Date: 18-MAR-22	Finish Date: 18-MAR-22	Display Notes: N	
Description: MONTHLY - FBI ASH PUMP PM					

ASSET INFORMATION

Asset Type/ID: F/ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /
 Description: Asset List - New Orleans

Work Order/Task: 2200326 /01	Desc: MONTHLY - FBI ASH PUMP PM				
Required By: 20-MAR-22					
Task Priority: 8	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: Completed IAW WO.					

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

03/17/22 09:55

Work Type: Regular Est. Start Date: Required: 01-APR-22 Requestor: Ordoyne, Melissa Crew: CONTR Contractor Task Desc.: inspect and repair CEMS analyzers	Priority: 12 Deficiency Tag: Task Status: ACTIVE Assigned To: STI CEMS
-------------------------------------------------------------------------------------------------------------------------------------------------------------------------	---------------------------------------------------------------------------------

Work Order
2200303


Task
01


Page: 2

Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used
			flow assy module assy 100H	1	_____
			generator ozone T200M	1	_____
			harness wiring API T series 5V & 12V power	1	_____
			heatsink, cooler assy 100E, 200	1	_____
			kit, expendables, M100E/M101E ****verify analyzer pump	1	_____
			kit, expendables, T200M/H	1	_____
			kit, reaction cell rebuild	1	_____
			kit, retrofit legacy to NVS WTS2	1	_____
			labor 12 hr @\$150-\$1800.00	1800	_____
			labor 12hr @\$150-\$1800.00	1800	_____
			labor 4hr @\$150=\$600.00	600	_____
			must ship to API for final repair (2 additional mirrors) cost will be updated once completed	2	_____
			retrofit, SYNC DMOD w/Detector M300E	1	_____
			t200H s/n 261 tube, PMT, NOX, 200 series	1	_____

ATTACHMENTS:

PERMITS:

Type	Number	Acquired Date

COMPLETION COMMENTS: *analyzers were removed from CEMS cabinet, boxed up, and sent out for repair.*

Start Date: _____ Time: _____ Completion Date: _____ Time: _____

FAILURE CODES:

Failure: _____ Repair: _____ Component: _____ Mode: _____

Follow-up Action Required: _____

WORK ORDER REPORT

03/17/22 09:55

Work Type: Regular	Priority: 12
Est. Start Date:	Deficiency Tag:
Required: 01-APR-22	Task Status: ACTIVE
Requestor: Ordoyne, Melissa	Assigned To: STI CEMS
Crew: CONTR Contractor	
Task Desc.: inspect and repair CEMS analyzers	

Work Order
2200303 

Task
01 

Page: 3

Signature: 

Date: 3/17/22

Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2200303 / 01 [🔍](#)

Description: inspect and repair CEMS analyzers

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 1 of 1

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
03/17/2022	HE2569 🔍	Henry, AJ	Posted	SD01	SCHED	0.50			

1 - 1 of 1

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	CONTROL	INTERMITT	IN&C		REBUILD

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
03/18/2022	220000000000374 🔍	0				E 🔍	0000000415 🔍			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: <i>PLANNED</i>	Category: <i>REPAIR</i>	Status: <i>FINISHED</i>	Crew: <i>CONTR</i>
R	2200303	Dept.: <i>STP01THM00</i>	Area: <i>MNT00</i>	Shop:	
		Required Date: <i>01-APR-22</i>	Start Date: <i>17-MAR-22</i>	Finish Date: <i>17-MAR-22</i>	Display Notes: <i>N</i>
Description: <i>inspect and repair CEMS analyzers</i>					

ASSET INFORMATION

Asset Type/ID: *E / 0000000415* Warranty Exp. Date: Parent Asset Type/ID: */*
 Description: *FBI CEM SYSTEM*

Work Order/Task: *2200303 /01* Desc: *inspect and repair CEMS analyzers*

Required By: *01-APR-22*

Task Priority: *12* Assigned To: *STI CEMS*

Job Code: Reason: Meter Reading: Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: *Completed IAW W/O.*

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
000			/	ASSY HVPS SOX/NOX socket	1	
000			/	kit, retrofit legacy to NVS W/TS2	1	
000			/	t200H s/n 261 tube, PMT, NOX, 200 series	1	
000			/	PCA, Motherboard, E-Series GE	1	
000			/	generator ozone T200M	1	
000			/	kit, expendables, T200M/H	1	
000			/	heatsink, cooler assy 100E, 200	1	
000			/	kit, reaction cell rebuild	1	
000			/	dryer, ozone, w/ flow C 200E	1	
000			/	PCA, TE cooler board TAPI 100/200	1	
000			/	PCA, LVDs transmitter board Tseries	1	
000			/	CPU, ICOP T series ** Numa View**	1	
000			/	06741000, cable CPU USB	1	
000			/	labor 12 hr @\$150-\$1800.00	1800	
000			/	labor 12hr @\$150-\$1800.00	1800	
000			/	T100H s/n 86 PCA motherboard, Eseries, Ge	1	
000			/	CPU ICOP T100/T200 **legacy**	1	
000			/	flow assy module assy 100H	1	
000			/	PMT, SO2 M100A/E (KB)	1	
000			/	PCA motherboard e-series, GE	1	
000			/	kit, expendables, M100E/M101E ****verify analyzer pump	1	
000			/	kit, retrofit legacy to NVS W/TS2	1	
000			/	067410000, cable cpu usb	1	
000			/	ASSY HVPS SOX/NOX socket	1	

WORK ORDER (CONDENSED) REPORT

05 APR 2022

12:53 PM

000	/	labor 4hr @\$150=\$600.00	600
000	/	PCA LVDS transmitter board Tseries	1
000	/	T300 s/n 1314	1
		Pump, rebuildsd, TECO 41,43. API T 100, T300, T360	
000	/	Source ASSY, M300E 360, 300E, 300EM, T300, T300M, T360, S/N >65,	1
000	/	PCA pressure flow sensor 100, 300, 360M E/T	1
000	/	retrofit, SYNC DMOD w/Detector M300E	1
000	/	010790000, input mirror	1
000	/	010800000, output mirror	1
000	/	PCA motherboard e-series, GE	1
000	/	kit, retrofit legacy to NVS W/TS2	1
000	/	PCA transmitter board Tseries	1
000	/	067410000, cable cpu usb	1
000	/	harness wiring API T series 5V & 12V power	1
000	/	CPU, ICOP T series ** Numa View**	1
000	/	must ship to API for final repair (2 additional mirrors) cost will be updated once completed	2

WORK ORDER REPORT

03/07/22 09:49

Work Type: Regular Priority: 15
Est. Start Date: Deficiency Tag:
Required: 14-MAR-22 Task Status: ACTIVE
Requestor: Trimont, Jawanda Assigned To: LARUE/CHIRSHON
Crew: MAINT Maintenance Alvia
Task Desc.: The mercury filters need to be taken out and wrapped in plastic

Work Order
2200287 

Task
01 

Page: 132

Asset: E / 0000000414 - FBI VENTURI SCRUBBER
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

Task Note Type	Notes

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft	<u>2</u>	<u>4</u>	<u>4</u>	<u>0</u>	

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used


ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date

COMPLETION COMMENTS:
Filters have been removed and Plastic wrapped.

Start Date: 3/10/22 Time: 09:15 Completion Date: 3/10/22 Time: 13:15

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature:  Date: 3/10/22



Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2200287 / 01

Description: The mercury filters need to be taken out and wrapped in plastic

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 3 of 3

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
03/10/2022	TN-009	Harris, Alvia	Posted	SD01	SCHED	4.00			
03/10/2022	CH5276	Champagne, LaRue	Posted	SD01	SCHED	4.00			
03/10/2022	BA0310	Bardell, Chrishon	Posted	SD01	SCHED	4.00			

1 - 3 of 3

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
03/11/2022	220000000000331	0				E	0000000414			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

<i>Type</i>	<i>Work Order</i>	<i>Class: PLANNED</i>	<i>Category: PERIODIC</i>	<i>Status: FINISHED</i>	<i>Crew: MAINT</i>
R	2200287	<i>Dept.: STP01THM00</i>	<i>Area: SCB00</i>	<i>Shop:</i>	
	<i>Required Date: 14-MAR-22</i>	<i>Start Date: 10-MAR-22</i>	<i>Finish Date: 10-MAR-22</i>	<i>Display Notes: N</i>	
<i>Description: The mercury filters need to be taken out and wrapped in plastic</i>					

ASSET INFORMATION

Asset Type/ID: E / 0000000414 Warranty Exp. Date: Parent Asset Type/ID: /
Description: FBI VENTURI SCRUBBER

Work Order/Task: 2200287 /01	<i>Desc: The mercury filters need to be taken out and wrapped in plastic</i>		
<i>Required By: 14-MAR-22</i>			
<i>Task Priority: 15</i>	<i>Assigned To: LARUE/ CHI</i>		
<i>Job Code:</i>	<i>Reason:</i>	<i>Meter Reading:</i>	<i>Meter:</i>
<i>Comp. ID / Desc:</i>			
<i>Warranty Exp Date:</i>			
<i>Comments: Completed IAW WO.</i>			

MATERIALS

<i>Mat'l</i>	<i>Item</i>	<i>Store</i>	<i>Primary Bin</i>	<i>Stock Type / Code</i>	<i>Item Description</i>	<i>Qty. Est.</i>	<i>UOM</i>
--------------	-------------	--------------	--------------------	--------------------------	-------------------------	------------------	------------

WORK ORDER REPORT

03/07/22 09:43

Work Type: PM Priority: 8
Est. Start Date: Deficiency Tag:
Required: 14-MAR-22 Task Status: ACTIVE
Requestor: SYNERGEN Assigned To:
Crew: MAINT Maintenance *Labue*
Task Desc.: MONTHLY - FBI ASH POLYMER SYSTEM PM

Work Order
2200298 

Task
01 

Page: 1

Asset: E / 0000000432 - ASH POLYMER SYSTEM
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

Task Note Type	Notes
TASKINST	<input checked="" type="checkbox"/> With the system running, check for proper operations and for leaks. <input checked="" type="checkbox"/> Clean any polymer leaks that would create a slip hazard.

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
MAINT	1	.50	.50	0	

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used
------------	-------	-------------	-------------------	------------------	-----------	-----------


ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date
----------	------	--------	---------------

COMPLETION COMMENTS:
- Ash polymer system down for rebuild of (FBI). New polymer system has been installed.

Start Date: 3/10/22 Time: 09:15 Completion Date: 3/10/22 Time: 09:45

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature:  _____ Date: 3/10/22

Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2200298 / 01
 Description: MONTHLY - FBI ASH POLYMER SYSTEM PM

Timekeeping | Direct Charges | Materials Used | Service History | Task Progress | Activity Tracking

Timekeeping Summary

1 - 1 of 1

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
03/10/2022	CH5276	Champagne, LaRue	Posted	SD01	SCHED	0.50			

1 - 1 of 1

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	NONE

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
03/14/2022	2200000000000340	0	0			E	0000000432			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	2200298	Dept.: STP01THM00	Area: ASH00	Shop:	
		Required Date: 14-MAR-22	Start Date: 10-MAR-22	Finish Date: 10-MAR-22	Display Notes: N
Description: MONTHLY - FBI ASH POLYMER SYSTEM PM					

ASSET INFORMATION

Asset Type/ID: E / 0000000432 **Warranty Exp. Date:** **Parent Asset Type/ID:** /
Description: ASH POLYMER SYSTEM

Work Order/Task: 2200298 /01	Desc: MONTHLY - FBI ASH POLYMER SYSTEM PM		
Required By: 14-MAR-22			
Task Priority: 8	Assigned To:		
Job Code:	Reason:	Meter Reading:	Meter:
Comp. ID / Desc:			
Warranty Exp Date:			
Comments: Completed IAW WO. Polymer pump install new for rebuild on FBI			

MATERIALS

Mat'l	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
--------------	--------------	--------------------	--------------------------	-------------------------	------------------	------------

WORK ORDER REPORT

03/07/22 09:42

Work Type: PM Priority: 8
Est. Start Date: Deficiency Tag:
Required: 13-MAR-22 Task Status: ACTIVE
Requestor: SYNERGEN Assigned To:
Crew: MAINT Maintenance
Task Desc.: MONTHLY - CEMS INSPECTION PM

Work Order
2200294 
Task
01 

Page: 1

Asset: E / 0000000415 - FBI CEM SYSTEM
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

Task Note Type	Notes
TASKINST	NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL INSPECTIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS. [X] Inspect the FBI CEMS calibration gasses in service. [X] Change out all empty bottles. [X] Order replacement bottles when inventory reaches one change remaining. [X] Inspect the CEMS sample cooler pump for proper operation. [X] Inspect the CEMS filter and clean/replace as necessary.

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
TRADE	1				


MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used
------------	-------	-------------	-------------------	------------------	-----------	-----------

ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date
----------	------	--------	---------------

COMPLETION COMMENTS: Defer: Furnace is down.
SFICEMS completed monthly
Maintenance awaiting FBI to run.
Start Date: 3/7/22 Time: 11:45 Completion Date: 3/7/22 Time: 12:00

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature:  DW3 Date: 3-8-22
AJ Henry ✓



Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2200294 / 01 [🔍](#)
 Description: MONTHLY - CEMS INSPECTION PM

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 2 of 2

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
03/07/2022	IV7207 🔍	Ives, Andrew	Unprocessed	SD01	SCHED	0.25			
03/07/2022	HE2569 🔍	Henry, AJ	Posted	SD01	SCHED	0.25			

1 - 2 of 2

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
03/11/2022	220000000000334 🔍	0				E 🔍	0000000415 🔍			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

05 APR 2022

12:54 PM

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	2200294	Dept.: STP01THM00	Area: MNT00	Shop:	
		Required Date: 13-MAR-22	Start Date: 07-MAR-22	Finish Date: 07-MAR-22	Display Notes: N
		Description: MONTHLY - CEMS INSPECTION PM			

ASSET INFORMATION

Asset Type/ID: E / 0000000415

Warranty Exp. Date:

Parent Asset Type/ID: /

Description: FBI CEM SYSTEM

Work Order/Task: 2200294 /01 Desc: MONTHLY - CEMS INSPECTION PM

Required By: 13-MAR-22

Task Priority: 8

Assigned To:

Job Code:

Reason:

Meter Reading:

Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: Completed IAW WO STICEMS completed Monthly and is ready to come online, awaiting FBI to run

MATERIALS

Mat'l

Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------	-------	-------------	-------------------	------------------	-----------	-----



STI CEMS

Labor Worksheet

STI REP.	Jason Averette	CUSTOMER	Veolia
P.O. NUMBER	1000004519 Monthly PM service	LOCATION	New Orleans, LA
DATES (PORT TO PORT)	From		To

DATE	CODE	TRAVEL HOURS	TRAVEL \$ SUBTOTAL	LABOR HOURS	OVERTIME HOURS	LABOR \$ SUBTOTAL	\$ TOTAL
3/7/2022	WD-C						
3/8/2022	WD-C						
-							
-							
-							
-							
-							
TOTAL							

LABOR CODES

WD-NC = WEEKDAY NON CONTRACT
WE-NC = WEEKEND NON CON
HL-NC = HOLIDAY NON CONTRACT

WD-C = WEEKDAY CONTRACT
WE-C = WEEKEND CONTRACT
HL-C = HOLIDAY CONTRACT

CONTACT NAME	TITLE	EMAIL
Melissa Ordoyne melissa.ordoyne@veolia.com		

STI REP'S SUMMARY OF SERVICES PERFORMED ON EACH UNIT:

Perform monthly service to CEMS.

CUSTOMER COMMENTS:

CUSTOMER SIGNATURE	TITLE	DATE

A signature above indicates: 1) Acceptance of the labor times documented on this page, 2) Customer has reviewed the status of the equipment serviced, 3) All work has been completed as requested and has received a copy of the daily report.



p
DAILY LOG

STI REP.	Jason Averette	CUSTOMER NAME	Veolia
DATE	3/7/2022	LOCATION	New Orleans, LA
TOTAL TRAVEL TIME	0 HRS		TOTAL WORK TIME 0 HRS

Furnice scheduled to startup next week.

PLC is shutting down. Replaced replaced power supply module. PLC all checks out good.

NOX analyzer:

Rebuilt external vacuum sample pump. Vacuum checks good.
Checked sample flow, all test points, and alignment.

SO2 analyzer:

Rebuilt external vacuum sample pump. Vacuum checks good.
Checked sample flow, all test points, and alignment.

CO2 analyzer:

Checked sample flow, all test points, and alignment.

O2 analyzer:

O2 citical checks out good.
Sample flow and alignments check good.

Probe box:

Replaced heated sample probe filter and all associated o-rings.
Cleaned housing and verified blow backs.



STI CEMS DAILY LOG

STI REP.	Jason Averette	CUSTOMER NAME	Veolia	
DATE	3/8/2022	LOCATION	New Orleans, LA	
TOTAL TRAVEL TIME	0 HRS		TOTAL WORK TIME	4 HRS

Performed manual calibrations and calibrated all outputs from analyzers to PLC.

Performed auto calibrations and cleared all active alarms.

Ready for startup.

Documented CEMS log book.

WORK ORDER REPORT

11/22/21 12:31

Work Type: Regular Priority: 10
 Est. Start Date: Deficiency Tag:
 Required: 31-DEC-21 Task Status: ACTIVE
 Requestor: Gomez, Eric Assigned To:
 Crew: MAINT Maintenance
 Task Desc.: The FBI backup, upper ash polymer injection line needs to be replaced. Measure out pvc, flex line and valves required for replacement.

Work Order
 2100486 

Task
 01 

Page: 57

Asset: E / 0000000432 - ASH POLYMER SYSTEM
 Alias:
 Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc: Pos:

Task Note Type	Notes

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used
				LABOR HOURS TO SETUP TEMPORARY DAS FOR CEMS RACK	4	

ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date

COMPLETION COMMENTS:
*CLOSED
 LINE REPAIRED
 NO BACK UP LINE NEEDED
 Steve - Shulin*

Start Date: _____ Time: _____ Completion Date: _____ Time: _____

FAILURE CODES:
 Failure: _____ Repair: _____ Component: _____ Mode: _____
 Follow-up Action Required: _____

Signature:  _____ Date: 3-4-202



WORK ORDER (CONDENSED) REPORT

<i>Type</i>	<i>Work Order</i>	<i>Class: PLANNED</i>	<i>Category: PERIODIC</i>	<i>Status: ACTIVE</i>	<i>Crew: MAINT</i>
P	2200486	<i>Dept.:</i>	<i>Area:</i>	<i>Shop:</i>	
		<i>Required Date: 30-MAY-22</i>	<i>Start Date:</i>	<i>Finish Date:</i>	<i>Display Notes: N</i>
<i>Description: ANNUAL - WB SUMP PUMP PM</i>					

ASSET INFORMATION

Asset Type/ID: F / ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /
Description: Asset List - New Orleans

Work Order/Task: 2200486 /01		<i>Desc: ANNUAL - WB SUMP PUMP PM</i>			
<i>Required By: 30-MAY-22</i>					
<i>Task Priority: 8</i>	<i>Assigned To:</i>				
<i>Job Code:</i>	<i>Reason:</i>	<i>Meter Reading:</i>	<i>Meter:</i>		
<i>Comp. ID / Desc:</i>					
<i>Warranty Exp Date:</i>					
<i>Comments:</i>					

MATERIALS

<i>Mat'l</i>	<i>Item</i>	<i>Store</i>	<i>Primary Bin</i>	<i>Stock Type / Code</i>	<i>Item Description</i>	<i>Qty. Est.</i>	<i>UOM</i>
--------------	-------------	--------------	--------------------	--------------------------	-------------------------	------------------	------------



Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2100486 / 01 [🔍](#)

Description: The FBI backup, upper ash polymer injection line needs to be replaced. Measure out pvc, flex line and valves required for replacement.

Timekeeping
Direct Charges
Materials Used
Service History
Task Progress
Activity Tracking

Timekeeping Summary

1 - 2 of 2 >>>

Date	Employee No. ▾	Employee Name	Status ▾	Reg Shift ▾	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
03/04/2022	SH4999 🔍	Shulin, Steven	Posted	SD01	SCHED	0.50			
03/04/2022	IV7207 🔍	Ives, Andrew	Unprocessed	SD01	SCHED	0.50			

1 - 2 of 2 >>>

Direct Charges Summary

0 of 0 >>>

Transaction Date ▾	DC No.	Employee No. ▾	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0 >>>

Materials Used Summary

0 of 0 >>>

Stock Code ▾	Storeroom ▾	Description	Quantity Used
No data to display			

0 of 0 >>>

Service History Summary

0 of 0 >>>

Specification Type ▾	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0 >>>

Task Progress Summary

1 - 1 of 1 >>>

Work Status ▾	Failure Code	Failure Mode ▾	Component Code ▾	Repair Code	Next Action
Finished					

1 - 1 of 1 >>>

Activity Tracking Summary

1 - 1 of 1 >>>

Date	Activity Tracking No.	Amount ▾	Units ▾	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
03/04/2022	220000000000300 🔍	0				E 🔍	0000000432 🔍			

1 - 1 of 1 >>>

WORK ORDER REPORT

02/11/22 07:34

Work Type: PM Est. Start Date: Required: 18-FEB-22 Requestor: SYNERGEN Crew: MAINT Maintenance Task Desc.: MONTHLY - FBI INSPECTION PM	Priority: 8 Deficiency Tag: Task Status: ACTIVE Assigned To: <i>Calvin, Christian</i>
-------------------------------------------------------------------------------------------------------------------------------------------------------	------------------------------------------------------------------------------------------------

Work Order **2200198** 
 Task **01** 

Page: 1

Asset: F / ASSET_LIST - Asset List - New Orleans		
[] Asset: 0000000410	FBI REACTOR	Split 14.3
[] Asset: 0000000413	FBI HEAT EXCHANGER	Split 14.3
[] Asset: 0000000414	FBI VENTURI SCRUBBER	Split 14.3
[] Asset: 0000000419	FBI HIGH PSI WATER SYSTEM	Split 14.3
[] Asset: 0000000420	FBI HIGH PSI SPRAY PUMP	Split 14.3
[] Asset: 0000000423	FBI FLUIDIZED BED AIR BLOWER	Split 14.3
[] Asset: 0000000425	FBI PREHEAT BLOWER	Split 14.3

FBI down for rebuild/replacement

Task Note Type	Notes
TASKINST	<p>NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL INSPECTIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS.</p> <p>[] Bed temperature thermal couple control. [] Scrubber thermal couple #1. [] Scrubber thermal couple #2. [] Scrubber thermal couple #3. [] Bed temperature thermal couple #4. [] Bed temperature thermal couple #5.</p> <p><i>Fluidizing blower</i> [] Check for any unusual noise or vibration coming from this equipment. [] Visually inspect the condition of the coupling. [] Visually inspect the filters for plugging or blockage. Clean as necessary. [] Clean any buildup from the motor vents. [] Visually inspect for any loose or missing bolts or other hardware. [] Visually inspect the oil level of this equipment and for any leakage</p> <p><i>Preheat blower</i> [] Check for any unusual noise or vibration coming from this equipment. [] Visually inspect the condition of the coupling. [] Visually inspect the filters for plugging or blockage. Clean as necessary. [] Clean any buildup from the motor vents. [] Visually inspect for any loose or missing bolts or other hardware. [] Visually inspect the oil level of this equipment and for any leakage</p> <p>[] Roof spray guns. Inspect each gun. With the spray pump operating, check the supply pressure gauge for evidence of leakage past the solenoid valve. Remove each gun and inspect for excessive wear or damage. Reinstall the guns. With the pump operating, check the discharge pressure. Adjust the bypass regulator if needed to establish pressure between 200 and 300 pounds. [] Observe the water pressure pump for smooth and proper operation.</p>

RESOURCES:	# of	Estimated	Actual	Remaining	Completion
Craft	People	Hours	Hours	Hours	
MAINT	1				

Submitted by: IVES07207



Synergen Associates, Inc.
Report c_usf044 v 17153-1

WORK ORDER REPORT

02/11/22 07:34

Work Type: PM Priority: 8
Est. Start Date: _____ Deficiency Tag: _____
Required: 18-FEB-22 Task Status: ACTIVE
Requestor: SYNERGEN Assigned To: _____
Crew: MAINT Maintenance
Task Desc.: MONTHLY - FBI INSPECTION PM

Work Order 
2200198
Task 
01

Page: 2

RESOURCES:	# of	Estimated	Actual	Remaining	
Craft	People	Hours	Hours	Hours	Completion

MATERIALS:						
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used	


ATTACHMENTS:

PERMITS:		
Type	Number	Acquired Date

COMPLETION COMMENTS:
- FBI, down for rebuild/replacement.

Start Date: 2/14/22 Time: _____ Completion Date: 2/14/22 Time: _____

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required: _____

Signature:  Date: 2/14/22



Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2200198 / 01

Description: MONTHLY - FBI INSPECTION PM

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

0 of 0

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
No data to display									

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
02/14/2022	220000000000230	0	0			F	ASSET_LIST			

WORK ORDER (CONDENSED) REPORT

<i>Type</i>	<i>Work Order</i>	<i>Class: PLANNED</i>	<i>Category: PERIODIC</i>	<i>Status: FINISHED</i>	<i>Crew: MAINT</i>
P	2200198	<i>Dept.:</i>	<i>Area:</i>	<i>Shop:</i>	
		<i>Required Date: 18-FEB-22</i>	<i>Start Date: 14-FEB-22</i>	<i>Finish Date: 14-FEB-22</i>	<i>Display Notes: N</i>
<i>Description: MONTHLY - FBI INSPECTION PM</i>					

ASSET INFORMATION

Asset Type/ID: F / ASSET_LIST *Warranty Exp. Date:* *Parent Asset Type/ID: /*
Description: Asset List - New Orleans

Work Order/Task: 2200198 /01	<i>Desc: MONTHLY - FBI INSPECTION PM</i>
<i>Required By: 18-FEB-22</i>	
<i>Task Priority: 8</i>	<i>Assigned To:</i>
<i>Job Code:</i>	<i>Reason:</i>
	<i>Meter Reading:</i>
	<i>Meter:</i>
<i>Comp. ID / Desc:</i>	
<i>Warranty Exp Date:</i>	
<i>Comments: Completed IAW WO. FBI overhaul in progress</i>	

MATERIALS

<i>Mat'l</i>	<i>Store</i>	<i>Primary Bin</i>	<i>Stock Type / Code</i>	<i>Item Description</i>	<i>Qty. Est.</i>	<i>UOM</i>
--------------	--------------	--------------------	--------------------------	-------------------------	------------------	------------

WORK ORDER REPORT

02/11/22 07:36

Work Type: PM	Priority: 8
Est. Start Date:	Deficiency Tag:
Required: 18-FEB-22	Task Status: ACTIVE
Requestor: SYNERGEN	Assigned To:
Crew: MAINT Maintenance	<i>Laluc, Christian</i>
Task Desc.: MONTHLY - FBI ASH PUMP PM	

Work Order
2200194



Task
01



Page: 1

Asset: F / ASSET_LIST - Asset List - New Orleans		
[X] Asset: 0000000428	FBI ASH PUMP 1	Split 50
[X] Asset: 0000000429	FBI ASH PUMP 2	Split 50

Task Note Type	Notes
TASKINST	<p>Follow all LOTO steps when performing this PM.</p> <p>[X] Grease the pump to drive shaft coupling in accordance with the lubrication schedule.</p> <p>[X] Clean the cooling air vents on the motor.</p> <p>[X] Check the pump packing. Adjust retainer to appropriate water flow. Repack if necessary.</p> <p>[X] Check the packing sleeve for excessive wear or damage.</p>

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
MAINT	1 + 1	50	50	0	

MATERIALS:					
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:

PERMITS:		
Type	Number	Acquired Date

COMPLETION COMMENTS:

- Task, has been completed.

Start Date: 2/14/22 Time: 0930 Completion Date: 2/14/22 Time: 10:00

FAILURE CODES:

Failure: _____ Repair: _____ Component: _____ Mode: _____

Follow-up Action Required: _____

Signature: *[Signature]* Date: 2/14/22





Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2200194 / 01 [?](#)
 Description: MONTHLY - FBI ASH PUMP PM

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 2 of 2

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
02/14/2022	CH5276	Champagne, LaRue	Posted	SD01	SCHED	0.50			
02/14/2022	BA0310	Bardell, Chrishon	Posted	SD01	SCHED	0.50			

1 - 2 of 2

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	NONE

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
02/14/2022	220000000000221	0	0			F	ASSET_LIST			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

05 APR 2022

12:45 PM

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	2200194	Dept.:	Area:	Shop:	
	Required Date: 18-FEB-22	Start Date: 14-FEB-22	Finish Date: 14-FEB-22	Display Notes: N	
Description: MONTHLY - FBI ASH PUMP PM					

ASSET INFORMATION

Asset Type/ID: F / ASSET_LIST

Warranty Exp. Date:

Parent Asset Type/ID: /

Description: Asset List - New Orleans

Work Order/Task: 2200194 /01 Desc: MONTHLY - FBI ASH PUMP PM

Required By: 18-FEB-22

Task Priority: 8

Assigned To:

Job Code:

Reason:

Meter Reading:

Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: Completed IAW WO. FBI undergoing overhaul

MATERIALS

Mat'l

Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

11/22/21 12:31

Work Type: Regular Priority: 12
Est. Start Date: Deficiency Tag:
Required: 31-DEC-21 Task Status: ACTIVE
Requestor: Gomez, Eric Assigned To:
Crew: MAINT Maintenance *Lukui*
Task Desc.: Need spare roper pump, both sides

Work Order
2001381 

Task
01 

Page: 36

Asset: E / 0000000417 - FBI DIESEL FUEL SYSTEM AND INJECTION
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

Task Note Type	Notes

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used
				repair roper pump 16520 10101-16520-1 new bearing, seal, & o-rings	2	

ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date

COMPLETION COMMENTS:
- New pumps have been installed by contractors.
- RWD Rebuilt spares from G+M. 2-8-22
Spares Po @ G+M
Start Date: 12/21/21 Time: Completion Date: 12/21/21 Time:

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required: _____

Signature: *[Signature]* Date: 12/21/21



Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2001381 / 01

Description: Need spare roper pump, both sides

Timekeeping | Direct Charges | Materials Used | Service History | Task Progress | Activity Tracking

Timekeeping Summary

1 - 3 of 3

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
02/08/2022	IV7207	Ives, Andrew	Unprocessed	SD01	SCHED	0.50			
02/08/2022	CH5276	Champagne, LaRue	Posted	SD01	SCHED	0.25			
12/21/2021	CH5276	Champagne, LaRue	Unprocessed	SD01	SCHED				

1 - 3 of 3

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	MECHANIC	LEAKING	MECH	REBUILD	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
02/09/2022	220000000000206	0				E	0000000417			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

05 APR 2022

12:46 PM

Type	Work Order	Class: PLANNED	Category: INSTALL	Status: FINISHED	Crew: MAINT
R	2001381	Dept.: STP01THM00	Area: FLL00	Shop:	
	Required Date: 01-APR-22	Start Date: 08-FEB-22	Finish Date: 08-FEB-22	Display Notes: N	
Description: Need spare roper pump, both sides					

ASSET INFORMATION

Asset Type/ID: E/0000000417 Warranty Exp. Date: Parent Asset Type/ID: /
Description: FBI DIESEL FUEL SYSTEM AND INJECTION

Work Order/Task: 2001381 /01 Desc: Need spare roper pump, both sides

Required By: 01-APR-22

Task Priority: 12

Assigned To:

Job Code:

Reason:

Meter Reading:

Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: Completed IAW WO, rebuilt spares rcvd 2-8-22, Also new pumps installed 12-21-21

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
000			/	repair roper pump 16520 10101-16520-1 new bearing, seal, & o-rings	2	
000			/	replace po 989251 repair roper pump 16520 10101-16520-1 new bearing, seal, & o-rings	2	

WORK ORDER REPORT

02/08/22 06:38

Work Type: <i>PM</i> Est. Start Date: Required: <i>11-FEB-22</i> Requestor: <i>SYNERGEN</i> Crew: <i>MAINT Maintenance</i> Task Desc.: <i>MONTHLY - CEMS INSPECTION PM</i>	Priority: <i>8</i> Deficiency Tag: Task Status: <i>ACTIVE</i> Assigned To:
-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	-------------------------------------------------------------------------------------

Work Order **2200161** 
 Task **01** 

Page: 1

Asset: <i>E / 0000000415 - FBI CEM SYSTEM</i>		
Alias:		
Bldg: <i>EB SOLIDS - EB -SOLIDS BUILDING</i>	Loc:	Pos:

Task Note Type	Notes
TASKINST	NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL INSPECTIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS. <input type="checkbox"/> Inspect the FBI CEMS calibration gasses in service. <input type="checkbox"/> Change out all empty bottles. <input type="checkbox"/> Order replacement bottles when inventory reaches one change remaining. <input type="checkbox"/> Inspect the CEMS sample cooler pump for proper operation. <input type="checkbox"/> Inspect the CEMS filter and clean/replace as necessary.

RESOURCES:					
Craft	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
TRADE	1				

MATERIALS:					
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:


PERMITS:		
Type	Number	Acquired Date

COMPLETION COMMENTS: *Defer Furnace down for Rehab.*

Start Date: *2/8/22* Time: *0705* Completion Date: *2/8/22* Time: *0730*

FAILURE CODES:

Failure: _____ Repair: _____ Component: _____ Mode: _____
 Follow-up Action Required: _____

Signature:  Date: *2/8/22*



Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2200161 / 01

Description: MONTHLY - CEMS INSPECTION PM

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 1 of 1

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
02/08/2022	HE2569	Henry, AJ	Posted	SD01	SCHED	0.25			

1 - 1 of 1

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	NONE

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
02/08/2022	220000000000200	0	0			E	0000000415			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	2200161	Dept.: STP01THM00	Area: MNT00	Shop:	
		Required Date: 11-FEB-22	Start Date: 08-FEB-22	Finish Date: 08-FEB-22	Display Notes: N
Description: MONTHLY - CEMS INSPECTION PM					

ASSET INFORMATION

Asset Type/ID: E / 0000000415 Warranty Exp. Date: Parent Asset Type/ID: /
 Description: FBI CEM SYSTEM

Work Order/Task: 2200161 /01	Desc: MONTHLY - CEMS INSPECTION PM				
Required By: 11-FEB-22					
Task Priority: 8	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: Completed IAW WO.					

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----



STI CEMS

Labor Worksheet

STI REP.	Jason Averette	CUSTOMER	Veolia
P.O. NUMBER	1000004519 Monthly PM service	LOCATION	New Orleans, LA
DATES (PORT TO PORT)	From		To

DATE	CODE	TRAVEL HOURS	TRAVEL \$ SUBTOTAL	LABOR HOURS	OVERTIME HOURS	LABOR \$ SUBTOTAL	\$ TOTAL
2/10/2022	WD-C						
2/11/2022	WD-C						
-							
-							
-							
-							
-							
TOTAL							

LABOR CODES

WD-NC = WEEKDAY NON CONTRACT
WE-NC = WEEKEND NON CON
HL-NC = HOLIDAY NON CONTRACT

WD-C = WEEKDAY CONTRACT
WE-C = WEEKEND CONTRACT
HL-C = HOLIDAY CONTRACT

CONTACT NAME	TITLE	EMAIL
Melissa Ordoyne melissa.ordoyne@veolia.com		

STI REP'S SUMMARY OF SERVICES PERFORMED ON EACH UNIT:

Perform monthly service to CEMS.

CUSTOMER COMMENTS:

CUSTOMER SIGNATURE	TITLE	DATE

A signature above indicates: 1) Acceptance of the labor times documented on this page, 2) Customer has reviewed the status of the equipment serviced, 3) All work has been completed as requested and has received a copy of the daily report.



STI CEMS DAILY LOG

STI REP.	Jason Averette	CUSTOMER NAME	Veolia
DATE	2/10/2022	LOCATION	New Orleans, LA
TOTAL TRAVEL TIME	0 HRS		TOTAL WORK TIME 0 HRS

Furnice is still not operational.

NOX analyzer: Sample flow and pressure board is out. Replaced board and test functions check good.

PLC is shutting down. Will reboot when breaker is reset several times. Power checks good to PLC.

Sample transfer pump locked up. Replaced pump and sample flow checks good.



STI CEMS DAILY LOG

STI REP.	Jason Averette	CUSTOMER NAME	Veolia
DATE	2/11/2022	LOCATION	New Orleans, LA
TOTAL TRAVEL TIME	0 HRS		TOTAL WORK TIME 4 HRS

PLC power supply modual is shutting down intermittingly.
Trouble shot down to power supply modual. Will place new one on order.

WORK ORDER REPORT

02/08/22 06:40

Work Type: PM Est. Start Date: Required: 12-FEB-22 Requestor: SYNERGEN Crew: MAINT Maintenance Task Desc.: MONTHLY - FBI ASH POLYMER SYSTEM PM	Priority: 8 Deficiency Tag: Task Status: ACTIVE Assigned To: <i>Chris Hon</i>
---------------------------------------------------------------------------------------------------------------------------------------------------------------	----------------------------------------------------------------------------------------

Work Order **2200169**

Task **01**

Page: 1

Asset: E / 0000000432 - ASH POLYMER SYSTEM		
Alias:		
Bldg: EB SOLIDS - EB -SOLIDS BUILDING	Loc	Pos:

Task Note Type	Notes
TASKINST	<input checked="" type="checkbox"/> With the system running, check for proper operations and for leaks. <input checked="" type="checkbox"/> Clean any polymer leaks that would create a slip hazard.

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
MAINT	1	20 min	20 min	0	

MATERIALS:					
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:

PERMITS:		
Type	Number	Acquired Date

COMPLETION COMMENTS:

Not in operation due to furnace maintenance.

Start Date: 2-8-22 Time: 7:10 Completion Date: 2-8-22 Time: 7:30

FAILURE CODES:

Failure: _____ Repair: _____ Component: _____ Mode: _____

Follow-up Action Required:

Signature: *[Signature]*

Date: 2-8-22





Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2200169 / 01

Description: MONTHLY - FBI ASH POLYMER SYSTEM PM

Timekeeping | Direct Charges | Materials Used | Service History | Task Progress | Activity Tracking

Timekeeping Summary

1 - 1 of 1

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
02/08/2022	BA0310	Bardell, Chrishon	Posted	SD01	SCHED	0.20			

1 - 1 of 1

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	NONE

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
02/08/2022	220000000000202	0	0			E	000000432			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

05 APR 2022

12:47 PM

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	2200169	Dept.: STP01THM00	Area: ASH00	Shop:	
		Required Date: 12-FEB-22	Start Date: 08-FEB-22	Finish Date: 08-FEB-22	Display Notes: N
Description: MONTHLY - FBI ASH POLYMER SYSTEM PM					

ASSET INFORMATION

Asset Type/ID: E / 0000000432

Warranty Exp. Date:

Parent Asset Type/ID: /

Description: ASH POLYMER SYSTEM

Work Order/Task: 2200169 /01 Desc: MONTHLY - FBI ASH POLYMER SYSTEM PM

Required By: 12-FEB-22

Task Priority: 8

Assigned To:

Job Code:

Reason:

Meter Reading:

Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: completed IAW WO.

MATERIALS

Mat'l

Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

02/07/22 10:05

Work Type: PM Est. Start Date: Required: 06-FEB-22 Requestor: SYNERGEN Crew: MAINT Maintenance Task Desc.: SEMI-ANNUALLY - FBI INSPECTION AND CALIBRATION PM	Priority: 8 Deficiency Tag: Task Status: ACTIVE Assigned To:
----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	-----------------------------------------------------------------------

Work Order 
2200092

Task 
01

Page: 1

Asset: F / ASSET_LIST - Asset List - New Orleans		
[] Asset: 0000000410	FBI REACTOR	Split 16.7
[] Asset: 0000000411	FBI WINDBOX	Split 16.7
[] Asset: 0000000413	FBI HEAT EXCHANGER	Split 16.7
[] Asset: 0000000414	FBI VENTURI SCRUBBER	Split 16.7
[] Asset: 0000000417	FBI DIESEL FUEL SYSTEM AND INJECTION	Split 16.7
[] Asset: 0000000418	FBI NATURAL GAS FUEL SYSTEM AND INJECTION	Split 16.7

Task Note Type	Notes
TASKINST	<p>NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL CALIBRATIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS AND RECORD RESULTS ON WORK ORDER.</p> <p> <input checked="" type="checkbox"/> Scrubber DP. <input checked="" type="checkbox"/> Windbox pressure DP. <input checked="" type="checkbox"/> Constriction plate DP. <input checked="" type="checkbox"/> Bed pressure DP. <input checked="" type="checkbox"/> Heat exchanger air flow DP. <input checked="" type="checkbox"/> Freeboard pressure Tap. <input checked="" type="checkbox"/> Freeboard pressure DP. <input checked="" type="checkbox"/> Calibrate the oxygen analyzer. <input checked="" type="checkbox"/> Check the natural gas flow meter for proper operation. <input checked="" type="checkbox"/> Check the diesel flow meter for proper operation. </p> <p>Fluidizing blower</p> <p>[] Stop this unit and remove the drain plug and fill plug, drain all of the oil out of the unit. Wipe the off the area around the drain plug, and reinstall the plug. Wipe off the area around the fill plug and fill with the correct oil to the proper level, and reinstall the fill plug and wipe any oil that may have been spilled off the unit and around it. Start the unit back up and check for leaks.</p> <p>Preheat blower</p> <p>[] Stop this unit and remove the drain plug and fill plug, drain all of the oil out of the unit. Wipe the off the area around the drain plug, and reinstall the plug. Wipe off the area around the fill plug and fill with the correct oil to the proper level, and reinstall the fill plug and wipe any oil that may have been spilled off the unit and around it. Start the unit back up and check for leaks.</p>

RESOURCES:	# of	Estimated	Actual	Remaining	
Craft	People	Hours	Hours	Hours	Completion
MAINT	1				

MATERIALS:					
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:

PERMITS:

Submitted by: IVES07207

Synergen Associates, Inc.
 Report c_usf044 v 17153-1



WORK ORDER REPORT

02/07/22 10:05

Work Type: PM Priority: 8
 Est. Start Date: Deficiency Tag:
 Required: 06-FEB-22 Task Status: ACTIVE
 Requestor: SYNERGEN Assigned To:
 Crew: MAINT Maintenance
 Task Desc.: SEMI-ANNUALLY - FBI INSPECTION AND CALIBRATION PM

Work Order
 2200092 

Task
 01 


Page: 2

Type	Number	Acquired Date
------	--------	---------------

COMPLETION COMMENTS: *Defer. ~~FB~~ Furnace down for overhaul.*

Start Date: ~~2/7/22~~ *2/7/22* Time: *0945* Completion Date: *2/7/22* Time: *1000*

FAILURE CODES:
 Failure: _____ Repair: _____ Component: _____ Mode: _____
 Follow-up Action Required:

Signature:  _____ Date: *2/7/22*



Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2200092 / 01

Description: SEMI-ANNUALLY - FBI INSPECTION AND CALIBRATION PM

Timekeeping | Direct Charges | Materials Used | Service History | Task Progress | Activity Tracking

Timekeeping Summary

1 - 1 of 1

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
02/07/2022	HE2569	Henry, AJ	Posted	SD01	SCHED	0.25			

1 - 1 of 1

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
02/07/2022	220000000000186		0			F	ASSET_LIST			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	2200092	Dept.:	Area:	Shop:	
	Required Date: 06-FEB-22	Start Date: 07-FEB-22	Finish Date: 07-FEB-22	Display Notes: N	
Description: SEMI-ANNUALLY - FBI INSPECTION AND CALIBRATION PM					

ASSET INFORMATION

Asset Type/ID: F / ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /
 Description: Asset List - New Orleans

Work Order/Task: 2200092 /01	Desc: SEMI-ANNUALLY - FBI INSPECTION AND CALIBRATION PM				
Required By: 06-FEB-22					
Task Priority: 8	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: Furnace is down overhaul from IDA					

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

02/01/22 07:40

Work Type: PM
 Est. Start Date: Required: 06-FEB-22
 Requestor: SYNERGEN
 Crew: MAINT Maintenance
 Task Desc.: QUARTERLY - FBI INSPECTION PM

Priority: 8
 Deficiency Tag:
 Task Status: ACTIVE
 Assigned To:

Work Order
 2200135



Task
 01



Page: 224

Asset: F / ASSET_LIST - Asset List - New Orleans

[] Asset: 0000000410	FBI REACTOR	Split 33.3
[] Asset: 0000000413	FBI HEAT EXCHANGER	Split 33.3
[] Asset: 0000000414	FBI VENTURI SCRUBBER	Split 33.3

Task Note Type	Notes
TASKINST	<p>NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL INSPECTIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS.</p> <p>[] Cycle each valve and damper in the off gas and blower air system. [] Observe for proper and free operation. Scrubber [] Check the packing on the damper shaft, (4) adjust if needed for a small trickle flow. [] Cycle the damper several times through the full range to verify freedom of operation. [] Return to original position and recheck the packing.</p>

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
MAINT	1				

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date

COMPLETION COMMENTS: *Defer FBI system down for Rehab.*

Start Date: 2/3/22 Time: 0800 Completion Date: 2/3/22 Time: 0815

FAILURE CODES:
 Failure: _____ Repair: _____ Component: _____ Mode: _____
 Follow-up Action Required:

Signature: 

Date: 2/3/22



Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2200135 / 01 [🔍](#)
 Description: QUARTERLY - FBI INSPECTION PM

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 1 of 1 >>>

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
02/01/2022	BA0310 🔍	Bardell, Chrishon	Posted	SD01	SCHED	1.00			

1 - 1 of 1 >>>

Direct Charges Summary

0 of 0 >>>

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0 >>>

Materials Used Summary

0 of 0 >>>

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0 >>>

Service History Summary

0 of 0 >>>

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0 >>>

Task Progress Summary

1 - 1 of 1 >>>

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	NONE

1 - 1 of 1 >>>

Activity Tracking Summary

1 - 1 of 1 >>>

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
02/02/2022	220000000000168 🔍	0				F 🔍	ASSET_LIST 🔍			

1 - 1 of 1 >>>

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: CLOSED	Crew: MAINT
P	2200135	Dept.:	Area:	Shop:	
	Required Date: 06-FEB-22	Start Date: 01-FEB-22	Finish Date: 01-FEB-22	Display Notes: N	
Description: QUARTERLY - FBI INSPECTION PM					

ASSET INFORMATION

Asset Type/ID: F / ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /
 Description: Asset List - New Orleans

Work Order/Task: 2200135 /01	Desc: QUARTERLY - FBI INSPECTION PM				
Required By: 06-FEB-22					
Task Priority: 8	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: Completed IAW WO.					

MATERIALS

Mat'l	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
-------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

01/25/22 07:26

Work Type: <i>PM</i> Est. Start Date: Required: <i>24-DEC-21</i> Requestor: <i>SYNERGEN</i> Crew: <i>MAINT</i> Maintenance Task Desc.: <i>QUARTERLY - METER CALIBRATIONS</i>	Priority: <i>8</i> Deficiency Tag: Task Status: <i>ACTIVE</i> Assigned To:
---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	-------------------------------------------------------------------------------------

Work Order **2101774** 
 Task **01** 

Page: 1

Asset: <i>F / ASSET_LIST - Asset List - New Orleans</i>		
<input type="checkbox"/> Asset: 000000008	INFLUENT FLOW METER 1 Station D <i>New transmitter on order</i>	Split 5.55
<input type="checkbox"/> Asset: 000000009	INFLUENT FLOW METER 2 Michoud <i>✓</i>	Split 5.55
<input type="checkbox"/> Asset: 000000010	INFLUENT FLOW METER 3 Station A <i>✓</i>	Split 5.55
<input type="checkbox"/> Asset: 000000112	INFLUENT D.O.METER	Split 5.55
<input type="checkbox"/> Asset: 000000200	OXYGEN REACTOR D.O.METER #1 <i>✓</i>	Split 5.55
<input type="checkbox"/> Asset: 000000201	OXYGEN REACTOR D.O.METER #2 <i>✓</i>	Split 5.55
<input type="checkbox"/> Asset: 000000307	EFFLUENT CHLORINE METER/ CHEMTRAC (LAB) <i>✓</i>	Split 5.55
<input type="checkbox"/> Asset: 000000308	EFFLUENT TURBIDITY METER <i>✓</i>	Split 5.55
<input type="checkbox"/> Asset: 000000336	EFFLUENT FLOW METER 1 <i>✓</i>	Split 5.55
<input type="checkbox"/> Asset: 000000337	EFFLUENT FLOW METER 2 <i>✓</i>	Split 5.55
<input type="checkbox"/> Asset: 000000417	FBI DIESEL FUEL SYSTEM AND INJECTION	Split 5.55
<input type="checkbox"/> Asset: 000000418	FBI NATURAL GAS FUEL SYSTEM AND INJECTION	Split 5.55
<input type="checkbox"/> Asset: 000000419	FBI HIGH PSI WATER SYSTEM	Split 5.55
<input type="checkbox"/> Asset: 000000736	EFFLUENT FLOW METER <i>W/B</i>	Split 5.55
<input type="checkbox"/> Asset: 000000856	BLEACH DISINFECTION SYSTEM, MAGNETIC FLOWMETER <i>N/A</i>	Split 5.65
<input type="checkbox"/> Asset: 000000351	WAS PUMP FLOW METER <i>Down from IDA</i>	Split 5.55
<input type="checkbox"/> Asset: 000000589	INFLUENT FLOW METER <i>WB</i>	Split 5.55
<input type="checkbox"/> Asset: 000000676	TURBIDITY METER <i>WB</i>	Split 5.55

Task Note Type	Notes
TASKINST	PERFORM ALL CALIBRATIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS AND RECORD RESULTS ON WORK ORDER. <input type="checkbox"/> Fill out calibration sheet & sign. Record results on WO. <input type="checkbox"/> Place sticker on the unit showing completed work & next due date. <input type="checkbox"/> File the calibration sheet. For the effluent flow meters also check: <input type="checkbox"/> Perform a zero and span check. <input type="checkbox"/> Record the indicated values for zero and full scale pressure on the calibration sheet and WO.

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
TRADE	1				

MATERIALS:					
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

Submitted by: CHAMP5276

*TECO came 3rd quarter ✓

WORK ORDER REPORT

01/25/22 07:26

Work Type: PM	Priority: 8
Est. Start Date:	Deficiency Tag:
Required: 24-DEC-21	Task Status: ACTIVE
Requestor: SYNERGEN	Assigned To:
Crew: MAINT Maintenance	
Task Desc.: QUARTERLY - METER CALIBRATIONS	

Work Order
2101774 

Task
01 

Page: 2

ATTACHMENTS:

PERMITS:

Type	Number	Acquired Date
------	--------	---------------


COMPLETION COMMENTS: *Inherent-D transmitter is on order - Damaged During SDA.*

Start Date: 1/27/22 Time: 1200 Completion Date: 1/27/22 Time: 1430

FAILURE CODES:

Failure: _____ Repair: _____ Component: _____ Mode: _____

Follow-up Action Required:

Signature:  _____ Date: 1/27/22

Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2101774 / 01

Description: QUARTERLY - METER CALIBRATIONS

Timekeeping | Direct Charges | Materials Used | Service History | Task Progress | Activity Tracking

Timekeeping Summary

1 - 1 of 1

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
01/27/2022	HE2569	Henry, AJ	Posted	SD01	SCHED	2.50			

1 - 1 of 1

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	NONE

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
02/01/2022	220000000000161	0				F	ASSET_LIST			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

<i>Type</i>	<i>Work Order</i>	<i>Class: PLANNED</i>	<i>Category: PERIODIC</i>	<i>Status: CLOSED</i>	<i>Crew: MAINT</i>
P	2101774	<i>Dept.:</i>	<i>Area:</i>	<i>Shop:</i>	
	<i>Required Date: 24-DEC-21</i>	<i>Start Date: 27-JAN-22</i>	<i>Finish Date: 27-JAN-22</i>	<i>Display Notes: N</i>	
<i>Description: QUARTERLY - METER CALIBRATIONS</i>					

ASSET INFORMATION

Asset Type/ID: F / ASSET_LIST *Warranty Exp. Date:* *Parent Asset Type/ID: /*
Description: Asset List - New Orleans

Work Order/Task: 2101774 /01	<i>Desc: QUARTERLY - METER CALIBRATIONS</i>		
<i>Required By: 24-DEC-21</i>			
<i>Task Priority: 8</i>	<i>Assigned To:</i>		
<i>Job Code:</i>	<i>Reason:</i>	<i>Meter Reading:</i>	<i>Meter:</i>
<i>Comp. ID / Desc:</i>			
<i>Warranty Exp Date:</i>			
<i>Comments: Completed IAW WO. see Meter calibrations attached to hard copy.</i>			

MATERIALS

<i>Mat'l</i>	<i>Store</i>	<i>Primary Bin</i>	<i>Stock Type / Code</i>	<i>Item Description</i>	<i>Qty. Est.</i>	<i>UOM</i>
--------------	--------------	--------------------	--------------------------	-------------------------	------------------	------------

WORK ORDER REPORT

07/05/22 10:00

Work Type: Regular
 Est. Start Date:
 Required: 01-APR-22
 Requestor: Ordoyne, Melissa
 Crew: MAINT Maintenance
 Task Desc.: fbi pump

Priority: 15
 Deficiency Tag:
 Task Status: CLOSED
 Assigned To:

Work Order
 2200120



Task
 01



TEST work order

Asset: E / 0000000420 - FBI HIGH PSI SPRAY PUMP

Alias:

Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

Task Note Type	Notes

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
MAINT	1				

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date

COMPLETION COMMENTS: Test work order created to show Wynn the work request to work order creation and closeout process in the OWRM system.

Start Date: _____ Time: _____ Completion Date: 11/27/22 Time: _____

FAILURE CODES:

Failure: _____ Repair: _____ Component: _____ Mode: _____

Follow-up Action Required:

Signature: Melissa Ordoyne Date: 11/27/22

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: UNPLANNED	Category: INSTALL	Status: CLOSED	Crew: MAINT
R	2200120	Dept.: STP01THM00	Area: FBR00	Shop:	
		Required Date: 01-APR-22	Start Date: 27-JAN-22	Finish Date: 27-JAN-22	Display Notes: N
Description: test work order not real repair for training fbi pump					

ASSET INFORMATION

Asset Type/ID: E / 0000000420 Warranty Exp. Date: Parent Asset Type/ID: /
 Description: FBI HIGH PSI SPRAY PUMP

Work Order/Task: 2200120 /01	Desc: fbi pump		
Required By: 01-APR-22			
Task Priority: 15	Assigned To:		
Job Code:	Reason:	Meter Reading:	Meter:
Comp. ID / Desc:			
Warranty Exp Date:			
Comments: Close work order test work order to explain the system to show the process			

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

01/24/22 08:16

Work Type: PM Priority: 8
Est. Start Date: Deficiency Tag:
 Required: 19-JAN-22 Task Status: ACTIVE
Requestor: SYNERGEN Assigned To:
 Crew: MAINT Maintenance
Task Desc.: MONTHLY - FBI ASH PUMP PM

Work Order
2200037 

Task
01 

Page: 1

Asset: F / ASSET_LIST - Asset List - New Orleans

[] Asset: 0000000428	FBI ASH PUMP 1	Split 50
[] Asset: 0000000429	FBI ASH PUMP 2	Split 50

Task Note Type	Notes
TASKINST	Follow all LOTO steps when performing this PM. [] Grease the pump to drive shaft coupling in accordance with the lubrication schedule. [] Clean the cooling air vents on the motor. [] Check the pump packing. Adjust retainer to appropriate water flow. Repack if necessary. [] Check the packing sleeve for excessive wear or damage.

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
MAINT	1				

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date

COMPLETION COMMENTS:
FBI down for IFCO rebuild

Start Date: _____ Time: _____ Completion Date: _____ Time: _____

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature: 

Date: 1/24/22

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: CLOSED	Crew: MAINT
P	2200037	Dept.:	Area:	Shop:	
	Required Date: 19-JAN-22	Start Date: 12-JAN-22	Finish Date: 24-JAN-22	Display Notes: N	
Description: MONTHLY - FBI ASH PUMP PM					

ASSET INFORMATION

Asset Type/ID: F / ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /
 Description: Asset List - New Orleans

Work Order/Task: 2200037 /01	Desc: MONTHLY - FBI ASH PUMP PM				
Required By: 19-JAN-22					
Task Priority: 8	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: FBI down for IFCO rebuild					

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

01/24/22 08:17

Work Type: <i>PM</i> Est. Start Date: Required: <i>19-JAN-22</i> Requestor: <i>SYNERGEN</i> Crew: <i>MAINT</i> Maintenance Task Desc.: <i>MONTHLY - FBI INSPECTION PM</i>	Priority: <i>8</i> Deficiency Tag: Task Status: <i>ACTIVE</i> Assigned To:
------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	-------------------------------------------------------------------------------------

Work Order
2200034

Task
01

Page: 1

Asset: *F / ASSET_LIST - Asset List - New Orleans*

<input type="checkbox"/> Asset: <i>0000000410</i>	FBI REACTOR	Split 14.3
<input type="checkbox"/> Asset: <i>0000000413</i>	FBI HEAT EXCHANGER	Split 14.3
<input type="checkbox"/> Asset: <i>0000000414</i>	FBI VENTURI SCRUBBER	Split 14.3
<input type="checkbox"/> Asset: <i>0000000419</i>	FBI HIGH PSI WATER SYSTEM	Split 14.3
<input type="checkbox"/> Asset: <i>0000000420</i>	FBI HIGH PSI SPRAY PUMP	Split 14.3
<input type="checkbox"/> Asset: <i>0000000423</i>	FBI FLUIDIZED BED AIR BLOWER	Split 14.3
<input type="checkbox"/> Asset: <i>0000000425</i>	FBI PREHEAT BLOWER	Split 14.3

Task Note Type	Notes
TASKINST	<p>NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL INSPECTIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS.</p> <p><input type="checkbox"/> Bed temperature thermal couple control. <input type="checkbox"/> Scrubber thermal couple #1. <input type="checkbox"/> Scrubber thermal couple #2. <input type="checkbox"/> Scrubber thermal couple #3. <input type="checkbox"/> Bed temperature thermal couple #4. <input type="checkbox"/> Bed temperature thermal couple #5.</p> <p><i>Fluidizing blower</i> <input type="checkbox"/> Check for any unusual noise or vibration coming from this equipment. <input type="checkbox"/> Visually inspect the condition of the coupling. <input type="checkbox"/> Visually inspect the filters for plugging or blockage. Clean as necessary. <input type="checkbox"/> Clean any buildup from the motor vents. <input type="checkbox"/> Visually inspect for any loose or missing bolts or other hardware. <input type="checkbox"/> Visually inspect the oil level of this equipment and for any leakage</p> <p><i>Preheat blower</i> <input type="checkbox"/> Check for any unusual noise or vibration coming from this equipment. <input type="checkbox"/> Visually inspect the condition of the coupling. <input type="checkbox"/> Visually inspect the filters for plugging or blockage. Clean as necessary. <input type="checkbox"/> Clean any buildup from the motor vents. <input type="checkbox"/> Visually inspect for any loose or missing bolts or other hardware. <input type="checkbox"/> Visually inspect the oil level of this equipment and for any leakage</p> <p><input type="checkbox"/> Roof spray guns. Inspect each gun. With the spray pump operating, check the supply pressure gauge for evidence of leakage past the solenoid valve. Remove each gun and inspect for excessive wear or damage. Reinstall the guns. With the pump operating, check the discharge pressure. Adjust the bypass regulator if needed to establish pressure between 200 and 300 pounds. <input type="checkbox"/> Observe the water pressure pump for smooth and proper operation.</p>

RESOURCES:	# of	Estimated	Actual	Remaining	Completion
Craft	People	Hours	Hours	Hours	Completion
MAINT	1				

Submitted by: GOMEZ6616

Synergen Associates, Inc.
 Report c_usf044 v 17153-1

WORK ORDER REPORT

01/24/22 08:17

Work Type: PM Priority: 8
Est. Start Date: Deficiency Tag:
 Required: 19-JAN-22 Task Status: ACTIVE
Requestor: SYNERGEN Assigned To:
 Crew: MAINT Maintenance
Task Desc.: MONTHLY - FBI INSPECTION PM

Work Order
2200034 

Task
01 

Page: 2

RESOURCES:	# of	Estimated	Actual	Remaining	
Craft	People	Hours	Hours	Hours	Completion

MATERIALS:					
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:

PERMITS:			
Type	Number	Acquired Date	

COMPLETION COMMENTS:

*FBI down due to Ide damage IfCO rehab
on going*

Start Date: _____ Time: _____ Completion Date: _____ Time: _____

FAILURE CODES:

Failure: _____ Repair: _____ Component: _____ Mode: _____

Follow-up Action Required:

Signature: *[Handwritten Signature]* Date: 1/24/22

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: CLOSED	Crew: MAINT
P	2200034	Dept.:	Area:	Shop:	
	Required Date: 19-JAN-22	Start Date: 12-JAN-22	Finish Date: 24-JAN-22	Display Notes: N	
Description: MONTHLY - FBI INSPECTION PM					

ASSET INFORMATION

Asset Type/ID: F / ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /
 Description: Asset List - New Orleans

Work Order/Task: 2200034 /01	Desc: MONTHLY - FBI INSPECTION PM				
Required By: 19-JAN-22					
Task Priority: 8	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: Fbi down due to Ida damage, IFCO rehab on going					

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

01/18/22 10:07

Work Type: PM Priority: 8
 Est. Start Date: Deficiency Tag:
 Required: 06-FEB-22 Task Status: ACTIVE
 Requestor: SYNERGEN Assigned To:
 Crew: MAINT Maintenance
 Task Desc.: SEMI-ANNUALLY - CEMS INSPECTION AND CALIBRATION PM

Work Order
 2200064 

Task
 01 

Page: 138

Asset: E / 0000000415 - FBI CEM SYSTEM
 Alias:
 Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

Task Note Type	Notes
TASKINST	NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL CALIBRATIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS AND RECORD RESULTS ON WORK ORDER. <input checked="" type="checkbox"/> Calibrate CEMS unit.

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
TRADE	1				

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used


ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date

COMPLETION COMMENTS: *Furnace is down for repair. Defer*

Start Date: 1/20/22 Time: 1400 Completion Date: 1/20/22 Time: 1430

FAILURE CODES:
 Failure: _____ Repair: _____ Component: _____ Mode: _____
 Follow-up Action Required:

Signature:  _____ Date: 1/20/22

✓

Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- [Search Work Order](#)
- [Results Work Order](#)
- [Summary](#)
- [Timekeeping](#)
- [Direct Charges](#)
- [Material Used](#)
- [Service History](#)
- [Task Progress](#)
- [Activity Tracking](#)

Actions

[Printable Version](#)

Work Order Information

Work Order: 2200064 / 01 [🔍](#)
 Description: SEMI-ANNUALLY - CEMS INSPECTION AND CALIBRATION PM

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 1 of 1 >>>

Date	Employee No. ▾	Employee Name	Status ▾	Reg Shift ▾	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
01/20/2022	TN-009 🔍	Harris, Alvia	Posted	SD01	SCHED	0.50			

1 - 1 of 1 >>>

Direct Charges Summary

0 of 0 >>>

Transaction Date ▾	DC No.	Employee No. ▾	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0 >>>

Materials Used Summary

0 of 0 >>>

Stock Code ▾	Storeroom ▾	Description	Quantity Used
No data to display			

0 of 0 >>>

Service History Summary

0 of 0 >>>

Specification Type ▾	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0 >>>

Task Progress Summary

1 - 1 of 1 >>>

Work Status ▾	Failure Code	Failure Mode ▾	Component Code ▾	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1 >>>

Activity Tracking Summary

1 - 1 of 1 >>>

Date	Activity Tracking No.	Amount ▾	Units ▾	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
01/21/2022	220000000000099 🔍	0	0			E 🔍	0000000415 🔍			

1 - 1 of 1 >>>

WORK ORDER (CONDENSED) REPORT

05 APR 2022

12:38 PM

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: CLOSED	Crew: MAINT
P	2200064	Dept.: STP01THM00	Area: MNT00	Shop:	
		Required Date: 06-FEB-22	Start Date: 20-JAN-22	Finish Date: 20-JAN-22	Display Notes: N
Description: SEMI-ANNUALLY - CEMS INSPECTION AND CALIBRATION PM					

ASSET INFORMATION

Asset Type/ID: E/0000000415

Warranty Exp. Date:

Parent Asset Type/ID: /

Description: FBI CEM SYSTEM

Work Order/Task: 2200064 /01 Desc: SEMI-ANNUALLY - CEMS INSPECTION AND CALIBRATION PM

Required By: 06-FEB-22

Task Priority: 8

Assigned To:

Job Code:

Reason:

Meter Reading:

Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: Furnace is down for repair. Defer

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

01/05/22 09:13

Work Type: PM Priority: 8
Est. Start Date: Deficiency Tag:
Required: 12-JAN-22 Task Status: ACTIVE
Requestor: SYNERGEN Assigned To:
Crew: MAINT Maintenance
Task Desc.: MONTHLY - CEMS INSPECTION PM

Work Order
2200009 

Task
01 

Page: 130

Asset: E / 0000000415 - FBI CEM SYSTEM
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

Task Note Type	Notes
TASKINST	NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL INSPECTIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS. [] Inspect the FBI CEMS calibration gasses in service. [] Change out all empty bottles. [] Order replacement bottles when inventory reaches one change remaining. [] Inspect the CEMS sample cooler pump for proper operation. [] Inspect the CEMS filter and clean/replace as necessary.

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
TRADE	1				

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used


ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date

COMPLETION COMMENTS: *Defer. System down for Furnace overhaul*

Start Date: 1/10/22 Time: 0930 Completion Date: 1/10/22 Time: 1000

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature:  _____ Date: 1/10/22

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	2200009	Dept.: STP01THM00	Area: MNT00	Shop:	
		Required Date: 12-JAN-22	Start Date: 10-JAN-22	Finish Date: 13-JAN-22	Display Notes: N
Description: MONTHLY - CEMS INSPECTION PM					

ASSET INFORMATION

Asset Type/ID: E / 0000000415

Warranty Exp. Date:

Parent Asset Type/ID: /

Description: FBI CEM SYSTEM

Work Order/Task: 2200009 /01 Desc: MONTHLY - CEMS INSPECTION PM

Required By: 12-JAN-22

Task Priority: 8

Assigned To:

Job Code:

Reason:

Meter Reading:

Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: System down for furnace overhaul

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
000			/	Kit, rebuild, Dual Head Pump (Pack of 2 each) USE 11-0007	1	
000			/	Pump, rebuild kit TECO, 41,43,API T100,T300, T360	1	
000			/	Cell Assy, O2, 2FO Type Citicell	1	
000			/	Pump, rebuild kit API 200E	2	



STI CEMS

Labor Worksheet

STI REP.	Jason Averette	CUSTOMER	Veolia
P.O. NUMBER	1000004519 Monthly PM service	LOCATION	New Orleans, LA
DATES (PORT TO PORT)	From		To

DATE	CODE	TRAVEL HOURS	TRAVEL \$ SUBTOTAL	LABOR HOURS	OVERTIME HOURS	LABOR \$ SUBTOTAL	\$ TOTAL
1/20/2022	WD-C						
1/21/2022	WD-C						
-							
-							
-							
-							
-							
TOTAL							

LABOR CODES

WD-NC = WEEKDAY NON CONTRACT
WE-NC = WEEKEND NON CON
HL-NC = HOLIDAY NON CONTRACT

WD-C = WEEKDAY CONTRACT
WE-C = WEEKEND CONTRACT
HL-C = HOLIDAY CONTRACT

CONTACT NAME	TITLE	EMAIL
Melissa Ordoyne melissa.ordoyne@veolia.com		

STI REP'S SUMMARY OF SERVICES PERFORMED ON EACH UNIT:

Perform monthly service to CEMS.

CUSTOMER COMMENTS:

CUSTOMER SIGNATURE	TITLE	DATE

A signature above indicates: 1) Acceptance of the labor times documented on this page, 2) Customer has reviewed the status of the equipment serviced, 3) All work has been completed as requested and has received a copy of the daily report.



STI CEMS DAILY LOG

STI REP.	Jason Averette	CUSTOMER NAME	Veolia
DATE	1/20/2022	LOCATION	New Orleans, LA
TOTAL TRAVEL TIME	0 HRS	TOTAL WORK TIME	0 HRS

Furnice is still not operational.
Checked out CEMS.
Have multiple issues.



STI CEMS DAILY LOG

STI REP.	Jason Averette	CUSTOMER NAME	Veolia
DATE	1/21/2022	LOCATION	New Orleans, LA
TOTAL TRAVEL TIME	0 HRS		TOTAL WORK TIME 4 HRS

Trouble shot issues and inventoried parts that are already on site to fix.
Will place on order what other parts are needed.

WORK ORDER REPORT

01/07/22 09:14

Work Type: PM Priority: 8
Est. Start Date: Deficiency Tag:
Required: 13-JAN-22 Task Status: ACTIVE
Requestor: SYNERGEN Assigned To:
Crew: MAINT Maintenance *[Signature]*
Task Desc.: MONTHLY - FBI ASH POLYMER SYSTEM PM

Work Order
2200012 

Task
01 

Page: 248

Asset: E / 0000000432 - ASH POLYMER SYSTEM
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

Task Note Type	Notes
TASKINST	<input type="checkbox"/> With the system running, check for proper operations and for leaks. <input type="checkbox"/> Clean any polymer leaks that would create a slip hazard.

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
MAINT	1	0.30	0.30	0	

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date

COMPLETION COMMENTS:
FBI ASH Polymer Pumps ARE BEING REPLACED FLOODED BY IDA.
Start Date: 1/10/22 Time: 7AM Completion Date: 1/10/22 Time: 7.30

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature: *[Signature]* _____ Date: 1/10/22

Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2200012 / 01

Description: MONTHLY - FBI ASH POLYMER SYSTEM PM

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 1 of 1 >>>

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
01/10/2022	BO3499 <input type="text"/>	Bodden, Leonel	Unprocessed	SD01	SCHED	0.50			

1 - 1 of 1 >>>

Direct Charges Summary

0 of 0 >>>

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0 >>>

Materials Used Summary

0 of 0 >>>

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0 >>>

Service History Summary

0 of 0 >>>

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0 >>>

Task Progress Summary

1 - 1 of 1 >>>

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1 >>>

Activity Tracking Summary

1 - 1 of 1 >>>

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
01/13/2022	220000000000046 <input type="text"/>	0				E <input type="text"/>	0000000432 <input type="text"/>			

1 - 1 of 1 >>>

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: CLOSED	Crew: MAINT
P	2200012	Dept.: STP01THM00	Area: ASH00	Shop:	
		Required Date: 13-JAN-22	Start Date: 10-JAN-22	Finish Date: 10-JAN-22	Display Notes: N
Description: MONTHLY - FBI ASH POLYMER SYSTEM PM					

ASSET INFORMATION

Asset Type/ID: E / 0000000432 Warranty Exp. Date: Parent Asset Type/ID: /
 Description: ASH POLYMER SYSTEM

Work Order/Task: 2200012 /01	Desc: MONTHLY - FBI ASH POLYMER SYSTEM PM		
Required By: 13-JAN-22			
Task Priority: 8	Assigned To:		
Job Code:	Reason:	Meter Reading:	Meter:
Comp. ID / Desc:			
Warranty Exp Date:			
Comments: FBI ash polymer pumps are being repaired, flooded by IDA			

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

Hours

Runtime: 744:00:00 100.00%
Downtime: 00:00:00 0.00%
Total: 744:00:00 100.00%

Monthly Downtime Report
New Orleans - East Bank WWTP
January 2022



Start	End	State	Reason	Duration Up	Duration Down	Operator
-------	-----	-------	--------	-------------	---------------	----------

Hours

Runtime: 672:00:00 100.00%

Downtime: 00:00:00 0.00%

Total: 672:00:00 100.00%

Monthly Downtime Report

New Orleans - East Bank WWTP

February 2022



Start	End	State	Reason	Duration Up	Duration Down	Operator
-------	-----	-------	--------	-------------	---------------	----------

Hours

Runtime: 744:00:00 100.00%
 Downtime: 00:00:00 0.00%
 Total: 744:00:00 100.00%

Monthly Downtime Report
New Orleans - East Bank WWTP
March 2022



Start	End	State	Reason	Duration Up	Duration Down	Operator
-------	-----	-------	--------	-------------	---------------	----------

FLUID-BED INCINERATOR ASH OBSERVATION DAILY RECORD

MONTH JAN - MARCH 2022

DAY	TIME	Clear	DUSTY	COMMENTS ACTION TAKEN
	Observed			
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
31				

FIG. 18

This is a form that an operator will used to observe the Ash Pit, once a day for any problems. If there is any problems with dust, the operator will contact Maintenance. Maintenance will clean up or have the are clean up, or dampen the ash were the dust problem is occurring.

F B I EQUIPMENT CHECK LIST

MONTH

JAN - MARCH

ONLINE	-	O
OFFLIN	-	X
PROBLEM	-	P

DAY	FBI BLOWER	ASH PUMPS		POLYMER SYSTEM	Venturi PUMPS			VENTURI SYSTEM	INJECTOR OIL PUMP	HIGH PRESSURE W. PUMP	PREHEAT BLOWER	FBI SYSTEM	OPER. INT. & PROBLEM COMMENTS
		A	B		1	2	3						
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
31													

[Handwritten signature]

[Large handwritten text: OFFLINE]

FLUID-BED INCINERATOR PLUME OBSERVATION DAILY RECORD

MONTH JAN - MARCH 2022

DAY	TIME	PLUME	PLUME	COLOR	COMMENTS
	Observed	White	Black	Other	
1					<i>[Handwritten signature]</i>
2					
3					
4					
5					
6					
7					
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
26					
27					
28					
29					
30					
31					

Appendix E

Green Infrastructure

January 29 – Community Resource and Vaccine Fair One (1) member of EAD staff participated in the Community Resource and Vaccine Fair hosted by the City of New Orleans Mosquito, Termite and Rodent Control Board and Health Department. Educational materials and giveaways were administered to about 75 citizens.

February 14 & 15 – Greater New Orleans Science and Engineering Fair One (1) member of EAD's staff participated as judge for the annual Greater New Orleans Science and Engineering Fair. Staff judged 10 high school environmental sustainability engineering projects and 10 middle school chemistry projects. The event hosted approximately 214 students.

March 4 – Pontchartrain Conservancy's Cypress Potting Event Three (3) members of EAD's staff participated in Pontchartrain Conservancy's Cypress Potting Event. Staff assisted planting and moving 1,000 cypress starters. The event hosted about 25 citizens.

March 10 - Bayou St. John Public Workshop Dana Brown & Associates (DBA), contractor for the Bayou St John GI Demonstration Project, hosted an in-person workshop to gather community input and spread awareness about the upcoming project. DBA staff, along with SWB staff discussed the importance of effective stormwater management, GI practices, and proposed design elements related to the site with about 75 attendees.

March 18 - YouthForce NOLA Virtual Career Fair Two (2) EAD staff members conducted recorded interviews to contribute to the Virtual platform giving stormwater job insights to over 1,000 high school kids. EAD staff member also participated in live chat with students in our virtual booth.

March 19 – Central City Community Care Day Two (2) EAD staff participating in the Mayor's Office of Neighborhood Engagement's Community Fair. Staff first tagged 30 storm drains while volunteers conducted a litter clean up and DPW cleared catch basins. EAD staff then tabled at the resource fair educating about 100 attendees about stormwater pollution and management.

March 24 – LSU Environmental and Occupational Health Sciences Program Grace Vogel of EAD presented a guest lecture to the LSU Environmental Sciences class on the History of Stormwater in New Orleans. The lecture covered topics from the history of our canals and pumps to the new push towards green infrastructure and stormwater pollution control.

March 29 – City Park Catch Basin Clean Up Eight (8) EAD staff members along with SWBNO staff from PDU and Engineering participated in a catch basin clean up event hosted by City Park. 19 catch basins were cleared and 32 were tagged with storm drain markers.

Sewerage Water Board Green Infrastructure Projects

Job#	Title	Principal	Team/Partners	Type*	District	Neighborhood	Description/Scope	Status	Budgeted Amount (AFIN = Total Agreement Amt)	Expended Amount	Remaining (AFIN= Total Available Amt)	Open/Closed	Unspent	In-Kind	Completion Date	Comments
H0773	Lower 9 th Ward Earth Lab	Groundwork New Orleans	Common Ground Relief, NET Charter High School, GAEA Engineering Consultants, Waggonner & Ball Architects, Deltares, Sustainable Ecosystems Restoration	1,2,3	E	Lower 9 th Ward 1901 Caffin Ave	Rain garden, green roof, pervious pavement install and monitoring. Green Team school program, professional outreach.	Complete	\$85,710.00	\$85,710.00	\$0.00	Closed	\$0.00	\$27,000.00	5/25/2017	Closed
H0774	Education Program	Louisiana Urban Stormwater Coalition	Dana Brown Associates Global Green NPN Water Works	3	All		Professional and community outreach workshops and tabling	Complete	\$85,710.00	\$85,710.00	\$0.00	Closed	\$0.00	\$16,000.00	10/27/2017	Closed
H0775	Ripple Effect	Ripple Effect	Waggonner & Ball Architects KIPP Schools PlayBuild	2	B - All	Central City	K-4 curriculum Teach-the-teacher workshops	Complete	\$75,500.00	\$75,500.00	\$0.00	Closed	\$0.00	\$4,500.00	3/1/2017	Final documentation delivered to EPA in end of 2017, early 2018. Closed
H0776	Green Keepers	Parkway Partners	Evans & Lighter, Spackman, Mossop + Michaels, PKW, Urban Roots, Groundwork, E&E Strategies, BaumGardens Landscape, C.R.I.S.P., Urban Conservancy, Dana Brown & Associates	3	All		Community outreach workshops series	Complete	\$26,350.00	\$26,350.00	\$0.00	Closed	\$0.00	\$46,482.00	4/1/2015	Closed
H0777	The WEB Water Effectiveness in Broadmoor	Land Trust for Louisiana	BDC Evans & Lighter Trigon Associates The City of New Orleans E&E Strategies	1,3	B	Broadmoor 3601 General Taylor	Rain garden installation Outreach WEB Soil testing WQ sampling	Construction and soil testing complete Monitoring Maintenance into 2019	\$82,750.00	\$81,998.11	\$751.89	Closed	\$0.00	\$57,397.00	2020	Maintenance contract ended Aug 2019. BIA is will continue maintenance until further notice
H0785 H0933	Rabouin International High School GI Lab	Hanging Gardens	Rabouin International High School VertiFarms	1 (2)	B	CBD 727 Carondelet	Green/blue roof installation on school w/ education	Construction Complete Monitoring and Maintenance	\$99,631.00	\$99,631.00	\$0.00	Closed	\$0.00	\$55,094.00	2017	Final Payment sent after approval from management and legal.
H0786 H0939	Central City Project	Dana Brown & Associates	LPBF Civil Engineer Greenman Dan Hike for KaTREEena LUSC Global Green NPN NORA	1	B	Central City 2433/2427 S. Galvez	Bioretention cell installation on double lot Will pull stormwater off street for dry detention, filtration, and infiltration	Construction complete On-going Monitoring and Maintenance	\$32,000.00	\$32,000.00	\$0.00	Closed	\$0.00	\$2,000.00	10/27/2017	DPW road construction led to redundancy removal of Galvez runnel. Options to improve inlet on 2nd being explored. Maintenance being conducted by NORA.
H0794	Trees 2014	SWBNO	Dept. of Parks and Parkways Hike for KaTREEena	3	N/A	Gentilly	Purchase of trees to give away at community outreach event	Trees purchased.	\$4,500.00	\$4,500.00	\$0.00	Closed	\$0.00	\$0.00	12/6/2014	
H0795	Rain Barrels	SWBNO	Global Green USA	3	N/A		Purchase of rain barrels and fittings for educational outreach events	5 rain barrels purchased for WEFTEC events	\$115.73	\$115.73	\$0.00	Closed	\$0.00	\$0.00	2014	
H0901	Florida Ave Corridor Learning Trail	Sankofa CDC	Evans & Lighter LA Dr. John Day Jr. Common Ground Relief Audubon Nature Institute Hike for KaTREEena Design Jones, LLC MDM Design Wetlands Resources, LLC	1,2,3	E	Lower 9 th Ward 6501 Florida Ave	Educational stormwater lot in L9W. Lot located adjacent to SWB East Bank Sewer Treatment Facility and Wetlands Assimilation Project This is Phase I of an extended trail along Bayou Bienvenue Wetland Park	Grading complete Planting complete Monitoring and Maintenance conducted by Sankofa	\$100,000.00	\$100,000.00	\$0.00	Closed	\$0.00	\$66,520.00	2018	Letter to the contractor is needed to close out the account. Sankofa is working to expand project, including additional monitoring.
H0902	Hollygrove Greenline A Water Management and Community Education Initiative	Tulane City Center	Carrlilton-Hollygrove CDC, Dana Brown & Associates, Engineers Without Borders, Twin Shores Landscape & Construction Services, Inc., SWBNO	1	A	Hollygrove Monroe St and Forshey St	Stormwater management on SWB site. Community engagement Signage	Complete Need for Maintenance	\$99,666.02	\$99,666.02	\$0.00	Closed	\$0.00	\$0.00	5/23/2017	Carrlilton-Hollygrove CDC dissolved. SWB maintenance crews currently mowing to keep weeds manageable. Letter to the contractor is needed to close out the account.
H0903	Conrad Park	SWBNO	WEF Dana Brown	1,2,3	A	Hollygrove Edinburgh and Hamilton St	2014 WEFTEC Green Infrastructure community service project	Waterpalooza 9/26/14 Installation 9/27/14 Project Complete	\$5,000.00	\$5,000.00	\$0.00	Closed	\$0.00	\$2,500.00	9/27/2014	Project Complete.

Sewerage Water Board Green Infrastructure Projects

Job#	Title	Principal	Team/Partners	Type*	District	Neighborhood	Description/Scope	Status	Budgeted Amount (AFIN = Total Agreement Amt)	Expended Amount	Remaining (AFIN= Total Available Amt)	Open/Closed	Unspent	In-Kind	Completion Date	Comments
H0910	Treme-St. Ann Street Rain Gardens	Historic Faubourg Treme Association	Dana Brown & Associates Groundwork Global Green DPW	1	C	Treme 1500-1600 St. Ann St	Street right-of-way bioswales/rain gardens installation Corner bump-outs	Contract expired Funds to be re-allocated to 2018	\$51,791.85	\$51,791.85	\$0.00	Closed	\$0.00	\$26,150.00	2017	Check to see if a Letter was sent to the contractor to closed out the project and account.
H0916	EPA Environmental Education Local Grant	SWBNO NE-01F05001-0	Ripple Effect	2			Expand existing Ripple Effect Project, SWBNO Match	Project Complete	\$30,333.00	\$30,333.00	\$0.00	Closed	\$0.00	\$0.00	7/31/2017	\$91,000 EPA portion \$30,333.00 = SWBNO Match
H0922	Adaptation Support Tool	SWBNO	NORA, Deltares, City of NO Office of Resiliency and Sustainability, Dana Brown and Associates, Susco	4	N/A		Hardware and software containing customized data sets to identify GI priority areas targeting engagement with City and SWB project Managers, Private Developers, and Community Stakeholders and Homeowners	Development complete Workshops Contract Expired	\$100,000.00	\$70,389.05	\$29,610.95	Closed	\$0.00	\$0.00	1/1/2017	Developed AST Lite (NORCT) with Deltares, which can be more easily accessed by users. Current contract is expired. Remaining funding reallocated to future projects.
H0931	Stormwater Toolkit	SWBNO	City of NO CDM Smith Dana Brown and Associates	4	N/A		Green infrastructure standard details of 8 GI types, Plant List, Stormwater and pollutant load Calculator	Contract complete , GI Standard Details being reviewed by NO DPW	\$82,885.00	\$82,885.00	\$0.00	Closed	\$0.00	\$0.00	4/1/2017	Stormwater Calculator is being used in the City Safety & Permits Development process. Standard Details and Plant List have not been made public. Final Payment to DPW made 2/14/2019.
H1007		SWBNO	City of NO CDM Smith Dana Brown and Associates	4	N/A		Green infrastructure standard details of 8 GI types, Plant List, Stormwater and pollutant load Calculator	Contract complete , GI Standard Details being reviewed by NO DPW	\$67,115.00	\$67,115.00	\$0.00	Closed	\$0.00	\$0.00	4/1/2017	
H0935	Aurora Rain Gardens	Gaea Consultants	Greenman Dan Groundwork	1	C	Algiers Carlisle Court and Westchester Street	Flow-through planter Rain garden Bioswale Maintenance	Construction Complete 2016 Monitoring and Maintenance Complete 2018	\$66,095.00	\$65,997.78	\$97.22	Open	\$0.00	\$7,330.00	2018	Final payment was made 2/14/19. Final project closeout pending. New Maintenance contract was developed.
H0936	SWB Downtown St. Joseph St. Administration Building Green Roof	Hanging Gardens	Evans + Lighter Morphy Makofsky Independent Roofing Systems Greensite AD Greenroof	1	B	CBD 625 St. Joseph St	Green Roof Blue Roof 9,353 S.F. Outreach/education Monitoring Maintenance	Construction complete, Tours have begun, Budget increase to account for construction overages and extended warranty Maintenance ongoing through 2018	\$369,748.91	\$369,040.61	\$708.30	Open	\$0.00	\$0.00	2018	SWBNO Staff conducting weeding and additional maintenance as needed. New maintenance contract signed May 28, 2019. AFIN shows Total Agreement Amt of \$388,958.91.
H0937	Coliseum St. Bioswale	Gaea Consultants	Evans + Lighter, Groundwork, DPW, Coliseum Square Association	1	B	Lower Garden District Coliseum Square Park	Right-of-way bioswale Monitoring Maintenance	Contract expired Funds to be re-allocated to 2018/19	\$24,822.94	\$24,822.94	\$0.00		\$0.00	\$16,000.00	2016	
H0954	Trees 2016	SWBNO	Dept. of Parks and Parkways NOLA Tree Project	3	N/A	Gentilly	Purchase of trees to give away at community outreach event	Trees purchased	\$5,000.00	\$5,000.00	\$0.00	Closed	\$0.00	\$0.00	12/3/2016	
H0960	Soil Sampling/Analysis	SWBNO	City of NO Eustis Engineering EPA ORD	4	All		Orleans Parish	Final Report has been completed and delivered	\$26,415.45	\$26,415.45	\$0.00	Closed	\$0.00	\$0.00	1/9/2019	Work complete. Project officially closed 01/2019.
H0979	Trees 2017	SWBNO	Dept. of Parks and Parkways NOLA Tree Project	3	N/A	Gentilly	Purchase of trees to give away at community outreach event	Trees purchased	\$5,000.00	\$5,000.00	\$0.00	Closed	\$0.00	\$0.00	12/7/2017	
H1008	Aurora Rain Gardens - 2018/2019 Maintenance	SWBNO	Greenman Dan	1	C	Algiers Carlisle Court and Westchester Street	General, ongoing, maintenance of completed rain gardens.	Ongoing maintenance	\$4,900.00	\$3,435.00	\$1,465.00	Closed	\$0.00	\$0.00	12/31/2019	Maintenance Contract complete
H1011	Aurora Rain Gardens - 2019/2020 Maintenance	SWBNO	Greenman Dan	1	C	Algiers Carlisle Court and Westchester Street	General, ongoing, maintenance of completed rain gardens.	Ongoing maintenance	\$20,875.00	\$20,875.00	\$0.00	Closed	\$0.00	\$0.00	5/6/2020	Maintenance Contract complete
H1012	SWB St. Joseph St. Green Roof 2019/2020 Maintenance	SWBNO	Greenman Dan	1	B	CBD 625 St. Joseph St	General, ongoing, maintenance of completed green roof.	Ongoing maintenance	\$29,170.00	\$29,170.00	\$0.00	Closed	\$0.00	\$0.00	5/6/2020	Maintenance Contract complete
H1016	Paul Habans Charter School Educational Stormwater Center	Spackman Mossop and Michaels	SWBNO Crescent City Schools	1	C	3501 Seine Dr (Paul Habans Charter School)	Installation of an interactive array of stormwater management BMPs and stormwater monitoring stations.	Project Complete	\$376,974.95	\$342,374.95	\$34,600.00	Open	\$0.00	\$0.00	-	Project complete Maintenance on going via retainage
H1026	2020-2021 Aurora Gardens Maintenance	The Plant Gallery	The Plant Gallery	1	A	Algiers	Ongoing maintenance and rehabilitation of existing GI Projects	Project Development and Ongoing Maintenance	\$16,590.50	\$16,590.50	\$0.00	Closed	\$0.00	\$0.00	-	Maintenance Contract complete

Appendix F

Consent Decree Accomplishments

The Board and the EPA lodged the Modified Consent Decree on January 27, 2010. The Modified Consent Decree was officially entered on March 23, 2010. On April 24, 2013, the Board entered a Second Modified Consent Decree, updating the original 1998 decree and the 2010 modification. On July 17, 2014, the Board entered a Third Modified Consent Decree, updating the 2010 and 2013 modifications.

The following accomplishments have occurred under the Third Modified Consent Decree.

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
<u>Paragraph 10</u>				
THIRD MOD CONSENT DECREE NOTICE TO ALL CONTRACTORS	CITYWIDE	10/15/14	8/14/14	
<u>Paragraph 41</u>				
ESTIMATED 25% MILESTONES-SOUTHSHORE, MID CITY, CARROLLTON BASINS	CITYWIDE	11/14/14	11/13/14	
AWARD AND ESTIMATED MILESTONES OF NINTH WARD CONTRACT	D & E	10/17/14	10/10/14	
ESTIMATED 50% MILESTONE OF NINTH WARD BASIN AND CONTRACT	D & E	7/24/15	7/23/15	
ESTIMATED 75% MILESTONE OF NINTH WARD BASIN AND CONTRACT	D & E	2/10/16	1/25/16	
AWARD AND ESTIMATED MILESTONES OF NEW ORLEANS EAST – Contract 30206	E	10/21/16	10/24/16	
AWARD AND ESTIMATED MILESTONES OF NEW ORLEANS EAST – Contract 30205	E	11/18/16	11/9/16	
AWARD AND ESTIMATED MILESTONES OF NEW ORLEANS EAST – Contract 30207 and 30208	E	1/20/17	1/19/17	
AWARD AND ESTIMATED MILESTONES OF SOUTHSHORE – Contract 30213	E	7/21/20	4/30/20	

Appendix F

Consent Decree Accomplishments

AWARD AND ESTIMATED MILESTONES OF SOUTHSORE – Contract 30214	E	7/21/20	4/30/20
AWARD AND ESTIMATED MILESTONES OF SOUTHSORE – Contract 30222	E	7/21/20	4/30/20
AWARD AND ESTIMATED MILESTONES OF SOUTHSORE – Contract 30223	E	7/21/20	4/30/20
AWARD AND ESTIMATED MILESTONES OF SOUTHSORE – Contract 30224	E	7/21/20	4/30/20
<i>AWARD & ESTIMATED MILESTONES OF MID CITY BASIN CONTRACT 30228</i>	<i>A, B, C, D</i>	<i>03/09/22</i>	<i>2/21/22</i>
<u>Paragraph 41a</u>			
25% MILESTONE COMPLETION NINTH WARD BASIN	D & E	11/21/16	3/16/15
50% MILESTONE COMPLETION NINTH WARD BASIN	D & E	7/8/16 (REVISED)	9/24/15
75% MILESTONE COMPLETION NINTH WARD BASIN	D & E	11/21/16	3/29/16
25% MILESTONE COMPLETION CONTRACT 3737 - CARROLLTON	A & B	8/12/16	7/15/16
50% MILESTONE COMPLETION CONTRACT 3737 - CARROLLTON	A & B	11/10/16	11/1/16
75% MILESTONE COMPLETION CONTRACT 3737 - CARROLLTON	A & B	2/8/17	12/9/16
25% MILESTONE COMPLETION CONTRACT30206 – N.O. EAST	E	12/10/17	1/12/17
50% MILESTONE COMPLETION CONTRACT 30206 – N.O. EAST	E	4/9/18	3/2/17
25% MILESTONE COMPLETION CONTRACT30205 – N.O. EAST	E	1/26/19	3/17/17

Appendix F

Consent Decree Accomplishments

25% MILESTONE COMPLETION N.O. EAST BASIN	E	10/17/17	4/21/17
75% MILESTONE COMPLETION CONTRACT30206 – N.O. EAST	E	8/7/18	4/24/17
50% MILESTONE COMPLETION CONTRACT30205 – N.O. EAST	E	4/19/19	4/28/17
ESTIMATED 50% MILESTONE OF N.O. EAST BASIN	E	8/19/17	5/26/17
25% MILESTONE COMPLETION CONTRACT30208 – N.O. EAST	E	5/4/19	5/26/17
25% MILESTONE COMPLETION CONTRACT30207 – N.O. EAST	E	3/20/18	6/9/17
50% MILESTONE COMPLETION CONTRACT30208 – N.O. EAST	E	7/3/19	7/12/17
75% MILESTONE COMPLETION CONTRACT30205 – N.O. EAST	E	7/10/19	8/18/17
75% MILESTONE COMPLETION CONTRACT30208 – N.O. EAST	E	9/1/19	9/1/17
50% MILESTONE COMPLETION CONTRACT 30207 – N.O. EAST	E	6/3/19	9/8/17
50% MILESTONE COMPLETION OF N.O. EAST BASIN	E	6/30/19	8/18/17
ESTIMATED 75% MILESTONE OF N.O. EAST BASIN	E	12/16/17	9/27/17
75% MILESTONE COMPLETION OF N.O. EAST BASIN	E	4/30/19	10/27/17
75% MILESTONE COMPLETION CONTRACT 30207 – N.O. EAST	E	8/17/19	10/13/17
100% MILESTONE COMPLETION NINTH WARD BASIN	D & E	3/31/18	1/25/18
100% MILESTONE COMPLETION N.O. EAST BASIN	E	10/31/19	9/6/19

Appendix F

Consent Decree Accomplishments

25% MILESTONE COMPLETION SOUTHSHORE BASIN	E	5/23/20	5/11/20
25% MILESTONE COMPLETION CONTRACT 30223 – SOUTHSHORE	E	1/13/21	9/11/20
50% MILESTONE COMPLETION SOUTHSHORE BASIN	E	03/02/21	10/08/20
25% MILESTONE COMPLETION CONTRACT 30224 - SOUTHSHORE	E	01/13/21	11/13/20
50% MILESTONE COMPLETION CONTRACT 30223 - SOUTHSHORE	E	01/13/21	11/13/20
50% MILESTONE COMPLETION CONTRACT 30222 - SOUTHSHORE	E	04/13/21	11/12/20
25% MILESTONE COMPLETION CONTRACT 30214 - SOUTHSHORE	E	12/14/20	10/09/20
50% MILESTONE COMPLETION CONTRACT 30214 - SOUTHSHORE	E	02/12/21	10/27/20
25% MILESTONE COMPLETION CONTRACT 30213 - SOUTHSHORE	E	12/29/20	12/04/20
75% MILESTONE COMPLETION CONTRACT 30224 – SOUTHSHORE	E	7/12/21	2/12/21
50% MILESTONE COMPLETION CONTRACT 30213 - SOUTHSHORE	E	3/14/21	2/26/21
75% MILESTONE COMPLETION CONTRACT 30214 - SOUTHSHORE	E	4/13/21	1/15/21
75% MILESTONE COMPLETION CONTRACT 30223 - SOUTHSHORE	E	7/12/21	3/5/21
75% MILESTONE COMPLETION – SOUTHSHORE BASIN	E	7/1/21	1/15/21
25% MILESTONE COMPLETION – MID-CITY BASIN	A, B, C, D	3/21/21	3/21/21
75% MILESTONE COMPLETION CONTRACT 30213 – SOUTHSHORE	E	5/28/21	5/14/21
25% MILESTONE COMPLETION – CARROLLTON BASIN	A & B	8/17/21	8/17/21
100% MILESTONE COMPLETION – SOUTH SHORE BASIN	E	10/31/21	12/21/21

Appendix F

Consent Decree Accomplishments

ESTIMATED 50% COMPLETION OF BASIN – CARROLLTON BASIN	A & B	12/15/21	12/15/21
---------------------------------------------------------	-------	----------	----------

Paragraph 42

100% ESSA COMPLETION IN CLOSED BASINS	CITYWIDE	7/31/15	7/21/15
------------------------------------------	----------	---------	---------

Paragraph 56

QTRLY REPORT (3 rd Q 2014)	CITYWIDE	11/1/14	10/30/14
QTRLY REPORT (4 th Q 2014)	CITYWIDE	2/1/15	1/27/15
QTRLY REPORT (1 st Q 2015)	CITYWIDE	5/1/15	4/29/15
QTRLY REPORT (2 nd Q 2015)	CITYWIDE	8/1/15	7/28/15
QTRLY REPORT (3 rd Q 2015)	CITYWIDE	11/1/15	10/22/15
QTRLY REPORT (4 th Q 2015)	CITYWIDE	2/1/16	1/27/16
QTRLY REPORT (1 st Q 2016)	CITYWIDE	5/1/16	4/21/16
QTRLY REPORT (2 nd Q 2016)	CITYWIDE	8/1/16	7/27/16
QTRLY REPORT (3 rd Q 2016)	CITYWIDE	11/1/16	10/24/16
QTRLY REPORT (4 th Q 2016)	CITYWIDE	2/1/17	1/24/17
QTRLY REPORT (1 st Q 2017)	CITYWIDE	5/1/17	4/26/17
QTRLY REPORT (2 nd Q 2017)	CITYWIDE	8/1/17	7/26/17
QTRLY REPORT (3 rd Q 2017)	CITYWIDE	11/1/17	10/23/17
QTRLY REPORT (4 th Q 2017)	CITYWIDE	2/1/18	1/29/18
QTRLY REPORT (1 st Q 2018)	CITYWIDE	5/1/18	4/27/18
QTRLY REPORT (2 nd Q 2018)	CITYWIDE	8/1/18	7/25/18
QTRLY REPORT (3 rd Q 2018)	CITYWIDE	11/1/18	10/23/18
QTRLY REPORT (4 th Q 2018)	CITYWIDE	2/1/19	1/28/19
QTRLY REPORT (1 st Q 2019)	CITYWIDE	5/1/19	4/24/19
QTRLY REPORT (2 nd Q 2019)	CITYWIDE	7/25/19	8/1/19
QTRLY REPORT (3 rd Q 2019)	CITYWIDE	11/1/19	10/31/19
QTRLY REPORT (4 th Q 2019)	CITYWIDE	2/1/20	1/28/20
QTRLY REPORT (1 st Q 2020)	CITYWIDE	5/1/20	4/30/20
QTRLY REPORT (2 nd Q 2020)	CITYWIDE	8/1/20	7/24/20
QTRLY REPORT (3 rd Q 2020)	CITYWIDE	11/01/20	10/29/20
QTRLY REPORT (4 th Q 2020)	CITYWIDE	2/1/21	1/28/21
QTRLY REPORT (1 st Q 2021)	CITYWIDE	5/1/21	4/29/21
QTRLY REPORT (2 nd Q 2021)	CITYWIDE	8/1/21	7/30/21

Appendix F

Consent Decree Accomplishments

QTRLY REPORT (3 rd Q 2021)	CITYWIDE	11/1/21	10/29/21
---------------------------------------	----------	---------	----------

<i>QTRLY REPORT (4TH Q 2021)</i>	<i>CITYWIDE</i>	<i>2/1/22</i>	<i>1/31/22</i>
---------------------------------------------	-----------------	---------------	----------------

Paragraph 57

ANNUAL REPORT-2014	CITYWIDE	3/1/15	2/27/15
--------------------	----------	--------	---------

ANNUAL REPORT-2015	CITYWIDE	3/1/16	2/22/16
--------------------	----------	--------	---------

ANNUAL REPORT-2016	CITYWIDE	3/1/17	2/23/17
--------------------	----------	--------	---------

ANNUAL REPORT-2017	CITYWIDE	3/1/18	2/26/18
--------------------	----------	--------	---------

ANNUAL REPORT-2018	CITYWIDE	3/1/19	2/28/19
--------------------	----------	--------	---------

ANNUAL REPORT-2019	CITYWIDE	3/1/20	2/27/20
--------------------	----------	--------	---------

ANNUAL REPORT-2020	CITYWIDE	3/1/21	2/25/21
--------------------	----------	--------	---------

<i>ANNUAL REPORT-2021</i>	<i>CITYWIDE</i>	<i>3/1/22</i>	<i>2/28/22</i>
---------------------------	-----------------	---------------	----------------

Paragraph 57b

LINE CLEANING CYCLE COMPLETION	CITYWIDE	6/22/18	10/21/14
--------------------------------	----------	---------	----------

MANHOLE INSPECTION CYCLE COMPLETION	CITYWIDE	12/15/15	11/24/15
-------------------------------------	----------	----------	----------

LINE INSPECTION CYCLE COMPLETION	CITYWIDE	6/22/17	3/9/17
----------------------------------	----------	---------	--------

MANHOLE INSPECTION CYCLE COMPLETION	CITYWIDE	3/12/19	2/15/19
-------------------------------------	----------	---------	---------

<i>MANHOLE INSPECTION CYCLE COMPLETION</i>	<i>CITYWIDE</i>	<i>6/3/22</i>	<i>3/24/22</i>
--------------------------------------------	-----------------	---------------	----------------

Paragraph 57d

NOTICE OF COMPLETION OF 100-YEAR FLOOD PROTECTION	CITYWIDE	NONE	2/24/16
---------------------------------------------------	----------	------	---------

Paragraph 58

NOTICE OF LINE CLEANING CYCLE COMPLETION	CITYWIDE	11/20/14	11/13/14
------------------------------------------	----------	----------	----------

NOTICE OF 25% COMPLETION - NINTH WARD BASIN	D & E	4/6/15	3/27/15
---------------------------------------------	-------	--------	---------

NOTICE OF 25% COMPLETION - CONTRACT 3986	D & E	4/6/15	3/27/15
------------------------------------------	-------	--------	---------

NOTICE OF COMPLETION OF ESSA IN CLOSED BASINS	CITYWIDE	8/11/15	8/10/15
-----------------------------------------------	----------	---------	---------

Appendix F

Consent Decree Accomplishments

NOTICE OF 50% COMPLETION- NINTH WARD BASIN & CONTRACT 3986	D & E	10/15/15	10/13/15
NOTICE OF MANHOLE INSPECTION CYCLE COMPLETION	CITYWIDE	12/15/15	12/14/15
NOTICE OF AWARD AND ESTIMATED MILESTONES CARROLLTON CONTRACT 3737	A & B	8/14/15	10/13/15
NOTICE OF 75% COMPLETION – NINTH WARD BASIN & CONTRACT 3986	D & E	4/19/16	4/13/16
NOTICE OF 25% COMPLETION- CARROLLTON CONTRACT 3737	A & B	8/5/16	7/25/16
NOTICE OF 50% COMPLETION- CARROLLTON CONTRACT 3737	A & B	11/22/16	11/9/16
NOTICE OF 75% COMPLETION- CARROLLTON CONTRACT 3737	A & B	12/30/17	12/21/16
NOTICE OF 25% COMPLETION- CARROLLTON CONTRACT 30206	E	2/2/17	1/20/17
NOTICE OF 50% COMPLETION- CARROLLTON CONTRACT 30206	E	3/27/17	3/27/17
NOTICE OF 25% COMPLETION- CARROLLTON CONTRACT 30205	E	4/7/17	3/27/17
NOTICE OF LINE INSPECTION CYCLE COMPLETION	CITYWIDE	3/30/17	3/10/17
NOTICE OF 25% COMPLETION- N.O. EAST BASIN	E	5/12/17	5/1/17
NOTICE OF 50% COMPLETION- CONTRACT 30205 – N.O. EAST	E	5/19/17	5/4/17
NOTICE OF 75% COMPLETION- CONTRACT 30206 – N.O. EAST	E	5/15/17	5/4/17
NOTICE OF 25% COMPLETION- CONTRACT 30208 – N.O. EAST	E	6/16/17	6/9/17

Appendix F

Consent Decree Accomplishments

NOTICE OF 25% COMPLETION- CONTRACT 30207 – N.O. EAST	E	6/30/17	6/27/17
NOTICE OF 50% COMPLETION- CONTRACT 30208– N.O. EAST	E	8/2/17	7/20/17
NOTICE OF 75% COMPLETION- CONTRACT 30205– N.O. EAST	E	9/8/17	8/29/17
NOTICE OF 50% COMPLETION- N.O. EAST BASIN	E	9/8/17	8/29/17
NOTICE OF 75% COMPLETION- CONTRACT 30208– N.O. EAST	E	9/29/17	9/12/17
NOTICE OF 50% COMPLETION- CONTRACT 30207– N.O. EAST	E	9/29/17	9/12/17
NOTICE OF 75% COMPLETION- CONTRACT 30207– N.O. EAST	E	11/3/17	10/23/17
NOTICE OF 75% COMPLETION- N.O. EAST BASIN	E	11/24/17	11/6/17
NOTICE OF 100% COMPLETION- NINTH WARD BASIN	D & E	2/15/18	1/29/18
NOTICE OF MANHOLE INSPECTION CYCLE COMPLETION	CITYWIDE	3/8/19	2/22/19
NOTICE OF 100% COMPLETION- N.O. EAST BASIN	E	10/4/19	9/10/19
NOTICE OF 25% COMPLETION – SOUTHSHORE BASIN	E	10/4/19	9/10/19
NOTICE OF 25% COMPLETION – CONTRACT 30223 – SOUTHSHORE	E	10/2/20	9/18/20
NOTICE OF 50% ESTIMATED COMPLETION – SOUTHSHORE BASIN	E	9/8/20	7/8/20
NOTICE OF 50% COMPLETION – SOUTHSHORE BASIN	E	10/29/20	11/23/20
NOTICE OF 75% ESTIMATED COMPLETION – SOUTHSHORE BASIN	E	02/05/21	12/14/20

Appendix F

Consent Decree Accomplishments

NOTICE OF 25% COMPLETION – CONTRACT 30224 – SOUTHSORE BASIN	E	12/04/20	12/11/20
NOTICE OF 50% COMPLETION – CONTRACT 30223 – SOUTHSORE BASIN	E	12/04/20	12/11/20
NOTICE OF 25% COMPLETION – CONTRACT 30222 – SOUTHSORE BASIN	E	10/19/20	10/27/20
NOTICE OF 50% COMPLETION – CONTRACT 30222 – SOUTHSORE BASIN	E	12/03/20	12/11/20
NOTICE OF 25% COMPLETION – CONTRACT 30214 – SOUTHSORE BASIN	E	10/30/20	11/10/20
NOTICE OF 50% COMPLETION – CONTRACT 30214 – SOUTHSORE BASIN	E	11/17/20	12/14/20
NOTICE OF 25% COMPLETION – CONTRACT 30213 – SOUTHSORE BASIN	E	12/25/20	12/11/20
NOTICE OF 75% COMPLETION CONTRACT 30224 - SOUTHSORE	E	3/5/21	3/1/21
NOTICE OF 25% COMPLETION CONTRACT 30224 - SOUTHSORE	E	1/1/21	1/4/21
NOTICE OF 50% COMPLETION CONTRACT 30223 - SOUTHSORE	E	12/4/20	1/4/21
NOTICE OF 25% COMPLETION CONTRACT 30213 - SOUTHSORE	E	12/25/20	1/4/21
NOTICE OF 50% COMPLETION CONTRACT 30214 - SOUTHSORE	E	11/17/20	1/4/21
NOTICE OF 50% COMPLETION CONTRACT 30224 - SOUTHSORE	E	1/1/21	1/22/21
NOTICE OF 75% COMPLETION CONTRACT 30222 - SOUTHSORE	E	12/25/20	1/22/21
NOTICE OF 75% COMPLETION CONTRACT 30214 - SOUTHSORE	E	2/5/21	2/1/21

Appendix F

Consent Decree Accomplishments

NOTICE OF 75% COMPLETION CONTRACT 30223 - SOUTHSORE	E	3/26/21	3/12/21
NOTICE OF 50% COMPLETION CONTRACT 30213 - SOUTHSORE	E	3/19/21	3/12/21
NOTICE OF 50% COMPLETION CONTRACT 30222 - SOUTHSORE	E	12/3/21	1/4/21
NOTICE OF 75% COMPLETION – SOUTHSORE BASIN	E	2/5/21	2/1/21
NOTICE OF 25% COMPLETION – MID CITY BASIN	A, B, C, D	4/11/21	4/11/21
NOTICE OF 50% COMPLETION CONTRACT 30213 – SOUTHSORE	E	3/19/21	3/12/21
NOTICE OF 75% COMPLETION CONTRACT 30213 – SOUTHSORE	E	6/4/21	6/1/21
NOTICE OF 75% COMPLETION CONTRACT 30223 – SOUTHSORE	E	3/26/21	3/12/21
NOTICE OF 25% COMPLETION – CARROLLTON BASIN	A & B	9/7/21	8/17/21
NOTICE OF ESTIMATED 50% COMPLETION – MID CITY BASIN	A, B, C, D	7/18/21	7/12/21
NOTICE OF 100% COMPLETION – SOUTH SHORE BASIN	E	1/11/22	12/27/21

Paragraph 69

STIPULATED PENALTY PAID (SWB LETTER 12/24/14) – Date of Violation: 12/20/2014	CITYWIDE	1/19/15	12/24/14	Penalty assessed for Non-Compliant Discharge (Fecal Coliform Bacteria) \$1000.00
STIPULATED PENALTY PAID (SWB LETTER 6/26/15) – Dates of Violations: 6/3/15, 6/4/15, 6/5/15, 6/9/15, 6/10/15, 6/13/15, & 6/14/15	CITYWIDE	7/3/15	6/26/15	Penalty assessed for Non-Compliant Discharges (Fecal Coliform Bacteria) \$7000.00
STIPULATED PENALTY PAID (SWB LETTER 7/8/16) – Date of Violation: 6/18/2016	CITYWIDE	7/18/16	7/13/16	Penalty assessed for Non-Compliant Discharge (Fecal Coliform Bacteria) \$1000.00

Appendix F

Consent Decree Accomplishments

STIPULATED PENALTY PAID (SWB LETTER 3/26/18) – Date of Violation: 2/25/18	CITYWIDE	3/27/18	3/22/18	Penalty assessed for Non-Compliant Discharge (Fecal Coliform Bacteria) \$1000.00
STIPULATED PENALTY PAID (SWB LETTER 5/10/21) – Date of Violation: 4/17/21	CITYWIDE	5/17/21	4/22/21	Penalty assessed for TRC Non- compliance \$1000.00
STIPULATED PENALTY PAID (SWB LETTER 5/10/21) – Date of Violation: 4/19/21	CITYWIDE	5/19/21	4/22/21	Penalty assessed for TRC Non- compliance \$1000.00
STIPULATED PENALTY PAID (SWB LETTER 9/23/21) – Date of Violation: 9/16/21	CITYWIDE	10/16/21	9/23/21	Penalty assessed for TRC Non- compliance \$1000.00
<i>STIPULATED PENALTY PAID (SWB LETTER N/A) – Date of Violation: 7/27/20</i>	<i>CITYWIDE</i>	<i>8/26/20</i>	<i>3/23/22</i>	<i>Penalty assessed for Non-compliant Discharge \$5010.00</i>
<i>STIPULATED PENALTY PAID (SWB LETTER N/A) – Date of Violation: 7/26/20</i>	<i>CITYWIDE</i>	<i>8/26/20</i>	<i>3/26/22</i>	<i>Penalty assessed for Non-compliant Discharge \$5010.00</i>
<i>STIPULATED PENALTY PAID (SWB LETTER N/A) – Date of Violation: 1/26/21</i>	<i>CITYWIDE</i>	<i>2/25/21</i>	<i>3/23/22</i>	<i>Penalty assessed for Non-compliant Discharge \$5007.00</i>
<i>STIPULATED PENALTY PAID (SWB LETTER N/A) – Date of Violation: 4/16/21</i>	<i>CITYWIDE</i>	<i>5/16/21</i>	<i>3/23/22</i>	<i>Penalty assessed for Non-compliant Discharge \$30033.00</i>

Appendix F

Consent Decree Accomplishments

The Board and the EPA lodged the Modified Consent Decree on January 27, 2010. The Modified Consent Decree was officially entered on March 23, 2010. On April 24, 2013, the Board entered a Second Modified Consent Decree, updating the original 1998 decree and the 2010 modification. On July 17, 2014, the Board entered a Third Modified Consent Decree, updating the 2010 and 2013 modifications.

The following accomplishments have occurred under the Modified and Second Modified Consent Decree.

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
-------------	----------	----------------	-------------	----------

Paragraph 10

CONSENT DECREE TO CURRENT CONTRACTORS	CITYWIDE	04/27/10	03/31/10	
---------------------------------------	----------	----------	----------	--

Paragraph 18

PUMP STATION COMPLETION-SPS D	D	N/A	11/24/05	
PUMP STATION COMPLETION-BOULEVARD X	E	04/30/11	04/16/06	
PUMP STATION COMPLETION-EASTOVER	E	09/30/10	04/16/06	
PUMP STATION COMPLETION-SPS #4	A	09/30/10	05/12/09	
PUMP STATION COMPLETION-SPS #24	E	09/30/10	07/09/09	
PUMP STATION COMPLETION-SPS #25	E	09/30/10	07/09/09	
PUMP STATION COMPLETION-SPS WILSON	E	09/30/10	07/14/09	
PUMP STATION COMPLETION-SPS AMERICA	E	09/30/10	07/15/09	
PUMP STATION COMPLETION-SPS MICHOU	E	03/31/11	11/11/09	
PUMP STATION COMPLETION-CHICKASAW	E	09/10/10	06/1/10	
PUMP STATION COMPLETION-SPS #26	E	09/30/10	06/21/10	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
PUMP STATION COMPLETION-MCCOY	E	09/30/10	07/26/10	
PUMP STATION COMPLETION-PINES VILLAGE	E	09/30/10	07/26/10	
PUMP STATION COMPLETION- WILLOWBROOK	E	09/30/10	07/26/10	
PUMP STATION COMPLETION-WRIGHT	E	09/30/10	07/26/10	
PUMP STATION COMPLETION-LAMB	E	09/30/10	08/02/10	
PUMP STATION COMPLETION-AMID	E	09/30/10	09/13/10	
PUMP STATION COMPLETION-CASTLE MANOR	E	09/30/10	09/13/10	
PUMP STATION COMPLETION-CERISE	E	09/30/10	09/13/10	
PUMP STATION COMPLETION- GENTILLY OAKS	E	09/30/10	09/13/10	
PUMP STATION COMPLETION- INDUSTRIAL PARKWAY	E	09/30/10	09/13/10	
PUMP STATION COMPLETION- LAKELAND TERRACE	E	09/30/10	09/13/10	
PUMP STATION COMPLETION-OAK ISLAND	E	09/30/10	09/13/10	
PUMP STATION COMPLETION-ALCEE FORTIER	E	09/30/10	09/20/10	
PUMP STATION COMPLETION- LAKEWOOD SOUTH	A & D	09/30/10	09/20/10	
PUMP STATION COMPLETION-SPS #20	A & D	09/30/10	09/29/10	
PUMP STATION COMPLETION-CITY PARK	A & D	09/30/10	09/29/10	
PUMP STATION COMPLETION-PARIS ROAD	E	09/30/10	09/29/10	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
PUMP STATION COMPLETION – SPS #9	A, B, C, D	12/31/10	12/13/10	
PUMP STATION COMPLETION – SPS B	C, D, E	12/31/10	12/13/10	
PUMP STATION COMPLETION – SPS #5	A & B	12/31/10	12/20/10	
PUMP STATION COMPLETION – SPS #14	A & B	12/31/10	12/20/10	
PUMP STATION COMPLETION – SPS #17	D & E	12/31/10	12/20/10	
PUMP STATION COMPLETION – SPS #18	A & D	12/31/10	12/20/10	
PUMP STATION COMPLETION – SPS #16	C, D, E	12/31/10	12/31/10	
PUMP STATION COMPLETION – SPS #19	A & D	12/31/10	12/31/10	
PUMP STATION COMPLETION – SPS #21	A & D	12/31/10	12/31/10	
PUMP STATION COMPLETION – SPS #22	A & D	12/31/10	12/31/10	
PUMP STATION COMPLETION – SPS #23	D & E	12/31/10	12/31/10	
PUMP STATION COMPLETION – BULLARD	E	04/30/11	04/25/11	
PUMP STATION COMPLETION – LAKE FOREST	E	04/30/11	04/25/11	
PUMP STATION COMPLETION – LAWRENCE	E	04/30/11	04/25/11	
PUMP STATION COMPLETION – BERG	E	04/30/11	04/28/11	
PUMP STATION COMPLETION – PLUM ORCHARD	E	04/30/11	04/28/11	
PUMP STATION COMPLETION – SHOREWOOD	E	04/30/11	04/28/11	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
PUMP STATION COMPLETION – VICTORIA	E	04/30/11	04/28/11	
PUMP STATION COMPLETION – WEBER	E	04/30/11	04/28/11	
PUMP STATION COMPLETION – BRIARWOOD	E	04/30/11	04/29/11	
PUMP STATION COMPLETION – CROWDER	E	04/30/11	04/29/11	
PUMP STATION COMPLETION – DODT	E	04/30/11	04/29/11	
PUMP STATION COMPLETION – LIGGETT	E	04/30/11	04/29/11	
PUMP STATION COMPLETION – FRANCE & FLORIDA	D & E	07/11/11	07/08/11	
PUMP STATION COMPLETION – K-MART	D & E	07/11/11	07/08/11	
PUMP STATION COMPLETION – MECO	D & E	07/11/11	07/11/11	
PUMP STATION COMPLETION – SPS A	B & C	07/11/11	07/11/11	
PUMP STATION COMPLETION – AMERICAN MARINE	E	07/31/11	07/29/11	
PUMP STATION COMPLETION – BURKE	E	07/31/11	07/29/11	
PUMP STATION COMPLETION – FOLGERS	E	07/31/11	07/29/11	
PUMP STATION COMPLETION – SOUTHERN SCRAP	E	07/31/11	07/29/11	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
PUMP STATION COMPLETION – VENETIAN ISLES	E	07/31/11	07/29/11	
PUMP STATION COMPLETION – VILLAGE D’LEST	E	07/31/11	07/29/11	
PUMP STATION COMPLETION – SPS #8	A, B, C, D	10/31/12	10/31/12	
PUMP STATION COMPLETION – SPS #1	A & B	10/31/12	10/31/12	
PUMP STATION COMPLETION – SPS #3	A & B	10/31/12	10/31/12	
PUMP STATION COMPLETION – SPS #6	A, B, C, D	12/31/12	12/21/12	
PUMP STATION COMPLETION – SPS #15	A, B, C, D	04/30/13	04/30/13	
<u>Paragraph 26</u>				
MODIFIED PREVENTIVE MAINTENANCE PROGRAM	CITYWIDE	04/27/10	04/27/10	
<u>Paragraph 30</u>				
REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA)-NON SIGNIFICANT CHANGES	CITYWIDE	03/1/10	02/26/10	Non-significant changes approved in 03/09/10 Dallas meeting, and confirmed in 03/15/10 SWB ltr
<u>Paragraph 31</u>				
MODIFIED SEWER OVERFLOW ACTION PLAN	CITYWIDE	12/31/08	12/31/08	
<u>Paragraph 41</u>				
66% COMPLETION-CONTRACT 3995- Carrollton Area Sewer Rehabilitation-Point Repair #5	A & B	08/10/10	01/29/10	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
33% COMPLETION-CONTRACT 3982- Lower Ninth Ward Area Sewer Rehabilitation-sewer Rehabilitation #1	D & E	04/20/10	02/05/10	
33% COMPLETION-CONTRACT 3983- Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #2	D & E	04/20/10	02/12/10	
33% COMPLETION-CONTRACT 3721- South Shore Area Sewer Rehabilitation - Manhole Rehabilitation #1	E	06/21/10	02/26/10	
66% COMPLETION-CONTRACT 3721- South Shore Area Sewer Rehabilitation - Manhole Rehabilitation #1	E	08/30/10	04/02/10	
66% COMPLETION-CONTRACT 3982- Ninth Ward Area – Sewer Rehabilitation- Sewer Rehabilitation No. 1	D & E	07/29/10	04/09/10	
66% COMPLETION-CONTRACT 3983- Ninth Ward Area Sewer Rehabilitation- Sewer Rehabilitation #2	D & E	07/29/10	05/21/10	
33% COMPLETION-CONTRACT 3984- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #3	D & E	03/26/12	01/13/12	
66% COMPLETION-CONTRACT 3984- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #3	D & E	06/09/12	03/28/12	
33% COMPLETION-CONTRACT 3985- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #4	D & E	03/26/12	02/03/12	
66% COMPLETION-CONTRACT 3985- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #4	D & E	05/2/12	04/2/12	
33% COMPLETION-CONTRACT 3989- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #8	D & E	10/15/12	07/03/12	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
66% COMPLETION-CONTRACT 3989- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #8	D & E	12/19/12	09/13/12	
<u>Paragraph 41a</u>				
25% COMPLETION- Estimated Quarterly Milestone Ninth Ward Basin	D & E	08/22/13	08/19/13	
25% COMPLETION- Estimated Quarterly Milestone New Orleans East Basin	E	08/22/13	08/19/13	
<u>Paragraph 43a</u>				
FORCE MAIN RELIABILITY EVALUATION	CITYWIDE	12/31/09	12/31/09	
<u>Paragraph 43b</u>				
FORCE MAIN RELIABILITY EVALUATION REPORT	CITYWIDE	01/30/10	01/29/10	Received approval from EPA on 04/23/10
<p>After the Board submitted the Force Main Reliability to the EPA and DOJ on 1/29/10, the Board also provided a hard copy to EPA on 3/9/10 at the meeting in Dallas. Additionally, a meeting was held in Dallas with EPA to discuss findings on 3/26/10.</p>				
FORCE MAIN RELIABILITY REPORT CORRECTIVE ACTION PLAN AND SCHEDULE	CITYWIDE	07/31/10	07/15/10	Received approval from EPA dated 08/27/10
<u>Paragraph 44</u>				
AUXILIARY POWER SCHEDULE (EAST BANK PLANT)	CITYWIDE	03/28/10	03/26/10	
<u>Paragraph 56</u>				
QTRLY REPORT (1 ST QTR, 2010)	CITYWIDE	05/01/10	04/15/10	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
QTRLY REPORT (2 ND QTR, 2010)	CITYWIDE	08/01/10	07/30/10	
QTRLY REPORT (3 RD QTR, 2010)	CITYWIDE	11/1/10	10/29/10	
QTRLY REPORT (4 TH QTR, 2010)	CITYWIDE	02/01/11	01/27/11	
QTRLY REPORT (1 ST QTR, 2011)	CITYWIDE	05/01/11	04/27/11	
QTRLY REPORT (2 ND QTR, 2011)	CITYWIDE	08/01/11	07/31/11	
QTRLY REPORT (3 RD QTR, 2011)	CITYWIDE	11/01/11	10/31/11	
QTRLY REPORT (4 TH QTR, 2011)	CITYWIDE	02/01/12	01/31/12	
QTRLY REPORT (1 ST QTR, 2012)	CITYWIDE	05/01/12	04/27/12	
QTRLY REPORT (2 ND QTR, 2012)	CITYWIDE	08/01/12	07/31/12	
QTRLY REPORT (3 RD QTR, 2012)	CITYWIDE	11/01/12	10/31/12	
QTRLY REPORT (4 TH QTR, 2012)	CITYWIDE	02/01/13	01/31/13	
QTRLY REPORT (1 ST QTR, 2013)	CITYWIDE	05/01/13	04/30/13	
QTRLY REPORT (2 ND QTR, 2013)	CITYWIDE	08/01/13	07/30/13	
QTRLY REPORT (3 RD QTR, 2013)	CITYWIDE	10/31/13	10/25/13	
QTRLY REPORT (4 TH QTR, 2013)	CITYWIDE	02/01/14	01/31/14	
QTRLY REPORT (1 ST QTR, 2014)	CITYWIDE	05/01/14	04/30/14	
QTRLY REPORT (2 ND QTR, 2014)	CITYWIDE	08/01/14	07/25/14	
<u>Paragraph 56c</u>				
FBI O&M INTERIM PLAN	CITYWIDE	07/31/09	07/31/09	
FBI O&M FINAL PLAN	CITYWIDE	03/28/10	03/15/10	
<u>Paragraph 57</u>				
ANNUAL REPORT (2009)	CITYWIDE	03/01/10	02/26/10	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
ANNUAL REPORT (2010)	CITYWIDE	03/01/11	02/22/11	
ANNUAL REPORT (2011)	CITYWIDE	03/01/12	02/29/12	
ANNUAL REPORT (2012)	CITYWIDE	03/01/13	02/28/13	
ANNUAL REPORT (2013)	CITYWIDE	03/01/14	02/26/14	

Paragraph 58

MILESTONE COMPLETION REPORT- 66%-CONTRACT 3995-Carrollton Area Sewer Rehabilitation-Point Repair #5	A & B	02/19/10	02/12/10	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3982-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #1	D & E	02/26/10	02/12/10	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3983-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #2	D & E	03/05/10	02/19/10	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3721-South Shore Area Sewer Rehabilitation - Manhole Rehabilitation #1	E	03/19/10	03/03/10	
MILESTONE COMPLETION REPORT- 66%-CONTRACT 3721-South Shore Area Sewer Rehabilitation - Manhole Rehabilitation #1	E	04/23/10	04/09/10	
MILESTONE COMPLETION REPORT- 66%-CONTRACT 3982-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #1	D & E	04/30/10	04/13/10	
MILESTONE COMPLETION REPORT- 66%-CONTRACT 3983-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #2	D & E	06/11/10	05/24/10	
MILESTONE COMPLETION REPORT-	D & E	03/26/12	01/13/12	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
33%-CONTRACT 3984- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #3				
MILESTONE COMPLETION REPORT- 66%-CONTRACT 3984- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #3	D & E	06/09/12	03/28/12	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3985- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #4	D & E	03/26/12	02/03/12	
MILESTONE COMPLETION REPORT- 66%-CONTRACT 3985- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #4	D & E	05/02/12	04/02/12	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3989-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #8	D & E	10/15/12	07/03/12	
MILESTONE COMPLETION REPORT- 66%-CONTRACT 3989-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #8	D & E	12/19/12	09/13/12	
<u>Paragraph 68</u>				
STIPULATED PENALTY PAID (SWB Letter 01/27/14)	CITYWIDE	12/31/13	01/27/14	Penalty assessed for Non-Compliant Discharge (Fecal Coliform Bacteria) \$1000.00
STIPULATED PENALTY PAID (SWB Letter 01/27/14)	CITYWIDE	02/18/14	01/27/14	Penalty assessed for Non-Compliant Discharge (Fecal Coliform Bacteria) \$1000.00

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
NOTIFICATION OF PAYMENT	CITYWIDE	12/31/13, 02/18/14	01/27/14	Payments assessed for Non-Compliant Discharge (Fecal Coliform Bacteria) \$2009.63
STIPULATED PENALTY PAID (SWB Letter 01/27/14)	CITYWIDE	04/09/14	03/27/14	Penalty assessed for Non-Compliant Discharge (BOD) \$2500.00
NOTIFICATION OF PAYMENT	CITYWIDE	04/09/14	03/27/14	Payment assessed for Non-Compliant Discharge(BOD) \$2500.00
STIPULATED PENALTY PAID (SWB Letter 05/23/14)	CITYWIDE	06/09/14	05/23/14	Penalty assessed for Non-Compliant Discharge (BOD) \$2500.00
NOTIFICATION OF PAYMENT	CITYWIDE	06/09/14	05/23/14	Payment assessed for Non-Compliant Discharge(BOD) \$2500.00

Paragraph 74

STIPULATED PENALTY PAID (SWB Letter 01/27/14)	CITYWIDE	12/31/13	01/27/14	Interest assessed for Non-Compliant Discharge (Fecal Coliform Bacteria) \$9.63
-----------------------------------------------	----------	----------	----------	--------------------------------------------------------------------------------

Appendix F

Consent Decree Accomplishments

The Board and the EPA lodged the Modified Consent Decree on January 27, 2010. The Modified Consent Decree was officially entered on March 23, 2010. On April 24, 2013, the Board entered a Second Modified Consent Decree, updating the original 1998 decree and the 2010 modification. On July 17, 2014, the Board entered a Third Modified Consent Decree, updating the 2010 and 2013 modifications.

The following accomplishments have occurred under the Original Consent Decree.

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
<u>Paragraph 9</u>				
NOTICE: CONSENT DECREE TO CURRENT CONTRACTED OPERATORS	CITYWIDE	04/28/98	04/30/98	
<u>Paragraph 10</u>				
CONSENT DECREE TO CURRENT CONTRACTORS	CITYWIDE	05/28/98	05/27/98	
<u>Paragraph 17</u>				
SCADA INSTALLED & CONTINUOUSLY OPERATING	CITYWIDE	03/01/98	02/27/98	
<u>Paragraph 20</u>				
CERTIFICATION OF SEALING OF ALL KNOWN CROSS CONNECTIONS	CITYWIDE	03/01/98	02/27/98	
<u>Paragraph 21</u>				
<u>CROSS CONNECTION: OAK STREET</u>	A			
DISCOVERY		02/11/98	02/11/98	
SEALING		03/13/98	02/22/98	
NOTIFICATION OF SEALING		03/13/98	03/09/98	
<u>CROSS CONNECTION: PEOPLES @</u>	D			
<u>ABUNDANCE</u>				
DISCOVERY		06/18/98	06/18/98	
SEALING:		07/18/98	07/17/98	
NOTIFICATION OF SEALING		07/18/98	07/17/98	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
<u>CROSS CONNECTION: COUNTRY CLUB DRIVE NEAR MARCIA</u>	A			
DISCOVERY		08/03/98	08/03/98	
SEALING:		09/02/98	08/29/98	
NOTIFICATION OF SEALING		09/02/98	09/01/98	
<u>CROSS CONNECTION: OLD SPANISH TRAIL, NEAR CHEF MENTEUR HIGHWAY</u>	E			
DISCOVERY		08/03/98	08/03/98	
SEALING:		09/02/98	08/27/98	
NOTIFICATION OF SEALING		09/02/98	09/01/98	
<u>CROSS CONNECTION: MITHRA & DEBORE</u>	D			
DISCOVERY		05/04/99	05/04/99	
SEALING:		06/03/99	05/04/99	
NOTIFICATION OF SEALING		06/03/99	05/11/99	
<u>CROSS CONNECTION: VICKSBURG & FLORIDA AVE</u>	A			
DISCOVERY		05/25/99	05/25/99	
SEALING:		06/24/99	06/20/99	
NOTIFICATION OF SEALING		06/24/99	06/21/99	
<u>CROSS CONNECTION: MORRISON CANAL AT SHOREWOOD BLVD.</u>	E			
DISCOVERY		09/01/99	09/01/99	
SEALING:		10/01/99	09/21/99	
NOTIFICATION OF SEALING		10/01/99	09/27/99	
<u>CROSS CONNECTION: FREY PLACE AND ST. BERNARD AVENUE</u>	D			
DISCOVERY		07/21/00	07/21/00	
SEALING:		08/20/00	07/24/00	
NOTIFICATION OF SEALING		08/20/00	07/27/00	
<u>CROSS CONNECTION: SPAIN ST. AND SELMA STREET</u>	D			
DISCOVERY		05/18/01	05/18/01	
SEALING:		06/17/01	05/20/01	
NOTIFICATION OF SEALING		06/17/01	05/23/01	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
<u>CROSS CONNECTION: SPAIN ST. AND DREUX STREET</u>	D			
DISCOVERY		08/17/01	08/17/01	
SEALING:		09/16/01	08/17/01	
NOTIFICATION OF SEALING		09/16/01	09/04/01	
<u>CROSS CONNECTION: LAFON AND DWYER ROAD</u>	E			
DISCOVERY		07/08/02	07/08/02	
SEALING:		08/07/02	07/09/02	
NOTIFICATION OF SEALING		08/07/02	07/17/02	
<u>CROSS CONNECTION: FLEUR DE LIS AND 38TH STREET</u>	A			
DISCOVERY		08/21/03	08/21/03	
SEALING:		09/20/03	08/21/03	
NOTIFICATION OF SEALING		09/20/03	08/21/03	
<u>CROSS CONNECTION: CLAIBORNE AVE AND LAHARPE STREET</u>				Cross Connection was found valved and closed.
DISCOVERY		07/14/09	07/14/09	
SEALING:		08/13/09	07/14/09	
<u>CROSS CONNECTION: PIETY AND FLORIDA AVE.</u>				Cross Connection was found valved and closed.
DISCOVERY		07/15/09	07/15/09	
SEALING:		08/14/09	07/15/09	
<u>CROSS CONNECTION: ALVAR AND FLORIDA AVE.</u>				Cross Connection was found valved and closed.
DISCOVERY		07/15/09	07/15/09	
SEALING:		08/14/09	07/15/09	
<u>CROSS CONNECTION: EAST SIDE OF RR TRACKS NEAR FLORIDA AVE</u>				Cross Connection was found valved and closed.
DISCOVERY		07/20/09	07/2009	
SEALING:		08/19/09	07/20/09	
<u>CROSS CONNECTION: N MIRO AND ELYSIAN FIELDS (FIRE STATION)</u>				Cross Connection was found valved and closed.
DISCOVERY		07/21/09	07/21/09	
SEALING:		08/20/09	07/21/09	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
<u>CROSS CONNECTION: FELICIANA AND FLORIDA AVE.</u>				Cross Connection was found valved and closed.
DISCOVERY		07/30/09	07/30/09	
SEALING:		08/29/09	07/30/09	
<u>CROSS CONNECTION: PRESS AND FLORIDA ST, DITCH ON NORTH SIDE OF RR TRACKS</u>				Cross Connection was found valved and closed.
DISCOVERY		07/31/09	07/31/09	
SEALING:		08/30/09	07/31/09	
<u>CROSS CONNECTION: PEOPLES AND FLORIDA AVES</u>				Cross Connection was found valved and closed.
DISCOVERY		08/06/09	08/06/09	
SEALING:		09/05/09	08/06/09	
<u>CROSS CONNECTION: KENTUCKY AND FLORIDA STREET</u>				Cross Connection was found valved and closed.
DISCOVERY		08/14/09	08/14/09	
SEALING:		09/13/09	08/14/09	
<u>Paragraph 25</u>				
REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA)	CITYWIDE	03/01/99	03/01/99	
REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA)	CITYWIDE	03/01/00	02/29/00	
REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA)	CITYWIDE	03/01/01	02/28/01	
REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA)	CITYWIDE	03/01/02	02/28/02	Modification request approved by EPA: 8/30/02
REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA)	CITYWIDE	03/01/03	02/28/03	
REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA)	CITYWIDE	03/01/04	02/20/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA)	CITYWIDE	03/01/08	02/29/08	Verbal approval given in March 26, 2008 Dallas meeting.
REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA)	CITYWIDE	03/01/09	02/27/09	
REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA)	CITYWIDE	03/01/10	02/26/10	Non-significant changes approved in 03/09/10 Dallas meeting.
<u>Paragraph 26</u>				
COMPLIANCE WITH THE 1998 EPA-APPROVED PM PROGRAM	CITYWIDE	07/09/99	07/09/99	EPA approval of PM modifications in annual report: 5/10/99; EPA approval- reprinted PM Manual: 10/20/99; Court approval- 5/19/00.
RESPONSE TO EPA'S COMMENTS: 1999 PM PLAN MODIFICATIONS	CITYWIDE	11/11/00	10/07/00	Reprinted PM Plan to be submitted to the Court 1 st Quarter, 2001.
COMPLIANCE WITH THE EPA-APPROVED 1999 PM PROGRAM	CITYWIDE	12/11/00	12/11/00	
COMPLIANCE WITH THE EPA-APPROVED 2007 PM PROGRAM	CITYWIDE	06/24/08	03/27/08	
COMPLIANCE WITH THE EPA-APPROVED 2008 PM PROGRAM	CITYWIDE	06/07/09	03/10/09	
COMPLIANCE WITH THE EPA-APPROVED 2009 PM PROGRAM	CITYWIDE	05/08/10	03/10/09	
<u>Paragraph 29</u>				
REQUEST FOR MODIFICATION OF SEWER OVERFLOW ACTION PLAN (BY SWB OR EPA)	CITYWIDE	03/01/99	03/01/99	Modification request denied by EPA; dispute resolution not invoked.

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
REQUEST FOR MODIFICATION OF SEWER OVERFLOW ACTION PLAN (BY SWB OR EPA)	CITYWIDE	03/01/01	02/28/01	
<u>Paragraph 33</u>				
FINAL COLLECTION SYSTEM EVALUATION STUDY (optional)	CITYWIDE	06/30/99	N/A	No change in basin prioritization; Option not taken.
<u>Paragraph 35</u>				
COLLECTION SYSTEM EVALUATION STUDY SUBMITTED: CBD/FR QUARTER	B & C	04/01/98	03/27/98	
COLLECTION SYSTEM EVALUATION STUDY SUBMITTED: GENTILLY	D & E	04/01/99	03/30/99	
COLLECTION SYSTEM EVALUATION STUDY SUBMITTED: UPTOWN	A & B	04/01/00	03/30/00	
COLLECTION SYSTEM EVALUATION STUDY SUBMITTED: MID-CITY	A, B, C, D	04/01/01	03/29/01	
COLLECTION SYSTEM EVALUATION STUDY SUBMITTED: NINTH WARD	C, D, E	04/01/02	03/27/02	
COLLECTION SYSTEM EVALUATION STUDY SUBMITTED: CARROLLTON	A & B	04/01/03	03/27/03	
COLLECTION SYSTEM EVALUATION STUDY SUBMITTED: NEW ORLEANS EAST	E	04/01/04	03/24/04	
COLLECTION SYSTEM EVALUATION STUDY SUBMITTED: SOUTH SHORE	E	04/01/05	03/29/05	
<u>Paragraph 36</u>				
CSES: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: GENTILLY	D & E	06/09/99	05/10/99	No corrections required. Report approved 5/10/99.

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
CSES: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: UPTOWN	A & B	06/14/00	05/15/00	No corrections required. Report approved 5/15/00.
CSES: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: MID-CITY	A, B, C, D	05/23/01	04/23/01	No corrections required. Report approved 4/23/01.
CSES: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: NINTH WARD	C, D, E	06/03/02	05/03/02	No corrections required. Report approved 5/3/02.
CSES: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: CARROLLTON	A & B	06/09/03	05/09/03	No corrections required. Report approved 5/9/03.
CSES: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: NEW ORLEANS EAST	E	08/25/04	07/26/04	No corrections required. Report approved 7/26/04.
CSES: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: SOUTH SHORE	E	06/19/05	05/19/05	
<u>Paragraph 38</u>				
RMAP SUBMITTED: CBD/FRENCH QUARTER	B & C	08/18/98	08/07/98	
RMAP SUBMITTED: GENTILLY	D & E	09/07/99	09/07/99	
RMAP SUBMITTED: UPTOWN	A & B	09/12/00	08/17/00	
RMAP SUBMITTED: MID-CITY	A, B, C, D	08/21/01	08/15/01	
RMAP SUBMITTED: NINTH WARD	C, D, E	08/01/02	07/30/02	
RMAP SUBMITTED: CARROLLTON	A & B	09/06/03	09/03/03	
RMAP SUBMITTED: NEW ORLEANS EAST	E	11/01/04	09/24/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
RMAP SUMMITTED: SOUTH SHORE	E	11/01/05*	04/06/06	ORIGINAL DUE DATE; DATE CHANGED DUE TO KATRINA FORCE MAJUERE
<u>Paragraph 40</u>				
RMAP: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: CBD/FRENCH QUARTER	B & C	11/05/98	09/09/98	
RMAP: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: GENTILLY	D & E	11/19/99	10/20/99	Corrections not required. 10/20/99 Approval.
RMAP: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: UPTOWN	A & B	10/12/00	09/12/00	No corrections required. Approved 09/12/00.
RMAP: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: MID-CITY	A, B, C, D	10/06/01	09/06/01	No corrections required. Report approved 09/6/01.
RMAP: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: NINTH WARD	C, D, E	03/06/03	02/04/03	No corrections required. Report approved 02/04/03
RMAP: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: CARROLLTON	A & B	10/26/03	09/26/03	No corrections required. Report approved 09/26/03
RMAP: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: NEW ORLEANS EAST	E	11/29/04	11/29/04	
RMAP: EPA APPROVAL OF REVISIONS: NEW ORLEANS EAST	E	12/29/04	12/13/04	
RMAP: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: SOUTHSORE	E	11/15/07	10/16/07	No corrections required. Report approved 10/16/07

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
<u>Paragraph 44</u>				
BEGIN CONSTRUCTION: LAKEVIEW (Contract 3901-Lakeview Basin CCTV & Cleaning)	A & D	12/15/98	10/19/98	
BEGIN CONSTRUCTION: CBD/FR QTR (Contract 3914-CBD / French Quarter Sewer Line Cleaning and CCTV Inspection)	B & C	01/01/01	10/30/00	
BEGIN CONSTRUCTION: GENTILLY (Contract 3925-Gentilly Point Repairs #1)	D & E	01/01/02	07/23/01	
END CONSTRUCTION: LAKEVIEW	A & D	12/14/01	11/21/01	
BEGIN CONSTRUCTION: UPTOWN (Contract 3938-Uptown Cleaning and CCTV Inspection)	A & B	01/01/03	12/30/02	
BEGIN CONSTRUCTION: MID CITY (Contract 3940-Mid City Manhole Rehabilitation #1)	A, B, C, D	01/01/04	06/09/03	
BEGIN CONSTRUCTION: NINTH WARD (Contract 3966-Ninth Ward Area Sewer Rehabilitation-Manhole Rehabilitation #1)	D & E	01/01/05	06/21/04	
END CONSTRUCTION: GENTILLY	D & E	12/31/04	12/06/04	
BEGIN CONSTRUCTION: CARROLLTON	A & B	01/01/06	04/04/05	
END CONTRUCTION-CBD / FRENCH QUARTER	B & C	12/31/05 **	10/23/06	**Original Scheduled Date Extended via Force Majuere to 11/1/06
END CONTRUCTION-UPTOWN	A & B	12/31/05 **	10/23/06	**Original Scheduled Date Extended via Force Majuere to 11/1/06

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
END CONSTRUCTION-MID CITY	A, B, C, D	12/31/06 *	---	*Deferred due to Force Majeure
END CONSTRUCTION-NINTH WARD	D & E	12/31/07 *	---	*Deferred due to Force Majeure
BEGIN CONSTRUCTION-SOUTH SHORE	E	01/01/08*	---	*Deferred due to Force Majeure
RESUME CONSTRUCTION: MID CITY: CONTRACT 3647-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A, B, C, D	11/15/08	08/18/08	
RESUME CONSTRUCTION: NINTH WARD: CONTRACT 3647-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	D & E	11/15/08	08/21/08	
RESUME CONSTRUCTION: CARROLLTON: CONTRACT 3647-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A & B	11/15/08	08/29/08	
BEGIN CONSTRUCTION-NEW ORLEANS EAST: CONTRACT 3708-New Orleans East Rehabilitation-Manhole Rehabilitation #1	E	04/01/09	02/23/09	
BEGIN CONSTRUCTION-SOUTH SHORE: CONTRACT 3721-South Shore Area Rehabilitation-Manhole Rehabilitation #1	E	04/01/10	12/21/09	
<u>Paragraph 45</u>				
SET 33% / 66% DEADLINES: CONTRACT 3900-E. Lakeview Manhole Rehabilitation	A & D	08/13/98	07/31/98	
SET 33% / 66% DEADLINES: CONTRACT 3901-Lakeview Basin CCTV & Cleaning	A & D	08/13/98	07/31/98	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
SET 33% / 66% DEADLINES: CONTRACT 3907-W. Lakeview Manhole Rehabilitation	A & D	10/09/98	09/30/98	CONTRACT CANCELLED. SEE CONT. #3909
33% COMPLETION: LAKEVIEW CONTRACT 3901-Lakeview Basin CCTV & Cleaning	A & D	03/03/99	01/15/99	
SET 33% / 66% DEADLINES: CONTRACT 3905-W. Lakeview Phase 1 Pipe Rehabilitation	A & D	02/12/99	01/25/99	
SET 33% / 66% DEADLINES: CONTRACT 3908-E. Lakeview Phase 1 Pipe Rehabilitation	A & D	02/12/99	01/25/99	
33% COMPLETION: LAKEVIEW CONTRACT 3900-E. Lakeview Manhole Rehabilitation	A & D	03/13/99	01/29/99	
66% COMPLETION: LAKEVIEW CONTRACT 3901-Lakeview Basin CCTV & Cleaning	A & D	04/22/99	02/19/99	
66% COMPLETION: LAKEVIEW CONTRACT 3900-E. Lakeview Manhole Rehabilitation	A & D	05/12/99	03/19/99	
SET 33% / 66% DEADLINES: CONTRACT 3909-W. Lakeview Manhole Rehabilitation	A & D	04/09/99	03/27/99	Deadlines amended in letter to EPA (7/26/99.) New 33%: 1/26/00; New 66%: 2/25/00
33% COMPLETION: LAKEVIEW CONTRACT 3908-E. Lakeview Phase I Pipe Rehabilitation	A & D	08/24/99	06/25/99	
33% COMPLETION: LAKEVIEW CONTRACT 3905-W. Lakeview Phase I Pipe Rehabilitation	A & D	09/18/99	08/20/99	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
66% COMPLETION: LAKEVIEW CONTRACT 3908-E. Lakeview Phase I Pipe Rehabilitation	A & D	10/18/99	09/10/99	
33% COMPLETION: LAKEVIEW CONTRACT 3909-W. Lakeview Manhole Rehabilitation	A & D	01/4/00	10/22/99	Amended Scheduled Date: 1/26/00
66% COMPLETION: LAKEVIEW CONTRACT 3909-W. Lakeview Manhole Rehabilitation	A & D	02/03/00	12/17/99	Amended Scheduled Date: 2/25/00
SET 33% / 66% DEADLINES: CONTRACT 3903-E. Lakeview Phase 2 Point Repairs	A & D	03/01/00	02/25/00	
SET 33% / 66% DEADLINES: CONTRACT 3924-E. Lakeview Phase 2 Pipe Rehabilitation	A & D	05/03/00	05/03/00	Deadlines amended in letter to EPA (10/18/00.) New 33%: 12/15/00 New 66%: 01/26/01
33% COMPLETION: CONTRACT 3903- E. Lakeview Phase 2 Point Repairs	A & D	11/16/00	06/09/00	
SET 33% / 66% DEADLINES: CONTRACT 3914-Sewer Line Cleaning and CCTV Inspection	A & D	07/21/00	07/14/00	Deadlines amended in letter to EPA (12/1/00.) New 33%: 4/22/01 New 66%: 7/25/01
66% COMPLETION: CONTRACT 3903- E. Lakeview Phase 2 Point Repairs	A & D	12/31/00	07/14/00	
SET 33% / 66% DEADLINES: CONTRACT 3906-Lakeview Phase 2 Repairs and Replacements	A & D	07/21/00	07/18/00	
SET 33% / 66% DEADLINES: CONTRACT 3911-W. Lakeview Phase 2 Pipe Repairs and Replacements	A & D	09/27/00	09/27/00	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
33% COMPLETION: CONTRACT 3924 E. Lakeview Phase 2 Pipe Lining and Repairs	A & D	10/22/00	10/13/00	Amended deadline: 12/15/00
SET 33% / 66% DEADLINES: CONTRACT 3915-CBD / French Quarter Point Repair and Line Replacement	B & C	11/26/00	11/20/00	
SET 33% / 66% DEADLINES: CONTRACT 3916- CBD / French Quarter Point Repair	B & C	11/26/00	11/20/00	
66% COMPLETION: CONTRACT 3924 E. Lakeview Phase 2 Pipe Lining and Repairs	A & D	12/11/00	11/24/00	Amended deadline: 1/26/01
33% COMPLETION: CONTRACT 3906 Lakeview Phase 2 Pipe Repairs and Replacements	A & D	05/22/01	11/30/00	
33% COMPLETION: CONTRACT 3911-W. Lakeview Phase 2 Pipe Repairs and Replacements	A & D	04/09/01	01/26/01	
SET 33% / 66% DEADLINES: CONTRACT 3918- CBD / French Quarter Manhole Rehabilitation	B & C	02/11/01	02/06/01	
66% COMPLETION: CONTRACT 3906 Lakeview Phase 2 Pipe Repairs and Replacements	A & D	07/02/01	03/09/01	
33% COMPLETION: CONTRACT 3914 CBD / French Quarter Sewer Line Cleaning and CCTV Inspection	B & C	04/22/01	03/16/01	
66% COMPLETION: CONTRACT 3911-W. Lakeview Phase 2 Pipe Repairs and Replacements	A & D	07/18/01	03/30/01	
33% COMPLETION: CONTRACT 3916 CBD / French Quarter Pt Repairs	B & C	06/06/01	03/30/01	
33% COMPLETION: CONTRACT 3915 CBD / French Quarter Point Repairs and Line Replacement	B & C	06/16/01	04/13/01	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
66% COMPLETION: CONTRACT 3915 CBD / French Quarter Point Repairs and Line Replacement	B & C	07/16/01	05/04/01	
66% COMPLETION: CONTRACT 3916 CBD / French Quarter Point Repairs	B & C	07/16/01	05/04/01	
33% COMPLETION: CONTRACT 3918 CBD / French Quarter Point Manhole Rehabilitation	B & C	09/15/01	06/15/01	
SET 33% / 66% DEADLINES: CONTRACT 3925- Gentilly Area Point Repairs #1	D & E	06/15/01	06/14/01	
66% COMPLETION: CONTRACT 3918: CBD / French Quarter Sewer Manhole Repairs	B & C	10/04/01	07/06/01	
SET 33% / 66% DEADLINES: CONTRACT 3926: Gentilly Point Repairs #2	D & E	07/27/01	07/12/01	
33% COMPLETION: CONTRACT 3925 Gentilly Area Sewer Rehabilitation Point Repairs #1	D & E	01/23/02	10/12/01	
SET 33% / 66% DEADLINES: CONTRACT 3917: CBD/ French Quarter Rehabilitation Pipe Lining and Point Repairs	B & C	11/09/01	10/24/01	
33% COMPLETION: CONTRACT 3926: Gentilly Point Repairs #2	D & E	04/08/02	11/16/01	
66% COMPLETION: CONTRACT 3925 Gentilly Area Sewer Rehabilitation Point Repairs #1	D & E	03/14/02	11/23/01	
SET 33% / 66% DEADLINES: CONTRACT 3929: Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #1	D & E	12/19/01	12/12/01	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
66% COMPLETION: CONTRACT 3926: Gentilly Point Repairs #2	D & E	06/07/02	02/01/02	
33% COMPLETION: CONTRACT 3917: CBD/French Quarter Pipe Lining and Point Repairs	B & C	06/28/02	04/05/02	
66% COMPLETION: CONTRACT 3917: CBD/French Quarter Pipe Lining and Point Repairs	B & C	09/06/02	05/03/02	
SET 33% / 66% DEADLINES: CONTRACT 3930: Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #2	D & E	05/15/02	05/13/02	
SET 33% / 66% DEADLINES: CONTRACT 3931: Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #3	D & E	06/05/02	06/04/02	
SET 33% / 66% DEADLINES: CONTRACT 3919: CBD / Fr. Qtr Sewer Rehabilitation, Point Repair and Line Replacement	B & C	08/07/02	07/22/02	
SET 33% / 66% DEADLINES: CONTRACT 3938: Uptown Cleaning and CCTV Inspection	A & B	08/07/02	07/22/02	Deadlines amended in letter- 11/13/02.
33% COMPLETION: CONTRACT 3929: Gentilly Sewer Rehabilitation Pipe Lining and Repairs #1	D & E	12/17/02	10/25/02	
SET 33% / 66% DEADLINES: CONTRACT 3927: Gentilly Area Sewer Rehabilitation Sewer Main Replacement No. 1	D & E	01/18/03	10/25/02	
33% COMPLETION: CONTRACT 3930: Gentilly Sewer Rehabilitation Pipe Lining and Repairs #2	D & E	01/21/03	10/25/02	
SET 33% / 66% DEADLINES: CONTRACT 3801: 24" Force Main from Pump Station #15	A, B, C, D	12/20/02	11/20/02	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
66% COMPLETION: CONTRACT 3930: Gentilly Sewer Rehabilitation Pipe Lining and Repairs #2	D & E	04/21/03	12/13/02	
33% COMPLETION: CONTRACT 3931: Gentilly Sewer Rehabilitation Pipe Lining and Repairs #3	D & E	01/11/03	12/13/02	
SET 33% / 66% DEADLINES: CONTRACT 3928: Spain St.–Clematis Ave. 48” Trunk Sewer Rehabilitation	D & E	01/17/03	12/20/02	
SET 33% / 66% DEADLINES: CONTRACT 3936: Gentilly Area Sewer Rehabilitation, Cleaning, CCTV, & Repairs #1	D & E	02/14/03	01/24/03	
66% COMPLETION: CONTRACT 3929: Gentilly Area Sewer Rehabilitation Pipe Lining and Repair #1	D & E	03/17/03	02/07/03	
33% COMPLETION: CONTRACT 3938 Uptown Area Sewer Line Cleaning and CCTV Inspection	A & B	03/17/03	02/21/03	
66% COMPLETION: CONTRACT 3931: Gentilly Sewer Rehabilitation Pipe Lining and Repairs #3	D & E	04/11/03	03/14/03	
SET 33% / 66% DEADLINES: CONTRACT 3934: Gentilly Area Sewer Rehabilitation Follow-Up Pipe Lining and Repair #1	D & E	04/18/03	03/24/03	
SET 33% / 66% DEADLINES: CONTRACT 3939: Gentilly Area Sewer Rehabilitation Sewer Main Replacement #2	D & E	04/18/03	03/24/03	
SET 33% / 66% DEADLINES: CONTRACT 3940: Mid-City Area Sewer Rehabilitation Manhole Rehabilitation #1	A, B, C, D	04/18/03	03/24/03	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
66% COMPLETION: CONTRACT 3938: Uptown Area Sewer Line Cleaning and CCTV Inspection	A & B	05/08/03	03/28/03	
33% COMPLETION: CONTRACT 3919: CBD / Fr. Qtr Sewer Rehabilitation, Point Repair and Line Replacement	B & C	05/05/03	03/28/03	
33% COMPLETION: CONTRACT 3927: Gentilly Area Sewer Rehabilitation Sewer Main Replacement #1	D & E	06/16/03	04/25/03	
SET 33% / 66% DEADLINES: CONTRACT 3935: Gentilly Area Sewer Rehabilitation Follow-up Pipe Lining and Repair #2	D & E	05/16/03	05/06/03	
SET 33% / 66% DEADLINES: CONTRACT 3937: Gentilly Area Sewer Rehabilitation Cleaning, CCTV, and Repair #2	D & E	05/16/03	05/06/03	
SET 33% / 66% DEADLINES: CONTRACT 3932: Gentilly Area Sewer Rehabilitation Manhole Replacement #1	D & E	05/16/03	05/06/03	
66% COMPLETION: CONTRACT 3927: Gentilly Area Sewer Rehabilitation Sewer Main Replacement #1	D & E	08/15/03	05/16/03	
33% COMPLETION: CONTRACT 3801: 24" Force Main from Pumping Station #15	A, B, C, D	09/15/03	05/30/03	
SET 33% / 66% DEADLINES: CONTRACT 3933: Gentilly Area Sewer Rehabilitation and Manhole Rehabilitation #2	D & E	06/20/03	06/02/03	
66% COMPLETION: CONTRACT 3801: 24" Force Main from Pumping Station #15	A, B, C, D	10/20/03	06/20/03	
SET 33 / 66% DEADLINES: CONTRACT 3941: Uptown Area Sewer Manhole Rehabilitation	A & B	07/18/03	06/27/03	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
SET 33 / 66% DEADLINES: CONTRACT 3942: Uptown Sewer Rehabilitation Excavated Point Repair #1	A & B	07/18/03	06/27/03	
66% COMPLETION: CONTRACT 3940: Mid-City Area Sewer Rehabilitation, Manhole Rehabilitation #1	A, B, C, D	01/13/04	07/18/03	
33% COMPLETION: CONTRACT 3928-Gentilly Area Sewer Rehabilitation-48" Trunk Sewer Rehabilitation	D & E	08/14/03	07/18/03	
SET 33 / 66% DEADLINES: CONTRACT 3944: Uptown Area Sewer Rehabilitation, Sewer Main Replacement #1	A & B	08/15/03	07/25/03	
SET 33 / 66% DEADLINES: CONTRACT 3943: Uptown Area Sewer Rehabilitation Excavated Point Repair #2	A & B	08/15/03	07/25/03	
33% COMPLETION: CONTRACT 3936-Gentilly Area Sewer Rehabilitation Sewer Main Replacement #2	D & E	12/14/03	07/25/03	
33% COMPLETION: CONTRACT 3936-Gentilly Area Sewer Rehabilitation Cleaning, CCTV and Replacement #1	D & E	10/10/03	08/01/03	
66% COMPLETION: CONTRACT 3939-Gentilly Area Sewer Rehabilitation Cleaning, CCTV and Replacement #2	D & E	03/13/04	08/15/03	
33% COMPLETION: CONTRACT 3934-Gentilly Area Sewer Rehabilitation Follow-up Pipe Lining and Repair #1	D & E	12/14/03	08/29/03	
SET 33 / 66% DEADLINES: CONTRACT 3946: Uptown Area Sewer Rehabilitation, Sewer Main Replacement #2	A & B	09/19/03	09/04/03	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
SET 33 / 66% DEADLINES: CONTRACT 3945: Uptown Area Sewer Rehabilitation, Excavated Point Repair #3	A & B	09/19/03	09/04/03	
66% COMPLETION: CONTRACT 3936-Gentilly Area Sewer Rehabilitation Cleaning, CCTV and Replacement #1	D & E	03/23/04	09/19/03	
SET 33 / 66% DEADLINES: CONTRACT 3920: CBD / French Qtr Sewer Rehabilitation Phase 2 Point Repair	B & C	10/17/03	09/30/03	
SET 33% / 66% DEADLINES: CONTRACT 3947-Uptown Area Sewer Rehabilitation Excavated Point Repair #4	A & B	10/17/03	09/30/03	
33% COMPLETION: CONTRACT 3935-Gentilly Area Sewer Rehabilitation Follow-up Pipe Lining and Repair #2	D & E	01/11/04	10/03/03	
66% COMPLETION: CONTRACT 3928-Gentilly Area Sewer Rehabilitation- 48" Trunk Sewer Rehabilitation	D & E	10/13/03	10/10/03	
33% COMPLETION: CONTRACT 3932-Gentilly Area Sewer Manhole Rehabilitation #1	D & E	01/02/03	10/10/03	
SET 33% / 66% DEADLINES: CONTRACT 3948: Uptown Area Sewer Rehabilitation Excavated Point Repair #4	A & B	10/17/04	10/16/03	
33% COMPLETION: CONTRACT 3937-Gentilly Area Sewer Rehabilitation Cleaning, CCTV, and Repair #2	D & E	01/02/04	10/24/03	
SET 33% / 66% DEADLINES: CONTRACT 3942-Uptown Area Sewer Rehabilitation Excavated Point Repair #1	A & B	11/14/03	10/31/03	
33% COMPLETION: CONTRACT 3933-Gentilly Area Sewer Manhole Rehabilitation #2	D & E	02/05/04	11/07/03	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
33% COMPLETION: CONTRACT 3941-Uptown Area Sewer Rehabilitation, Manhole Rehabilitation	A & B	02/13/04	11/14/03	
66% COMPLETION: CONTRACT 3935-Gentilly Area Sewer Rehabilitation Follow-up Pipe Lining and Repair #2	D & E	04/10/04	11/14/03	
SET 33% / 66% DEADLINES: CONTRACT 3949-Uptown Area Sewer Rehabilitation Pipe Lining and Repair #1	A & B	12/19/03	11/21/03	
33% COMPLETION: CONTRACT 3943-Uptown Area Sewer Rehabilitation Excavated Point Repair #2	A & B	03/12/04	11/21/03	
66% COMPLETION: CONTRACT 3934-Gentilly Area Sewer Rehabilitation Follow-up Pipe Lining and Repair #1	D & E	03/13/04	11/28/03	
66% COMPLETION: CONTRACT 3932-Gentilly Area Sewer Manhole Rehabilitation #1	D & E	03/21/04	12/05/03	
66% COMPLETION: CONTRACT 3933-Gentilly Area Sewer Manhole Rehabilitation #2	D & E	04/25/04	12/12/03	
66% COMPLETION: CONTRACT 3937-Gentilly Area Sewer Rehabilitation Cleaning, CCTV, and Repair #2	D & E	03/21/04	12/12/03	
SET 33% / 66% DEADLINES: CONTRACT 3950-Uptown Area Sewer Rehabilitation Pipe Lining and Repair #2	A & B	01/07/04	12/22/03	
SET 33% / 66% DEADLINES: CONTRACT 3951-Uptown Area Sewer Rehabilitation Pipe Lining and Repair #3	A & B	01/07/04	12/22/03	
33% COMPLETION: CONTRACT 3947-Uptown Area Sewer Rehabilitation, Excavated Pt Repair #4	A & B	05/14/04	12/26/03	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
33% COMPLETION: CONTRACT 3944- Uptown Area Sewer Manhole Replacement #1	A & B	04/11/04	01/02/04	
66% COMPLETION: CONTRACT 3942- Uptown Area Rehabilitation, Excavated Point Repair #1	A & B	04/13/04	01/02/04	
33% COMPLETION: CONTRACT 3945- Uptown Area Rehabilitation, Excavated Point Repair #3	A & B	04/16/04	01/09/04	
66% COMPLETION: CONTRACT 3941- Uptown Area Sewer Rehabilitation, Manhole Rehabilitation	A & B	04/13/04	01/16/04	
66% COMPLETION: CONTRACT 3947- Uptown Area Sewer Rehabilitation, Excavated Point Repair #4	A & B	07/13/04	01/30/04	
66% COMPLETION: CONTRACT 3943- Uptown Area Sewer Rehabilitation, Excavated Point Repair #2	A & B	05/01/04	01/23/04	
SET 33% / 66% DEADLINES: CONTRACT 3953: Mid-City Sewer Rehabilitation Excavated Pt Repair #1	A, B, C, D	03/19/04	03/05/04	
SET 33% / 66% DEADLINES: CONTRACT 3954: Mid-City Area Sewer Rehabilitation Sewer Main Replacement #1	A, B, C, D	03/19/04	03/05/04	
33% COMPLETION: CONTRACT 3946- Uptown Area Sewer Rehabilitation Sewer Main Replacement #2	A & B	05/16/04	03/05/04	
66% COMPLETION: CONTRACT 3945- Uptown Area Sewer Rehabilitation Excavated Point Repair #3	A & B	06/15/04	03/05/04	
SET 33% / 66% DEADLINES: CONTRACT 3952: Uptown Area Sewer Rehabilitation Pipe Lining and Repair #4	A & B	03/16/04	03/15/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
66% COMPLETION: CONTRACT 3944- Uptown Area Sewer Main Replacement #1	A & B	07/10/04	03/19/04	
SET 33% / 66% DEADLINES: CONTRACT 3921: CBD / French Qtr Area Sewer Rehabilitation Pipe Lining and Point Repair	B & C	04/16/04	03/25/04	
SET 33% / 66% DEADLINES: CONTRACT 3966: Ninth Ward Area Sewer Rehabilitation Manhole Rehabilitation #1	C, D, & E	04/16/04	04/05/04	
33% COMPLETION: CONTRACT 3920- CBD / French Quarter Phase 2 Point Repair	B & C	06/13/04	04/16/04	
66% COMPLETION: CONTRACT 3946: Uptown Area Sewer Rehabilitation Sewer Main Replacement #2	A & B	08/14/04	04/30/04	
SET 33% / 66% DEADLINES: CONTRACT 3922-CBD / French Quarter Phase 2 Manhole Rehabilitation	B & C	05/31/04	05/03/04	
SET 33% / 66% DEADLINES: CONTRACT 3849-East Bank Gravity Sewer Interconnections	Citywide	05/21/04	05/03/04	
33% COMPLETION: CONTRACT 3949- Uptown Area Sewer Rehabilitation-Pipe Lining Repair #1	A & B	09/03/04	05/28/04	
SET 33% / 66% DEADLINES: CONTRACT 3956-Mid City Area Excavated Point Repair #2	A, B, C, D	05/21/04	05/03/04	
SET 33% / 66% DEADLINES: CONTRACT 3955-Mid City Sewer Rehabilitation-Sewer Main Replacement #2	A, B, C, D	06/18/04	06/04/04	
33% COMPLETION: CONTRACT 3950- Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #2	A & B	10/01/04	06/11/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
33% COMPLETION: CONTRACT 3953- Mid-City Area Sewer Rehabilitation-Point Repair #1	A, B, C, D	09/23/04	07/02/04	
66% COMPLETION: CONTRACT 3920- CBD / French Quarter Phase 2 Point Repair	B & C	08/02/04	07/09/04	
33% COMPLETION: CONTRACT 3951- Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #3	A & B	10/01/04	07/16/04	
33% COMPLETION: CONTRACT 3954- Mid City Sewer Rehabilitation-Sewer Main Replacement #1	A, B, C, D	09/23/04	07/16/04	
66% COMPLETION: CONTRACT 3954- Mid City Sewer Rehabilitation-Sewer Main Replacement #1	A, B, C, D	11/02/04	08/06/04	
33% COMPLETION: CONTRACT 3952- Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #4	A & B	03/25/04	08/06/04	
33% COMPLETION: CONTRACT 3956- Mid-City Area Sewer Rehabilitation- Excavated Pt Repair #2	A, B, C, D	12/07/04	08/06/04	
33% COMPLETION: CONTRACT 3966- 9 TH Ward Area Sewer Rehabilitation- Manhole Rehabilitation #1	D & E	11/12/04	08/06/04	
66% COMPLETION: CONTRACT 3953- Mid-City Area Sewer Rehabilitation-Point Repair #1	A, B, C, D	11/02/04	08/16/04	
66% COMPLETION: CONTRACT 3956- Mid City Area Sewer Rehabilitation- Excavated Point Repair #2	A, B, C, D	01/26/05	08/20/04	
33% COMPLETION: CONTRACT 3948- Uptown Area Sewer Rehabilitation-Sewer Main Replacement #3	A & B	12/13/04	09/03/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
SET 33% / 66% DEADLINES: CONTRACT 3859-East Bank Pumping Stations Physical Improvements #2	Citywide	09/17/04	09/08/04	
SET 33% / 66% DEADLINES: CONTRACT 3957-Mid City Basin Sewer Rehabilitation Project-Sewer Rehabilitation #1	A, B, C, D	09/17/04	09/08/04	
SET 33% / 66% DEADLINES: CONTRACT 3958-Mid City Basin Sewer Rehabilitation Project-Sewer Rehabilitation #2	A, B, C, D	09/17/04	09/08/04	
66% COMPLETION: CONTRACT 3966- 9 th Ward Area Sewer Rehabilitation- Manhole Replacement #1	D & E	01/11/05	09/10/04	
66% COMPLETION: CONTRACT 3951- Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #3	A & B	01/19/05	09/17/04	
66% COMPLETION: CONTRACT 3952- Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #4	A & B	07/13/05	09/17/04	
SET 33% / 66% DEADLINES: CONTRACT 3959-Mid City Basin Sewer Rehabilitation-Sewer Rehabilitation #4	A, B, C, D	10/22/04	09/28/04	
66% COMPLETION: CONTRACT 3949- Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #1	A & B	12/22/04	10/01/04	
33% COMPLETION: CONTRACT 3849- East Bank Gravity Sewer Interconnections	Citywide	04/01/05	10/08/04	
33% COMPLETION: CONTRACT 3921- CBD / French Quarter Sewer Rehabilitation Phase 2 Pipe Lining	B & C	11/02/04	10/08/04	
33% COMPLETION: CONTRACT 3922- CBD / French Quarter Sewer Rehabilitation Phase 2 Manhole Rehabilitation	B & C	12/07/04	10/14/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
33% COMPLETION-CONTRACT 3955-Mid City Sewer Rehabilitation-Sewer Main Replacement #2	A, B, C, D	12/07/04	10/14/04	
66% COMPLETION: CONTRACT 3950-Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #2	A & B	01/19/05	10/29/04	
SET 33% / 66% DEADLINES: CONTRACT 3866-East Bank Pumping Stations, Physical Improvements #1	Citywide	11/19/04	11/03/04	
SET 33% / 66% DEADLINES: CONTRACT 3961-Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #5	A, B, C, D	11/19/04	11/03/04	
66% COMPLETION: CONTRACT 3921-CBD / French Quarter Sewer Rehabilitation Phase 2 Pipe Lining	B & C	12/22/04	11/05/04	
66% COMPLETION: CONTRACT 3922-CBD / French Quarter Sewer Rehabilitation Phase 2 Manhole Rehabilitation	B & C	01/26/05	11/23/04	
SET 33% / 66% DEADLINES: CONTRACT 3819-New Force Main from SPS 20 to SPS 21	Citywide	12/08/04	12/07/04	
66% COMPLETION-CONTRACT 3955-Mid City Sewer Rehabilitation-Sewer Main Replacement #2	A, B, C, D	02/03/05	12/17/04	
66% COMPLETION-CONTRACT 3948-Uptown Area Sewer Rehabilitation-Sewer Main Replacement #3	A & B	03/11/05	12/17/04	
SET 33% / 66% DEADLINES: CONTRACT 3867-East Bank Pumping Stations, Physical Improvements #3	Citywide	01/14/05	12/27/04	
SET 33% / 66% DEADLINES: CONTRACT 3868-East Bank Pumping Stations, Physical Improvements #4	Citywide	01/14/05	12/27/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
SET 33% / 66% DEADLINES: CONTRACT 3973-Carrollton Area Sewer Rehabilitation Manhole Rehabilitation #1	A & B	01/14/05	12/27/04	
66% COMPLETION-CONTRACT 3849- East Bank Gravity Inter-Connections	Citywide	06/25/05	01/07/05	
66% COMPLETION-CONTRACT 3959- Mid City Area Sewer Rehabilitation-Sewer Main Rehabilitation #3	A, B, C, D	08/08/05	01/21/05	
SET 33% / 66% DEADLINES: CONTRACT 3870-East Bank Pumping Stations, Physical Improvements #6	Citywide	02/18/05	02/02/05	
SET 33% / 66% DEADLINES: CONTRACT 3863- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #6	A, B, C, D	02/18/05	02/02/05	
SET 33% / 66% DEADLINES: CONTRACT 3964- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #7	A, B, C, D	02/18/05	02/02/05	
SET 33% / 66% DEADLINES: CONTRACT 3962-Mid City Area Sewer Rehabilitation-Manhole Rehabilitation #2	A, B, C, D	02/18/05	02/03/05	
33% COMPLETION-CONTRACT 3958- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #2	A, B, C, D	05/15/05	02/11/05	
33% COMPLETION-CONTRACT 3957- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #1	A, B, C, D	05/15/05	02/28/05	
SET 33% / 66% DEADLINES: CONTRACT 3965- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #8	A, B, C, D	08/18/05	03/01/05	
33% COMPLETION-CONTRACT 3960- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #4	A, B, C, D	06/29/05	03/11/05	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
33% COMPLETION-CONTRACT 3859- East Bank Pumping Stations, Physical Improvements #2	Citywide	05/17/05	03/14/05	
33% COMPLETION-CONTRACT 3961- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #5	A, B, C, D	07/25/05	03/18/05	
SET 33% / 66% DEADLINES: CONTRACT 3936-CBD / French Quarter Fiber Pilot Project	B & C	04/15/05	03/29/05	
66% COMPLETION-CONTRACT 3958- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #2	A, B, C, D	08/13/05	04/08/05	
SET 33% / 66% DEADLINES: CONTRACT 3967- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation # 9	A, B, C, D	04/15/05	04/11/05	
66% COMPLETION-CONTRACT 3957- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #12	A, B, C, D	08/13/05	04/29/05	
SET 33% / 66% DEADLINES: CONTRACT 3968- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation # 10	A, B, C, D	05/20/05	05/10/05	
66% COMPLETION-CONTRACT 3859- East Bank Pumping Stations Physical Improvements #3	Citywide	06/26/05	05/13/05	
SET 33% / 66% DEADLINES: CONTRACT 3969- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation # 11	A, B, C, D	06/17/05	06/02/05	
33% COMPLETION-CONTRACT 3873- Carrollton Area Sewer Rehabilitation- Manhole Rehabilitation #1	A & B	08/20/05	05/20/05	
33% COMPLETION-CONTRACT 3636- CBD Sewer / Fiber Pilot Project	B & C	07/02/05	06/06/05	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
33% COMPLETION-CONTRACT 3963- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #6	A, B, C, D	09/24/05	06/10/05	
33% COMPLETION-CONTRACT 3964- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #7	A, B, C, D	09/24/05	06/10/05	
66% COMPLETION-CONTRACT 3961- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #5	A, B, C, D	11/02/05	06/10/05	
66% COMPLETION-CONTRACT 3960- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #4	A, B, C, D	10/07/05	06/17/05	
SET 33% / 66% DEADLINES: CONTRACT 3970- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation # 12	A, B, C, D	07/15/05	06/22/05	
SET 33% / 66% DEADLINES: CONTRACT 3971- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation # 13	A, B, C, D	07/15/05	06/22/05	
SET 33% / 66% DEADLINES: CONTRACT 3972- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation # 14	A, B, C, D	07/15/05	06/22/05	
SET 33% / 66% DEADLINES: CONTRACT 3974-Lower Ninth Ward Area Sewer Rehabilitation – Point Repair #1	C, D, & E	07/15/05	06/22/05	
33% COMPLETION-CONTRACT 3962- Mid City Sewer Rehabilitation-Manhole Rehabilitation #2	A, B, C, D	09/04/05	06/24/05	
66% COMPLETION-CONTRACT 3873- Carrollton Area Sewer Rehabilitation- Manhole Rehabilitation 1	A & B	10/29/05	06/24/05	
33% COMPLETION-CONTRACT 3866- East Bank Pumping Station Physical Improvements #1	CITYWID E	07/17/05	07/13/05	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
66 % COMPLETION – CONTRACT 3962- Mid City Area Sewer Rehabilitation – Manhole Rehabilitation #2	A, B, C, D	10/24/05	07/08/05	
SET 33% / 66% DEADLINES: CONTRACT 3829-Force Main in Read Blvd from Dwyer Rd to Almonaster Ave; Force Main in Old Gentilly Rd from SPS McCoy to Read Blvd; Force Main in Michoud Blvd from Willowbrook Dr to Chef Menteur Hwy	D, E	08/19/05	8/01/05	
66% COMPLETION-CONTRACT 3963- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #6	A, B, C, D	12/03/05	07/22/05	
SET 33% / 66% DEADLINES: CONTRACT 3975-Lower 9 th Ward Area Sewer Rehabilitation-Sewer Point Repair #2	D & E	08/19/05	08/01/05	
SET 33% / 66% DEADLINES: CONTRACT 3990-Carrollton Area Sewer Rehabilitation-Sewer Point Repair #1	A & B	08/19/05	08/01/05	
66% COMPLETION-CONTRACT 3636- CBD Sewer / Fiber Pilot Project	B & C	08/01/05	07/26/05	
33% COMPLETION-CONTRACT 3819- New 18” Force Main from SPS20 to SPS21	A	09/13/05	07/22/05	
33% COMPLETION-CONTRACT 3965- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #8	A, B, C, D	10/04/05	07/29/05	
66% COMPLETION-CONTRACT 3866- East Bank Pumping Station Physical Improvements #1	CITYWID E	08/09/05	08/08/05	
33% COMPLETION-CONTRACT 3867- East Bank Pumping Station Physical Improvements #3	CITYWID E	08/15/05	08/09/05	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
33% COMPLETION-CONTRACT 3868- East Bank Pumping Station Physical Improvements #4	CITYWID E	08/10/05	08/09/05	
SET 33% / 66% DEADLINES: CONTRACT 3976-Lower 9 th Ward Area Sewer Rehabilitation-Pt Repair #3	C, D, E	09/16/05	-----	Contract Suspended due to Katrina Force Majuere
SET 33% / 66% DEADLINES: CONTRACT 3977- Lower 9 th Ward Area Sewer Rehabilitation-Pt Repair #4	C, D, E	09/16/05	-----	Contract Suspended due to Katrina Force Majuere
33% COMPLETION-CONTRACT 3870- East Bank Pump Stations Physical Improvements #6	E	09/29/05	-----	Contract Suspended due to Katrina Force Majuere
66% COMPLETION-CONTRACT 3868- East Bank Pump Stations Physical Improvements #4	E	10/09/05	-----	Contract closed Post- Katrina. Work to be completed on future contract(s).
66% COMPLETION-CONTRACT 3867- East Bank Pump Stations Physical Improvements #3	D & E	10/19/05	-----	Contract closed Post- Katrina. Work to be completed on future contract(s).
33% COMPLETION-CONTRACT 3967- Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #9	A, B, C, D	11/21/05	-----	Contract Suspended due to Katrina Force Majuere
66% COMPLETION-CONTRACT 3965- Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #8	A, B, C, D	11/23/05	-----	Contract closed Post- Katrina. Work to be completed on future contract(s).
66% COMPLETION-CONTRACT 3964- Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #7	A, B, C, D	12/03/05	-----	Contract closed Post- Katrina. Work to be completed on future contract(s).

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
66% COMPLETION-CONTRACT 3870- East Bank Pump Stations Physical Improvements #6	E	12/13/05	-----	Contract Suspended due to Katrina Force Majuere
33% COMPLETION-CONTRACT 3968- Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #10	A, B, C, D	12/26/05	-----	Contract closed Post- Katrina. Work to be completed on future contract(s).
33% COMPLETION-CONTRACT 3969- Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #11	A, B, C, D	12/31/05	-----	Contract Suspended due to Katrina Force Majuere
66% COMPLETION-CONTRACT 3967- Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #9	A, B, C, D	01/30/06	-----	Contract Suspended due to Katrina Force Majuere
33% COMPLETION-CONTRACT 3971- Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #13	A, B, C, D	01/31/06	-----	Contract Suspended due to Katrina Force Majuere
33% COMPLETION-CONTRACT 3974- Lower 9 th Ward Area Sewer Rehabilitation- Pt Repair #1	C, D, E	01/31/06	-----	Contract Suspended due to Katrina Force Majuere
33% COMPLETION-CONTRACT 3970- Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #12	A, B, C, D	02/10/06	-----	Contract Suspended due to Katrina Force Majuere
33% COMPLETION-CONTRACT 3972- Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #14	A, B, C, D	02/10/06	-----	Contract Suspended due to Katrina Force Majuere
66% COMPLETION-CONTRACT 3969- Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #11	A, B, C, D	02/19/06	-----	Contract Suspended due to Katrina Force Majuere
33% COMPLETION-CONTRACT 3975- Lower 9 th Ward Area Sewer Rehabilitation- Pt Repair #2	C, D, E	03/04/06	-----	Contract Suspended due to Katrina Force Majuere
33% COMPLETION-CONTRACT 3990- Carrollton Area Sewer Rehabilitation-Point Repair #1	A & B	03/04/06	-----	Contract Suspended due to Katrina Force Majuere

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
66% COMPLETION-CONTRACT 3968- Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #10	A, B, C, D	03/06/06	-----	Contract closed Post- Katrina. Work to be completed on future contract(s).
66% COMPLETION-CONTRACT 3971- Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #13	A, B, C, D	03/22/06	-----	Contract Suspended due to Katrina Force Majuere
66% COMPLETION-CONTRACT 3974- Lower 9 th Ward Area Sewer Rehabilitation- Pt Repair #1	C, D, E	03/22/06	-----	Contract Suspended due to Katrina Force Majuere
66% COMPLETION-CONTRACT 3970- Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #12	A, B, C, D	04/11/06	-----	Contract Suspended due to Katrina Force Majuere
66% COMPLETION-CONTRACT 3972- Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #14	A, B, C, D	04/11/06	-----	Contract Suspended due to Katrina Force Majuere
66% COMPLETION-CONTRACT 3975- Lower 9 th Ward Area Sewer Rehabilitation- Pt Repair #2	C, D, E	04/23/06	-----	Contract Suspended due to Katrina Force Majuere
33% COMPLETION-CONTRACT 3829- Force Main in Read Blvd from Dwyer Rd to Almonaster Ave; Force Main in Old Gentilly Rd from SPS McCoy to Read Blvd; Force Main in Michoud Blvd from Willowbrook Dr to Chef Menteur Hwy	E	07/14/06	-----	Contract Suspended due to Katrina Force Majuere
66% COMPLETION-CONTRACT 3829- Force Main in Read Blvd from Dwyer Rd to Almonaster Ave; Force Main in Old Gentilly Rd from SPS McCoy to Read Blvd; Force Main in Michoud Blvd from Willowbrook Dr to Chef Menteur Hwy	E	12/11/06	-----	Contract Suspended due to Katrina Force Majuere
SET 33% / 66% DEADLINES: CONTRACT 3647-(Mid City)-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A, B, C, D	N/A	09/09/08	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
SET 33% / 66% DEADLINES: CONTRACT 3647-(Ninth Ward)-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	D & E	N/A	09/09/08	
SET 33% / 66% DEADLINES: CONTRACT 3647-(Carrollton)-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A & B	N/A	09/09/08	
33% COMPLETION-CONTRACT 3647- (Mid City)-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A, B, C, D	10/16/08	09/19/08	
66% COMPLETION-CONTRACT 3647- (Mid City)-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A, B, C, D	11/18/08	09/26/08	
33% COMPLETION-CONTRACT 3647 (Ninth Ward)-Manhole to Manhole Sanitary Sewer Main Replacements at Various Locations throughout Orleans Parish	D & E	10/24/08	10/10/08	
33% COMPLETION-CONTRACT 3647 (Carrollton)-Manhole to Manhole Sanitary Sewer Main Replacements at Various Locations throughout Orleans Parish	A & B	10/24/08	11/05/08	
66% COMPLETION-CONTRACT 3647 (Carrollton)-Manhole to Manhole Sanitary Sewer Main Replacements at Various Locations throughout Orleans Parish	A & B	01/09/09	11/21/08	
SET 33% / 66% DEADLINES: CONTRACT 3708-New Orleans East Rehabilitation-Manhole Rehabilitation #1	E	12/19/08	01/09/09	
33% COMPLETION- CONTRACT 3708- New Orleans East Rehabilitation-Manhole Rehabilitation #1	E	05/30/09	03/27/09	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
66% COMPLETION-CONTRACT 3708- New Orleans East Rehabilitation-Manhole Rehabilitation #1	E	07/18/09	04/03/09	
SET 33% / 66% DEADLINES: CONTRACT 3974-Lower Ninth Ward Area Sewer Rehabilitation-Point Repair #1	D & E	04/17/09	04/14/09	Revised milestones for Post Katrina restart
33% COMPLETION-CONTRACT 3974- Lower Ninth Ward Area Sewer Rehabilitation-Point Repair #1	D & E	11/02/09	05/29/09	
33% COMPLETION-CONTRACT 3971- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #13	A, B, C, D	11/02/09	06/05/09	
33% COMPLETION-CONTRACT 3970- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #12	A, B, C, D	11/12/09	06/12/09	
33% COMPLETION-CONTRACT 3969- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #11	A, B, C, D	11/02/09	06/12/09	
66% COMPLETION-CONTRACT 3974- Lower Ninth Ward Area Sewer Rehabilitation-Point Repair #1	D & E	12/22/09	06/26/09	
66% COMPLETION-CONTRACT 3971- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #13	A, B, C, D	12/22/09	07/24/09	
66% COMPLETION-CONTRACT 3969- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #11	A, B, C, D	12/22/09	07/24/09	
SET 33% / 66% DEADLINES- CONTRACT 3982-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #1	D & E	08/14/09	07/31/09	
SET 33% / 66% DEADLINES- CONTRACT 3983-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #2	D & E	08/14/09	07/31/09	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
66% COMPLETION-CONTRACT 3970- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #12	A, B, C, D	01/11/10	08/07/09	
SET 33% / 66% DEADLINES- CONTRACT 3721-South Shore Area Sewer Rehabilitation-Manhole Rehabilitation #1	E	10/16/09	09/29/09	
SET 33% / 66% DEADLINES- CONTRACT 3995-Carrollton Area Sewer Rehabilitation-Point Repair #5	A & B	10/16/09	09/29/09	
33% COMPLETION-CONTRACT 3995- Carrollton Area Sewer Rehabilitation-Point Repair #5	A & B	06/11/10	01/15/10	
66% COMPLETION-CONTRACT 3995- Carrollton Area Sewer Rehabilitation-Point Repair #5	A & B	08/10/10	01/29/10	
33% COMPLETION-CONTRACT 3982- Lower Ninth Ward Area Sewer Rehabilitation-sewer Rehabilitation #1	D & E	04/20/10	02/05/10	
33% COMPLETION-CONTRACT 3983- Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #2	D & E	04/20/10	02/12/10	
33% COMPLETION-CONTRACT 3721- South Shore Area Sewer Rehabilitation - Manhole Rehabilitation #1	E	06/21/10	02/26/10	
<u>Paragraph 46</u>				
COMPLETION OF COMPUTERIZED COLLECTION SYSTEM MODEL	CITYWIDE	12/31/98	12/22/98	
<u>Paragraph 47</u>				
BOARD CERTIFICATION THAT "THE MODEL" IS IN USE	CITYWIDE	12/31/98	12/22/98	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
<u>Paragraph 51</u>				
PHASE I MONITORING: BEGIN	CITYWIDE	10/25/98	04/24/98	
PHASE I SAMPLING: QTR #1	CITYWIDE	11/28/98	09/01/98	
PHASE I SAMPLING: QTR #2	CITYWIDE	12/31/98	11/28/98	
PHASE I SAMPLING: QTR #3	CITYWIDE	03/31/99	01/09/99	
PHASE I SAMPLING: QTR #4	CITYWIDE	06/30/99	05/11/99	
PHASE I SAMPLING: QTR #5	CITYWIDE			
Station 7		09/30/99	07/19/99	Corrected sampling date: 7/20/99
Station 6		09/30/99	08/08/99	Corrected sampling date: 8/09/99
Stations 3,10,14,16		09/30/99	09/02/99	
PHASE I SAMPLING: QTR #6	CITYWIDE	12/31/99	10/08/99	
PHASE I SAMPLING: QTR #7	CITYWIDE	N/A	N/A	6 quarterly samples completed
<u>Paragraph 55</u>				
PHASE I (BASELINE MONITORING) REPORT	CITYWIDE	01/23/01	01/22/01	
<u>Paragraph 58</u>				
HIRE OUTSIDE PEER REVIEWER TO ASSESS TRAINING PROGRAM	CITYWIDE	03/31/99	03/25/99	
SUBMIT TO EPA PEER REVIEWER'S ASSESSMENT OF TRAINING PROGRAM	CITYWIDE	02/16/00	02/03/00	
SUBMIT REQUESTED CHANGES TO EPA	CITYWIDE	03/09/00	03/09/00	
EPA'S APPROVAL OF TRAINING PROGRAM	CITYWIDE	04/26/00	09/12/00	Approval due 30 days after receipt of req'd changes; changes "deemed approvable" on 9/12/00.

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
<u>Paragraph 61</u>				
QTRLY REPORT (3 RD QTR, 1998)	CITYWIDE	11/01/98	10/30/98	
QTRLY REPORT (4 TH QTR, 1998)	CITYWIDE	02/01/99	01/29/99	
QTRLY REPORT (1 ST QTR, 1999)	CITYWIDE	05/01/99	04/29/99	
QTRLY REPORT (2 ND QTR, 1999)	CITYWIDE	08/01/99	07/29/99	
QTRLY REPORT (3 RD QTR, 1999)	CITYWIDE	11/01/99	10/28/99	
QTRLY REPORT (4 TH QTR, 1999)	CITYWIDE	02/01/00	01/28/99	
QTRLY REPORT (1 ST QTR, 2000)	CITYWIDE	05/01/00	04/28/00	
QTRLY REPORT (2 ND QTR, 2000)	CITYWIDE	08/01/00	07/31/00	
QTRLY REPORT (3 RD QTR, 2000)	CITYWIDE	11/01/00	10/30/00	
QTRLY REPORT (4 TH QTR, 2000)	CITYWIDE	02/01/01	01/29/01	
QTRLY REPORT (1 ST QTR, 2001)	CITYWIDE	05/01/01	04/30/01	
QTRLY REPORT (2 ND QTR, 2001)	CITYWIDE	08/01/01	07/31/01	
QTRLY REPORT (3 RD QTR, 2001)	CITYWIDE	11/01/01	10/31/01	
QTRLY REPORT (4 TH QTR, 2001)	CITYWIDE	02/01/02	01/28/02	
QTRLY REPORT (1 ST QTR, 2002)	CITYWIDE	05/01/02	04/30/02	
QTRLY REPORT (2 ND QTR, 2002)	CITYWIDE	08/01/02	07/30/02	
QTRLY REPORT (3 RD QTR, 2002)	CITYWIDE	11/01/02	10/30/02	
QTRLY REPORT (4 TH QTR, 2002)	CITYWIDE	02/01/03	01/31/03	
QTRLY REPORT (1 ST QTR, 2003)	CITYWIDE	05/01/03	04/28/03	
QTRLY REPORT (2 ND QTR, 2003)	CITYWIDE	08/01/03	07/29/03	
QTRLY REPORT (3 RD QTR, 2003)	CITYWIDE	11/01/03	10/31/03	
QTRLY REPORT (4 TH QTR, 2003)	CITYWIDE	02/01/04	01/28/04	
QTRLY REPORT (1 ST QTR, 2004)	CITYWIDE	05/01/04	04/27/04	
QTRLY REPORT (2 ND QTR, 2004)	CITYWIDE	08/01/04	07/28/04	
QTRLY REPORT (3 RD QTR, 2004)	CITYWIDE	11/01/04	11/01/04	
QTRLY REPORT (4 TH QTR, 2004)	CITYWIDE	02/01/05	01/31/05	
QTRLY REPORT (1 ST QTR, 2005)	CITYWIDE	05/01/05	04/29/05	
QTRLY REPORT (2 ND QTR, 2005)	CITYWIDE	08/01/05	07/25/05	
QTRLY REPORT (3 RD QTR, 2005)	CITYWIDE	11/01/05	--	SUSPENDED DUE TO KATRINA FORCE MAJUERE.

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
QTRLY REPORT (4 TH QTR, 2005)	CITYWIDE	02/01/05	--	SUSPENDED DUE TO KATRINA FORCE MAJUERE
QTRLY REPORT (1 ST QTR, 2006)	CITYWIDE	05/01/06	--	SUSPENDED DUE TO KATRINA FORCE MAJUERE
QTRLY REPORT (2 ND QTR, 2006)	CITYWIDE	08/01/06	07/28/06	
QTRLY REPORT (3 RD QTR, 2006)	CITYWIDE	11/01/06	11/01/06	
QTRLY REPORT (4 TH QTR, 2006)	CITYWIDE	02/01/07	01/31/07	
QTRLY REPORT (1 ST QTR, 2007)	CITYWIDE	05/01/07	04/26/07	
QTRLY REPORT (2 ND QTR, 2007)	CITYWIDE	08/01/07	07/31/07	
QTRLY REPORT (3 RD QTR, 2007)	CITYWIDE	11/01/07	10/26/07	
QTRLY REPORT (4 TH QTR, 2007)	CITYWIDE	02/01/08	01/30/08	
QTRLY REPORT (1 ST QTR, 2008)	CITYWIDE	05/01/08	04/30/08	
QTRLY REPORT (2 ND QTR, 2008)	CITYWIDE	08/01/08	07/30/08	
QTRLY REPORT (3 RD QTR, 2008)	CITYWIDE	11/01/08	10/31/08	
QTRLY REPORT (4 TH QTR, 2008)	CITYWIDE	02/01/09	01/29/09	
QTRLY REPORT (1 ST QTR, 2009)	CITYWIDE	05/01/09	04/29/09	
QTRLY REPORT (2 ND QTR, 2009)	CITYWIDE	08/01/09	07/31/09	
QTRLY REPORT (3 RD QTR, 2009)	CITYWIDE	11/01/09	10/30/09	
QTRLY REPORT (4 TH QTR, 2009)	CITYWIDE	02/01/10	01/26/10	
<u>Paragraph 62</u>				
ANNUAL REPORT: 1998	CITYWIDE	03/01/99	03/01/99	
ANNUAL REPORT: 1999	CITYWIDE	03/01/00	02/29/00	
ANNUAL REPORT: 2000	CITYWIDE	03/01/01	02/28/01	
ANNUAL REPORT: 2001	CITYWIDE	03/01/02	02/28/02	
ANNUAL REPORT: 2002	CITYWIDE	03/01/03	02/28/03	
ANNUAL REPORT: 2003	CITYWIDE	03/01/04	02/20/04	
ANNUAL REPORT: 2004	CITYWIDE	03/01/05	02/25/05	
ANNUAL REPORT: 2005	CITYWIDE	03/01/06	--	SUSPENDED- KATRINA FORCE MAJUERE

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
ANNUAL REPORT: 2006	CITYWIDE	03/01/07	03/09/07	Report Included 2005 data. Verbal extension granted to 03/12/07
ANNUAL REPORT: 2007	CITYWIDE	03/01/08	02/29/08	
ANNUAL REPORT: 2008	CITYWIDE	03/01/09	02/27/09	
ANNUAL REPORT: 2009	CITYWIDE	03/01/10	02/26/10	
<u>Paragraph 63</u>				
OUTREACH & PUBLIC AWARENESS PROGRAM ACTION REPORT	CITYWIDE	06/23/99	06/21/99	
<u>Paragraph 65</u>				
MILESTONE COMPLETION REPT: CONTRACT 3900 33%-E. Lakeview Manhole Rehabilitation	A & D	02/19/99	02/03/99	
MILESTONE COMPLETION REPT: CONTRACT 3901 66%-Lakeview Basin CCTV & Cleaning	A & D	03/12/99	02/26/99	
MILESTONE COMPLETION REPT: CONTRACT 3900 66%- E. Lakeview Manhole Rehabilitation	A & D	04/09/99	03/27/99	
MILESTONE COMPLETION REPT: CONTRACT 3908 33%- E. Lakeview Phase I Pipe Rehabilitation	A & D	07/16/99	07/16/99	
MILESTONE COMPLETION REPT: CONTRACT 3905 33% W. Lakeview Phase I Pipe Rehabilitation	A & D	09/10/99	08/25/99	
MILESTONE COMPLETION REPT: CONTRACT 3908 66%- E. Lakeview Phase I Pipe Rehabilitation	A & D	10/01/99	09/20/99	
MILESTONE COMPLETION REPT: CONTRACT 3909 33%-W. Lakeview Manhole Rehabilitation	A & D	11/12/99	11/03/99	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPT: CONTRACT 3905 66%-W. Lakeview Phase I Pipe Rehabilitation	A & D	12/10/99	11/24/99	
MILESTONE COMPLETION REPT: CONTRACT 3909 66%-W. Lakeview Manhole Rehabilitation	A & D	01/05/00	01/05/00	
MILESTONE COMPLETION REPT: CONTRACT 3903 33%- E. Lakeview Phase 2 Point Repairs	A & D	06/30/00	06/26/00	
MILESTONE COMPLETION REPT: CONTRACT 3903 66%- E. Lakeview Phase 2 Point Repairs	A & D	08/04/00	07/24/00	
MILESTONE COMPLETION REPT: CONTRACT 3924 33%-E. Lakeview Phase 2 Pipe Lining and Repairs	A & D	11/03/00	10/26/00	
MILESTONE COMPLETION REPT: Begin Construction: CBD / French Qtr.	B & C	11/21/00	11/13/00	
MILESTONE COMPLETION REPT: CONTRACT 3924 66%-E. Lakeview Phase 2 Pipe Lining and Repairs	A & D	01/26/01	11/24/00	
MILESTONE COMPLETION REPT: CONTRACT 3906 33%-Lakeview Sewer Rehabilitation Phase 2 Pipe Repairs and Replacements	A & D	12/21/00	12/15/00	
MILESTONE COMPLETION REPT: CONTRACT 3911 33%-W. Lakeview Phase 2 Pipe Repairs and Replacements	A & D	02/19/01	02/06/01	
MILESTONE COMPLETION REPT: CONTRACT 3906 66%-Lakeview Phase 2 Pipe Repairs and Replacement	A & D	03/30/01	03/14/01	
MILESTONE COMPLETION REPT: CONTRACT 3914 33%-CBD / French Quarter Sewer Line Cleaning and CCTV Inspection	B & C	04/06/01	03/28/01	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPT: CONTRACT 3911 66%-W. Lakeview Phase 2 Pipe Repairs and Replacement	A & D	04/20/01	04/10/01	
MILESTONE COMPLETION REPT: CONTRACT 3916 33%-CBD / French Quarter Point Repair	B & C	04/20/01	04/10/01	
MILESTONE COMPLETION REPT: CONTRACT 3915 33%-CBD / Fr Qtr Point Repair and Line Replacement	B & C	05/16/01	04/25/01	
MILESTONE COMPLETION REPT: CONTRACT 3915 66%-CBD / French Quarter Point Repair and Line Replacement	B & C	05/25/01	05/21/01	
MILESTONE COMPLETION REPT: CONTRACT 3916 66%-CBD / French Quarter Point Repair	B & C	05/25/01	05/21/01	
MILESTONE COMPLETION REPT: CONTRACT 3918 33%-CBD / French Quarter Manhole Rehabilitation	B & C	07/06/01	06/22/01	
MILESTONE COMPLETION REPT: CONTRACT 3914 66%-CBD / French Quarter Sewer Line Cleaning and CCTV Inspection	B & C	07/13/01	07/03/01	
MILESTONE COMPLETION REPT: CONTRACT 3918 66%-CBD / French Quarter Manhole Rehabilitation	B & C	07/27/01	07/20/01	
MILESTONE COMPLETION REPT: BEGIN CONSTRUCTION-GENTILLY. CONTRACT 3925 Gentilly Point Repairs	D & E	08/13/01	07/27/01	
MILESTONE COMPLETION REPT: CONTRACT 3925 33%- Gentilly Area Sewer Rehabilitation Point Repairs #1	D & E	11/11/01	10/24/01	
MILESTONE COMPLETION REPT: CONTRACT 3926 33%- Gentilly Point Repairs #2	D & E	12/07/01	11/30/01	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPT: CONTRACT 3925 66%- Gentilly Area Sewer Rehabilitation Point Repairs #1	D & E	12/14/01	11/30/01	
MILESTONE COMPLETION REPT: LAKEVIEW CONSTRUCTION COMPLETE	A & D	12/13/01	12/13/01	
MILESTONE COMPLETION REPT: CONTRACT 3926 66%- Gentilly Point Repairs #2	D & E	02/22/02	02/13/02	
MILESTONE COMPLETION REPT: CONTRACT 3917 33%: CBD/French Quarter Pipe Lining and Point Repairs	B & C	04/26/02	04/15/02	
MILESTONE COMPLETION REPT: CONTRACT 3917 66%: CBD/French Quarter Pipe Lining and Point Repairs	B & C	05/24/02	05/13/02	
MILESTONE COMPLETION REPT: CONTRACT 3929 33%: Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #1	D & E	11/15/02	11/08/02	
MILESTONE COMPLETION REPT: CONTRACT 3930 33%: Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #2	D & E	11/15/02	11/08/02	
MILESTONE COMPLETION REPT: CONTRACT 3931 33%: Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #3	D & E	01/03/03	12/20/02	
MILESTONE COMPLETION REPT: CONTRACT 3930 66%: Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #2	D & E	01/03/03	01/03/03	
MILESTONE COMPLETION REPORT: BEGIN CONSTRUCTION UPTOWN- CONTRACT 3938: Uptown Cleaning & CCTV Inspection	A & B	01/20/03	01/07/03	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPT: CONTRACT 3929 66%: Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #1	D & E	02/28/03	02/14/03	
MILESTONE COMPLETION REPORT: CONTRACT 3938: Uptown Cleaning & CCTV Inspection	A & B	03/14/03	02/21/03	
MILESTONE COMPLETION REPORT: CONTRACT 3931: 66% Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #3	D & E	04/04/03	03/20/03	
MILESTONE COMPLETION REPORT: CONTRACT 3938: 66% Uptown Cleaning & CCTV Inspection	A & B	04/18/03	04/07/03	
MILESTONE COMPLETION REPORT: CONTRACT 3919: 33% CBD / Fr. Qtr Sewer Rehabilitation, Point Repair and Line Replacement	B & C	04/18/03	04/07/03	
MILESTONE COMPLETION REPORT: CONTRACT 3927: 33% Gentilly Area Sewer Rehabilitation Sewer Main Replacement #1	D & E	05/16/03	05/06/03	
MILESTONE COMPLETION REPORT: CONTRACT 3927: 66% Gentilly Area Sewer Rehabilitation Sewer Main Replacement #1	D & E	06/06/03	06/02/03	
MILESTONE COMPLETION REPORT: CONTRACT 3801: 33% 24" Force Main from Pumping Stn 15	A, B, C, D	06/20/03	06/09/03	
MILESTONE COMPLETION REPORT: CONTRACT 3801: 66% 24" Force Main from Pumping Stn 15	A, B, C, D	07/11/03	06/27/03	
MILESTONE COMPLETION REPORT: CONTRACT 3940: 33% Mid-City Area Sewer Rehabilitation, Manhole Rehabilitation	A, B, C, D	07/11/03	07/08/03	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: CONTRACT 3928: 33% Gentilly Area Sewer Rehabilitation –48” Trunk Sewer Rehabilitation	D & E	08/08/03	07/25/03	
MILESTONE COMPLETION REPORT: CONTRACT 3940: 66% Mid-City Area Sewer Rehabilitation, Manhole Rehabilitation	A, B, C, D	08/08/03	07/30/03	
MILESTONE COMPLETION REPORT: CONTRACT 3939: 33% Gentilly Area Sewer Rehabilitation Main Replacement #2	D & E	08/15/03	08/05/03	
MILESTONE COMPLETION REPORT: CONTRACT 3936: 33% Gentilly Area Sewer Rehabilitation Cleaning, CCTV, and Replacement #1	D & E	08/22/03	08/18/03	
MILESTONE COMPLETION REPORT: CONTRACT 3939: 66% Gentilly Area Sewer Rehabilitation Main Replacement #2	D & E	09/05/03	08/25/03	
MILESTONE COMPLETION REPORT: CONTRACT 3934: 33% Gentilly Area Sewer Rehabilitation Follow- up Pipe Lining and Repair #1	D & E	09/19/03	09/10/03	
MILESTONE COMPLETION REPORT: CONTRACT 3936: 66% Gentilly Area Sewer Rehabilitation Cleaning, CCTV, and Replacement #1	D & E	10/10/03	09/30/03	
MILESTONE COMPLETION REPORT: CONTRACT 3935: 33% Gentilly Area Sewer Rehabilitation, Follow-up Pipe Lining and Repair #3	D & E	10/24/03	10/15/03	
MILESTONE COMPLETION REPORT: CONTRACT 3928: 66% Gentilly Area Sewer Rehabilitation-48” Trunk Sewer Rehabilitation	D & E	10/31/03	10/15/03	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: CONTRACT 3932: 33% Gentilly Area Sewer Rehabilitation-Manhole Rehabilitation #1	D & E	10/31/03	10/23/03	
MILESTONE COMPLETION REPORT: CONTRACT 3937: 33% Gentilly Area Sewer Rehabilitation Cleaning, CCTV, and Repair #2	D & E	11/14/03	10/31/03	
MILESTONE COMPLETION REPORT: CONTRACT 3933: 33% Gentilly Area Sewer Rehabilitation Manhole Rehabilitation #2	D & E	11/28/03	11/21/03	
MILESTONE COMPLETION REPORT: CONTRACT 3941: 33% Uptown Area Sewer Rehabilitation, Manhole Rehabilitation	D & E	12/05/03	11/21/03	
MILESTONE COMPLETION REPORT: CONTRACT 3935: 66% Gentilly Area Sewer Rehabilitation Follow-up Pipe Lining and Repair #2	D & E	12/05/03	11/21/03	
MILESTONE COMPLETION REPORT: CONTRACT 3943: 66% Uptown Area Sewer Rehabilitation, Excavated Point Repair #2	A & B	12/12/03	12/08/03	
MILESTONE COMPLETION REPORT: CONTRACT 3934: 66% Gentilly Area Sewer Rehabilitation Follow-up Pipe Lining and Repair #1	D & E	12/19/03	12/08/03	
MILESTONE COMPLETION REPORT: CONTRACT 3932: 66% Gentilly Area Sewer Rehabilitation Manhole Rehabilitation #1	D & E	12/26/03	12/22/03	
MILESTONE COMPLETION REPORT: CONTRACT 3933: 66% Gentilly Area Sewer Rehabilitation Manhole Rehabilitation #2	D & E	01/02/04	12/22/03	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: CONTRACT 3937: 66% Gentilly Area Sewer Rehabilitation Cleaning, CCTV, and Repair #2	D & E	01/02/04	12/22/03	
MILESTONE COMPLETION REPORT: CONTRACT 3947: 33% Uptown Area Sewer Rehabilitation, Excavated Point Repair #4	A & B	01/16/04	01/08/04	
MILESTONE COMPLETION REPORT: CONTRACT 3944: 33% Uptown Area Sewer Manhole Replacement #1	A & B	01/23/04	01/08/04	
MILESTONE COMPLETION REPORT: CONTRACT 3942: 66% Uptown Area Sewer Rehabilitation, Excavated Point Repair #1	A & B	01/23/04	01/12/04	
MILESTONE COMPLETION REPORT: CONTRACT 3945: 33% Uptown Area Sewer Rehabilitation, Excavated Point Repair #3	A & B	01/30/04	01/23/04	
MILESTONE COMPLETION REPORT: CONTRACT 3941: 66% Uptown Area Sewer Rehabilitation, Manhole Rehabilitation	A & B	02/06/04	01/26/04	
MILESTONE COMPLETION REPORT: CONTRACT 3943: 66% Uptown Area Sewer Rehabilitation, Excavated Point Repair #2	A & B	02/13/04	02/04/04	
MILESTONE COMPLETION REPORT: CONTRACT 3947: 66% Uptown Area Sewer Rehabilitation, Excavated Point Repair #4	A & B	02/20/04	02/04/04	
MILESTONE COMPLETION REPORT: CONTRACT 3946: 33% Uptown Area Sewer Rehabilitation Sewer Main Replacement #2	A & B	03/26/04	03/15/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: CONTRACT 3945: 66% Uptown Area Sewer Rehabilitation, Excavated Point Repair #3	A & B	03/26/04	03/15/04	
MILESTONE COMPLETION REPORT: CONTRACT 3944: 66% Uptown Area Sewer Main Replacement #1	A & B	04/09/04	03/24/04	
MILESTONE COMPLETION REPORT: CONTRACT 3920: 33% CBD / French Quarter Sewer Rehabilitation Phase 2 Point Repair	B & C	05/07/04	05/03/04	
MILESTONE COMPLETION REPORT: CONTRACT 3946: 66% Uptown Area Sewer Rehabilitation Sewer Main Replacement #2	A & B	05/21/04	05/14/04	
MILESTONE COMPLETION REPORT: CONTRACT 3949: 33% Uptown Area Sewer Rehabilitation – Pipe Lining Repair1	A & B	06/18/04	06/04/04	
MILESTONE COMPLETION REPORT: CONTRACT 3966: Begin Construction in Basin-Ninth Ward Area Sewer Rehabilitation-Manhole Rehabilitation #1	D & E	07/12/04	06/21/04	
MILESTONE COMPLETION REPORT: CONTRACT 3950: 33% Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #2	A & B	07/02/04	06/24/04	
MILESTONE COMPLETION REPORT: CONTRACT 3953: 33% Mid-City Sewer Rehabilitation-Point Repair #1	A, B, C, D	07/23/04	07/19/04	
MILESTONE COMPLETION REPORT: CONTRACT 3920- 66% CBD / Fr Quarter Phase 2 Pt Repair	B & C	07/30/04	07/22/04	
MILESTONE COMPLETION REPORT: CONTRACT 3951-33% Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #3	A & B	08/06/04	08/02/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: CONTRACT 3954-33% Mid City Sewer Rehabilitation-Sewer Main Replacement #1	A, B, C, D	08/06/04	08/02/04	
MILESTONE COMPLETION REPORT: CONTRACT 3954-66% -Mid City Sewer Rehabilitation-Sewer Main Replacement #1	A, B, C, D	08/27/04	08/23/04	
MILESTONE COMPLETION REPORT: CONTRACT 3952-33% Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #4	A & B	08/27/04	08/23/04	
MILESTONE COMPLETION REPORT: CONTRACT 3956-33% Mid-City Area Sewer Rehabilitation -Excavated Point Repair #2	A, B, C, D	08/27/04	08/23/04	
MILESTONE COMPLETION REPORT: CONTRACT 3966-33% 9 TH Ward Area Sewer Rehabilitation-Manhole Rehabilitation #1	D & E	08/27/04	08/23/04	
MILESTONE COMPLETION REPORT: CONTRACT 3953-66% Mid-City Area Sewer Rehabilitation-Point Repair #1	A, B, C, D	11/02/04	08/16/04	
MILESTONE COMPLETION REPORT: CONTRACT 3956-66% Mid City Area Excavated Point Repair #2	A, B, C, D	09/10/04	09/01/04	
MILESTONE COMPLETION REPORT: CONTRACT 3948-33% Uptown Area Sewer Rehabilitation-Sewer Main Replacement #3	A & B	09/24/04	09/22/04	
MILESTONE COMPLETION REPORT: CONTRACT 3966-66% 9 th Ward Area Sewer Rehabilitation-Manhole Replacement #1	D & E	10/01/04	09/28/04	
MILESTONE COMPLETION REPORT: CONTRACT 3951-66% Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #3	A & B	10/08/05	09/28/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: CONTRACT 3952-66% Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #4	A & B	10/08/04	09/28/04	
MILESTONE COMPLETION REPORT: CONTRACT 3949-66% Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #1	A & B	10/22/04	10/19/04	
MILESTONE COMPLETION REPORT: CONTRACT 3849-33% East Bank Gravity Sewer Interconnections	Citywide	10/29/04	10/19/04	
MILESTONE COMPLETION REPORT: CONTRACT 3921-33% CBD / French Quarter Sewer Rehabilitation Phase 2 Pipe Lining	B & C	10/29/04	10/21/04	
MILESTONE COMPLETION REPORT: CONTRACT 3922-33% CBD / French Quarter Sewer Rehabilitation Phase 2 Manhole Rehabilitation	B & C	11/4/04	10/29/04	
MILESTONE COMPLETION REPORT: CONTRACT 3955-33% Mid City Sewer Main Replacement #2	A, B, C, D	11/19/04	11/02/04	
MILESTONE COMPLETION REPORT: CONTRACT 3950-66% East Bank Gravity Sewer Interconnections	Citywide	11/19/04	11/09/04	
MILESTONE COMPLETION REPORT: CONTRACT 3921-66% CBD / French Quarter Sewer Rehabilitation Phase 2 Pipe Lining	B & C	11/26/04	11/22/04	
MILESTONE COMPLETION REPORT: CONTRACT 3922-66% CBD / French Quarter Sewer Rehabilitation Phase 2 Manhole Rehabilitation	B & C	12/14/04	12/14/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: CONTRACT 3955-66% Mid City Area Sewer Rehabilitation-Sewer Main Replacement #2	A, B, C, D	01/07/04	12/27/04	
MILESTONE COMPLETION REPORT: CONTRACT 3948-66% Uptown Area Sewer Rehabilitation-Sewer Main Replacement #3	A & B	01/07/04	12/27/04	
MILESTONE COMPLETION REPORT: END CONTRUCTION-GENTILLY	D & E	12/27/04	12/30/04	
MILESTONE COMPLETION REPORT: CONTRACT 3959-33% Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #3	A, B, C, D	01/14/05	01/10/05	
MILESTONE COMPLETION REPORT: CONTRACT 3949-66% East Bank Gravity Inter-Connections	Citywide	01/28/05	01/20/05	
MILESTONE COMPLETION REPORT: CONTRACT 3959-66% Mid City Area Rehabilitation-Sewer Main Rehabilitation #3	A, B, C, D	02/11/05	02/03/05	
MILESTONE COMPLETION REPORT: CONTRACT 3958-33% Mid City Area Rehabilitation-Sewer Rehabilitation #2	A, B, C, D	03/04/05	02/23/05	
MILESTONE COMPLETION REPORT: CONTRACT 3859-33% East Bank Pumping Stations, Physical Improvements #2	Citywide	05/17/05	03/14/05	
MILESTONE COMPLETION REPORT: CONTRACT 3957-33% Mid City Area Rehabilitation-Sewer Rehabilitation #1	A, B, C, D	03/21/05	03/17/05	
MILESTONE COMPLETION REPORT: CONTRACT 3960-33% Mid City Area Rehabilitation-Sewer Rehabilitation #4	A, B, C, D	04/01/05	03/29/05	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: CONTRACT 3961-33% Mid City Area Rehabilitation-Sewer Rehabilitation #5	A, B, C, D	04/08/05	03/29/05	
MILESTONE COMPLETION REPORT: BEGIN CONSTRUCTION: Carrollton Basin	A & B	04/25/05	04/20/05	
MILESTONE COMPLETION REPORT: CONTRACT 3958-66% Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #2	A, B, C, D	04/29/05	04/20/05	
MILESTONE COMPLETION REPORT: CONTRACT 3957-66% Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #12	A, B, C, D	05/02/05	05/10/05	
MILESTONE COMPLETION REPORT: CONTRACT 3859-66% East Bank Pumping Stations Physical Improvements #3	Citywide	06/03/05	05/23/05	
MILESTONE COMPLETION REPORT: CONTRACT 3973-33% Carrollton Area Sewer Rehabilitation-Manhole Rehabilitation #1	A & B	06/10/05	06/02/05	
MILESTONE COMPLETION REPORT: CONTRACT 3636-33% CBD Sewer / Fiber Pilot Project	B & C	06/27/05	06/22/05	
MILESTONE COMPLETION REPORT: CONTRACT 3963-33% Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #6	A, B, C, D	07/01/05	06/22/05	
MILESTONE COMPLETION REPORT: CONTRACT 3964-33% Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #7	A, B, C, D	07/10/05	06/22/05	
MILESTONE COMPLETION REPORT: CONTRACT 3961-66% Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #5	A, B, C, D	07/01/05	06/22/05	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: CONTRACT 3960-66% Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #4	A, B, C, D	07/08/05	06/22/05	
MILESTONE COMPLETION REPORT: CONTRACT 3962 -33% Mid City Area Sewer Rehabilitation- Manhole Rehabilitation #2	A, B, C, D	07/15/05	07/08/05	
MILESTONE COMPLETION REPORT: CONTRACT 3973 -66% Carrollton Area Sewer Rehabilitation- Manhole Rehabilitation #1	A & B	07/15/05	07/08/05	
MILESTONE COMPLETION REPORT: CONTRACT 3866-33% East Bank Pumping Stations Physical Improvements #1	CITYWIDE	08/03/05	07/22/05	
MILESTONE COMPLETION REPORT: CONTRACT 3962 -66% Mid City Area Sewer Rehabilitation- Manhole Rehabilitation #2	A, B, C, D	07/29/05	07/22/05	
MILESTONE COMPLETION REPORT: CONTRACT 3636-33% CBD Sewer / Fiber Pilot Project	B & C	08/16/05	08/05/05	
MILESTONE COMPLETION REPORT: CONTRACT 3819-33% New Force Main from SPS 20 to SPS 21	A	08/12/05	08/05/05	
MILESTONE COMPLETION REPORT: CONTRACT 3965 -33% Mid City Area Sewer Rehabilitation- Sewer Rehabilitation #8	A, B, C, D	08/19/05	08/02/05	
MILESTONE COMPLETION REPORT: CONTRACT 3866-66% East Bank Pumping Stations Physical Improvements #1	CITYWIDE	08/29/05	08/19/05	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: CONTRACT 3867-33% East Bank Pumping Stations Physical Improvements #3	CITYWIDE	08/30/05	08/19/05	
MILESTONE COMPLETION REPORT: CONTRACT 3868-33% East Bank Pumping Stations Physical Improvements #4	CITYWIDE	08/30/05	08/19/05	
MILESTONE COMPLETION REPORT: END CONTRUCTION-CBD / FRENCH QUARTER	B & C	11/13/06	10/26/06	
MILESTONE COMPLETION REPORT: END CONTRUCTION-UPTOWN	A & B	11/13/06	10/26/06	
MILESTONE COMPLETION REPORT: RESUME CONSTRUCTION: MID CITY 3647-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A, B, C, D	09/08/08	08/28/08	
MILESTONE COMPLETION REPORT: RESUME CONSTRUCTION: NINTH WARD 3647-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	D & E	09/11/08	08/28/08	
MILESTONE COMPLETION REPORT: CONTRACT 3647-33%-(Mid-City)- :Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A, B, C, D	10/10/08	10/06/08	
MILESTONE COMPLETION REPORT: RESUME CONSTRUCTION CARROLLTON-CONTRACT 3647 Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A & B	10/20/08	10/07/08	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: CONTRACT 3647-66%-(Mid-City)- :Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A, B, C, D	10/17/08	10/14/08	
MILESTONE COMPLETION REPORT: CONTRACT 3647-33%-(Ninth Ward)- Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	D & E	10/31/08	10/14/08	
MILESTONE COMPLETION REPORT: CONTRACT 3647-33%-(Carrollton)- Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A & B	11/14/08	11/10/08	
MILESTONE COMPLETION REPORT: CONTRACT 3647-66%-(Carrollton)- Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A & B	12/12/08	12/05/08	
MILESTONE COMPLETION REPORT: BEGIN CONSTRUCTION-NEW ORLEANS EAST: CONTRACT 3708- New Orleans East Rehabilitation-Manhole Rehabilitation #1	E	03/16/09	03/06/09	
MILESTONE COMPLETION REPORT: CONTRACT 3708-33%- New Orleans East Rehabilitation-Manhole Rehabilitation #1	E	04/17/09	03/27/09	
MILESTONE COMPLETION REPORT- 66%-CONTRACT 3708-New Orleans East Rehabilitation-Manhole Rehabilitation #1	E	04/24/09	04/15/09	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3974-Lower Ninth Ward Area Sewer Rehabilitation-Point Repair #1	D & E	06/19/09	06/03/09	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3971-Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #13	A, B, C, D	06/26/09	06/12/09	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3970- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #12	A, B, C, D	07/03/09	06/18/09	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3969- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #11	A, B, C, D	07/03/09	06/18/09	
MILESTONE COMPLETION REPORT- 66%-CONTRACT 3974-Lower Ninth Ward Area Sewer Rehabilitation-Point Repair #1	D & E	07/17/09	06/30/09	
MILESTONE COMPLETION REPORT- 66%-CONTRACT 3971-Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #13	A, B, C, D	08/14/09	07/31/09	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3969- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #11	A, B, C, D	08/14/09	07/31/09	
MILESTONE COMPLETION REPORT- 66%-CONTRACT 3970- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #12	A, B, C, D	08/28/09	08/07/09	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3995-Carrollton Area Sewer Rehabilitation-Point Repair #5	A & B	02/05/10	01/19/10	
MILESTONE COMPLETION REPORT- 66%-CONTRACT 3995-Carrollton Area Sewer Rehabilitation-Point Repair #5	A & B	02/19/10	02/12/10	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3982-Lower Ninth Ward Area Sewer Rehabilitation-sewer Rehabilitation #1	D & E	02/26/10	02/12/10	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3983-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #2	D & E	03/05/10	02/19/10	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3721-South Shore Area Sewer Rehabilitation - Manhole Rehabilitation #1	E	03/19/10	03/03/10	
<u>Paragraph 68</u>				
1ST INSTALLMENT: CIVIL PENALTY \$500,000	CITYWIDE	07/23/98	07/20/98	
2ND INSTALLMENT: CIVIL PENALTY \$500,000 + INTEREST	CITYWIDE	07/23/99	07/16/99	
3RD INSTALLMENT: CIVIL PENALTY \$500,000 + INTEREST	CITYWIDE	07/23/00	07/13/00	Certificate of Release of Judgment Lien: 7/21/00
<u>Paragraph 71</u>				
NOTIFICATION OF CIVIL PENALTY PAYMENT #1: EPA/ DOJ	CITYWIDE	07/23/98	07/20/98	
NOTIFICATION OF CIVIL PENALTY PAYMENT #2: EPA & DOJ	CITYWIDE	07/23/99	07/16/99	
NOTIFICATION OF CIVIL PENALTY PAYMENT #3: EPA & DOJ	CITYWIDE	07/23/00	07/13/00	Certificate of Release of Judgment Lien: 7/21/00
<u>Paragraph 91</u>				
STIPULATED PENALTY PAID (Fine Assessed in EPA Letter 5/24/99)	CITYWIDE	06/23/99	06/11/99	Penalty assessed for 1998 activity.

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	06/23/99	06/11/99	
STIPULATED PENALTY PAID (SWB Letter 4/7/00)	CITYWIDE	05/07/00	05/01/00	Penalty assessed for a TSS violation
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	05/02/00	05/02/00	
STIPULATED PENALTY PAID (SWB Letter 11/15/00)	CITYWIDE	11/15/00	11/15/00	Penalty assessed for Unauthorized Discharge
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	11/15/00	11/15/00	Penalty assessed for Unauthorized Discharge
STIPULATED PENALTY PAID (SWB Letter 01/09/01)	CITYWIDE	01/12/01	01/09/01	Penalty assessed for Unauthorized Discharge
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	01/12/01	01/09/01	Penalty assessed for Unauthorized Discharge
STIPULATED PENALTY PAID (SWB Letter 04/6/01)	CITYWIDE	04/14/01	04/6/01	Penalty assessed for BOD, TSS
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	04/14/01	04/06/01	Penalty assessed for BOD, TSS
STIPULATED PENALTY PAID (SWB Letter 05/10/01)	CITYWIDE	05/15/01	05/10/01	Penalty assessed for TSS violations
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	05/15/01	05/10/01	Penalty assessed for TSS violations
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	07/15/01	06/25/01	Penalty assessed for BOD and TSS violations
STIPULATED PENALTY PAID (SWB Letter 06/25/01)	CITYWIDE	07/15/01	06/25/01	Penalty assessed for Unauthorized Discharge

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	07/15/01	06/25/01	Penalty assessed for Unauthorized Discharge
STIPULATED PENALTY PAID (SWB Letter 07/16/01)	CITYWIDE	03/16/01	07/16/01	Penalty assessed for BOD and TSS violations. Interest paid.
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	03/16/01	07/16/01	Penalty assessed for BOD and TSS violations. Interest paid.
STIPULATED PENALTY PAID (SWB Letter 07/18/01)	CITYWIDE	08/15/01	07/18/01	Penalty assessed for BOD and TSS violations.
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	08/15/01	07/18/01	Penalty assessed for BOD and TSS violations.
STIPULATED PENALTY PAID (SWB Letter 08/16/01)	CITYWIDE	09/15/01	08/16/01	Penalty assessed for TSS violations.
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	09/15/01	08/16/01	Penalty assessed for TSS violations.
STIPULATED PENALTY PAID	CITYWIDE	11/14/01	10/15/01	Penalty assessed for TSS violations
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	11/14/01	10/15/01	Penalty assessed for TSS violations
STIPULATED PENALTY PAID	CITYWIDE	12/15/01	11/19/01	Penalty assessed for TSS violations
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	12/15/01	11/19/01	Penalty assessed for TSS violations
STIPULATED PENALTY PAID	CITYWIDE	01/11/02	12/17/01	Penalty assessed for TSS violations

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	01/11/02	12/17/01	Penalty assessed for TSS violations
STIPULATED PENALTY PAID	CITYWIDE	02/14/02	01/23/02	Penalty assessed for BOD, TSS violations
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	02/14/02	01/23/02	Penalty assessed for BOD, TSS violations
STIPULATED PENALTY PAID	CITYWIDE	03/17/02	03/04/02	Penalty assessed for BOD, TSS violations
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	03/17/02	03/04/02	Penalty assessed for BOD, TSS violations
STIPULATED PENALTY PAID	CITYWIDE	04/14/02	03/25/02	Penalty assessed for BOD, TSS violations
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	04/14/02	03/26/02	Penalty assessed for BOD, TSS violations
STIPULATED PENALTY PAID	CITYWIDE	05/15/02	04/19/02	Penalty assessed for BOD, TSS violations
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	05/15/02	04/19/02	Penalty assessed for BOD, TSS violations
STIPULATED PENALTY PAID	CITYWIDE	06/14/02	05/24/02	Penalty assessed for BOD violation
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	06/14/02	05/24/02	Penalty assessed for BOD violations
STIPULATED PENALTY PAID	CITYWIDE	03/17/03	02/18/03	Penalty assessed for BOD, TSS violations
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	03/17/03	02/18/03	Penalty assessed for BOD, TSS violations
STIPULATED PENALTY PAID	CITYWIDE	04/16/03	03/18/03	Penalty assessed for TSS violation
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	04/16/03	03/18/03	Penalty assessed for TSS violation

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
STIPULATED PENALTY PAID	CITYWIDE	04/16/03	03/28/03	Penalty assessed for BOD violation (late notification by contractor)
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	04/16/03	03/28/03	Penalty assessed for BOD violation (late notification by contractor)
STIPULATED PENALTY PAID	CITYWIDE	06/14/03	05/23/03	Penalty assessed for TSS and BOD violations
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	06/14/03	05/23/03	Penalty assessed for TSS and BOD violations
STIPULATED PENALTY PAID	CITYWIDE	07/15/03	06/30/03	Penalty assessed for TSS violations
NOTIFICATION OF PAYMENT:	CITYWIDE	07/15/03	07/01/03	Penalty assessed for TSS violations
STIPULATED PENALTY PAID	CITYWIDE	08/14/03	07/17/03	Penalty assessed for TSS violations
NOTIFICATION OF PAYMENT:	CITYWIDE	08/14/03	07/18/03	Penalty assessed for TSS violations
STIPULATED PENALTY PAID	CITYWIDE	09/14/03	08/15/03	Penalty assessed for TSS violations
NOTIFICATION OF PAYMENT	CITYWIDE	09/14/03	08/18/03	Penalty assessed for TSS violations
STIPULATED PENALTY PAID	CITYWIDE	02/14/04	01/30/04	Penalty assessed for Unauthorized Discharge
NOTIFICATION OF PAYMENT	CITYWIDE	02/14/04	01/30/04	Penalty assessed for Unauthorized Discharge

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
STIPULATED PENALTY PAID	CITYWIDE	06/14/04	06/04/04	Penalty assessed for TSS violations
NOTIFICATION OF PAYMENT	CITYWIDE	06/14/04	06/04/04	Penalty assessed for TSS violations
STIPULATED PENALTY PAID	CITYWIDE	01/14/05	12/21/04	Penalty assessed for TSS violations
NOTIFICATION OF PAYMENT	CITYWIDE	01/14/05	12/21/04	Penalty assessed for TSS violations
STIPULATED PENALTY PAID	CITYWIDE	05/15/08	05/14/08	Penalty assessed for TSS violations (\$2500)
NOTIFICATION OF PAYMENT	CITYWIDE	05/15/08	05/14/08	Penalty assessed for TSS violations (\$2500)
STIPULATED PENALTY PAID (SWB Letter 09/25/12)	CITYWIDE	09/25/12	09/18/12	Penalty assessed for Non-Compliant Discharge (\$1000)
NOTIFICATION OF PAYMENT	CITYWIDE	09/25/12	09/25/12	Penalty assessed for Non-Compliant Discharge (\$1000)

Appendix F

Consent Decree Accomplishments

Paragraph 95

NOTIFICATION OF FORCE MAJUERE: HURRICANES LILLI AND KENNA	CITYWIDE	11/29/02	11/18/02	Request relief from TSS stipulated penalties
NOTIFICATION OF FORCE MAJUERE: HURRICANE KATRINA	CITYWIDE	09/08/05	09/06/ 05	Initial Request from Most Consent Decree Stipulated Penalties
NOTIFICATION OF FORCE MAJUERE: HURRICANE KATRINA	E	03/06/06 to 04/14/06	04/06/06	Request relief from stipulated penalties for open cross connections
NOTIFICATION OF FORCE MAJUERE: HURRICANE KATRINA	D	04/21/06	04/21/06	Request relief from stipulated penalties for open cross connections

Exhibit 6 (SEP)

SITE ASSESSMENT REPORT	E	05/28/98	05/22/98	
DESIGN PLAN (INCLUDE CONTINGENCY PLAN)	E	10/25/98	10/23/98	
IMPLEMENTATION: DESIGN PLAN	E	05/02/00	05/02/00	
PROGRESS REVIEW #1	E	06/01/00	06/01/00	
MONITORING REPORT #1	E	07/01/00	06/28/00	
PROGRESS REVIEW #2	E	12/01/00	12/01/00	
MONITORING REPORT #2	E	12/31/00	12/28/00	
PROGRESS REVIEW #3	E	06/01/01	06/01/01	
MONITORING REPORT #3	E	07/01/01	06/01/01	
PROGRESS REVIEW #4	E	06/01/02	05/30/02	
MONITORING REPORT #4	E	07/01/02	05/30/02	
FINAL PROGRESS REVIEW	E	04/28/03	04/28/03	
FINAL MONITORING REPORT	E	04/28/03	04/28/03	