SEWER OVERFLOW ACTION PLAN UNAUTHORIZED DISCHARGE TRACKING AND REPORTING PLAN

- In 2013, from January 1 through December 31, there were a total of 177 unauthorized discharges from the gravity system mains, sewer force mains and sewer pumping stations. The Board complied with the response time goal set out in the Sewer Overflow Action Plan for these discharges.

  The Board has met the requirement to provide SOAP activities, including, but not limited to, the number of responses to unauthorized discharges, the response times for each discharge and actions taken to clean up and disinfect the discharge site.

- The Board is using the "Key to Measures Taken in Response to Unauthorized Discharges" in order to identify control measures taken by the Board, permitting the Board to accurately document field activities pertaining to the clean up and disinfection of discharge sites.

- The Board is not seeking further modifications of the Modified Sewer Overflow Action Plan.

- The Board did not make any non-significant changes to the Modified Sewer Overflow Action Plan in 2013.

The Board has met the requirement to include a certification that the Board is complying with any non-significant changes made to the Modified Sewer Overflow Action Plan.

PREVENTIVE MAINTENANCE PLAN

- The Board has complied with the requirements in the Preventive Maintenance Program for sanitary sewer collection system line inspections, sanitary sewer collection system line cleaning, sanitary sewer collection system manhole inspections, sanitary sewer collection system repairs, pump station preventive maintenance, air release valve inspection and maintenance, force main isolation valve exercise and inspection, force main alignment inspection, and cathodic protection system surveys.

Sanitary Sewer Collection System Line Inspection

Requirement: Inspect at least 9% of the system each year and 100% in 8 years.
Total System Amount: 6,051,836.30 feet (as of 12/31/2013)

- 2013 Completion: 788,685.90 feet
  Annual Percent Compliance: 13%

  The Board has met the requirement to inspect at least 9% of the system each year.

- Cumulative (6/23/2009 to 12/31/2013) for Cycle Ending 6/22/2017 Compliance: 4,636,622.80 feet (77%).

  The Board is on track to meet the requirement to inspect 100% of the system in 8 years.

Sanitary Sewer Collection System Line Cleaning

Requirement: Clean at least 7% of the system each year and 100% in 10 years.
Total System Amount: 6,051,836.30 feet (as of 12/31/2013)

- 2013 Completion: 1,596,174.80 feet
  Annual Percent Compliance: 26%

  The Board has met the requirement to clean at least 7% of the system each year.

- Cumulative (6/23/2008 to 12/31/2013) for Cycle Ending 6/22/2018 Compliance: 5,539,840.90 feet (92%)

  The Board is on track to meet the requirement to clean 100% of the system in 10 years.

Sanitary Sewer Collection System Manhole Inspections

Requirement: Inspect at least 25% of all sewer manholes each year and 100% in 3.3 years.
Total System Amount: 22,932 manholes (as of 12/31/13)

- 2013 Completion: 8,717 manholes
  Annual Percent Compliance: 38%

  The Board has met the requirement to inspect 25% of all sewer manholes each year.

- New Cycle (8/16/2012 – 12/31/2013) for Cycle Ending 12/15/2015 Compliance: 11,765 manholes (51%)

  The Board is on track to meet the requirement to inspect 100% of sewer manholes in 3.3 years.

Sanitary Sewer Collection System Repairs

Requirement: Report all Sanitary System Repairs

- 2013 Completion: 1,982 reportable repairs (as of 12/31/2013)
  Percent Compliance: 100%

  The Board has met the requirement to report all sanitary system repairs.

Sewage Pump Station Preventive Maintenance

Requirement: Complete 90% of all preventive maintenance tasks within two weeks of the scheduled date for completion.

- Total Required PM Activities: 4,825 work orders
  2013 Completion: 4,815 work orders
  Percent Compliance: 99.80%

  The Board has met the requirement to complete 90% of all preventive maintenance tasks within two weeks of the scheduled date of completion.

- Pursuant to Paragraph 57b of the Modified Consent Decree, the preventive maintenance reporting period for each pump station begins after it has been operating for a full quarter of the year.

- The Board is reporting preventive maintenance activities for sixty-six (66) stations in 2013. A table detailing the number of preventive maintenance activities per pump station can be found in Section II.

- The Board continues to perform regular maintenance on all units powered by commercial power. In addition, portable pumps that are under contract are maintained by the vendor.

Air Release Valve Inspection and Maintenance

Requirement: Perform semi-annual inspection and maintenance.
Total System Amount: 34 known air release valves

- **First Half, 2013**
  2013 Completion: 34 inspected
  Percent Compliance: 100%

- **Second Half, 2013**
  2013 Completion: 34 inspected
  Percent Compliance: 100%

  The Board has met the requirement to perform semi-annual inspection and maintenance on its air release valves.

Force Main Isolation Valve Exercise and Inspection

Requirement: Inspect and exercise annually, after the completion of the first inspection cycle, for which two years is allowed.
Total System Amount: 172 force main isolation valves as of December 31, 2013.

- 2013 Completion: 172 force main isolation valves inspected and exercised.
  Percent Compliance: 100%

  The Board has met the requirement to inspect and exercise annually its force main isolation valves.

Force Main Alignment Inspections

Requirement: Visually inspect annually.
Total System Amount: Approximately 102 miles (as of 12/31/2013)

- 2013 Completion: Approximately 102 miles
  Percent Compliance: 100%

  The Board has met the requirement to complete a visual force main alignment inspection.

Cathodic Protection System Surveys

Requirement: Conduct cathodic protection surveys annually.

Total Number of East Bank Test Sites: 22 (as of 12/31/2013)

- 2013 Completion: 22 sites surveyed
  Percent Compliance: 100%

  The Board has met the requirement to annually conduct cathodic protection surveys.

- The Board's Cathodic Protection system consists of sacrificial anodes attached to the structure to be protected or impressed current systems. The anode method is used on short sections of coated steel sewer force mains. For longer sections of steel sewer force mains, the positive impressed current system employs a rectifier assembly in a deep well ground bed. At present, Board operates two (2) east bank sacrificial anode systems and twenty (20) impressed current systems. The impressed current systems also contain sacrificial anode protection to prevent corrosion if the rectifier fails. All twenty-two (22) systems are surveyed annually.

Non-Significant Changes to the Preventive Maintenance Program

- The Board did not make any non-significant changes to the Modified Preventive Maintenance Program in 2013.

- For 2013, the Board is not requesting any modifications to the Preventive Maintenance Plan.

The Board has met the requirement to include a certification that the Board is complying with any non-significant changes made to the Modified Sewer Overflow Action Plan.

STORM SEWER MONITORING PLAN

2013:

- Phase I of the Storm Sewer Monitoring Program was completed on March 8, 2000. On January 19, 2001, a tabulation of sampling for Phase I was submitted to the EPA as required.

- Phase II of the Storm Sewer Monitoring Program will commence within 180 days of completion of the Remedial Measures Action Plan (RMAP) for all sewerage basins that are within the drainage system pumping station basins that are required to be sampled although the original completion dates will be changed.

- The Board has met the requirement to report its Storm Sewer Monitoring Plan activities.

One-Hundred Year Flood Protection

2012 Work Accomplished:

- Though Sewerage and Water Board Contract #3629, a 4-meg emergency generator for the East Bank plant was procured, manufactured, delivered and installed at a price of $2,759,559.00 in the new Generator Building. Through Contract #3681, the new generator building was constructed at a cost of $7,498,000. The fully functional generator was placed on-line in November 2012.

2013 Work Accomplished

- Through contract #3661, the Board has completed the design phase and awarded a construction contract to raise the berm around East Bank Wastewater Treatment Plant in the amount of $24,391,466.00. The Berm project is 97% complete. Construction will be completed in 2014.

- The Board has met the requirement to provide a report on the progress of construction of facilities to protect the East Bank Plant from a one-hundred year flood.

Population Changes and Revised Population Projections

2013 Work Accomplished

- The population data is within the acceptable range of earlier projections. Therefore, the model indicates there is no reason to reconsider capacity issues at this time.

- The Board has met the requirement to provide a report on any population changes and any revised population projections.

Consent Decree Accomplishments

During 2013, the following actions occurred under the Consent Decree – Civil Action No. 93-3212. All Consent Decree accomplishments previous to the Modified Consent Decree are listed in Appendix 30 of this report. All accomplishments after the lodging of the Modified Consent Decree are listed in Appendix 31.

MODIFIED CONSENT DECREE

Paragraph 18

Sewer Pump Station Completion – SPS #15
District: A, B, C, D
Scheduled Date: 4/30/13
Actual Date: 4/30/13

With the completion of SPS #15, the Board has satisfied the requirements of Paragraph 18 in the Second Modified Consent Decree. All sixty-six (66) pump stations outlined in the Modified Consent Decree are fully operational. As a result of this completion, the Board will no longer include pump station information in its future quarterly reports. However, all pump station completions will continue to be included in the Board's Accomplishments section of each quarterly and annual report.

Paragraph 41a

25% COMPLETION-Estimated Quarterly Milestone- Ninth Ward Basin
District: D & E
Scheduled Date: 08/22/13
Actual Date: 08/19/13

25% COMPLETION-Estimated Quarterly Milestone- New Orleans East Basin
District: E
Scheduled Date: 08/22/13
Actual Date: 08/19/13

Paragraph 56

4th Quarter 2012 Consent Decree Report
District: Citywide
Scheduled Date: 02/01/13
Actual Date: 01/31/13

Consent Decree Accomplishments

1st Quarter 2013 Consent Decree Report
District: Citywide
Scheduled Date: 05/01/13
Actual Date: 04/30/13

2nd Quarter 2013 Consent Decree Report
District: Citywide
Scheduled Date: 08/01/13
Actual Date: 07/30/13

3rd Quarter 2013 Consent Decree Report
District: Citywide
Scheduled Date: 11/01/13
Actual Date: 10/25/13

Paragraph 57

2012 Annual Consent Decree Report
District: Citywide
Scheduled Date: 03/01/13
Actual Date: 02/28/13