EAST BANK SEWERAGE OPERATIONS
Status Report

Date 12/30/2008

No.	FACILITY NAME	RUNNING ON ENTERGY	DIESEL PORTABLE PUMP	ELECTRIC PORTABLE PUMP	COMMENTS
1	S.P.S. 1			11/19/2008	(#1 not in service - bearing failure 02/01/2007) #2 not in service pump seems to have obstruction on suction side, or badly worn impeller. SCADA system working.
2	S.P.S. 3		12/6/2007		Station flooded 10/8/07 - packing blew out (probably due to bearing failure). SCADA system working.
3	S.P.S. 4		3/14/2006		Electrical rehab completed. SCADA system working. Both pumps have been removed by contractor - awaiting replacements. Total mechanical replacement being done unde emergency letter bid by Bollinger Quick Repair.
4	S.P.S. 5	12/15/2008			#2 on auto 12/15/08. #1 out 11/09/07. SCADA system working.
5	S.P.S. 6	7/30/2006			#1 pump on auto. #2 out - not pumping.. SCADA system working.
6	S.P.S. 8			10/8/2008	#2 NOT IN SERVICE - 04/09/07 - bearing failure. #1 NOT IN SERVICE - bearing failure. SCADA system working.
7	S.P.S. 9	3/9/2006			# 1 & 2 on automatic. SCADA system working.
8	S.P.S. 14		1/10/2008		# 4 & 5 pumps on auto. #1, #2 and #3 NOT IN SERVICE - single speed motors have not been pulled. SCADA system working..
9	S.P.S. 15	1/12/2006			#3 multi-speed pump on automatic. #4 multi-speed pump NOT IN SERVICE - studs keep pulling out of packing box. #1 and #2 single speed pumps NOT IN SERVICE. SCADA system working.
10	S.P.S. 16	8/7/2006			#1 pump operating on automatic. #2 not in service - frozen. SCADA system working.
11	S.P.S. 17	4/16/2006			#1 pump operating on automatic. #2 not in service - scheduled to be repacked. SCADA system working.
12	S.P.S. 18	6/20/2006			#1 & 2 pumps operating on automatic. SCADA system working.
13	S.P.S. 19	5/21/2006			#2 pump operating on automatic. #1 NOT IN SERVICE- needs to be repacked - lanterr ring frozen. SCADA system working.
14	S.P.S. 20	12/17/2007		9/15/2008	#2 pump on auto 10/2/2008.#1 bearing failure 09/15/2008. Electrical rehab completed. SCADA system working.
15	S.P.S. 21	7/6/2006			#1 pump operating on automatic. #2 pump NOT IN SERVICE - has trash in it. SCADA system working.
16	S.P.S. 22			10/1/2007	#1 NOT IN SERVICE - oil leaking from top motor bearing since GE installed it.#2 bearings shot 10/01/07. SCADA system working.
17	S.P.S. 23	12/6/2006			# 2 pump operating on automatic. #1 pump blew out packing and water ring12/23/2008 . SCADA system working.
18	S.P.S. 24		4/19/2006		Electrical rehab completed. Both pumps have been removed by contractor - awaiting replacements. Total mechanical replacement being done under emergency letter bid by Bollinger Quick Repair.
19	S.P.S. 25		3/21/2006		Electrical rehab completed. Both pumps have been removed by contractor - awaiting replacements. Total mechanical replacement being done under emergency letter bid by Bollinger Quick Repair.
20	S.P.S. 26		3/21/2006		Electrical rehab completed.
21	A	11/3/2005			#1 and #2 60Hz pumps are in service (#7 pump on #2 motor will not hold load and is extremely hard to prime). #3 pump locked up out of service 09/3/2008. #2 vertical out of service since 03/01/2003. SCADA system now monitored 24/7.
22	Alcee Fortier	4/17/2006			Both pumps operating on automatic. SCADA system working.
23	America			9/27/2007	Electrical rehab completed. SCADA system working. Both pumps have been removed by contractor - awaiting replacements. Total mechanical replacement being done unde emergency letter bid by Bollinger Quick Repair.
24	American Marine		10/3/2008		
25	AMID		7/26/2006		Electrical rehab completed. SCADA system working.
26	B	8/4/2006			Both pumps in service on auto. SCADA system working.
27	Berg			3/15/2006	
28	Blvd. X	4/16/2006			Both pumps operating on automatic. #1 is a portable pump in service since 05/29/05. #2 can only handle dry weather flow. SCADA system working.
29	Briarwood			4/17/2007	
30	Bullard			9/18/2007	
31	Burke			3/15/2007	
32	Castle Manor	2/15/2007			# 1 pump operating on automatic. # 2 removed by contractor - awaiting replacement. Electrical rehab completed. SCADA system working. Total mechanical replacement being done under emergency letter bid by Bollinger Quick Repair.
33	Cerise			10/3/2008	Electrical rehab completed. SCADA system working. Both pumps have been removed by contractor - awaiting replacements. Total mechanical replacement being done unde emergency letter bid by Bollinger Quick Repair.

EAST BANK SEWERAGE OPERATIONS
Status Report

No.	FACILITY NAME	RUNNING ON ENTERGY	DIESEL PORTABLE PUMP	ELECTRIC PORTABLE PUMP	COMMENTS
34	Chickasaw			9/11/2007	Electrical rehab completed. SCADA system working. Both pumps have been removed by contractor - awaiting replacements. Total mechanical replacement being done unde emergency letter bid by Bollinger Quick Repair.
35	City Park	5/10/2006			#2 pump operating on automatic, #1 has bad mechanical seal.. SCADA system working.
36	Crowder			9/18/2007	
37	D (DPS 17)	11/24/2005			All sewage pumps in operation. SCADA system working.
38	Dodt		7/20/2008		
39	Eastover	4/16/2006			# 1 & # 2 on automatic. SCADA system working.
40	Folger's			4/2/2008	#1 NOT IN SERVICE motor blown 4/6/07 #2 NOT IN SERVICE. Impeller off shaft. 4/6/07. SCADA system working.
41	France & Florida			11/12/2008	
42	Gentilly Oaks	3/16/2006			#1 removed by contractor - awaiting replacement # 2 on automatic. Electrical rehab completed. SCADA system working.Total mechanical replacement being done under emergency letter bid by Bollinger Quick Repair.
43	Industrial Pkwy.			12/18/2007	#1 steady bearing housing came apart 09/19/07. #2 not in service - packing gland retainer broken SCADA system working.
44	K-Mart			4/18/2007	
45	Lake Forest			3/20/2007	
46	Lakeland Terrace			10/3/2008	Electrical rehab completed. SCADA system working. Both pumps have been removed by contractor - awaiting replacements. Total mechanical replacement being done unde emergency letter bid by Bollinger Quick Repair.
47	Lakewood South		10/2/2007		Station flooded 10/02/07. SCADA system working.
48	Lamb			10/21/2007	Replacement of the station is in design phase under Contract 3627.
49	Lawrence			4/2/2008	
50	Liggett			4/14/2008	
51	McCoy	6/18/2006			Both pumps in operation. Station exempt from SCADA system.
52	MeCo			7/1/2007	
53	Michoud			3/19/2008	Contract 3625 being bid for replacement of station.
54	Oak Island	8/20/2007			#1 pump back in service on automatic 8/21/07 #2 bearings out 7/11/07. SCADA system working.
55	Paris Rd.	11/10/2008			#1 motor blown 09/10/2008, #2 on auto 11/10/2008. SCADA system working.
56	Pines Village	10/3/2006			Both pumps in service on auto. SCADA system working.
57	Plum Orchard		9/20/2007		
58	Shorewood			9/27/2007	Bearings on second pump, #2, went out 06/15/07
59	Southern Scrap		10/3/2008		
60	Vent. Isles #2		9/15/2008		
61	Victoria		9/18/2007		
62	Village De Lest			7/14/2008	
63	Weber			7/15/2008	
64	Willowbrook	2/28/2008			#1 on automatic. #2 flap valve bad. SCADA system working.
65	Wilson		3/8/2006		Electrical rehab completed. SCADA system working. Both pumps have been removed by contractor - awaiting replacements. Total mechanical replacement being done unde emergency letter bid by Bollinger Quick Repair.
66	Wright Rd.			10/24/2008	Electrical rehab completed. SCADA system working.
	COUNT:	25	15	27	

NOTE:

It is anticipated that mechanical issues (i.e. bearing failure) and/or other electrical issues may arise in the future as stations are put back into service.
SPS "A" - 24/7 monitoring of the SCADA system has resumed as of 03/17/08 for those stations where SCADA is functional.
SPS 6 - #2 pump not pumping as of 03/04/08, may be obstruction.
SPS-14 welders welded plates over holes in volutes for # 4& 5 pumps due to corrosion caused by Katrina waters.