2008 CATHODIC PROTECTION FACILITY INSPECTIONS
EAST BANK SEWER SYSTEM

FACILITY	DATE	POTENTIAL		CURRENT		CUS04		COMMENTS
BENTON & FLORIDA - 54" & 72" S	8/6/2008	0.0	VOLTS	0.0	AMPS	0.000	VDC	EVERYTHING DESTROYED BY KATRINA
	9/17/2008	0.0	VOLTS	0.0	AMPS	0.000	VDC	EVERYTHING DESTROYED BY KATRINA
BURK SPS - 42" S	5/28/2008	0.0	VOLTS	0.0	AMPS	0.000	VDC	DESTROYED BY KATRINA
	9/17/2008	0.0	VOLTS	0.0	AMPS	0.000	VDC	DESTROYED BY KATRINA
CERISE SPS - 30" S	5/28/2008	9.2	VOLTS	N/A	AMPS	N/A	VDC	NEGATIVE DOWN, POLE BROKEN
	9/17/2008	9.2	VOLTS	N/A	AMPS	N/A	VDC	NEGATIVE DOWN, POLE BROKEN
CHICASAW SPS - 30" W, 50" & 30" S	5/27/2008	0.0	VOLTS	0.0	AMPS	0.000	VDC	NEEDS NEGATIVE TO PIPE
	9/17/2008	0.0	VOLTS	0.0	AMPS	0.000	VDC	NEEDS NEGATIVE TO PIPE
DPS 5 - 54" & 72" S, 48" W	5/29/2008	0.0	VOLTS	0.0	AMPS	0.000	VDC	POWER DISCONNECTED BY CORPS OF ENGINEERS
	9/18/2008	0.0	VOLTS	0.0	AMPS	0.000	VDC	POWER DISCONNECTED BY CORPS OF ENGINEERS
DUELS & FLORIDA - 54" S	5/29/2008	12.3	VOLTS	11.3	AMPS	0.000	VDC	OK.
	9/18/2008	6.4	VOLTS	7.7	AMPS	0.000	VDC	OK.
EBSTP - 54" & 72" S	5/29/2008	4.9	VOLTS	0.0	AMPS	0.000	VDC	NEGATIVE DISCONNECTED
	9/17/2008	4.8	VOLTS	0.0	AMPS	0.000	VDC	NEGATIVE DISCONNECTED
PATTERSON - 30" S, 50" W	5/28/2008	0.0	VOLTS	0.0	AMPS	0.000	VDC	UNDER CONSTRUCTION
	9/17/2008	0.0	VOLTS	0.0	AMPS	0.000	VDC	UNDER CONSTRUCTION
PIPE, DWYER/FRANCE - 30" S, 36" W	5/29/2008	N/A	VOLTS	N/A	AMPS	0.699	VDC	RECTIFIER DOWN
	9/17/2008	N/A	VOLTS	N/A	AMPS	0.702	VDC	RECTIFIER DOWN
PIPE, DWYER/JOURDAN - 50" W, 30" S	5/29/2008	N/A	VOLTS	N/A	AMPS	0.450	VDC	RECTIFIER DOWN
	9/17/2008	N/A	VOLTS	N/A	AMPS	0.451	VDC	RECTIFIER DOWN
PIPE, FLORIDA/ BROAD - 54" S	5/28/2008	N/A	VOLTS	N/A	AMPS	0.470	VDC	RECTIFIER DOWN
	9/18/2008	N/A	VOLTS	N/A	AMPS	0.510	VDC	RECTIFIER DOWN
PIPE, FLORIDA/ FRANCE - 54" S	5/29/2008	N/A	VOLTS	N/A	AMPS	0.648	VDC	RECTIFIER DOWN
	9/17/2008	N/A	VOLTS	N/A	AMPS	0.650	VDC	RECTIFIER DOWN

2008 CATHODIC PROTECTION FACILITY INSPECTIONS
EAST BANK SEWER SYSTEM

FACILITY	DATE	POTENTIAL		CURRENT		CUS04		COMMENTS
PIPE, FLORIDA/ STATION D - 54" S	5/28/2008	N/A	VOLTS	N/A	AMPS	0.540	VDC	RECTIFIER DOWN
	9/18/2008	N/A	VOLTS	N/A	AMPS	0.531	VDC	RECTIFIER DOWN
PIPE, GALVEZ - 42" S	5/29/2008	N/A	VOLTS	N/A	AMPS	1.200	VDC	OK.
	9/18/2008	N/A	VOLTS	N/A	AMPS	0.732	VDC	OK.
PIPE, MORRISON - 42" S	5/27/2008	N/A	VOLTS	N/A	AMPS	0.542	VDC	RECTIFIER DOWN
	9/18/2008	N/A	VOLTS	N/A	AMPS	0.545	VDC	RECTIFIER DOWN
PIPE, STATION A - 72" S	5/28/2008	N/A	VOLTS	N/A	AMPS	0.990	VDC	OK.
	9/17/2008	N/A	VOLTS	N/A	AMPS	0.990	VDC	OK.
SPS 23 - 50" W, 30" S	5/27/2008	13.3	VOLTS	0.0	AMPS	0.000	VDC	NEGATIVE LEAD TO PIPE BROKEN
	9/17/2008	13.4	VOLTS	0.0	AMPS	0.000	VDC	NEGATIVE LEAD TO PIPE BROKEN
STATION A - 72" S	5/29/2008	4.3	VOLTS	9.4	AMPS	1.400	VDC	OK.
	9/18/2008	4.3	VOLTS	8.2	AMPS	1.130	VDC	NEEDS NEW GROUNDBED
STATION D - 72" S & 54" W	5/28/2008	0.0	VOLTS	0.0	AMPS	0.000	VDC	EVERYTHING DESTROYED BY KATRINA
	9/17/2008	0.0	VOLTS	0.0	AMPS	0.000	VDC	EVERYTHING DESTROYED BY KATRINA
WILSON SPS - 30" S	5/28/2008	5.6	VOLTS	0.0	AMPS	0.000	VDC	NEEDS NEW GROUNDBED
	9/17/2008	5.1	VOLTS	0.7	AMPS	0.000	VDC	NEEDS NEW GROUNDBED