# APPENDIX D
# MODIFIED CONSENT DECREE PUMP STATION STATUS

| Pump Station | CD Completion Due Date | CD Basin Completion Due Date | SWBNO Fully Operational Date | Status |
|---|---|---|---|---|
| **Lakeview** | | | | |
| City Park | 9/30/2010 | **N/A** | 9/29/2010 | Fully Operational |
| Lakewood South | 9/30/2010 | | 9/20/2010 | Fully Operational (listed in MCD as Lakeview South) |
| SPS #18 | 12/31/2010 | | 12/20/2010 | Fully Operational |
| SPS #19 | 12/31/2010 | | 12/31/2010 | Fully Operational |
| SPS #20 | 9/30/2010 | | 9/29/2010 | Fully Operational |
| SPS #21 | 12/31/2010 | | 12/31/2010 | Fully Operational |
| SPS #22 | 12/31/2010 | | 12/31/2010 | Fully Operational |
| SPS #4 | 9/30/2010 | | 5/12/2009 | Fully Operational |
| **CBD/FQ** | | | | |
| SPS A | 7/11/2011 | **N/A** | 7/11/2011 | Fully Operational |
| **Gentilly** | | | | |
| Chickasaw | 9/10/2010 | **N/A** | 6/1/2010 | Fully Operational |
| France & Florida | 7/11/2011 | | 7/8/2011 | Fully Operational |
| K-Mart | 7/11/2011 | | 7/8/2011 | Fully Operational |
| Meco | 7/11/2011 | | 7/11/2011 | Fully Operational |
| SPS #17 | 12/31/2010 | | 12/20/2010 | Fully Operational |
| SPS #23 | 12/31/2010 | | 12/31/2010 | Fully Operational |
| SPS D | Completed | | 11/24/2005 | Fully Operational |
| **Uptown** | | | | |
| SPS #14 | 12/31/2010 | **N/A** | 12/20/10 | Fully Operational |
| **Mid-City** | | | | |
| SPS #6 | 12/31/2012 | 7/31/15 Or 2 years after completion of last station | | Contract 3674 ongoing |
| SPS #8 | 10/31/2012 | | | Contract 3674 ongoing |
| SPS #9 | 12/31/2010 | | 12/13/2010 | Fully Operational |
| SPS #15 | 4/30/2013 | | | Contract 3738 ongoing |
| **9th Ward** | | | | |
| SPS #16 | 12/31/2010 | 3/31/13 Or 2 years after completion of last station | 12/31/2010 | Fully Operational |
| SPS #24 | 9/30/2010 | | 7/9/2009 | Fully Operational |
| SPS #25 | 9/30/2010 | | 7/9/2009 | Fully Operational |
| SPS #26 | 9/30/2010 | | 6/21/2010 | Fully Operational |
| SPS B | 12/31/2010 | | 12/13/2010 | Fully Operational |
| **Carrollton** | | | | |
| SPS #1 | 10/31/2012 | 1/31/15 Or 2 years after completion of last station | | Contract 3673 ongoing |
| SPS #3 | 10/31/2012 | | | Contract 3673 ongoing |
| SPS #5 | 12/31/2010 | | 12/20/2010 | Fully Operational |
| **New Orleans East** | | | | |
| Alcee Fortier | 9/30/2010 | | 9/20/2010 | Fully Operational |
| America | 9/30/2010 | | 7/15/2009 | Fully Operational |
| American Marine | 7/31/2011 | | 7/29/2011 | Fully Operational |

# APPENDIX D
# MODIFIED CONSENT DECREE PUMP STATION STATUS

| Pump Station | CD Completion Due Date | CD Basin Completion Due Date | SWBNO Fully Operational Date | Status |
|---|---|---|---|---|
| Amid | 9/30/2010 | 10/31/13 Or 2 years after completion of last station | 9/13/2010 | Fully Operational |
| Boulevard X | 4/30/2011 | | 4/16/2006 | Fully Operational |
| Bullard | 4/30/2011 | | 4/25/2011 | Fully Operational |
| Castle Manor | 9/30/2010 | | 9/13/2010 | Fully Operational |
| Cerise | 9/30/2010 | | 9/13/2010 | Fully Operational |
| Crowder | 4/30/2011 | | 4/29/2011 | Fully Operational |
| DODT | 4/30/2011 | | 4/29/2011 | Fully Operational |
| Eastover | 9/30/2010 | | 4/16/2006 | Fully Operational |
| Folgers | 7/31/2011 | | 7/29/2011 | Fully Operational |
| Gentilly Oaks | 9/30/2010 | | 9/13/2010 | Fully Operational |
| Industrial Pkwy | 9/30/2010 | | 9/13/2010 | Fully Operational |
| Lake Forest | 4/30/2011 | | 4/25/2011 | Fully Operational |
| Lakeland Terrace | 9/30/2010 | | 9/13/2010 | Fully Operational |
| McCoy | 9/30/2010 | | 7/26/2010 | Fully Operational |
| Michoud | 3/31/2011 | | 11/11/2009 | Fully Operational |
| Oak Island | 9/30/2010 | | 9/13/2010 | Fully Operational |
| Paris Road | 9/30/2010 | | 9/29/2010 | Fully Operational |
| Plum Orchard | 4/30/2011 | | 4/28/2011 | Fully Operational |
| Southern Scrap | 7/31/2011 | | 7/29/2011 | Fully Operational |
| Venetian Isles | 7/31/2011 | | 7/29/2011 | Fully Operational |
| Victoria | 4/30/2011 | | 4/28/2011 | Fully Operational |
| Village D'Lest | 7/31/2011 | | 7/29/2011 | Fully Operational |
| Willowbrook | 9/30/2010 | | 7/26/2010 | Fully Operational |
| Wilson | 9/30/2010 | | 7/14/2009 | Fully Operational |
| Wright | 9/30/2010 | | 7/26/2010 | Fully Operational |
| **South Shore** | | | | |
| Berg | 4/30/2011 | 3/31/15 Or 3/12 years after completion of last station | 4/28/2011 | Fully Operational |
| Briarwood | 4/30/2011 | | 4/29/2011 | Fully Operational |
| Burke | 7/31/2011 | | 7/29/2011 | Fully Operational |
| Lamb | 7/31/2011 | | 8/2/2010 | Fully Operational |
| Lawrence | 4/30/2011 | | 4/25/2011 | Fully Operational |
| Liggett | 4/30/2011 | | 4/29/2011 | Fully Operational |
| Pines Village | 9/30/2010 | | 7/26/2010 | Fully Operational |
| Shorewood | 4/30/2011 | | 4/28/2011 | Fully Operational |
| Weber | 4/30/2011 | | 4/28/2011 | Fully Operational |